

ESTIMATE SUMMARY

CONTID: C22865

ESTIMATE NO: 0009 PROG

SPEC YR: 2005

PCN: 22865-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 715.0 DAYS

TIME ALLOW: 11/30/202 FIXED COMPLETION DAT

US 285 MP 172.36, Detour - SH 9 MP 63.70, and SH 9 MP 47.

PERCENT TIME: 114.40

ORIG TIME ALLOW: 11/30/202 FIXED COMPLETION DAT

PROJECT NO: FBR2854-143

US 285 OVER S FORK S PLATTE BRIDGE replacement

NAME OF ROAD:

PROJECT COUNTIES: PARK

CONTRACTOR:

ZAK DIRT INCORPORATED

PAY PERIOD ENDING 02/28/2023

DATE TIME STARTED 03/16/2021

14290 HILLTOP RD.

DATE LET 02/18/2021

DATE WORK BEGAN

DATE AWARDED 02/24/2021

DATE TIME STOPPED

DATE CONTRACT EXECUTED 03/16/2021

DATE ACCEPTED

LONGMONT CO 80504 (970)535-4657

DATE NOTICE TO PROCEED 03/16/2021

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,414,756.12 PARTICIPATING	\$ 66,000.00	\$ 0.00
AWARD PROJECT AMT: \$ 2,627,599.45 NON-PARTICIPATING	2,913,120.72	189,288.94
PERCENT COMPLETE: 87.24% TOTAL EARNINGS	2,979,120.72	189,288.94
FUNDS AVAILABLE: \$ 435,635.40 STOCKPILED MATERIALS	0.00	-14,929.82
	GROSS EARNINGS	174,359.12
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-39,413.99	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	174,359.12
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	174,359.12
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 174,359.12

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22865
 PCN: 22865-BID
 PROJECT: FBR2854-143

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 2
 ESTIMATE RUN 03/15/2023
 09:47:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY Items						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			12,000.00000	1.000		12,000.00
0010	202-00035	Removal of Pipe	55.000	55.000		
			LF	0.000	0.00	
			18.00000	55.000		990.00
0015	202-00090	Removal of Delineator	21.000	6.000		
			EACH	15.000	150.00	
			10.00000	21.000		210.00
0020	202-00220	*Removal of Asphalt Mat	280.000	0.000		
			SY	0.000	0.00	
			5.10000	0.000		0.00
0025	202-00240	*Removal of Asphalt Mat (Planing)	0.000	0.000		
			SY	0.000	0.00	
			9.70000	0.000		0.00
0030	202-00250	*Removal of Pavement Marking	316.000	316.000		
			SF	0.000	0.00	
			5.35000	316.000		1,690.60
0035	202-00810	Removal of Ground Sign	5.000	5.000		
			EACH	0.000	0.00	
			200.00000	5.000		1,000.00
0040	202-01130	Removal of Guardrail Type 3	603.500	603.500		
			LF	0.000	0.00	
			8.00000	603.500		4,828.00
0045	202-01300	Removal of End Anchorage	4.000	4.000		
			EACH	0.000	0.00	
			225.00000	4.000		900.00
0050	202-05026	Sawing Asphalt Material (6 Inch)	507.000	507.000		
			LF	0.000	0.00	
			5.00000	507.000		2,535.00
0055	203-00050	Unsuitable Material	250.000	20.000		
			CY	0.000	0.00	
			16.00000	20.000		320.00

CONTID: C22865
 PCN: 22865-BID
 PROJECT: FBR2854-143

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 03/15/2023
 09:47:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY Items						
0060	203-00060	Embankment Material (Complete In Place)	11,559.000	11,559.000		
			CY	0.000	0.00	
			18.00000	11,559.000		208,062.00
0065	203-01500	Blading	13.000	13.000		
			HOOR	0.000	0.00	
			110.00000	13.000		1,430.00
0070	203-01510	Backhoe	5.000	0.000		
			HOOR	0.000	0.00	
			100.00000	0.000		0.00
0075	203-01550	Dozing	5.000	0.000		
			HOOR	0.000	0.00	
			115.00000	0.000		0.00
0080	203-01594	Combination Loader	5.000	0.000		
			HOOR	0.000	0.00	
			115.00000	0.000		0.00
0085	203-01597	*Potholing	0.000	0.000		
			HOOR	0.000	0.00	
			250.00000	0.000		0.00
0090	203-01622	Sweeping (With Pickup Broom)	5.000	0.000		
			HOOR	0.000	0.00	
			80.00000	0.000		0.00
0095	203-02330	Laborer	25.000	16.000		
			HOOR	0.000	0.00	
			40.00000	16.000		640.00
0100	207-00700	Topsoil (Onsite)	1,427.000	1,427.000		
			CY	0.000	0.00	
			5.50000	1,427.000		7,848.50
0105	208-00023	*Erosion Log (Type 3)(12 Inch)	4,063.000	3,593.000		
			LF	0.000	0.00	
			5.40000	3,593.000		19,402.20
0105		MATERIAL ALLOWANCE Erosion Logs Stockpile		0.000		
			LF	0.000	0.00	
			2.38510	0.000		0.00

CONTID: C22865
 PCN: 22865-BID
 PROJECT: FBR2854-143

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0009

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY Items						
0105		MATERIAL ALLOWANCE Re-Entry Erosion Log (Type 3) (12 Inch)		955.000		
			LF	-955.000	-2,277.76	
				2.38509	0.000	0.00
0110	208-00035	*Aggregate Bag		101.000	101.000	
			LF	0.000	0.00	
				13.00000	101.000	1,313.00
0115	208-00045	Concrete Washout Structure		3.000	3.000	
			EACH	0.000	0.00	
				670.00000	3.000	2,010.00
0120	208-00070	Vehicle Tracking Pad		4.000	4.000	
			EACH	0.000	0.00	
				1,350.00000	4.000	5,400.00
0125	208-00071	Maintenance Aggregate (Vehicle Tracking Pad)		10.000	10.000	
			CY	0.000	0.00	
				160.00000	10.000	1,600.00
0130	208-00103	Removal and Disposal of Sediment (Labor)		15.000	0.000	
			HOUR	0.000	0.00	
				40.00000	0.000	0.00
0135	208-00105	Removal and Disposal of Sediment (Equipment)		15.000	0.000	
			HOUR	0.000	0.00	
				75.00000	0.000	0.00
0140	208-00106	Sweeping (Sediment Removal)		20.000	0.000	
			HOUR	0.000	0.00	
				80.00000	0.000	0.00
0145	208-00107	Removal of Trash		1.000	0.000	
			HOUR	0.000	0.00	
				40.00000	0.000	0.00
0150	208-00207	Erosion Control Management		34.500	34.500	
			DAY	0.000	0.00	
				450.00000	34.500	15,525.00
0155	208-00301	Temporary Diversion		188.000	188.000	
			LF	0.000	0.00	
				110.00000	188.000	20,680.00

CONTID: C22865
 PCN: 22865-BID
 PROJECT: FBR2854-143

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 03/15/2023
 09:47:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY Items						
0160	208-00520	Temporary Stream Crossing	1.000	1.000		
		L S		0.000	0.00	
			10,000.00000	1.000		10,000.00
0165	210-00810	*Reset Ground Sign	5.000	5.000		
		EACH		0.000	0.00	
			500.00000	5.000		2,500.00
0170	210-00825	*Reset Flashing Beacon	1.000	1.000		
		EACH		0.000	0.00	
			5,000.00000	1.000		5,000.00
0175	212-00006	*Seeding (Native)	0.230	0.230		
		ACRE		0.000	0.00	
			2,600.00000	0.230		598.00
0180	212-00032	*Soil Conditioning	0.230	0.230		
		ACRE		0.000	0.00	
			3,500.00000	0.230		805.00
0185	213-00003	*Mulching (Weed Free)	0.000	0.000		
		ACRE		0.000	0.00	
			1,200.00000	0.000		0.00
0190	213-00061	*Mulch Tackifier	0.000	0.000		
		LB		0.000	0.00	
			2.50000	0.000		0.00
0195	216-00060	Soil Retention System	0.000	0.000		
		SY		0.000	0.00	
			25.00000	0.000		0.00
0195		MATERIAL ALLOWANCE Soil Retention Syste Material Stockpile		0.000		
		SY		0.000	0.00	
			7.58295	0.000		0.00
0195		MATERIAL ALLOWANCE Re-Entered Mirifii 160N and Weed-free Straw		311.000		
		SY		-311.000	-2,358.30	
			7.58296	0.000		0.00
0200	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	1,589.000	869.000		
		SY		720.000	2,700.00	
			3.75000	1,589.000		5,958.75

CONTID: C22865
 PCN: 22865-BID
 PROJECT: FBR2854-143

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 03/15/2023
 09:47:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY Items						
0205	217-00020	*Herbicide Treatment	0.000	0.000		
			HOOR	0.000	0.00	
			165.00000	0.000		0.00
0210	240-00000	*Wildlife Biologist	51.500	51.500		
			HOOR	0.000	0.00	
			105.00000	51.500		5,407.50
0215	240-00010	Removal of Nests	94.000	94.000		
			HOOR	0.000	0.00	
			45.00000	94.000		4,230.00
0220	304-06000	Aggregate Base Course (Class 6)	157.390	157.390		
			TON	0.000	0.00	
			21.00000	157.390		3,305.19
0225	306-01000	Reconditioning	5,072.000	5,072.000		
			SY	0.000	0.00	
			1.10000	5,072.000		5,579.20
0230	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	153.300	153.300		
			TON	0.000	0.00	
			120.00000	153.300		18,396.00
0235	411-10255	*Emulsified Asphalt (Slow-Setting)	40.000	40.000		
			GAL	0.000	0.00	
			6.75000	40.000		270.00
0240	420-00132	Geotextile (Separator) (Class 1)	750.000	750.000		
			SY	0.000	0.00	
			5.00000	750.000		3,750.00
0245	506-00412	Soil Riprap (12 Inch)	300.000	0.000		
			CY	0.000	0.00	
			75.00000	0.000		0.00
0250	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	762.500	762.500		
			LF	0.000	0.00	
			28.00000	762.500		21,350.00
0255	606-02003	*End Anchorage (Nonflared)	4.000	4.000		
			EACH	0.000	0.00	
			3,300.00000	4.000		13,200.00

CONTID: C22865
 PCN: 22865-BID
 PROJECT: FBR2854-143

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 03/15/2023
 09:47:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY Items						
0260	607-11525	Fence (Plastic)	618.000	618.000		
			LF	0.000	0.00	
			2.20000	618.000		1,359.60
0265	609-21010	Curb and Gutter Type 2 (Section I-B)	147.000	147.000		
			LF	0.000	0.00	
			52.00000	147.000		7,644.00
0270	610-00040	*Median Cover Material (Bituminous)	0.000	0.000		
			TON	0.000	0.00	
			330.00000	0.000		0.00
0271	610-00030	Median Cover Matl (Conc) CMO# 6	1,011.000	1,011.000		
			SF	0.000	0.00	
			14.05000	1,011.000		14,204.55
0275	612-00001	*Delineator (Type I)	40.000	40.000		
			EACH	0.000	0.00	
			115.00000	40.000		4,600.00
0280	612-00002	*Delineator (Type II)	3.000	3.000		
			EACH	0.000	0.00	
			115.00000	3.000		345.00
0285	612-00003	*Delineator (Type III)	8.000	8.000		
			EACH	0.000	0.00	
			115.00000	8.000		920.00
0290	614-00011	*Sign Panel (Class I)	11.000	11.000		
			SF	0.000	0.00	
			39.30000	11.000		432.30
0295	614-00012	*Sign Panel (Class II)	25.000	25.000		
			SF	0.000	0.00	
			52.00000	25.000		1,300.00
0300	614-00200	*Steel Signpost (U-2)	17.000	17.000		
			LF	0.000	0.00	
			45.00000	17.000		765.00
0305	614-01502	*Steel Sign Support (2-Inch Round)(Post & Socket)	63.500	63.500		
			LF	0.000	0.00	
			40.00000	63.500		2,540.00

CONTID: C22865
 PCN: 22865-BID
 PROJECT: FBR2854-143

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8
 ESTIMATE RUN 03/15/2023
 09:47:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY Items						
0310	614-01572	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	32.000	32.000		
			LF	0.000	0.00	
			57.00000	32.000		1,824.00
0320	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			45,000.00000	1.000		45,000.00
0325	626-00000	*Mobilization	1.000	0.504		
			L S	0.000	0.00	
			435,000.00000	0.504		219,240.00
0330	626-01113	*Public Information Management (Tier III)	401.000	401.000		
			DAY	0.000	0.00	
			72.00000	401.000		28,872.00
0335	627-00008	*Modified Epoxy Pavement Marking	41.000	33.600		
			GAL	0.000	0.00	
			590.00000	33.600		19,824.00
0340	627-00013	*Pavement Marking Paint (High Build)	123.000	10.500		
			GAL	0.000	0.00	
			65.00000	10.500		682.50
0345	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe	64.000	64.000		
			SF	0.000	0.00	
			45.00000	64.000		2,880.00
0350	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	78.000	78.000		
			SF	0.000	0.00	
			38.00000	78.000		2,964.00
0355	630-00000	*Flagging	823.000	823.000		
			HOURL	0.000	0.00	
			88.00000	823.000		72,424.00
0360	630-00007	*Traffic Control Inspection	239.000	201.000		
			DAY	38.000	11,590.00	
			305.00000	239.000		72,895.00
0365	630-00012	*Traffic Control Management	180.000	46.000		
			DAY	0.000	0.00	
			305.00000	46.000		14,030.00

CONTID: C22865
 PCN: 22865-BID
 PROJECT: FBR2854-143

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9
 ESTIMATE RUN 03/15/2023
 09:47:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY Items						
0370	630-00040	*Traffic Incident Management Plan Development	1.000	1.000		
		L S		0.000	0.00	
			1,200.00000	1.000		1,200.00
0375	630-00041	*Traffic Incident Management Plan Implementation	9.000	9.000		
		MON		0.000	0.00	
			575.00000	9.000		5,175.00
0380	630-80335	*Barricade (Type 3 M-A) (Temporary)	12.000	11.000		
		EACH		1.000	1,800.00	
			1,800.00000	12.000		21,600.00
0385	630-80341	*Construction Traffic Sign (Panel Size A)	244.800	244.800		
		EACH		0.000	0.00	
			120.00000	244.800		29,376.00
0390	630-80342	*Construction Traffic Sign (Panel Size B)	63.000	63.000		
		EACH		0.000	0.00	
			120.00000	63.000		7,560.00
0395	630-80344	*Construction Traffic Sign (Special)	316.800	316.800		
		SF		0.000	0.00	
			120.00000	316.800		38,016.00
0400	630-80355	*Portable Message Sign Panel	7.000	7.000		
		EACH		0.000	0.00	
			3,500.00000	7.000		24,500.00
0405	630-80360	*Drum Channelizing Device	145.000	145.000		
		EACH		0.000	0.00	
			11.00000	145.000		1,595.00
0410	630-80363	*Drum Channelizing Device (With Light) (Flashing)	10.000	8.000		
		EACH		0.000	0.00	
			11.00000	8.000		88.00
0411	630-80370	Barrier (Temp) CMO# 5	48.000	48.000		
		LF		0.000	0.00	
			65.65000	48.000		3,151.20
0415	630-80380	*Traffic Cone	286.000	286.000		
		EACH		0.000	0.00	
			1.00000	286.000		286.00

CONTID: C22865
 PCN: 22865-BID
 PROJECT: FBR2854-143

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10
 ESTIMATE RUN 03/15/2023
 09:47:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY Items						
0420	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0421	630-85010	Impact Atten (Temp) CMO# 5	1.000	1.000		
			EACH	0.000	0.00	
			9,925.94000	1.000		9,925.94
0425	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0435	700-70170	F/A Pothole Utilities	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70380	F/A Erosion Control	10,247.600	10,247.600		
			F A	0.000	0.00	
			1.00000	10,247.600		10,247.60
0445	700-70530	F/A Drainage Improvement	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0450	700-70589	F/A Environmental Health & Safety Management	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0451	700-70016	F/A Fuel Cost Adjustment	6,581.160	702.370		
			F A	0.000	0.00	
			1.00000	702.370		702.37
0452	700-70034	F/A Repairing of Flashing Beacon CMO# 4	1,000.000	1.000		
			F A	999.000	999.00	
			1.00000	1,000.000		1,000.00
0453	700-70034	F/A Repair Damage End Anchorage (Nonflared); CMO# 7	5,718.000	5,718.000		
			F A	0.000	0.00	
			1.00000	5,718.000		5,718.00

CONTID: C22865
 PCN: 22865-BID
 PROJECT: FBR2854-143

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11
 ESTIMATE RUN 03/15/2023
 09:47:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY Items						
0600	202-00220	Rem Asphalt Mat CMO 8 Emergency Shutdown and Restart-up Costs	5,171.000	5,171.000		
			SY	0.000	0.00	
			5.27000	5,171.000		27,251.17
0605	202-00240	Rem Asphalt Mat (Planing) CMO 8 Emergency Shutdown and Restart-up Costs	360.000	360.000		
			SY	0.000	0.00	
			10.14000	360.000		3,650.40
0610	203-01597	Potholing CMO 8 Emergency Shutdown and Restart-up Costs	0.000	0.000		
			HOUR	0.000	0.00	
			305.84000	0.000		0.00
0615	208-00023	Erosion Log (Type 3)(12 In) CMO 8 Emergency Shutdown and Restart-up Costs	470.000	470.000		
			LF	0.000	0.00	
			6.79000	470.000		3,191.30
0620	208-00070	Vehicle Tracking Pad CMO 8 Emergency Shutdown and Restart-up Costs	0.000	0.000		
			EACH	0.000	0.00	
			1,510.95000	0.000		0.00
0625	212-00006	Seeding (Native) CMO 8 Emergency Shutdown and Restart-up Costs	2.770	0.000		
			ACRE	2.770	8,079.20	
			2,916.68000	2.770		8,079.20
0630	212-00032	Soil Conditioning CMO 8 Emergency Shutdown and Restart-up Costs	2.770	2.770		
			ACRE	0.000	0.00	
			5,567.12000	2.770		15,420.92
0635	213-00003	Mulching (Weed Free) CMO 8 Emergency Shutdown and Restart-up Costs	3.000	3.000		
			ACRE	0.000	0.00	
			1,267.86000	3.000		3,803.58
0640	213-00061	Mulch Tackifier CMO 8 Emergency Shutdown and Restart-up Costs	600.000	60.000		
			LB	540.000	1,830.60	
			3.39000	600.000		2,034.00
0645	216-00060	Soil Reten System CMO 8 Emergency Shutdown and Restart-up Costs	0.000	0.000		
			SY	0.000	0.00	
			26.06000	0.000		0.00
0650	217-00020	Herbicide Treatment CMO 8 Emergency Shutdown and Restart-up Costs	0.000	0.000		
			HOUR	0.000	0.00	
			211.40000	0.000		0.00

CONTID: C22865
 PCN: 22865-BID
 PROJECT: FBR2854-143

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12
 ESTIMATE RUN 03/15/2023
 09:47:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY Items						
0655	304-06000	ABC (CL 6) CMO 8 Emergency Shutdown and Restart-up Costs	5,165.000	5,165.000		
			TON	0.000	0.00	
			28.54000	5,165.000		147,409.10
0660	403-34721	HMA (Gr SX) (75) (PG 58-28) CMO 8 Emergency Shutdown and Restart-up Costs	1,955.440	1,177.720		
			TON	777.720	124,178.55	
			159.67000	1,955.440		312,225.10
0665	411-10255	Emul Asph (SS) CMO 8 Emergency Shutdown and Restart-up Costs	1,630.000	1,630.000		
			GAL	0.000	0.00	
			7.96000	1,630.000		12,974.80
0670	506-00412	Soil Riprap (12 In) CMO 8 Emergency Shutdown and Restart-up Costs	600.000	600.000		
			CY	0.000	0.00	
			83.58000	600.000		50,148.00
0680	700-70034	F/A CMO 8 Emergency Shutdown and Restart-up Costs Remobe F/A	40,000.000	1.000		
			F A	31,551.290	31,551.29	
			1.00000	31,552.290		31,552.29
0685	900-00006	Added Item (Dollar)/ CMO 8 Emergency Shutdown and Restart-up Costs Extended OH	93,619.310	93,619.310		
			DOL	0.000	0.00	
			1.00000	93,619.310		93,619.31
0686	900-00006	Added Item (Dollar)/ CMO 8 Emergency Shutdown and Restart-up Costs Extended OH	72,028.140	72,028.140		
			DOL	-6,831.620	-6,831.62	
			1.00000	65,196.520		65,196.52
			CAT 0200	CURRENT AMT	\$ 2,206,586.31	\$ 171,410.96
					\$ 1,860,176.69	

CAT NO0300 STRUCTURES						
0455	202-00400	Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			72,000.00000	1.000		72,000.00
0460	206-00000	Structure Excavation	420.000	420.000		
			CY	0.000	0.00	
			11.00000	420.000		4,620.00
0465	206-00065	Structure Backfill (Flow-Fill)	13.000	13.000		
			CY	0.000	0.00	
			455.00000	13.000		5,915.00

CONTID: C22865
 PCN: 22865-BID
 PROJECT: FBR2854-143

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 03/15/2023

09:47:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0470	206-00100	Structure Backfill (Class 1)	0.000	0.000		
			CY	0.000	0.00	
			52.00000	0.000		0.00
0475	206-00200	Structure Backfill (Class 2)	160.000	160.000		
			CY	0.000	0.00	
			16.00000	160.000		2,560.00
0480	206-00360	Mechanical Reinforcement of Soil	660.000	660.000		
			CY	0.000	0.00	
			12.00000	660.000		7,920.00
0485	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	0.000	0.000		
			TON	0.000	0.00	
			120.00000	0.000		0.00
0490	408-01100	*Joint Sealant	176.000	176.000		
			LF	0.000	0.00	
			13.00000	176.000		2,288.00
0495	502-00460	Pile Tip	14.000	14.000		
			EACH	0.000	0.00	
			150.00000	14.000		2,100.00
0495		MATERIAL ALLOWANCE Pile Tips Stockpile		0.000		
			EACH	0.000	0.00	
			73.00000	0.000		0.00
0495		MATERIAL ALLOWANCE Re-Entered Pile Tip		0.000		
			EACH	0.000	0.00	
			73.00000	0.000		0.00
0500	502-00500	Complete Joint Penetration (CJP) Splice	14.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0505	502-02010	Dynamic Pile Test	2.000	2.000		
			EACH	0.000	0.00	
			3,500.00000	2.000		7,000.00
0510	502-11274	Steel Piling (HP 12x74)	645.000	645.000		
			LF	0.000	0.00	
			120.00000	645.000		77,400.00

CONTID: C22865
 PCN: 22865-BID
 PROJECT: FBR2854-143

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0510		MATERIAL ALLOWANCE H-Pile Stockpile		0.000		
			LF	0.000	0.00	
			49.71557	0.000		0.00
0510		MATERIAL ALLOWANCE Re-Entered Steel Piling (HP 12x74		165.000		
			LF	-165.000	-5,782.66	
			35.04641	0.000		0.00
0515	515-00124	*Waterproofing (Membrane) (Spray Applied)	0.000	0.000		
			SY	0.000	0.00	
			81.00000	0.000		0.00
0520	601-03040	Concrete Class D (Bridge)	0.000	0.000		
			CY	0.000	0.00	
			755.00000	0.000		0.00
0525	601-25735	Precast Concrete Deck Panel (3.5 Inch)	0.000	0.000		
			SY	0.000	0.00	
			180.00000	0.000		0.00
0530	602-00000	Reinforcing Steel	6,252.000	0.000		
			LB	0.000	0.00	
			1.25000	0.000		0.00
0535	602-00010	Reinforcing Steel (Galvanized)	41,033.000	0.000		
			LB	0.000	0.00	
			1.60000	0.000		0.00
0540	606-01400	Transition Type BR10M-GR3	0.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0545	606-11035	Bridge Rail Type 10 MASH	0.000	0.000		
			LF	0.000	0.00	
			260.00000	0.000		0.00
0550	613-01200	*2 Inch Electrical Conduit (Plastic)	552.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0555	618-01145	*Prestressed Concrete I (CBT45)	0.000	0.000		
			LF	0.000	0.00	
			375.00000	0.000		0.00

CONTID: C22865
 PCN: 22865-BID
 PROJECT: FBR2854-143

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0009

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0555		MATERIAL ALLOWANCE Intermediate Diaphragms		3.000		
			EACH	-3.000	-4,511.10	
			1,503.70000	0.000		0.00
0690	206-00100	Str Bkfl (CL 1) CMO 8 Emergency Shutdown and Restart-up Costs	660.000	660.000		
			CY	0.000	0.00	
			70.46000	660.000		46,503.60
0695	403-34721	HMA (Gr SX) (75) (PG 58-28) CMO 8 Emergency Shutdown and Restart-up Costs	188.660	188.660		
			TON	0.000	0.00	
			159.67000	188.660		30,123.34
0700	515-00124	Waterproofing (Membrane) (Spray Applied) CMO 8 Emergency Shutdown and Restart-up Costs	649.000	649.000		
			SY	0.000	0.00	
			99.73000	649.000		64,724.77
0705	601-03040	Conc CL D (Bridge) CMO 8 Emergency Shutdown and Restart-up Costs	297.500	297.500		
			CY	-3.776	-3,047.99	
			807.20000	293.724		237,094.01
0710	601-25735	Precast Deck Panel (3.5 In) CMO 8 Emergency Shutdown and Restart-up Costs	246.000	246.000		
			SY	0.000	0.00	
			190.65000	246.000		46,899.90
0715	602-00000	Reinf Steel CMO 8 Emergency Shutdown and Restart-up Costs	10,684.000	8,131.000		
			LB	2,553.000	4,110.33	
			1.61000	10,684.000		17,201.24
0720	602-00010	Reinf Steel (Galv) CMO 8 Emergency Shutdown and Restart-up Costs	50,460.000	46,141.000		
			LB	4,319.000	12,179.58	
			2.82000	50,460.000		142,297.20
0725	606-01400	Transition Type BR10M-GR3 CMO 8 Emergency Shutdown and Restart-up Costs	4.000	4.000		
			EACH	0.000	0.00	
			4,493.73000	4.000		17,974.92
0730	606-11035	Brdg Rail Ty 10 MASH CMO 8 Emergency Shutdown and Restart-up Costs	265.000	265.000		
			LF	0.000	0.00	
			305.14000	265.000		80,862.10
0735	613-01200	2 In Elec Cond (P) CMO 8 Emergency Shutdown and Restart-up Costs	552.000	552.000		
			LF	0.000	0.00	
			35.03000	552.000		19,336.56

CONTID: C22865
 PCN: 22865-BID
 PROJECT: FBR2854-143

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/15/2023

ESTIMATE NO: 0009

09:47:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0740	618-01145	Prestress Conc I (CBT45) CMO 8 Emergency Shutdown and Restart-up Costs	363.400	363.400		
		LF		0.000	0.00	
			462.64000	363.400		168,123.38

		CAT 0300	CURRENT AMT	\$ 1,142,169.81	\$ 2,948.16	\$ 1,052,944.02
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0315	620-00012	Field Laboratory (Class 2)	1.000	1.000		
		EACH		0.000	0.00	
			30,000.00000	1.000		30,000.00
0560	620-00002	Field Office (Class 2)	1.000	1.000		
		EACH		0.000	0.00	
			30,000.00000	1.000		30,000.00
0565	620-00020	Sanitary Facility	2.000	2.000		
		EACH		0.000	0.00	
			3,000.00000	2.000		6,000.00

		CAT 0400	CURRENT AMT	\$ 66,000.00	\$ 0.00	\$ 66,000.00

		PROJECT TOTAL	CURRENT AMT	\$ 3,414,756.12	\$ 174,359.12	\$ 2,979,120.71