

ESTIMATE SUMMARY

CONTID: C22903

ESTIMATE NO: 0003 PROG

SPEC YR: 2005

PCN: 22903-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 45.5 DAYS

TIME ALLOW:

375 WORK DAYS

SH115 PAVEMENT RECONSTRUCTION MP 27-39

PERCENT TIME: 12.13

ORIG TIME ALLOW:

375 WORK DAYS

PROJECT NO:

STM1151-038

SH115 PVMNT RECON and Bridge replacement MP 27 TO MP 38

NAME OF ROAD:

PROJECT COUNTIES:

EL PASO

CONTRACTOR:

CASTLE ROCK CONSTRUCTION COMPANY OF COLORADO, LLC  
6374 S. RACINE CIRCLE

PAY PERIOD ENDING 09/30/2022

DATE TIME STARTED 06/10/2022

DATE LET 04/21/2022

DATE WORK BEGAN 07/25/2022

DATE AWARDED 05/31/2022

DATE TIME STOPPED

DATE CONTRACT EXECUTED 06/10/2022

DATE ACCEPTED

CENTENNIAL CO 80111 (303)688-6611

DATE NOTICE TO PROCEED 06/10/2022

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 42,209,397.34 PARTICIPATING	\$ 3,002,419.26	\$ 2,227,613.06
AWARD PROJECT AMT: \$ 39,607,433.98 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 7.11% TOTAL EARNINGS	3,002,419.26	2,227,613.06
FUNDS AVAILABLE: \$ 39,206,978.08 STOCKPILED MATERIALS	105,236.65	-34,290.15
	GROSS EARNINGS	3,107,655.91
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-63,120.13	-39,875.94
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	3,044,535.78
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	3,044,535.78
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 2,153,446.97

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 2  
 ESTIMATE RUN 10/17/2022  
 12:53:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.100		
			L S	0.110	20,122.03	
			182,927.55000	0.210		38,414.79
0010	201-00005	Removal of Debris	1.000	0.000		
			L S	0.220	1,364.13	
			6,200.61000	0.220		1,364.13
0015	202-00009	Tree Trimming	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0020	202-00010	*Removal of Tree	258.000	228.000		
			EACH	0.000	0.00	
			250.00000	228.000		57,000.00
0025	202-00015	Removal of Headwall	3.000	0.000		
			EACH	0.000	0.00	
			3,415.68000	0.000		0.00
0030	202-00019	Removal of Inlet	2.000	0.000		
			EACH	0.000	0.00	
			2,424.46000	0.000		0.00
0035	202-00023	Removal of Embankment Protector Type 3	11.000	1.000		
			EACH	0.000	0.00	
			1,082.07000	1.000		1,082.07
0040	202-00033	Removal of Pipe	9.000	0.000		
			EACH	0.000	0.00	
			1,211.52000	0.000		0.00
0045	202-00037	Removal of End Section	19.000	0.000		
			EACH	2.000	661.74	
			330.87000	2.000		661.74
0050	202-00090	Removal of Delineator	273.000	0.000		
			EACH	12.000	236.04	
			19.67000	12.000		236.04
0055	202-00150	Removal of Wall	6.000	0.000		
			EACH	0.000	0.00	
			3,411.36000	0.000		0.00

CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 3  
 ESTIMATE RUN 10/17/2022  
 12:53:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	202-00220	*Removal of Asphalt Mat	78,045.000	25,277.000		
			SY	4,267.000	15,787.90	
			3.70000	29,544.000		109,312.80
0065	202-00240	*Removal of Asphalt Mat (Planing)	7,194.000	0.000		
			SY	4,964.220	20,254.02	
			4.08000	4,964.220		20,254.02
0070	202-00810	*Removal of Ground Sign	158.000	5.000		
			EACH	0.000	0.00	
			75.00000	5.000		375.00
0075	202-01000	*Removal of Fence	279.000	279.000		
			LF	0.000	0.00	
			8.00000	279.000		2,232.00
0080	202-01130	*Removal of Guardrail Type 3	13,203.000	323.000		
			LF	3,155.500	17,670.80	
			5.60000	3,478.500		19,479.60
0085	202-01300	*Removal of End Anchorage	50.000	2.000		
			EACH	2.000	556.00	
			278.00000	4.000		1,112.00
0090	202-04002	*Clean Culvert	62.000	0.000		
			EACH	0.000	0.00	
			2,749.91000	0.000		0.00
0095	202-04010	Clean Inlet	8.000	0.000		
			EACH	0.000	0.00	
			906.30000	0.000		0.00
0100	203-00060	*Embankment Material (Complete In Place)	137,735.000	7,400.000		
			CY	46,529.000	992,928.86	
			21.34000	53,929.000		1,150,844.86
0105	203-00450	Rock Removal	60.000	20.000		
			EACH	40.000	3,109.60	
			77.74000	60.000		4,664.40
0110	203-01100	Proof Rolling	80.000	0.000		
			HOUR	1.530	168.30	
			110.00000	1.530		168.30

CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 4  
 ESTIMATE RUN 10/17/2022  
 12:53:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	203-01500	Blading	200.000	0.000		
			HOOR	0.000	0.00	
			140.00000	0.000		0.00
0120	203-01510	Backhoe	80.000	0.000		
			HOOR	0.000	0.00	
			130.00000	0.000		0.00
0125	203-01590	Front End Loader (Rubber Tire)	80.000	0.000		
			HOOR	7.500	1,050.00	
			140.00000	7.500		1,050.00
0130	203-01597	*Potholing	100.000	21.500		
			HOOR	0.000	0.00	
			370.00000	21.500		7,955.00
0135	207-00700	Topsoil (Onsite)	41,631.000	0.000		
			CY	0.000	0.00	
			4.81000	0.000		0.00
0140	207-00704	Subgrade Soil Preparation	249,787.000	0.000		
			SY	0.000	0.00	
			0.52000	0.000		0.00
0145	208-00002	*Erosion Log Type 1 (12 Inch)	68,080.000	12,182.000		
			LF	3,316.000	14,059.84	
			4.24000	15,498.000		65,711.52
0145		MATERIAL ALLOWANCE Erosion Log 12"		0.000		
			LF	0.000	0.00	
			1.27000	0.000		0.00
0145		MATERIAL ALLOWANCE Erosion Log		0.000		
			LF	0.000	0.00	
			1.27000	0.000		0.00
0150	208-00021	*Silt Fence (Reinforced)	4,545.000	295.000		
			LF	162.000	526.50	
			3.25000	457.000		1,485.25
0155	208-00035	*Aggregate Bag	690.000	0.000		
			LF	0.000	0.00	
			9.50000	0.000		0.00

CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 5  
 ESTIMATE RUN 10/17/2022  
 12:53:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0160	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	5.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0165	208-00075	Pre-fabricated Vehicle Tracking Pad	15.000	0.000		
			EACH	3.000	4,200.00	
			1,400.00000	3.000		4,200.00
0170	208-00103	Removal and Disposal of Sediment (Labor)	1,080.000	0.000		
			HOURL	0.000	0.00	
			50.00000	0.000		0.00
0175	208-00105	Removal and Disposal of Sediment (Equipment)	540.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0180	208-00106	Sweeping (Sediment Removal)	1,125.000	0.000		
			HOURL	0.000	0.00	
			20.00000	0.000		0.00
0185	208-00107	Removal of Trash	100.000	0.000		
			HOURL	0.000	0.00	
			50.00000	0.000		0.00
0190	208-00207	Erosion Control Management	150.000	20.000		
			DAY	21.000	6,300.00	
			300.00000	41.000		12,300.00
0195	208-00300	Temporary Berms	500.000	0.000		
			LF	0.000	0.00	
			1.94000	0.000		0.00
0200	210-00010	Reset Mailbox Structure	6.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0205	212-00702	*Biotic Soil Amendments (Hydraulically Applied)	180,600.000	0.000		
			LB	0.000	0.00	
			0.86000	0.000		0.00
0210	212-00703	*Humate	3,870.000	0.000		
			LB	0.000	0.00	
			0.43000	0.000		0.00

CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 6  
 ESTIMATE RUN 10/17/2022  
 12:53:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0215	212-00704	*Mycorrhizae	1,032.000	0.000		
			LB	0.000	0.00	
			9.60000	0.000		0.00
0220	212-00707	*Seeding (Native) Hydraulic	51.600	0.000		
			ACRE	0.000	0.00	
			1,382.00000	0.000		0.00
0225	213-00012	*Spray-on Mulch Blanket	51.600	0.000		
			ACRE	0.000	0.00	
			3,100.00000	0.000		0.00
0230	213-00150	*Bonded Fiber Matrix	10.000	0.000		
			ACRE	0.000	0.00	
			2,700.00000	0.000		0.00
0235	214-00205	*Deciduous Tree (5 Gallon Container)	10.000	0.000		
			EACH	0.000	0.00	
			7.00000	0.000		0.00
0240	216-00302	*Turf Reinforcement Mat (Class 2)	100.000	0.000		
			SY	0.000	0.00	
			6.50000	0.000		0.00
0245	217-00020	*Herbicide Treatment	80.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00
0250	240-00000	*Wildlife Biologist	24.000	0.000		
			HOURL	0.000	0.00	
			90.00000	0.000		0.00
0255	240-00010	*Removal of Nests	8.000	0.000		
			HOURL	0.000	0.00	
			90.00000	0.000		0.00
0260	240-00020	*Netting	178.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
0265	304-06000	Aggregate Base Course (Class 6)	37,707.000	0.000		
			TON	0.000	0.00	
			22.69000	0.000		0.00

CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 7  
 ESTIMATE RUN 10/17/2022  
 12:53:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0270	304-09102	Aggregate Base Course (Recycled Asphalt Pavement)	19,371.000	0.000		
			CY	0.000	0.00	
			11.04000	0.000		0.00
0275	310-00608	*Full Depth Reclamation of Hot Mix Asphalt Pavement (0-8")	172,383.000	0.000		
			SY	0.000	0.00	
			2.71000	0.000		0.00
0280	310-00610	*Full Depth Reclamation of Hot Mix Asphalt Pavement (8-12")	43,739.000	0.000		
			SY	0.000	0.00	
			3.65000	0.000		0.00
0285	310-00614	*Full Depth Reclamation Of Hot Mix Asphalt Pavement (12-16")	41,166.000	0.000		
			SY	0.000	0.00	
			7.33000	0.000		0.00
0290	310-00800	*Process Cement Treated Full Depth Reclamation	257,288.000	0.000		
			SY	0.000	0.00	
			3.13000	0.000		0.00
0295	310-00900	*Hydraulic Cement	5,019.000	0.000		
			TON	0.000	0.00	
			240.00000	0.000		0.00
0300	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	1,000.000	0.000		
			TON	0.000	0.00	
			165.00000	0.000		0.00
0305	403-00800	Emergency Pothole Repair	100.000	14.130		
			TON	0.000	0.00	
			200.00000	14.130		2,826.00
0310	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	9,246.000	0.000		
			TON	0.000	0.00	
			110.00000	0.000		0.00
0315	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	16,337.000	0.000		
			TON	0.000	0.00	
			108.00000	0.000		0.00
0320	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	32,043.000	0.000		
			TON	0.000	0.00	
			115.00000	0.000		0.00

CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 8  
 ESTIMATE RUN 10/17/2022  
 12:53:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0325	411-10255	*Emulsified Asphalt (Slow-Setting)	41,407.000	0.000		
			GAL	0.000	0.00	
			5.30000	0.000		0.00
0330	412-00000	*Furnish Concrete Pavement	18,267.000	0.000		
			CY	0.000	0.00	
			110.29000	0.000		0.00
0335	412-00050	Place Concrete Pavement	66,685.000	0.000		
			SY	0.000	0.00	
			30.07000	0.000		0.00
0340	412-00800	*Concrete Pavement (8 Inch)	85,051.000	0.000		
			SY	0.000	0.00	
			54.79000	0.000		0.00
0345	420-00112	Geotextile (Drainage) (Class 1)	275.100	0.000		
			SY	0.000	0.00	
			3.63000	0.000		0.00
0350	503-00036	*Drilled Shaft (36 Inch)	32.000	0.000		
			LF	0.000	0.00	
			720.00000	0.000		0.00
0355	503-00048	*Drilled Shaft (48 Inch)	31.000	0.000		
			LF	0.000	0.00	
			800.00000	0.000		0.00
0360	506-00212	Riprap (12 Inch)	448.500	0.000		
			CY	0.000	0.00	
			89.20000	0.000		0.00
0365	507-00400	Asphalt Slope and Ditch Paving (Asphalt)	24.500	0.000		
			TON	0.000	0.00	
			198.40000	0.000		0.00
0370	601-01000	*Concrete Class B	7.100	0.000		
			CY	0.000	0.00	
			1,750.00000	0.000		0.00
0375	601-03030	*Concrete Class D (Box Culvert)	39.000	0.000		
			CY	0.000	0.00	
			1,750.00000	0.000		0.00



CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 9  
 ESTIMATE RUN 10/17/2022  
 12:53:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0380	601-03050	*Concrete Class D (Wall)	41.000	0.000		
			CY	0.000	0.00	
			1,750.00000	0.000		0.00
0385	603-01180	18 Inch Reinforced Concrete Pipe	365.000	0.000		
			LF	0.000	0.00	
			151.64000	0.000		0.00
0385		MATERIAL ALLOWANCE 18 in RCP		368.000		
			LF	0.000	0.00	
			30.40000	368.000		11,187.20
0390	603-01240	24 Inch Reinforced Concrete Pipe	457.000	0.000		
			LF	0.000	0.00	
			265.04000	0.000		0.00
0395	603-01420	42 Inch Reinforced Concrete Pipe	51.000	0.000		
			LF	40.000	15,846.00	
			396.15000	40.000		15,846.00
0395		MATERIAL ALLOWANCE 42" RCP		56.000		
			LF	-40.000	-5,054.00	
			126.35000	16.000		2,021.60
0400	603-05018	18 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			2,269.98000	0.000		0.00
0405	603-05024	24 Inch Reinforced Concrete End Section	17.000	0.000		
			EACH	0.000	0.00	
			2,481.15000	0.000		0.00
0410	603-05042	42 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			3,674.15000	0.000		0.00
0415	603-10120	12 Inch Corrugated Steel Pipe	24.000	0.000		
			LF	0.000	0.00	
			177.64000	0.000		0.00
0420	603-10150	15 Inch Corrugated Steel Pipe	96.000	0.000		
			LF	0.000	0.00	
			178.50000	0.000		0.00

CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 10  
 ESTIMATE RUN 10/17/2022  
 12:53:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0425	603-10180	18 Inch Corrugated Steel Pipe	866.000	194.000		
			LF	0.000	0.00	
			190.98000	194.000		37,050.12
0430	603-10240	24 Inch Corrugated Steel Pipe	152.000	80.000		
			LF	21.000	8,540.91	
			406.71000	101.000		41,077.71
0435	603-10360	36 Inch Corrugated Steel Pipe	30.000	0.000		
			LF	20.000	6,177.80	
			308.89000	20.000		6,177.80
0440	603-10420	42 Inch Corrugated Steel Pipe	15.000	0.000		
			LF	0.000	0.00	
			571.64000	0.000		0.00
0445	603-30012	12 Inch Steel End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,271.28000	0.000		0.00
0450	603-30015	15 Inch Steel End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,289.76000	0.000		0.00
0455	603-30018	18 Inch Steel End Section	6.000	4.000		
			EACH	0.000	0.00	
			1,335.78000	4.000		5,343.12
0460	603-30024	24 Inch Steel End Section	7.000	2.000		
			EACH	2.000	2,901.18	
			1,450.59000	4.000		5,802.36
0465	603-30036	36 Inch Steel End Section	2.000	0.000		
			EACH	0.000	0.00	
			2,070.86000	0.000		0.00
0470	603-30042	42 Inch Steel End Section	1.000	0.000		
			EACH	0.000	0.00	
			2,881.90000	0.000		0.00
0475	604-00505	Inlet Type D (5 Foot)	5.000	0.000		
			EACH	0.000	0.00	
			7,013.49000	0.000		0.00

CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 11  
 ESTIMATE RUN 10/17/2022  
 12:53:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0480	604-00510	Inlet Type D (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			12,194.50000	0.000		0.00
0485	604-30015	Manhole Slab Base (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			13,872.24000	0.000		0.00
0490	604-39050	*Manhole (Traffic Management System)	5.000	0.000		
			EACH	0.000	0.00	
			11,152.00000	0.000		0.00
0495	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	21,800.000	0.000		
			LF	0.000	0.00	
			29.40000	0.000		0.00
0500	606-00910	*Guardrail Type 9 (Style CA)	2,743.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00
0505	606-01340	*End Anchorage Type 3D	1.000	0.000		
			EACH	0.000	0.00	
			1,280.00000	0.000		0.00
0510	606-01370	*Transition Type 3G	37.000	0.000		
			EACH	0.000	0.00	
			3,375.00000	0.000		0.00
0515	606-01372	*Transition Type GR9-GR3	11.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0520	606-01385	*Transition Type 3J	7.000	0.000		
			EACH	0.000	0.00	
			1,597.00000	0.000		0.00
0525	606-01390	*End Anchorage Type 3K	7.000	0.000		
			EACH	0.000	0.00	
			1,849.00000	0.000		0.00
0530	606-02003	*End Anchorage (Nonflared)	76.000	0.000		
			EACH	0.000	0.00	
			3,152.00000	0.000		0.00

CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 12  
 ESTIMATE RUN 10/17/2022  
 12:53:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0535	607-01050	*Fence Wire With Metal Posts	200.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0540	607-11525	*Fence (Plastic)	1,000.000	300.000		
			LF	0.000	0.00	
			10.39000	300.000		3,117.00
0545	607-55110	*Safety Rail (Cable)	152.000	0.000		
			LF	0.000	0.00	
			66.00000	0.000		0.00
0550	609-24004	Gutter Type 2 (4 Foot)	1,039.000	0.000		
			LF	0.000	0.00	
			84.72000	0.000		0.00
0555	609-60011	*Curb Type 6 (Section M)	8,079.000	0.000		
			LF	0.000	0.00	
			9.90000	0.000		0.00
0560	612-00001	*Delineator (Type I)	241.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0565	612-00002	*Delineator (Type II)	171.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
0570	612-00003	*Delineator (Type III)	33.000	0.000		
			EACH	0.000	0.00	
			39.03000	0.000		0.00
0575	612-00260	*Location Marker (Fiber Optic)(Dome)	44.000	0.000		
			EACH	0.000	0.00	
			370.00000	0.000		0.00
0580	612-00270	*Location Marker (Utility)(Flat Slat)	3.000	0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
0585	613-00200	*2 Inch Electrical Conduit	5,550.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00

CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 13  
 ESTIMATE RUN 10/17/2022  
 12:53:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0590	613-00206	*2 Inch Electrical Conduit (Bored)	55,890.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0595	613-00207	*2 Inch Electrical Conduit (Bridge) (Special)	360.000	0.000		
			LF	0.000	0.00	
			130.00000	0.000		0.00
0600	613-00300	*3 Inch Electrical Conduit	674.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0605	613-01200	*2 Inch Electrical Conduit (Plastic)	310.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00
0610	613-07001	*Type One Pull Box	5.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0615	613-07002	*Type Two Pull Box	12.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0620	613-07004	*Type Four Pull Box	46.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00
0625	613-07005	*Type Five Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			3,699.00000	0.000		0.00
0630	613-07011	*Pull Box (11"x18"x12")	8.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0635	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			97,000.00000	0.000		0.00
0640	613-13016	*Luminaire (LED) (16,000 Lumens)	11.000	0.000		
			EACH	0.000	0.00	
			950.00000	0.000		0.00

CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 14  
 ESTIMATE RUN 10/17/2022  
 12:53:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0645	613-34400	*Light Standard Metal (40 Foot)	11.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
0650	613-40010	*Light Standard Foundation	11.000	0.000		
			EACH	0.000	0.00	
			6,250.00000	0.000		0.00
0655	613-50100	*Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			11,000.00000	0.000		0.00
0660	613-50109	*Meter Power Pedestal	4.000	0.000		
			EACH	0.000	0.00	
			11,000.00000	0.000		0.00
0665	613-80130	*Service Meter Cabinet	3.000	0.000		
			EACH	0.000	0.00	
			11,000.00000	0.000		0.00
0670	614-00011	*Sign Panel (Class I)	66.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0675	614-00012	*Sign Panel (Class II)	1,533.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00
0680	614-00013	*Sign Panel (Class III)	132.000	0.000		
			SF	0.000	0.00	
			33.00000	0.000		0.00
0685	614-01226	*Steel Signpost (W 12x26)	93.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0690	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	22.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0695	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	135.000	0.000		
			EACH	0.000	0.00	
			475.00000	0.000		0.00

CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

ESTIMATE RUN 10/17/2022

12:53:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0700	614-03007	*Concrete Footing (Type 7)	8.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0705	614-10147	*Variable Message Sign LED (Overhead)	1.000	0.000		
			EACH	0.000	0.00	
			88,250.00000	0.000		0.00
0710	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			90,000.00000	0.000		0.00
0715	614-70024	*1310nm SFP Optic Module	8.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0720	614-72832	*Communications Cabinet (Type 2)	2.000	0.000		
			EACH	0.000	0.00	
			22,250.00000	0.000		0.00
0725	614-72875	*Loop Detector Wire	1,400.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0730	614-72887	*Microwave Vehicle Radar Detector	1.000	0.000		
			EACH	0.000	0.00	
			11,500.00000	0.000		0.00
0735	614-80385	*Rumble Strip	116,100.000	0.000		
			LF	0.000	0.00	
			0.12000	0.000		0.00
0740	614-86741	*Weather Monitoring System	1.000	0.000		
			EACH	0.000	0.00	
			68,000.00000	0.000		0.00
0745	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	675.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0750	614-87015	*Buffer Tube Fan Out Kit	3.000	0.000		
			EACH	0.000	0.00	
			380.00000	0.000		0.00

CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 16  
 ESTIMATE RUN 10/17/2022  
 12:53:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0755	614-87024	*Fiber Optic Termination Panel (24 Fiber)	3.000	0.000		
			EACH	0.000	0.00	
			1,720.00000	0.000		0.00
0760	614-87100	*Automatic Traffic Recording Station	1.000	0.000		
			EACH	0.000	0.00	
			35,500.00000	0.000		0.00
0765	614-87320	*Closed Circuit Television	4.000	0.000		
			EACH	0.000	0.00	
			5,700.00000	0.000		0.00
0770	614-87325	*Closed Circuit Television Pole	2.000	0.000		
			EACH	0.000	0.00	
			56,000.00000	0.000		0.00
0775	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			22,500.00000	0.000		0.00
0780	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	31,205.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0785	614-87691	*Ethernet Switch Type I	1.000	0.000		
			EACH	0.000	0.00	
			6,500.00000	0.000		0.00
0790	614-87692	*Ethernet Switch Type II	2.000	0.000		
			EACH	0.000	0.00	
			6,500.00000	0.000		0.00
0795	615-00030	Embankment Protector Type 3	14.000	0.000		
			EACH	0.000	0.00	
			1,331.35000	0.000		0.00
0800	621-00450	*Detour Pavement	7,800.000	0.000		
			SY	0.000	0.00	
			53.48000	0.000		0.00
0805	625-00000	*Construction Surveying	1.000	0.090		
			L S	0.020	5,019.50	
			250,975.00000	0.110		27,607.25



CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

ESTIMATE RUN 10/17/2022

12:53:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0810	626-00000	*Mobilization	1.000	0.000		
			L S	0.249	898,414.91	
			3,608,092.00000	0.249		898,414.91
0815	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	1,461.000	0.000		
			GAL	0.000	0.00	
			165.00000	0.000		0.00
0820	627-00011	*Pavement Marking Paint (Waterborne)	2,900.000	314.700		
			GAL	43.000	2,515.50	
			58.50000	357.700		20,925.45
0825	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	19,116.000	0.000		
			SF	0.000	0.00	
			16.75000	0.000		0.00
0830	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe	1,649.000	0.000		
			SF	0.000	0.00	
			16.50000	0.000		0.00
0835	630-00000	*Flagging	6,300.000	141.500		
			HOOR	151.500	4,848.00	
			32.00000	293.000		9,376.00
0840	630-00001	*Pilot Car Operation	600.000	0.000		
			HOOR	0.000	0.00	
			120.00000	0.000		0.00
0845	630-00003	*Uniformed Traffic Control	800.000	12.500		
			HOOR	53.000	6,095.00	
			115.00000	65.500		7,532.50
0850	630-00007	*Traffic Control Inspection	230.000	13.000		
			DAY	11.000	1,650.00	
			150.00000	24.000		3,600.00
0855	630-00012	*Traffic Control Management	310.000	22.000		
			DAY	23.000	28,750.00	
			1,250.00000	45.000		56,250.00
0860	630-00017	*Traffic Control Management (Special)	24.000	1.000		
			DAY	0.000	0.00	
			4,200.00000	1.000		4,200.00

CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

ESTIMATE RUN 10/17/2022

12:53:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0865	630-00031	Courtesy Patrol	144.000	0.000		
			HOOR	0.000	0.00	
			200.00000	0.000		0.00
0870	630-00040	Traffic Incident Management Plan Development	1.000	0.000		
			L S	0.500	2,500.00	
			5,000.00000	0.500		2,500.00
0875	630-00041	Traffic Incident Management Plan Implementation	18.000	0.000		
			MON	1.000	500.00	
			500.00000	1.000		500.00
0880	630-80001	*Flashing Beacon (Portable)	20.000	0.000		
			EACH	2.000	1,700.00	
			850.00000	2.000		1,700.00
0885	630-80310	*Automated Flagging Assistance Device	2.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0890	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000	2.000		
			EACH	0.000	0.00	
			350.00000	2.000		700.00
0895	630-80336	*Barricade (Type 3 M-B) (Temporary)	4.000	0.500		
			EACH	0.000	0.00	
			400.00000	0.500		200.00
0900	630-80341	*Construction Traffic Sign (Panel Size A)	170.000	13.500		
			EACH	1.000	65.00	
			65.00000	14.500		942.50
0905	630-80342	*Construction Traffic Sign (Panel Size B)	56.000	25.000		
			EACH	3.000	300.00	
			100.00000	28.000		2,800.00
0910	630-80350	*Vertical Panel	200.000	56.500		
			EACH	10.000	450.00	
			45.00000	66.500		2,992.50
0915	630-80355	*Portable Message Sign Panel	6.000	2.000		
			EACH	0.500	4,250.00	
			8,500.00000	2.500		21,250.00

CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 19  
 ESTIMATE RUN 10/17/2022  
 12:53:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0920	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	6.000	0.000		
		EACH		0.500	750.00	
			1,500.00000	0.500		750.00
0925	630-80370	Barrier (Temporary)	1,500.000	216.000		
		LF		0.000	0.00	
			50.22000	216.000		10,847.52
0930	630-80384	*Tubular Marker	500.000	57.500		
		EACH		0.000	0.00	
			65.00000	57.500		3,737.50
0935	630-80511	*Mobile Pavement Marking Zone	1.000	0.000		
		L S		0.000	0.00	
			5,000.00000	0.000		0.00
0940	630-85010	*Impact Attenuator (Temporary)	5.000	0.500		
		EACH		0.000	0.00	
			6,800.00000	0.500		3,400.00
0945	700-70010	F/A Minor Contract Revisions	1,300,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0950	700-70012	F/A Asphalt Pavement Incentive	245,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0955	700-70013	F/A Concrete Pavement Incentive	293,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0960	700-70016	F/A Fuel Cost Adjustment	0.010	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0965	700-70018	F/A Roadway Smoothness Incentive	557,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0970	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/17/2022

ESTIMATE NO: 0003

12:53:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0975	700-70023	F/A On-The-Job Trainee	42,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0980	700-70031	F/A Interim Surface Repair	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0985	700-70082	F/A Furnish & Install Electrical Service	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0990	700-70111	Project First Program	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0995	700-70380	F/A Erosion Control	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1000	700-70589	F/A Environmental Health & Safety Management	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1005	700-70596	Standing Dispute Review Board	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
-----						
			CAT 0200	CURRENT AMT	\$39,579,806.70	\$ 2,085,215.56 \$ 2,710,578.56
CAT NO0300 STRUCTURES						
1020	202-00240	*Removal of Asphalt Mat (Planing)	1,460.000	0.000		
			SY	0.000	0.00	
			4.08000	0.000		0.00
1025	202-00246	*Removal of Asphalt Mat (Planing) (Special)	314.000	0.000		
			SY	0.000	0.00	
			33.38000	0.000		0.00
1030	202-00400	Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			73,870.94000	0.000		0.00

CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

ESTIMATE RUN 10/17/2022

12:53:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
1035	202-00453	*Removal of Portions of Present Structure (Class 2)	48.000	0.000		
			SY	0.000	0.00	
			275.00000	0.000		0.00
1040	202-00460	*Removal of Portions of Present Structure (Class 3)	16.000	0.000		
			SY	0.000	0.00	
			800.00000	0.000		0.00
1045	202-00504	*Removal of Expansion Device	154.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
1050	202-00505	*Removal of Portions of Present Structure	410.000	0.000		
			SF	0.000	0.00	
			75.00000	0.000		0.00
1055	206-00000	Structure Excavation	878.000	0.000		
			CY	0.000	0.00	
			26.01000	0.000		0.00
1060	206-00100	Structure Backfill (Class 1)	1,242.000	0.000		
			CY	0.000	0.00	
			66.30000	0.000		0.00
1065	206-00200	Structure Backfill (Class 2)	235.000	0.000		
			CY	0.000	0.00	
			19.86000	0.000		0.00
1070	206-00360	Mechanical Reinforcement of Soil	1,050.000	0.000		
			CY	0.000	0.00	
			24.99000	0.000		0.00
1075	206-01781	*Shoring (Area 1)	1.000	0.000		
			L S	0.900	33,660.00	
			37,400.00000	0.900		33,660.00
1080	206-01782	*Shoring (Area 2)	1.000	0.000		
			L S	0.900	32,175.00	
			35,750.00000	0.900		32,175.00
1085	502-00460	*Pile Tip	26.000	0.000		
			EACH	8.000	1,480.00	
			185.00000	8.000		1,480.00

CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
1085		MATERIAL ALLOWANCE Pile Tip		26.000		
			EACH	-8.000	-1,000.00	
			125.00000	18.000		2,250.00
1090	502-00500	*Complete Joint Penetration (CJP) Splice	26.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
1095	502-02010	*Dynamic Pile Test	2.000	0.000		
			EACH	2.000	5,000.00	
			2,500.00000	2.000		5,000.00
1100	502-02012	*Static Pile Load Test	1.000	0.000		
			EACH	1.000	8,000.00	
			8,000.00000	1.000		8,000.00
1105	502-11489	*Steel Piling (HP 14x89)	1,274.000	0.000		
			LF	332.190	49,828.50	
			150.00000	332.190		49,828.50
1105		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		1,388.400		
			LF	-332.190	-28,236.15	
			85.00000	1,056.210		89,777.85
1110	515-00120	*Waterproofing (Membrane)	363.000	0.000		
			SY	0.000	0.00	
			40.00000	0.000		0.00
1115	518-00000	*Bridge Compression Joint Sealer	148.000	0.000		
			LF	0.000	0.00	
			135.00000	0.000		0.00
1120	518-01004	*Bridge Expansion Device (0-4 Inch)	154.000	0.000		
			LF	0.000	0.00	
			375.00000	0.000		0.00
1125	519-03035	*Place Thin Bonded Overlay (Polyester Concrete)	1,247.000	0.000		
			SY	0.000	0.00	
			73.00000	0.000		0.00
1130	519-03055	*Furnish Thin Bonded Overlay (Polyester Concrete)	702.000	0.000		
			CF	0.000	0.00	
			167.00000	0.000		0.00

CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 23  
 ESTIMATE RUN 10/17/2022  
 12:53:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
1135	601-03040	*Concrete Class D (Bridge)	82.200	0.000		
			CY	3.000	3,000.00	
			1,000.00000	3.000		3,000.00
1140	601-03057	*Concrete Class DR	23.000	0.000		
			CY	0.000	0.00	
			2,250.00000	0.000		0.00
1145	601-04550	*Concrete Class G	481.400	0.000		
			CY	0.000	0.00	
			1,100.00000	0.000		0.00
1150	601-06102	*Concrete (Patching)	48.000	0.000		
			CF	0.000	0.00	
			450.00000	0.000		0.00
1155	601-51005	*Galvanic Anodes	320.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
1160	602-00000	*Reinforcing Steel	32,751.000	0.000		
			LB	0.000	0.00	
			1.50000	0.000		0.00
1165	602-00020	*Reinforcing Steel (Epoxy Coated)	99,633.000	0.000		
			LB	0.000	0.00	
			1.70000	0.000		0.00
1170	606-01402	*Transition Type BR10B-GR3	4.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
1175	606-11035	*Bridge Rail Type 10 MASH	302.000	0.000		
			LF	0.000	0.00	
			440.00000	0.000		0.00
1180	613-01200	*2 Inch Electrical Conduit (Plastic)	604.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00
1185	613-07034	*Pull Box (24"x36"x18")	4.000	0.000		
			EACH	0.000	0.00	
			2,600.00000	0.000		0.00

CONTID: C22903  
 PCN: 22903-BID  
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/17/2022

ESTIMATE NO: 0003

12:53:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
1190	618-01163	*Prestressed Concrete I (CBT63)	875.000	0.000		
		LF		0.000	0.00	
			550.00000	0.000		0.00
-----						
			CAT 0300	CURRENT AMT	\$ 2,445,084.64 \$	103,907.35 \$ 225,171.35
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1195	620-00002	*Field Office (Class 2)	1.000	1.000		
		EACH		0.000	0.00	
			88,888.00000	1.000		88,888.00
1200	620-00012	*Field Laboratory (Class 2)	1.000	1.000		
		EACH		0.000	0.00	
			74,618.00000	1.000		74,618.00
1205	620-00020	Sanitary Facility	10.000	2.000		
		EACH		2.000	4,200.00	
			2,100.00000	4.000		8,400.00
-----						
			CAT 0400	CURRENT AMT	\$ 184,506.00 \$	4,200.00 \$ 171,906.00
-----						
		PROJECT TOTAL	CURRENT AMT	\$42,209,397.34 \$	2,193,322.91 \$	3,107,655.91