

ESTIMATE SUMMARY

CONTID: C22903

ESTIMATE NO: 0005 PROG

SPEC YR: 2005

PCN: 22903-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 78.5 DAYS

TIME ALLOW:

375 WORK DAYS

SH115 PAVEMENT RECONSTRUCTION MP 27-39

PERCENT TIME: 20.93

ORIG TIME ALLOW:

375 WORK DAYS

PROJECT NO:

STM1151-038

SH115 PVMNT RECON and Bridge replacement MP 27 TO MP 38

NAME OF ROAD:

PROJECT COUNTIES:

EL PASO

CONTRACTOR:

CASTLE ROCK CONSTRUCTION COMPANY OF COLORADO, LLC
6374 S. RACINE CIRCLE

PAY PERIOD ENDING 12/21/2022

DATE TIME STARTED 06/10/2022

DATE LET 04/21/2022

DATE WORK BEGAN 07/25/2022

DATE AWARDED 05/31/2022

DATE TIME STOPPED

DATE CONTRACT EXECUTED 06/10/2022

DATE ACCEPTED

CENTENNIAL CO 80111 (303)688-6611

DATE NOTICE TO PROCEED 06/10/2022

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 39,776,475.54 PARTICIPATING	\$ 5,790,445.17	\$ 1,792,062.96
AWARD PROJECT AMT: \$ 39,607,433.98 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 14.56% TOTAL EARNINGS	5,790,445.17	1,792,062.96
FUNDS AVAILABLE: \$ 33,986,030.37 STOCKPILED MATERIALS	1,091,541.45	989,897.53
	GROSS EARNINGS	2,781,960.49
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-119,700.22	-26,701.20
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	2,755,259.29
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	2,755,259.29
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 2,755,259.29

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2
 ESTIMATE RUN 12/21/2022
 11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.210		
			L S	0.000	0.00	
			182,927.55000	0.210		38,414.79
0010	201-00005	Removal of Debris	1.000	0.220		
			L S	0.000	0.00	
			6,200.61000	0.220		1,364.13
0015	202-00009	Tree Trimming	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0020	202-00010	*Removal of Tree	258.000	228.000		
			EACH	0.000	0.00	
			250.00000	228.000		57,000.00
0025	202-00015	Removal of Headwall	3.000	0.000		
			EACH	0.000	0.00	
			3,415.68000	0.000		0.00
0030	202-00019	Removal of Inlet	2.000	0.000		
			EACH	0.000	0.00	
			2,424.46000	0.000		0.00
0035	202-00023	Removal of Embankment Protector Type 3	11.000	2.000		
			EACH	0.000	0.00	
			1,082.07000	2.000		2,164.14
0040	202-00033	Removal of Pipe	9.000	0.000		
			EACH	0.000	0.00	
			1,211.52000	0.000		0.00
0045	202-00037	Removal of End Section	19.000	3.000		
			EACH	0.000	0.00	
			330.87000	3.000		992.61
0050	202-00090	Removal of Delineator	273.000	12.000		
			EACH	0.000	0.00	
			19.67000	12.000		236.04
0055	202-00150	Removal of Wall	6.000	0.000		
			EACH	0.000	0.00	
			3,411.36000	0.000		0.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 12/21/2022
 11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00220	*Removal of Asphalt Mat	78,045.000	29,590.670		
			SY	0.000	0.00	
			3.70000	29,590.670		109,485.48
0065	202-00240	*Removal of Asphalt Mat (Planing)	7,194.000	4,964.220		
			SY	0.000	0.00	
			4.08000	4,964.220		20,254.02
0070	202-00810	*Removal of Ground Sign	158.000	5.000		
			EACH	0.000	0.00	
			75.00000	5.000		375.00
0075	202-01000	*Removal of Fence	279.000	279.000		
			LF	0.000	0.00	
			8.00000	279.000		2,232.00
0080	202-01130	*Removal of Guardrail Type 3	13,203.000	3,478.500		
			LF	0.000	0.00	
			5.60000	3,478.500		19,479.60
0085	202-01300	*Removal of End Anchorage	50.000	5.000		
			EACH	0.000	0.00	
			278.00000	5.000		1,390.00
0090	202-04002	*Clean Culvert	62.000	0.000		
			EACH	0.000	0.00	
			2,749.91000	0.000		0.00
0095	202-04010	Clean Inlet	8.000	0.000		
			EACH	0.000	0.00	
			906.30000	0.000		0.00
0100	203-00060	*Embankment Material (Complete In Place)	137,735.000	76,953.000		
			CY	12,451.000	265,704.34	
			21.34000	89,404.000		1,907,881.36
0105	203-00450	Rock Removal	60.000	60.000		
			EACH	0.000	0.00	
			77.74000	60.000		4,664.40
0110	203-01100	Proof Rolling	80.000	2.530		
			HOUR	3.220	354.20	
			110.00000	5.750		632.50

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 12/21/2022
 11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	203-01500	Blading	200.000	0.000		
			HOURLY	0.000	0.00	
			140.00000	0.000		0.00
0120	203-01510	Backhoe	80.000	0.000		
			HOURLY	0.000	0.00	
			130.00000	0.000		0.00
0122	203-01565	Hydraulic Excavator CMO 3 Remove Impenetrable Object	2.000	0.000		
			HOURLY	2.000	403.72	
			201.86000	2.000		403.72
0124	203-01592	Front End Loader (Special) CMO 3 Remove Impenetrable Object	2.000	0.000		
			HOURLY	2.000	189.20	
			94.60000	2.000		189.20
0125	203-01590	Front End Loader (Rubber Tire)	80.000	7.500		
			HOURLY	0.000	0.00	
			140.00000	7.500		1,050.00
0130	203-01597	*Potholing	100.000	34.000		
			HOURLY	5.500	2,035.00	
			370.00000	39.500		14,615.00
0132	206-01010	Bed Course Matl CMO 3 Remove Impenetrable Object	49.460	0.000		
			TON	49.460	1,565.41	
			31.65000	49.460		1,565.41
0135	207-00700	Topsoil (Onsite)	41,631.000	0.000		
			CY	0.000	0.00	
			4.81000	0.000		0.00
0140	207-00704	Subgrade Soil Preparation	249,787.000	0.000		
			SY	0.000	0.00	
			0.52000	0.000		0.00
0145	208-00002	*Erosion Log Type 1 (12 Inch)	68,080.000	15,516.000		
			LF	240.000	1,017.60	
			4.24000	15,756.000		66,805.44
0145		MATERIAL ALLOWANCE Erosion Log 12"		0.000		
			LF	0.000	0.00	
			1.27000	0.000		0.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0005

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0145		MATERIAL ALLOWANCE Erosion Log		0.000		
			LF	0.000	0.00	
				1.27000	0.000	0.00
0150	208-00021	*Silt Fence (Reinforced)	4,545.000	457.000		
			LF	0.000	0.00	
				3.25000	457.000	1,485.25
0155	208-00035	*Aggregate Bag	690.000	0.000		
			LF	0.000	0.00	
				9.50000	0.000	0.00
0160	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	5.000	2.000		
			EACH	0.000	0.00	
				2,500.00000	2.000	5,000.00
0165	208-00075	Pre-fabricated Vehicle Tracking Pad	15.000	6.000		
			EACH	0.000	0.00	
				1,400.00000	6.000	8,400.00
0170	208-00103	Removal and Disposal of Sediment (Labor)	1,080.000	0.000		
			HOURL	0.000	0.00	
				50.00000	0.000	0.00
0175	208-00105	Removal and Disposal of Sediment (Equipment)	540.000	0.000		
			HOURL	0.000	0.00	
				100.00000	0.000	0.00
0180	208-00106	Sweeping (Sediment Removal)	1,125.000	0.000		
			HOURL	0.000	0.00	
				20.00000	0.000	0.00
0185	208-00107	Removal of Trash	100.000	0.000		
			HOURL	0.000	0.00	
				50.00000	0.000	0.00
0190	208-00207	Erosion Control Management	150.000	61.000		
			DAY	20.000	6,000.00	
				300.00000	81.000	24,300.00
0195	208-00300	Temporary Berms	500.000	0.000		
			LF	0.000	0.00	
				1.94000	0.000	0.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 12/21/2022
 11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0200	210-00010	Reset Mailbox Structure	6.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0205	212-00702	*Biotic Soil Amendments (Hydraulically Applied)	180,600.000	0.000		
			LB	0.000	0.00	
			0.86000	0.000		0.00
0210	212-00703	*Humate	3,870.000	0.000		
			LB	0.000	0.00	
			0.43000	0.000		0.00
0215	212-00704	*Mycorrhizae	1,032.000	0.000		
			LB	0.000	0.00	
			9.60000	0.000		0.00
0220	212-00707	*Seeding (Native) Hydraulic	51.600	0.000		
			ACRE	0.000	0.00	
			1,382.00000	0.000		0.00
0225	213-00012	*Spray-on Mulch Blanket	51.600	0.000		
			ACRE	0.000	0.00	
			3,100.00000	0.000		0.00
0230	213-00150	*Bonded Fiber Matrix	10.000	0.000		
			ACRE	0.000	0.00	
			2,700.00000	0.000		0.00
0235	214-00205	*Deciduous Tree (5 Gallon Container)	10.000	0.000		
			EACH	0.000	0.00	
			7.00000	0.000		0.00
0240	216-00302	*Turf Reinforcement Mat (Class 2)	100.000	0.000		
			SY	0.000	0.00	
			6.50000	0.000		0.00
0245	217-00020	*Herbicide Treatment	80.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00
0250	240-00000	*Wildlife Biologist	24.000	0.000		
			HOURL	11.000	990.00	
			90.00000	11.000		990.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 12/21/2022
 11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0255	240-00010	*Removal of Nests	8.000	0.000		
			HOUR	0.000	0.00	
			90.00000	0.000		0.00
0260	240-00020	*Netting	178.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
0265	304-06000	Aggregate Base Course (Class 6)	37,707.000	0.000		
			TON	9,471.430	214,906.75	
			22.69000	9,471.430		214,906.75
0270	304-09102	Aggregate Base Course (Recycled Asphalt Pavement)	19,371.000	0.000		
			CY	0.000	0.00	
			11.04000	0.000		0.00
0275	310-00608	*Full Depth Reclamation of Hot Mix Asphalt Pavement (0-8")	172,383.000	0.000		
			SY	0.000	0.00	
			2.71000	0.000		0.00
0280	310-00610	*Full Depth Reclamation of Hot Mix Asphalt Pavement (8-12")	43,739.000	0.000		
			SY	0.000	0.00	
			3.65000	0.000		0.00
0285	310-00614	*Full Depth Reclamation Of Hot Mix Asphalt Pavement (12-16")	41,166.000	0.000		
			SY	0.000	0.00	
			7.33000	0.000		0.00
0290	310-00800	*Process Cement Treated Full Depth Reclamation	257,288.000	0.000		
			SY	0.000	0.00	
			3.13000	0.000		0.00
0295	310-00900	*Hydraulic Cement	5,019.000	0.000		
			TON	0.000	0.00	
			240.00000	0.000		0.00
0300	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	1,000.000	0.000		
			TON	0.000	0.00	
			165.00000	0.000		0.00
0305	403-00800	Emergency Pothole Repair	100.000	14.130		
			TON	9.530	1,906.00	
			200.00000	23.660		4,732.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8
 ESTIMATE RUN 12/21/2022
 11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0310	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	9,246.000	0.000		
			TON	0.000	0.00	
			110.00000	0.000		0.00
0315	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	16,337.000	0.000		
			TON	0.000	0.00	
			108.00000	0.000		0.00
0320	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	32,043.000	0.000		
			TON	0.000	0.00	
			115.00000	0.000		0.00
0325	411-10255	*Emulsified Asphalt (Slow-Setting)	41,407.000	0.000		
			GAL	0.000	0.00	
			5.30000	0.000		0.00
0330	412-00000	*Furnish Concrete Pavement	18,267.000	0.000		
			CY	0.000	0.00	
			110.29000	0.000		0.00
0335	412-00050	Place Concrete Pavement	66,685.000	0.000		
			SY	0.000	0.00	
			30.07000	0.000		0.00
0335		MATERIAL ALLOWANCE Conc Materials		0.000		
			SY	66,684.999	783,087.95	
			11.74309	66,684.999		783,087.94
0340	412-00800	*Concrete Pavement (8 Inch)	85,051.000	0.000		
			SY	0.000	0.00	
			54.79000	0.000		0.00
0345	420-00112	Geotextile (Drainage) (Class 1)	275.100	62.200		
			SY	0.000	0.00	
			3.63000	62.200		225.79
0350	503-00036	*Drilled Shaft (36 Inch)	32.000	0.000		
			LF	0.000	0.00	
			720.00000	0.000		0.00
0355	503-00048	*Drilled Shaft (48 Inch)	31.000	0.000		
			LF	0.000	0.00	
			800.00000	0.000		0.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9
 ESTIMATE RUN 12/21/2022
 11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0360	506-00212	Riprap (12 Inch)	448.500	177.000		
			CY	0.000	0.00	
			89.20000	177.000		15,788.40
0365	507-00400	Asphalt Slope and Ditch Paving (Asphalt)	24.500	0.000		
			TON	0.000	0.00	
			198.40000	0.000		0.00
0370	601-01000	*Concrete Class B	7.100	0.000		
			CY	0.000	0.00	
			1,750.00000	0.000		0.00
0375	601-03030	*Concrete Class D (Box Culvert)	39.000	0.000		
			CY	0.000	0.00	
			1,750.00000	0.000		0.00
0380	601-03050	*Concrete Class D (Wall)	41.000	0.000		
			CY	0.000	0.00	
			1,750.00000	0.000		0.00
0385	603-01180	18 Inch Reinforced Concrete Pipe	365.000	0.000		
			LF	0.000	0.00	
			151.64000	0.000		0.00
0385		MATERIAL ALLOWANCE 18 in RCP		368.000		
			LF	0.000	0.00	
			30.40000	368.000		11,187.20
0390	603-01240	24 Inch Reinforced Concrete Pipe	457.000	0.000		
			LF	0.000	0.00	
			265.04000	0.000		0.00
0395	603-01420	42 Inch Reinforced Concrete Pipe	51.000	48.000		
			LF	0.000	0.00	
			396.15000	48.000		19,015.20
0395		MATERIAL ALLOWANCE 42" RCP		8.000		
			LF	0.000	0.00	
			126.35000	8.000		1,010.80
0400	603-05018	18 Inch Reinforced Concrete End Section	8.000	8.000		
			EACH	0.000	0.00	
			2,269.98000	8.000		18,159.84

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10
 ESTIMATE RUN 12/21/2022
 11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0405	603-05024	24 Inch Reinforced Concrete End Section	17.000	4.000		
			EACH	0.000	0.00	
			2,481.15000	4.000		9,924.60
0410	603-05042	42 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			3,674.15000	0.000		0.00
0415	603-10120	12 Inch Corrugated Steel Pipe	24.000	0.000		
			LF	0.000	0.00	
			177.64000	0.000		0.00
0420	603-10150	15 Inch Corrugated Steel Pipe	96.000	0.000		
			LF	0.000	0.00	
			178.50000	0.000		0.00
0425	603-10180	18 Inch Corrugated Steel Pipe	866.000	194.000		
			LF	0.000	0.00	
			190.98000	194.000		37,050.12
0430	603-10240	24 Inch Corrugated Steel Pipe	152.000	101.000		
			LF	0.000	0.00	
			406.71000	101.000		41,077.71
0435	603-10360	36 Inch Corrugated Steel Pipe	30.000	20.000		
			LF	0.000	0.00	
			308.89000	20.000		6,177.80
0440	603-10420	42 Inch Corrugated Steel Pipe	15.000	0.000		
			LF	0.000	0.00	
			571.64000	0.000		0.00
0445	603-30012	12 Inch Steel End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,271.28000	0.000		0.00
0450	603-30015	15 Inch Steel End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,289.76000	0.000		0.00
0455	603-30018	18 Inch Steel End Section	6.000	4.000		
			EACH	0.000	0.00	
			1,335.78000	4.000		5,343.12

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 11
 ESTIMATE RUN 12/21/2022
 11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0460	603-30024	24 Inch Steel End Section	7.000	4.000		
			EACH	0.000	0.00	
			1,450.59000	4.000		5,802.36
0465	603-30036	36 Inch Steel End Section	2.000	0.000		
			EACH	1.000	2,070.86	
			2,070.86000	1.000		2,070.86
0470	603-30042	42 Inch Steel End Section	1.000	0.000		
			EACH	0.000	0.00	
			2,881.90000	0.000		0.00
0475	604-00505	Inlet Type D (5 Foot)	5.000	0.000		
			EACH	0.000	0.00	
			7,013.49000	0.000		0.00
0480	604-00510	Inlet Type D (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			12,194.50000	0.000		0.00
0485	604-30015	Manhole Slab Base (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			13,872.24000	1.000		13,872.24
0490	604-39050	*Manhole (Traffic Management System)	5.000	0.000		
			EACH	0.000	0.00	
			11,152.00000	0.000		0.00
0495	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	21,800.000	0.000		
			LF	0.000	0.00	
			29.40000	0.000		0.00
0500	606-00910	*Guardrail Type 9 (Style CA)	2,743.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00
0505	606-01340	*End Anchorage Type 3D	1.000	0.000		
			EACH	0.000	0.00	
			1,280.00000	0.000		0.00
0510	606-01370	*Transition Type 3G	37.000	0.000		
			EACH	0.000	0.00	
			3,375.00000	0.000		0.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 12
 ESTIMATE RUN 12/21/2022
 11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0515	606-01372	*Transition Type GR9-GR3	11.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0520	606-01385	*Transition Type 3J	7.000	0.000		
			EACH	0.000	0.00	
			1,597.00000	0.000		0.00
0525	606-01390	*End Anchorage Type 3K	7.000	0.000		
			EACH	0.000	0.00	
			1,849.00000	0.000		0.00
0530	606-02003	*End Anchorage (Nonflared)	76.000	0.000		
			EACH	0.000	0.00	
			3,152.00000	0.000		0.00
0535	607-01050	*Fence Wire With Metal Posts	200.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0540	607-11525	*Fence (Plastic)	1,000.000	300.000		
			LF	0.000	0.00	
			10.39000	300.000		3,117.00
0545	607-55110	*Safety Rail (Cable)	152.000	0.000		
			LF	0.000	0.00	
			66.00000	0.000		0.00
0550	609-24004	Gutter Type 2 (4 Foot)	1,039.000	0.000		
			LF	0.000	0.00	
			84.72000	0.000		0.00
0555	609-60011	*Curb Type 6 (Section M)	8,079.000	0.000		
			LF	0.000	0.00	
			9.90000	0.000		0.00
0560	612-00001	*Delineator (Type I)	241.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0565	612-00002	*Delineator (Type II)	171.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

ESTIMATE RUN 12/21/2022

11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0570	612-00003	*Delineator (Type III)	33.000	0.000		
			EACH	0.000	0.00	
			39.03000	0.000		0.00
0575	612-00260	*Location Marker (Fiber Optic)(Dome)	44.000	0.000		
			EACH	0.000	0.00	
			370.00000	0.000		0.00
0580	612-00270	*Location Marker (Utility)(Flat Slat)	3.000	0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
0585	613-00200	*2 Inch Electrical Conduit	5,550.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0590	613-00206	*2 Inch Electrical Conduit (Bored)	55,890.000	0.000		
			LF	2,900.000	87,000.00	
			30.00000	2,900.000		87,000.00
0595	613-00207	*2 Inch Electrical Conduit (Bridge) (Special)	360.000	0.000		
			LF	0.000	0.00	
			130.00000	0.000		0.00
0600	613-00300	*3 Inch Electrical Conduit	674.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0605	613-01200	*2 Inch Electrical Conduit (Plastic)	310.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00
0610	613-07001	*Type One Pull Box	5.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0615	613-07002	*Type Two Pull Box	12.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0620	613-07004	*Type Four Pull Box	46.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 14
 ESTIMATE RUN 12/21/2022
 11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0625	613-07005	*Type Five Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			3,699.00000	0.000		0.00
0630	613-07011	*Pull Box (11"x18"x12")	8.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0635	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			97,000.00000	0.000		0.00
0640	613-13016	*Luminaire (LED) (16,000 Lumens)	11.000	0.000		
			EACH	0.000	0.00	
			950.00000	0.000		0.00
0645	613-34400	*Light Standard Metal (40 Foot)	11.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
0650	613-40010	*Light Standard Foundation	11.000	0.000		
			EACH	0.000	0.00	
			6,250.00000	0.000		0.00
0655	613-50100	*Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			11,000.00000	0.000		0.00
0660	613-50109	*Meter Power Pedestal	4.000	0.000		
			EACH	0.000	0.00	
			11,000.00000	0.000		0.00
0665	613-80130	*Service Meter Cabinet	3.000	0.000		
			EACH	0.000	0.00	
			11,000.00000	0.000		0.00
0670	614-00011	*Sign Panel (Class I)	66.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0675	614-00012	*Sign Panel (Class II)	1,533.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 15
 ESTIMATE RUN 12/21/2022
 11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0680	614-00013	*Sign Panel (Class III)	132.000	0.000		
			SF	0.000	0.00	
			33.00000	0.000		0.00
0685	614-01226	*Steel Signpost (W 12x26)	93.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0690	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	22.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0695	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	135.000	0.000		
			EACH	0.000	0.00	
			475.00000	0.000		0.00
0700	614-03007	*Concrete Footing (Type 7)	8.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0705	614-10147	*Variable Message Sign LED (Overhead)	1.000	0.000		
			EACH	0.000	0.00	
			88,250.00000	0.000		0.00
0710	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			90,000.00000	0.000		0.00
0715	614-70024	*1310nm SFP Optic Module	8.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0720	614-72832	*Communications Cabinet (Type 2)	2.000	0.000		
			EACH	0.000	0.00	
			22,250.00000	0.000		0.00
0725	614-72875	*Loop Detector Wire	1,400.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0730	614-72887	*Microwave Vehicle Radar Detector	1.000	0.000		
			EACH	0.000	0.00	
			11,500.00000	0.000		0.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 16
 ESTIMATE RUN 12/21/2022
 11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0735	614-80385	*Rumble Strip	116,100.000	0.000		
			LF	0.000	0.00	
			0.12000	0.000		0.00
0740	614-86741	*Weather Monitoring System	1.000	0.000		
			EACH	0.000	0.00	
			68,000.00000	0.000		0.00
0745	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	675.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0750	614-87015	*Buffer Tube Fan Out Kit	3.000	0.000		
			EACH	0.000	0.00	
			380.00000	0.000		0.00
0755	614-87024	*Fiber Optic Termination Panel (24 Fiber)	3.000	0.000		
			EACH	0.000	0.00	
			1,720.00000	0.000		0.00
0760	614-87100	*Automatic Traffic Recording Station	1.000	0.000		
			EACH	0.000	0.00	
			35,500.00000	0.000		0.00
0765	614-87320	*Closed Circuit Television	4.000	0.000		
			EACH	0.000	0.00	
			5,700.00000	0.000		0.00
0770	614-87325	*Closed Circuit Television Pole	2.000	0.000		
			EACH	0.000	0.00	
			56,000.00000	0.000		0.00
0775	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			22,500.00000	0.000		0.00
0780	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	31,205.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0785	614-87691	*Ethernet Switch Type I	1.000	0.000		
			EACH	0.000	0.00	
			6,500.00000	0.000		0.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 17
 ESTIMATE RUN 12/21/2022
 11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0790	614-87692	*Ethernet Switch Type II	2.000	0.000		
			EACH	0.000	0.00	
			6,500.00000	0.000		0.00
0795	615-00030	Embankment Protector Type 3	14.000	0.000		
			EACH	0.000	0.00	
			1,331.35000	0.000		0.00
0800	621-00450	*Detour Pavement	7,800.000	0.000		
			SY	0.000	0.00	
			53.48000	0.000		0.00
0805	625-00000	*Construction Surveying	1.000	0.170		
			L S	0.100	25,097.50	
			250,975.00000	0.270		67,763.25
0810	626-00000	*Mobilization	1.000	0.249		
			L S	0.250	902,023.00	
			3,608,092.00000	0.499		1,800,437.91
0815	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	1,461.000	0.000		
			GAL	0.000	0.00	
			165.00000	0.000		0.00
0820	627-00011	*Pavement Marking Paint (Waterborne)	2,900.000	388.250		
			GAL	0.000	0.00	
			58.50000	388.250		22,712.63
0825	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	19,116.000	0.000		
			SF	0.000	0.00	
			16.75000	0.000		0.00
0830	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe	1,649.000	0.000		
			SF	0.000	0.00	
			16.50000	0.000		0.00
0835	630-00000	*Flagging	6,300.000	481.250		
			HOURL	132.750	4,248.00	
			32.00000	614.000		19,648.00
0840	630-00001	*Pilot Car Operation	600.000	0.000		
			HOURL	0.000	0.00	
			120.00000	0.000		0.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 18
 ESTIMATE RUN 12/21/2022
 11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0845	630-00003	*Uniformed Traffic Control	800.000	70.500		
			HOOR	0.000	0.00	
			115.00000	70.500		8,107.50
0850	630-00007	*Traffic Control Inspection	230.000	33.000		
			DAY	12.000	1,800.00	
			150.00000	45.000		6,750.00
0855	630-00012	*Traffic Control Management	310.000	65.000		
			DAY	16.000	20,000.00	
			1,250.00000	81.000		101,250.00
0860	630-00017	*Traffic Control Management (Special)	24.000	1.000		
			DAY	0.000	0.00	
			4,200.00000	1.000		4,200.00
0865	630-00031	Courtesy Patrol	144.000	0.000		
			HOOR	0.000	0.00	
			200.00000	0.000		0.00
0870	630-00040	Traffic Incident Management Plan Development	1.000	0.500		
			L S	0.000	0.00	
			5,000.00000	0.500		2,500.00
0875	630-00041	Traffic Incident Management Plan Implementation	18.000	2.000		
			MON	1.000	500.00	
			500.00000	3.000		1,500.00
0880	630-80001	*Flashing Beacon (Portable)	20.000	2.000		
			EACH	0.000	0.00	
			850.00000	2.000		1,700.00
0885	630-80310	*Automated Flagging Assistance Device	2.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0890	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000	2.000		
			EACH	0.000	0.00	
			350.00000	2.000		700.00
0895	630-80336	*Barricade (Type 3 M-B) (Temporary)	4.000	0.500		
			EACH	0.000	0.00	
			400.00000	0.500		200.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 19
 ESTIMATE RUN 12/21/2022
 11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0900	630-80341	*Construction Traffic Sign (Panel Size A)	170.000	16.500		
			EACH	0.000	0.00	
			65.00000	16.500		1,072.50
0905	630-80342	*Construction Traffic Sign (Panel Size B)	68.000	34.000		
			EACH	0.000	0.00	
			100.00000	34.000		3,400.00
0910	630-80350	*Vertical Panel	200.000	66.500		
			EACH	0.000	0.00	
			45.00000	66.500		2,992.50
0915	630-80355	*Portable Message Sign Panel	6.000	2.500		
			EACH	0.000	0.00	
			8,500.00000	2.500		21,250.00
0920	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	6.000	0.500		
			EACH	0.500	750.00	
			1,500.00000	1.000		1,500.00
0924	630-80367	Port Traf Speed Monitor	2.000	1.000		
			EACH	0.000	0.00	
			4,950.00000	1.000		4,950.00
0925	630-80370	Barrier (Temporary)	1,500.000	270.000		
			LF	0.000	0.00	
			50.22000	270.000		13,559.40
0930	630-80384	*Tubular Marker	500.000	57.500		
			EACH	0.000	0.00	
			65.00000	57.500		3,737.50
0935	630-80511	*Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0940	630-85010	*Impact Attenuator (Temporary)	5.000	0.500		
			EACH	0.000	0.00	
			6,800.00000	0.500		3,400.00
0945	700-70010	F/A Minor Contract Revisions	9,900.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 20
 ESTIMATE RUN 12/21/2022
 11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0950	700-70012	F/A Asphalt Pavement Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0955	700-70013	F/A Concrete Pavement Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0960	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0965	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0970	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0975	700-70023	F/A On-The-Job Trainee	42,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0980	700-70031	F/A Interim Surface Repair	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0985	700-70082	F/A Furnish & Install Electrical Service	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0990	700-70111	Project First Program	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0995	700-70380	F/A Erosion Control	500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1000	700-70589	F/A Environmental Health & Safety Management	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 12/21/2022

ESTIMATE NO: 0005

11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1005	700-70596	Standing Dispute Review Board	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$37,144,084.90 \$	2,321,649.53 \$ 5,664,251.01
CAT NO0300 STRUCTURES						
1020	202-00240	*Removal of Asphalt Mat (Planing)	1,460.000	0.000		
			SY	0.000	0.00	
			4.08000	0.000		0.00
1025	202-00246	*Removal of Asphalt Mat (Planing) (Special)	314.000	0.000		
			SY	0.000	0.00	
			33.38000	0.000		0.00
1030	202-00400	Removal of Bridge	1.000	0.070		
			EACH	0.000	0.00	
			73,870.94000	0.070		5,170.97
1035	202-00453	*Removal of Portions of Present Structure (Class 2)	48.000	0.000		
			SY	0.000	0.00	
			275.00000	0.000		0.00
1040	202-00460	*Removal of Portions of Present Structure (Class 3)	16.000	0.000		
			SY	0.000	0.00	
			800.00000	0.000		0.00
1045	202-00504	*Removal of Expansion Device	154.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
1050	202-00505	*Removal of Portions of Present Structure	410.000	0.000		
			SF	0.000	0.00	
			75.00000	0.000		0.00
1055	206-00000	Structure Excavation	878.000	0.000		
			CY	0.000	0.00	
			26.01000	0.000		0.00
1060	206-00100	Structure Backfill (Class 1)	1,242.000	0.000		
			CY	262.500	17,403.75	
			66.30000	262.500		17,403.75

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 22
 ESTIMATE RUN 12/21/2022
 11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1065	206-00200	Structure Backfill (Class 2)	235.000	0.000		
			CY	0.000	0.00	
			19.86000	0.000		0.00
1070	206-00360	Mechanical Reinforcement of Soil	1,050.000	0.000		
			CY	262.500	6,559.88	
			24.99000	262.500		6,559.88
1075	206-01781	*Shoring (Area 1)	1.000	0.900		
			L S	0.000	0.00	
			37,400.00000	0.900		33,660.00
1080	206-01782	*Shoring (Area 2)	1.000	0.900		
			L S	0.000	0.00	
			35,750.00000	0.900		32,175.00
1085	502-00460	*Pile Tip	26.000	12.000		
			EACH	0.000	0.00	
			185.00000	12.000		2,220.00
1085		MATERIAL ALLOWANCE Pile Tip		14.000		
			EACH	0.000	0.00	
			125.00000	14.000		1,750.00
1090	502-00500	*Complete Joint Penetration (CJP) Splice	26.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
1095	502-02010	*Dynamic Pile Test	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00
1100	502-02012	*Static Pile Load Test	1.000	1.000		
			EACH	0.000	0.00	
			8,000.00000	1.000		8,000.00
1105	502-11489	*Steel Piling (HP 14x89)	1,274.000	661.350		
			LF	0.000	0.00	
			150.00000	661.350		99,202.50
1105		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		727.050		
			LF	0.000	0.00	
			85.00000	727.050		61,799.25

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 23
 ESTIMATE RUN 12/21/2022
 11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1110	515-00120	*Waterproofing (Membrane)	363.000	0.000		
			SY	0.000	0.00	
			40.00000	0.000		0.00
1115	518-00000	*Bridge Compression Joint Sealer	148.000	0.000		
			LF	0.000	0.00	
			135.00000	0.000		0.00
1120	518-01004	*Bridge Expansion Device (0-4 Inch)	154.000	0.000		
			LF	0.000	0.00	
			375.00000	0.000		0.00
1125	519-03035	*Place Thin Bonded Overlay (Polyester Concrete)	1,247.000	0.000		
			SY	0.000	0.00	
			73.00000	0.000		0.00
1130	519-03055	*Furnish Thin Bonded Overlay (Polyester Concrete)	702.000	0.000		
			CF	0.000	0.00	
			167.00000	0.000		0.00
1135	601-03040	*Concrete Class D (Bridge)	85.000	47.000		
			CY	0.000	0.00	
			1,000.00000	47.000		47,000.00
1140	601-03057	*Concrete Class DR	23.000	0.000		
			CY	0.000	0.00	
			2,250.00000	0.000		0.00
1145	601-04550	*Concrete Class G	481.400	0.000		
			CY	163.000	179,300.00	
			1,100.00000	163.000		179,300.00
1145		MATERIAL ALLOWANCE Deck Panel		46.000		
			CY	-46.000	-25,896.67	
			562.97130	0.000		0.00
1150	601-06102	*Concrete (Patching)	48.000	0.000		
			CF	0.000	0.00	
			450.00000	0.000		0.00
1155	601-51005	*Galvanic Anodes	320.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

ESTIMATE RUN 12/21/2022

11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1160	602-00000	*Reinforcing Steel	32,751.000	6,282.600		
			LB	2,717.400	4,076.10	
			1.50000	9,000.000		13,500.00
1165	602-00020	*Reinforcing Steel (Epoxy Coated)	99,633.000	8,081.380		
			LB	25,918.620	44,061.65	
			1.70000	34,000.000		57,800.00
1170	606-01402	*Transition Type BR10B-GR3	4.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
1175	606-11035	*Bridge Rail Type 10 MASH	302.000	0.000		
			LF	0.000	0.00	
			440.00000	0.000		0.00
1180	613-01200	*2 Inch Electrical Conduit (Plastic)	604.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00
1185	613-07034	*Pull Box (24"x36"x18")	4.000	0.000		
			EACH	0.000	0.00	
			2,600.00000	0.000		0.00
1190	618-01163	*Prestressed Concrete I (CBT63)	875.000	437.240		
			LF	0.000	0.00	
			550.00000	437.240		240,482.00
1190		MATERIAL ALLOWANCE CBT63		0.000		
			LF	875.000	232,706.25	
			265.95000	875.000		232,706.25

			CAT 0300	CURRENT AMT	\$ 2,447,884.64	\$ 458,210.96
					\$ 1,043,729.60	

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1195	620-00002	*Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			88,888.00000	1.000		88,888.00
1200	620-00012	*Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			74,618.00000	1.000		74,618.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 12/21/2022

ESTIMATE NO: 0005

11:29:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1205	620-00020	Sanitary Facility	10.000	4.000		
			EACH	1.000	2,100.00	
			2,100.00000	5.000		10,500.00

	CAT 0400	CURRENT AMT	\$	184,506.00	\$	2,100.00
					\$	174,006.00

	PROJECT TOTAL	CURRENT AMT	\$	39,776,475.54	\$	2,781,960.49
					\$	6,881,986.61