

ESTIMATE SUMMARY

CONTID: C22903

ESTIMATE NO: 0017 PROG

SPEC YR: 2005

PCN: 22903-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 314.0 DAYS

TIME ALLOW:

375 WORK DAYS

SH115 PAVEMENT RECONSTRUCTION MP 27-39

PERCENT TIME: 83.73

ORIG TIME ALLOW:

375 WORK DAYS

PROJECT NO:

STM1151-038

SH115 PVMNT RECON and Bridge replacement MP 27 TO MP 38

NAME OF ROAD:

PROJECT COUNTIES:

EL PASO

CONTRACTOR:

CASTLE ROCK CONSTRUCTION COMPANY OF COLORADO, LLC
6374 S. RACINE CIRCLE

PAY PERIOD ENDING 12/30/2023

DATE TIME STARTED 06/10/2022

DATE LET 04/21/2022

DATE WORK BEGAN 07/25/2022

DATE AWARDED 05/31/2022

DATE TIME STOPPED

DATE CONTRACT EXECUTED 06/10/2022

DATE ACCEPTED

CENTENNIAL CO 80111 (303)688-6611

DATE NOTICE TO PROCEED 06/10/2022

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 41,543,560.73 PARTICIPATING	\$ 33,060,145.85	\$ 946,844.41
AWARD PROJECT AMT: \$ 39,607,433.98 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 79.58% TOTAL EARNINGS	33,060,145.85	946,844.41
FUNDS AVAILABLE: \$ 8,483,414.88 STOCKPILED MATERIALS	78,386.32	-212.49
	GROSS EARNINGS	946,631.92
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-594,111.51	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	32,544,420.66
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	32,544,420.66
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 946,631.92

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 2
 ESTIMATE RUN 02/21/2024
 14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			182,927.55000	1.000		182,927.55
0010	201-00005	Removal of Debris	1.000	1.000		
			L S	0.000	0.00	
			6,200.61000	1.000		6,200.61
0015	202-00009	Tree Trimming	0.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0020	202-00010	*Removal of Tree	600.000	583.000		
			EACH	0.000	0.00	
			250.00000	583.000		145,750.00
0025	202-00015	Removal of Headwall	1.000	0.000		
			EACH	0.000	0.00	
			3,415.68000	0.000		0.00
0030	202-00019	Removal of Inlet	8.000	0.000		
			EACH	0.000	0.00	
			2,424.46000	0.000		0.00
0035	202-00023	Removal of Embankment Protector Type 3	12.000	12.000		
			EACH	0.000	0.00	
			1,082.07000	12.000		12,984.84
0040	202-00033	Removal of Pipe	5.000	1.000		
			EACH	0.000	0.00	
			1,211.52000	1.000		1,211.52
0041	202-00035	Rem Pipe removal of exisitng leaking pipe	50.000	50.000		
			LF	0.000	0.00	
			33.30000	50.000		1,665.00
0045	202-00037	Removal of End Section	10.000	9.000		
			EACH	0.000	0.00	
			330.87000	9.000		2,977.83
0050	202-00090	Removal of Delineator	273.000	273.000		
			EACH	0.000	0.00	
			19.67000	273.000		5,369.91

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 3
 ESTIMATE RUN 02/21/2024
 14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0055	202-00150	Removal of Wall	6.000	4.000		
			EACH	0.000	0.00	
			3,411.36000	4.000		13,645.44
0060	202-00220	*Removal of Asphalt Mat	83,215.240	83,215.240		
			SY	0.000	0.00	
			3.70000	83,215.240		307,896.39
0065	202-00240	*Removal of Asphalt Mat (Planing)	12,000.000	11,428.120		
			SY	0.000	0.00	
			4.08000	11,428.120		46,626.73
0070	202-00810	*Removal of Ground Sign	158.000	158.000		
			EACH	0.000	0.00	
			75.00000	158.000		11,850.00
0075	202-01000	*Removal of Fence	589.000	589.000		
			LF	0.000	0.00	
			8.00000	589.000		4,712.00
0080	202-01130	*Removal of Guardrail Type 3	13,528.000	13,477.500		
			LF	0.000	0.00	
			5.60000	13,477.500		75,474.00
0085	202-01300	*Removal of End Anchorage	52.000	48.000		
			EACH	0.000	0.00	
			278.00000	48.000		13,344.00
0090	202-04002	*Clean Culvert	62.000	0.000		
			EACH	0.000	0.00	
			2,749.91000	0.000		0.00
0095	202-04010	Clean Inlet	8.000	0.000		
			EACH	8.000	7,250.40	
			906.30000	8.000		7,250.40
0099	203-00050	Unsuitable Material CMO #7	3,818.880	3,818.880		
			CY	0.000	0.00	
			47.00000	3,818.880		179,487.36
0100	203-00060	*Embankment Material (Complete In Place)	140,000.000	127,760.000		
			CY	2,000.000	42,680.00	
			21.34000	129,760.000		2,769,078.40

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 4
 ESTIMATE RUN 02/21/2024
 14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0105	203-00450	Rock Removal	92.000	92.000		
			EACH	0.000	0.00	
			77.74000	92.000		7,152.08
0110	203-01100	Proof Rolling	50.000	41.630		
			HOOR	1.000	110.00	
			110.00000	42.630		4,689.30
0115	203-01500	Blading	100.000	63.550		
			HOOR	0.000	0.00	
			140.00000	63.550		8,897.00
0120	203-01510	Backhoe	50.000	17.000		
			HOOR	0.000	0.00	
			130.00000	17.000		2,210.00
0122	203-01565	Hydraulic Excavator CMO 3 Remove Impenetrable Object	2.000	2.000		
			HOOR	0.000	0.00	
			201.86000	2.000		403.72
0124	203-01592	Front End Loader (Special) CMO 3 Remove Impenetrable Object	2.000	2.000		
			HOOR	0.000	0.00	
			94.60000	2.000		189.20
0125	203-01590	Front End Loader (Rubber Tire)	50.000	20.800		
			HOOR	0.000	0.00	
			140.00000	20.800		2,912.00
0130	203-01597	*Potholing	250.000	229.500		
			HOOR	5.250	1,942.50	
			370.00000	234.750		86,857.50
0132	206-01010	Bed Course Matl CMO 3 Remove Impenetrable Object	49.460	49.460		
			TON	0.000	0.00	
			31.65000	49.460		1,565.41
0135	207-00700	Topsoil (Onsite)	41,631.000	26,779.000		
			CY	0.000	0.00	
			4.81000	26,779.000		128,806.99
0140	207-00704	Subgrade Soil Preparation	249,787.000	73,233.900		
			SY	0.000	0.00	
			0.52000	73,233.900		38,081.63

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 5
 ESTIMATE RUN 02/21/2024
 14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0145	208-00002	*Erosion Log Type 1 (12 Inch)	68,080.000	64,952.000		
			LF	1,470.000	6,232.80	
			4.24000	66,422.000		281,629.28
0145		MATERIAL ALLOWANCE Erosion Log 12"		0.000		
			LF	0.000	0.00	
			1.27000	0.000		0.00
0145		MATERIAL ALLOWANCE Erosion Log		0.000		
			LF	0.000	0.00	
			1.27000	0.000		0.00
0150	208-00021	*Silt Fence (Reinforced)	1,000.000	777.000		
			LF	0.000	0.00	
			3.25000	777.000		2,525.25
0155	208-00035	*Aggregate Bag	500.000	358.000		
			LF	0.000	0.00	
			9.50000	358.000		3,401.00
0160	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	5.000	4.000		
			EACH	0.000	0.00	
			2,500.00000	4.000		10,000.00
0165	208-00075	Pre-fabricated Vehicle Tracking Pad	10.000	6.000		
			EACH	0.000	0.00	
			1,400.00000	6.000		8,400.00
0170	208-00103	Removal and Disposal of Sediment (Labor)	1,080.000	615.000		
			HOURL	0.000	0.00	
			50.00000	615.000		30,750.00
0175	208-00105	Removal and Disposal of Sediment (Equipment)	250.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0180	208-00106	*Sweeping (Sediment Removal)	100.000	5.500		
			HOURL	7.000	140.00	
			20.00000	12.500		250.00
0185	208-00107	Removal of Trash	100.000	53.000		
			HOURL	24.000	1,200.00	
			50.00000	77.000		3,850.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 6
 ESTIMATE RUN 02/21/2024
 14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0190	208-00207	Erosion Control Management	350.000	297.000		
			DAY	13.000	3,900.00	
			300.00000	310.000		93,000.00
0195	208-00300	Temporary Berms	0.000	0.000		
			LF	0.000	0.00	
			1.94000	0.000		0.00
0200	210-00010	Reset Mailbox Structure	6.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0205	212-00702	*Biotic Soil Amendments (Hydraulically Applied)	180,600.000	52,957.800		
			LB	0.000	0.00	
			0.86000	52,957.800		45,543.71
0210	212-00703	*Humate	3,870.000	1,137.020		
			LB	0.000	0.00	
			0.43000	1,137.020		488.92
0215	212-00704	*Mycorrhizae	1,032.000	302.940		
			LB	0.000	0.00	
			9.60000	302.940		2,908.22
0220	212-00707	*Seeding (Native) Hydraulic	51.600	15.150		
			ACRE	0.000	0.00	
			1,382.00000	15.150		20,937.30
0225	213-00012	*Spray-on Mulch Blanket	51.600	14.500		
			ACRE	0.000	0.00	
			3,100.00000	14.500		44,950.00
0230	213-00150	*Bonded Fiber Matrix	28.000	27.830		
			ACRE	0.000	0.00	
			2,700.00000	27.830		75,141.00
0235	214-00205	*Deciduous Tree (#5 Container)	10.000	0.000		
			EACH	0.000	0.00	
			7.00000	0.000		0.00
0240	216-00302	*Turf Reinforcement Mat (Class 2)	100.000	0.000		
			SY	0.000	0.00	
			6.50000	0.000		0.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 7
 ESTIMATE RUN 02/21/2024
 14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0245	217-00020	*Herbicide Treatment	80.000	0.000		
			hour	0.000	0.00	
			150.00000	0.000		0.00
0250	240-00000	*Wildlife Biologist	24.000	19.000		
			hour	0.000	0.00	
			90.00000	19.000		1,710.00
0255	240-00010	*Removal of Nests	10.000	10.000		
			hour	0.000	0.00	
			90.00000	10.000		900.00
0260	240-00020	*Netting	754.000	754.000		
			sy	0.000	0.00	
			12.00000	754.000		9,048.00
0262	304-03005	ABC (CL 3) CMO #7	1,246.540	1,246.540		
			cy	0.000	0.00	
			85.00000	1,246.540		105,955.90
0265	304-06000	Aggregate Base Course (Class 6)	42,000.000	38,329.500		
			ton	505.330	11,465.94	
			22.69000	38,834.830		881,162.29
0270	304-09102	Aggregate Base Course (Recycled Asphalt Pavement)	19,371.000	19,371.000		
			cy	0.000	0.00	
			11.04000	19,371.000		213,855.84
0275	310-00608	*Full Depth Reclamation of Hot Mix Asphalt Pavement (0-8")	125,000.000	104,450.050		
			sy	0.000	0.00	
			2.71000	104,450.050		283,059.64
0280	310-00610	*Full Depth Reclamation of Hot Mix Asphalt Pavement (8-12")	100,000.000	93,499.770		
			sy	0.000	0.00	
			3.65000	93,499.770		341,274.16
0285	310-00614	*Full Depth Reclamation Of Hot Mix Asphalt Pavement (12-16")	49,199.120	49,199.120		
			sy	0.000	0.00	
			7.33000	49,199.120		360,629.55
0290	310-00800	*Process Cement Treated Full Depth Reclamation	257,288.000	224,237.380		
			sy	0.000	0.00	
			3.13000	224,237.380		701,863.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 8
 ESTIMATE RUN 02/21/2024
 14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0295	310-00900	*Hydraulic Cement	5,019.000	4,218.430		
			TON	147.070	35,296.80	
			240.00000	4,365.500		1,047,720.00
0300	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	1,000.000	278.750		
			TON	0.000	0.00	
			165.00000	278.750		45,993.75
0305	403-00800	Emergency Pothole Repair	100.000	85.130		
			TON	0.000	0.00	
			200.00000	85.130		17,026.00
0310	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	0.000	0.000		
			TON	0.000	0.00	
			110.00000	0.000		0.00
0315	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	27,000.000	16,560.730		
			TON	3,223.100	348,094.80	
			108.00000	19,783.830		2,136,653.64
0317	403-34751	HMA (Gr SX) (75) (PG 64-28) CMO #9	32,043.000	21,650.690		
			TON	0.000	0.00	
			115.00000	21,650.690		2,489,829.35
0320	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			115.00000	0.000		0.00
0325	411-10255	*Emulsified Asphalt (Slow-Setting)	25,000.000	8,756.200		
			GAL	667.500	3,537.75	
			5.30000	9,423.700		49,945.61
0330	412-00000	*Furnish Concrete Pavement	18,267.000	17,778.200		
			CY	-12.100	-1,334.51	
			110.29000	17,766.100		1,959,423.17
0330		MATERIAL ALLOWANCE Conc Pavement SMR		0.000		
			SY	0.000	0.00	
			54.79000	0.000		0.00
0330		MATERIAL ALLOWANCE Conc Cure		0.000		
			CY	0.000	0.00	
			110.29000	0.000		0.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 9
 ESTIMATE RUN 02/21/2024
 14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	412-00050	Place Concrete Pavement	66,685.000	63,461.660		
			SY	0.000	0.00	
			30.07000	63,461.660		1,908,292.12
0335		MATERIAL ALLOWANCE Conc Materials		3,223.340		
			SY	0.000	0.00	
			11.74309	3,223.340		37,851.97
0340	412-00800	*Concrete Pavement (8 Inch)	85,051.000	65,931.600		
			SY	6,100.300	334,235.44	
			54.79000	72,031.900		3,946,627.80
0345	420-00112	Geotextile (Drainage) (Class 1)	800.000	658.700		
			SY	0.000	0.00	
			3.63000	658.700		2,391.08
0350	503-00036	*Drilled Shaft (36 Inch)	32.000	32.000		
			LF	0.000	0.00	
			720.00000	32.000		23,040.00
0355	503-00048	*Drilled Shaft (48 Inch)	31.000	31.000		
			LF	0.000	0.00	
			800.00000	31.000		24,800.00
0360	506-00212	Riprap (12 Inch)	1,200.000	1,146.100		
			CY	0.000	0.00	
			89.20000	1,146.100		102,232.12
0363	506-01020	Geogrid Reinforce CMO #7	9,706.500	9,706.500		
			SY	0.000	0.00	
			8.00000	9,706.500		77,652.00
0365	507-00400	Asphalt Slope and Ditch Paving (Asphalt)	24.500	14.000		
			TON	0.000	0.00	
			198.40000	14.000		2,777.60
0370	601-01000	*Concrete Class B	7.100	3.000		
			CY	0.000	0.00	
			1,750.00000	3.000		5,250.00
0375	601-03030	*Concrete Class D (Box Culvert)	39.000	28.000		
			CY	0.000	0.00	
			1,750.00000	28.000		49,000.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 10
 ESTIMATE RUN 02/21/2024
 14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0380	601-03050	*Concrete Class D (Wall)	47.000	37.000		
			CY	5.000	8,750.00	
			1,750.00000	42.000		73,500.00
0385	603-01180	*18 Inch Reinforced Concrete Pipe	365.000	88.000		
			LF	0.000	0.00	
			151.64000	88.000		13,344.32
0385		MATERIAL ALLOWANCE 18 in RCP		280.000		
			LF	0.000	0.00	
			30.40000	280.000		8,512.00
0390	603-01240	24 Inch Reinforced Concrete Pipe	457.000	341.000		
			LF	0.000	0.00	
			265.04000	341.000		90,378.64
0390		MATERIAL ALLOWANCE 24" RCP		0.000		
			LF	0.000	0.00	
			49.29100	0.000		0.00
0395	603-01420	42 Inch Reinforced Concrete Pipe	48.000	48.000		
			LF	0.000	0.00	
			396.15000	48.000		19,015.20
0395		MATERIAL ALLOWANCE 42" RCP		8.000		
			LF	0.000	0.00	
			126.35000	8.000		1,010.80
0400	603-05018	18 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			2,269.98000	2.000		4,539.96
0405	603-05024	24 Inch Reinforced Concrete End Section	17.000	13.000		
			EACH	-4.000	-9,924.60	
			2,481.15000	9.000		22,330.35
0410	603-05042	42 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			3,674.15000	1.000		3,674.15
0410		MATERIAL ALLOWANCE 42" RCES		0.000		
			EACH	0.000	0.00	
			1,755.60000	0.000		0.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 11
 ESTIMATE RUN 02/21/2024
 14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY							
0415	603-10120	12 Inch Corrugated Steel Pipe	24.000		0.000		
			LF		0.000	0.00	
				177.64000	0.000		0.00
0415		MATERIAL ALLOWANCE 12in CSP			24.000		
			LF		0.000	0.00	
				27.85083	24.000		668.42
0420	603-10150	15 Inch Corrugated Steel Pipe	96.000		0.000		
			LF		0.000	0.00	
				178.50000	0.000		0.00
0420		MATERIAL ALLOWANCE 15in CSP			96.000		
			LF		0.000	0.00	
				31.40865	96.000		3,015.23
0425	603-10180	18 Inch Corrugated Steel Pipe	866.000		679.000		
			LF		0.000	0.00	
				190.98000	679.000		129,675.42
0425		MATERIAL ALLOWANCE 18" CSP			239.000		
			LF		0.000	0.00	
				35.63302	239.000		8,516.29
0430	603-10240	24 Inch Corrugated Steel Pipe	152.000		101.000		
			LF		4.000	1,626.84	
				406.71000	105.000		42,704.55
0430		MATERIAL ALLOWANCE 24" CSP			46.000		
			LF		-4.000	-212.49	
				53.12250	42.000		2,231.15
0435	603-10360	36 Inch Corrugated Steel Pipe	30.000		30.000		
			LF		0.000	0.00	
				308.89000	30.000		9,266.70
0435		MATERIAL ALLOWANCE 36" CSP			0.000		
			LF		0.000	0.00	
				75.28600	0.000		0.00
0440	603-10420	42 Inch Corrugated Steel Pipe	15.000		15.000		
			LF		0.000	0.00	
				571.64000	15.000		8,574.60

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0440		MATERIAL ALLOWANCE 42in CSP		0.000		
			LF	0.000	0.00	
			104.03866	0.000		0.00
0445	603-30012	12 Inch Steel End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,271.28000	0.000		0.00
0445		MATERIAL ALLOWANCE 12in SES		2.000		
			EACH	0.000	0.00	
			129.65000	2.000		259.30
0450	603-30015	15 Inch Steel End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,289.76000	0.000		0.00
0450		MATERIAL ALLOWANCE 15 in SES		2.000		
			EACH	0.000	0.00	
			139.83000	2.000		279.66
0455	603-30018	18 Inch Steel End Section	7.000	7.000		
			EACH	0.000	0.00	
			1,335.78000	7.000		9,350.46
0455		MATERIAL ALLOWANCE 18" SES		0.000		
			EACH	0.000	0.00	
			173.53000	0.000		0.00
0460	603-30024	24 Inch Steel End Section	7.000	5.000		
			EACH	0.000	0.00	
			1,450.59000	5.000		7,252.95
0460		MATERIAL ALLOWANCE 24" SES		1.000		
			EACH	0.000	0.00	
			1,813.00000	1.000		1,813.00
0465	603-30036	36 Inch Steel End Section	2.000	1.000		
			EACH	0.000	0.00	
			2,070.86000	1.000		2,070.86
0470	603-30042	42 Inch Steel End Section	1.000	1.000		
			EACH	0.000	0.00	
			2,881.90000	1.000		2,881.90

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0017

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0470		MATERIAL ALLOWANCE 42" SES		1.000		
			EACH	0.000	0.00	
			1,453.58000	1.000		1,453.58
0475	604-00505	Inlet Type D (5 Foot)	5.000	1.000		
			EACH	0.000	0.00	
			7,013.49000	1.000		7,013.49
0475		MATERIAL ALLOWANCE D Inlet 5'		3.000		
			EACH	0.000	0.00	
			2,875.00000	3.000		8,625.00
0480	604-00510	Inlet Type D (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			12,194.50000	0.000		0.00
0480		MATERIAL ALLOWANCE D inlete 10'		1.000		
			EACH	0.000	0.00	
			4,150.00000	1.000		4,150.00
0485	604-30015	Manhole Slab Base (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			13,872.24000	1.000		13,872.24
0490	604-39050	*Manhole (Traffic Management System)	5.000	5.000		
			EACH	0.000	0.00	
			11,152.00000	5.000		55,760.00
0495	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	21,800.000	11,136.750		
			LF	0.000	0.00	
			29.40000	11,136.750		327,420.45
0500	606-00910	*Guardrail Type 9 (Style CA)	2,743.000	2,283.000		
			LF	0.000	0.00	
			150.00000	2,283.000		342,450.00
0505	606-01340	*End Anchorage Type 3D	1.000	1.000		
			EACH	0.000	0.00	
			1,280.00000	1.000		1,280.00
0510	606-01370	*Transition Type 3G	37.000	23.000		
			EACH	0.000	0.00	
			3,375.00000	23.000		77,625.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 14
 ESTIMATE RUN 02/21/2024
 14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0515	606-01372	*Transition Type GR9-GR3	11.000	7.000		
			EACH	0.000	0.00	
			3,000.00000	7.000		21,000.00
0520	606-01385	*Transition Type 3J	7.000	1.000		
			EACH	0.000	0.00	
			1,597.00000	1.000		1,597.00
0525	606-01390	*End Anchorage Type 3K	7.000	1.000		
			EACH	0.000	0.00	
			1,849.00000	1.000		1,849.00
0530	606-02003	*End Anchorage (Nonflared)	78.000	40.000		
			EACH	0.000	0.00	
			3,152.00000	40.000		126,080.00
0531	607-00005	*End Post CMO #8	24.000	7.000		
			EACH	0.000	0.00	
			1,030.00000	7.000		7,210.00
0532	607-00010	*Corner and Line Brace Post CMO #8	26.000	16.000		
			EACH	0.000	0.00	
			1,145.00000	16.000		18,320.00
0534	607-11350	*Fence Deer CMO #8	6,126.000	4,593.000		
			LF	0.000	0.00	
			32.00000	4,593.000		146,976.00
0535	607-01050	*Fence Wire With Metal Posts	200.000	45.000		
			LF	0.000	0.00	
			16.00000	45.000		720.00
0540	607-11525	*Fence (Plastic)	1,000.000	776.000		
			LF	0.000	0.00	
			10.39000	776.000		8,062.64
0545	607-55110	*Safety Rail (Cable)	152.000	51.500		
			LF	0.000	0.00	
			66.00000	51.500		3,399.00
0547	607-60002	*Game Ramp CMO #8	4.000	1.000		
			EACH	0.000	0.00	
			16,100.00000	1.000		16,100.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 15
 ESTIMATE RUN 02/21/2024
 14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0549	607-60005	*5 Foot Gate Walk CMO #8	1.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0550	609-24004	Gutter Type 2 (4 Foot)	1,039.000	136.500		
			LF	0.000	0.00	
			84.72000	136.500		11,564.28
0551	607-60112	*12 Foot Gate CMO#8	3.000	2.000		
			EACH	0.000	0.00	
			1,725.00000	2.000		3,450.00
0555	609-60011	*Curb Type 6 (Section M)	8,079.000	2,984.800		
			LF	0.000	0.00	
			9.90000	2,984.800		29,549.52
0560	612-00001	*Delineator (Type I)	241.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0565	612-00002	*Delineator (Type II)	171.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
0570	612-00003	*Delineator (Type III)	33.000	0.000		
			EACH	0.000	0.00	
			39.03000	0.000		0.00
0575	612-00260	*Location Marker (Fiber Optic)(Dome)	44.000	44.000		
			EACH	0.000	0.00	
			370.00000	44.000		16,280.00
0580	612-00270	*Location Marker (Utility)(Flat Slat)	8.000	8.000		
			EACH	0.000	0.00	
			260.00000	8.000		2,080.00
0585	613-00200	*2 Inch Electrical Conduit	5,550.000	3,765.000		
			LF	0.000	0.00	
			30.00000	3,765.000		112,950.00
0590	613-00206	*2 Inch Electrical Conduit (Bored)	55,922.000	55,702.000		
			LF	220.000	6,600.00	
			30.00000	55,922.000		1,677,660.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 16
 ESTIMATE RUN 02/21/2024
 14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0595	613-00207	*2 Inch Electrical Conduit (Bridge) (Special)	510.000	510.000		
			LF	0.000	0.00	
			130.00000	510.000		66,300.00
0600	613-00300	*3 Inch Electrical Conduit	674.000	674.000		
			LF	0.000	0.00	
			33.00000	674.000		22,242.00
0605	613-01200	*2 Inch Electrical Conduit (Plastic)	372.000	372.000		
			LF	0.000	0.00	
			41.00000	372.000		15,252.00
0610	613-07001	*Type One Pull Box	5.000	3.000		
			EACH	0.000	0.00	
			1,600.00000	3.000		4,800.00
0615	613-07002	*Type Two Pull Box	12.000	3.000		
			EACH	0.000	0.00	
			1,700.00000	3.000		5,100.00
0620	613-07004	*Type Four Pull Box	46.000	42.000		
			EACH	0.000	0.00	
			3,100.00000	42.000		130,200.00
0625	613-07005	*Type Five Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			3,699.00000	1.000		3,699.00
0630	613-07011	*Pull Box (11"x18"x12")	8.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0635	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			97,000.00000	0.000		0.00
0640	613-13016	*Luminaire (LED) (16,000 Lumens)	11.000	3.000		
			EACH	0.000	0.00	
			950.00000	3.000		2,850.00
0645	613-34400	*Light Standard Metal (40 Foot)	11.000	3.000		
			EACH	0.000	0.00	
			4,100.00000	3.000		12,300.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 17
 ESTIMATE RUN 02/21/2024
 14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0650	613-40010	*Light Standard Foundation	11.000	3.000		
			EACH	0.000	0.00	
			6,250.00000	3.000		18,750.00
0655	613-50100	*Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			11,000.00000	0.000		0.00
0660	613-50109	*Meter Power Pedestal	4.000	0.000		
			EACH	0.000	0.00	
			11,000.00000	0.000		0.00
0665	613-80130	*Service Meter Cabinet	3.000	0.000		
			EACH	0.000	0.00	
			11,000.00000	0.000		0.00
0670	614-00011	*Sign Panel (Class I)	66.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0675	614-00012	*Sign Panel (Class II)	1,533.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00
0680	614-00013	*Sign Panel (Class III)	132.000	0.000		
			SF	0.000	0.00	
			33.00000	0.000		0.00
0685	614-01226	*Steel Signpost (W 12x26)	93.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0690	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	22.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0695	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	135.000	0.000		
			EACH	0.000	0.00	
			475.00000	0.000		0.00
0700	614-03007	*Concrete Footing (Type 7)	8.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 18
 ESTIMATE RUN 02/21/2024
 14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0705	614-10147	*Variable Message Sign LED (Overhead)	1.000	1.000		
			EACH	0.000	0.00	
			88,250.00000	1.000		88,250.00
0710	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			90,000.00000	1.000		90,000.00
0715	614-70024	*1310nm SFP Optic Module	8.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0720	614-72832	*Communications Cabinet (Type 2)	2.000	0.000		
			EACH	0.000	0.00	
			22,250.00000	0.000		0.00
0725	614-72875	*Loop Detector Wire	1,400.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0730	614-72887	*Microwave Vehicle Radar Detector	1.000	0.000		
			EACH	0.000	0.00	
			11,500.00000	0.000		0.00
0735	614-80385	*Rumble Strip	116,100.000	0.000		
			LF	0.000	0.00	
			0.12000	0.000		0.00
0740	614-86741	*Weather Monitoring System	1.000	0.000		
			EACH	0.000	0.00	
			68,000.00000	0.000		0.00
0745	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	675.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0750	614-87015	*Buffer Tube Fan Out Kit	3.000	0.000		
			EACH	0.000	0.00	
			380.00000	0.000		0.00
0755	614-87024	*Fiber Optic Termination Panel (24 Fiber)	3.000	0.000		
			EACH	0.000	0.00	
			1,720.00000	0.000		0.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 19
 ESTIMATE RUN 02/21/2024
 14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0760	614-87100	*Automatic Traffic Recording Station	1.000	0.500		
			EACH	0.000	0.00	
			35,500.00000	0.500		17,750.00
0765	614-87320	*Closed Circuit Television	4.000	0.000		
			EACH	0.000	0.00	
			5,700.00000	0.000		0.00
0770	614-87325	*Closed Circuit Television Pole	2.000	2.000		
			EACH	0.000	0.00	
			56,000.00000	2.000		112,000.00
0775	614-87350	*Test Fiber Optic Cable	1.000	0.500		
			L S	0.000	0.00	
			22,500.00000	0.500		11,250.00
0780	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	31,205.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0785	614-87691	*Ethernet Switch Type I	1.000	0.000		
			EACH	0.000	0.00	
			6,500.00000	0.000		0.00
0790	614-87692	*Ethernet Switch Type II	2.000	0.000		
			EACH	0.000	0.00	
			6,500.00000	0.000		0.00
0795	615-00030	Embankment Protector Type 3	14.000	8.000		
			EACH	0.000	0.00	
			1,331.35000	8.000		10,650.80
0800	621-00450	*Detour Pavement	5,886.130	5,886.130		
			SY	0.000	0.00	
			53.48000	5,886.130		314,790.23
0801	624-30019	18 In Drainage Pipe (CL 10) (CIP) 18in siphon pipe to replace the leaking pipe	50.000	50.000		
			LF	0.000	0.00	
			406.92000	50.000		20,346.00
0805	625-00000	*Construction Surveying	1.000	0.748		
			L S	0.017	4,266.58	
			250,975.00000	0.765		191,995.88

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 20
 ESTIMATE RUN 02/21/2024
 14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0810	626-00000	*Mobilization	1.000	0.998		
			L S	0.000	0.00	
			3,608,092.00000	0.998		3,600,875.82
0811	625-00001	Const Surveying (Hour)	70.528	70.470		
			HOOR	0.000	0.00	
			150.00000	70.470		10,570.50
0812	626-00100	*Mobilization (without Autopay) CMO #8	1.000	0.500		
			L S	0.000	0.00	
			7,084.00000	0.500		3,542.00
0815	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	1,461.000	121.900		
			GAL	0.000	0.00	
			165.00000	121.900		20,113.50
0820	627-00011	*Pavement Marking Paint (Waterborne)	3,500.000	2,533.550		
			GAL	460.610	26,945.69	
			58.50000	2,994.160		175,158.36
0825	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	19,116.000	0.000		
			SF	0.000	0.00	
			16.75000	0.000		0.00
0830	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe	1,649.000	0.000		
			SF	0.000	0.00	
			16.50000	0.000		0.00
0835	630-00000	*Flagging	5,000.000	3,755.500		
			HOOR	417.750	13,368.00	
			32.00000	4,173.250		133,544.00
0840	630-00001	*Pilot Car Operation	600.000	496.000		
			HOOR	0.000	0.00	
			120.00000	496.000		59,520.00
0845	630-00003	*Uniformed Traffic Control	977.725	975.725		
			HOOR	2.000	230.00	
			115.00000	977.725		112,438.38
0850	630-00007	*Traffic Control Inspection	230.000	162.000		
			DAY	14.000	2,100.00	
			150.00000	176.000		26,400.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 21
 ESTIMATE RUN 02/21/2024
 14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0855	630-00012	*Traffic Control Management	310.000	286.000		
			DAY	14.000	17,500.00	
			1,250.00000	300.000		375,000.00
0860	630-00017	*Traffic Control Management (Special)	24.000	24.000		
			DAY	0.000	0.00	
			4,200.00000	24.000		100,800.00
0865	630-00031	Courtesy Patrol	146.000	73.000		
			HOUR	0.000	0.00	
			200.00000	73.000		14,600.00
0870	630-00040	Traffic Incident Management Plan Development	1.000	0.500		
			L S	0.000	0.00	
			5,000.00000	0.500		2,500.00
0875	630-00041	Traffic Incident Management Plan Implementation	19.000	9.000		
			MON	0.500	250.00	
			500.00000	9.500		4,750.00
0880	630-80001	*Flashing Beacon (Portable)	10.000	2.000		
			EACH	0.000	0.00	
			850.00000	2.000		1,700.00
0885	630-80310	*Automated Flagging Assistance Device	0.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0890	630-80335	*Barricade (Type 3 M-A) (Temporary)	6.000	3.000		
			EACH	0.000	0.00	
			350.00000	3.000		1,050.00
0895	630-80336	*Barricade (Type 3 M-B) (Temporary)	4.000	1.000		
			EACH	0.000	0.00	
			400.00000	1.000		400.00
0900	630-80341	*Construction Traffic Sign (Panel Size A)	170.000	45.500		
			EACH	0.000	0.00	
			65.00000	45.500		2,957.50
0905	630-80342	*Construction Traffic Sign (Panel Size B)	125.000	62.500		
			EACH	0.000	0.00	
			100.00000	62.500		6,250.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 22
 ESTIMATE RUN 02/21/2024
 14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0910	630-80350	*Vertical Panel	938.000	469.000		
			EACH	0.000	0.00	
			45.00000	469.000		21,105.00
0915	630-80355	*Portable Message Sign Panel	6.000	3.000		
			EACH	0.000	0.00	
			8,500.00000	3.000		25,500.00
0920	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	6.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0924	630-80367	Port Traf Speed Monitor	2.000	1.000		
			EACH	0.000	0.00	
			4,950.00000	1.000		4,950.00
0925	630-80370	Barrier (Temporary)	1,848.000	924.000		
			LF	-60.000	-3,013.20	
			50.22000	864.000		43,390.08
0926	630-80380	Traffic Cone CMO #6	200.000	100.000		
			EACH	0.000	0.00	
			10.00000	100.000		1,000.00
0930	630-80384	*Tubular Marker	500.000	127.500		
			EACH	0.000	0.00	
			65.00000	127.500		8,287.50
0931	630-80440	Port Rumble Strips (Temp) CMO #6	6.000	3.000		
			EACH	0.000	0.00	
			1,100.00000	3.000		3,300.00
0935	630-80511	*Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0940	630-85010	*Impact Attenuator (Temporary)	7.000	3.500		
			EACH	0.000	0.00	
			6,800.00000	3.500		23,800.00
0945	700-70010	F/A Minor Contract Revisions	500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 23
 ESTIMATE RUN 02/21/2024
 14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0950	700-70012	F/A Asphalt Pavement Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0955	700-70013	F/A Concrete Pavement Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0960	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0965	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0970	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0975	700-70023	F/A On-The-Job Trainee	42,000.000	42,000.000		
			F A	0.000	0.00	
			1.00000	42,000.000		42,000.00
0980	700-70031	F/A Interim Surface Repair	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0985	700-70082	F/A Furnish & Install Electrical Service	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0990	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0995	700-70380	F/A Erosion Control	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1000	700-70589	F/A Environmental Health & Safety Management	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 02/21/2024

ESTIMATE NO: 0017

14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1005	700-70596	Standing Dispute Review Board	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1211	900-00007	Added Item (Each)/ SB light add on CMO #6	20.000	20.000		
			EACH	0.000	0.00	
			11.75000	20.000		235.00

			CAT 0200	CURRENT AMT	\$38,940,839.19 \$	863,238.74 \$30,995,082.74
CAT NO0300 STRUCTURES						
0202	210-00425	Res Bridge Railing CMO#10	126.000	63.000		
			LF	63.000	10,206.00	
			162.00000	126.000		20,412.00
1020	202-00240	*Removal of Asphalt Mat (Planing)	2,698.700	2,698.700		
			SY	0.000	0.00	
			4.08000	2,698.700		11,010.70
1025	202-00246	*Removal of Asphalt Mat (Planing) (Special)	314.000	314.000		
			SY	0.000	0.00	
			33.38000	314.000		10,481.32
1030	202-00400	Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			73,870.94000	1.000		73,870.94
1035	202-00453	*Removal of Portions of Present Structure (Class 2)	41.000	40.050		
			SY	0.000	0.00	
			275.00000	40.050		11,013.75
1040	202-00460	*Removal of Portions of Present Structure (Class 3)	0.000	0.000		
			SY	0.000	0.00	
			800.00000	0.000		0.00
1045	202-00504	*Removal of Expansion Device	155.000	155.000		
			LF	0.000	0.00	
			125.00000	155.000		19,375.00
1050	202-00505	*Removal of Portions of Present Structure	305.000	304.610		
			SF	0.000	0.00	
			75.00000	304.610		22,845.75

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 25
 ESTIMATE RUN 02/21/2024
 14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1055	206-00000	Structure Excavation	878.000	838.000		
			CY	0.000	0.00	
			26.01000	838.000		21,796.38
1060	206-00100	Structure Backfill (Class 1)	1,242.000	708.000		
			CY	262.000	17,370.60	
			66.30000	970.000		64,311.00
1065	206-00200	Structure Backfill (Class 2)	235.000	0.000		
			CY	0.000	0.00	
			19.86000	0.000		0.00
1070	206-00360	Mechanical Reinforcement of Soil	1,050.000	525.000		
			CY	262.000	6,547.38	
			24.99000	787.000		19,667.13
1075	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			37,400.00000	1.000		37,400.00
1080	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			35,750.00000	1.000		35,750.00
1085	502-00460	*Pile Tip	28.000	28.000		
			EACH	0.000	0.00	
			185.00000	28.000		5,180.00
1085		MATERIAL ALLOWANCE Pile Tip		0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
1090	502-00500	*Complete Joint Penetration (CJP) Splice	26.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
1095	502-02010	*Dynamic Pile Test	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00
1100	502-02012	*Static Pile Load Test	1.000	1.000		
			EACH	0.000	0.00	
			8,000.00000	1.000		8,000.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 26
 ESTIMATE RUN 02/21/2024
 14:27:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1105	502-11489	*Steel Piling (HP 14x89)	1,217.000	1,216.970		
			LF	0.000	0.00	
			150.00000	1,216.970		182,545.50
1105		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
1110	515-00120	*Waterproofing (Membrane)	339.000	339.000		
			SY	0.000	0.00	
			40.00000	339.000		13,560.00
1115	518-00000	*Bridge Compression Joint Sealer	148.000	74.000		
			LF	0.000	0.00	
			135.00000	74.000		9,990.00
1120	518-01004	*Bridge Expansion Device (0-4 Inch)	154.000	76.000		
			LF	76.000	28,500.00	
			375.00000	152.000		57,000.00
1125	519-03035	*Place Thin Bonded Overlay (Polyester Concrete)	1,247.000	0.000		
			SY	0.000	0.00	
			73.00000	0.000		0.00
1130	519-03055	*Furnish Thin Bonded Overlay (Polyester Concrete)	702.000	0.000		
			CF	0.000	0.00	
			167.00000	0.000		0.00
1135	601-03040	*Concrete Class D (Bridge)	98.000	98.000		
			CY	0.000	0.00	
			1,000.00000	98.000		98,000.00
1138	601-03056	Conc CL DF	307.000	255.000		
			CY	0.000	0.00	
			1,075.00000	255.000		274,125.00
1140	601-03057	*Concrete Class DR	11.980	3.090		
			CY	8.890	20,002.50	
			2,250.00000	11.980		26,955.00
1145	601-04550	*Concrete Class G	175.000	175.000		
			CY	0.000	0.00	
			1,100.00000	175.000		192,500.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0017

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1145		MATERIAL ALLOWANCE Deck Panel		0.000		
			CY	0.000	0.00	
			562.97130	0.000		0.00
1150	601-06102	*Concrete (Patching)	42.000	41.820		
			CF	0.000	0.00	
			450.00000	41.820		18,819.00
1155	601-51005	*Galvanic Anodes	119.000	119.000		
			EACH	0.000	0.00	
			10.00000	119.000		1,190.00
1160	602-00000	*Reinforcing Steel	32,751.000	26,310.000		
			LB	0.000	0.00	
			1.50000	26,310.000		39,465.00
1165	602-00020	*Reinforcing Steel (Epoxy Coated)	99,633.000	80,366.640		
			LB	451.000	766.70	
			1.70000	80,817.640		137,389.99
1170	606-01402	*Transition Type BR10B-GR3	4.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
1175	606-11035	*Bridge Rail Type 10 MASH	302.000	151.000		
			LF	0.000	0.00	
			440.00000	151.000		66,440.00
1180	613-01200	*2 Inch Electrical Conduit (Plastic)	604.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00
1185	613-07034	*Pull Box (24"x36"x18")	4.000	0.000		
			EACH	0.000	0.00	
			2,600.00000	0.000		0.00
1190	618-01163	*Prestressed Concrete I (CBT63)	875.000	875.000		
			LF	0.000	0.00	
			550.00000	875.000		481,250.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0017

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1190		MATERIAL ALLOWANCE CBT63		0.000		
			LF	0.000	0.00	
			265.95000	0.000		0.00

			CAT 0300	CURRENT AMT \$ 2,418,215.54 \$	83,393.18 \$	1,967,343.46
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1195	620-00002	*Field Office (Class 2)		1.000		
			EACH	0.000	0.00	
			88,888.00000	1.000		88,888.00
1200	620-00012	*Field Laboratory (Class 2)		1.000		
			EACH	0.000	0.00	
			74,618.00000	1.000		74,618.00
1205	620-00020	Sanitary Facility		10.000		
			EACH	0.000	0.00	
			2,100.00000	6.000		12,600.00

			CAT 0400	CURRENT AMT \$ 184,506.00 \$	0.00 \$	176,106.00

			PROJECT TOTAL	CURRENT AMT \$41,543,560.73 \$	946,631.92 \$	\$33,138,532.20