

ESTIMATE SUMMARY

CONTID: C22953

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 22953-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 0.0 DAYS

TIME ALLOW:

35 WORK DAYS

LAKWOOD SAFETY PACKAGE FY 20

PERCENT TIME: 0.00

ORIG TIME ALLOW:

35 WORK DAYS

PROJECT NO: CM760-047

LAKWOOD SAFETY PACKAGE FY 20

NAME OF ROAD:

PROJECT COUNTIES: JEFFERSON

CONTRACTOR:

INTERFACE COMMUNICATIONS COMPANY

PAY PERIOD ENDING

10/21/2022

DATE TIME STARTED 06/08/2022

5400 Mt. Meeker Rd.

DATE LET

05/12/2022

DATE WORK BEGAN

Suite A

DATE AWARDED

05/31/2022

DATE TIME STOPPED

DATE CONTRACT EXECUTED 06/08/2022

DATE ACCEPTED

BOULDER CO 80501 (303)530-4212

DATE NOTICE TO PROCEED 06/08/2022

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 789,189.01 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 706,289.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 0.00% TOTAL EARNINGS	0.00	0.00
FUNDS AVAILABLE: \$ 789,189.01 STOCKPILED MATERIALS	22,618.17	22,618.17
	GROSS EARNINGS	22,618.17
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	22,618.17
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	22,618.17
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 22,618.17

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22953
 PCN: 22953-BID
 PROJECT: CM760-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 10/21/2022
 09:02:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00200	Removal of Sidewalk	52.000	0.000		
			SY	0.000	0.00	
			40.00000	0.000		0.00
0010	202-00203	Removal of Curb and Gutter	103.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0015	202-00206	Removal of Concrete Curb Ramp	24.000	0.000		
			SY	0.000	0.00	
			43.00000	0.000		0.00
0020	202-00207	Removal of Brick Pavers	2.000	0.000		
			SY	0.000	0.00	
			63.00000	0.000		0.00
0025	202-00210	Removal of Concrete Pavement	87.000	0.000		
			SY	0.000	0.00	
			53.00000	0.000		0.00
0030	202-00220	Removal of Asphalt Mat	128.000	0.000		
			SY	0.000	0.00	
			48.00000	0.000		0.00
0035	202-00240	Removal of Asphalt Mat (Planing)	282.000	0.000		
			SY	0.000	0.00	
			16.00000	0.000		0.00
0040	202-00828	Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			6,450.00000	0.000		0.00
0045	203-01500	Blading	1.000	0.000		
			HOURL	0.000	0.00	
			132.00000	0.000		0.00
0050	203-01597	Potholing	100.000	0.000		
			HOURL	0.000	0.00	
			276.00000	0.000		0.00
0055	207-00700	Topsoil (Onsite)	7.000	0.000		
			CY	0.000	0.00	
			95.00000	0.000		0.00

CONTID: C22953
 PCN: 22953-BID
 PROJECT: CM760-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 10/21/2022
 09:02:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	208-00035	Aggregate Bag	72.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0065	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	1.000	0.000		
			EACH	0.000	0.00	
			1,678.00000	0.000		0.00
0070	208-00075	Pre-fabricated Vehicle Tracking Pad	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0075	208-00103	Removal and Disposal of Sediment (Labor)	8.000	0.000		
			HOUR	0.000	0.00	
			87.00000	0.000		0.00
0080	208-00105	Removal and Disposal of Sediment (Equipment)	8.000	0.000		
			HOUR	0.000	0.00	
			92.00000	0.000		0.00
0085	208-00106	Sweeping (Sediment Removal)	8.000	0.000		
			HOUR	0.000	0.00	
			92.00000	0.000		0.00
0090	210-00750	Reset Light Standard	1.000	0.000		
			EACH	0.000	0.00	
			2,534.00000	0.000		0.00
0095	210-00846	Portable Non-Intrusive Traffic Sensor (Reset)	4.000	0.000		
			EACH	0.000	0.00	
			1,182.00000	0.000		0.00
0100	210-00867	Reset Fire Preemption Unit	2.000	0.000		
			EACH	0.000	0.00	
			677.00000	0.000		0.00
0105	212-00700	Organic Fertilizer	4.000	0.000		
			LB	0.000	0.00	
			80.00000	0.000		0.00
0110	212-00701	Compost (Mechanically Applied)	1.000	0.000		
			CY	0.000	0.00	
			362.00000	0.000		0.00

CONTID: C22953
 PCN: 22953-BID
 PROJECT: CM760-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 10/21/2022
 09:02:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	212-00703	Humate	3.000	0.000		
			LB	0.000	0.00	
			119.00000	0.000		0.00
0120	212-00708	Seeding (Native) Broadcast	0.013	0.000		
			ACRE	0.000	0.00	
			58,387.00000	0.000		0.00
0125	213-00061	Mulch Tackifier	3.000	0.000		
			LB	0.000	0.00	
			135.00000	0.000		0.00
0130	217-00000	Herbicide Treatment	1.000	0.000		
			SY	0.000	0.00	
			625.00000	0.000		0.00
0135	240-00000	Wildlife Biologist	20.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0140	240-00010	Removal of Nests	20.000	0.000		
			HOURL	0.000	0.00	
			94.00000	0.000		0.00
0145	250-00110	Health and Safety Officer	16.000	0.000		
			HOURL	0.000	0.00	
			107.00000	0.000		0.00
0150	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	94.000	0.000		
			TON	0.000	0.00	
			313.00000	0.000		0.00
0155	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	31.000	0.000		
			TON	0.000	0.00	
			544.00000	0.000		0.00
0160	503-00036	Drilled Shaft (36 Inch)	30.000	0.000		
			LF	0.000	0.00	
			473.00000	0.000		0.00
0165	503-00048	Drilled Shaft (48 Inch)	42.000	0.000		
			LF	0.000	0.00	
			604.00000	0.000		0.00

CONTID: C22953
 PCN: 22953-BID
 PROJECT: CM760-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 10/21/2022
 09:02:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	608-00000	Concrete Sidewalk	73.000	0.000		
			SY	0.000	0.00	
			148.00000	0.000		0.00
0175	608-00010	Concrete Curb Ramp	68.000	0.000		
			SY	0.000	0.00	
			282.00000	0.000		0.00
0180	609-21020	Curb and Gutter Type 2 (Section II-B)	82.000	0.000		
			LF	0.000	0.00	
			57.00000	0.000		0.00
0185	613-00200	2 Inch Electrical Conduit	174.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00
0185		MATERIAL ALLOWANCE Light Conduit, Metal		0.000		
			LF	174.000	2,686.56	
			15.44000	174.000		2,686.56
0190	613-00206	2 Inch Electrical Conduit (Bored)	606.000	0.000		
			LF	0.000	0.00	
			24.00000	0.000		0.00
0195	613-00300	3 Inch Electrical Conduit	108.000	0.000		
			LF	0.000	0.00	
			66.00000	0.000		0.00
0195		MATERIAL ALLOWANCE Light Conduit, Metal		0.000		
			LF	108.000	4,560.84	
			42.23000	108.000		4,560.84
0200	613-00306	3 Inch Electrical Conduit (Bored)	606.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0205	613-07004	Type Four Pull Box	4.000	0.000		
			EACH	0.000	0.00	
			2,402.00000	0.000		0.00
0205		MATERIAL ALLOWANCE No Test Required		0.000		
			EACH	4.000	4,108.24	
			1,027.06000	4.000		4,108.24

CONTID: C22953
 PCN: 22953-BID
 PROJECT: CM760-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 10/21/2022
 09:02:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0210	613-07005	Type Five Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			3,049.00000	0.000		0.00
0210		MATERIAL ALLOWANCE No Test Required		0.000		
			EACH	1.000	1,411.32	
			1,411.32000	1.000		1,411.32
0215	613-07011	Pull Box (11"x18"x12")	1.000	0.000		
			EACH	0.000	0.00	
			1,369.00000	0.000		0.00
0215		MATERIAL ALLOWANCE No Test Required		0.000		
			EACH	1.000	337.02	
			337.02000	1.000		337.02
0220	613-10000	Wiring	1.000	0.000		
			L S	0.000	0.00	
			12,537.00000	0.000		0.00
0220		MATERIAL ALLOWANCE Copper Wire		0.000		
			EACH	1.000	5,874.72	
			5,874.72000	1.000		5,874.72
0220		MATERIAL ALLOWANCE Copper Wire		0.000		
			EACH	1.000	971.07	
			971.07000	1.000		971.07
0225	613-13000	Luminaire (LED) (Special)	4.000	0.000		
			EACH	0.000	0.00	
			1,075.00000	0.000		0.00
0225		MATERIAL ALLOWANCE Luminaire, Road		0.000		
			EACH	4.000	1,893.60	
			473.40000	4.000		1,893.60
0230	614-00011	Sign Panel (Class I)	52.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
0230		MATERIAL ALLOWANCE Traf Sign Aluminum		0.000		
			EACH	52.000	478.40	
			9.20000	52.000		478.40

CONTID: C22953
 PCN: 22953-BID
 PROJECT: CM760-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0001

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0230		MATERIAL ALLOWANCE Traf Reflec Sheeting		0.000		
			EACH	28.500	296.40	
				10.40000		296.40
0235	614-00035	Sign Panel (Special)	28.000	0.000		
			SF	0.000	0.00	
				47.00000		0.00
0240	614-70150	Pedestrian Signal Face (16) (Countdown)	6.000	0.000		
			EACH	0.000	0.00	
				707.00000		0.00
0245	614-70336	Traffic Signal Face (12-12-12)	12.000	0.000		
			EACH	0.000	0.00	
				1,040.00000		0.00
0250	614-70448	Traffic Signal Face (12-12-12-12)	8.000	0.000		
			EACH	0.000	0.00	
				968.00000		0.00
0255	614-72855	Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
				25,413.00000		0.00
0260	614-72860	Pedestrian Push Button	3.000	0.000		
			EACH	0.000	0.00	
				809.00000		0.00
0265	614-72863	Pedestrian Push Button Post Assembly	4.000	0.000		
			EACH	0.000	0.00	
				2,787.00000		0.00
0270	614-80321	Barricade (Type 3 M-A)	4.000	0.000		
			EACH	0.000	0.00	
				563.00000		0.00
0275	614-81140	Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
				26,640.97000		0.00
0280	614-81145	Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
				27,453.00000		0.00

CONTID: C22953
 PCN: 22953-BID
 PROJECT: CM760-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 10/21/2022
 09:02:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0285	614-81160	Traffic Signal Light Pole Steel (1-60 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			43,328.00000	0.000		0.00
0290	614-81165	Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			43,453.00000	0.000		0.00
0295	614-86248	Traffic Signal Controller (Type 2070LC)	1.000	0.000		
			EACH	0.000	0.00	
			4,443.00000	0.000		0.00
0300	614-86800	Uninterrupted Power Supply	1.000	0.000		
			EACH	0.000	0.00	
			14,059.00000	0.000		0.00
0305	614-87012	Fiber Optic Termination Panel (12 Fiber)	1.000	0.000		
			EACH	0.000	0.00	
			1,075.00000	0.000		0.00
0310	614-87333	Closed Circuit Television Camera (Traffic Surveillance)	1.000	0.000		
			EACH	0.000	0.00	
			5,531.00000	0.000		0.00
0315	614-87690	Ethernet Switch	1.000	0.000		
			EACH	0.000	0.00	
			6,125.00000	0.000		0.00
0320	614-87700	Ethernet Router	1.000	0.000		
			EACH	0.000	0.00	
			2,988.00000	0.000		0.00
0325	614-87704	Ethernet Radio (Single Client)	1.000	0.000		
			EACH	0.000	0.00	
			3,648.00000	0.000		0.00
0335	625-00000	Construction Surveying	1.000	0.000		
			L S	0.000	0.00	
			6,350.00000	0.000		0.00
0340	626-00000	Mobilization	1.000	0.000		
			L S	0.000	0.00	
			62,348.00000	0.000		0.00

CONTID: C22953
 PCN: 22953-BID
 PROJECT: CM760-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 10/21/2022
 09:02:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0345	626-01114	Public Information Management (Tier IV)	70.000	0.000		
			DAY	0.000	0.00	
			63.00000	0.000		0.00
0350	627-00008	Modified Epoxy Pavement Marking	3.000	0.000		
			GAL	0.000	0.00	
			625.00000	0.000		0.00
0355	627-00070	Preformed Thermoplastic Pavement Marking	33.000	0.000		
			SF	0.000	0.00	
			444.00000	0.000		0.00
0360	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	1,123.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0365	630-00000	Flagging	30.000	0.000		
			HOUR	0.000	0.00	
			68.00000	0.000		0.00
0370	630-00003	Uniformed Traffic Control	25.000	0.000		
			HOUR	0.000	0.00	
			163.00000	0.000		0.00
0375	630-00007	Traffic Control Inspection	14.000	0.000		
			DAY	0.000	0.00	
			88.00000	0.000		0.00
0380	630-00012	Traffic Control Management	35.000	0.000		
			DAY	0.000	0.00	
			1,161.00000	0.000		0.00
0385	630-80341	Construction Traffic Sign (Panel Size A)	32.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0390	630-80342	Construction Traffic Sign (Panel Size B)	32.000	0.000		
			EACH	0.000	0.00	
			63.00000	0.000		0.00
0395	630-80350	Vertical Panel	30.000	0.000		
			EACH	0.000	0.00	
			38.00000	0.000		0.00

CONTID: C22953
 PCN: 22953-BID
 PROJECT: CM760-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 10/21/2022

09:02:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0400	630-80355	Portable Message Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0405	630-80356	Advance Warning Flashing or Sequencing Arrow Panel (A Type)	2.000	0.000		
			EACH	0.000	0.00	
			313.00000	0.000		0.00
0410	630-80360	Drum Channelizing Device	50.000	0.000		
			EACH	0.000	0.00	
			38.00000	0.000		0.00
0415	630-80380	Traffic Cone	50.000	0.000		
			EACH	0.000	0.00	
			3.00000	0.000		0.00
0420	700-70010	F/A Minor Contract Revisions	56,900.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70016	F/A Fuel Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70082	F/A Furnish & Install Electrical Service	7,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0435	700-70111	Project First Program	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70310	F/A Landscaping	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0445	700-70380	F/A Erosion Control	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22953
 PCN: 22953-BID
 PROJECT: CM760-047

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/21/2022

ESTIMATE NO: 0001

09:02:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0450	700-70589	F/A Environmental Health & Safety Management	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	777,706.01 \$	22,618.17 \$ 22,618.17

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0330	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	0.000	0.00	
			10,608.00000	0.000		0.00
0455	620-00020	Sanitary Facility	1.000	0.000		
			EACH	0.000	0.00	
			875.00000	0.000		0.00
			CAT 0400	CURRENT AMT \$	11,483.00 \$	0.00 \$ 0.00
			PROJECT TOTAL	CURRENT AMT \$	789,189.01 \$	22,618.17 \$ 22,618.17
