

ESTIMATE SUMMARY

CONTID: C22954

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 22954-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 21.0 DAYS

TIME ALLOW:

100 WORK DAYS

SH 8, SH58, SH 93 TRAFFIC SIGNAL UPGRADE

PERCENT TIME: 21.00

ORIG TIME ALLOW:

100 WORK DAYS

PROJECT NO: NHPPR100-325

SH 8, SH58, SH 93 TRAFFIC SIGNAL UPGRADE

NAME OF ROAD:

PROJECT COUNTIES: JEFFERSON

CONTRACTOR:

STURGEON ELECTRIC COMPANY, INC.

12150 E. 112TH AVE.

PAY PERIOD ENDING 08/23/2021

DATE TIME STARTED 07/26/2021

DATE LET 12/10/2020

DATE WORK BEGAN 07/26/2021

DATE AWARDED 01/04/2021

DATE TIME STOPPED

DATE CONTRACT EXECUTED 01/29/2021

DATE ACCEPTED

HENDERSON CO 80640 (303)286-8000

DATE NOTICE TO PROCEED 07/26/2021

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,107,590.01 PARTICIPATING	\$ 4,530.00	\$ 4,530.00
AWARD PROJECT AMT: \$ 2,786,000.00 NON-PARTICIPATING	269,900.00	269,900.00
PERCENT COMPLETE: 8.83% TOTAL EARNINGS	274,430.00	274,430.00
FUNDS AVAILABLE: \$ 2,833,160.01 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	274,430.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-7,257.90	-7,257.90
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	267,172.10
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	267,172.10
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 267,172.10

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22954
 PCN: 22954-BID
 PROJECT: NHPPR100-325

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 09/22/2021
 11:47:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.000	0.00	
			48,000.00000	0.000		0.00
0010	202-00008	Tree Trimming	4.000	0.000		
			HOUR	0.000	0.00	
			170.00000	0.000		0.00
0015	202-00019	*Removal of Inlet	1.000	0.000		
			EACH	0.000	0.00	
			1,378.00000	0.000		0.00
0020	202-00035	*Removal of Pipe	34.000	0.000		
			LF	0.000	0.00	
			83.00000	0.000		0.00
0025	202-00120	*Removal of Concrete Box Culvert	60.000	0.000		
			LF	0.000	0.00	
			63.00000	0.000		0.00
0030	202-00155	*Removal of Wall	59.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0035	202-00190	*Removal of Concrete Median Cover Material	200.000	0.000		
			SY	14.000	560.00	
			40.00000	14.000		560.00
0040	202-00195	*Removal of Median Cover	106.000	0.000		
			SY	4.000	160.00	
			40.00000	4.000		160.00
0045	202-00200	*Removal of Sidewalk	287.000	0.000		
			SY	0.000	0.00	
			37.00000	0.000		0.00
0050	202-00201	*Removal of Curb	242.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0055	202-00203	*Removal of Curb and Gutter	693.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00

CONTID: C22954
 PCN: 22954-BID
 PROJECT: NHPPR100-325

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 09/22/2021
 11:47:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00206	*Removal of Concrete Curb Ramp	221.000	0.000		
			SY	0.000	0.00	
			40.00000	0.000		0.00
0065	202-00210	*Removal of Concrete Pavement	139.000	0.000		
			SY	0.000	0.00	
			42.00000	0.000		0.00
0070	202-00220	*Removal of Asphalt Mat	652.000	0.000		
			SY	0.000	0.00	
			34.00000	0.000		0.00
0075	202-00250	*Removal of Pavement Marking	4,993.000	0.000		
			SF	0.000	0.00	
			2.50000	0.000		0.00
0080	202-00420	Removal of Pedestrian Rail	74.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0085	202-00810	Removal of Ground Sign	11.000	0.000		
			EACH	0.000	0.00	
			95.00000	0.000		0.00
0090	202-00821	Removal of Sign Panel	14.000	0.000		
			EACH	0.000	0.00	
			95.00000	0.000		0.00
0095	202-00828	Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			67,275.00000	0.000		0.00
0100	202-00889	Removal of Detectable Warning	2.000	0.000		
			EACH	0.000	0.00	
			235.00000	0.000		0.00
0105	202-01130	*Removal of Guardrail Type 3	232.000	0.000		
			LF	160.000	2,240.00	
			14.00000	160.000		2,240.00
0110	202-01300	*Removal of End Anchorage	1.000	0.000		
			EACH	0.000	0.00	
			355.00000	0.000		0.00

CONTID: C22954
 PCN: 22954-BID
 PROJECT: NHPPR100-325

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 09/22/2021
 11:47:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	202-04002	Clean Culvert	7.000	0.000		
			EACH	0.000	0.00	
			2,250.00000	0.000		0.00
0120	203-01597	*Potholing	100.000	0.000		
			HOURL	97.750	31,280.00	
			320.00000	97.750		31,280.00
0125	203-01620	Sweeping	84.000	0.000		
			HOURL	0.000	0.00	
			215.00000	0.000		0.00
0130	203-02330	Laborer	120.000	0.000		
			HOURL	0.000	0.00	
			95.00000	0.000		0.00
0135	208-00002	*Erosion Log Type 1 (12 Inch)	639.000	0.000		
			LF	489.000	3,912.00	
			8.00000	489.000		3,912.00
0140	208-00035	*Aggregate Bag	108.000	0.000		
			LF	90.000	990.00	
			11.00000	90.000		990.00
0145	208-00045	Concrete Washout Structure	7.000	0.000		
			EACH	3.000	1,725.00	
			575.00000	3.000		1,725.00
0150	208-00053	*Storm Drain Inlet Protection (Type I) (84 Inch)	4.000	0.000		
			EACH	3.000	945.00	
			315.00000	3.000		945.00
0155	208-00054	*Storm Drain Inlet Protection (Type II)	3.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0160	208-00057	*Storm Drain Inlet Protection (Type I) (144 inch)	4.000	0.000		
			EACH	2.000	770.00	
			385.00000	2.000		770.00
0165	208-00103	Removal and Disposal of Sediment (Labor)	84.000	0.000		
			HOURL	0.000	0.00	
			95.00000	0.000		0.00

CONTID: C22954
 PCN: 22954-BID
 PROJECT: NHPPR100-325

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 09/22/2021
 11:47:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	208-00105	Removal and Disposal of Sediment (Equipment)	84.000	0.000		
			HOOR	0.000	0.00	
			120.00000	0.000		0.00
0175	208-00106	Sweeping (Sediment Removal)	84.000	0.000		
			HOOR	0.000	0.00	
			270.00000	0.000		0.00
0180	208-00107	Removal of Trash	28.000	0.000		
			HOOR	0.000	0.00	
			75.00000	0.000		0.00
0185	210-00476	Reset Microwave Vehicle Radar Detector (MVRD)	10.000	0.000		
			EACH	0.000	0.00	
			1,230.00000	0.000		0.00
0190	210-00810	Reset Ground Sign	5.000	0.000		
			EACH	0.000	0.00	
			440.00000	0.000		0.00
0195	210-00815	Reset Sign Panel	3.000	0.000		
			EACH	0.000	0.00	
			315.00000	0.000		0.00
0200	210-00845	Reset Traffic Signal Controller	1.000	0.000		
			EACH	0.000	0.00	
			4,925.00000	0.000		0.00
0205	210-04050	Adjust Valve Box	3.000	0.000		
			EACH	0.000	0.00	
			1,040.00000	0.000		0.00
0210	212-00006	*Seeding (Native)	0.050	0.000		
			ACRE	0.000	0.00	
			5,630.00000	0.000		0.00
0215	212-00032	*Soil Conditioning	0.050	0.000		
			ACRE	0.000	0.00	
			21,380.00000	0.000		0.00
0220	213-00003	*Mulching (Weed Free)	0.050	0.000		
			ACRE	0.000	0.00	
			10,880.00000	0.000		0.00

CONTID: C22954
 PCN: 22954-BID
 PROJECT: NHPPR100-325

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 09/22/2021
 11:47:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	213-00061	*Mulch Tackifier	4.000	0.000		
			LB	0.000	0.00	
			100.00000	0.000		0.00
0230	217-00020	*Herbicide Treatment	8.000	0.000		
			HOURL	0.000	0.00	
			180.00000	0.000		0.00
0235	304-06000	*Aggregate Base Course (Class 6)	193.000	0.000		
			TON	0.000	0.00	
			44.00000	0.000		0.00
0240	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	644.000	0.000		
			TON	0.000	0.00	
			215.00000	0.000		0.00
0245	412-00800	*Concrete Pavement (8 Inch)	146.000	0.000		
			SY	0.000	0.00	
			105.00000	0.000		0.00
0250	503-00018	Drilled Shaft (18 Inch)	25.000	0.000		
			LF	0.000	0.00	
			325.00000	0.000		0.00
0255	503-00024	Drilled Shaft (24 Inch)	7.000	0.000		
			LF	0.000	0.00	
			275.00000	0.000		0.00
0260	503-00036	*Drilled Shaft (36 Inch)	239.000	0.000		
			LF	152.000	75,240.00	
			495.00000	152.000		75,240.00
0265	503-00037	Drilled Shaft (36 Inch)(Special)	19.000	0.000		
			LF	0.000	0.00	
			540.00000	0.000		0.00
0270	503-00042	Drilled Shaft (42 Inch)	17.000	0.000		
			LF	0.000	0.00	
			555.00000	0.000		0.00
0275	503-00048	*Drilled Shaft (48 Inch)	84.000	0.000		
			LF	63.000	35,280.00	
			560.00000	63.000		35,280.00

CONTID: C22954
 PCN: 22954-BID
 PROJECT: NHPPR100-325

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 09/22/2021
 11:47:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	514-00054	*Pedestrian Railing (54 Inch)	24.000	0.000		
			LF	0.000	0.00	
			195.00000	0.000		0.00
0285	601-01050	*Concrete Class B (Wall)	7.000	0.000		
			CY	0.000	0.00	
			1,015.00000	0.000		0.00
0290	602-00020	*Reinforcing Steel (Epoxy Coated)	278.000	0.000		
			LB	0.000	0.00	
			6.00000	0.000		0.00
0295	603-01155	*15 Inch Reinforced Concrete Pipe (Complete In Place)	135.000	0.000		
			LF	0.000	0.00	
			245.00000	0.000		0.00
0300	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	30.000	0.000		
			LF	0.000	0.00	
			365.00000	0.000		0.00
0305	604-00305	*Inlet Type C (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			8,495.00000	0.000		0.00
0310	604-16005	*Inlet Type 16 (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			8,495.00000	0.000		0.00
0315	604-16505	*Inlet Type 16 (Double) (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			13,745.00000	0.000		0.00
0320	604-19205	*Inlet Type R L 10 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			14,795.00000	0.000		0.00
0325	604-30005	*Manhole Slab Base (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,345.00000	0.000		0.00
0330	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	220.000	0.000		
			LF	0.000	0.00	
			52.00000	0.000		0.00

CONTID: C22954
 PCN: 22954-BID
 PROJECT: NHPPR100-325

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 09/22/2021
 11:47:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	606-01340	*End Anchorage Type 3D	1.000	0.000		
			EACH	0.000	0.00	
			3,025.00000	0.000		0.00
0340	608-00000	*Concrete Sidewalk	291.000	0.000		
			SY	0.000	0.00	
			84.00000	0.000		0.00
0345	608-00010	*Concrete Curb Ramp	316.000	0.000		
			SY	0.000	0.00	
			145.00000	0.000		0.00
0350	608-00015	*Detectable Warnings	16.000	0.000		
			SF	0.000	0.00	
			105.00000	0.000		0.00
0355	609-20010	*Curb Type 2 (Section B)	103.000	0.000		
			LF	0.000	0.00	
			34.00000	0.000		0.00
0360	609-21010	*Curb and Gutter Type 2 (Section I-B)	258.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0365	609-21020	*Curb and Gutter Type 2 (Section II-B)	490.000	0.000		
			LF	0.000	0.00	
			38.00000	0.000		0.00
0370	609-24000	*Gutter Type 2 (Special)	24.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0375	609-70000	*Curb (Walkover)	28.000	0.000		
			SF	0.000	0.00	
			45.00000	0.000		0.00
0380	610-00030	*Median Cover Material (Concrete)	1,971.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0385	610-00040	*Median Cover Material (Bituminous)	13.000	0.000		
			TON	0.000	0.00	
			220.00000	0.000		0.00

CONTID: C22954
 PCN: 22954-BID
 PROJECT: NHPPR100-325

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 09/22/2021
 11:47:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	613-00206	*2 Inch Electrical Conduit (Bored)	2,938.000	0.000		
			LF	471.000	8,478.00	
			18.00000	471.000		8,478.00
0395	613-00306	*3 Inch Electrical Conduit (Bored)	2,871.000	0.000		
			LF	534.000	12,282.00	
			23.00000	534.000		12,282.00
0400	613-01200	2 Inch Electrical Conduit (Plastic)	960.000	0.000		
			LF	59.000	767.00	
			13.00000	59.000		767.00
0405	613-01300	3 Inch Electrical Conduit (Plastic)	923.000	0.000		
			LF	146.000	2,044.00	
			14.00000	146.000		2,044.00
0410	613-07001	Type One Pull Box	25.000	0.000		
			EACH	0.000	0.00	
			755.00000	0.000		0.00
0415	613-07004	Type Four Pull Box	43.000	0.000		
			EACH	0.000	0.00	
			1,245.00000	0.000		0.00
0420	613-07005	Type Five Pull Box	7.000	0.000		
			EACH	0.000	0.00	
			1,695.00000	0.000		0.00
0425	613-10000	Wiring	1.000	0.000		
			L S	0.000	0.00	
			80,400.00000	0.000		0.00
0430	613-13000	Luminaire (LED) (Special)	21.000	0.000		
			EACH	0.000	0.00	
			675.00000	0.000		0.00
0435	613-32400	Light Standard Steel (40 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
0440	613-80130	Service Meter Cabinet	4.000	0.000		
			EACH	0.000	0.00	
			6,185.00000	0.000		0.00

CONTID: C22954
 PCN: 22954-BID
 PROJECT: NHPPR100-325

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 09/22/2021
 11:47:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	614-00011	Sign Panel (Class I)	315.000	0.000		
			SF	0.000	0.00	
			36.00000	0.000		0.00
0450	614-00012	Sign Panel (Class II)	229.000	0.000		
			SF	0.000	0.00	
			48.00000	0.000		0.00
0455	614-00013	Sign Panel (Class III)	32.000	0.000		
			SF	0.000	0.00	
			48.00000	0.000		0.00
0460	614-01512	Steel Sign Support (2-Inch Round)(Post)	265.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0465	614-01522	Steel Sign Support (2-Inch Round)(Socket)	25.000	0.000		
			EACH	0.000	0.00	
			145.00000	0.000		0.00
0470	614-01575	Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	34.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0475	614-01578	Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	4.000	0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
0480	614-01585	Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	12.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0485	614-01588	Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	3.000	0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
0490	614-70150	Pedestrian Signal Face (16) (Countdown)	30.000	0.000		
			EACH	0.000	0.00	
			615.00000	0.000		0.00
0495	614-70336	Traffic Signal Face (12-12-12)	78.000	0.000		
			EACH	0.000	0.00	
			935.00000	0.000		0.00

CONTID: C22954
 PCN: 22954-BID
 PROJECT: NHPPR100-325

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 09/22/2021
 11:47:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	614-70448	Traffic Signal Face (12-12-12-12)	14.000	0.000		
			EACH	0.000	0.00	
			1,150.00000	0.000		0.00
0505	614-72855	Traffic Signal Controller Cabinet	4.000	0.000		
			EACH	0.000	0.00	
			17,920.00000	0.000		0.00
0510	614-72860	Pedestrian Push Button	30.000	0.000		
			EACH	0.000	0.00	
			325.00000	0.000		0.00
0515	614-72863	Pedestrian Push Button Post Assembly	14.000	0.000		
			EACH	0.000	0.00	
			1,110.00000	0.000		0.00
0520	614-72885	Traffic Signal Vehicle Detector (Special)	29.000	0.000		
			EACH	0.000	0.00	
			7,115.00000	0.000		0.00
0525	614-81020	Traffic Signal-Light Pole Steel (2 Mast Arm)	3.000	0.000		
			EACH	0.000	0.00	
			29,975.00000	0.000		0.00
0530	614-81120	Traffic Signal-Light Pole Steel (1-20 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			12,575.00000	0.000		0.00
0535	614-81125	Traffic Signal-Light Pole Steel (1-25 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			12,720.00000	0.000		0.00
0540	614-81130	Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			13,070.00000	0.000		0.00
0545	614-81135	Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			13,235.00000	0.000		0.00
0550	614-81140	Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	4.000	0.000		
			EACH	0.000	0.00	
			14,520.00000	0.000		0.00

CONTID: C22954
 PCN: 22954-BID
 PROJECT: NHPPR100-325

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 09/22/2021
 11:47:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	614-81145	Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			14,645.00000	0.000		0.00
0560	614-81155	Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			15,440.00000	0.000		0.00
0565	614-81160	Traffic Signal Light Pole Steel (1-60 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			23,060.00000	0.000		0.00
0570	614-81165	Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			23,375.00000	0.000		0.00
0575	614-81555	Traffic Signal-Light Pole Steel (2-55&65 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			29,975.00000	0.000		0.00
0580	614-84000	Traffic Signal Pedestal Pole Steel	5.000	0.000		
			EACH	0.000	0.00	
			1,580.00000	0.000		0.00
0585	614-86248	Traffic Signal Controller (Type 2070LC)	3.000	0.000		
			EACH	0.000	0.00	
			6,080.00000	0.000		0.00
0590	614-86800	Uninterrupted Power Supply	4.000	0.000		
			EACH	0.000	0.00	
			5,210.00000	0.000		0.00
0595	614-87350	Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			8,130.00000	0.000		0.00
0600	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.250	6,607.50	
			26,430.00000	0.250		6,607.50
0605	626-00000	*Mobilization	1.000	0.000		
			L S	0.250	32,500.00	
			130,000.00000	0.250		32,500.00

CONTID: C22954
 PCN: 22954-BID
 PROJECT: NHPPR100-325

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 09/22/2021
 11:47:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0610	626-01114	*Public Information Management (Tier IV)	146.000	0.000		
			DAY	30.000	2,160.00	
			72.00000	30.000		2,160.00
0615	627-00008	*Modified Epoxy Pavement Marking	63.000	0.000		
			GAL	0.000	0.00	
			345.00000	0.000		0.00
0620	627-00013	*Pavement Marking Paint (High Build)	11.000	0.000		
			GAL	0.000	0.00	
			205.00000	0.000		0.00
0625	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	74.000	0.000		
			SF	0.000	0.00	
			33.00000	0.000		0.00
0630	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	609.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0635	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	4,274.000	0.000		
			SF	0.000	0.00	
			13.00000	0.000		0.00
0640	630-00000	*Flagging	1,000.000	0.000		
			HOUR	196.000	5,292.00	
			27.00000	196.000		5,292.00
0645	630-00003	*Uniformed Traffic Control	28.000	0.000		
			HOUR	0.000	0.00	
			125.00000	0.000		0.00
0650	630-00007	*Traffic Control Inspection	38.000	0.000		
			DAY	6.000	1,140.00	
			190.00000	6.000		1,140.00
0655	630-00012	*Traffic Control Management	100.000	0.000		
			DAY	19.000	26,410.00	
			1,390.00000	19.000		26,410.00
0660	630-80002	*Flashing Beacon (Solar)	20.000	0.000		
			EACH	0.000	0.00	
			735.00000	0.000		0.00

CONTID: C22954
 PCN: 22954-BID
 PROJECT: NHPPR100-325

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 09/22/2021
 11:47:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0665	630-80335	*Barricade (Type 3 M-A) (Temporary)	3.000	0.000		
			EACH	0.000	0.00	
			190.00000	0.000		0.00
0670	630-80341	*Construction Traffic Sign (Panel Size A)	85.000	0.000		
			EACH	15.000	945.00	
			63.00000	15.000		945.00
0675	630-80342	*Construction Traffic Sign (Panel Size B)	61.000	0.000		
			EACH	27.500	2,887.50	
			105.00000	27.500		2,887.50
0680	630-80355	*Portable Message Sign Panel	6.000	0.000		
			EACH	2.000	10,500.00	
			5,250.00000	2.000		10,500.00
0685	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	0.000		
			EACH	1.000	1,995.00	
			1,995.00000	1.000		1,995.00
0690	630-80360	*Drum Channelizing Device	100.000	0.000		
			EACH	26.500	795.00	
			30.00000	26.500		795.00
0695	630-80370	*Barrier (Temporary)	70.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0700	630-80380	*Traffic Cone	110.000	0.000		
			EACH	55.000	495.00	
			9.00000	55.000		495.00
0705	630-80393	*Stackable Vertical Panels	50.000	0.000		
			EACH	5.000	150.00	
			30.00000	5.000		150.00
0710	630-85010	*Impact Attenuator (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			1,890.00000	0.000		0.00
0715	630-85041	*Mobile Attenuator	90.000	0.000		
			DAY	3.000	1,350.00	
			450.00000	3.000		1,350.00

CONTID: C22954
 PCN: 22954-BID
 PROJECT: NHPPR100-325

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 09/22/2021
 11:47:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	

CAT NO0200 ROADWAY							
0720	700-70010	F/A Minor Contract Revisions	250,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0725	700-70016	F/A Fuel Cost Adjustment	0.010	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0730	700-70082	F/A Furnish & Install Electrical Service	55,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0735	700-70111	Project First Program	2,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0740	700-70380	F/A Erosion Control	7,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0745	700-70589	F/A Environmental Health & Safety Management	7,500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT	\$ 3,103,060.01 \$	269,900.00 \$	269,900.00

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0750	620-00020	Sanitary Facility	2.000	0.000			
			EACH	2.000	4,530.00		
			2,265.00000	2.000		4,530.00	
			CAT 0400	CURRENT AMT	\$ 4,530.00 \$	4,530.00 \$	4,530.00
			PROJECT TOTAL	CURRENT AMT	\$ 3,107,590.01 \$	274,430.00 \$	274,430.00