

ESTIMATE SUMMARY

CONTID: C22966

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 22966-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 21.0 DAYS

TIME ALLOW:

120 WORK DAYS

US 160 MONTE VISTA EAST RESURF & ADA

PERCENT TIME: 17.50

ORIG TIME ALLOW:

120 WORK DAYS

PROJECT NO: NHPP1602-178

US 160 MONTE VISTA EAST RESURF & ADA

NAME OF ROAD:

PROJECT COUNTIES: ALAMOSA

RIO GRANDE

CONTRACTOR:

OLDCASTLE SW GROUP, INC.

PAY PERIOD ENDING 04/28/2022

DATE TIME STARTED 03/28/2022

2273 RIVER ROAD

DATE LET 12/09/2021

DATE WORK BEGAN

DATE AWARDED 12/23/2021

DATE TIME STOPPED

DATE CONTRACT EXECUTED 01/07/2022

DATE ACCEPTED

GRAND JUNCTION CO 81505 (970)243-4900

DATE NOTICE TO PROCEED 03/28/2022

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 11,163,798.82 PARTICIPATING	\$ 164,497.87	\$ 164,497.87
AWARD PROJECT AMT: \$ 10,440,648.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 1.47% TOTAL EARNINGS	164,497.87	164,497.87
FUNDS AVAILABLE: \$ 10,999,300.95 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	164,497.87
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-4,934.94	-4,934.94
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	159,562.93
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	159,562.93
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 159,562.93

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22966
 PCN: 22966-BID
 PROJECT: NHPP1602-178

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 04/28/2022
 18:42:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY - US 160						
0005	202-00090	Removal of Delineator	554.000	0.000		
			EACH	0.000	0.00	
			5.33000	0.000		0.00
0010	202-00240	Removal of Asphalt Mat (Planing)	27,210.000	0.000		
			SY	0.000	0.00	
			2.99000	0.000		0.00
0015	202-00821	Removal of Sign Panel	110.000	0.000		
			EACH	0.000	0.00	
			47.95000	0.000		0.00
0020	202-01130	Removal of Guardrail Type 3	413.000	0.000		
			LF	0.000	0.00	
			4.60000	0.000		0.00
0025	202-01300	Removal of End Anchorage	12.000	0.000		
			EACH	0.000	0.00	
			379.88000	0.000		0.00
0030	203-01140	Rolling	40.000	0.000		
			HOURL	0.000	0.00	
			122.12000	0.000		0.00
0035	203-01500	Blading	40.000	0.000		
			HOURL	0.000	0.00	
			128.51000	0.000		0.00
0040	203-01597	Potholing	40.000	0.000		
			HOURL	0.000	0.00	
			229.10000	0.000		0.00
0045	203-02330	Laborer	24.000	0.000		
			HOURL	0.000	0.00	
			42.27000	0.000		0.00
0050	208-00002	Erosion Log Type 1 (12 Inch)	80.000	0.000		
			LF	20.000	100.80	
			5.04000	20.000		100.80
0055	208-00020	Silt Fence	250.000	0.000		
			LF	0.000	0.00	
			2.83000	0.000		0.00

CONTID: C22966
 PCN: 22966-BID
 PROJECT: NHPP1602-178

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 04/28/2022
 18:42:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY - US 160				
0060	208-00035	Aggregate Bag	94.000	0.000		
			LF	0.000	0.00	
			18.99000	0.000		0.00
0065	208-00103	Removal and Disposal of Sediment (Labor)	40.000	0.000		
			HOURL	0.000	0.00	
			239.76000	0.000		0.00
0070	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	0.000		
			HOURL	0.000	0.00	
			319.67000	0.000		0.00
0075	208-00106	Sweeping (Sediment Removal)	24.000	0.000		
			HOURL	0.000	0.00	
			186.48000	0.000		0.00
0080	208-00107	Removal of Trash	12.000	0.000		
			HOURL	0.000	0.00	
			159.84000	0.000		0.00
0085	210-04010	Adjust Manhole	10.000	0.000		
			EACH	0.000	0.00	
			532.79000	0.000		0.00
0090	210-04050	Adjust Valve Box	19.000	0.000		
			EACH	0.000	0.00	
			266.39000	0.000		0.00
0095	212-00700	Organic Fertilizer	150.000	0.000		
			LB	0.000	0.00	
			1.52000	0.000		0.00
0100	212-00703	Humate	100.000	0.000		
			LB	0.000	0.00	
			2.28000	0.000		0.00
0105	212-00708	Seeding (Native) Broadcast	0.500	0.000		
			ACRE	0.000	0.00	
			866.96000	0.000		0.00
0110	213-00003	Mulching (Weed Free)	0.500	0.000		
			ACRE	0.000	0.00	
			4,181.38000	0.000		0.00

CONTID: C22966
 PCN: 22966-BID
 PROJECT: NHPP1602-178

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 04/28/2022
 18:42:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY - US 160						
0115	213-00061	Mulch Tackifier	100.000	0.000		
			LB	0.000	0.00	
			10.77000	0.000		0.00
0120	240-00000	Wildlife Biologist	15.000	0.000		
			HOUR	14.000	1,826.02	
			130.43000	14.000		1,826.02
0125	304-09014	Aggregate Base Course (Special)	4,642.000	0.000		
			TON	1.000	60.47	
			60.47000	1.000		60.47
0130	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	13.000	0.000		
			TON	0.000	0.00	
			254.26000	0.000		0.00
0135	403-00721	Hot Mix Asphalt (Patching) (Asphalt)	100.000	0.000		
			SY	0.000	0.00	
			65.41000	0.000		0.00
0140	403-09221	Stone Matrix Asphalt (Fibers)(Asphalt)	32,729.000	0.000		
			TON	0.000	0.00	
			148.43000	0.000		0.00
0145	403-34731	Hot Mix Asphalt (Grading SX) (75) (PG 58-34)	5,520.000	0.000		
			TON	0.000	0.00	
			128.46000	0.000		0.00
0150	403-36721	Hot Mix Asphalt (Grading ST)(75)(PG 58-28)	18,080.000	0.000		
			TON	0.000	0.00	
			109.99000	0.000		0.00
0155	411-10255	Emulsified Asphalt (Slow-Setting)	32,764.000	0.000		
			GAL	0.000	0.00	
			3.20000	0.000		0.00
0160	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System)	249.000	0.000		
			LF	0.000	0.00	
			39.43000	0.000		0.00
0165	606-01370	Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			3,313.95000	0.000		0.00

CONTID: C22966
 PCN: 22966-BID
 PROJECT: NHPP1602-178

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 04/28/2022
 18:42:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY - US 160						
0170	606-01385	Transition Type 3J	1.000	0.000		
			EACH	0.000	0.00	
			2,445.50000	0.000		0.00
0175	606-01390	End Anchorage Type 3K	6.000	0.000		
			EACH	0.000	0.00	
			1,992.63000	0.000		0.00
0180	606-02005	End Anchorage (Flared)	6.000	0.000		
			EACH	0.000	0.00	
			3,788.13000	0.000		0.00
0185	612-00001	Delineator (Type I)	396.000	0.000		
			EACH	0.000	0.00	
			23.44000	0.000		0.00
0190	612-00002	Delineator (Type II)	145.000	0.000		
			EACH	0.000	0.00	
			24.51000	0.000		0.00
0195	612-00003	Delineator (Type III)	17.000	0.000		
			EACH	0.000	0.00	
			25.57000	0.000		0.00
0200	614-00011	Sign Panel (Class I)	375.000	0.000		
			SF	0.000	0.00	
			23.44000	0.000		0.00
0205	614-00012	Sign Panel (Class II)	489.000	0.000		
			SF	0.000	0.00	
			27.71000	0.000		0.00
0210	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	10.000	0.000		
			EACH	0.000	0.00	
			266.39000	0.000		0.00
0215	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	10.000	0.000		
			EACH	0.000	0.00	
			266.39000	0.000		0.00
0220	614-01522	Steel Sign Support (2-Inch Round)(Socket)	2.000	0.000		
			EACH	0.000	0.00	
			58.61000	0.000		0.00

CONTID: C22966
 PCN: 22966-BID
 PROJECT: NHPP1602-178

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 04/28/2022

18:42:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY - US 160				
0225	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	10.000 EACH 479.51000	0.000 0.000 0.000	0.00 0.00	0.00
0230	614-73005	Piezo (Electric) (Class II)	2.000 EACH 2,663.95000	0.000 0.000 0.000	0.00 0.00	0.00
0235	626-00000	Mobilization	1.000 L S 628,468.54000	0.000 0.000 0.000	0.00 0.00	0.00
0240	626-01114	Public Information Management (Tier IV)	182.000 DAY 53.28000	0.000 31.000 31.000	1,651.68	1,651.68
0245	627-00013	Pavement Marking Paint (High Build)	3,567.000 GAL 42.89000	0.000 0.000 0.000	0.00	0.00
0250	627-00013	Pavement Marking Paint (High Build) (Temporary)	5,625.000 GAL 42.89000	0.000 0.000 0.000	0.00	0.00
0255	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol) (Inlaid)	3,748.000 SF 15.45000	0.000 0.000 0.000	0.00	0.00
0260	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) (Inlaid)	760.000 SF 11.45000	0.000 0.000 0.000	0.00	0.00
0265	630-00000	Flagging	4,800.000 HOUR 29.84000	0.000 0.000 0.000	0.00	0.00
0270	630-00007	Traffic Control Inspection	62.000 DAY 213.12000	0.000 3.000 3.000	639.36	639.36
0275	630-00012	Traffic Control Management	110.000 DAY 1,172.14000	0.000 7.000 7.000	8,204.98	8,204.98

CONTID: C22966
 PCN: 22966-BID
 PROJECT: NHPP1602-178

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 04/28/2022
 18:42:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY - US 160						
0280	630-80341	Construction Traffic Sign (Panel Size A)	70.000	0.000		
			EACH	3.500	167.83	
			47.95000	3.500		167.83
0285	630-80342	Construction Traffic Sign (Panel Size B)	40.000	0.000		
			EACH	10.500	503.48	
			47.95000	10.500		503.48
0290	630-80344	Construction Traffic Sign (Special)	80.000	0.000		
			SF	32.000	426.24	
			13.32000	32.000		426.24
0295	630-80359	Portable Message Sign Panel	240.000	0.000		
			DAY	34.000	1,449.08	
			42.62000	34.000		1,449.08
0300	630-80360	Drum Channelizing Device	46.000	0.000		
			EACH	23.000	1,102.85	
			47.95000	23.000		1,102.85
0305	630-80363	Drum Channelizing Device (With Light) (Flashing)	10.000	0.000		
			EACH	0.000	0.00	
			69.26000	0.000		0.00
0310	630-80380	Traffic Cone	264.000	0.000		
			EACH	15.000	111.90	
			7.46000	15.000		111.90
0315	630-80511	Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.000	0.00	
			5,327.90000	0.000		0.00
0320	700-70010	F/A Minor Contract Revisions	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0325	700-70012	F/A Asphalt Pavement Incentive (Quality)	202,800.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0330	700-70016	F/A Fuel Cost Adjustment	72,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22966
 PCN: 22966-BID
 PROJECT: NHPP1602-178

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 04/28/2022
 18:42:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY - US 160						
0335	700-70018	F/A Roadway Smoothness Incentive	313,900.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0340	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0345	700-70023	F/A On-The-Job Trainee	19,200.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70034	F/A (Adjust Utilities)	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70040	F/A Railroad	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0360	700-70111	Project First Program	2,000.000	0.000		
			F A	2,000.000	2,000.00	
			1.00000	2,000.000		2,000.00
0365	700-70380	F/A Erosion Control	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0370	700-70589	F/A Environmental Health & Safety Management	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$10,358,840.93 \$	18,244.69 \$

CAT NO0201 ADA						
0375	202-00120	Removal of Concrete Box Culvert (~1' X 1')	33.000	0.000		
			LF	0.000	0.00	
			612.71000	0.000		0.00
0380	202-00200	Removal of Sidewalk	235.000	0.000		
			SY	29.100	3,503.93	
			120.41000	29.100		3,503.93

CONTID: C22966
 PCN: 22966-BID
 PROJECT: NHPP1602-178

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 04/28/2022
 18:42:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ADA						
0385	202-00201	Removal of Curb	36.000	0.000		
			LF	0.000	0.00	
			84.18000	0.000		0.00
0390	202-00203	Removal of Curb and Gutter	615.000	0.000		
			LF	102.000	3,043.68	
			29.84000	102.000		3,043.68
0395	202-00206	Removal of Concrete Curb Ramp	49.000	0.000		
			SY	0.000	0.00	
			125.74000	0.000		0.00
0400	202-00220	Removal of Asphalt Mat	313.000	0.000		
			SY	0.000	0.00	
			53.28000	0.000		0.00
0405	202-00250	Removal of Pavement Marking	182.000	0.000		
			SF	0.000	0.00	
			2.93000	0.000		0.00
0410	202-00810	Removal of Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			159.84000	0.000		0.00
0415	202-04010	Clean Inlet	7.000	0.000		
			EACH	0.000	0.00	
			2,663.95000	0.000		0.00
0420	203-00010	Unclassified Excavation (Complete In Place)	93.000	0.000		
			CY	0.000	0.00	
			267.46000	0.000		0.00
0425	208-00002	Erosion Log Type 1 (12 Inch)	20.000	0.000		
			LF	0.000	0.00	
			5.04000	0.000		0.00
0430	208-00035	Aggregate Bag	122.000	0.000		
			LF	0.000	0.00	
			18.99000	0.000		0.00
0435	208-00045	Concrete Washout Structure	1.000	0.000		
			EACH	1.000	3,729.53	
			3,729.53000	1.000		3,729.53

CONTID: C22966
 PCN: 22966-BID
 PROJECT: NHPP1602-178

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 04/28/2022

18:42:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ADA						
0440	208-00054	Storm Drain Inlet Protection (Type II)	10.000	0.000		
			EACH	10.000	2,052.30	
			205.23000	10.000		2,052.30
0445	210-00810	Reset Ground Sign	5.000	0.000		
			EACH	0.000	0.00	
			213.12000	0.000		0.00
0450	210-00860	Reset Pedestrian Push Button	3.000	0.000		
			EACH	0.000	0.00	
			5,961.92000	0.000		0.00
0455	210-04050	Adjust Valve Box	1.000	0.000		
			EACH	0.000	0.00	
			266.39000	0.000		0.00
0460	212-00050	Sod	140.000	0.000		
			SF	0.000	0.00	
			5.01000	0.000		0.00
0465	213-00003	Mulching (Weed Free)	0.010	0.000		
			ACRE	0.000	0.00	
			4,181.38000	0.000		0.00
0470	213-00061	Mulch Tackifier	2.000	0.000		
			LB	0.000	0.00	
			10.77000	0.000		0.00
0475	304-06000	Aggregate Base Course (Class 6)	117.000	0.000		
			TON	0.000	0.00	
			69.26000	0.000		0.00
0480	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	80.000	0.000		
			TON	0.000	0.00	
			254.26000	0.000		0.00
0485	515-00120	Waterproofing (Membrane)	12.000	0.000		
			SY	0.000	0.00	
			133.20000	0.000		0.00
0490	601-01000	Concrete Class B	2.000	0.000		
			CY	0.000	0.00	
			12,254.16000	0.000		0.00

CONTID: C22966
 PCN: 22966-BID
 PROJECT: NHPP1602-178

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 04/28/2022
 18:42:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ADA						
0495	607-11525	Fence (Plastic)	1,000.000	0.000		
			LF	0.000	0.00	
			5.33000	0.000		0.00
0500	608-00000	Concrete Sidewalk	91.000	0.000		
			SY	0.000	0.00	
			183.28000	0.000		0.00
0505	608-00010	Concrete Curb Ramp	365.000	0.000		
			SY	65.300	28,041.78	
			429.43000	65.300		28,041.78
0510	609-20010	Curb Type 2 (Section B)	55.000	0.000		
			LF	0.000	0.00	
			109.75000	0.000		0.00
0515	609-21020	Curb and Gutter Type 2 (Section II-B)	250.000	0.000		
			LF	32.000	2,625.60	
			82.05000	32.000		2,625.60
0520	609-21021	Curb and Gutter Type 2 (Section II-M)	16.000	0.000		
			LF	0.000	0.00	
			91.64000	0.000		0.00
0525	609-21023	Curb and Gutter Type 2 (Section II-B) (Special)	21.000	0.000		
			LF	0.000	0.00	
			122.54000	0.000		0.00
0530	614-00011	Sign Panel (Class I)	11.000	0.000		
			SF	0.000	0.00	
			23.44000	0.000		0.00
0535	614-01512	Steel Sign Support (2-Inch Round)(Post)	10.000	0.000		
			LF	0.000	0.00	
			12.79000	0.000		0.00
0540	614-01522	Steel Sign Support (2-Inch Round)(Socket)	1.000	0.000		
			EACH	0.000	0.00	
			58.61000	0.000		0.00
0545	625-00000	Construction Surveying (ADA Ramps)	1.000	0.000		
			L S	0.910	2,907.33	
			3,194.87000	0.910		2,907.33

CONTID: C22966
 PCN: 22966-BID
 PROJECT: NHPP1602-178

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/28/2022

ESTIMATE NO: 0001

18:42:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ADA						
0550	625-00001	Construction Surveying (Hourly)	40.000	0.000		
			186.48000	18.000	3,356.64	3,356.64
				18.000		
0555	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) (Inlaid)	158.000	0.000		
			11.45000	0.000	0.00	0.00
				0.000		
0560	630-00000	Flagging	600.000	0.000		
			29.84000	161.250	4,811.70	4,811.70
				161.250		
0565	630-80340	Pedestrian Barricade (ADA)	100.000	0.000		
			37.30000	14.500	540.85	540.85
				14.500		

			CAT 0201	CURRENT AMT \$	463,563.42 \$	54,613.34 \$
						54,613.34

CAT NO0202 RRFB						
0570	202-00200	Removal of Sidewalk	29.100	0.000		
			120.41000	0.000	0.00	0.00
				0.000		
0575	202-00204	Removal of Curb, Gutter and Sidewalk	20.000	0.000		
			115.08000	0.000	0.00	0.00
				0.000		
0580	202-00220	Removal of Asphalt Mat	70.000	0.000		
			53.28000	0.000	0.00	0.00
				0.000		
0585	202-00828	Removal of Traffic Signal Equipment	1.000	0.000		
			13,043.76000	0.000	0.00	0.00
				0.000		
0590	208-00045	Concrete Washout Structure	1.000	0.000		
			3,729.53000	0.000	0.00	0.00
				0.000		
0595	304-06000	Aggregate Base Course (Class 6)	4.000	0.000		
			69.26000	0.000	0.00	0.00
				0.000		

CONTID: C22966
 PCN: 22966-BID
 PROJECT: NHPP1602-178

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 04/28/2022

18:42:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202 RRFB						
0600	403-00721	Hot Mix Asphalt (Patching) (Asphalt)	25.000	0.000		
			SY	0.000	0.00	
			65.41000	0.000		0.00
0605	608-00000	Concrete Sidewalk	5.000	0.000		
			SY	0.000	0.00	
			183.28000	0.000		0.00
0610	608-00010	Concrete Curb Ramp	22.000	0.000		
			SY	0.000	0.00	
			429.43000	0.000		0.00
0615	609-21010	Curb and Gutter Type 2 (Section I-B)	100.000	0.000		
			LF	0.000	0.00	
			92.71000	0.000		0.00
0620	610-00026	Median Cover Material (6 Inch Patterned Concrete)	204.000	0.000		
			SF	0.000	0.00	
			61.80000	0.000		0.00
0625	612-00041	Delineator (Flexible) (Type I)	6.000	0.000		
			EACH	0.000	0.00	
			63.93000	0.000		0.00
0630	614-72860	Pedestrian Push Button	2.000	0.000		
			EACH	0.000	0.00	
			2,914.36000	0.000		0.00
0635	614-80003	Rectangular Rapid Flashing Beacon	4.000	0.000		
			EACH	0.000	0.00	
			12,317.03000	0.000		0.00
0640	625-00000	Construction Surveying (RRFB)	1.000	0.000		
			L S	0.000	0.00	
			9,057.42000	0.000		0.00
0645	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol) (Inlaid)	24.000	0.000		
			SF	0.000	0.00	
			15.45000	0.000		0.00
0650	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) (Inlaid)	128.000	0.000		
			SF	0.000	0.00	
			11.45000	0.000		0.00

CONTID: C22966
 PCN: 22966-BID
 PROJECT: NHPP1602-178

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 04/28/2022
 18:42:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202 RRFB						
0655	630-00000	Flagging	200.000	0.000		
			HOOR	0.000	0.00	
			29.84000	0.000		0.00
0660	630-80340	Pedestrian Barricade (ADA)	32.000	0.000		
			LF	0.000	0.00	
			37.30000	0.000		0.00
0665	630-85010	Impact Attenuator (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			2,663.95000	0.000		0.00

			CAT 0202	CURRENT AMT \$	139,326.51 \$	0.00 \$
						0.00
CAT NO0300 STRUCTURE N-12-BB						
0670	202-00240	Removal of Asphalt Mat (Planing)	385.000	0.000		
			SY	0.000	0.00	
			2.99000	0.000		0.00
0675	403-09221	Stone Matrix Asphalt (Fibers)(Asphalt)	32.000	0.000		
			TON	0.000	0.00	
			148.43000	0.000		0.00
0680	403-36721	Hot Mix Asphalt (Grading ST)(75)(PG 58-28)	22.000	0.000		
			TON	0.000	0.00	
			109.99000	0.000		0.00
0685	420-00510	Geotextile (Crack Reduction) (High Density)	197.000	0.000		
			SY	0.000	0.00	
			15.98000	0.000		0.00
0690	515-00400	Concrete Sealer	185.000	0.000		
			SY	0.000	0.00	
			69.26000	0.000		0.00
0695	518-03000	Sawing and Sealing Bridge Joint	90.000	0.000		
			LF	0.000	0.00	
			106.56000	0.000		0.00

			CAT 0300	CURRENT AMT \$	33,872.25 \$	0.00 \$
						0.00
CAT NO0301 STRUCTURE O-12-K						
0700	202-00240	Removal of Asphalt Mat (Planing)	141.000	0.000		
			SY	0.000	0.00	
			2.99000	0.000		0.00

CONTID: C22966
 PCN: 22966-BID
 PROJECT: NHPP1602-178

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 04/28/2022
 18:42:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 STRUCTURE O-12-K						
0705	202-00426	Removal of Bridge Railing (Special)	105.000	0.000		
			LF	0.000	0.00	
			19.39000	0.000		0.00
0710	403-09221	Stone Matrix Asphalt (Fibers)(Asphalt)	12.000	0.000		
			TON	0.000	0.00	
			148.43000	0.000		0.00
0715	403-36721	Hot Mix Asphalt (Grading ST)(75)(PG 58-28)	8.000	0.000		
			TON	0.000	0.00	
			109.99000	0.000		0.00
0720	420-00510	Geotextile (Crack Reduction) (High Density)	107.000	0.000		
			SY	0.000	0.00	
			15.98000	0.000		0.00
0725	515-00400	Concrete Sealer	332.000	0.000		
			SY	0.000	0.00	
			69.26000	0.000		0.00
0730	518-03000	Sawing and Sealing Bridge Joint	56.000	0.000		
			LF	0.000	0.00	
			106.56000	0.000		0.00
0735	606-01400	Transition Type BR10M-GR3	4.000	0.000		
			EACH	0.000	0.00	
			3,910.68000	0.000		0.00
0740	606-11037	Bridge Rail Type 10R MASH	87.000	0.000		
			LF	0.000	0.00	
			288.77000	0.000		0.00

			CAT 0301	CURRENT AMT \$	76,555.87 \$	0.00 \$
						0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0745	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	1.000	40,492.02	
			40,492.02000	1.000		40,492.02
0750	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	1.000	42,623.18	
			42,623.18000	1.000		42,623.18

CONTID: C22966
 PCN: 22966-BID
 PROJECT: NHPP1602-178

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/28/2022

ESTIMATE NO: 0001

18:42:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0755	620-00020	Sanitary Facility	1.000	0.000		
			EACH	1.000	4,262.32	
			4,262.32000	1.000		4,262.32
0760	620-00020	Sanitary Facility	1.000	0.000		
			EACH	1.000	4,262.32	
			4,262.32000	1.000		4,262.32

		CAT 0400	CURRENT AMT	\$ 91,639.84	\$ 91,639.84	\$ 91,639.84
		PROJECT TOTAL	CURRENT AMT	\$11,163,798.82	\$ 164,497.87	\$ 164,497.87