

ESTIMATE SUMMARY

CONTID: C22975

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 22975-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 8.5 DAYS

TIME ALLOW:

105 WORK DAYS

US 287/SH 40 PASSING LANES LIM

PERCENT TIME: 8.10

ORIG TIME ALLOW:

105 WORK DAYS

PROJECT NO: NHPPR400-370

US 287/SH 40 PASSING LANES

NAME OF ROAD:

PROJECT COUNTIES: CHEYENNE

LINCOLN

CONTRACTOR:

CASTLE ROCK CONSTRUCTION COMPANY OF COLORADO, LLC
6374 S. RACINE CIRCLE

PAY PERIOD ENDING 04/03/2021

DATE TIME STARTED 03/22/2021

DATE LET 02/10/2021

DATE WORK BEGAN 03/22/2021

DATE AWARDED 02/25/2021

DATE TIME STOPPED

DATE CONTRACT EXECUTED 03/08/2021

DATE ACCEPTED

CENTENNIAL CO 80111 (303)688-6611

DATE NOTICE TO PROCEED 03/22/2021

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 5,574,824.86 PARTICIPATING	\$ 209,604.96	\$ 209,604.96
AWARD PROJECT AMT: \$ 5,272,554.66 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 3.76% TOTAL EARNINGS	209,604.96	209,604.96
FUNDS AVAILABLE: \$ 5,365,219.90 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	209,604.96
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-6,288.15	-6,288.15
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	203,316.81
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	203,316.81
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 203,316.81

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22975
 PCN: 22975-BID
 PROJECT: NHPPR400-370

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 04/13/2021
 11:02:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY-Kit Carson						
0005	201-00001	Clearing and Grubbing	4.100	0.000		
			ACRE	0.000	0.00	
			646.73000	0.000		0.00
0010	202-00037	Removal of End Section	2.000	0.000		
			EACH	0.000	0.00	
			155.33000	0.000		0.00
0015	202-00090	Removal of Delineator	9.000	0.000		
			EACH	0.000	0.00	
			6.42000	0.000		0.00
0020	202-00212	Removal of Concrete Pavement (Special)	7,085.000	0.000		
			SY	0.000	0.00	
			17.46000	0.000		0.00
0025	202-00250	Removal of Pavement Marking	15,500.000	0.000		
			SF	7,703.000	4,159.62	
			0.54000	7,703.000		4,159.62
0030	202-00810	Removal of Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			85.60000	0.000		0.00
0035	202-04002	Clean Culvert	2.000	0.000		
			EACH	0.000	0.00	
			839.95000	0.000		0.00
0040	203-00010	Unclassified Excavation (Complete In Place)	8,961.000	0.000		
			CY	0.000	0.00	
			18.68000	0.000		0.00
0045	203-00066	Embankment Material (Complete In Place) (R40)	6,003.000	0.000		
			CY	0.000	0.00	
			23.81000	0.000		0.00
0050	203-01100	Proof Rolling	5.000	0.000		
			HOOR	0.000	0.00	
			83.02000	0.000		0.00
0055	206-00100	Structure Backfill (Class 1)	16.000	0.000		
			CY	0.000	0.00	
			156.65000	0.000		0.00

CONTID: C22975
 PCN: 22975-BID
 PROJECT: NHPPR400-370

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 04/13/2021
 11:02:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY-Kit Carson						
0060	207-00205	Topsoil	1,201.000	0.000		
			CY	0.000	0.00	
			11.11000	0.000		0.00
0065	207-00210	Stockpile Topsoil	1,201.000	0.000		
			CY	0.000	0.00	
			8.35000	0.000		0.00
0070	208-00013	Erosion Log Type 1 (20 Inch)	1,270.000	0.000		
			LF	0.000	0.00	
			6.87000	0.000		0.00
0075	208-00045	Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			2,140.00000	0.000		0.00
0080	208-00070	Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			10,004.50000	0.000		0.00
0085	208-00103	Removal and Disposal of Sediment (Labor)	20.000	0.000		
			HOOR	0.000	0.00	
			53.50000	0.000		0.00
0090	208-00106	Sweeping (Sediment Removal)	10.000	0.000		
			HOOR	0.000	0.00	
			160.50000	0.000		0.00
0095	208-00107	Removal of Trash	6.000	0.000		
			HOOR	0.000	0.00	
			53.50000	0.000		0.00
0100	208-00207	Erosion Control Management	11.000	0.000		
			DAY	2.000	428.00	
			214.00000	2.000		428.00
0105	212-00006	Seeding (Native)	2.200	0.000		
			ACRE	0.000	0.00	
			677.47000	0.000		0.00
0110	212-00032	Soil Conditioning	2.200	0.000		
			ACRE	0.000	0.00	
			4,117.36000	0.000		0.00

CONTID: C22975
 PCN: 22975-BID
 PROJECT: NHPPR400-370

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 04/13/2021
 11:02:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY-Kit Carson						
0115	213-00004	Mulching (Weed Free Straw)	2.200	0.000		
			ACRE	0.000	0.00	
			1,050.74000	0.000		0.00
0120	213-00061	Mulch Tackifier	446.000	0.000		
			LB	0.000	0.00	
			2.87000	0.000		0.00
0125	304-06007	Aggregate Base Course (Class 6)	2,000.000	0.000		
			CY	0.000	0.00	
			59.95000	0.000		0.00
0130	304-07010	Aggregate Base Course (Class 7) (Special)	1,079.000	0.000		
			CY	0.000	0.00	
			64.87000	0.000		0.00
0135	412-00190	Concrete Pavement (Patching)	9.000	0.000		
			SY	0.000	0.00	
			69.34000	0.000		0.00
0140	412-00901	Concrete Pavement (9 Inch) (Special)	400.000	0.000		
			SY	0.000	0.00	
			147.94000	0.000		0.00
0145	412-01050	Concrete Pavement (10-1/2 Inch)	11,279.000	0.000		
			SY	0.000	0.00	
			69.59000	0.000		0.00
0150	412-02000	Concrete Safety Edge	6,540.000	0.000		
			LF	0.000	0.00	
			3.47000	0.000		0.00
0155	412-15050	Cross Stitching	1,874.000	0.000		
			EACH	1,874.000	56,051.34	
			29.91000	1,874.000		56,051.34
0160	420-00132	Geotextile (Separator) (Class 1)	25.000	0.000		
			SY	0.000	0.00	
			33.82000	0.000		0.00
0165	603-10300	30 Inch Corrugated Steel Pipe	12.000	0.000		
			LF	0.000	0.00	
			164.46000	0.000		0.00

CONTID: C22975
 PCN: 22975-BID
 PROJECT: NHPPR400-370

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 04/13/2021
 11:02:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY-Kit Carson						
0170	603-30030	30 Inch Steel End Section	2.000	0.000		
			EACH	0.000	0.00	
			914.85000	0.000		0.00
0175	603-33030	30 Inch Pipe Safety End Treatment	2.000	0.000		
			EACH	0.000	0.00	
			1,299.03000	0.000		0.00
0180	612-00001	Delineator (Type I)	9.000	0.000		
			EACH	0.000	0.00	
			21.40000	0.000		0.00
0185	612-00002	Delineator (Type II)	10.000	0.000		
			EACH	0.000	0.00	
			23.54000	0.000		0.00
0190	612-00003	Delineator (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			25.68000	0.000		0.00
0195	614-00011	Sign Panel (Class I)	5.000	0.000		
			SF	0.000	0.00	
			26.75000	0.000		0.00
0200	614-00012	Sign Panel (Class II)	35.000	0.000		
			SF	0.000	0.00	
			26.75000	0.000		0.00
0205	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	1.000	0.000		
			EACH	0.000	0.00	
			321.00000	0.000		0.00
0210	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	3.000	0.000		
			EACH	0.000	0.00	
			454.75000	0.000		0.00
0215	625-00000	Construction Surveying	1.000	0.000		
			L S	0.250	9,362.50	
			37,450.00000	0.250		9,362.50
0220	626-00000	Mobilization	1.000	0.000		
			L S	0.000	0.00	
			889,641.87000	0.000		0.00

CONTID: C22975
 PCN: 22975-BID
 PROJECT: NHPPR400-370

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 04/13/2021
 11:02:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY-Kit Carson						
0225	626-01114	Public Information Management (Tier IV)	40.000	0.000		
			DAY	19.000	1,301.12	
			68.48000	19.000		1,301.12
0230	627-00008	Modified Epoxy Pavement Marking	135.000	0.000		
			GAL	0.000	0.00	
			165.85000	0.000		0.00
0235	627-00013	Pavement Marking Paint (High Build)	154.000	0.000		
			GAL	140.600	21,061.88	
			149.80000	140.600		21,061.88
0240	627-01011	Preformed Plastic Pavement Marking (Contrast)(Inlaid)	642.000	0.000		
			SF	0.000	0.00	
			28.36000	0.000		0.00
0245	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	116.000	0.000		
			SF	0.000	0.00	
			27.82000	0.000		0.00
0250	630-00000	Flagging	1,280.000	0.000		
			HOUR	199.500	7,257.81	
			36.38000	199.500		7,257.81
0255	630-00007	Traffic Control Inspection	12.000	0.000		
			DAY	3.000	2,311.20	
			770.40000	3.000		2,311.20
0260	630-00012	Traffic Control Management	35.000	0.000		
			DAY	8.000	13,610.40	
			1,701.30000	8.000		13,610.40
0265	630-80001	Flashing Beacon (Portable)	4.000	0.000		
			EACH	2.000	1,498.00	
			749.00000	2.000		1,498.00
0270	630-80336	Barricade (Type 3 M-B) (Temporary)	2.000	0.000		
			EACH	1.000	128.40	
			128.40000	1.000		128.40
0275	630-80341	Construction Traffic Sign (Panel Size A)	6.000	0.000		
			EACH	3.000	256.80	
			85.60000	3.000		256.80

CONTID: C22975
 PCN: 22975-BID
 PROJECT: NHPPR400-370

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 04/13/2021
 11:02:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY-Kit Carson						
0280	630-80342	Construction Traffic Sign (Panel Size B)	20.000	0.000		
			EACH	10.000	963.00	
			96.30000	10.000		963.00
0285	630-80355	Portable Message Sign Panel	2.000	0.000		
			EACH	1.000	5,082.50	
			5,082.50000	1.000		5,082.50
0290	630-80360	Drum Channelizing Device	153.000	0.000		
			EACH	45.000	1,203.75	
			26.75000	45.000		1,203.75
0295	630-80363	Drum Channelizing Device (With Light) (Flashing)	15.000	0.000		
			EACH	0.000	0.00	
			29.96000	0.000		0.00
0300	630-80367	Portable Traffic Speed Monitor	2.000	0.000		
			EACH	1.000	4,076.70	
			4,076.70000	1.000		4,076.70
0305	630-80380	Traffic Cone	100.000	0.000		
			EACH	50.000	214.00	
			4.28000	50.000		214.00
0310	630-80430	Rumble Strip (Portable)	8.000	0.000		
			EACH	2.000	2,087.58	
			1,043.79000	2.000		2,087.58
0315	630-85040	Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.000	0.000		
			EACH	0.000	0.00	
			4,815.00000	0.000		0.00
0320	700-70010	F/A Minor Contract Revisions	75,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0325	700-70013	F/A Concrete Pavement Incentive	70,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0330	700-70018	F/A Roadway Smoothness Incentive	35,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22975
 PCN: 22975-BID
 PROJECT: NHPPR400-370

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/13/2021

ESTIMATE NO: 0001

11:02:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY-Kit Carson						
0335	700-70023	F/A On-The-Job Trainee	6,400.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0340	700-70025	F/A Quality Incentive Payment	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0345	700-71000	CMGC Overrun Pool	62,525.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$ 3,110,818.83	\$ 131,054.60
					\$	131,054.60
CAT NO0201 Roadway-Wild Horse						
0350	201-00001	Clearing and Grubbing	6.700	0.000		
			ACRE	0.000	0.00	
			646.73000	0.000		0.00
0355	202-00015	Removal of Headwall	1.000	0.000		
			EACH	0.000	0.00	
			1,435.95000	0.000		0.00
0360	202-00090	Removal of Delineator	11.000	0.000		
			EACH	0.000	0.00	
			6.42000	0.000		0.00
0365	202-00212	Removal of Concrete Pavement (Special)	5,813.000	0.000		
			SY	0.000	0.00	
			17.46000	0.000		0.00
0370	202-00250	Removal of Pavement Marking	16,000.000	0.000		
			SF	5,573.000	3,009.42	
			0.54000	5,573.000		3,009.42
0375	202-04002	Clean Culvert	3.000	0.000		
			EACH	0.000	0.00	
			839.95000	0.000		0.00
0380	203-00010	Unclassified Excavation (Complete In Place)	3,382.000	0.000		
			CY	0.000	0.00	
			18.68000	0.000		0.00

CONTID: C22975
 PCN: 22975-BID
 PROJECT: NHPPR400-370

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 04/13/2021
 11:02:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 Roadway-Wild Horse						
0385	203-01100	Proof Rolling	5.000	0.000		
			HOUR	0.000	0.00	
			83.02000	0.000		0.00
0390	206-00100	Structure Backfill (Class 1)	26.000	0.000		
			CY	0.000	0.00	
			156.65000	0.000		0.00
0395	207-00205	Topsoil	2,506.000	0.000		
			CY	0.000	0.00	
			11.11000	0.000		0.00
0400	207-00210	Stockpile Topsoil	2,506.000	0.000		
			CY	0.000	0.00	
			8.35000	0.000		0.00
0405	208-00013	Erosion Log Type 1 (20 Inch)	165.000	0.000		
			LF	0.000	0.00	
			6.87000	0.000		0.00
0410	208-00045	Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			2,140.00000	0.000		0.00
0415	208-00070	Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			10,004.50000	0.000		0.00
0420	208-00103	Removal and Disposal of Sediment (Labor)	20.000	0.000		
			HOUR	0.000	0.00	
			53.50000	0.000		0.00
0425	208-00106	Sweeping (Sediment Removal)	10.000	0.000		
			HOUR	0.000	0.00	
			160.50000	0.000		0.00
0430	208-00107	Removal of Trash	6.000	0.000		
			HOUR	0.000	0.00	
			53.50000	0.000		0.00
0435	208-00207	Erosion Control Management	11.000	0.000		
			DAY	0.000	0.00	
			214.00000	0.000		0.00

CONTID: C22975
 PCN: 22975-BID
 PROJECT: NHPPR400-370

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 04/13/2021
 11:02:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 Roadway-Wild Horse						
0440	210-00015	Reset End Section	1.000	0.000		
			EACH	0.000	0.00	
			891.05000	0.000		0.00
0445	212-00006	Seeding (Native)	4.700	0.000		
			ACRE	0.000	0.00	
			677.47000	0.000		0.00
0450	212-00032	Soil Conditioning	4.700	0.000		
			ACRE	0.000	0.00	
			4,117.36000	0.000		0.00
0455	213-00004	Mulching (Weed Free Straw)	4.700	0.000		
			ACRE	0.000	0.00	
			1,050.74000	0.000		0.00
0460	213-00061	Mulch Tackifier	931.000	0.000		
			LB	0.000	0.00	
			2.87000	0.000		0.00
0465	304-06007	Aggregate Base Course (Class 6)	3,472.000	0.000		
			CY	0.000	0.00	
			59.95000	0.000		0.00
0470	304-07010	Aggregate Base Course (Class 7) (Special)	971.000	0.000		
			CY	0.000	0.00	
			64.87000	0.000		0.00
0475	412-00190	Concrete Pavement (Patching)	17.000	0.000		
			SY	0.000	0.00	
			69.34000	0.000		0.00
0480	412-01050	Concrete Pavement (10-1/2 Inch)	11,165.000	0.000		
			SY	0.000	0.00	
			69.59000	0.000		0.00
0485	412-02000	Concrete Safety Edge	6,540.000	0.000		
			LF	0.000	0.00	
			3.47000	0.000		0.00
0490	601-01000	Concrete Class B	1.900	0.000		
			CY	0.000	0.00	
			1,070.00000	0.000		0.00

CONTID: C22975
 PCN: 22975-BID
 PROJECT: NHPPR400-370

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 04/13/2021
 11:02:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 Roadway-Wild Horse						
0495	602-00000	Reinforcing Steel	65.000	0.000		
			LB	0.000	0.00	
			4.28000	0.000		0.00
0500	603-01300	30 Inch Reinforced Concrete Pipe	4.000	0.000		
			LF	0.000	0.00	
			439.77000	0.000		0.00
0505	603-10480	48 Inch Corrugated Steel Pipe	24.000	0.000		
			LF	0.000	0.00	
			166.99000	0.000		0.00
0510	612-00001	Delineator (Type I)	11.000	0.000		
			EACH	0.000	0.00	
			21.40000	0.000		0.00
0515	612-00002	Delineator (Type II)	10.000	0.000		
			EACH	0.000	0.00	
			23.54000	0.000		0.00
0520	612-00003	Delineator (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			25.68000	0.000		0.00
0525	614-00012	Sign Panel (Class II)	35.000	0.000		
			SF	0.000	0.00	
			26.75000	0.000		0.00
0530	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	3.000	0.000		
			EACH	0.000	0.00	
			454.75000	0.000		0.00
0535	626-01114	Public Information Management (Tier IV)	40.000	0.000		
			DAY	0.000	0.00	
			68.48000	0.000		0.00
0540	627-00008	Modified Epoxy Pavement Marking	135.000	0.000		
			GAL	0.000	0.00	
			165.85000	0.000		0.00
0545	627-00013	Pavement Marking Paint (High Build)	156.700	0.000		
			GAL	156.700	23,473.66	
			149.80000	156.700		23,473.66

CONTID: C22975
 PCN: 22975-BID
 PROJECT: NHPPR400-370

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 04/13/2021
 11:02:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 Roadway-Wild Horse						
0550	627-01011	Preformed Plastic Pavement Marking (Contrast)(Inlaid)	642.000	0.000		
		SF		0.000	0.00	
			28.36000	0.000		0.00
0555	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	116.000	0.000		
		SF		0.000	0.00	
			27.82000	0.000		0.00
0560	630-00000	Flagging	1,280.000	0.000		
		HOURL		0.000	0.00	
			36.38000	0.000		0.00
0565	630-00007	Traffic Control Inspection	12.000	0.000		
		DAY		0.000	0.00	
			770.40000	0.000		0.00
0570	630-00012	Traffic Control Management	35.000	0.000		
		DAY		0.000	0.00	
			1,701.30000	0.000		0.00
0575	630-80001	Flashing Beacon (Portable)	4.000	0.000		
		EACH		2.000	1,498.00	
			749.00000	2.000		1,498.00
0580	630-80336	Barricade (Type 3 M-B) (Temporary)	2.000	0.000		
		EACH		1.000	128.40	
			128.40000	1.000		128.40
0585	630-80341	Construction Traffic Sign (Panel Size A)	6.000	0.000		
		EACH		3.000	256.80	
			85.60000	3.000		256.80
0590	630-80342	Construction Traffic Sign (Panel Size B)	20.000	0.000		
		EACH		10.000	963.00	
			96.30000	10.000		963.00
0595	630-80355	Portable Message Sign Panel	2.000	0.000		
		EACH		1.000	5,082.50	
			5,082.50000	1.000		5,082.50
0600	630-80360	Drum Channelizing Device	158.000	0.000		
		EACH		41.000	1,096.75	
			26.75000	41.000		1,096.75

CONTID: C22975
 PCN: 22975-BID
 PROJECT: NHPPR400-370

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 04/13/2021
 11:02:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 Roadway-Wild Horse						
0605	630-80363	Drum Channelizing Device (With Light) (Flashing)	15.000	0.000		
			EACH	0.000	0.00	
			29.96000	0.000		0.00
0610	630-80367	Portable Traffic Speed Monitor	2.000	0.000		
			EACH	1.000	4,076.70	
			4,076.70000	1.000		4,076.70
0615	630-80380	Traffic Cone	100.000	0.000		
			EACH	50.000	214.00	
			4.28000	50.000		214.00
0620	630-80430	Rumble Strip (Portable)	8.000	0.000		
			EACH	2.000	2,087.58	
			1,043.79000	2.000		2,087.58

			CAT 0201	CURRENT AMT	\$ 1,600,334.13 \$	41,886.81 \$ 41,886.81
CAT NO0202 Roadway-Rest Area						
0625	201-00001	Clearing and Grubbing	2.700	0.000		
			ACRE	0.000	0.00	
			646.73000	0.000		0.00
0630	202-00037	Removal of End Section	2.000	0.000		
			EACH	0.000	0.00	
			155.33000	0.000		0.00
0635	202-00090	Removal of Delineator	33.000	0.000		
			EACH	0.000	0.00	
			6.42000	0.000		0.00
0640	202-00212	Removal of Concrete Pavement (Special)	2,378.000	0.000		
			SY	0.000	0.00	
			17.46000	0.000		0.00
0645	202-00250	Removal of Pavement Marking	11,600.000	0.000		
			SF	0.000	0.00	
			0.54000	0.000		0.00
0650	202-00810	Removal of Ground Sign	3.000	0.000		
			EACH	0.000	0.00	
			85.60000	0.000		0.00

CONTID: C22975
 PCN: 22975-BID
 PROJECT: NHPPR400-370

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 04/13/2021
 11:02:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202 Roadway-Rest Area						
0655	202-04002	Clean Culvert	2.000	0.000		
			EACH	0.000	0.00	
			839.95000	0.000		0.00
0660	203-00010	Unclassified Excavation (Complete In Place)	1,218.000	0.000		
			CY	0.000	0.00	
			18.68000	0.000		0.00
0665	203-01100	Proof Rolling	3.000	0.000		
			HOURL	0.000	0.00	
			83.02000	0.000		0.00
0670	206-00100	Structure Backfill (Class 1)	16.000	0.000		
			CY	0.000	0.00	
			156.65000	0.000		0.00
0675	207-00205	Topsoil	1,031.000	0.000		
			CY	0.000	0.00	
			11.11000	0.000		0.00
0680	207-00210	Stockpile Topsoil	1,031.000	0.000		
			CY	0.000	0.00	
			8.35000	0.000		0.00
0685	208-00013	Erosion Log Type 1 (20 Inch)	280.000	0.000		
			LF	0.000	0.00	
			6.87000	0.000		0.00
0690	208-00045	Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			2,140.00000	0.000		0.00
0695	208-00070	Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			10,004.50000	0.000		0.00
0700	208-00103	Removal and Disposal of Sediment (Labor)	10.000	0.000		
			HOURL	0.000	0.00	
			53.50000	0.000		0.00
0705	208-00106	Sweeping (Sediment Removal)	10.000	0.000		
			HOURL	0.000	0.00	
			160.50000	0.000		0.00

CONTID: C22975
 PCN: 22975-BID
 PROJECT: NHPPR400-370

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 04/13/2021
 11:02:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202 Roadway-Rest Area						
0710	208-00107	Removal of Trash	6.000	0.000		
			HOUR	0.000	0.00	
			53.50000	0.000		0.00
0715	208-00207	Erosion Control Management	10.000	0.000		
			DAY	0.000	0.00	
			214.00000	0.000		0.00
0720	212-00006	Seeding (Native)	1.900	0.000		
			ACRE	0.000	0.00	
			677.47000	0.000		0.00
0725	212-00032	Soil Conditioning	1.900	0.000		
			ACRE	0.000	0.00	
			4,117.36000	0.000		0.00
0730	213-00004	Mulching (Weed Free Straw)	1.900	0.000		
			ACRE	0.000	0.00	
			1,050.74000	0.000		0.00
0735	213-00061	Mulch Tackifier	383.000	0.000		
			LB	0.000	0.00	
			2.87000	0.000		0.00
0740	304-06007	Aggregate Base Course (Class 6)	2,126.000	0.000		
			CY	0.000	0.00	
			59.95000	0.000		0.00
0745	304-07010	Aggregate Base Course (Class 7) (Special)	370.000	0.000		
			CY	0.000	0.00	
			64.87000	0.000		0.00
0750	412-01050	Concrete Pavement (10-1/2 Inch)	4,356.000	0.000		
			SY	0.000	0.00	
			69.59000	0.000		0.00
0755	412-02000	Concrete Safety Edge	2,500.000	0.000		
			LF	0.000	0.00	
			3.47000	0.000		0.00
0760	603-10240	24 Inch Corrugated Steel Pipe	18.000	0.000		
			LF	0.000	0.00	
			125.41000	0.000		0.00

CONTID: C22975
 PCN: 22975-BID
 PROJECT: NHPPR400-370

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 04/13/2021
 11:02:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202 Roadway-Rest Area						
0765	603-30024	24 Inch Steel End Section	2.000	0.000		
			EACH	0.000	0.00	
			760.77000	0.000		0.00
0770	612-00001	Delineator (Type I)	20.000	0.000		
			EACH	0.000	0.00	
			21.40000	0.000		0.00
0775	612-00002	Delineator (Type II)	10.000	0.000		
			EACH	0.000	0.00	
			23.54000	0.000		0.00
0780	612-00003	Delineator (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			25.68000	0.000		0.00
0785	614-00012	Sign Panel (Class II)	47.000	0.000		
			SF	0.000	0.00	
			26.75000	0.000		0.00
0790	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	4.000	0.000		
			EACH	0.000	0.00	
			454.75000	0.000		0.00
0795	626-01114	Public Information Management (Tier IV)	40.000	0.000		
			DAY	0.000	0.00	
			68.48000	0.000		0.00
0800	627-00008	Modified Epoxy Pavement Marking	135.000	0.000		
			GAL	0.000	0.00	
			165.85000	0.000		0.00
0805	627-00013	Pavement Marking Paint (High Build)	85.000	0.000		
			GAL	0.000	0.00	
			149.80000	0.000		0.00
0810	627-01011	Preformed Plastic Pavement Marking (Contrast)(Inlaid)	713.000	0.000		
			SF	0.000	0.00	
			28.36000	0.000		0.00
0815	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	208.000	0.000		
			SF	0.000	0.00	
			27.82000	0.000		0.00

CONTID: C22975
 PCN: 22975-BID
 PROJECT: NHPPR400-370

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 04/13/2021
 11:02:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202 Roadway-Rest Area						
0820	630-00000	Flagging	1,280.000	0.000		
			HOOR	0.000	0.00	
			36.38000	0.000		0.00
0825	630-00007	Traffic Control Inspection	12.000	0.000		
			DAY	0.000	0.00	
			770.40000	0.000		0.00
0830	630-00012	Traffic Control Management	35.000	0.000		
			DAY	0.000	0.00	
			1,701.30000	0.000		0.00
0835	630-80001	Flashing Beacon (Portable)	4.000	0.000		
			EACH	0.000	0.00	
			749.00000	0.000		0.00
0840	630-80336	Barricade (Type 3 M-B) (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			128.40000	0.000		0.00
0845	630-80341	Construction Traffic Sign (Panel Size A)	6.000	0.000		
			EACH	0.000	0.00	
			85.60000	0.000		0.00
0850	630-80342	Construction Traffic Sign (Panel Size B)	20.000	0.000		
			EACH	0.000	0.00	
			96.30000	0.000		0.00
0855	630-80355	Portable Message Sign Panel	2.000	0.000		
			EACH	0.000	0.00	
			5,082.50000	0.000		0.00
0860	630-80360	Drum Channelizing Device	91.000	0.000		
			EACH	0.000	0.00	
			26.75000	0.000		0.00
0865	630-80363	Drum Channelizing Device (With Light) (Flashing)	15.000	0.000		
			EACH	0.000	0.00	
			29.96000	0.000		0.00
0870	630-80367	Portable Traffic Speed Monitor	2.000	0.000		
			EACH	0.000	0.00	
			4,076.70000	0.000		0.00

CONTID: C22975
 PCN: 22975-BID
 PROJECT: NHPPR400-370

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 04/13/2021

11:02:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202 Roadway-Rest Area						
0875	630-80380	Traffic Cone	100.000	0.000		
			EACH	0.000	0.00	
			4.28000	0.000		0.00
0880	630-80430	Rumble Strip (Portable)	8.000	0.000		
			EACH	0.000	0.00	
			1,043.79000	0.000		0.00
			CAT 0202	CURRENT AMT \$	824,172.85 \$	0.00 \$

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS- KIT CARSON						
0885	620-00001	Field Office (Class 1)	1.000	0.000		
			EACH	1.000	16,322.85	
			16,322.85000	1.000		16,322.85
0890	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	1.000	17,505.20	
			17,505.20000	1.000		17,505.20
0895	620-00020	Sanitary Facility	4.000	0.000		
			EACH	2.000	2,835.50	
			1,417.75000	2.000		2,835.50
			CAT 0400	CURRENT AMT \$	39,499.05 \$	36,663.55 \$

PROJECT TOTAL			CURRENT AMT \$	5,574,824.86 \$	209,604.96 \$	209,604.96