

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 12/9/2025 1:33 PM

Contid: C22992	Estimate No: 0011	PROGRESS	Item Code	Yr: 05
Contract Description: SH92 Rogers Mesa Reconstruct Phase 1	Percent Time:	94.61%	Original Time:	217.00
Project No: STR 092A-029	Pay Period Start:	10/19/2025	Revised Time:	232.00
Project Counties: C018 - DELTA	Pay Period Ending:	11/15/2025	Time Charged:	219.50000
Region 3	Date Let:	10/24/2024	Date Time Started:	01/06/2025
Contractor: OLDCASTLE SW GROUP, INC. 2273 RIVER ROAD GRAND JUNCTION, CO 81505	Date Awarded:	11/07/2024	Date Work Began:	01/06/2025
	Date Contract Executed:	11/19/2024	Days Charged:	219.50000
	Date Notice to Proceed:	11/20/2024	Date Accepted:	

22992-BID

			Current Total	This Estimate
Current Projected Amt:	\$12,309,309.11	Participating	\$ 10,189,214.97	\$ 521,777.76
Award Project Amt:	\$12,263,410.53	Non-Participating	265,000.00	0.00
Percent Complete:	84.93%	Total Earnings	10,454,214.97	521,777.76
Remaining Projected Funds:	\$1,855,094.14	Stockpiled Materials	0.00	0.00
		Gross Earnings	10,454,214.97	521,777.76
		Retainage	-183,951.16	0.00
		Securities Encumbered		
		Net Earnings	10,270,263.81	521,777.76
		Amount Due	10,270,263.81	521,777.76
Total for 22992-BID			\$	521,777.76
Payment Due			\$	521,777.76

Approved for Payment By Clay Kimble 12/08/2025

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22992-BID									
0200 - ROADWAY									
001	201-00000	Clearing and Grubbing L S	1.00	\$150,000.00/L S	0.80	0.10	0.90	\$15,000.00	\$135,000.00
002	202-00000	Removal of Structures and Obstructions L S	1.00	\$100,000.00/L S	0.75	0.00	0.75	\$0.00	\$75,000.00
003	202-00001	Removal of Structure EACH	3.00	\$7,000.00/EACH	3.00	0.00	3.00	\$0.00	\$21,000.00
004	202-00010	Removal of Tree EACH	107.00	\$500.00/EACH	124.00	4.00	128.00	\$2,000.00	\$64,000.00
005	202-00030	Removal of Water Service EACH	36.00	\$2,300.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
006	202-00035	Removal of Pipe LF	6,531.00	\$56.00/LF	6,045.00	447.00	6,492.00	\$25,032.00	\$363,552.00
007	202-00090	Removal of Delineator EACH	24.00	\$10.00/EACH	24.00	0.00	24.00	\$0.00	\$240.00
008	202-00220	Removal of Asphalt Mat SY	5,105.00	\$25.50/SY	5,293.00	0.00	5,293.00	\$0.00	\$134,971.50
009	202-00240	Removal of Asphalt Mat (Planing) SY	16,784.00	\$4.30/SY	18,886.00	0.00	18,886.00	\$0.00	\$81,209.80
010	202-00250	Removal of Pavement Marking SF	9,966.00	\$1.65/SF	9,690.00	0.00	9,690.00	\$0.00	\$15,988.50
011	202-01000	Removal of Fence LF	12,689.00	\$1.75/LF	8,286.00	2,953.00	11,239.00	\$5,167.75	\$19,668.25
012	202-01035	Removal of Gate EACH	10.00	\$285.00/EACH	9.00	2.00	11.00	\$570.00	\$3,135.00
013	202-04002	Clean Culvert EACH	15.00	\$2,100.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22992-BID									
0200 - ROADWAY									
014	202-04100	Abandon Well EACH	3.00	\$2,000.00/EACH	3.00	0.00	3.00	\$0.00	\$6,000.00
015	203-00010	Unclassified Excavation (Complete In Place) CY	15,396.00	\$42.00/CY	12,317.00	1,540.00	13,857.00	\$64,680.00	\$581,994.00
016	203-01500	Blading HOUR	100.00	\$240.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
017	203-01550	Dozing HOUR	100.00	\$195.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
018	203-01594	Combination Loader HOUR	100.00	\$145.00/HOUR	9.00	0.00	9.00	\$0.00	\$1,305.00
019	203-01597	Potholing HOUR	80.00	\$585.00/HOUR	150.50	0.00	150.50	\$0.00	\$88,042.50
020	206-00060	Structure Backfill (Special) (Flow-Fill) CY	2.00	\$3,000.00/CY	2.00	0.00	2.00	\$0.00	\$6,000.00
021	206-01750	Shoring L S	1.00	\$100,000.00/L S	1.00	0.00	1.00	\$0.00	\$100,000.00
022	207-00700	Topsoil (Onsite) CY	8,500.00	\$32.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
023	208-00002	Erosion Log Type 1 (12 Inch) LF	8,000.00	\$5.00/LF	4,892.00	40.00	4,932.00	\$200.00	\$24,660.00
024	208-00020	Silt Fence LF	1,300.00	\$5.00/LF	919.00	30.00	949.00	\$150.00	\$4,745.00
025	208-00035	Aggregate Bag LF	100.00	\$10.00/LF	210.00	0.00	210.00	\$0.00	\$2,100.00
026	208-00046	Pre-fabricated Concrete Washout Structure (Type 1) EACH	4.00	\$1,000.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22992-BID									
0200 - ROADWAY									
027	208-00075	Pre-fabricated Vehicle Tracking Pad EACH	4.00	\$10,000.00/EACH	1.00	0.00	1.00	\$0.00	\$10,000.00
028	208-00082	Construction Mat SF	18,000.00	\$5.00/SF	2,282.00	0.00	2,282.00	\$0.00	\$11,410.00
029	208-00103	Removal and Disposal of Sediment (Labor) HOUR	100.00	\$15.00/HOUR	35.25	4.75	40.00	\$71.25	\$600.00
030	208-00105	Removal and Disposal of Sediment (Equipment) HOUR	100.00	\$165.00/HOUR	5.50	2.00	7.50	\$330.00	\$1,237.50
031	208-00106	Sweeping (Sediment Removal) HOUR	100.00	\$195.00/HOUR	2.00	0.00	2.00	\$0.00	\$390.00
032	208-00107	Removal of Trash HOUR	100.00	\$125.00/HOUR	11.00	0.00	11.00	\$0.00	\$1,375.00
033	208-00207	Erosion Control Management DAY	45.00	\$1,350.00/DAY	41.00	4.00	45.00	\$5,400.00	\$60,750.00
034	210-00010	Reset Mailbox Structure EACH	52.00	\$660.00/EACH	15.00	0.00	15.00	\$0.00	\$9,900.00
035	210-00035	Reset Water Meter EACH	6.00	\$3,000.00/EACH	5.00	0.00	5.00	\$0.00	\$15,000.00
036	210-00810	Reset Ground Sign EACH	8.00	\$530.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
037	210-01011	Reset Gate EACH	8.00	\$290.00/EACH	1.00	2.00	3.00	\$580.00	\$870.00
038	210-04000	Adjust Structure EACH	1.00	\$17,100.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22992-BID									
0200 - ROADWAY									
039	210-04027	Modify Structure (Special) EACH	2.00	\$11,250.00/EACH	2.00	0.00	2.00	\$0.00	\$22,500.00
040	210-04050	Adjust Valve Box EACH	1.00	\$2,000.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
041	210-04060	Adjust Water Meter EACH	10.00	\$1,300.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
042	212-00700	Organic Fertilizer LB	900.00	\$1.25/LB	0.00	0.00	0.00	\$0.00	\$0.00
043	212-00701	Compost (Mechanically Applied) CY	730.00	\$60.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
044	212-00702	Biotic Soil Amendments (Hydraulically Applied) LB	6,300.00	\$2.00/LB	0.00	0.00	0.00	\$0.00	\$0.00
045	212-00703	Humate LB	1,810.00	\$1.80/LB	0.00	0.00	0.00	\$0.00	\$0.00
046	212-00704	Mycorrhizae LB	213.00	\$18.50/LB	0.00	0.00	0.00	\$0.00	\$0.00
047	212-00706	Seeding (Native) Drill ACRE	11.10	\$950.00/ACRE	0.00	0.00	0.00	\$0.00	\$0.00
048	212-00707	Seeding (Native) Hydraulic ACRE	1.00	\$1,300.00/ACRE	0.00	0.00	0.00	\$0.00	\$0.00
049	212-00710	Seeding (Wetland) Hydraulic ACRE	0.80	\$5,000.00/ACRE	0.10	0.00	0.10	\$0.00	\$500.00
050	213-00003	Mulching (Weed Free) ACRE	10.50	\$1,950.00/ACRE	0.10	0.00	0.10	\$0.00	\$195.00
051	213-00061	Mulch Tackifier LB	2,100.00	\$5.75/LB	50.00	0.00	50.00	\$0.00	\$287.50

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22992-BID									
0200 - ROADWAY									
052	213-00150	Bonded Fiber Matrix ACRE	6.00	\$7,775.00/ACRE	0.00	0.00	0.00	\$0.00	\$0.00
053	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class 1) SY	12,677.00	\$4.85/SY	0.00	0.00	0.00	\$0.00	\$0.00
054	216-00303	Turf Reinforcement Mat (Class 3) SY	1,777.00	\$10.55/SY	0.00	0.00	0.00	\$0.00	\$0.00
055	240-00000	Wildlife Biologist HOUR	40.00	\$370.00/HOUR	4.00	0.00	4.00	\$0.00	\$1,480.00
056	240-00010	Removal of Nests HOUR	40.00	\$160.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
057	240-00020	Netting SY	500.00	\$10.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
058	304-01000	Aggregate Base Course (Class 1) TON	18,601.00	\$30.00/TON	17,466.57	0.00	17,466.57	\$0.00	\$523,997.10
059	304-03000	Aggregate Base Course (Class 3) TON	404.00	\$56.00/TON	0.00	0.00	0.00	\$0.00	\$0.00
060	304-06000	Aggregate Base Course (Class 6) TON	9,074.00	\$40.00/TON	9,063.10	0.00	9,063.10	\$0.00	\$362,524.00
061	403-34701	Hot Mix Asphalt (Grading SX) (75) TON	2,761.00	\$165.00/TON	2,718.58	0.00	2,718.58	\$0.00	\$448,565.70
062	403-34701	Hot Mix Asphalt (Grading SX) (75) TON (FIBER)	3,370.00	\$175.00/TON	3,275.39	107.46	3,382.85	\$18,805.50	\$591,998.75

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22992-BID									
0200 - ROADWAY									
063	411-03342	Asphalt Cement Performance Grade (PG 64-28) TON	209.00	\$685.00/TON	190.96	6.26	197.22	\$4,288.10	\$135,095.70
064	411-03352	Asphalt Cement Performance Grade (PG 58-28) TON	171.00	\$600.00/TON	161.06	0.00	161.06	\$0.00	\$96,636.00
065	411-10255	Emulsified Asphalt (Slow-Setting) GAL	2,083.00	\$5.50/GAL	1,624.00	0.00	1,624.00	\$0.00	\$8,932.00
066	420-00113	Geotextile (Drainage) (Class 2) SY	432.00	\$4.25/SY	209.00	1,036.00	1,245.00	\$4,403.00	\$5,291.25
067	506-00209	Riprap (9 Inch) CY	285.00	\$275.00/CY	64.00	305.00	369.00	\$83,875.00	\$101,475.00
068	506-01020	Geogrid Reinforcement SY	396.00	\$6.00/SY	4,147.00	0.00	4,147.00	\$0.00	\$24,882.00
069	507-00000	Concrete Slope and Ditch Paving CY	2.00	\$1,500.00/CY	2.50	0.00	2.50	\$0.00	\$3,750.00
070	601-01000	Concrete Class B CY	10.00	\$3,000.00/CY	6.20	0.00	6.20	\$0.00	\$18,600.00
071	601-01025	Concrete Class B (Miscellaneous) CY	1.00	\$10,000.00/CY	0.80	0.00	0.80	\$0.00	\$8,000.00
072	602-00000	Reinforcing Steel LB	119.00	\$32.50/LB	16.00	0.00	16.00	\$0.00	\$520.00
073	602-00210	Welded Wire Fabric SY	4.00	\$450.00/SY	2.00	0.00	2.00	\$0.00	\$900.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22992-BID									
0200 - ROADWAY									
074	603-01125	12 Inch Reinforced Concrete Pipe (Complete In Place) LF	420.00	\$165.00/LF	420.00	0.00	420.00	\$0.00	\$69,300.00
075	603-01155	15 Inch Reinforced Concrete Pipe (Complete In Place) LF	293.00	\$310.00/LF	284.00	0.00	284.00	\$0.00	\$88,040.00
076	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place) LF	306.00	\$335.00/LF	306.00	0.00	306.00	\$0.00	\$102,510.00
077	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place) LF	474.00	\$380.00/LF	474.00	0.00	474.00	\$0.00	\$180,120.00
078	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place) LF	68.00	\$545.00/LF	68.00	0.00	68.00	\$0.00	\$37,060.00
079	603-02245	30x19 Inch Reinforced Concrete Pipe Elliptical (Complete In Place) LF	121.00	\$585.00/LF	121.00	0.00	121.00	\$0.00	\$70,785.00
080	603-02365	45x29 Inch Reinforced Concrete Pipe Elliptical (Complete In Place) LF	86.00	\$910.00/LF	86.00	0.00	86.00	\$0.00	\$78,260.00
081	603-05012	12 Inch Reinforced Concrete End Section EACH	20.00	\$3,015.00/EACH	20.00	0.00	20.00	\$0.00	\$60,300.00
082	603-05015	15 Inch Reinforced Concrete End Section EACH	16.00	\$2,950.00/EACH	16.00	0.00	16.00	\$0.00	\$47,200.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22992-BID									
0200 - ROADWAY									
083	603-05018	18 Inch Reinforced Concrete End Section EACH	5.00	\$3,000.00/EACH	5.00	0.00	5.00	\$0.00	\$15,000.00
084	603-05024	24 Inch Reinforced Concrete End Section EACH	8.00	\$3,340.00/EACH	8.00	0.00	8.00	\$0.00	\$26,720.00
085	603-05030	30 Inch Reinforced Concrete End Section EACH	2.00	\$4,865.00/EACH	2.00	0.00	2.00	\$0.00	\$9,730.00
086	603-05124	30x19 Inch Reinforced Concrete End Section Elliptical EACH	3.00	\$4,265.00/EACH	3.00	0.00	3.00	\$0.00	\$12,795.00
087	603-05136	45x29 Inch Reinforced Concrete End Section Elliptical EACH	1.00	\$5,085.00/EACH	1.00	0.00	1.00	\$0.00	\$5,085.00
088	603-10120	12 Inch Corrugated Steel Pipe LF	37.00	\$255.00/LF	37.00	0.00	37.00	\$0.00	\$9,435.00
089	603-30012	12 Inch Steel End Section EACH	2.00	\$1,570.00/EACH	2.00	0.00	2.00	\$0.00	\$3,140.00
090	603-50012	12 Inch Plastic Pipe LF	7.00	\$360.00/LF	25.00	0.00	25.00	\$0.00	\$9,000.00
091	604-00305	Inlet Type C (5 Foot) EACH	2.00	\$10,375.00/EACH	2.00	0.00	2.00	\$0.00	\$20,750.00
092	604-13010	Inlet Type 13 (10 Foot) EACH	1.00	\$11,600.00/EACH	1.00	0.00	1.00	\$0.00	\$11,600.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22992-BID									
0200 - ROADWAY									
093	604-19712	Inlet Special (Trench Drain) (12 Inch Width) LF	45.00	\$810.00/LF	44.00	0.00	44.00	\$0.00	\$35,640.00
094	604-19724	Inlet Special (Trench Drain) (24 Inch Width) LF	28.00	\$1,180.00/LF	30.00	0.00	30.00	\$0.00	\$35,400.00
095	604-30010	Manhole Slab Base (10 Foot) EACH	1.00	\$15,790.00/EACH	1.00	0.00	1.00	\$0.00	\$15,790.00
096	604-31000	Manhole Box Base (Special) EACH	1.00	\$21,500.00/EACH	1.00	0.00	1.00	\$0.00	\$21,500.00
097	605-00060	6 Inch Perforated Pipe Underdrain LF	509.00	\$95.00/LF	514.00	0.00	514.00	\$0.00	\$48,830.00
098	605-84100	Subsurface Drain Outlet Structure EACH	2.00	\$7,135.00/EACH	2.00	0.00	2.00	\$0.00	\$14,270.00
099	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System) LF	1,088.00	\$44.00/LF	0.00	1,175.00	1,175.00	\$51,700.00	\$51,700.00
100	606-01385	Transition Type 3J EACH	7.00	\$2,700.00/EACH	0.00	7.00	7.00	\$18,900.00	\$18,900.00
101	606-01390	End Anchorage Type 3K EACH	7.00	\$3,000.00/EACH	0.00	7.00	7.00	\$21,000.00	\$21,000.00
102	606-02005	End Anchorage (Flared) EACH	1.00	\$4,600.00/EACH	0.00	1.00	1.00	\$4,600.00	\$4,600.00
103	607-01055	Fence Wire With Treated Wooden Posts LF	9,883.00	\$14.35/LF	3,730.00	0.00	3,730.00	\$0.00	\$53,525.50

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22992-BID									
0200 - ROADWAY									
162	607-11300	Fence Combination Wire With Treated Wooden Posts LF	0.00	\$21.05/LF	0.00	4,291.00	4,291.00	\$90,325.55	\$90,325.55
104	607-11350	Fence Deer LF	660.00	\$27.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
105	607-11525	Fence (Plastic) LF	2,500.00	\$3.50/LF	440.00	0.00	440.00	\$0.00	\$1,540.00
106	607-11580	Fence (Temporary) LF	780.00	\$7.50/LF	837.00	0.00	837.00	\$0.00	\$6,277.50
107	609-24004	Gutter Type 2 (4 Foot) LF	260.00	\$88.00/LF	305.00	0.00	305.00	\$0.00	\$26,840.00
108	612-00001	Delineator (Type I) EACH	24.00	\$51.75/EACH	0.00	0.00	0.00	\$0.00	\$0.00
109	612-00003	Delineator (Type III) EACH	47.00	\$63.25/EACH	0.00	0.00	0.00	\$0.00	\$0.00
110	615-65005	Irrigation Diversion Structure L S	1.00	\$80,000.00/L S	1.00	0.00	1.00	\$0.00	\$80,000.00
111	619-00007	Connect To Existing Waterline EACH	34.00	\$2,500.00/EACH	41.00	0.00	41.00	\$0.00	\$102,500.00
112	619-40060	3/4 Inch Copper Pipe LF	611.00	\$120.00/LF	1,593.00	0.00	1,593.00	\$0.00	\$191,160.00
113	619-50320	4 Inch Plastic Pipe LF	3,043.00	\$120.00/LF	3,049.00	0.00	3,049.00	\$0.00	\$365,880.00
114	619-50480	6 Inch Plastic Pipe LF	3,886.00	\$125.00/LF	3,949.00	0.00	3,949.00	\$0.00	\$493,625.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22992-BID									
0200 - ROADWAY									
115	619-71508	1 Inch Air and Vacuum Valve EACH	1.00	\$6,205.00/EACH	1.00	0.00	1.00	\$0.00	\$6,205.00
116	619-73016	2 Inch Blow Off EACH	1.00	\$9,425.00/EACH	1.00	0.00	1.00	\$0.00	\$9,425.00
117	619-75032	4 Inch Gate Valve EACH	3.00	\$6,235.00/EACH	2.00	0.00	2.00	\$0.00	\$12,470.00
118	619-75048	6 Inch Gate Valve EACH	3.00	\$2,700.00/EACH	2.00	0.00	2.00	\$0.00	\$5,400.00
119	621-00450	Detour Pavement SY	6,000.00	\$55.00/SY	419.00	0.00	419.00	\$0.00	\$23,045.00
120	624-30043	42 Inch Drainage Pipe (Class 10) (Complete In Place) LF	90.00	\$1,080.76/LF	90.00	0.00	90.00	\$0.00	\$97,268.40
121	624-30048	48 Inch Drainage Pipe (Class 10) LF (JACKED)	111.00	\$4,744.38/LF	111.00	0.00	111.00	\$0.00	\$526,626.18
122	625-00000	Construction Surveying L S	1.00	\$400,000.00/L S	0.82	0.08	0.90	\$32,000.00	\$360,000.00
123	625-00000	Construction Surveying L S (POINTMAN)	1.00	\$30,000.00/L S	0.82	0.08	0.90	\$2,400.00	\$27,000.00
124	625-00001	Construction Surveying (Hourly) HOUR	170.00	\$254.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
125	626-00000	Mobilization L S	1.00	\$1,510,050.00/L S	0.71	0.00	0.71	\$0.00	\$1,075,336.05
126	626-01103	Public Information Services (Tier III) L S	1.00	\$40,000.00/L S	0.88	0.06	0.94	\$2,400.00	\$37,600.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22992-BID									
0200 - ROADWAY									
127	627-00008	Modified Epoxy Pavement Marking GAL	117.00	\$250.00/GAL	0.00	0.00	0.00	\$0.00	\$0.00
128	627-00013	Pavement Marking Paint (High Build) GAL	240.00	\$250.00/GAL	372.00	0.00	372.00	\$0.00	\$93,000.00
129	629-01001	Survey Monument (Type 1) EACH	26.00	\$315.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
130	629-01006	Survey Monument (Type 6) EACH	31.00	\$138.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
131	629-01031	Survey Monument (Type 3A) EACH	2.00	\$470.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
132	629-01050	Monument Box EACH (PROVIDED BY CDOT)	2.00	\$470.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
133	630-00000	Flagging HOUR	6,200.00	\$46.00/HOUR	6,057.50	434.50	6,492.00	\$19,987.00	\$298,632.00
134	630-00007	Traffic Control Inspection DAY	87.00	\$515.00/DAY	91.00	9.00	100.00	\$4,635.00	\$51,500.00
135	630-00012	Traffic Control Management DAY	217.00	\$2,215.00/DAY	202.00	19.00	221.00	\$42,085.00	\$489,515.00
136	630-80335	Barricade (Type 3 M-A) (Temporary) EACH	6.00	\$172.50/EACH	5.40	0.00	5.40	\$0.00	\$931.50
137	630-80341	Construction Traffic Sign (Panel Size A) EACH	66.00	\$57.50/EACH	58.50	0.00	58.50	\$0.00	\$3,363.75

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22992-BID									
0200 - ROADWAY									
138	630-80344	Construction Traffic Sign (Special) SF	64.00	\$23.00/SF	57.60	0.00	57.60	\$0.00	\$1,324.80
139	630-80355	Portable Message Sign Panel EACH	2.00	\$20,000.00/EACH	1.80	0.00	1.80	\$0.00	\$36,000.00
140	630-80357	Advance Warning Flashing or Sequencing Arrow Panel (B Type) EACH	1.00	\$1,500.00/EACH	0.90	0.00	0.90	\$0.00	\$1,350.00
141	630-80360	Drum Channelizing Device EACH	300.00	\$28.75/EACH	99.00	0.00	99.00	\$0.00	\$2,846.25
142	630-80363	Drum Channelizing Device (With Light) (Flashing) EACH	50.00	\$28.75/EACH	0.00	0.00	0.00	\$0.00	\$0.00
143	630-80372	Concrete Barrier (Temporary) (Furnish and Install) LF	1,500.00	\$160.00/LF	252.00	0.00	252.00	\$0.00	\$40,320.00
144	630-80380	Traffic Cone EACH	300.00	\$17.25/EACH	198.00	0.00	198.00	\$0.00	\$3,415.50
145	630-80430	Rumble Strip (Portable) EACH	12.00	\$575.00/EACH	10.80	0.00	10.80	\$0.00	\$6,210.00
146	630-85010	Impact Attenuator (Temporary) EACH	4.00	\$2,070.00/EACH	3.60	0.00	3.60	\$0.00	\$7,452.00
147	630-85040	Impact Attenuator (Truck Mounted Attenuator) (Temporary) EACH	2.00	\$28,750.00/EACH	0.90	0.00	0.90	\$0.00	\$25,875.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22992-BID									
0200 - ROADWAY									
148	630-86810	Traffic Signal (Temporary) EACH	1.00	\$50,000.00/EACH	0.90	0.00	0.90	\$0.00	\$45,000.00
149	700-70010	F/A Minor Contract Revisions F A	286,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
150	700-70016	F/A Fuel Cost Adjustment F A	47,500.00	\$1.00/F A	2,148.22	2.85	2,151.07	\$2.85	\$2,151.07
151	700-70018	F/A Roadway Smoothness Incentive F A	9,800.00	\$1.00/F A	0.00	1,189.76	1,189.76	\$1,189.76	\$1,189.76
152	700-70019	F/A Asphalt Cement Cost Adjustment F A	0.01	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
153	700-70023	F/A On-The-Job Trainee F A	6,400.00	\$1.00/F A	6,400.00	0.00	6,400.00	\$0.00	\$6,400.00
154	700-70025	F/A Quality Incentive Payment F A	7,400.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
155	700-70034	F/A F A Water Control	55,000.00	\$1.00/F A	154,487.11	0.00	154,487.11	\$0.00	\$154,487.11
156	700-70035	F/A F A SCHEDULING FACILITATOR	20,000.00	\$1.00/F A	1,468.00	0.00	1,468.00	\$0.00	\$1,468.00
157	700-70111	Project First Program F A	10,000.00	\$1.00/F A	4,000.00	0.00	4,000.00	\$0.00	\$4,000.00
158	700-70380	F/A Erosion Control F A	5,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
0200 Total								\$521,777.76	\$10,189,214.97

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 11

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
22992-BID									
0400 - CE BID ITEMS									
159	620-00002	Field Office (Class 2) EACH	1.00	\$125,000.00/EACH	1.00	0.00	1.00	\$0.00	\$125,000.00
160	620-00012	Field Laboratory (Class 2) EACH	1.00	\$125,000.00/EACH	1.00	0.00	1.00	\$0.00	\$125,000.00
161	620-00020	Sanitary Facility EACH	1.00	\$15,000.00/EACH	1.00	0.00	1.00	\$0.00	\$15,000.00
0400 Total								\$0.00	\$265,000.00
22992-BID Total								\$521,777.76	\$521,777.76
Invoice Total								\$521,777.76	\$10,454,214.97