

# COLORADO DEPARTMENT OF TRANSPORTATION

## Estimate Summary

Estimate Run 1/13/2026 1:38 PM

| Contid: C22992                                                                         | Estimate No: 0012       | PROGRESS   | Item Code          | Yr: 05     |
|----------------------------------------------------------------------------------------|-------------------------|------------|--------------------|------------|
| Contract Description:<br>SH92 Rogers Mesa Reconstruct Phase 1                          | Percent Time:           | 99.78%     | Original Time:     | 217.00     |
| Project No: STR 092A-029                                                               | Pay Period Start:       | 11/16/2025 | Revised Time:      | 232.00     |
| Project Counties: C018 - DELTA                                                         | Pay Period Ending:      | 12/30/2025 | Time Charged:      | 231.50000  |
| Region 3                                                                               | Date Let:               | 10/24/2024 | Date Time Started: | 01/06/2025 |
| Contractor:<br>OLDCASTLE SW GROUP, INC.<br>2273 RIVER ROAD<br>GRAND JUNCTION, CO 81505 | Date Awarded:           | 11/07/2024 | Date Work Began:   | 01/06/2025 |
|                                                                                        | Date Contract Executed: | 11/19/2024 | Days Charged:      | 231.50000  |
|                                                                                        | Date Notice to Proceed: | 11/20/2024 | Date Accepted:     | 12/17/2025 |

### 22992-BID

|                            |                 | Current Total                  | This Estimate        |
|----------------------------|-----------------|--------------------------------|----------------------|
| Current Projected Amt:     | \$11,420,007.39 | Participating \$ 11,154,419.78 | \$ 965,204.81        |
| Award Project Amt:         | \$12,263,410.53 | Non-Participating 265,000.00   | 0.00                 |
| Percent Complete:          | 99.99%          | Total Earnings 11,419,419.78   | 965,204.81           |
| Remaining Projected Funds: | \$587.61        | Stockpiled Materials 0.00      | 0.00                 |
|                            |                 | Gross Earnings 11,419,419.78   | 965,204.81           |
|                            |                 | Retainage -183,951.16          | 0.00                 |
|                            |                 | Securities Encumbered          |                      |
|                            |                 | Net Earnings 11,235,468.62     | 965,204.81           |
|                            |                 | Amount Due 11,235,468.62       | 965,204.81           |
|                            |                 | <b>Total for 22992-BID</b>     | <b>\$ 965,204.81</b> |
|                            |                 | <b>Payment Due</b>             | <b>\$ 965,204.81</b> |

Approved for Payment By Paul Granahan 01/13/2026

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 12

| Ref No.               | Item No.  | Item Description                             | BID+CO Quantity | Price/ Unit      | Prev Qty  | Qty This Period | Qty to Date | Amount this Period | Cumulative Amount |
|-----------------------|-----------|----------------------------------------------|-----------------|------------------|-----------|-----------------|-------------|--------------------|-------------------|
| <b>22992-BID</b>      |           |                                              |                 |                  |           |                 |             |                    |                   |
| <b>0200 - ROADWAY</b> |           |                                              |                 |                  |           |                 |             |                    |                   |
| 001                   | 201-00000 | Clearing and Grubbing   L S                  | 1.00            | \$150,000.00/L S | 0.90      | 0.10            | 1.00        | \$15,000.00        | \$150,000.00      |
| 002                   | 202-00000 | Removal of Structures and Obstructions   L S | 1.00            | \$100,000.00/L S | 0.75      | 0.25            | 1.00        | \$25,000.00        | \$100,000.00      |
| 003                   | 202-00001 | Removal of Structure   EACH                  | 3.00            | \$7,000.00/EACH  | 3.00      | 0.00            | 3.00        | \$0.00             | \$21,000.00       |
| 004                   | 202-00010 | Removal of Tree   EACH                       | 107.00          | \$500.00/EACH    | 128.00    | 0.00            | 128.00      | \$0.00             | \$64,000.00       |
| 005                   | 202-00030 | Removal of Water Service   EACH              | 36.00           | \$2,300.00/EACH  | 0.00      | 0.00            | 0.00        | \$0.00             | \$0.00            |
| 006                   | 202-00035 | Removal of Pipe   LF                         | 6,531.00        | \$56.00/LF       | 6,492.00  | 0.00            | 6,492.00    | \$0.00             | \$363,552.00      |
| 007                   | 202-00090 | Removal of Delineator   EACH                 | 24.00           | \$10.00/EACH     | 24.00     | 0.00            | 24.00       | \$0.00             | \$240.00          |
| 008                   | 202-00220 | Removal of Asphalt Mat   SY                  | 5,105.00        | \$25.50/SY       | 5,293.00  | 0.00            | 5,293.00    | \$0.00             | \$134,971.50      |
| 009                   | 202-00240 | Removal of Asphalt Mat (Planing)   SY        | 16,784.00       | \$4.30/SY        | 18,886.00 | 0.00            | 18,886.00   | \$0.00             | \$81,209.80       |
| 010                   | 202-00250 | Removal of Pavement Marking   SF             | 9,966.00        | \$1.65/SF        | 9,690.00  | 11,039.00       | 20,729.00   | \$18,214.35        | \$34,202.85       |
| 011                   | 202-01000 | Removal of Fence   LF                        | 12,689.00       | \$1.75/LF        | 11,239.00 | 0.00            | 11,239.00   | \$0.00             | \$19,668.25       |
| 012                   | 202-01035 | Removal of Gate   EACH                       | 10.00           | \$285.00/EACH    | 11.00     | 0.00            | 11.00       | \$0.00             | \$3,135.00        |
| 013                   | 202-04002 | Clean Culvert   EACH                         | 15.00           | \$2,100.00/EACH  | 0.00      | 7.00            | 7.00        | \$14,700.00        | \$14,700.00       |

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 12

| Ref No.               | Item No.  | Item Description                                          | BID+CO Quantity | Price/ Unit      | Prev Qty  | Qty This Period | Qty to Date | Amount this Period | Cumulative Amount |
|-----------------------|-----------|-----------------------------------------------------------|-----------------|------------------|-----------|-----------------|-------------|--------------------|-------------------|
| <b>22992-BID</b>      |           |                                                           |                 |                  |           |                 |             |                    |                   |
| <b>0200 - ROADWAY</b> |           |                                                           |                 |                  |           |                 |             |                    |                   |
| 014                   | 202-04100 | Abandon Well   EACH                                       | 3.00            | \$2,000.00/EACH  | 3.00      | 0.00            | 3.00        | \$0.00             | \$6,000.00        |
| 015                   | 203-00010 | Unclassified Excavation (Complete In Place)   CY          | 15,396.00       | \$42.00/CY       | 13,857.00 | 1,539.00        | 15,396.00   | \$64,638.00        | \$646,632.00      |
| 016                   | 203-01500 | Blading   HOUR                                            | 100.00          | \$240.00/HOUR    | 0.00      | 0.00            | 0.00        | \$0.00             | \$0.00            |
| 017                   | 203-01550 | Dozing   HOUR                                             | 100.00          | \$195.00/HOUR    | 0.00      | 0.00            | 0.00        | \$0.00             | \$0.00            |
| 018                   | 203-01594 | Combination Loader   HOUR                                 | 100.00          | \$145.00/HOUR    | 9.00      | 0.00            | 9.00        | \$0.00             | \$1,305.00        |
| 019                   | 203-01597 | Potholing   HOUR                                          | 80.00           | \$585.00/HOUR    | 150.50    | 0.00            | 150.50      | \$0.00             | \$88,042.50       |
| 020                   | 206-00060 | Structure Backfill (Special) (Flow-Fill)   CY             | 2.00            | \$3,000.00/CY    | 2.00      | 0.00            | 2.00        | \$0.00             | \$6,000.00        |
| 021                   | 206-01750 | Shoring   L S                                             | 1.00            | \$100,000.00/L S | 1.00      | 0.00            | 1.00        | \$0.00             | \$100,000.00      |
| 022                   | 207-00700 | Topsoil (Onsite)   CY                                     | 8,500.00        | \$32.00/CY       | 0.00      | 156.00          | 156.00      | \$4,992.00         | \$4,992.00        |
| 023                   | 208-00002 | Erosion Log Type 1 (12 Inch)   LF                         | 8,000.00        | \$5.00/LF        | 4,932.00  | 0.00            | 4,932.00    | \$0.00             | \$24,660.00       |
| 024                   | 208-00020 | Silt Fence   LF                                           | 1,300.00        | \$5.00/LF        | 949.00    | 0.00            | 949.00      | \$0.00             | \$4,745.00        |
| 025                   | 208-00035 | Aggregate Bag   LF                                        | 100.00          | \$10.00/LF       | 210.00    | 0.00            | 210.00      | \$0.00             | \$2,100.00        |
| 026                   | 208-00046 | Pre-fabricated Concrete Washout Structure (Type 1)   EACH | 4.00            | \$1,000.00/EACH  | 0.00      | 0.00            | 0.00        | \$0.00             | \$0.00            |

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 12

| Ref No.               | Item No.  | Item Description                                    | BID+CO Quantity | Price/ Unit      | Prev Qty | Qty This Period | Qty to Date | Amount this Period | Cumulative Amount |
|-----------------------|-----------|-----------------------------------------------------|-----------------|------------------|----------|-----------------|-------------|--------------------|-------------------|
| <b>22992-BID</b>      |           |                                                     |                 |                  |          |                 |             |                    |                   |
| <b>0200 - ROADWAY</b> |           |                                                     |                 |                  |          |                 |             |                    |                   |
| 027                   | 208-00075 | Pre-fabricated Vehicle Tracking Pad   EACH          | 4.00            | \$10,000.00/EACH | 1.00     | 0.00            | 1.00        | \$0.00             | \$10,000.00       |
| 028                   | 208-00082 | Construction Mat   SF                               | 18,000.00       | \$5.00/SF        | 2,282.00 | 0.00            | 2,282.00    | \$0.00             | \$11,410.00       |
| 029                   | 208-00103 | Removal and Disposal of Sediment (Labor)   HOUR     | 100.00          | \$15.00/HOUR     | 40.00    | 0.00            | 40.00       | \$0.00             | \$600.00          |
| 030                   | 208-00105 | Removal and Disposal of Sediment (Equipment)   HOUR | 100.00          | \$165.00/HOUR    | 7.50     | 0.00            | 7.50        | \$0.00             | \$1,237.50        |
| 031                   | 208-00106 | Sweeping (Sediment Removal)   HOUR                  | 100.00          | \$195.00/HOUR    | 2.00     | 0.00            | 2.00        | \$0.00             | \$390.00          |
| 032                   | 208-00107 | Removal of Trash   HOUR                             | 100.00          | \$125.00/HOUR    | 11.00    | 0.00            | 11.00       | \$0.00             | \$1,375.00        |
| 033                   | 208-00207 | Erosion Control Management   DAY                    | 45.00           | \$1,350.00/DAY   | 45.00    | 5.00            | 50.00       | \$6,750.00         | \$67,500.00       |
| 034                   | 210-00010 | Reset Mailbox Structure   EACH                      | 52.00           | \$660.00/EACH    | 15.00    | 38.00           | 53.00       | \$25,080.00        | \$34,980.00       |
| 035                   | 210-00035 | Reset Water Meter   EACH                            | 6.00            | \$3,000.00/EACH  | 5.00     | 1.00            | 6.00        | \$3,000.00         | \$18,000.00       |
| 036                   | 210-00810 | Reset Ground Sign   EACH                            | 8.00            | \$530.00/EACH    | 0.00     | 3.00            | 3.00        | \$1,590.00         | \$1,590.00        |
| 037                   | 210-01011 | Reset Gate   EACH                                   | 8.00            | \$290.00/EACH    | 3.00     | 0.00            | 3.00        | \$0.00             | \$870.00          |
| 038                   | 210-04000 | Adjust Structure   EACH                             | 1.00            | \$17,100.00/EACH | 0.00     | 0.00            | 0.00        | \$0.00             | \$0.00            |

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 12

| Ref No.               | Item No.  | Item Description                                    | BID+CO Quantity | Price/ Unit      | Prev Qty | Qty This Period | Qty to Date | Amount this Period | Cumulative Amount |
|-----------------------|-----------|-----------------------------------------------------|-----------------|------------------|----------|-----------------|-------------|--------------------|-------------------|
| <b>22992-BID</b>      |           |                                                     |                 |                  |          |                 |             |                    |                   |
| <b>0200 - ROADWAY</b> |           |                                                     |                 |                  |          |                 |             |                    |                   |
| 039                   | 210-04027 | Modify Structure (Special)   EACH                   | 2.00            | \$11,250.00/EACH | 2.00     | 0.00            | 2.00        | \$0.00             | \$22,500.00       |
| 040                   | 210-04050 | Adjust Valve Box   EACH                             | 1.00            | \$2,000.00/EACH  | 0.00     | 0.00            | 0.00        | \$0.00             | \$0.00            |
| 041                   | 210-04060 | Adjust Water Meter   EACH                           | 10.00           | \$1,300.00/EACH  | 0.00     | 5.00            | 5.00        | \$6,500.00         | \$6,500.00        |
| 042                   | 212-00700 | Organic Fertilizer   LB                             | 900.00          | \$1.25/LB        | 0.00     | 475.00          | 475.00      | \$593.75           | \$593.75          |
| 043                   | 212-00701 | Compost (Mechanically Applied)   CY                 | 730.00          | \$60.00/CY       | 0.00     | 491.00          | 491.00      | \$29,460.00        | \$29,460.00       |
| 044                   | 212-00702 | Biotic Soil Amendments (Hydraulically Applied)   LB | 6,300.00        | \$2.00/LB        | 0.00     | 3,360.00        | 3,360.00    | \$6,720.00         | \$6,720.00        |
| 045                   | 212-00703 | Humate   LB                                         | 1,810.00        | \$1.80/LB        | 0.00     | 1,171.00        | 1,171.00    | \$2,107.80         | \$2,107.80        |
| 046                   | 212-00704 | Mycorrhizae   LB                                    | 213.00          | \$18.50/LB       | 0.00     | 72.00           | 72.00       | \$1,332.00         | \$1,332.00        |
| 047                   | 212-00706 | Seeding (Native) Drill   ACRE                       | 11.10           | \$950.00/ACRE    | 0.00     | 7.60            | 7.60        | \$7,220.00         | \$7,220.00        |
| 048                   | 212-00707 | Seeding (Native) Hydraulic   ACRE                   | 1.00            | \$1,300.00/ACRE  | 0.00     | 1.00            | 1.00        | \$1,300.00         | \$1,300.00        |
| 049                   | 212-00710 | Seeding (Wetland) Hydraulic   ACRE                  | 0.80            | \$5,000.00/ACRE  | 0.10     | 0.00            | 0.10        | \$0.00             | \$500.00          |
| 050                   | 213-00003 | Mulching (Weed Free)   ACRE                         | 10.50           | \$1,950.00/ACRE  | 0.10     | 0.80            | 0.90        | \$1,560.00         | \$1,755.00        |
| 051                   | 213-00061 | Mulch Tackifier   LB                                | 2,100.00        | \$5.75/LB        | 50.00    | 300.00          | 350.00      | \$1,725.00         | \$2,012.50        |

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 12

| Ref No.               | Item No.  | Item Description                                                    | BID+CO Quantity | Price/ Unit     | Prev Qty  | Qty This Period | Qty to Date | Amount this Period | Cumulative Amount |
|-----------------------|-----------|---------------------------------------------------------------------|-----------------|-----------------|-----------|-----------------|-------------|--------------------|-------------------|
| <b>22992-BID</b>      |           |                                                                     |                 |                 |           |                 |             |                    |                   |
| <b>0200 - ROADWAY</b> |           |                                                                     |                 |                 |           |                 |             |                    |                   |
| 052                   | 213-00150 | Bonded Fiber Matrix   ACRE                                          | 6.00            | \$7,775.00/ACRE | 0.00      | 5.20            | 5.20        | \$40,430.00        | \$40,430.00       |
| 053                   | 216-00201 | Soil Retention Blanket (Straw-Coconut) (Biodegradable Class 1)   SY | 12,677.00       | \$4.85/SY       | 0.00      | 11,083.00       | 11,083.00   | \$53,752.55        | \$53,752.55       |
| 054                   | 216-00303 | Turf Reinforcement Mat (Class 3)   SY                               | 1,777.00        | \$10.55/SY      | 0.00      | 1,318.00        | 1,318.00    | \$13,904.90        | \$13,904.90       |
| 055                   | 240-00000 | Wildlife Biologist   HOUR                                           | 40.00           | \$370.00/HOUR   | 4.00      | 0.00            | 4.00        | \$0.00             | \$1,480.00        |
| 056                   | 240-00010 | Removal of Nests   HOUR                                             | 40.00           | \$160.00/HOUR   | 0.00      | 0.00            | 0.00        | \$0.00             | \$0.00            |
| 057                   | 240-00020 | Netting   SY                                                        | 500.00          | \$10.00/SY      | 0.00      | 0.00            | 0.00        | \$0.00             | \$0.00            |
| 058                   | 304-01000 | Aggregate Base Course (Class 1)   TON                               | 18,601.00       | \$30.00/TON     | 17,466.57 | 41.98           | 17,508.55   | \$1,259.40         | \$525,256.50      |
| 059                   | 304-03000 | Aggregate Base Course (Class 3)   TON                               | 404.00          | \$56.00/TON     | 0.00      | 0.00            | 0.00        | \$0.00             | \$0.00            |
| 060                   | 304-06000 | Aggregate Base Course (Class 6)   TON                               | 9,074.00        | \$40.00/TON     | 9,063.10  | -13.58          | 9,049.52    | (\$543.20)         | \$361,980.80      |
| 061                   | 403-34701 | Hot Mix Asphalt (Grading SX) (75)   TON                             | 2,761.00        | \$165.00/TON    | 2,718.58  | -167.88         | 2,550.70    | (\$27,700.20)      | \$420,865.50      |
| 062                   | 403-34701 | Hot Mix Asphalt (Grading SX) (75)   TON   (FIBER)                   | 3,370.00        | \$175.00/TON    | 3,382.85  | 0.00            | 3,382.85    | \$0.00             | \$591,998.75      |

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 12

| Ref No.               | Item No.  | Item Description                                  | BID+CO Quantity | Price/ Unit    | Prev Qty | Qty This Period | Qty to Date | Amount this Period | Cumulative Amount |
|-----------------------|-----------|---------------------------------------------------|-----------------|----------------|----------|-----------------|-------------|--------------------|-------------------|
| <b>22992-BID</b>      |           |                                                   |                 |                |          |                 |             |                    |                   |
| <b>0200 - ROADWAY</b> |           |                                                   |                 |                |          |                 |             |                    |                   |
| 063                   | 411-03342 | Asphalt Cement Performance Grade (PG 64-28)   TON | 209.00          | \$685.00/TON   | 197.22   | 0.00            | 197.22      | \$0.00             | \$135,095.70      |
| 064                   | 411-03352 | Asphalt Cement Performance Grade (PG 58-28)   TON | 171.00          | \$600.00/TON   | 161.06   | -10.21          | 150.85      | (\$6,126.00)       | \$90,510.00       |
| 065                   | 411-10255 | Emulsified Asphalt (Slow-Setting)   GAL           | 2,083.00        | \$5.50/GAL     | 1,624.00 | 0.00            | 1,624.00    | \$0.00             | \$8,932.00        |
| 066                   | 420-00113 | Geotextile (Drainage) (Class 2)   SY              | 432.00          | \$4.25/SY      | 1,245.00 | 101.00          | 1,346.00    | \$429.25           | \$5,720.50        |
| 067                   | 506-00209 | Riprap (9 Inch)   CY                              | 285.00          | \$275.00/CY    | 369.00   | 23.00           | 392.00      | \$6,325.00         | \$107,800.00      |
| 068                   | 506-01020 | Geogrid Reinforcement   SY                        | 396.00          | \$6.00/SY      | 4,147.00 | 0.00            | 4,147.00    | \$0.00             | \$24,882.00       |
| 069                   | 507-00000 | Concrete Slope and Ditch Paving   CY              | 2.00            | \$1,500.00/CY  | 2.50     | 0.00            | 2.50        | \$0.00             | \$3,750.00        |
| 070                   | 601-01000 | Concrete Class B   CY                             | 10.00           | \$3,000.00/CY  | 6.20     | 0.00            | 6.20        | \$0.00             | \$18,600.00       |
| 071                   | 601-01025 | Concrete Class B (Miscellaneous)   CY             | 1.00            | \$10,000.00/CY | 0.80     | 0.00            | 0.80        | \$0.00             | \$8,000.00        |
| 072                   | 602-00000 | Reinforcing Steel   LB                            | 119.00          | \$32.50/LB     | 16.00    | 0.00            | 16.00       | \$0.00             | \$520.00          |
| 073                   | 602-00210 | Welded Wire Fabric   SY                           | 4.00            | \$450.00/SY    | 2.00     | 0.00            | 2.00        | \$0.00             | \$900.00          |

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 12

| Ref No.               | Item No.  | Item Description                                                        | BID+CO Quantity | Price/ Unit     | Prev Qty | Qty This Period | Qty to Date | Amount this Period | Cumulative Amount |
|-----------------------|-----------|-------------------------------------------------------------------------|-----------------|-----------------|----------|-----------------|-------------|--------------------|-------------------|
| <b>22992-BID</b>      |           |                                                                         |                 |                 |          |                 |             |                    |                   |
| <b>0200 - ROADWAY</b> |           |                                                                         |                 |                 |          |                 |             |                    |                   |
| 074                   | 603-01125 | 12 Inch Reinforced Concrete Pipe (Complete In Place)   LF               | 420.00          | \$165.00/LF     | 420.00   | 0.00            | 420.00      | \$0.00             | \$69,300.00       |
| 075                   | 603-01155 | 15 Inch Reinforced Concrete Pipe (Complete In Place)   LF               | 293.00          | \$310.00/LF     | 284.00   | 0.00            | 284.00      | \$0.00             | \$88,040.00       |
| 076                   | 603-01185 | 18 Inch Reinforced Concrete Pipe (Complete In Place)   LF               | 306.00          | \$335.00/LF     | 306.00   | 0.00            | 306.00      | \$0.00             | \$102,510.00      |
| 077                   | 603-01245 | 24 Inch Reinforced Concrete Pipe (Complete In Place)   LF               | 474.00          | \$380.00/LF     | 474.00   | 0.00            | 474.00      | \$0.00             | \$180,120.00      |
| 078                   | 603-01305 | 30 Inch Reinforced Concrete Pipe (Complete In Place)   LF               | 68.00           | \$545.00/LF     | 68.00    | 0.00            | 68.00       | \$0.00             | \$37,060.00       |
| 079                   | 603-02245 | 30x19 Inch Reinforced Concrete Pipe Elliptical (Complete In Place)   LF | 121.00          | \$585.00/LF     | 121.00   | 0.00            | 121.00      | \$0.00             | \$70,785.00       |
| 080                   | 603-02365 | 45x29 Inch Reinforced Concrete Pipe Elliptical (Complete In Place)   LF | 86.00           | \$910.00/LF     | 86.00    | 0.00            | 86.00       | \$0.00             | \$78,260.00       |
| 081                   | 603-05012 | 12 Inch Reinforced Concrete End Section   EACH                          | 20.00           | \$3,015.00/EACH | 20.00    | 0.00            | 20.00       | \$0.00             | \$60,300.00       |
| 082                   | 603-05015 | 15 Inch Reinforced Concrete End Section   EACH                          | 16.00           | \$2,950.00/EACH | 16.00    | 0.00            | 16.00       | \$0.00             | \$47,200.00       |

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 12

| Ref No.               | Item No.  | Item Description                                             | BID+CO Quantity | Price/ Unit      | Prev Qty | Qty This Period | Qty to Date | Amount this Period | Cumulative Amount |
|-----------------------|-----------|--------------------------------------------------------------|-----------------|------------------|----------|-----------------|-------------|--------------------|-------------------|
| <b>22992-BID</b>      |           |                                                              |                 |                  |          |                 |             |                    |                   |
| <b>0200 - ROADWAY</b> |           |                                                              |                 |                  |          |                 |             |                    |                   |
| 083                   | 603-05018 | 18 Inch Reinforced Concrete End Section   EACH               | 5.00            | \$3,000.00/EACH  | 5.00     | 0.00            | 5.00        | \$0.00             | \$15,000.00       |
| 084                   | 603-05024 | 24 Inch Reinforced Concrete End Section   EACH               | 8.00            | \$3,340.00/EACH  | 8.00     | 0.00            | 8.00        | \$0.00             | \$26,720.00       |
| 085                   | 603-05030 | 30 Inch Reinforced Concrete End Section   EACH               | 2.00            | \$4,865.00/EACH  | 2.00     | 0.00            | 2.00        | \$0.00             | \$9,730.00        |
| 086                   | 603-05124 | 30x19 Inch Reinforced Concrete End Section Elliptical   EACH | 3.00            | \$4,265.00/EACH  | 3.00     | 0.00            | 3.00        | \$0.00             | \$12,795.00       |
| 087                   | 603-05136 | 45x29 Inch Reinforced Concrete End Section Elliptical   EACH | 1.00            | \$5,085.00/EACH  | 1.00     | 0.00            | 1.00        | \$0.00             | \$5,085.00        |
| 088                   | 603-10120 | 12 Inch Corrugated Steel Pipe   LF                           | 37.00           | \$255.00/LF      | 37.00    | 0.00            | 37.00       | \$0.00             | \$9,435.00        |
| 089                   | 603-30012 | 12 Inch Steel End Section   EACH                             | 2.00            | \$1,570.00/EACH  | 2.00     | 0.00            | 2.00        | \$0.00             | \$3,140.00        |
| 090                   | 603-50012 | 12 Inch Plastic Pipe   LF                                    | 7.00            | \$360.00/LF      | 25.00    | 0.00            | 25.00       | \$0.00             | \$9,000.00        |
| 091                   | 604-00305 | Inlet Type C (5 Foot)   EACH                                 | 2.00            | \$10,375.00/EACH | 2.00     | 0.00            | 2.00        | \$0.00             | \$20,750.00       |
| 092                   | 604-13010 | Inlet Type 13 (10 Foot)   EACH                               | 1.00            | \$11,600.00/EACH | 1.00     | 0.00            | 1.00        | \$0.00             | \$11,600.00       |

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 12

| Ref No.               | Item No.  | Item Description                                         | BID+CO Quantity | Price/ Unit      | Prev Qty | Qty This Period | Qty to Date | Amount this Period | Cumulative Amount |
|-----------------------|-----------|----------------------------------------------------------|-----------------|------------------|----------|-----------------|-------------|--------------------|-------------------|
| <b>22992-BID</b>      |           |                                                          |                 |                  |          |                 |             |                    |                   |
| <b>0200 - ROADWAY</b> |           |                                                          |                 |                  |          |                 |             |                    |                   |
| 093                   | 604-19712 | Inlet Special (Trench Drain) (12 Inch Width)   LF        | 45.00           | \$810.00/LF      | 44.00    | 0.00            | 44.00       | \$0.00             | \$35,640.00       |
| 094                   | 604-19724 | Inlet Special (Trench Drain) (24 Inch Width)   LF        | 28.00           | \$1,180.00/LF    | 30.00    | 0.00            | 30.00       | \$0.00             | \$35,400.00       |
| 095                   | 604-30010 | Manhole Slab Base (10 Foot)   EACH                       | 1.00            | \$15,790.00/EACH | 1.00     | 0.00            | 1.00        | \$0.00             | \$15,790.00       |
| 096                   | 604-31000 | Manhole Box Base (Special)   EACH                        | 1.00            | \$21,500.00/EACH | 1.00     | 0.00            | 1.00        | \$0.00             | \$21,500.00       |
| 097                   | 605-00060 | 6 Inch Perforated Pipe Underdrain   LF                   | 509.00          | \$95.00/LF       | 514.00   | 0.00            | 514.00      | \$0.00             | \$48,830.00       |
| 098                   | 605-84100 | Subsurface Drain Outlet Structure   EACH                 | 2.00            | \$7,135.00/EACH  | 2.00     | 0.00            | 2.00        | \$0.00             | \$14,270.00       |
| 099                   | 606-00302 | Guardrail Type 3 (31 Inch Midwest Guardrail System)   LF | 1,088.00        | \$44.00/LF       | 1,175.00 | 0.00            | 1,175.00    | \$0.00             | \$51,700.00       |
| 100                   | 606-01385 | Transition Type 3J   EACH                                | 7.00            | \$2,700.00/EACH  | 7.00     | 0.00            | 7.00        | \$0.00             | \$18,900.00       |
| 101                   | 606-01390 | End Anchorage Type 3K   EACH                             | 7.00            | \$3,000.00/EACH  | 7.00     | 0.00            | 7.00        | \$0.00             | \$21,000.00       |
| 102                   | 606-02005 | End Anchorage (Flared)   EACH                            | 1.00            | \$4,600.00/EACH  | 1.00     | 0.00            | 1.00        | \$0.00             | \$4,600.00        |
| 103                   | 607-01055 | Fence Wire With Treated Wooden Posts   LF                | 9,883.00        | \$14.35/LF       | 3,730.00 | 0.00            | 3,730.00    | \$0.00             | \$53,525.50       |

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 12

| Ref No.               | Item No.  | Item Description                                      | BID+CO Quantity | Price/ Unit     | Prev Qty | Qty This Period | Qty to Date | Amount this Period | Cumulative Amount |
|-----------------------|-----------|-------------------------------------------------------|-----------------|-----------------|----------|-----------------|-------------|--------------------|-------------------|
| <b>22992-BID</b>      |           |                                                       |                 |                 |          |                 |             |                    |                   |
| <b>0200 - ROADWAY</b> |           |                                                       |                 |                 |          |                 |             |                    |                   |
| 162                   | 607-11300 | Fence Combination Wire With Treated Wooden Posts   LF | 0.00            | \$21.05/LF      | 4,291.00 | 2,197.00        | 6,488.00    | \$46,246.85        | \$136,572.40      |
| 104                   | 607-11350 | Fence Deer   LF                                       | 660.00          | \$27.00/LF      | 0.00     | 0.00            | 0.00        | \$0.00             | \$0.00            |
| 105                   | 607-11525 | Fence (Plastic)   LF                                  | 2,500.00        | \$3.50/LF       | 440.00   | 0.00            | 440.00      | \$0.00             | \$1,540.00        |
| 106                   | 607-11580 | Fence (Temporary)   LF                                | 780.00          | \$7.50/LF       | 837.00   | 0.00            | 837.00      | \$0.00             | \$6,277.50        |
| 107                   | 609-24004 | Gutter Type 2 (4 Foot)   LF                           | 260.00          | \$88.00/LF      | 305.00   | 0.00            | 305.00      | \$0.00             | \$26,840.00       |
| 108                   | 612-00001 | Delineator (Type I)   EACH                            | 24.00           | \$51.75/EACH    | 0.00     | 27.00           | 27.00       | \$1,397.25         | \$1,397.25        |
| 109                   | 612-00003 | Delineator (Type III)   EACH                          | 47.00           | \$63.25/EACH    | 0.00     | 31.00           | 31.00       | \$1,960.75         | \$1,960.75        |
| 110                   | 615-65005 | Irrigation Diversion Structure   L S                  | 1.00            | \$80,000.00/L S | 1.00     | 0.00            | 1.00        | \$0.00             | \$80,000.00       |
| 111                   | 619-00007 | Connect To Existing Waterline   EACH                  | 34.00           | \$2,500.00/EACH | 41.00    | 0.00            | 41.00       | \$0.00             | \$102,500.00      |
| 112                   | 619-40060 | 3/4 Inch Copper Pipe   LF                             | 611.00          | \$120.00/LF     | 1,593.00 | 0.00            | 1,593.00    | \$0.00             | \$191,160.00      |
| 113                   | 619-50320 | 4 Inch Plastic Pipe   LF                              | 3,043.00        | \$120.00/LF     | 3,049.00 | 0.00            | 3,049.00    | \$0.00             | \$365,880.00      |
| 114                   | 619-50480 | 6 Inch Plastic Pipe   LF                              | 3,886.00        | \$125.00/LF     | 3,949.00 | 0.00            | 3,949.00    | \$0.00             | \$493,625.00      |

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 12

| Ref No.               | Item No.  | Item Description                                          | BID+CO Quantity | Price/ Unit        | Prev Qty | Qty This Period | Qty to Date | Amount this Period | Cumulative Amount |
|-----------------------|-----------|-----------------------------------------------------------|-----------------|--------------------|----------|-----------------|-------------|--------------------|-------------------|
| <b>22992-BID</b>      |           |                                                           |                 |                    |          |                 |             |                    |                   |
| <b>0200 - ROADWAY</b> |           |                                                           |                 |                    |          |                 |             |                    |                   |
| 115                   | 619-71508 | 1 Inch Air and Vacuum Valve   EACH                        | 1.00            | \$6,205.00/EACH    | 1.00     | 0.00            | 1.00        | \$0.00             | \$6,205.00        |
| 116                   | 619-73016 | 2 Inch Blow Off   EACH                                    | 1.00            | \$9,425.00/EACH    | 1.00     | 0.00            | 1.00        | \$0.00             | \$9,425.00        |
| 117                   | 619-75032 | 4 Inch Gate Valve   EACH                                  | 3.00            | \$6,235.00/EACH    | 2.00     | 0.00            | 2.00        | \$0.00             | \$12,470.00       |
| 118                   | 619-75048 | 6 Inch Gate Valve   EACH                                  | 3.00            | \$2,700.00/EACH    | 2.00     | 0.00            | 2.00        | \$0.00             | \$5,400.00        |
| 119                   | 621-00450 | Detour Pavement   SY                                      | 6,000.00        | \$55.00/SY         | 419.00   | 0.00            | 419.00      | \$0.00             | \$23,045.00       |
| 120                   | 624-30043 | 42 Inch Drainage Pipe (Class 10) (Complete In Place)   LF | 90.00           | \$1,080.76/LF      | 90.00    | 0.00            | 90.00       | \$0.00             | \$97,268.40       |
| 121                   | 624-30048 | 48 Inch Drainage Pipe (Class 10)   LF   (JACKED)          | 111.00          | \$4,744.38/LF      | 111.00   | 0.00            | 111.00      | \$0.00             | \$526,626.18      |
| 122                   | 625-00000 | Construction Surveying   L S                              | 1.00            | \$400,000.00/L S   | 0.90     | 0.10            | 1.00        | \$40,000.00        | \$400,000.00      |
| 123                   | 625-00000 | Construction Surveying   L S   (POINTMAN)                 | 1.00            | \$30,000.00/L S    | 0.90     | 0.10            | 1.00        | \$3,000.00         | \$30,000.00       |
| 124                   | 625-00001 | Construction Surveying (Hourly)   HOUR                    | 170.00          | \$254.00/HOUR      | 0.00     | 10.00           | 10.00       | \$2,540.00         | \$2,540.00        |
| 125                   | 626-00000 | Mobilization   L S                                        | 1.00            | \$1,510,050.00/L S | 0.71     | 0.29            | 1.00        | \$434,713.95       | \$1,510,050.00    |
| 126                   | 626-01103 | Public Information Services (Tier III)   L S              | 1.00            | \$40,000.00/L S    | 0.94     | 0.06            | 1.00        | \$2,400.00         | \$40,000.00       |

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 12

| Ref No.               | Item No.  | Item Description                                | BID+CO Quantity | Price/ Unit    | Prev Qty | Qty This Period | Qty to Date | Amount this Period | Cumulative Amount |
|-----------------------|-----------|-------------------------------------------------|-----------------|----------------|----------|-----------------|-------------|--------------------|-------------------|
| <b>22992-BID</b>      |           |                                                 |                 |                |          |                 |             |                    |                   |
| <b>0200 - ROADWAY</b> |           |                                                 |                 |                |          |                 |             |                    |                   |
| 127                   | 627-00008 | Modified Epoxy Pavement Marking   GAL           | 117.00          | \$250.00/GAL   | 0.00     | 105.00          | 105.00      | \$26,250.00        | \$26,250.00       |
| 128                   | 627-00013 | Pavement Marking Paint (High Build)   GAL       | 240.00          | \$250.00/GAL   | 372.00   | 0.00            | 372.00      | \$0.00             | \$93,000.00       |
| 129                   | 629-01001 | Survey Monument (Type 1)   EACH                 | 26.00           | \$315.00/EACH  | 0.00     | 6.00            | 6.00        | \$1,890.00         | \$1,890.00        |
| 130                   | 629-01006 | Survey Monument (Type 6)   EACH                 | 31.00           | \$138.00/EACH  | 0.00     | 17.00           | 17.00       | \$2,346.00         | \$2,346.00        |
| 131                   | 629-01031 | Survey Monument (Type 3A)   EACH                | 2.00            | \$470.00/EACH  | 0.00     | 1.00            | 1.00        | \$470.00           | \$470.00          |
| 132                   | 629-01050 | Monument Box   EACH   (PROVIDED BY CDOT)        | 2.00            | \$470.00/EACH  | 0.00     | 1.00            | 1.00        | \$470.00           | \$470.00          |
| 133                   | 630-00000 | Flagging   HOUR                                 | 6,200.00        | \$46.00/HOUR   | 6,492.00 | 233.00          | 6,725.00    | \$10,718.00        | \$309,350.00      |
| 134                   | 630-00007 | Traffic Control Inspection   DAY                | 87.00           | \$515.00/DAY   | 100.00   | 20.00           | 120.00      | \$10,300.00        | \$61,800.00       |
| 135                   | 630-00012 | Traffic Control Management   DAY                | 217.00          | \$2,215.00/DAY | 221.00   | 12.00           | 233.00      | \$26,580.00        | \$516,095.00      |
| 136                   | 630-80335 | Barricade (Type 3 M-A) (Temporary)   EACH       | 6.00            | \$172.50/EACH  | 5.40     | 0.60            | 6.00        | \$103.50           | \$1,035.00        |
| 137                   | 630-80341 | Construction Traffic Sign (Panel Size A)   EACH | 66.00           | \$57.50/EACH   | 58.50    | 6.50            | 65.00       | \$373.75           | \$3,737.50        |

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 12

| Ref No.               | Item No.  | Item Description                                                   | BID+CO Quantity | Price/ Unit      | Prev Qty | Qty This Period | Qty to Date | Amount this Period | Cumulative Amount |
|-----------------------|-----------|--------------------------------------------------------------------|-----------------|------------------|----------|-----------------|-------------|--------------------|-------------------|
| <b>22992-BID</b>      |           |                                                                    |                 |                  |          |                 |             |                    |                   |
| <b>0200 - ROADWAY</b> |           |                                                                    |                 |                  |          |                 |             |                    |                   |
| 138                   | 630-80344 | Construction Traffic Sign (Special)   SF                           | 64.00           | \$23.00/SF       | 57.60    | 6.40            | 64.00       | \$147.20           | \$1,472.00        |
| 139                   | 630-80355 | Portable Message Sign Panel   EACH                                 | 2.00            | \$20,000.00/EACH | 1.80     | 0.20            | 2.00        | \$4,000.00         | \$40,000.00       |
| 140                   | 630-80357 | Advance Warning Flashing or Sequencing Arrow Panel (B Type)   EACH | 1.00            | \$1,500.00/EACH  | 0.90     | 0.10            | 1.00        | \$150.00           | \$1,500.00        |
| 141                   | 630-80360 | Drum Channelizing Device   EACH                                    | 300.00          | \$28.75/EACH     | 99.00    | 11.00           | 110.00      | \$316.25           | \$3,162.50        |
| 142                   | 630-80363 | Drum Channelizing Device (With Light) (Flashing)   EACH            | 50.00           | \$28.75/EACH     | 0.00     | 0.00            | 0.00        | \$0.00             | \$0.00            |
| 143                   | 630-80372 | Concrete Barrier (Temporary) (Furnish and Install)   LF            | 1,500.00        | \$160.00/LF      | 252.00   | 28.00           | 280.00      | \$4,480.00         | \$44,800.00       |
| 144                   | 630-80380 | Traffic Cone   EACH                                                | 300.00          | \$17.25/EACH     | 198.00   | 22.00           | 220.00      | \$379.50           | \$3,795.00        |
| 145                   | 630-80430 | Rumble Strip (Portable)   EACH                                     | 12.00           | \$575.00/EACH    | 10.80    | 1.20            | 12.00       | \$690.00           | \$6,900.00        |
| 146                   | 630-85010 | Impact Attenuator (Temporary)   EACH                               | 4.00            | \$2,070.00/EACH  | 3.60     | 0.40            | 4.00        | \$828.00           | \$8,280.00        |
| 147                   | 630-85040 | Impact Attenuator (Truck Mounted Attenuator) (Temporary)   EACH    | 2.00            | \$28,750.00/EACH | 0.90     | 0.10            | 1.00        | \$2,875.00         | \$28,750.00       |

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 12

| Ref No.               | Item No.  | Item Description                         | BID+CO Quantity | Price/ Unit      | Prev Qty   | Qty This Period | Qty to Date | Amount this Period | Cumulative Amount |
|-----------------------|-----------|------------------------------------------|-----------------|------------------|------------|-----------------|-------------|--------------------|-------------------|
| <b>22992-BID</b>      |           |                                          |                 |                  |            |                 |             |                    |                   |
| <b>0200 - ROADWAY</b> |           |                                          |                 |                  |            |                 |             |                    |                   |
| 148                   | 630-86810 | Traffic Signal (Temporary)   EACH        | 1.00            | \$50,000.00/EACH | 0.90       | 0.10            | 1.00        | \$5,000.00         | \$50,000.00       |
| 149                   | 700-70010 | F/A Minor Contract Revisions   F A       | 286,000.00      | \$1.00/F A       | 0.00       | 0.00            | 0.00        | \$0.00             | \$0.00            |
| 150                   | 700-70016 | F/A Fuel Cost Adjustment   F A           | 47,500.00       | \$1.00/F A       | 2,151.07   | -32.67          | 2,118.40    | (\$32.67)          | \$2,118.40        |
| 151                   | 700-70018 | F/A Roadway Smoothness Incentive   F A   | 9,800.00        | \$1.00/F A       | 1,189.76   | 0.00            | 1,189.76    | \$0.00             | \$1,189.76        |
| 152                   | 700-70019 | F/A Asphalt Cement Cost Adjustment   F A | 0.01            | \$1.00/F A       | 0.00       | 0.00            | 0.00        | \$0.00             | \$0.00            |
| 153                   | 700-70023 | F/A On-The-Job Trainee   F A             | 6,400.00        | \$1.00/F A       | 6,400.00   | 0.00            | 6,400.00    | \$0.00             | \$6,400.00        |
| 154                   | 700-70025 | F/A Quality Incentive Payment   F A      | 7,400.00        | \$1.00/F A       | 0.00       | 16,504.88       | 16,504.88   | \$16,504.88        | \$16,504.88       |
| 155                   | 700-70034 | F/A   F A   Water Control                | 55,000.00       | \$1.00/F A       | 154,487.11 | 0.00            | 154,487.11  | \$0.00             | \$154,487.11      |
| 156                   | 700-70035 | F/A   F A   SCHEDULING FACILITATOR       | 20,000.00       | \$1.00/F A       | 1,468.00   | 0.00            | 1,468.00    | \$0.00             | \$1,468.00        |
| 157                   | 700-70111 | Project First Program   F A              | 10,000.00       | \$1.00/F A       | 4,000.00   | 0.00            | 4,000.00    | \$0.00             | \$4,000.00        |
| 158                   | 700-70380 | F/A Erosion Control   F A                | 5,000.00        | \$1.00/F A       | 0.00       | 0.00            | 0.00        | \$0.00             | \$0.00            |

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C22992

PCN: 22992-BID

ESTIMATE NO: 12

| Ref No.                    | Item No.  | Item Description                                                                            | BID+CO Quantity | Price/ Unit       | Prev Qty | Qty This Period | Qty to Date | Amount this Period | Cumulative Amount |
|----------------------------|-----------|---------------------------------------------------------------------------------------------|-----------------|-------------------|----------|-----------------|-------------|--------------------|-------------------|
| <b>22992-BID</b>           |           |                                                                                             |                 |                   |          |                 |             |                    |                   |
| <b>0200 - ROADWAY</b>      |           |                                                                                             |                 |                   |          |                 |             |                    |                   |
| 163                        | 900-00006 | Added Item (Dollar)/   DOL   Overweight Haul Trucks   Overweight Deduct Class 1 and Class 6 | 0.00            | (\$1.00)/DOL      | 0.00     | 1,108.00        | 1,108.00    | (\$1,108.00)       | (\$1,108.00)      |
| <b>0200 Total</b>          |           |                                                                                             |                 |                   |          |                 |             | \$965,204.81       | \$11,154,419.78   |
| <b>0400 - CE BID ITEMS</b> |           |                                                                                             |                 |                   |          |                 |             |                    |                   |
| 159                        | 620-00002 | Field Office (Class 2)   EACH                                                               | 1.00            | \$125,000.00/EACH | 1.00     | 0.00            | 1.00        | \$0.00             | \$125,000.00      |
| 160                        | 620-00012 | Field Laboratory (Class 2)   EACH                                                           | 1.00            | \$125,000.00/EACH | 1.00     | 0.00            | 1.00        | \$0.00             | \$125,000.00      |
| 161                        | 620-00020 | Sanitary Facility   EACH                                                                    | 1.00            | \$15,000.00/EACH  | 1.00     | 0.00            | 1.00        | \$0.00             | \$15,000.00       |
| <b>0400 Total</b>          |           |                                                                                             |                 |                   |          |                 |             | \$0.00             | \$265,000.00      |
| <b>22992-BID Total</b>     |           |                                                                                             |                 |                   |          |                 |             | \$965,204.81       | \$965,204.81      |
| <b>Invoice Total</b>       |           |                                                                                             |                 |                   |          |                 |             | \$965,204.81       | \$11,419,419.78   |