

ESTIMATE SUMMARY

CONTID: C23006

ESTIMATE NO: 0003 PROG

SPEC YR: 2005

PCN: 23006-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 37.0 DAYS

TIME ALLOW:

125 WORK DAYS

SH 101 (MP 19.35)(MP 19.98)

PERCENT TIME: 29.60

ORIG TIME ALLOW:

125 WORK DAYS

PROJECT NO:

BR101A-004

M-24-AA & M-24-IA BRIDGE REPLACEMENT SH 101

NAME OF ROAD:

PROJECT COUNTIES:

BENT

CONTRACTOR:

Lobato Construction, LLC

1333 West 120th Avenue, Suite 110

Westminster

CO 802234 (720)775-4886

PAY PERIOD ENDING

02/01/2021

DATE TIME STARTED 09/30/2020

DATE LET

08/27/2020

DATE WORK BEGAN 11/02/2020

DATE AWARDED

09/10/2020

DATE TIME STOPPED

DATE CONTRACT EXECUTED

09/30/2020

DATE ACCEPTED

DATE NOTICE TO PROCEED

09/30/2020

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,329,389.19 PARTICIPATING	\$ 63,000.00	\$ 0.00
AWARD PROJECT AMT: \$ 2,200,000.00 NON-PARTICIPATING	824,031.86	330,859.34
PERCENT COMPLETE: 38.08% TOTAL EARNINGS	887,031.86	330,859.34
FUNDS AVAILABLE: \$ 1,442,357.33 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	887,031.86
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-23,046.96	-9,331.78
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	863,984.90
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	863,984.90
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 321,527.56

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C23006  
 PCN: 23006-BID  
 PROJECT: BR101A-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 2  
 ESTIMATE RUN 02/01/2021  
 14:01:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY M-24-AA						
0005	202-00090	Removal of Delineator	5.000	0.000		
			EACH	5.000	150.00	
			30.00000	5.000		150.00
0010	202-00220	*Removal of Asphalt Mat	1,342.000	0.000		
			SY	50.000	345.00	
			6.90000	50.000		345.00
0015	202-00240	Removal of Asphalt Mat (Planing)	808.000	0.000		
			SY	0.000	0.00	
			5.20000	0.000		0.00
0020	202-00250	Removal of Pavement Marking	1,459.000	0.000		
			SF	133.400	573.62	
			4.30000	133.400		573.62
0025	202-00810	Removal of Ground Sign	4.000	0.000		
			EACH	4.000	136.00	
			34.00000	4.000		136.00
0030	202-01000	*Removal of Fence	1,295.000	1,181.000		
			LF	0.000	0.00	
			2.50000	1,181.000		2,952.50
0035	202-04002	Clean Culvert	1.000	0.000		
			EACH	0.000	0.00	
			1,860.00000	0.000		0.00
0040	203-00010	*Unclassified Excavation (Complete In Place)	780.000	0.000		
			CY	0.000	0.00	
			19.00000	0.000		0.00
0045	203-01500	*Blading	40.000	0.000		
			HOURL	0.000	0.00	
			160.00000	0.000		0.00
0050	203-01510	*Backhoe	40.000	0.000		
			HOURL	0.000	0.00	
			140.00000	0.000		0.00
0055	203-01550	*Dozing	40.000	0.000		
			HOURL	0.000	0.00	
			160.00000	0.000		0.00

CONTID: C23006  
 PCN: 23006-BID  
 PROJECT: BR101A-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 3  
 ESTIMATE RUN 02/01/2021  
 14:01:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY M-24-AA						
0060	207-00205	*Topsoil	913.000	0.000		
			CY	0.000	0.00	
			6.40000	0.000		0.00
0065	207-00210	*Stockpile Topsoil	913.000	101.000		
			CY	0.000	0.00	
			5.30000	101.000		535.30
0070	208-00007	*Erosion Log Type 2 (8 Inch)	1,720.000	551.000		
			LF	0.000	0.00	
			3.50000	551.000		1,928.50
0075	208-00020	*Silt Fence	2,200.000	1,283.000		
			LF	0.000	0.00	
			1.50000	1,283.000		1,924.50
0080	208-00041	Rock Check Dam	1.000	0.000		
			EACH	0.000	0.00	
			530.00000	0.000		0.00
0085	208-00045	Concrete Washout Structure	2.000	0.000		
			EACH	1.000	1,000.00	
			1,000.00000	1.000		1,000.00
0090	208-00070	Vehicle Tracking Pad	2.000	0.000		
			EACH	1.000	1,500.00	
			1,500.00000	1.000		1,500.00
0095	208-00103	Removal and Disposal of Sediment (Labor)	40.000	0.000		
			HOURL	0.000	0.00	
			52.00000	0.000		0.00
0100	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	0.000		
			HOURL	0.000	0.00	
			120.00000	0.000		0.00
0105	208-00106	Sweeping (Sediment Removal)	40.000	1.000		
			HOURL	1.000	120.00	
			120.00000	2.000		240.00
0110	208-00107	Removal of Trash	30.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C23006  
 PCN: 23006-BID  
 PROJECT: BR101A-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 4  
 ESTIMATE RUN 02/01/2021  
 14:01:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY M-24-AA						
0115	208-00207	Erosion Control Management	40.000	3.000		
			DAY	2.000	50.00	
			25.00000	5.000		125.00
0120	210-01000	*Reset Fence	1,181.000	0.000		
			LF	0.000	0.00	
			4.90000	0.000		0.00
0125	212-00006	*Seeding (Native)	1.210	0.000		
			ACRE	0.000	0.00	
			1,440.00000	0.000		0.00
0130	212-00032	*Soil Conditioning	1.210	0.000		
			ACRE	0.000	0.00	
			4,670.00000	0.000		0.00
0135	213-00002	*Mulching (Weed Free Hay)	1.210	0.000		
			ACRE	0.000	0.00	
			1,270.00000	0.000		0.00
0140	213-00061	*Mulch Tackifier	242.000	0.000		
			LB	0.000	0.00	
			2.70000	0.000		0.00
0145	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	804.000	0.000		
			SY	0.000	0.00	
			3.60000	0.000		0.00
0150	240-00010	Removal of Nests	8.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0155	240-00020	Netting	45.000	0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
0160	304-06007	*Aggregate Base Course (Class 6)	374.000	0.000		
			CY	0.000	0.00	
			71.00000	0.000		0.00
0165	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	8.000	0.000		
			TON	0.000	0.00	
			270.00000	0.000		0.00

CONTID: C23006  
 PCN: 23006-BID  
 PROJECT: BR101A-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 5  
 ESTIMATE RUN 02/01/2021  
 14:01:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY M-24-AA						
0170	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	801.000	0.000		
			TON	0.000	0.00	
			180.00000	0.000		0.00
0175	411-10255	*Emulsified Asphalt (Slow-Setting)	467.000	0.000		
			GAL	0.000	0.00	
			11.00000	0.000		0.00
0180	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	800.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0185	606-02003	*End Anchorage (Nonflared)	4.000	0.000		
			EACH	0.000	0.00	
			2,980.00000	0.000		0.00
0190	607-00000	*Line Post	73.000	0.000		
			EACH	0.000	0.00	
			13.00000	0.000		0.00
0195	607-00010	*Corner and Line Brace Post	5.000	0.000		
			EACH	0.000	0.00	
			270.00000	0.000		0.00
0200	607-01000	*Fence Barbed Wire with Metal Posts	1,315.000	1,315.000		
			LF	0.000	0.00	
			4.70000	1,315.000		6,180.50
0205	609-60011	Curb Type 6 (Section M)	82.000	0.000		
			LF	0.000	0.00	
			27.00000	0.000		0.00
0210	612-00001	Delineator (Type I)	14.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
0215	612-00003	Delineator (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0220	621-00425	*Detour	0.500	0.400		
			L S	0.000	0.00	
			362,218.90000	0.400		144,887.56

CONTID: C23006  
 PCN: 23006-BID  
 PROJECT: BR101A-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 6  
 ESTIMATE RUN 02/01/2021  
 14:01:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY M-24-AA						
0225	625-00000	*Construction Surveying	0.500	0.160		
			L S	0.000	0.00	
			21,000.00000	0.160		3,360.00
0230	626-00000	*Mobilization	0.500	0.225		
			L S	0.045	9,900.00	
			220,000.00000	0.270		59,400.00
0235	626-01114	*Public Information Management (Tier IV)	161.000	37.000		
			DAY	17.000	595.00	
			35.00000	54.000		1,890.00
0240	627-00013	Pavement Marking Paint (High Build)	59.000	0.000		
			GAL	0.000	0.00	
			120.00000	0.000		0.00
0245	630-00000	*Flagging	200.000	16.000		
			HOUR	10.000	220.00	
			22.00000	26.000		572.00
0250	630-00007	*Traffic Control Inspection	124.000	23.000		
			DAY	17.000	4,420.00	
			260.00000	40.000		10,400.00
0255	630-00012	*Traffic Control Management	10.000	3.000		
			DAY	1.000	430.00	
			430.00000	4.000		1,720.00
0260	630-80002	*Flashing Beacon (Solar)	2.000	0.500		
			EACH	0.000	0.00	
			540.00000	0.500		270.00
0265	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000	0.000		
			EACH	2.000	86.00	
			43.00000	2.000		86.00
0270	630-80341	*Construction Traffic Sign (Panel Size A)	17.000	1.500		
			EACH	7.000	37.80	
			5.40000	8.500		45.90
0275	630-80342	*Construction Traffic Sign (Panel Size B)	24.000	6.000		
			EACH	3.500	18.90	
			5.40000	9.500		51.30

CONTID: C23006  
 PCN: 23006-BID  
 PROJECT: BR101A-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 7  
 ESTIMATE RUN 02/01/2021  
 14:01:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY M-24-AA						
0280	630-80355	*Portable Message Sign Panel	2.000	0.500		
			EACH	0.000	0.00	
			4,000.00000	0.500		2,000.00
0285	630-80360	*Drum Channelizing Device	50.000	2.500		
			EACH	19.500	159.90	
			8.20000	22.000		180.40
0290	630-80363	*Drum Channelizing Device (With Light) (Flashing)	15.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0295	630-80380	*Traffic Cone	100.000	14.500		
			EACH	0.000	0.00	
			1.00000	14.500		14.50
0300	630-86810	*Traffic Signal (Temporary)	1.000	0.500		
			EACH	0.000	0.00	
			50,000.00000	0.500		25,000.00
0305	700-70010	F/A Minor Contract Revisions	77,663.490	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0310	700-70016	F/A Fuel Cost Adjustment	2,400.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0315	700-70019	F/A Asphalt Cement Cost Adjustment	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0320	700-70025	F/A Quality Incentive Payment	24,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0325	700-70111	Project First Program	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C23006  
 PCN: 23006-BID  
 PROJECT: BR101A-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 02/01/2021

ESTIMATE NO: 0003

14:01:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY M-24-AA						
0330	700-70380	F/A Erosion Control	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
-----						
			CAT 0200	CURRENT AMT \$	899,398.04 \$	19,742.22 \$ 267,468.58
CAT NO0201 ROADWAY M-24-IA						
0335	202-00090	Removal of Delineator	4.000	0.000		
			EACH	4.000	120.00	
			30.00000	4.000		120.00
0340	202-00220	*Removal of Asphalt Mat	1,220.000	0.000		
			SY	50.000	345.00	
			6.90000	50.000		345.00
0345	202-00240	Removal of Asphalt Mat (Planing)	776.000	0.000		
			SY	0.000	0.00	
			5.20000	0.000		0.00
0350	202-00250	Removal of Pavement Marking	1,030.000	0.000		
			SF	113.400	487.62	
			4.30000	113.400		487.62
0355	202-00810	Removal of Ground Sign	4.000	0.000		
			EACH	4.000	136.00	
			34.00000	4.000		136.00
0360	202-01000	*Removal of Fence	986.000	986.000		
			LF	0.000	0.00	
			2.50000	986.000		2,465.00
0365	203-00010	*Unclassified Excavation (Complete In Place)	742.000	0.000		
			CY	0.000	0.00	
			19.00000	0.000		0.00
0370	203-01500	*Blading	40.000	0.000		
			HOOR	0.000	0.00	
			160.00000	0.000		0.00
0375	203-01510	*Backhoe	40.000	0.000		
			HOOR	0.000	0.00	
			140.00000	0.000		0.00



CONTID: C23006  
 PCN: 23006-BID  
 PROJECT: BR101A-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 9  
 ESTIMATE RUN 02/01/2021  
 14:01:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 ROADWAY M-24-IA						
0380	203-01550	*Dozing	40.000	0.000		
			hour	0.000	0.00	
			160.00000	0.000		0.00
0385	207-00205	*Topsoil	839.000	0.000		
			cy	0.000	0.00	
			6.40000	0.000		0.00
0390	207-00210	*Stockpile Topsoil	839.000	0.000		
			cy	118.000	625.40	
			5.30000	118.000		625.40
0395	208-00007	*Erosion Log Type 2 (8 Inch)	1,720.000	653.000		
			lf	168.000	588.00	
			3.50000	821.000		2,873.50
0400	208-00020	*Silt Fence	2,200.000	907.000		
			lf	0.000	0.00	
			1.50000	907.000		1,360.50
0405	208-00041	Rock Check Dam	1.000	0.000		
			each	0.000	0.00	
			530.00000	0.000		0.00
0410	208-00045	Concrete Washout Structure	2.000	0.000		
			each	1.000	1,000.00	
			1,000.00000	1.000		1,000.00
0415	208-00070	Vehicle Tracking Pad	2.000	0.000		
			each	1.000	1,500.00	
			1,500.00000	1.000		1,500.00
0420	208-00103	Removal and Disposal of Sediment (Labor)	40.000	0.000		
			hour	0.000	0.00	
			52.00000	0.000		0.00
0425	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	0.000		
			hour	0.000	0.00	
			120.00000	0.000		0.00
0430	208-00106	Sweeping (Sediment Removal)	40.000	1.000		
			hour	1.000	120.00	
			120.00000	2.000		240.00

CONTID: C23006  
 PCN: 23006-BID  
 PROJECT: BR101A-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 10  
 ESTIMATE RUN 02/01/2021  
 14:01:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 ROADWAY M-24-IA						
0435	208-00107	Removal of Trash	30.000	0.000		
			HOOR	0.000	0.00	
			100.00000	0.000		0.00
0440	208-00207	Erosion Control Management	40.000	2.000		
			DAY	3.000	75.00	
			25.00000	5.000		125.00
0445	210-01000	*Reset Fence	986.000	0.000		
			LF	0.000	0.00	
			4.90000	0.000		0.00
0450	212-00006	*Seeding (Native)	1.090	0.000		
			ACRE	0.000	0.00	
			1,440.00000	0.000		0.00
0455	212-00032	*Soil Conditioning	1.090	0.000		
			ACRE	0.000	0.00	
			4,670.00000	0.000		0.00
0460	213-00002	*Mulching (Weed Free Hay)	1.090	0.000		
			ACRE	0.000	0.00	
			1,270.00000	0.000		0.00
0465	213-00061	*Mulch Tackifier	218.000	0.000		
			LB	0.000	0.00	
			2.70000	0.000		0.00
0470	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	756.000	0.000		
			SY	0.000	0.00	
			3.60000	0.000		0.00
0475	240-00010	Removal of Nests	8.000	0.000		
			HOOR	0.000	0.00	
			1.00000	0.000		0.00
0480	240-00020	Netting	51.000	0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
0485	304-06007	*Aggregate Base Course (Class 6)	488.000	0.000		
			CY	0.000	0.00	
			71.00000	0.000		0.00

CONTID: C23006  
 PCN: 23006-BID  
 PROJECT: BR101A-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 11  
 ESTIMATE RUN 02/01/2021  
 14:01:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 ROADWAY M-24-IA						
0490	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	778.000	0.000		
			TON	0.000	0.00	
			180.00000	0.000		0.00
0495	411-10255	*Emulsified Asphalt (Slow-Setting)	486.000	0.000		
			GAL	0.000	0.00	
			11.00000	0.000		0.00
0500	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	750.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0505	606-02003	*End Anchorage (Nonflared)	4.000	0.000		
			EACH	0.000	0.00	
			2,980.00000	0.000		0.00
0510	607-00000	*Line Post	61.000	0.000		
			EACH	0.000	0.00	
			13.00000	0.000		0.00
0515	607-00010	*Corner and Line Brace Post	5.000	0.000		
			EACH	0.000	0.00	
			270.00000	0.000		0.00
0520	607-01000	*Fence Barbed Wire with Metal Posts	1,145.000	1,089.000		
			LF	0.000	0.00	
			4.70000	1,089.000		5,118.30
0525	609-60011	Curb Type 6 (Section M)	80.000	0.000		
			LF	0.000	0.00	
			27.00000	0.000		0.00
0530	612-00001	Delineator (Type I)	16.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
0535	612-00003	Delineator (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0540	621-00425	*Detour	0.500	0.400		
			L S	0.000	0.00	
			362,218.90000	0.400		144,887.56

CONTID: C23006  
 PCN: 23006-BID  
 PROJECT: BR101A-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 12  
 ESTIMATE RUN 02/01/2021  
 14:01:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 ROADWAY M-24-IA						
0545	625-00000	*Construction Surveying	0.500	0.170		
			L S	0.000	0.00	
			21,000.00000	0.170		3,570.00
0550	626-00000	*Mobilization	0.500	0.225		
			L S	0.045	9,900.00	
			220,000.00000	0.270		59,400.00
0555	626-01114	*Public Information Management (Tier IV)	161.000	37.000		
			DAY	18.000	630.00	
			35.00000	55.000		1,925.00
0560	627-00013	Pavement Marking Paint (High Build)	47.000	0.000		
			GAL	0.000	0.00	
			120.00000	0.000		0.00
0565	630-00000	*Flagging	200.000	16.000		
			HOOR	9.500	209.00	
			22.00000	25.500		561.00
0570	630-00007	*Traffic Control Inspection	124.000	24.000		
			DAY	16.000	4,160.00	
			260.00000	40.000		10,400.00
0575	630-00012	*Traffic Control Management	10.000	2.000		
			DAY	1.000	430.00	
			430.00000	3.000		1,290.00
0580	630-80002	*Flashing Beacon (Solar)	2.000	0.500		
			EACH	0.000	0.00	
			540.00000	0.500		270.00
0585	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000	0.000		
			EACH	2.000	86.00	
			43.00000	2.000		86.00
0590	630-80341	*Construction Traffic Sign (Panel Size A)	17.000	1.500		
			EACH	7.000	37.80	
			5.40000	8.500		45.90
0595	630-80342	*Construction Traffic Sign (Panel Size B)	24.000	5.500		
			EACH	3.500	18.90	
			5.40000	9.000		48.60

CONTID: C23006  
 PCN: 23006-BID  
 PROJECT: BR101A-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

ESTIMATE RUN 02/01/2021

14:01:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 ROADWAY M-24-IA						
0600	630-80355	*Portable Message Sign Panel	2.000	0.500		
			EACH	0.000	0.00	
			4,000.00000	0.500		2,000.00
0605	630-80360	*Drum Channelizing Device	50.000	2.500		
			EACH	19.500	159.90	
			8.20000	22.000		180.40
0610	630-80363	*Drum Channelizing Device (With Light) (Flashing)	15.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0615	630-80380	*Traffic Cone	100.000	14.000		
			EACH	0.000	0.00	
			1.00000	14.000		14.00
0620	630-86810	*Traffic Signal (Temporary)	1.000	0.500		
			EACH	0.000	0.00	
			50,000.00000	0.500		25,000.00
-----						
			CAT 0201	CURRENT AMT \$	758,514.65 \$	20,628.62 \$ 266,074.78
CAT NO0300 STRUCTURE M-24-AA						
0625	202-00400	*Removal of Bridge	1.000	0.000		
			EACH	1.000	45,000.00	
			45,000.00000	1.000		45,000.00
0630	206-00000	*Structure Excavation	145.000	0.000		
			CY	145.000	3,915.00	
			27.00000	145.000		3,915.00
0635	206-00100	*Structure Backfill (Class 1)	150.000	0.000		
			CY	0.000	0.00	
			66.00000	0.000		0.00
0640	420-00102	*Geotextile (Erosion Control) (Class 1)	150.000	0.000		
			SY	0.000	0.00	
			8.50000	0.000		0.00
0645	506-00005	*Riprap	90.000	0.000		
			SY	0.000	0.00	
			72.00000	0.000		0.00

CONTID: C23006  
 PCN: 23006-BID  
 PROJECT: BR101A-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 14  
 ESTIMATE RUN 02/01/2021  
 14:01:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURE M-24-AA						
0650	515-00120	Waterproofing (Membrane)	214.000	0.000		
			SY	0.000	0.00	
			31.00000	0.000		0.00
0655	601-03030	*Concrete Class D (Box Culvert)	186.000	0.000		
			CY	83.700	75,330.00	
			900.00000	83.700		75,330.00
0660	602-00020	*Reinforcing Steel (Epoxy Coated)	44,400.000	0.000		
			LB	14,652.000	21,978.00	
			1.50000	14,652.000		21,978.00
-----						
			CAT 0300	CURRENT AMT \$	307,204.00 \$	146,223.00 \$
						146,223.00
CAT NO0301 STRUCTURE M-24-IA						
0665	202-00400	*Removal of Bridge	1.000	0.000		
			EACH	1.000	45,000.00	
			45,000.00000	1.000		45,000.00
0670	206-00000	*Structure Excavation	150.000	0.000		
			CY	150.000	4,050.00	
			27.00000	150.000		4,050.00
0675	206-00100	*Structure Backfill (Class 1)	135.000	0.000		
			CY	0.000	0.00	
			66.00000	0.000		0.00
0680	420-00102	*Geotextile (Erosion Control) (Class 1)	161.000	0.000		
			SY	0.000	0.00	
			8.50000	0.000		0.00
0685	506-00005	*Riprap	87.000	0.000		
			SY	0.000	0.00	
			72.00000	0.000		0.00
0690	515-00120	Waterproofing (Membrane)	180.000	0.000		
			SY	0.000	0.00	
			31.00000	0.000		0.00
0695	601-03030	*Concrete Class D (Box Culvert)	187.500	0.000		
			CY	84.400	75,960.00	
			900.00000	84.400		75,960.00

CONTID: C23006  
 PCN: 23006-BID  
 PROJECT: BR101A-004

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 02/01/2021

ESTIMATE NO: 0003

14:01:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0301 STRUCTURE M-24-1A						
0700	602-00020	*Reinforcing Steel (Epoxy Coated)	38,900.000	0.000		
			LB	12,837.000	19,255.50	
			1.50000	12,837.000		19,255.50
			CAT 0301	CURRENT AMT \$ 298,272.50 \$	144,265.50 \$	144,265.50
-----						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0705	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00
0710	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
0715	620-00020	Sanitary Facility	2.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
			CAT 0400	CURRENT AMT \$ 66,000.00 \$	0.00 \$	63,000.00
			PROJECT TOTAL	CURRENT AMT \$ 2,329,389.19 \$	330,859.34 \$	887,031.86
-----						