

ESTIMATE SUMMARY

-----  
 CONTID: C23017 ESTIMATE NO: 0020 PROG SPEC YR: 2005  
 PCN: 23017-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: I-25 EXPRESS LANES SEGMENT 5 &  
 TIME CHARGED: 318.5 DAYS TIME ALLOW: 329 WORK DAYS  
 PERCENT TIME: 96.81 ORIG TIME ALLOW: 329 WORK DAYS

PROJECT NO: NHPP0253-273  
 I-25 EXPRESS LANES SEGMENT 5 & 6 CP-1

NAME OF ROAD:

PROJECT COUNTIES: WELD

CONTRACTOR:

RLW/SEMA , A Joint Venture	PAY PERIOD ENDING	03/04/2024	DATE TIME STARTED	09/30/2019
9351 Grant Street	DATE LET	08/05/2019	DATE WORK BEGAN	09/30/2019
Suite 110	DATE AWARDED	08/29/2019	DATE TIME STOPPED	03/04/2024
	DATE CONTRACT EXECUTED	09/18/2019	DATE ACCEPTED	03/04/2024
Thornton CO 80229 (801)617-1727	DATE NOTICE TO PROCEED	09/30/2019		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 16,743,025.23 PARTICIPATING	\$ 16,728,193.53	\$ 95,629.04
AWARD PROJECT AMT: \$ 16,685,952.70 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 99.91% TOTAL EARNINGS	16,728,193.53	95,629.04
FUNDS AVAILABLE: \$ 14,831.70 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	16,728,193.53
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-10,000.00	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	16,718,193.53
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	16,718,193.53
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 95,629.04

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 2  
 ESTIMATE RUN 03/07/2024  
 19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			40,003.81000	1.000		40,003.81
0010	202-00001	Removal of Structure	1.000	1.000		
			EACH	0.000	0.00	
			4,497.67000	1.000		4,497.67
0015	202-00010	Removal of Tree	7.000	7.000		
			EACH	0.000	0.00	
			483.45000	7.000		3,384.15
0016	202-00010	Rem Tree (Additional Area)	65.000	65.000		
			EACH	0.000	0.00	
			785.38000	65.000		51,049.70
0020	202-00019	Removal of Inlet	2.000	2.000		
			EACH	0.000	0.00	
			1,294.15000	2.000		2,588.30
0025	202-00021	Removal of Manhole	2.000	2.000		
			EACH	0.000	0.00	
			1,136.80000	2.000		2,273.60
0030	202-00027	Removal of Riprap	1,114.400	1,114.000		
			SY	0.000	0.00	
			23.10000	1,114.000		25,733.40
0035	202-00035	Removal of Pipe	1,186.000	1,186.000		
			LF	0.000	0.00	
			33.63000	1,186.000		39,885.18
0040	202-00037	Removal of End Section	6.000	6.000		
			EACH	0.000	0.00	
			422.96000	6.000		2,537.76
0045	202-00090	Removal of Delineator	19.000	19.000		
			EACH	0.000	0.00	
			6.42000	19.000		121.98
0050	202-00202	Removal of Gutter	149.000	149.000		
			LF	0.000	0.00	
			5.33000	149.000		794.17

CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 3  
 ESTIMATE RUN 03/07/2024  
 19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0055	202-00220	*Removal of Asphalt Mat	6,625.000	6,625.000		
			SY	0.000	0.00	
			19.99000	6,625.000		132,433.75
0060	202-00250	*Removal of Pavement Marking	6,071.000	6,071.000		
			SF	0.000	0.00	
			2.21000	6,071.000		13,416.91
0065	202-00400	Removal of Bridge	0.000	0.000		
			EACH	0.000	0.00	
			122,359.05000	0.000		0.00
0070	202-00405	Removal of Piling	0.000	0.000		
			EACH	0.000	0.00	
			4,291.33000	0.000		0.00
0075	202-00700	*Removal of Light Standard	3.000	3.000		
			EACH	0.000	0.00	
			1,070.00000	3.000		3,210.00
0080	202-00705	*Removal of Light Standard Foundation	3.000	3.000		
			EACH	0.000	0.00	
			1,301.40000	3.000		3,904.20
0085	202-00810	Removal of Ground Sign	10.000	10.000		
			EACH	0.000	0.00	
			48.15000	10.000		481.50
0090	202-00900	Removal of Concrete Footing	1.000	1.000		
			EACH	0.000	0.00	
			954.70000	1.000		954.70
0095	202-01000	*Removal of Fence	1,834.000	1,834.000		
			LF	0.000	0.00	
			2.17000	1,834.000		3,979.78
0100	202-01035	*Removal of Gate	1.000	1.000		
			EACH	0.000	0.00	
			217.26000	1.000		217.26
0105	202-01130	*Removal of Guardrail Type 3	1,681.000	1,681.000		
			LF	0.000	0.00	
			5.43000	1,681.000		9,127.83

CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 4  
 ESTIMATE RUN 03/07/2024  
 19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0110	202-01200	*Removal of Tensioned Cable Barrier	1,492.000	1,492.000		
			LF	0.000	0.00	
			13.98000	1,492.000		20,858.16
0115	202-04001	Plug Culvert	1.000	1.000		
			EACH	0.000	0.00	
			3,072.98000	1.000		3,072.98
0120	203-00010	Unclassified Excavation (Complete In Place)	23,515.000	23,515.000		
			CY	0.000	0.00	
			14.17000	23,515.000		333,207.55
0125	203-00050	Unsuitable Material	740.000	740.000		
			CY	0.000	0.00	
			37.91000	740.000		28,053.40
0126	900-00022	Added Item (Square Yard)/ Soft Spot Repair (Geosynthetic)	8,068.000	8,068.000		
			SY	0.000	0.00	
			5.32000	8,068.000		42,921.76
0130	203-00066	Embankment Material (Complete In Place) (R40)	9,341.000	9,341.000		
			CY	0.000	0.00	
			40.41000	9,341.000		377,469.81
0135	203-01100	Proof Rolling	18.000	18.000		
			HOURL	0.000	0.00	
			127.99000	18.000		2,303.82
0140	203-01500	Blading	40.000	40.000		
			HOURL	0.000	0.00	
			213.81000	40.000		8,552.40
0145	203-01510	Backhoe	39.000	39.000		
			HOURL	0.000	0.00	
			223.47000	39.000		8,715.33
0150	203-01550	Dozing	41.000	41.000		
			HOURL	0.000	0.00	
			260.56000	41.000		10,682.96
0155	203-01594	Combination Loader	43.000	43.000		
			HOURL	0.000	0.00	
			97.05000	43.000		4,173.15

CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 5  
 ESTIMATE RUN 03/07/2024  
 19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0160	203-01597	*Potholing	91.000	91.000		
			378.94000	91.000		34,483.54
0165	203-02330	Laborer	118.000	118.000		
			47.32000	118.000		5,583.76
0170	206-00000	Structure Excavation	25.000	25.000		
			47.40000	25.000		1,185.00
0175	206-00065	Structure Backfill (Flow-Fill)	0.000	0.000		
			212.85000	0.000		0.00
0180	206-00200	Structure Backfill (Class 2)	16.000	16.000		
			52.75000	16.000		844.00
0185	206-01781	Shoring (Area 1)	0.000	0.000		
			90,519.97000	0.000		0.00
0190	206-01782	Shoring (Area 2)	0.000	0.000		
			92,809.77000	0.000		0.00
0195	207-00205	Topsoil	6,593.000	6,593.000		
			10.46000	6,593.000		68,962.78
0200	207-00210	Stockpile Topsoil	9,250.000	9,250.000		
			7.83000	9,250.000		72,427.50
0205	207-00305	Wetland Topsoil	0.000	0.000		
			87.57000	0.000		0.00
0210	207-00310	Stockpile Wetland Topsoil	340.000	340.000		
			22.37000	340.000		7,605.80

CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 6  
 ESTIMATE RUN 03/07/2024  
 19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0215	207-00405	Topsoil (Special)	0.000	0.000		
			CY	0.000	0.00	
			53.50000	0.000		0.00
0220	208-00002	*Erosion Log Type 1 (12 Inch)	7,906.000	7,906.000		
			LF	0.000	0.00	
			4.13000	7,906.000		32,651.78
0225	208-00020	*Silt Fence	4,409.000	4,409.000		
			LF	0.000	0.00	
			1.47000	4,409.000		6,481.23
0230	208-00033	Sediment Trap	0.000	0.000		
			EACH	0.000	0.00	
			1,823.79000	0.000		0.00
0235	208-00035	*Aggregate Bag	846.000	846.000		
			LF	0.000	0.00	
			10.86000	846.000		9,187.56
0240	208-00045	Concrete Washout Structure	3.000	3.000		
			EACH	0.000	0.00	
			1,189.29000	3.000		3,567.87
0245	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	3.000	3.000		
			EACH	0.000	0.00	
			6,197.64000	3.000		18,592.92
0250	208-00056	*Storm Drain Inlet Protection (Type III)	0.000	0.000		
			EACH	0.000	0.00	
			195.53000	0.000		0.00
0255	208-00070	Vehicle Tracking Pad	8.000	8.000		
			EACH	0.000	0.00	
			3,541.28000	8.000		28,330.24
0260	208-00071	Maintenance Aggregate (Vehicle Tracking Pad)	419.000	419.000		
			CY	0.000	0.00	
			82.39000	419.000		34,521.41
0265	208-00103	Removal and Disposal of Sediment (Labor)	149.000	149.000		
			HOURL	0.000	0.00	
			52.29000	149.000		7,791.21

CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 7  
 ESTIMATE RUN 03/07/2024  
 19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0270	208-00105	Removal and Disposal of Sediment (Equipment)	67.000	66.500		
			HOOR	0.000	0.00	
			97.05000	66.500		6,453.83
0275	208-00106	*Sweeping (Sediment Removal)	21.000	21.000		
			HOOR	0.000	0.00	
			141.89000	21.000		2,979.69
0280	208-00400	Water Control	1.000	1.000		
			L S	0.000	0.00	
			263,557.16000	1.000		263,557.16
0285	208-00521	Temporary Stream Crossing	1.000	1.000		
			EACH	0.000	0.00	
			154,161.93000	1.000		154,161.93
0286	210-02042	Relay Pipe (42 In)	72.000	72.000		
			LF	0.000	0.00	
			453.75000	72.000		32,670.00
0290	210-04015	Modify Manhole	0.000	0.000		
			EACH	0.000	0.00	
			2,374.11000	0.000		0.00
0295	212-00006	*Seeding (Native)	5.900	5.900		
			ACRE	0.000	0.00	
			706.09000	5.900		4,165.93
0300	212-00022	*Seeding (Riparian)	0.100	0.100		
			ACRE	0.000	0.00	
			1,433.90000	0.100		143.39
0305	212-00028	*Seeding (Wetlands)	0.000	0.000		
			ACRE	0.000	0.00	
			3,802.05000	0.000		0.00
0310	212-00032	*Soil Conditioning	6.000	6.000		
			ACRE	0.000	0.00	
			2,525.63000	6.000		15,153.78
0315	213-00003	*Mulching (Weed Free)	4.100	4.100		
			ACRE	0.000	0.00	
			793.00000	4.100		3,251.30

CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 8  
 ESTIMATE RUN 03/07/2024  
 19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0320	213-00012	*Spray-on Mulch Blanket	0.200	0.200		
			ACRE	0.000	0.00	
			4,562.44000	0.200		912.49
0325	213-00061	*Mulch Tackifier	5,426.000	5,426.000		
			LB	0.000	0.00	
			2.44000	5,426.000		13,239.44
0330	214-01011	*Live Brush Mattress	0.000	0.000		
			LF	0.000	0.00	
			53.50000	0.000		0.00
0335	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	11,636.000	11,636.000		
			SY	0.000	0.00	
			2.66000	11,636.000		30,951.76
0340	217-00020	*Herbicide Treatment	71.000	71.000		
			HOURL	0.000	0.00	
			107.17000	71.000		7,609.07
0345	218-00000	*Noxious Weed Management	1.000	1.000		
			L S	0.000	0.00	
			6,858.61000	1.000		6,858.61
0350	240-00000	*Wildlife Biologist	52.000	52.000		
			HOURL	0.000	0.00	
			107.00000	52.000		5,564.00
0355	240-00010	*Removal of Nests	9.000	9.000		
			HOURL	0.000	0.00	
			238.74000	9.000		2,148.66
0360	240-00020	Netting	0.000	0.000		
			SY	0.000	0.00	
			171.80000	0.000		0.00
0365	250-00010	Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			2,669.65000	1.000		2,669.65
0370	250-00204	* Materials Management Plan	1.000	1.000		
			L S	0.000	0.00	
			2,669.65000	1.000		2,669.65



CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 9  
 ESTIMATE RUN 03/07/2024  
 19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0375	304-06007	Aggregate Base Course (Class 6)	3,934.000	3,934.000		
			CY	0.000	0.00	
			62.18000	3,934.000		244,616.12
0380	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	237.250	237.250		
			TON	0.000	0.00	
			189.14000	237.250		44,873.47
0385	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	6,294.940	6,294.940		
			TON	0.000	0.00	
			79.17000	6,294.940		498,370.40
0386	900-00006	Added Item (Dollar)/ Overweight Trucks	-302.000	-302.000		
			DOL	0.000	0.00	
			1.00000	-302.000		-302.00
0390	420-00102	Geotextile (Erosion Control) (Class 1)	4,372.000	4,372.000		
			SY	0.000	0.00	
			2.64000	4,372.000		11,542.08
0395	502-00460	Pile Tip	0.000	0.000		
			EACH	0.000	0.00	
			147.60000	0.000		0.00
0400	502-00500	Complete Joint Penetration (CJP) Splice	0.000	0.000		
			EACH	0.000	0.00	
			249.41000	0.000		0.00
0405	502-02010	Dynamic Pile Test	0.000	0.000		
			EACH	0.000	0.00	
			2,461.00000	0.000		0.00
0410	502-11274	Steel Piling (HP 12x74)	0.000	0.000		
			LF	0.000	0.00	
			102.02000	0.000		0.00
0415	503-00042	Drilled Shaft (42 Inch)	0.000	0.000		
			LF	0.000	0.00	
			542.98000	0.000		0.00
0420	503-00310	Crosshole Sonic Logging Testing	0.000	0.000		
			EACH	0.000	0.00	
			5,350.00000	0.000		0.00

CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 10  
 ESTIMATE RUN 03/07/2024  
 19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0425	506-00224	Riprap (24 Inch)	2,675.000	2,675.000		
			CY	0.000	0.00	
			146.26000	2,675.000		391,245.50
0430	506-00409	Soil Riprap (9 Inch)	68.000	68.000		
			CY	0.000	0.00	
			201.46000	68.000		13,699.28
0435	506-00424	Soil Riprap (24 Inch)	1,732.000	1,732.000		
			CY	0.000	0.00	
			160.10000	1,732.000		277,293.20
0440	506-00700	Void-Filled Riprap	1,058.000	1,058.000		
			CY	0.000	0.00	
			163.97000	1,058.000		173,480.26
0441	514-00000	Pipe Railing	22.000	22.000		
			LF	0.000	0.00	
			177.88000	22.000		3,913.36
0445	515-00120	Waterproofing (Membrane)	0.000	0.000		
			SY	0.000	0.00	
			16.05000	0.000		0.00
0450	518-01004	Bridge Expansion Device (0-4 Inch)	0.000	0.000		
			LF	0.000	0.00	
			318.89000	0.000		0.00
0455	601-03000	Concrete Class D (42 inch Waterline)	243.500	243.500		
			CY	0.000	0.00	
			1,118.47000	243.500		272,347.45
0460	601-03050	Concrete Class D (Wall)	17.500	17.500		
			CY	0.000	0.00	
			957.34000	17.500		16,753.45
0465	601-04550	*Concrete Class G	0.000	0.000		
			CY	0.000	0.00	
			1,043.09000	0.000		0.00
0470	601-06150	Concrete (Patching)	6.000	6.000		
			SF	0.000	0.00	
			68.43000	6.000		410.58

CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 11  
 ESTIMATE RUN 03/07/2024  
 19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0475	601-40300	Structural Concrete Coating	0.000	0.000		
			SY	0.000	0.00	
			14.34000	0.000		0.00
0480	602-00000	Reinforcing Steel (42 Inch Waterline)	36,279.000	36,279.000		
			LB	0.000	0.00	
			1.14000	36,279.000		41,358.06
0485	602-00020	Reinforcing Steel (Epoxy Coated)	0.000	0.000		
			LB	0.000	0.00	
			1.33000	0.000		0.00
0490	603-01485	48 Inch Reinforced Concrete Pipe (Complete In Place)	77.000	77.000		
			LF	0.000	0.00	
			362.96000	77.000		27,947.92
0495	603-50015	15 Inch Plastic Pipe	0.000	0.000		
			LF	0.000	0.00	
			109.52000	0.000		0.00
0500	604-00505	Inlet Type D (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,944.00000	1.000		3,944.00
0505	604-00510	Inlet Type D (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,438.53000	1.000		5,438.53
0506	604-30015	MH Slab Base (15 Ft)	1.000	1.000		
			EACH	0.000	0.00	
			9,343.29000	1.000		9,343.29
0510	604-20000	Outlet Structure	0.000	0.000		
			EACH	0.000	0.00	
			31,756.78000	0.000		0.00
0515	604-25007	Vane Grate Inlet Special (Double) (5 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			9,974.71000	0.000		0.00
0520	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	675.000	675.000		
			LF	0.000	0.00	
			57.69000	675.000		38,940.75

CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 12  
 ESTIMATE RUN 03/07/2024  
 19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0525	606-01380	*Transition Type 3H	1.000	1.000		
			EACH	0.000	0.00	
			1,955.33000	1.000		1,955.33
0526	606-02003	End Anchor (Nonflared)	3.000	3.000		
			EACH	0.000	0.00	
			3,354.45000	3.000		10,063.35
0530	606-02005	*End Anchorage (Flared)	1.000	1.000		
			EACH	0.000	0.00	
			3,530.45000	1.000		3,530.45
0535	606-11030	Bridge Rail Type 10M	0.000	0.000		
			LF	0.000	0.00	
			192.93000	0.000		0.00
0540	607-00005	*End Post	9.000	9.000		
			EACH	0.000	0.00	
			488.83000	9.000		4,399.47
0545	607-00010	*Corner and Line Brace Post	13.000	13.000		
			EACH	0.000	0.00	
			1,070.00000	13.000		13,910.00
0550	607-01000	*Fence Barbed Wire with Metal Posts	1,827.000	1,827.000		
			LF	0.000	0.00	
			3.26000	1,827.000		5,956.02
0555	607-11525	*Fence (Plastic)	1,903.000	1,903.000		
			LF	0.000	0.00	
			2.68000	1,903.000		5,100.04
0560	607-60116	*16 Foot Gate	2.000	2.000		
			EACH	0.000	0.00	
			597.47000	2.000		1,194.94
0565	613-00200	*2 Inch Electrical Conduit	0.000	0.000		
			LF	0.000	0.00	
			23.54000	0.000		0.00
0570	613-01200	*2 Inch Electrical Conduit (Plastic)	150.000	150.000		
			LF	0.000	0.00	
			18.50000	150.000		2,775.00

CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 13  
 ESTIMATE RUN 03/07/2024  
 19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0575	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			9,792.07000	1.000		9,792.07
0580	613-13000	*Luminaire (LED) (Special)	4.000	4.000		
			EACH	0.000	0.00	
			921.51000	4.000		3,686.04
0585	613-33300	*Light Standard Timber (30 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			3,437.46000	4.000		13,749.84
0590	613-50106	*Lighting Control Center (Special)	0.000	0.000		
			EACH	0.000	0.00	
			1,322.72000	0.000		0.00
0595	613-74000	*Light Mast Arm	4.000	4.000		
			EACH	0.000	0.00	
			1,469.56000	4.000		5,878.24
0600	615-00030	Embankment Protector Type 3	0.000	0.000		
			EACH	0.000	0.00	
			2,039.48000	0.000		0.00
0605	618-01992	Prestressed Concrete Box (Depth Less Than 32 Inches)	0.000	0.000		
			SF	0.000	0.00	
			62.74000	0.000		0.00
0610	619-06441	42 Inch Ductile Iron Pipe (Restrained)(Install Only)	2,830.000	2,830.000		
			LF	0.000	0.00	
			414.77000	2,830.000		1,173,799.10
0611	700-70034	F/A Chlorination Slug Method	83,873.930	83,873.930		
			F A	0.000	0.00	
			1.00000	83,873.930		83,873.93
0615	619-06451	42 Inch Ductile Iron Pipe (Non-Restrained)(Install Only)	1,045.000	1,045.000		
			LF	0.000	0.00	
			400.53000	1,045.000		418,553.85
0620	619-10240	24 Inch Welded Steel Pipe	100.000	100.000		
			LF	0.000	0.00	
			882.62000	100.000		88,262.00

CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 14  
 ESTIMATE RUN 03/07/2024  
 19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0625	619-10600	60 Inch Welded Steel Pipe	200.000	200.000		
			LF	0.000	0.00	
			1,377.20000	200.000		275,440.00
0630	619-50480	6 Inch Plastic Pipe	2,684.000	2,684.000		
			LF	0.000	0.00	
			77.23000	2,684.000		207,285.32
0631	900-00014	Added Item (Lump Sum)/ Fittings	1.000	1.000		
			L S	0.000	0.00	
			16,417.68000	1.000		16,417.68
0632	900-00007	Added Item (Each)/ Connections	2.000	2.000		
			EACH	0.000	0.00	
			2,760.48000	2.000		5,520.96
0635	621-00451	*Detour Pavement (TYPE I)	1,463.630	1,463.630		
			TON	0.000	0.00	
			100.68000	1,463.630		147,358.27
0640	621-00451	*Detour Pavement (TYPE II)	1,511.700	1,511.700		
			TON	0.000	0.00	
			89.71000	1,511.700		135,614.61
0643	622-00270	Bollard	48.000	48.000		
			EACH	0.000	0.00	
			1,200.00000	48.000		57,600.00
0645	624-20300	Detour Drainage Pipe (Class 0)	64.000	64.000		
			LF	0.000	0.00	
			228.04000	64.000		14,594.56
0650	624-27025	24 Inch Drainage Pipe (Class 7) (Complete In Place)	0.000	0.000		
			LF	0.000	0.00	
			164.51000	0.000		0.00
0655	624-27037	36 Inch Drainage Pipe (Class 7) (Complete In Place)	430.000	430.000		
			LF	0.000	0.00	
			202.47000	430.000		87,062.10
0656	616-30048	48 In Trash Guard	1.000	1.000		
			EACH	0.000	0.00	
			3,600.00000	1.000		3,600.00

CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 15  
 ESTIMATE RUN 03/07/2024  
 19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0657	624-27043	42 In Drainage Pipe (CL 7) (CIP)	24.000	24.000		
			LF	0.000	0.00	
			359.20000	24.000		8,620.80
0660	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			141,596.31000	1.000		141,596.31
0661	625-00001	Const Surveying (Hour)	1,076.000	1,076.000		
			HOOR	0.000	0.00	
			150.00000	1,076.000		161,400.00
0665	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			1,734,310.95000	1.000		1,734,310.95
0670	626-00100	Mobilization (without Autopay) (Overhead)	1.000	1.000		
			L S	0.000	0.00	
			2,274,227.64000	1.000		2,274,227.64
0675	626-01101	*Public Information Services (Tier I) GAP PROJECT ONLY	1.000	1.000		
			L S	0.000	0.00	
			33,153.95000	1.000		33,153.95
0680	627-00013	*Pavement Marking Paint (High Build)	276.000	276.000		
			GAL	0.000	0.00	
			60.01000	276.000		16,562.76
0685	630-00000	*Flagging	173.000	173.000		
			HOOR	0.000	0.00	
			30.89000	173.000		5,343.97
0690	630-00007	*Traffic Control Inspection	367.000	367.000		
			DAY	0.000	0.00	
			275.77000	367.000		101,207.59
0695	630-00015	*Uniformed Traffic Control Coordination	9.000	9.000		
			HOOR	0.000	0.00	
			55.15000	9.000		496.35
0700	630-00017	*Traffic Control Management (Special)	62.000	62.000		
			DAY	0.000	0.00	
			1,103.09000	62.000		68,391.58

CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 16  
 ESTIMATE RUN 03/07/2024  
 19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0705	630-80002	*Flashing Beacon (Solar)	16.000	16.000		
			EACH	0.000	0.00	
			882.47000	16.000		14,119.52
0710	630-80336	*Barricade (Type 3 M-B) (Temporary)	8.000	8.000		
			EACH	0.000	0.00	
			137.89000	8.000		1,103.12
0715	630-80341	*Construction Traffic Sign (Panel Size A) (EXCLUDE REMOVAL)	103.000	103.000		
			EACH	0.000	0.00	
			110.31000	103.000		11,361.93
0720	630-80342	*Construction Traffic Sign (Panel Size B) (EXCLUDE REMOVAL)	125.000	125.000		
			EACH	0.000	0.00	
			165.46000	125.000		20,682.50
0725	630-80343	*Construction Traffic Sign (Panel Size C) (EXCLUDE REMOVAL)	0.000	0.000		
			EACH	0.000	0.00	
			193.04000	0.000		0.00
0730	630-80344	*Construction Traffic Sign (Special) (EXCLUDE REMOVAL)	75.000	75.000		
			SF	0.000	0.00	
			22.06000	75.000		1,654.50
0735	630-80355	Portable Message Sign Panel	6.000	6.000		
			EACH	0.000	0.00	
			9,927.83000	6.000		59,566.98
0740	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	2.000		
			EACH	0.000	0.00	
			1,070.00000	2.000		2,140.00
0745	630-80360	*Drum Channelizing Device	24.000	24.000		
			EACH	0.000	0.00	
			60.67000	24.000		1,456.08
0750	630-80363	*Drum Channelizing Device (With Light) (Flashing)	0.000	0.000		
			EACH	0.000	0.00	
			110.31000	0.000		0.00
0755	630-80370	Concrete Barrier (Temporary)	7,920.000	7,920.000		
			LF	0.000	0.00	
			66.99000	7,920.000		530,560.80



CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 17  
 ESTIMATE RUN 03/07/2024  
 19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0760	630-80380	*Traffic Cone	165.000	165.000		
			EACH	0.000	0.00	
			14.34000	165.000		2,366.10
0761	630-80393	Stackable Vertical Panels	23.000	23.000		
			EACH	0.000	0.00	
			43.20000	23.000		993.60
0762	630-80401	Delin (Ty I) (Temp)	6.000	6.000		
			EACH	0.000	0.00	
			42.80000	6.000		256.80
0763	630-80403	Delin (Ty III) (Temp)	3.000	3.000		
			EACH	0.000	0.00	
			53.50000	3.000		160.50
0765	630-85010	*Impact Attenuator (Temporary)	3.000	3.000		
			EACH	0.000	0.00	
			6,563.40000	3.000		19,690.20
0770	630-85041	*Mobile Attenuator	59.000	59.000		
			DAY	0.000	0.00	
			551.55000	59.000		32,541.45
0775	632-00000	Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			73,502.47000	1.000		73,502.47
0780	700-70010	F/A Minor Contract Revisions	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0785	700-70016	F/A Fuel Cost Adjustment	-21,109.660	-21,109.660		
			F A	0.000	0.00	
			1.00000	-21,109.660		-21,109.66
0786	900-00006	Added Item (Dollar)/ HMA Quality Level (CMO 025)	7,665.000	0.000		
			DOL	7,665.000	7,665.00	
			1.00000	7,665.000		7,665.00
0790	700-70019	F/A Asphalt Cement Cost Adjustment	-38,611.870	-38,611.870		
			F A	0.000	0.00	
			1.00000	-38,611.870		-38,611.87

CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 18  
 ESTIMATE RUN 03/07/2024  
 19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0795	700-70023	F/A On-The-Job Trainee	12,800.000	12,800.000		
			F A	0.000	0.00	
			1.00000	12,800.000		12,800.00
0800	700-70589	F/A Environmental Health & Safety Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0801	700-70155	F/A Pvmt Surf Course Maint	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0802	700-70034	F/A Lay Flat Rental	31,827.030	31,827.030		
			F A	0.000	0.00	
			1.00000	31,827.030		31,827.03
0803	700-70034	F/A Additional Emergency Waterline Parts	3,637.140	3,637.140		
			F A	0.000	0.00	
			1.00000	3,637.140		3,637.14
0805	700-71000	CMGC Overrun Pool	3,620.300	3,620.300		
			F A	0.000	0.00	
			1.00000	3,620.300		3,620.30
0806	900-00014	Added Item (Lump Sum)/ Waterline Diversion	1.000	1.000		
			L S	0.000	0.00	
			24,820.45000	1.000		24,820.45
0807	700-70034	F/A Great Western Railroad Bridge Investigation	44,023.030	44,023.030		
			F A	0.000	0.00	
			1.00000	44,023.030		44,023.03
0808	900-00014	Added Item (Lump Sum)/ Coring	1.000	1.000		
			L S	0.000	0.00	
			5,596.00000	1.000		5,596.00
0809	900-00007	Added Item (Each)/ Grounding Mats	5.000	5.000		
			EACH	0.000	0.00	
			2,544.92000	5.000		12,724.60
0811	900-00004	Added Item (Cubic Yard)/ 3/4 In Rock	10.000	10.000		
			CY	0.000	0.00	
			34.83000	10.000		348.30

CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/07/2024

ESTIMATE NO: 0020

19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0812	900-00006	Added Item (Dollar)/ Working Time Violation Price Reduction	-3,450.000	-3,450.000		
			DOL	0.000	0.00	
			1.00000	-3,450.000		-3,450.00
-----						
			CAT 0200	CURRENT AMT	\$12,351,589.31 \$	7,665.00 \$12,341,531.55
CAT NO0300 STRUCTURES C-17-FF						
0825	202-00400	Rem Bridge	1.000	1.000		
			EACH	0.000	0.00	
			122,359.05000	1.000		122,359.05
0830	202-00405	Rem of Pilling	9.000	9.000		
			EACH	0.000	0.00	
			4,291.33000	9.000		38,621.97
0835	206-00000	Str Excav	725.000	725.000		
			CY	0.000	0.00	
			47.40000	725.000		34,365.00
0840	206-00065	Str Bkfl (Flow-Fill)	21.000	21.000		
			CY	0.000	0.00	
			212.85000	21.000		4,469.85
0841	206-00100	Str Bkfl (CL 1)	1,022.000	1,022.000		
			CY	0.000	0.00	
			88.25000	1,022.000		90,191.50
0842	206-00360	Mechanical Reinforcement of Soil	792.000	792.000		
			CY	0.000	0.00	
			25.50000	792.000		20,196.00
0845	206-00200	Str Bkfl (CL 2)	80.000	80.000		
			CY	0.000	0.00	
			52.75000	80.000		4,220.00
0850	206-01781	Shoring (A 1)	1.000	1.000		
			L S	0.000	0.00	
			90,519.97000	1.000		90,519.97
0855	206-01782	Shoring (A 2)	1.000	1.000		
			L S	0.000	0.00	
			92,809.77000	1.000		92,809.77

CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 20  
 ESTIMATE RUN 03/07/2024  
 19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES C-17-FF						
0860	403-33841	HMA (Gr S) (100) (PG 64-22)	0.000	0.000		
			TON	0.000	0.00	
			79.17000	0.000		0.00
0861	403-34851	HMA (Gr SX) (100) (PG 64-28)	392.940	392.940		
			TON	0.000	0.00	
			128.40000	392.940		50,453.50
0864	502-00100	Drill Hole Fac Pile Driving	165.000	165.000		
			LF	0.000	0.00	
			56.15000	165.000		9,264.75
0865	502-00460	Pile Tip	18.000	18.000		
			EACH	0.000	0.00	
			147.60000	18.000		2,656.80
0870	502-00500	CJP Splice	2.000	2.000		
			EACH	0.000	0.00	
			249.41000	2.000		498.82
0875	502-02010	Dynamic Pile Test	5.000	5.000		
			EACH	0.000	0.00	
			2,461.00000	5.000		12,305.00
0880	502-11274	Steel Pile (HP 12x74)	947.000	947.000		
			LF	0.000	0.00	
			102.02000	947.000		96,612.94
0885	503-00042	Drilled Shaft (42 Inch)	514.000	514.000		
			LF	0.000	0.00	
			542.98000	514.000		279,091.72
0890	503-00310	CSL Testing	7.000	7.000		
			EACH	0.000	0.00	
			5,350.00000	7.000		37,450.00
0895	515-00120	Waterproofing (Membrane)	2,226.000	2,226.000		
			SY	0.000	0.00	
			16.05000	2,226.000		35,727.30
0900	518-01004	Br Expan Device (0-4 In)	0.000	0.000		
			LF	0.000	0.00	
			318.89000	0.000		0.00

CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 21  
 ESTIMATE RUN 03/07/2024  
 19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES C-17-FF						
0901	518-00000	Brdg Compress Joint Sealer	182.000	182.000		
			LF	0.000	0.00	
			68.60000	182.000		12,485.20
0905	601-04550	Conc CL G	829.200	829.200		
			CY	0.000	0.00	
			1,043.09000	829.200		864,930.23
0910	601-40300	Struct Conc Coating	571.000	571.000		
			SY	0.000	0.00	
			14.34000	571.000		8,188.14
0915	602-00020	Reinf Steel (Epoxy)	239,928.000	239,928.000		
			LB	0.000	0.00	
			1.33000	239,928.000		319,104.24
0920	603-50015	15 In Plastic Pipe	45.000	45.000		
			LF	0.000	0.00	
			109.52000	45.000		4,928.40
0925	604-25007	Vane Grate Inlet Spec (D) (5 Ft)	1.000	1.000		
			EACH	0.000	0.00	
			9,974.71000	1.000		9,974.71
0930	606-11030	Brdg Rail Ty 10M	470.000	470.000		
			LF	0.000	0.00	
			192.93000	470.000		90,677.10
0930		MATERIAL ALLOWANCE Bridge Rail		0.000		
			LF	0.000	0.00	
			108.61000	0.000		0.00
0935	613-00200	2 In Elec Cond	470.000	470.000		
			LF	0.000	0.00	
			23.54000	470.000		11,063.80
0940	618-01992	Prestress Conc Box (Depth Less Than 32")	16,336.000	16,336.000		
			SF	0.000	0.00	
			62.74000	16,336.000		1,024,920.64
0940		MATERIAL ALLOWANCE Prestress Girder		0.000		
			SF	0.000	0.00	
			40.81000	0.000		0.00

CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/07/2024

ESTIMATE NO: 0020

19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES C-17-FF						
0941	900-00006	Added Item (Dollar)/ Crane Operation Standby Time	2,111.030	2,111.030		
		DOL		0.000	0.00	
			1.00000	2,111.030		2,111.03
0945	621-00500	Temp Brdg	1.000	1.000		
		L S		0.000	0.00	
			687,414.95000	1.000		687,414.95
			CAT 0300	CURRENT AMT \$ 4,057,612.38 \$	0.00 \$	4,057,612.38
-----						
CAT NO0301 TEMPORARY BRIDGE						
0810	621-00500	Temporary Bridge	0.000	0.000		
		L S		0.000	0.00	
			687,414.95000	0.000		0.00
			CAT 0301	CURRENT AMT \$ 0.00 \$	0.00 \$	0.00
-----						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0815	620-00014	Field Laboratory (Special)	1.000	1.000		
		EACH		0.000	0.00	
			16,889.54000	1.000		16,889.54
0820	620-00020	Sanitary Facility	3.000	3.000		
		EACH		0.000	0.00	
			1,712.00000	3.000		5,136.00
			CAT 0400	CURRENT AMT \$ 22,025.54 \$	0.00 \$	22,025.54
-----						
CAT NO1300 WATER QUALITY						
0949	202-01000	Rem Fence (WQ CMO24)	16.000	0.000		
		LF		16.000	34.72	
			2.17000	16.000		34.72
0950	203-00010	Uncl Excav (CIP)	6,128.000	6,128.000		
		CY		0.000	0.00	
			14.17000	6,128.000		86,833.76
0951	203-00010	Uncl Excav (CIP) (WQ CMO24)	850.000	0.000		
		CY		850.000	12,044.50	
			14.17000	850.000		12,044.50
0955	207-00205	Topsoil	1,635.000	1,635.000		
		CY		0.000	0.00	
			10.46000	1,635.000		17,102.10

CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 23  
 ESTIMATE RUN 03/07/2024  
 19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO1300 WATER QUALITY						
0956	207-00205	Topsoil (Imported) (w/scarification and subgrade testing) (WQ CMO24)	530.000	0.000		
			CY	530.000	34,397.00	
			64.90000	530.000		34,397.00
0960	207-00210	Stockpile Topsoil	1,635.000	1,635.000		
			CY	0.000	0.00	
			7.83000	1,635.000		12,802.05
0961	210-04025	Modify Structure (WQ CMO24)	1.000	1.000		
			EACH	0.000	0.00	
			6,883.97000	1.000		6,883.97
0965	212-00006	Seeding (Native)	1.300	1.300		
			ACRE	0.000	0.00	
			706.09000	1.300		917.92
0966	212-00006	Seeding (Native) (WQ CMO24)	0.800	0.000		
			ACRE	0.800	742.26	
			927.83000	0.800		742.26
0967	212-00022	Seeding (Riparian) (WQ CMO24)	0.400	0.000		
			ACRE	0.100	257.73	
			2,577.33000	0.100		257.73
0968	213-00003	Mulching (Weed Free) (WQ CMO24)	0.400	0.000		
			ACRE	0.400	340.20	
			850.50000	0.400		340.20
0969	213-00061	Mulch Tackifier (WQ CMO24)	100.000	0.000		
			LB	80.000	329.60	
			4.12000	80.000		329.60
0970	212-00032	Soil Conditioning	1.300	1.300		
			ACRE	0.000	0.00	
			2,525.63000	1.300		3,283.32
0975	213-00003	Mulching (Weed Free)	0.500	0.500		
			ACRE	0.000	0.00	
			793.00000	0.500		396.50
0980	213-00061	Mulch Tackifier	700.000	700.000		
			LB	0.000	0.00	
			2.44000	700.000		1,708.00

CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

ESTIMATE RUN 03/07/2024

19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO1300 WATER QUALITY						
0982	216-00047	Soil Wrap (Coir and Jute) (In Low Flow Channel) (WQ CMO24)	740.000	0.000		
			SY	664.000	5,650.64	
			8.51000	664.000		5,650.64
0983	216-00066	Concrete Block SRS (Grasscrete) (WQ CMO24)	18.000	0.000		
			SY	18.000	8,416.98	
			467.61000	18.000		8,416.98
0984	601-03050	Conc CL D (Wall)	34.200	34.200		
			CY	0.000	0.00	
			957.34000	34.200		32,741.03
0985	604-20000	Outlet Structure	1.000	1.000		
			EACH	0.000	0.00	
			31,756.78000	1.000		31,756.78
0986	304-06007	ABC (CL 6) (WQ CMO24)	27.000	0.000		
			CY	27.000	3,802.41	
			140.83000	27.000		3,802.41
0987	420-00102	Geotextile (Er Cont) (CL 1) (WQ CMO24)	160.000	0.000		
			SY	160.000	1,568.00	
			9.80000	160.000		1,568.00
0988	216-00201	Soil Reten Blanket (S-C)(BioD Cl 1) 1)	2,360.000	0.000		
			SY	2,006.000	4,373.08	
			2.18000	2,006.000		4,373.08
0989	506-00700	Void-Filled Riprap (9 INCH) (WQ CMO24)	35.000	0.000		
			CY	35.000	15,409.45	
			440.27000	35.000		15,409.45
0990	601-03050	Conc CL D (Wall) (WQ CMO24)	7.800	7.800		
			CY	0.000	0.00	
			1,105.43000	7.800		8,622.35
0991	607-60116	16 Ft Gate (WQ CMO24)	1.000	0.000		
			EACH	1.000	597.47	
			597.47000	1.000		597.47
0992	616-30499	Trash Guard Spec (WQ CMO24)	1.000	1.000		
			EACH	0.000	0.00	
			16,012.10000	1.000		16,012.10



CONTID: C23017  
 PCN: 23017-BID  
 PROJECT: NHPP0253-273

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/07/2024

ESTIMATE NO: 0020

19:41:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO1300 WATER QUALITY						
0993	700-70034	F/A IRRIGERION (WATERING) (WQ CMO 24)	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
-----						
	CAT 1300	CURRENT AMT	\$	311,798.00	\$	87,964.04 \$ 307,023.92
	PROJECT TOTAL	CURRENT AMT	\$	16,743,025.23	\$	95,629.04 \$16,728,193.39