

ESTIMATE SUMMARY

CONTID: C23018

ESTIMATE NO: 0029 PROG

SPEC YR: 2005

PCN: 23018-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 33.0 DAYS

TIME ALLOW:

719 WORK DAYS

I-25 EXPRESS LANES SEGMENT 5 & 6

PERCENT TIME: 4.59

ORIG TIME ALLOW:

719 WORK DAYS

PROJECT NO:

NHPP0253-074

I-25 EXPRESS SEGMENT 5 & 6

NAME OF ROAD:

PROJECT COUNTIES:

WELD

LARIMER

CONTRACTOR:

RLW/SEMA , A Joint Venture

9351 Grant Street

Suite 110

Thornton

CO 80229

(801)617-1727

PAY PERIOD ENDING

05/20/2023

DATE TIME STARTED 02/22/2021

DATE LET

12/21/2020

DATE WORK BEGAN 02/22/2021

DATE AWARDED

01/16/2021

DATE TIME STOPPED

DATE CONTRACT EXECUTED

01/28/2021

DATE ACCEPTED

DATE NOTICE TO PROCEED

02/22/2021

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT: \$ 107,321,120.00 PARTICIPATING

\$ 86,627,494.27

\$ 3,671,826.63

AWARD PROJECT AMT: \$ 99,743,586.51 NON-PARTICIPATING

0.00

0.00

PERCENT COMPLETE: 80.72% TOTAL EARNINGS

86,627,494.27

3,671,826.63

FUNDS AVAILABLE: \$ 20,693,625.73 STOCKPILED MATERIALS

1,487,347.78

-108,326.72

GROSS EARNINGS

88,114,842.05

3,563,499.91

TOTAL CLAIMS: \$ 0.00 RETAINAGE

-1,496,153.80

0.00

SECURITIES ENCUMBERED

0.00

0.00

NET EARNINGS

86,618,688.25

3,563,499.91

LIQUIDATED DAMAGES

0.00

0.00

AUTOPAY ADJUSTMENT

0.00

0.00

AMOUNT DUE

86,618,688.25

3,563,499.91

OTHER ADJUSTMENTS

0.00

0.00

PAYMENT DUE

\$

3,563,499.91

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 2  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.930		
			L S	0.000	0.00	
			209,316.40000	0.930		194,664.25
0010	202-00001	Removal of Structure (IRRIGATION)	18.000	18.000		
			EACH	0.000	0.00	
			2,295.78000	18.000		41,324.04
0015	202-00010	Removal of Tree	116.000	106.000		
			EACH	0.000	0.00	
			417.94000	106.000		44,301.64
0020	202-00015	Removal of Headwall	3.000	3.000		
			EACH	0.000	0.00	
			2,311.96000	3.000		6,935.88
0025	202-00019	Removal of Inlet	26.000	25.000		
			EACH	0.000	0.00	
			1,293.58000	25.000		32,339.50
0029	202-00021	Rem Manhole	1.000	1.000		
			EACH	0.000	0.00	
			1,605.00000	1.000		1,605.00
0030	202-00022	Removal of Headgate	4.000	4.000		
			EACH	0.000	0.00	
			986.25000	4.000		3,945.00
0035	202-00025	Removal of Ditch Lining	5,055.000	5,055.000		
			LF	0.000	0.00	
			7.76000	5,055.000		39,226.80
0040	202-00026	Removal of Slope and Ditch Paving	0.000	0.000		
			SY	0.000	0.00	
			14.16000	0.000		0.00
0045	202-00027	Removal of Riprap	3,814.000	3,814.000		
			SY	0.000	0.00	
			22.79000	3,814.000		86,921.06
0050	202-00035	Removal of Pipe	6,404.000	6,328.000		
			LF	76.000	2,251.12	
			29.62000	6,404.000		189,686.48

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 3  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0055	202-00036	Removal of Pipe (Special) (4" AC)	0.000	0.000		
			LF	0.000	0.00	
			49.34000	0.000		0.00
0060	202-00036	Removal of Pipe (Special) (6" AC)	0.000	0.000		
			LF	0.000	0.00	
			55.15000	0.000		0.00
0065	202-00037	Removal of End Section	56.000	53.000		
			EACH	3.000	1,430.01	
			476.67000	56.000		26,693.52
0070	202-00090	*Removal of Delineator	600.000	600.000		
			EACH	0.000	0.00	
			17.28000	600.000		10,368.00
0075	202-00120	Removal of Concrete Box Culvert	162.000	162.000		
			LF	0.000	0.00	
			109.75000	162.000		17,779.50
0080	202-00203	Removal of Curb and Gutter	3,488.000	3,138.000		
			LF	0.000	0.00	
			6.91000	3,138.000		21,683.58
0085	202-00210	Removal of Concrete Pavement	12,051.000	11,406.000		
			SY	0.000	0.00	
			9.60000	11,406.000		109,497.60
0090	202-00220	*Removal of Asphalt Mat	151,423.000	149,369.340		
			SY	0.000	0.00	
			10.35000	149,369.340		1,545,972.67
0095	202-00222	*Removal of Detour Pavement	56,410.000	31,422.780		
			SY	818.160	4,262.61	
			5.21000	32,240.940		167,975.30
0100	202-00240	*Removal of Asphalt Mat (Planing)	125,676.000	82,538.000		
			SY	32,867.400	41,741.60	
			1.27000	115,405.400		146,564.86
0105	202-00248	*Removal of Rumble Strips	8,881.000	8,831.000		
			LF	0.000	0.00	
			7.01000	8,831.000		61,905.31

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 4  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0110	202-00250	*Removal of Pavement Marking	72,500.000	42,443.480		
			SF	0.000	0.00	
			1.26000	42,443.480		53,478.78
0115	202-00500	Removal of Portions of Present Structure	2.000	0.000		
			EACH	0.000	0.00	
			9,178.44000	0.000		0.00
0117	202-00700	Rem Light Standard - CMO 011	41.000	26.000		
			EACH	0.000	0.00	
			630.33000	26.000		16,388.58
0118	202-00705	Rem Light Standard Foundation - CMO 011	41.000	16.000		
			EACH	0.000	0.00	
			1,036.83000	16.000		16,589.28
0120	202-00720	*Removal of Closed Circuit Camera	3.000	0.000		
			EACH	0.000	0.00	
			80.07000	0.000		0.00
0125	202-00810	*Removal of Ground Sign	200.000	179.000		
			EACH	3.000	492.36	
			164.12000	182.000		29,869.84
0130	202-00823	*Removal of Dynamic Message Sign	1.000	0.000		
			EACH	0.000	0.00	
			2,629.99000	0.000		0.00
0135	202-00827	*Removal of Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			189.05000	0.000		0.00
0140	202-00828	*Removal of Traffic Signal Equipment	1.000	0.850		
			L S	0.000	0.00	
			16,235.87000	0.850		13,800.49
0145	202-01000	*Removal of Fence	18,104.000	18,104.000		
			LF	0.000	0.00	
			0.76000	18,104.000		13,759.04
0150	202-01130	*Removal of Guardrail Type 3	14,464.000	14,434.000		
			LF	30.000	89.70	
			2.99000	14,464.000		43,247.36

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 5  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0155	202-01170	Removal of Guardrail Type 7	413.000	356.000		
			LF	0.000	0.00	
			14.98000	356.000		5,332.88
0160	202-01200	*Removal of High-Tension Cable Barrier	21,997.000	21,997.000		
			LF	0.000	0.00	
			4.31000	21,997.000		94,807.07
0165	202-01300	*Removal of End Anchorage	40.000	33.000		
			EACH	1.000	244.42	
			244.42000	34.000		8,310.28
0170	202-04006	Clean Culvert	45.000	27.250		
			HOOR	0.000	0.00	
			420.42000	27.250		11,456.45
0175	202-05150	Sandblasting	200,000.000	47,718.600		
			SF	0.000	0.00	
			1.10000	47,718.600		52,490.46
0180	203-00014	Unclassified Excavation (River Bottom Material Salvage and R	328.000	328.000		
			CY	0.000	0.00	
			53.82000	328.000		17,652.96
0181	900-00004	Added Item (Cubic Yard)/ Debris Filled Embankment Replacement	17,927.000	17,927.000		
			CY	0.000	0.00	
			9.65000	17,927.000		172,995.55
0182	900-00004	Added Item (Cubic Yard)/ Debris Filled Embankment Removal	15,262.000	15,262.000		
			CY	0.000	0.00	
			6.70000	15,262.000		102,255.40
0183	700-70034	F/A Unsuitable Excavation for Void Filled Riprap	9,956.250	9,956.250		
			F A	0.000	0.00	
			1.00000	9,956.250		9,956.25
0184	203-00050	Unsuitable Material Saturated Subgrade	266.180	266.180		
			CY	0.000	0.00	
			34.99000	266.180		9,313.64
0185	203-00060	*Embankment Material (Complete In Place)	658,504.000	640,267.000		
			CY	8,665.000	119,750.30	
			13.82000	648,932.000		8,968,240.24

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 6  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0186	203-00060	Emb Matl (CIP) - CMO 8	2,300.000	2,300.000		
			CY	0.000	0.00	
			3.15000	2,300.000		7,245.00
0187	900-00022	Added Item (Square Yard)/ - Geosynthetic Fabric CMO 9	20,959.000	17,484.000		
			SY	2,637.000	11,233.62	
			4.26000	20,121.000		85,715.46
0188	900-00004	Added Item (Cubic Yard)/ -River Muck Disposal CMO 9	1,508.000	1,508.000		
			CY	0.000	0.00	
			5.87000	1,508.000		8,851.96
0189	203-00060	Emb Matl (CIP) (CMO 027)	15,563.000	12,000.000		
			CY	3,563.000	90,464.57	
			25.39000	15,563.000		395,144.57
0190	203-00066	*Embankment Material (Complete In Place) (R40)	175,851.000	164,660.170		
			CY	6,916.000	207,549.16	
			30.01000	171,576.170		5,149,000.86
0191	700-70034	F/A 36 Inch Soil Reconditioning (CMO 028)	23,500.000	17,664.060		
			F A	0.000	0.00	
			1.00000	17,664.060		17,664.06
0192	900-00006	Added Item (Dollar)/ CO 60 Earthwork Impacts (CMO 032)	149,318.320	147,762.000		
			DOL	0.000	0.00	
			1.00000	147,762.000		147,762.00
0195	203-01100	Proof Rolling	175.000	159.750		
			HOURL	5.250	671.95	
			127.99000	165.000		21,118.35
0200	203-01500	Blading	414.500	390.500		
			HOURL	24.000	5,131.44	
			213.81000	414.500		88,624.25
0205	203-01510	Backhoe	207.250	167.750		
			HOURL	39.500	8,827.07	
			223.47000	207.250		46,314.16
0210	203-01550	Dozing	121.500	92.250		
			HOURL	29.250	7,621.38	
			260.56000	121.500		31,658.04

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 7  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0215	203-01594	Combination Loader	301.500	290.750		
			164.49000	301.500	1,768.27	49,593.74
			164.49000	301.500		
0220	203-01597	*Potholing	350.000	337.500		
			302.92000	337.500	0.00	102,235.50
			302.92000	337.500		
0225	203-02330	Laborer	311.500	311.500		
			52.29000	311.500	0.00	16,288.34
			52.29000	311.500		
0229	206-00065	Str Bkfl (Flow-Fill) (CMO 023)	0.000	0.000		
			241.43000	0.000	0.00	0.00
			241.43000	0.000		
0230	206-00066	*Structure Backfill (Flowable Fly Ash)	666.670	666.670		
			169.97000	666.670	0.00	113,313.90
			169.97000	666.670		
0235	207-00205	Topsoil	133,791.000	20,884.150		
			6.79000	27,620.150	45,737.44	187,540.82
			6.79000	27,620.150		
0240	207-00210	Stockpile Topsoil	138,488.000	49,008.510		
			5.48000	51,561.090	13,988.14	282,554.77
			5.48000	51,561.090		
0245	207-00305	Wetland Topsoil	1,150.000	187.000		
			16.35000	187.000	0.00	3,057.45
			16.35000	187.000		
0250	207-00310	Stockpile Wetland Topsoil	1,150.000	200.000		
			13.46000	200.000	0.00	2,692.00
			13.46000	200.000		
0255	208-00002	*Erosion Log Type 1 (12 Inch)	50,000.000	33,026.000		
			5.02000	36,887.000	19,382.22	185,172.74
			5.02000	36,887.000		
0260	208-00013	*Erosion Log Type 1 (20 Inch)	1,000.000	540.000		
			7.12000	540.000	0.00	3,844.80
			7.12000	540.000		

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 8  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0265	208-00020	*Silt Fence	22,250.000	20,484.000		
			LF	50.000	55.00	
			1.10000	20,534.000		22,587.40
0270	208-00021	*Silt Fence (Reinforced)	1,489.000	1,489.000		
			LF	0.000	0.00	
			3.30000	1,489.000		4,913.70
0271	900-00004	Added Item (Cubic Yard)/ Haul Topsoil - CMO 8	2,600.000	1,080.000		
			CY	0.000	0.00	
			4.66000	1,080.000		5,032.80
0275	208-00035	*Aggregate Bag	10,000.000	9,300.000		
			LF	302.000	1,313.70	
			4.35000	9,602.000		41,768.70
0280	208-00041	Rock Check Dam	101.000	10.000		
			EACH	0.000	0.00	
			584.50000	10.000		5,845.00
0285	208-00045	Concrete Washout Structure	5.000	4.000		
			EACH	0.000	0.00	
			1,297.76000	4.000		5,191.04
0290	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	8.000	5.000		
			EACH	0.000	0.00	
			4,858.50000	5.000		24,292.50
0295	208-00051	*Storm Drain Inlet Protection (Type I)	250.000	184.000		
			LF	0.000	0.00	
			4.69000	184.000		862.96
0299	208-00056	Storm Drain Inlet Protection (Type III)	19.000	14.000		
			EACH	0.000	0.00	
			352.83000	14.000		4,939.62
0300	208-00058	Storm Drain Inlet Protection (Type I) (204 Inch)	0.000	0.000		
			EACH	0.000	0.00	
			523.97000	0.000		0.00
0305	208-00070	Vehicle Tracking Pad	25.000	18.000		
			EACH	0.000	0.00	
			3,189.88000	18.000		57,417.84



CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 9  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0310	208-00071	Maintenance Aggregate (Vehicle Tracking Pad)	1,250.000	1,086.500		
			CY	17.000	1,779.22	
			104.66000	1,103.500		115,492.31
0315	208-00075	Pre-fabricated Vehicle Tracking Pad	5.000	5.000		
			EACH	0.000	0.00	
			20,042.59000	5.000		100,212.95
0320	208-00103	Removal and Disposal of Sediment (Labor)	150.000	40.500		
			HOOR	0.000	0.00	
			52.29000	40.500		2,117.75
0325	208-00105	Removal and Disposal of Sediment (Equipment)	150.000	71.000		
			HOOR	0.000	0.00	
			167.63000	71.000		11,901.73
0330	208-00106	*Sweeping (Sediment Removal)	150.000	100.500		
			HOOR	0.000	0.00	
			208.56000	100.500		20,960.28
0335	208-00200	Erosion Control Management	1.000	0.790		
			L S	0.030	35,893.47	
			1,196,448.86000	0.820		981,088.07
0340	208-00300	Temporary Berms	3,500.000	2,928.000		
			LF	0.000	0.00	
			3.72000	2,928.000		10,892.16
0341	900-00012	Added Item (Foot)/ Edge Drain (CMO 028)	4,000.000	2,659.000		
			LF	0.000	0.00	
			4.92000	2,659.000		13,082.28
0345	208-00400	Water Control	1.000	0.814		
			L S	0.027	10,750.47	
			398,165.73000	0.841		334,857.38
0350	210-00475	*Reset Closed Circuit Television Pole	1.000	0.000		
			EACH	0.000	0.00	
			2,585.51000	0.000		0.00
0355	210-00805	Reset Overhead Sign Structure	8.000	0.300		
			EACH	0.000	0.00	
			26,750.00000	0.300		8,025.00

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

ESTIMATE RUN 05/30/2023

08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0360	210-00810	*Reset Ground Sign	23.000	4.500		
			EACH	0.000	0.00	
			941.51000	4.500		4,236.80
0365	210-00815	Reset Sign Panel	3.000	3.000		
			EACH	0.000	0.00	
			267.50000	3.000		802.50
0369	900-00021	Added Item (Square Foot)/ Temp Wire Wall - CMO 8	4,116.000	4,116.000		
			SF	0.000	0.00	
			29.40000	4,116.000		121,010.40
0370	210-00855	*Reset Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			2,635.55000	0.000		0.00
0371	210-01200	Res End Anchorage	2.000	2.000		
			EACH	0.000	0.00	
			5,981.30000	2.000		11,962.60
0375	212-00006	*Seeding (Native)	147.600	29.170		
			ACRE	8.350	5,618.63	
			672.89000	37.520		25,246.83
0380	212-00009	*Seeding (Temporary)	25.000	1.200		
			ACRE	0.000	0.00	
			441.24000	1.200		529.49
0385	212-00022	*Seeding (Riparian)	0.400	0.120		
			ACRE	0.000	0.00	
			2,487.48000	0.120		298.50
0390	212-00028	*Seeding (Wetlands)	0.700	0.130		
			ACRE	0.000	0.00	
			4,191.76000	0.130		544.93
0395	212-00032	*Soil Conditioning	148.000	29.230		
			ACRE	8.350	19,803.19	
			2,371.64000	37.580		89,126.23
0400	213-00003	*Mulching (Weed Free)	113.000	19.090		
			ACRE	4.690	2,741.96	
			584.64000	23.780		13,902.74

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 11  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0405	213-00012	*Spray-on Mulch Blanket	10.000	5.170		
			ACRE	0.000	0.00	
			3,474.74000	5.170		17,964.41
0410	213-00061	*Mulch Tackifier	26,500.000	25,500.000		
			LB	1,000.000	2,260.00	
			2.26000	26,500.000		59,890.00
0415	213-00150	*Bonded Fiber Matrix	50.000	28.660		
			ACRE	3.650	7,851.26	
			2,151.03000	32.310		69,499.78
0420	214-00005	*Landscape Maintenance (24 Month)	1.000	0.000		
			L S	0.000	0.00	
			84,662.37000	0.000		0.00
0425	214-00201	Deciduous Tree (Tubeling)	5.000	0.000		
			EACH	0.000	0.00	
			107.00000	0.000		0.00
0430	214-01011	*Live Brush Mattress	176.000	176.000		
			LF	0.000	0.00	
			71.70000	176.000		12,619.20
0435	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	121,240.000	19,781.000		
			SY	0.000	0.00	
			2.15000	19,781.000		42,529.15
0440	217-00020	*Herbicide Treatment	401.500	401.500		
			HOURL	0.000	0.00	
			218.41000	401.500		87,691.62
0445	218-00000	*Noxious Weed Management	1.000	0.500		
			L S	0.000	0.00	
			5,890.51000	0.500		2,945.26
0446	900-00005	*Added Item (Day)/ Weed Control Mowing - CMO 9	20.000	7.500		
			DAY	0.000	0.00	
			1,422.54000	7.500		10,669.05
0450	240-00000	*Wildlife Biologist	300.000	273.000		
			HOURL	1.000	77.22	
			77.22000	274.000		21,158.28

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 12  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0455	240-00010	Removal of Nests	20.000	5.500		
			hour	0.000	0.00	
			238.74000	5.500		1,313.07
0456	240-00100	Prairie Dog Mgmt - CMO 9	1.000	1.000		
			L S	0.000	0.00	
			9,951.00000	1.000		9,951.00
0460	240-00200	*Bat House	2.000	2.000		
			EACH	0.000	0.00	
			1,158.25000	2.000		2,316.50
0465	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			2,868.04000	1.000		2,868.04
0470	250-00204	* Materials Management Plan	1.000	1.000		
			L S	0.000	0.00	
			2,868.04000	1.000		2,868.04
0475	304-06007	*Aggregate Base Course (Class 6)	73,875.000	57,399.530		
			CY	10,817.000	406,070.18	
			37.54000	68,216.530		2,560,848.54
0476	304-06007	ABC (CL 6) (CMO 027)	420.000	420.000		
			CY	0.000	0.00	
			42.73000	420.000		17,946.60
0480	304-08002	Aggregate Base Course (Shoulder Material)	952.000	216.400		
			CY	0.000	0.00	
			199.31000	216.400		43,130.68
0485	304-09102	Aggregate Base Course (Recycled Asphalt Pavement)	2,463.000	2,463.000		
			CY	0.000	0.00	
			29.25000	2,463.000		72,042.75
0489	900-00004	Added Item (Cubic Yard)/ Haul Ditch Excavation - CMO 8	2,700.000	2,700.000		
			CY	0.000	0.00	
			6.32000	2,700.000		17,064.00
0490	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	2,233.000	1,522.510		
			TON	364.950	81,015.25	
			221.99000	1,887.460		418,997.25

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

ESTIMATE RUN 05/30/2023

08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0495	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	71,209.000	67,555.180		
			TON	1,773.990	145,644.58	
				82.10000	69,329.170	5,691,924.86
0496	900-00006	Added Item (Dollar)/ Overwight Trucks (CMO 030)	-1,216.000	-1,396.000		
			DOL	0.000	0.00	
				1.00000	-1,396.000	-1,396.00
0500	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	7,970.000	7,133.490		
			TON	0.000	0.00	
				91.66000	7,133.490	653,855.69
0505	409-06000	*Surfacing (macro style)	245,244.000	236,412.200		
			SY	8,621.300	5,258.99	
				0.61000	245,033.500	149,470.44
0510	412-00000	Furnish Concrete Pavement	1,833.000	1,625.300		
			CY	0.000	0.00	
				130.36000	1,625.300	211,874.11
0515	412-00600	*Concrete Pavement (6 Inch)	88.000	0.000		
			SY	0.000	0.00	
				52.14000	0.000	0.00
0520	412-00800	*Concrete Pavement (8 Inch)	369,421.000	265,502.960		
			SY	36,037.050	1,694,101.72	
				47.01000	301,540.010	14,175,395.87
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
				4.41189	0.000	0.00
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
				3.96594	0.000	0.00
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
				3.96594	0.000	0.00
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
				3.96594	0.000	0.00

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
			3.52000	0.000		0.00
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
			3.96594	0.000		0.00
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
			3.96594	0.000		0.00
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
			3.96594	0.000		0.00
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
			3.96594	0.000		0.00
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
			3.96594	0.000		0.00
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
			3.96594	0.000		0.00
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
			3.96594	0.000		0.00
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
			3.96594	0.000		0.00

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
			3.96594	0.000		0.00
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
			3.96594	0.000		0.00
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
			3.96594	0.000		0.00
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
			3.96594	0.000		0.00
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
			3.96594	0.000		0.00
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
			3.96594	0.000		0.00
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
			3.96594	0.000		0.00
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
			3.96594	0.000		0.00
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
			4.30571	0.000		0.00

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		0.000		
			EACH	0.000	0.00	
			3.96594	0.000		0.00
0520		MATERIAL ALLOWANCE Epoxy Coating, Dowel		105,534.042		
			SY	-36,037.052	-90,871.75	
			2.52162	69,496.990		175,245.00
0521	412-00800	Conc Pvmt (8 In) (CMO 027)	2,520.000	2,488.000		
			SY	0.000	0.00	
			83.46000	2,488.000		207,648.48
0525	412-00801	*Concrete Pavement (8 Inch) (Special)	1,131.000	1,131.000		
			SY	0.000	0.00	
			89.08000	1,131.000		100,749.48
0530	412-02000	*Concrete SafetyEdge	59,806.000	24,864.530		
			LF	4,298.370	17,236.46	
			4.01000	29,162.900		116,943.23
0531	420-00132	Geotextile (Separator) (CL 1) (CMO 023)	6,534.000	2,064.010		
			SY	0.000	0.00	
			8.79000	2,064.010		18,142.65
0535	420-00102	Geotextile (Erosion Control) (Class 1)	24,564.000	16,762.610		
			SY	1,557.230	3,550.48	
			2.28000	18,319.840		41,769.24
0540	501-00000	Steel Sheet Piling (Type I)	0.000	0.000		
			SF	0.000	0.00	
			81.62000	0.000		0.00
0541	900-00006	Added Item (Dollar)/ Steel Sheet Piling (Type I) Incurred Cost	18,011.800	18,011.800		
			DOL	0.000	0.00	
			1.00000	18,011.800		18,011.80
0545	503-00018	*Drilled Shaft (18 Inch)	40.000	35.000		
			LF	5.000	726.30	
			145.26000	40.000		5,810.40
0550	503-00024	*Drilled Shaft (24 Inch)	37.000	9.250		
			LF	0.000	0.00	
			318.05000	9.250		2,941.96



CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 17  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0555	503-00036	*Drilled Shaft (36 Inch)	186.000	152.000		
			LF	0.000	0.00	
			386.38000	152.000		58,729.76
0560	503-00042	*Drilled Shaft (42 Inch)	52.000	17.340		
			LF	0.000	0.00	
			364.25000	17.340		6,316.10
0565	503-00048	*Drilled Shaft (48 Inch)	108.000	43.000		
			LF	0.000	0.00	
			728.22000	43.000		31,313.46
0566	900-00006	Added Item (Dollar)/ Drilled Shaft (48 Inch) Price Reduction	-313.130	-313.130		
			DOL	0.000	0.00	
			1.00000	-313.130		-313.13
0570	503-00054	*Drilled Shaft (54 Inch)	361.000	191.190		
			LF	0.000	0.00	
			761.87000	191.190		145,661.93
0575	503-00066	*Drilled Shaft (66 Inch)	50.000	0.000		
			LF	0.000	0.00	
			890.76000	0.000		0.00
0580	506-00012	Riprap (Special) (36 INCH)	86.000	79.000		
			EACH	0.000	0.00	
			565.30000	79.000		44,658.70
0585	506-00012	Riprap (Special) (42 INCH)	31.000	30.000		
			EACH	0.000	0.00	
			688.71000	30.000		20,661.30
0590	506-00209	Riprap (9 Inch)	8,894.000	5,573.140		
			CY	645.830	52,951.60	
			81.99000	6,218.970		509,893.35
0595	506-00212	Riprap (12 Inch)	643.000	201.100		
			CY	0.000	0.00	
			98.00000	201.100		19,707.80
0600	506-00224	Riprap (24 Inch)	3,458.000	3,055.550		
			CY	0.000	0.00	
			121.38000	3,055.550		370,882.66

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 18  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0605	506-00424	Soil Riprap (24 Inch)	517.000	517.000		
			CY	0.000	0.00	
			147.92000	517.000		76,474.64
0610	506-00700	Void-Filled Riprap	1,437.000	1,437.000		
			CY	0.000	0.00	
			185.30000	1,437.000		266,276.10
0615	507-00100	Concrete Slope and Ditch Paving (Reinforced)	46.000	17.630		
			CY	0.000	0.00	
			1,402.60000	17.630		24,727.84
0620	507-00725	*Slope and Ditch Paving (Special) (MOW STRIP)	19,051.000	0.000		
			LF	0.000	0.00	
			32.51000	0.000		0.00
0624	514-00000	Pipe Railing	48.000	0.000		
			LF	0.000	0.00	
			236.90000	0.000		0.00
0624		MATERIAL ALLOWANCE Pipe Bike Railing		47.999		
			LF	0.000	0.00	
			160.42000	47.999		7,700.00
0625	515-00400	*Concrete Sealer (DTR COMFORT WALL)	1,540.000	0.000		
			SY	0.000	0.00	
			9.43000	0.000		0.00
0630	601-01000	Concrete Class B	113.000	86.950		
			CY	0.000	0.00	
			880.90000	86.950		76,594.26
0635	601-04550	Concrete Class G (COMFORT WALL)	773.000	773.000		
			CY	0.000	0.00	
			506.89000	773.000		391,825.97
0640	601-40400	*Structural Concrete Stain (COMFORT WALL)	1,184.000	0.000		
			SY	0.000	0.00	
			9.43000	0.000		0.00
0645	602-00000	*Reinforcing Steel	19,399.000	6,014.800		
			LB	0.000	0.00	
			1.06000	6,014.800		6,375.69

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 19  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0650	602-00020	*Reinforcing Steel (Epoxy Coated) (COMFORT WALL)	0.000	0.000		
			LB	0.000	0.00	
			2.86000	0.000		0.00
0651	602-00020	Reinf Steel (Epoxy)	175,775.000	175,775.000		
			LB	0.000	0.00	
			1.28000	175,775.000		224,992.00
0655	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	6.000	6.000		
			LF	0.000	0.00	
			523.04000	6.000		3,138.24
0660	603-05024	24 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			1,491.62000	2.000		2,983.24
0665	603-05030	30 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,698.69000	1.000		1,698.69
0670	603-05036	36 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			3,566.45000	1.000		3,566.45
0675	603-30015	15 Inch Steel End Section	1.000	1.000		
			EACH	0.000	0.00	
			404.44000	1.000		404.44
0678	619-50325	4 In Plastic Pipe (Spec) (CMO 023)	110.000	110.000		
			LF	0.000	0.00	
			334.74000	110.000		36,821.40
0679	619-50482	6 In Plastic Pipe (Spec) (CMO 023)	330.000	0.000		
			LF	0.000	0.00	
			165.42000	0.000		0.00
0680	603-50015	15 Inch Plastic Pipe	1,421.000	679.000		
			LF	0.000	0.00	
			72.03000	679.000		48,908.37
0685	603-50018	18 Inch Plastic Pipe	73.000	73.000		
			LF	0.000	0.00	
			136.29000	73.000		9,949.17

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 20  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0690	603-71206	*12x6 Foot Concrete Box Culvert (Precast)	223.000	223.000		
			LF	0.000	0.00	
			1,450.61000	223.000		323,486.03
0690		MATERIAL ALLOWANCE Precast Box Culvert		0.000		
			LF	0.000	0.00	
			841.43000	0.000		0.00
0690		MATERIAL ALLOWANCE Precast Box Culvert		0.000		
			LF	0.000	0.00	
			841.43000	0.000		0.00
0695	604-00305	Inlet Type C (5 Foot)	26.000	24.000		
			EACH	0.000	0.00	
			4,624.33000	24.000		110,983.92
0700	604-00310	Inlet Type C (10 Foot)	8.000	7.000		
			EACH	1.000	5,839.87	
			5,839.87000	8.000		46,718.96
0705	604-00505	Inlet Type D (5 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			5,571.28000	0.000		0.00
0710	604-00510	Inlet Type D (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			5,865.79000	2.000		11,731.58
0715	604-19105	Inlet Type R L 5 (5 Foot)	3.000	2.000		
			EACH	0.000	0.00	
			7,720.86000	2.000		15,441.72
0720	604-19110	Inlet Type R L 5 (10 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			8,556.37000	0.000		0.00
0725	604-19205	Inlet Type R L 10 (5 Foot)	6.000	6.000		
			EACH	0.000	0.00	
			10,318.53000	6.000		61,911.18
0730	604-19210	Inlet Type R L 10 (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			13,098.13000	2.000		26,196.26

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 21  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0735	604-25005	*Vane Grate Inlet (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			10,395.44000	1.000		10,395.44
0740	604-25010	Vane Grate Inlet (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			11,852.48000	1.000		11,852.48
0745	604-30010	Manhole Slab Base (10 Foot)	14.000	14.000		
			EACH	0.000	0.00	
			5,873.91000	14.000		82,234.74
0750	604-30015	Manhole Slab Base (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,569.59000	1.000		6,569.59
0755	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	33,968.500	9,036.000		
			LF	925.000	19,600.75	
			21.19000	9,961.000		211,073.59
0755		MATERIAL ALLOWANCE W Beam Rail, Galv		0.000		
			EACH	0.000	0.00	
			42.56000	0.000		0.00
0755		MATERIAL ALLOWANCE W Beam Rail, Galv		0.000		
			EACH	0.000	0.00	
			66.15000	0.000		0.00
0755		MATERIAL ALLOWANCE W Beam Rail, Galv		0.000		
			LF	0.000	0.00	
			8.78000	0.000		0.00
0755		MATERIAL ALLOWANCE W Beam Rail, Galv		0.000		
			LF	0.000	0.00	
			7.15000	0.000		0.00
0755		MATERIAL ALLOWANCE W Beam Rail, Galv		0.000		
			LF	0.000	0.00	
			6.75000	0.000		0.00
0755		MATERIAL ALLOWANCE W Beam Rail, Galv		0.000		
			EACH	0.000	0.00	
			38.39000	0.000		0.00

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0755		MATERIAL ALLOWANCE W Beam Rail, Galv		0.000		
			EACH	0.000	0.00	
			9.16000	0.000		0.00
0755		MATERIAL ALLOWANCE W Beam Rail, Galv		0.000		
			EACH	0.000	0.00	
			3.50000	0.000		0.00
0755		MATERIAL ALLOWANCE W Beam Rail, Galv		0.000		
			EACH	0.000	0.00	
			3.58000	0.000		0.00
0755		MATERIAL ALLOWANCE W Beam Rail, Galv		24,638.000		
			LF	-925.000	-12,657.42	
			13.68370	23,713.000		324,481.58
0756	606-00301	Gd rail Ty 3 (6-3) (RR MG-013)	34,398.000	9,036.000		
			LF	925.000	1,840.75	
			1.99000	9,961.000		19,822.39
0760	606-00910	*Guardrail Type 9 (Style CA)	2,309.000	766.000		
			LF	0.000	0.00	
			157.51000	766.000		120,652.66
0765	606-01340	*End Anchorage Type 3D	36.000	6.000		
			EACH	0.000	0.00	
			945.08000	6.000		5,670.48
0765		MATERIAL ALLOWANCE Guardrail End Treat		0.000		
			EACH	0.000	0.00	
			89.93000	0.000		0.00
0765		MATERIAL ALLOWANCE Grdrl Hdwr Ancr Rod		0.000		
			EACH	0.000	0.00	
			309.25000	0.000		0.00
0765		MATERIAL ALLOWANCE Guardrail End Treat		26.000		
			EACH	0.000	0.00	
			399.18000	26.000		10,378.68
0766	606-01340	End Anchor Ty 3D (RR MG-013)	41.000	6.000		
			EACH	0.000	0.00	
			7.28000	6.000		43.68

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

ESTIMATE RUN 05/30/2023

08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0770	606-01370	*Transition Type 3G	32.000	8.000		
			EACH	1.000	2,340.97	
			2,340.97000	9.000		21,068.73
0770		MATERIAL ALLOWANCE Transtion, Guardrail		0.000		
			EACH	0.000	0.00	
			1,217.90000	0.000		0.00
0770		MATERIAL ALLOWANCE Transtion, Guardrail		0.000		
			EACH	0.000	0.00	
			1,217.90000	0.000		0.00
0770		MATERIAL ALLOWANCE Transtion, Guardrail		23.000		
			EACH	-1.000	-1,375.05	
			1,375.04800	22.000		30,251.06
0771	606-01372	*Transition Type GR9-GR3	6.000	0.000		
			EACH	0.000	0.00	
			2,964.50000	0.000		0.00
0772	606-01370	Transition Ty 3G (RR MG-013)	32.000	8.000		
			EACH	1.000	106.28	
			106.28000	9.000		956.52
0775	606-01380	*Transition Type 3H	14.000	3.000		
			EACH	0.000	0.00	
			1,070.00000	3.000		3,210.00
0775		MATERIAL ALLOWANCE Transtion, Guardrail		0.000		
			EACH	0.000	0.00	
			495.55000	0.000		0.00
0775		MATERIAL ALLOWANCE Transtion, Guardrail		0.000		
			EACH	0.000	0.00	
			495.55000	0.000		0.00
0775		MATERIAL ALLOWANCE Transtion, Guardrail		10.000		
			EACH	0.000	0.00	
			838.62300	10.000		8,386.23
0776	606-01380	Transition Ty 3H (RR MG-013)	17.000	3.000		
			EACH	0.000	0.00	
			21.05000	3.000		63.15

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

ESTIMATE RUN 05/30/2023

08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0780	606-02003	*End Anchorage (Nonflared)	28.000	9.000		
			EACH	1.000	2,840.66	
			2,840.66000	10.000		28,406.60
0780		MATERIAL ALLOWANCE Guardrail End Treat		0.000		
			EACH	0.000	0.00	
			1,742.10000	0.000		0.00
0780		MATERIAL ALLOWANCE Guardrail End Treat		18.000		
			EACH	-1.000	-1,742.10	
			1,742.10000	17.000		29,615.70
0781	606-02003	End Anchor (Nonflared) (RR MG-013)	29.000	9.000		
			EACH	1.000	67.48	
			67.48000	10.000		674.80
0785	606-02005	*End Anchorage (Flared)	24.000	2.000		
			EACH	1.000	3,036.19	
			3,036.19000	3.000		9,108.57
0785		MATERIAL ALLOWANCE Guardrail End Treat		0.000		
			EACH	0.000	0.00	
			1,826.52000	0.000		0.00
0785		MATERIAL ALLOWANCE Guardrail End Treat		23.000		
			EACH	-1.000	-1,680.40	
			1,680.39800	22.000		36,968.76
0786	606-02005	End Anchor (Flared) (RR MG-013)	24.000	2.000		
			EACH	1.000	41.69	
			41.69000	3.000		125.07
0790	606-20014	*High-Tension Cable Barrier (TL-4)	19,051.000	0.000		
			LF	0.000	0.00	
			15.20000	0.000		0.00
0790		MATERIAL ALLOWANCE Cable Barrier		8,082.000		
			LF	0.000	0.00	
			8.03000	8,082.000		64,898.46
0791	606-20014	High-Tension Cable Barrier (TL-4) (RR MG-013)	18,197.000	0.000		
			LF	0.000	0.00	
			1.22000	0.000		0.00



CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

ESTIMATE RUN 05/30/2023

08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0795	606-21010	*End Anchorage (High-Tension Cable Barrier)	42.000	0.000		
			EACH	0.000	0.00	
			2,924.85000	0.000		0.00
0795		MATERIAL ALLOWANCE Guardrail End Treat		28.000		
			EACH	0.000	0.00	
			520.00000	28.000		14,560.00
0796	606-21010	End Anchor (High-Tens Cab Bar) (RR MG-013)	34.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0800	607-00005	*End Post	24.000	0.000		
			EACH	0.000	0.00	
			158.43000	0.000		0.00
0805	607-00010	*Corner and Line Brace Post	55.000	2.000		
			EACH	0.000	0.00	
			244.58000	2.000		489.16
0810	607-11200	*Fence Combination Wire With Metal Posts	24,804.000	715.000		
			LF	0.000	0.00	
			2.66000	715.000		1,901.90
0815	607-11525	*Fence (Plastic)	8,000.000	4,564.000		
			LF	94.000	336.52	
			3.58000	4,658.000		16,675.64
0820	607-55110	*Safety Rail (Cable)	110.000	0.000		
			LF	0.000	0.00	
			38.72000	0.000		0.00
0825	607-60117	*16 Foot Gate (Special)	2.000	0.000		
			EACH	0.000	0.00	
			635.48000	0.000		0.00
0830	607-60120	*20 Foot Gate	3.000	0.000		
			EACH	0.000	0.00	
			668.08000	0.000		0.00
0835	608-00000	*Concrete Sidewalk	4,471.000	4,389.530		
			SY	0.000	0.00	
			53.10000	4,389.530		233,084.04

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

ESTIMATE RUN 05/30/2023

08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0840	608-00010	*Concrete Curb Ramp	834.000	834.000		
			SY	0.000	0.00	
			146.66000	834.000		122,314.44
0845	609-20010	*Curb Type 2 (Section B)	588.000	588.000		
			LF	0.000	0.00	
			27.68000	588.000		16,275.84
0850	609-21010	*Curb and Gutter Type 2 (Section I-B)	3,663.000	3,663.000		
			LF	0.000	0.00	
			25.02000	3,663.000		91,648.26
0851	609-21011	C and G Ty 2 I-M	4,183.000	4,063.000		
			LF	0.000	0.00	
			30.41000	4,063.000		123,555.83
0855	609-21020	*Curb and Gutter Type 2 (Section II-B)	8,138.000	8,008.000		
			LF	0.000	0.00	
			28.34000	8,008.000		226,946.72
0860	609-21021	*Curb and Gutter Type 2 (Section II-M)	398.000	334.000		
			LF	0.000	0.00	
			55.21000	334.000		18,440.14
0865	609-21900	*Curb and Gutter Type 2 (Special)	794.000	794.000		
			LF	0.000	0.00	
			44.83000	794.000		35,595.02
0866	609-24000	Gutter Ty 2 (Spec)	31.000	0.000		
			LF	0.000	0.00	
			55.64000	0.000		0.00
0870	609-60011	Curb Type 6 (Section M)	10,582.000	3,587.000		
			LF	595.000	7,639.80	
			12.84000	4,182.000		53,696.88
0875	610-00020	Median Cover Material (Patterned Concrete)	1,846.000	1,459.000		
			SF	0.000	0.00	
			9.83000	1,459.000		14,341.97
0880	610-00055	Median Cover Material (Stone)	13,303.000	0.000		
			SF	0.000	0.00	
			2.80000	0.000		0.00

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

ESTIMATE RUN 05/30/2023

08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0885	612-00111	*Delineator (Drivable)(Type I)	496.000	0.000		
			EACH	0.000	0.00	
			39.95000	0.000		0.00
0890	612-00112	*Delineator (Drivable)(Type II)	221.000	0.000		
			EACH	0.000	0.00	
			44.27000	0.000		0.00
0895	612-00113	*Delineator (Drivable)(Type III)	101.000	0.000		
			EACH	0.000	0.00	
			47.51000	0.000		0.00
0900	612-00260	*Location Marker (Fiber Optic)(Dome)	20.000	1.000		
			EACH	0.000	0.00	
			72.28000	1.000		72.28
0905	612-00270	*Location Marker (Utility)(Flat Slat)	2.000	0.000		
			EACH	0.000	0.00	
			94.52000	0.000		0.00
0910	613-00206	*2 Inch Electrical Conduit (Bored)	5,000.000	4,744.000		
			LF	0.000	0.00	
			18.91000	4,744.000		89,709.04
0915	613-00306	*3 Inch Electrical Conduit (Bored)	2,500.000	1,989.000		
			LF	0.000	0.00	
			26.13000	1,989.000		51,972.57
0920	613-01100	*1 Inch Electrical Conduit (Plastic)	2,495.000	1,999.000		
			LF	0.000	0.00	
			13.34000	1,999.000		26,666.66
0925	613-01200	*2 Inch Electrical Conduit (Plastic)	30,000.000	26,775.000		
			LF	723.000	10,852.23	
			15.01000	27,498.000		412,744.98
0930	613-01300	*3 Inch Electrical Conduit (Plastic)	4,823.000	4,823.000		
			LF	0.000	0.00	
			25.57000	4,823.000		123,324.11
0931	613-07001	Type One Pull Box (CMO 031)	2.000	0.000		
			EACH	0.000	0.00	
			647.35000	0.000		0.00

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 28  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0932	613-07002	Type Two Pull Box (CMO 031)	18.000	1.000		
			EACH	0.000	0.00	
			925.55000	1.000		925.55
0935	613-07004	*Type Four Pull Box	12.000	11.000		
			EACH	0.000	0.00	
			1,406.74000	11.000		15,474.14
0940	613-07005	*Type Five Pull Box	2.000	2.000		
			EACH	0.000	0.00	
			2,124.01000	2.000		4,248.02
0945	613-07011	*Pull Box (11"x18"x12")	3.000	3.000		
			EACH	0.000	0.00	
			822.92000	3.000		2,468.76
0950	613-07023	*Pull Box (24"x36"x24")	23.000	10.000		
			EACH	0.000	0.00	
			2,224.09000	10.000		22,240.90
0955	613-07040	*Pull Box (30"x48"x24")	4.000	2.000		
			EACH	0.000	0.00	
			2,796.80000	2.000		5,593.60
0960	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			270,227.22000	0.000		0.00
0965	613-13000	*Luminaire (LED) (Special)	71.000	48.000		
			EACH	0.000	0.00	
			700.59000	48.000		33,628.32
0967	613-13004	Lumin (LED) (4,000 Lumens) (Pedestrian)	5.000	5.000		
			EACH	0.000	0.00	
			2,423.55000	5.000		12,117.75
0970	613-13014	*Luminaire (LED) (14,000 Lumens)	53.000	53.000		
			EACH	0.000	0.00	
			3,547.42000	53.000		188,013.26
0975	613-34120	*Light Standard Metal (12 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			1,506.83000	5.000		7,534.15

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0975		MATERIAL ALLOWANCE Light Standard		0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0980	613-34300	*Light Standard Metal (30 Foot)	33.000	33.000		
			EACH	0.000	0.00	
			1,873.79000	33.000		61,835.07
0980		MATERIAL ALLOWANCE Light Standard		0.000		
			EACH	0.000	0.00	
			1,126.00000	0.000		0.00
0985	613-34302	*Light Standard Metal (30 Foot) (2 Arm)	13.000	10.000		
			EACH	0.000	0.00	
			1,896.04000	10.000		18,960.40
0985		MATERIAL ALLOWANCE Light Standard		3.000		
			EACH	0.000	0.00	
			1,137.00000	3.000		3,411.00
0990	613-34400	*Light Standard Metal (40 Foot)	71.000	45.000		
			EACH	0.000	0.00	
			2,835.71000	45.000		127,606.95
0990		MATERIAL ALLOWANCE Light Standard		0.000		
			EACH	0.000	0.00	
			2,187.00000	0.000		0.00
0995	613-40000	*Concrete Foundation Pad	20.000	0.000		
			EACH	0.000	0.00	
			705.98000	0.000		0.00
1000	613-40010	*Light Standard Foundation	127.000	90.000		
			EACH	4.000	5,537.96	
			1,384.49000	94.000		130,142.06
1005	613-50100	*Lighting Control Center	20.000	7.200		
			EACH	0.000	0.00	
			5,665.87000	7.200		40,794.26
1010	613-50105	*Lighting Control Center (Pedestal Only)	0.000	0.000		
			EACH	0.000	0.00	
			14,840.26000	0.000		0.00

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

ESTIMATE RUN 05/30/2023

08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1015	613-50106	*Lighting Control Center (Special)	0.000	0.000		
			EACH	0.000	0.00	
			25,577.06000	0.000		0.00
1020	613-50127	*Local Control Station	0.000	0.000		
			EACH	0.000	0.00	
			1,873.79000	0.000		0.00
1025	613-50210	*Temporary Lighting	1.000	0.700		
			L S	0.000	0.00	
			114,279.42000	0.700		79,995.59
1030	613-60700	*Troubleshooting	60.000	10.000		
			HOOR	1.000	205.73	
			205.73000	11.000		2,263.03
1035	614-00011	*Sign Panel (Class I)	878.000	555.420		
			SF	0.000	0.00	
			27.00000	555.420		14,996.34
1035		MATERIAL ALLOWANCE Traf Sign Aluminum		0.000		
			SF	0.000	0.00	
			8.90000	0.000		0.00
1035		MATERIAL ALLOWANCE Traf Sign Aluminum		0.000		
			SF	0.000	0.00	
			8.90000	0.000		0.00
1035		MATERIAL ALLOWANCE Traf Sign Aluminum		0.000		
			SF	0.000	0.00	
			8.90000	0.000		0.00
1035		MATERIAL ALLOWANCE Traf Sign Aluminum		0.000		
			SF	0.000	0.00	
			8.90000	0.000		0.00
1035		MATERIAL ALLOWANCE Traf Sign Aluminum		0.000		
			SF	0.000	0.00	
			8.90000	0.000		0.00

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 31  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1040	614-00012	*Sign Panel (Class II)	3,091.000	1,663.320		
			SF	0.000	0.00	
			28.08000	1,663.320		46,706.03
1040		MATERIAL ALLOWANCE Traf Sign Aluminum		0.000		
			SF	0.000	0.00	
			13.95000	0.000		0.00
1040		MATERIAL ALLOWANCE Traf Sign Aluminum		0.000		
			SF	0.000	0.00	
			13.95000	0.000		0.00
1040		MATERIAL ALLOWANCE Traf Sign Aluminum		0.000		
			SF	0.000	0.00	
			13.95000	0.000		0.00
1040		MATERIAL ALLOWANCE Traf Sign Aluminum		0.000		
			SF	0.000	0.00	
			13.95000	0.000		0.00
1040		MATERIAL ALLOWANCE Traf Sign Aluminum		0.000		
			SF	0.000	0.00	
			13.95000	0.000		0.00
1045	614-00013	*Sign Panel (Class III)	7,051.250	2,326.000		
			SF	0.000	0.00	
			30.23000	2,326.000		70,314.98
1045		MATERIAL ALLOWANCE Traf Sign Aluminum		0.000		
			SF	0.000	0.00	
			15.20000	0.000		0.00
1045		MATERIAL ALLOWANCE Traf Sign Aluminum		0.000		
			SF	0.000	0.00	
			15.20000	0.000		0.00
1045		MATERIAL ALLOWANCE Traf Sign Aluminum		0.000		
			SF	0.000	0.00	
			15.20000	0.000		0.00
1050	614-00612	*Steel Signpost (W 6x12)	29.000	28.000		
			LF	0.000	0.00	
			46.43000	28.000		1,300.04

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 32  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1055	614-00615	*Steel Signpost (W 6x15)	189.600	121.200		
			LF	0.000	0.00	
			51.83000	121.200		6,281.80
1060	614-00818	*Steel Signpost (W 8x18)	408.700	184.380		
			LF	0.000	0.00	
			56.14000	184.380		10,351.09
1065	614-00821	*Steel Signpost (W 8x21)	113.900	0.000		
			LF	0.000	0.00	
			59.39000	0.000		0.00
1070	614-01022	*Steel Signpost (W 10x22)	250.900	33.000		
			LF	0.000	0.00	
			68.02000	33.000		2,244.66
1075	614-01026	*Steel Signpost (W 10x26)	140.000	44.000		
			LF	0.000	0.00	
			72.34000	44.000		3,182.96
1080	614-01512	*Steel Sign Support (2-Inch Round)(Post)	682.000	425.000		
			LF	0.000	0.00	
			8.63000	425.000		3,667.75
1080		MATERIAL ALLOWANCE Steel Sign Post		413.000		
			LF	0.000	0.00	
			4.20000	413.000		1,734.60
1085	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	66.000	44.000		
			EACH	0.000	0.00	
			129.57000	44.000		5,701.08
1085		MATERIAL ALLOWANCE Steel Sign Post		36.000		
			EACH	0.000	0.00	
			19.75000	36.000		711.00
1090	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	2,139.000	1,408.000		
			LF	0.000	0.00	
			20.51000	1,408.000		28,878.08
1090		MATERIAL ALLOWANCE Steel Sign Post		270.000		
			LF	0.000	0.00	
			9.80000	270.000		2,646.00



CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1090		MATERIAL ALLOWANCE Steel Sign Post		684.000		
			LF	0.000	0.00	
			9.80000	684.000		6,703.20
1095	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	191.000	126.000		
			EACH	0.000	0.00	
			358.47000	126.000		45,167.22
1095		MATERIAL ALLOWANCE Steel Sign Post		72.000		
			EACH	0.000	0.00	
			125.00000	72.000		9,000.00
1100	614-01582	*Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase)	80.000	0.000		
			LF	0.000	0.00	
			132.81000	0.000		0.00
1105	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	461.000	192.000		
			LF	0.000	0.00	
			27.00000	192.000		5,184.00
1105		MATERIAL ALLOWANCE Steel Sign Post		268.000		
			LF	0.000	0.00	
			12.75000	268.000		3,417.00
1110	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	34.000	15.000		
			EACH	0.000	0.00	
			390.86000	15.000		5,862.90
1110		MATERIAL ALLOWANCE Steel Sign Post		19.000		
			EACH	0.000	0.00	
			125.00000	19.000		2,375.00
1115	614-03001	*Concrete Footing (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			1,826.89000	2.000		3,653.78
1115		MATERIAL ALLOWANCE Anchor Bolts		0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00
1120	614-03002	*Concrete Footing (Type 2)	12.000	10.000		
			EACH	0.000	0.00	
			1,838.76000	10.000		18,387.60

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1120		MATERIAL ALLOWANCE Anchor Bolts		0.000		
			EACH	0.000	0.00	
			295.00000	0.000		0.00
1125	614-03003	*Concrete Footing (Type 3)	22.000	12.000		
			EACH	0.000	0.00	
			1,962.93000	12.000		23,555.16
1125		MATERIAL ALLOWANCE Anchor Bolts		7.000		
			EACH	0.000	0.00	
			340.00000	7.000		2,380.00
1130	614-03004	*Concrete Footing (Type 4)	6.000	2.000		
			EACH	0.000	0.00	
			2,064.43000	2.000		4,128.86
1130		MATERIAL ALLOWANCE Anchor Bolts		1.000		
			EACH	0.000	0.00	
			360.00000	1.000		360.00
1135	614-03005	*Concrete Footing (Type 5)	12.000	4.000		
			EACH	0.000	0.00	
			2,714.41000	4.000		10,857.64
1135		MATERIAL ALLOWANCE Anchor Bolts		8.000		
			EACH	0.000	0.00	
			430.00000	8.000		3,440.00
1140	614-03006	*Concrete Footing (Type 6)	6.000	2.000		
			EACH	0.000	0.00	
			2,911.99000	2.000		5,823.98
1140		MATERIAL ALLOWANCE Anchor Bolts		0.000		
			EACH	0.000	0.00	
			460.00000	0.000		0.00
1145	614-10115	*Dynamic Message Sign (Color LED)(Overhead)	2.000	0.000		
			EACH	0.000	0.00	
			144,649.45000	0.000		0.00
1150	614-10147	*Variable Message Sign LED (Overhead)	7.000	0.000		
			EACH	0.000	0.00	
			22,179.76000	0.000		0.00

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

ESTIMATE RUN 05/30/2023

08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1155	614-31800	*Monotube Overhead Sign Cantilever (18 Inch Diameter)	3.000	1.000		
		EACH		0.000	0.00	
			30,957.66000	1.000		30,957.66
1155		MATERIAL ALLOWANCE Overhead Sign Str		2.000		
		EACH		0.000	0.00	
			22,200.00000	2.000		44,400.00
1156	614-31800	Monotube Overhead Sign Cant (18 In Dia) (CMO 023)	1.000	0.000		
		EACH		0.000	0.00	
			40,527.32000	0.000		0.00
1156		MATERIAL ALLOWANCE Overhead Sign Str		1.000		
		EACH		0.000	0.00	
			29,700.00000	1.000		29,700.00
1160	614-32000	*Monotube Overhead Sign Cantilever (20 Inch Diameter)	4.000	1.000		
		EACH		0.000	0.00	
			30,336.82000	1.000		30,336.82
1160		MATERIAL ALLOWANCE Overhead Sign Str		2.000		
		EACH		0.000	0.00	
			21,200.00000	2.000		42,400.00
1165	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	1.000		
		EACH		0.000	0.00	
			38,441.18000	1.000		38,441.18
1165		MATERIAL ALLOWANCE Overhead Sign Str		0.000		
		EACH		0.000	0.00	
			25,700.00000	0.000		0.00
1168	614-33000	Monotube Overhead Sign Cant (30 In Dia) (CMO 023)	1.000	0.000		
		EACH		0.000	0.00	
			79,905.46000	0.000		0.00
1168		MATERIAL ALLOWANCE Overhead Sign Str		1.000		
		EACH		0.000	0.00	
			60,777.00000	1.000		60,777.00
1169	614-33000	Monotube Overhead Sign Cant (30 In Dia)	6.000	3.000		
		EACH		0.000	0.00	
			69,012.30000	3.000		207,036.90

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1169		MATERIAL ALLOWANCE Overhead Sign Str		1.000		
			EACH	0.000	0.00	
			51,200.00000	1.000		51,200.00
1169		MATERIAL ALLOWANCE Overhead Sign Str		1.000		
			EACH	0.000	0.00	
			52,950.00000	1.000		52,950.00
1170	614-33600	*Monotube Overhead Sign Cantilever (36 Inch Diameter)	0.000	0.000		
			EACH	0.000	0.00	
			71,243.00000	0.000		0.00
1174	614-33600	Monotube Overhead Sign Cantilever(36 In) -CMO 2	2.000	0.000		
			EACH	0.000	0.00	
			77,935.09000	0.000		0.00
1174		MATERIAL ALLOWANCE Overhead Sign Str		1.000		
			EACH	0.000	0.00	
			57,000.00000	1.000		57,000.00
1175	614-33600	*Monotube Overhead Sign Cantilever (36 Inch Diameter)	0.000	0.000		
			EACH	0.000	0.00	
			71,243.00000	0.000		0.00
1180	614-42000	*Monotube Overhead Sign Bridge (20 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			74,694.85000	1.000		74,694.85
1180		MATERIAL ALLOWANCE Overhead Sign Str		0.000		
			EACH	0.000	0.00	
			50,300.00000	0.000		0.00
1185	614-42400	*Monotube Overhead Sign Bridge (24 Inch Diameter)	2.000	1.000		
			EACH	0.000	0.00	
			93,915.99000	1.000		93,915.99
1185		MATERIAL ALLOWANCE Overhead Sign Str		0.000		
			EACH	0.000	0.00	
			57,700.00000	0.000		0.00
1190	614-43000	*Monotube Overhead Sign Bridge (30 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			173,088.44000	0.000		0.00

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1190		MATERIAL ALLOWANCE Overhead Sign Str		1.000		
			EACH	0.000	0.00	
			124,700.00000	1.000		124,700.00
1191	614-43000	Monotube Overhead Sign Brdg (30 In Dia) (CMO 023)	0.000	0.000		
			EACH	0.000	0.00	
			204,358.23000	0.000		0.00
1191		MATERIAL ALLOWANCE Overhead Sign Str		1.000		
			EACH	0.000	0.00	
			150,500.00000	1.000		150,500.00
1195	614-70024	*1310nm SFP Optic Module	11.000	0.000		
			EACH	0.000	0.00	
			505.98000	0.000		0.00
1200	614-70028	*CWDM SFP Optic Module	23.000	0.000		
			EACH	0.000	0.00	
			1,306.65000	0.000		0.00
1205	614-70030	*Optical Attenuator	34.000	0.000		
			EACH	0.000	0.00	
			103.42000	0.000		0.00
1210	614-70032	*Optical Filter	28.000	0.000		
			EACH	0.000	0.00	
			806.23000	0.000		0.00
1215	614-70150	*Pedestrian Signal Face (16) (Countdown)	12.000	12.000		
			EACH	0.000	0.00	
			556.03000	12.000		6,672.36
1220	614-70336	*Traffic Signal Face (12-12-12)	24.000	24.000		
			EACH	0.000	0.00	
			811.80000	24.000		19,483.20
1225	614-72830	*Communications Cabinet	10.000	0.000		
			EACH	0.000	0.00	
			11,804.37000	0.000		0.00
1230	614-72832	*Communications Cabinet (Type 2)	1.000	0.000		
			EACH	0.000	0.00	
			13,294.51000	0.000		0.00

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

ESTIMATE RUN 05/30/2023

08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1235	614-72855	*Traffic Signal Controller Cabinet	2.000	2.000		
			EACH	0.000	0.00	
			34,757.00000	2.000		69,514.00
1240	614-72860	*Pedestrian Push Button	12.000	12.000		
			EACH	0.000	0.00	
			189.05000	12.000		2,268.60
1245	614-72863	*Pedestrian Push Button Post Assembly	3.000	3.000		
			EACH	0.000	0.00	
			1,056.44000	3.000		3,169.32
1250	614-72864	*Fire Preemption Unit	8.000	8.000		
			EACH	0.000	0.00	
			2,424.26000	8.000		19,394.08
1255	614-72887	*Microwave Vehicle Radar Detector	5.000	0.000		
			EACH	0.000	0.00	
			13,043.19000	0.000		0.00
1260	614-72896	*Intersection Detection System (Camera)(Install Only)	2.000	2.000		
			EACH	0.000	0.00	
			10,700.00000	2.000		21,400.00
1265	614-80000	*Flashing Beacon	1.000	0.000		
			EACH	0.000	0.00	
			5,350.00000	0.000		0.00
1270	614-80385	Rumble Strip	54,912.000	0.000		
			LF	0.000	0.00	
			0.43000	0.000		0.00
1275	614-81125	*Traffic Signal-Light Pole Steel (1-25 Foot Mast Arm)	4.000	4.000		
			EACH	0.000	0.00	
			13,116.58000	4.000		52,466.32
1275		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			10,493.26000	0.000		0.00
1280	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	2.000	1.000		
			EACH	0.000	0.00	
			13,806.05000	1.000		13,806.05

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1280		MATERIAL ALLOWANCE Signal Pole		1.000		
			EACH	0.000	0.00	
			11,044.84000	1.000		11,044.84
1285	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			15,396.27000	2.000		30,792.54
1285		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			12,317.02000	0.000		0.00
1290	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			16,235.87000	0.000		0.00
1291	614-81155	Sig-Light Pole Steel (1-55 Ft) (Mast Arm)(CMO 023)	1.000	1.000		
			EACH	0.000	0.00	
			23,117.35000	1.000		23,117.35
1295	614-84000	*Traffic Signal Pedestal Pole Steel	7.000	7.000		
			EACH	0.000	0.00	
			839.60000	7.000		5,877.20
1295		MATERIAL ALLOWANCE Pedestal Pole		0.000		
			EACH	0.000	0.00	
			671.68000	0.000		0.00
1300	614-86737	*Surface Sensor	1.000	0.000		
			EACH	0.000	0.00	
			64,498.67000	0.000		0.00
1305	614-86800	*Uninterrupted Power Supply	8.000	0.000		
			EACH	0.000	0.00	
			11,509.68000	0.000		0.00
1310	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	10,675.000	0.000		
			LF	0.000	0.00	
			8.45000	0.000		0.00
1315	614-87024	*Fiber Optic Termination Panel (24 Fiber)	10.000	0.000		
			EACH	0.000	0.00	
			939.68000	0.000		0.00

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

ESTIMATE RUN 05/30/2023

08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1320	614-87320	*Closed Circuit Television	5.000	0.000		
			EACH	0.000	0.00	
			4,781.80000	0.000		0.00
1325	614-87333	*Closed Circuit Television Camera (Traffic Surveillance)	0.000	0.000		
			EACH	0.000	0.00	
			4,781.80000	0.000		0.00
1330	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			13,233.35000	0.000		0.00
1335	614-87364	*Closed Circuit Television Pole with Lowering Device (50 Fee	4.000	0.000		
			EACH	0.000	0.00	
			7,584.16000	0.000		0.00
1340	614-87402	*Breakaway Tapered ITS Pole Steel (40 Feet)	3.000	0.000		
			EACH	0.000	0.00	
			3,842.12000	0.000		0.00
1340		MATERIAL ALLOWANCE Pole, Breakaway ITS		3.000		
			EACH	0.000	0.00	
			2,815.00000	3.000		8,445.00
1345	614-87692	*Ethernet Switch Type II	12.000	0.000		
			EACH	0.000	0.00	
			6,950.29000	0.000		0.00
1350	615-00030	Embankment Protector Type 3	33.000	15.000		
			EACH	0.000	0.00	
			1,277.71000	15.000		19,165.65
1351	619-10247	24 In Weld Steel Pipe (J)	100.000	100.000		
			LF	0.000	0.00	
			583.41000	100.000		58,341.00
1355	621-00450	*Detour Pavement (TYPE 1)	50,000.000	44,553.270		
			SY	0.000	0.00	
			47.13000	44,553.270		2,099,795.62
1360	621-00450	*Detour Pavement (TYPE 2)	13,239.400	13,239.400		
			SY	0.000	0.00	
			30.67000	13,239.400		406,052.40



CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 41  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1365	621-00450	*Detour Pavement (TYPE 3)	4,435.000	4,435.000		
			SY	0.000	0.00	
			42.45000	4,435.000		188,265.75
1366	621-00451	Detour Pavement	600.000	444.870		
			TON	0.000	0.00	
			81.41000	444.870		36,216.87
1370	623-00602	2 Inch Plastic Pipe (Irrigation/Sleeve)	718.000	565.000		
			LF	0.000	0.00	
			15.10000	565.000		8,531.50
1375	623-00606	6 Inch Plastic Pipe (Irrigation/Sleeve)	718.000	565.000		
			LF	0.000	0.00	
			19.08000	565.000		10,780.20
1380	624-20300	Detour Drainage Pipe (Class 0)	4,631.000	4,040.000		
			LF	0.000	0.00	
			64.60000	4,040.000		260,984.00
1385	624-29013	12 Inch Drainage Pipe (Class 9) (Complete In Place)	29.000	24.000		
			LF	0.000	0.00	
			181.17000	24.000		4,348.08
1386	624-29016	15 In Drainage Pipe (CL 9) (CIP)	196.000	169.000		
			LF	0.000	0.00	
			125.26000	169.000		21,168.94
1390	624-29019	18 Inch Drainage Pipe (Class 9) (Complete In Place)	4,082.000	3,991.000		
			LF	91.000	8,160.88	
			89.68000	4,082.000		366,073.76
1395	624-29025	24 Inch Drainage Pipe (Class 9) (Complete In Place)	2,094.000	2,094.000		
			LF	0.000	0.00	
			126.83000	2,094.000		265,582.02
1400	624-29031	30 Inch Drainage Pipe (Class 9) (Complete In Place)	1,015.000	1,015.000		
			LF	0.000	0.00	
			128.77000	1,015.000		130,701.55
1405	624-29037	36 Inch Drainage Pipe (Class 9) (Complete In Place)	764.000	764.000		
			LF	0.000	0.00	
			213.27000	764.000		162,938.28

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 42  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1410	624-29049	48 Inch Drainage Pipe (Class 9) (Complete In Place)	226.000	226.000		
			LF	0.000	0.00	
			238.42000	226.000		53,882.92
1415	624-29061	60 Inch Drainage Pipe (Class 9) (Complete In Place)	248.000	246.000		
			LF	0.000	0.00	
			343.90000	246.000		84,599.40
1420	624-49019	18 Inch Equivalent Drainage Pipe Elliptical (Class 9) (Comp)	31.000	28.000		
			LF	0.000	0.00	
			142.29000	28.000		3,984.12
1425	624-49025	24 Inch Equivalent Drainage Pipe Elliptical (Class 9) (Compl)	148.000	148.000		
			LF	0.000	0.00	
			134.07000	148.000		19,842.36
1426	624-49037	36 In Equiv Drain Pipe E (CL 9) (CIP) ete In Place)	242.000	242.000		
			LF	0.000	0.00	
			193.99000	242.000		46,945.58
1430	625-00000	Construction Surveying	1.000	0.790		
			L S	0.030	31,443.04	
			1,048,101.17000	0.820		859,442.96
1431	625-00001	Const Surveying (Hour) (MCR 026)	109.500	109.500		
			HOUR	0.000	0.00	
			150.00000	109.500		16,425.00
1435	626-00100	*Mobilization (without Autopay)	1.000	1.000		
			L S	0.000	0.00	
			7,042,174.59000	1.000		7,042,174.59
1440	626-00100	Mobilization (without Autopay) (OVERHEAD)	1.000	0.790		
			L S	0.030	317,513.70	
			10,583,789.89000	0.820		8,678,707.71
1445	626-01111	*Public Information Management (Tier I)	926.000	566.000		
			DAY	35.000	3,183.25	
			90.95000	601.000		54,660.95
1450	627-00008	*Modified Epoxy Pavement Marking	1,717.000	0.000		
			GAL	0.000	0.00	
			101.99000	0.000		0.00

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

ESTIMATE RUN 05/30/2023

08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1455	627-00013	*Pavement Marking Paint (High Build)	4,600.000	4,095.730		
			GAL	9.910	539.30	
			54.42000	4,105.640		223,428.93
1460	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	1,183.000	0.000		
			SF	0.000	0.00	
			17.42000	0.000		0.00
1465	627-01011	*Preformed Plastic Pavement Marking (Contrast)(Inlaid)	16,203.000	0.000		
			SF	0.000	0.00	
			21.22000	0.000		0.00
1470	627-30323	*Preformed Plastic Pavement Marking (Word-Symbol)(Type I)(In	0.000	0.000		
			SF	0.000	0.00	
			45.07000	0.000		0.00
1471	627-30407	Preform Thermoplastic Pvmt Mkg (WS)(Sp ial) (CMO 028)	1,558.000	281.300		
			SF	0.000	0.00	
			19.98000	281.300		5,620.37
1475	627-30328	*Preformed Plastic Pavement Marking (XWalk-Stop Line)(Type I	1,902.000	462.000		
			SF	0.000	0.00	
			17.49000	462.000		8,080.38
1480	630-00000	*Flagging	15,000.000	13,512.750		
			HOUR	294.000	8,943.48	
			30.42000	13,806.750		420,001.34
1485	630-00007	*Traffic Control Inspection	380.000	203.000		
			DAY	14.000	2,281.16	
			162.94000	217.000		35,357.98
1490	630-00015	*Uniformed Traffic Control Coordination	150.000	53.750		
			HOUR	0.000	0.00	
			54.31000	53.750		2,919.16
1495	630-00017	*Traffic Control Management (Special)	975.000	746.000		
			DAY	21.000	15,968.61	
			760.41000	767.000		583,234.47
1500	630-00030	*Courtesy Patrol	0.000	0.000		
			DAY	0.000	0.00	
			535.00000	0.000		0.00

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

ESTIMATE RUN 05/30/2023

08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1501	900-00005	Added Item (Day)/ Courtesy Patrol	786.000	540.250		
			DAY	25.000	13,375.00	
			535.00000	565.250		302,408.75
1505	630-00040	*Traffic Incident Management Plan Development	1.000	0.900		
			L S	0.000	0.00	
			2,715.73000	0.900		2,444.16
1510	630-00041	*Traffic Incident Management Plan Implementation	5.000	0.000		
			MON	0.000	0.00	
			651.78000	0.000		0.00
1515	630-80001	*Flashing Beacon (Portable)	25.000	16.200		
			EACH	0.000	0.00	
			651.78000	16.200		10,558.84
1519	630-80335	Barricade (3 M-A) (Temp)	31.000	19.800		
			EACH	8.100	1,300.05	
			160.50000	27.900		4,477.95
1520	630-80336	*Barricade (Type 3 M-B) (Temporary)	20.000	0.000		
			EACH	0.000	0.00	
			217.26000	0.000		0.00
1525	630-80337	*Barricade (Type 3 M-C) (Temporary)	6.000	0.000		
			EACH	0.000	0.00	
			325.89000	0.000		0.00
1530	630-80341	*Construction Traffic Sign (Panel Size A)	516.000	433.800		
			EACH	30.600	2,659.45	
			86.91000	464.400		40,361.00
1535	630-80342	*Construction Traffic Sign (Panel Size B)	382.000	342.900		
			EACH	0.900	97.77	
			108.63000	343.800		37,346.99
1540	630-80343	*Construction Traffic Sign (Panel Size C)	15.000	3.600		
			EACH	0.900	107.55	
			119.50000	4.500		537.75
1545	630-80344	*Construction Traffic Sign (Special)	750.000	430.200		
			SF	14.400	234.72	
			16.30000	444.600		7,246.98

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

ESTIMATE RUN 05/30/2023

08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1550	630-80350	*Vertical Panel	200.000	25.200		
			EACH	26.100	850.60	
			32.59000	51.300		1,671.87
1555	630-80355	*Portable Message Sign Panel	4.000	1.800		
			EACH	0.000	0.00	
			8,690.36000	1.800		15,642.65
1560	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	5.000	3.600		
			EACH	0.000	0.00	
			48.89000	3.600		176.00
1565	630-80360	*Drum Channelizing Device	500.000	283.500		
			EACH	93.600	4,576.10	
			48.89000	377.100		18,436.42
1570	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	100.000	66.600		
			EACH	0.000	0.00	
			59.75000	66.600		3,979.35
1575	630-80367	*Portable Traffic Speed Monitor	0.000	0.000		
			EACH	0.000	0.00	
			5,431.47000	0.000		0.00
1580	630-80370	*Barrier (Temporary)	78,234.000	67,510.800		
			LF	0.000	0.00	
			49.55000	67,510.800		3,345,160.14
1581	630-80371	Reset Concrete Barrier (Temp) (MCR 026)	13,500.000	10,713.600		
			LF	0.000	0.00	
			1.87000	10,713.600		20,034.43
1585	630-80378	Glare Screen (Temporary)	29,500.000	19,351.800		
			LF	0.000	0.00	
			20.28000	19,351.800		392,454.50
1585		MATERIAL ALLOWANCE Traf Zone Glare Scrn		10,148.200		
			LF	0.000	0.00	
			11.38800	10,148.200		115,567.70
1590	630-80380	*Traffic Cone	500.000	430.200		
			EACH	0.000	0.00	
			13.03000	430.200		5,605.51

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 46  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1595	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	3.000	0.900		
			EACH	0.000	0.00	
			5,129.78000	0.900		4,616.80
1600	630-85010	*Impact Attenuator (Temporary)	25.000	22.500		
			EACH	0.000	0.00	
			7,060.91000	22.500		158,870.48
1605	630-85041	*Mobile Attenuator	600.000	469.500		
			DAY	10.000	7,060.90	
			706.09000	479.500		338,570.16
1610	630-86810	*Traffic Signal (Temporary)	2.100	1.890		
			EACH	0.000	0.00	
			131,221.48000	1.890		248,008.60
1611	900-00007	Added Item (Each)/ Added Item (Each)/ Temp Traffic Light Extra Work East SH 60	1.000	1.000		
			EACH	0.000	0.00	
			28,249.07000	1.000		28,249.07
1612	900-00007	Added Item (Each)/ Added Item (Each)/ Temp Traffic Light Extra Work West SH 60	1.000	1.000		
			EACH	0.000	0.00	
			36,128.55000	1.000		36,128.55
1615	632-00000	Night Work Lighting	1.000	0.830		
			L S	0.025	4,257.33	
			170,293.18000	0.855		145,600.67
1620	700-70010	F/A Minor Contract Revisions	249,257.570	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1625	700-70012	F/A Asphalt Pavement Incentive	270,635.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1630	700-70013	F/A Concrete Pavement Incentive	838,382.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1635	700-70016	F/A Fuel Cost Adjustment	1,017,996.420	969,630.640		
			F A	48,365.780	48,365.78	
			1.00000	1,017,996.420		1,017,996.42

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/30/2023

ESTIMATE NO: 0029

08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1640	700-70018	F/A Roadway Smoothness Incentive	400,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1645	700-70019	F/A Asphalt Cement Cost Adjustment	200,000.000	175,564.580		
			F A	14,158.730	14,158.73	
			1.00000	189,723.310		189,723.31
1650	700-70023	*F/A On-The-Job Trainee	150,000.000	136,975.700		
			F A	0.000	0.00	
			1.00000	136,975.700		136,975.70
1655	700-70035	F/A (42-INCH WATERLINE WARRANTY)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1660	700-70035	F/A (ELECTRIC SERVICE)	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1665	700-70035	F/A (FIELD LABORATORY EQUIPMENT)	5,271.820	5,271.820		
			F A	0.000	0.00	
			1.00000	5,271.820		5,271.82
1670	700-70155	F/A Pavement Surface Course Maintenance	61,423.620	61,423.620		
			F A	0.000	0.00	
			1.00000	61,423.620		61,423.62
1675	700-70589	F/A Environmental Health & Safety Management	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1680	700-70594	F/A DRB Standing Committee	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1685	700-71000	CMGC Overrun Pool	1,041,225.000	907,096.410		
			F A	49,125.290	49,125.29	
			1.00000	956,221.700		956,221.70
1686	900-00006	Added Item (Dollar)/ Working Time Violation	-32,250.000	-32,250.000		
			DOL	0.000	0.00	
			1.00000	-32,250.000		-32,250.00

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/30/2023

ESTIMATE NO: 0029

08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1687	900-00014	Added Item (Lump Sum)/ Shotcrete Sub Mobilization	1.000	1.000		
			L S	0.000	0.00	
			2,675.00000	1.000		2,675.00
1688	900-00021	Added Item (Square Foot)/ Shotcrete Slope Stabilization	1,269.000	1,269.000		
			SF	0.000	0.00	
			17.12000	1,269.000		21,725.28
1689	900-00006	Added Item (Dollar)/ Guardrail Repairs (MCR 026)	25,000.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1692	900-00006	Added Item (Dollar)/ WCR 7 Trucking Impacts (CMO 033)	0.000	0.000		
			DOL	0.000	0.00	
			75,042.00000	0.000		0.00
1980	900-00014	Added Item (Lump Sum)/ Place and Remove Temp Emb and ABC(RAP)	1.000	1.000		
			L S	0.000	0.00	
			5,569.00000	1.000		5,569.00
-----						
			CAT 0200	CURRENT AMT	\$03,230,386.98	\$ 3,563,499.91 \$84,424,380.58
CAT NO0300 STRUCTURES						
1690	202-00400	Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			116,586.02000	1.000		116,586.02
1691	700-70034	F/A NB LTR Pier Cap Footing Removal	47,662.850	47,662.850		
			F A	0.000	0.00	
			1.00000	47,662.850		47,662.85
1695	202-00405	Removal of Piling	14.000	14.000		
			EACH	0.000	0.00	
			2,242.73000	14.000		31,398.22
1700	202-05150	Sandblasting	0.000	0.000		
			SF	0.000	0.00	
			1.10000	0.000		0.00
1705	206-00000	Structure Excavation	605.000	605.000		
			CY	0.000	0.00	
			14.87000	605.000		8,996.35



CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 49  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
1710	206-00065	Structure Backfill (Flow-Fill)	40.000	40.000		
			CY	0.000	0.00	
			241.43000	40.000		9,657.20
1715	206-00100	Structure Backfill (Class 1)	844.000	844.000		
			CY	0.000	0.00	
			43.44000	844.000		36,663.36
1720	206-00200	Structure Backfill (Class 2)	50.000	0.000		
			CY	0.000	0.00	
			32.46000	0.000		0.00
1725	206-00360	Mechanical Reinforcement of Soil	772.000	772.000		
			CY	0.000	0.00	
			20.03000	772.000		15,463.16
1730	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	271.920	271.920		
			TON	0.000	0.00	
			127.75000	271.920		34,737.78
1735	408-01100	Joint Sealant	124.000	124.000		
			LF	0.000	0.00	
			17.92000	124.000		2,222.08
1740	502-00100	*Drilling Hole to Facilitate Pile Driving	737.000	737.000		
			LF	0.000	0.00	
			34.20000	737.000		25,205.40
1745	502-00460	Pile Tip	14.000	14.000		
			EACH	0.000	0.00	
			227.95000	14.000		3,191.30
1750	502-00500	Complete Joint Penetration (CJP) Splice	0.000	0.000		
			EACH	0.000	0.00	
			1,297.79000	0.000		0.00
1755	502-02010	Dynamic Pile Test	2.000	2.000		
			EACH	0.000	0.00	
			2,568.00000	2.000		5,136.00
1760	502-11274	Steel Piling (HP 12x74)	807.000	807.000		
			LF	0.000	0.00	
			104.42000	807.000		84,266.94

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 50  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
1765	503-00042	*Drilled Shaft (42 Inch)	413.610	413.610		
			LF	0.000	0.00	
			364.25000	413.610		150,657.44
1770	503-00310	Crosshole Sonic Logging Testing	5.000	5.000		
			EACH	0.000	0.00	
			3,156.50000	5.000		15,782.50
1775	515-00120	*Waterproofing (Membrane)	1,594.000	1,594.000		
			SY	0.000	0.00	
			16.54000	1,594.000		26,364.76
1780	518-00000	Bridge Compression Joint Sealer	130.000	130.000		
			LF	0.000	0.00	
			125.87000	130.000		16,363.10
1785	601-03000	Concrete Class D	125.100	125.100		
			CY	0.000	0.00	
			501.88000	125.100		62,785.19
1790	601-04550	Concrete Class G	453.100	453.100		
			CY	0.000	0.00	
			1,001.80000	453.100		453,915.58
1791	700-70034	F/A C-17-FE Pier Column Elevation Correction	15,310.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1795	601-40400	*Structural Concrete Stain	755.000	421.000		
			SY	0.000	0.00	
			9.43000	421.000		3,970.03
1800	602-00020	*Reinforcing Steel (Epoxy Coated)	179,105.000	179,105.000		
			LB	0.000	0.00	
			1.21000	179,105.000		216,717.05
1805	603-50015	15 Inch Plastic Pipe	31.000	31.000		
			LF	0.000	0.00	
			72.03000	31.000		2,232.93
1810	604-25000	Vane Grate Inlet Special	1.000	1.000		
			EACH	0.000	0.00	
			9,459.07000	1.000		9,459.07

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/30/2023

ESTIMATE NO: 0029

08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
1815	606-01402	Transition Type BR10B-GR3	4.000	4.000		
			EACH	0.000	0.00	
			3,867.20000	4.000		15,468.80
1820	606-01407	Transition Type BR9-GR3	0.000	0.000		
			EACH	0.000	0.00	
			3,745.00000	0.000		0.00
1825	606-11035	*Bridge Rail Type 10 MASH	460.000	460.000		
			LF	0.000	0.00	
			291.50000	460.000		134,090.00
1830	613-00200	*2 Inch Electrical Conduit	476.000	476.000		
			LF	0.000	0.00	
			22.25000	476.000		10,591.00
1835	618-01992	Prestressed Concrete Box (Depth Less Than 32 Inches)	11,686.000	11,686.000		
			SF	0.000	0.00	
			58.81000	11,686.000		687,253.66
			CAT 0300 CURRENT AMT \$ 2,246,920.39 \$		0.00	\$ 2,226,837.77
-----						
CAT NO0301 Walls						
1840	206-00000	Structure Excavation	4,200.000	4,200.000		
			CY	0.000	0.00	
			14.87000	4,200.000		62,454.00
1845	206-00050	Structure Backfill (Special)	1,235.000	1,235.000		
			CY	0.000	0.00	
			67.16000	1,235.000		82,942.60
1850	206-00100	Structure Backfill (Class 1)	9,745.000	9,745.000		
			CY	0.000	0.00	
			43.44000	9,745.000		423,322.80
1855	206-00200	Structure Backfill (Class 2)	705.000	705.000		
			CY	0.000	0.00	
			32.46000	705.000		22,884.30
1860	206-00360	Mechanical Reinforcement of Soil	4,190.000	4,190.000		
			CY	0.000	0.00	
			20.03000	4,190.000		83,925.70

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 52  
 ESTIMATE RUN 05/30/2023  
 08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0301 Walls						
1865	420-00000	Geomembrane	2,090.000	2,090.000		
			SY	0.000	0.00	
			14.52000	2,090.000		30,346.80
1870	504-04420	Precast Panel Facing	6,625.000	6,625.000		
			SF	0.000	0.00	
			45.48000	6,625.000		301,305.00
1871	900-00006	Added Item (Dollar)/ Wall 3 Quality Price Reduction	-82,097.090	-82,097.090		
			DOL	0.000	0.00	
			1.00000	-82,097.090		-82,097.09
1875	601-03050	Concrete Class D (Wall)	182.000	152.300		
			CY	0.000	0.00	
			983.61000	152.300		149,803.80
1880	601-40400	*Structural Concrete Stain	1,161.000	1,123.000		
			SY	0.000	0.00	
			9.43000	1,123.000		10,589.89
1885	602-00000	*Reinforcing Steel	9,295.000	9,295.000		
			LB	0.000	0.00	
			1.06000	9,295.000		9,852.70
1890	602-00020	*Reinforcing Steel (Epoxy Coated)	8,605.000	8,605.000		
			LB	0.000	0.00	
			1.21000	8,605.000		10,412.05
1895	607-55110	Safety Rail (Cable)	413.000	413.000		
			LF	0.000	0.00	
			38.72000	413.000		15,991.36
			CAT 0301	CURRENT AMT \$ 1,151,305.47 \$	0.00 \$	1,121,733.91
-----						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1900	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			9,722.56000	1.000		9,722.56
1905	620-00020	Sanitary Facility	12.000	8.000		
			EACH	0.000	0.00	
			3,745.00000	8.000		29,960.00
			CAT 0400	CURRENT AMT \$ 54,662.56 \$	0.00 \$	39,682.56
-----						

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

ESTIMATE RUN 05/30/2023

08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO1300 Water Quality						
1906	203-00060	Emb Matl (CIP) (Pond)(CMO 023)	2,572.000	0.000		
			CY	0.000	0.00	
			19.50000	0.000		0.00
1907	207-00702	Topsoil (Offsite) (CMO 023)	2,252.000	0.000		
			CY	0.000	0.00	
			64.90000	0.000		0.00
1908	216-00047	Soil Wrap (Coir and Jute) (CMO 023)	737.000	0.000		
			SY	0.000	0.00	
			8.51000	0.000		0.00
1909	216-00066	Concrete Block SRS (CMO 023)	7.000	0.000		
			SY	0.000	0.00	
			467.61000	0.000		0.00
1910	304-06007	Aggregate Base Course (Class 6)	80.000	0.000		
			CY	0.000	0.00	
			37.54000	0.000		0.00
1914	506-00700	Void-Filled Riprap (9 Inch)(CMO 023)	18.000	0.000		
			CY	0.000	0.00	
			440.27000	0.000		0.00
1915	507-00100	Concrete Slope and Ditch Paving (Reinforced)	4.000	3.800		
			CY	0.000	0.00	
			1,402.60000	3.800		5,329.88
1920	601-01000	Concrete Class B	41.000	0.000		
			CY	0.000	0.00	
			880.90000	0.000		0.00
1925	602-00000	*Reinforcing Steel	10,250.000	0.000		
			LB	0.000	0.00	
			1.06000	0.000		0.00
1930	604-00310	Inlet Type C (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,839.87000	1.000		5,839.87
1935	604-00505	Inlet Type D (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			5,571.28000	2.000		11,142.56

CONTID: C23018  
 PCN: 23018-BID  
 PROJECT: NHPP0253-074

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/30/2023

ESTIMATE NO: 0029

08:18:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO1300 Water Quality						
1940	604-19105	Inlet Type R L 5 (5 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			7,720.86000	5.000		38,604.30
1945	604-19110	Inlet Type R L 5 (10 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			8,556.37000	3.000		25,669.11
1950	604-20000	Outlet Structure	1.000	0.000		
			EACH	0.000	0.00	
			34,294.73000	0.000		0.00
1955	604-30010	Manhole Slab Base (10 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			5,873.91000	4.000		23,495.64
1956	616-30060	60 In Trash Guard (CMO 023)	1.000	0.000		
			EACH	0.000	0.00	
			8,454.45000	0.000		0.00
1960	624-29019	18 Inch Drainage Pipe (Class 9) (Complete In Place)	633.000	633.000		
			LF	0.000	0.00	
			89.68000	633.000		56,767.44
1965	624-29025	24 Inch Drainage Pipe (Class 9) (Complete In Place)	218.000	218.000		
			LF	0.000	0.00	
			126.83000	218.000		27,648.94
1970	624-29031	30 Inch Drainage Pipe (Class 9) (Complete In Place)	642.000	418.000		
			LF	0.000	0.00	
			128.77000	418.000		53,825.86
1975	624-29049	48 Inch Drainage Pipe (Class 9) (Complete In Place)	226.000	226.000		
			LF	0.000	0.00	
			238.42000	226.000		53,882.92
-----						
		CAT 1300	CURRENT AMT	\$ 637,844.60	\$ 0.00	\$ 302,206.52
-----						
		PROJECT TOTAL	CURRENT AMT	\$07,321,120.00	\$ 3,563,499.91	\$88,114,841.34