

ESTIMATE SUMMARY

CONTID: C23032

ESTIMATE NO: 0016 PROG

SPEC YR: 2005

PCN: 23032-BID

COFRS REPORTING CATEGORY: 0

FACS REF NO:

CONTRACT DESCRIPTION: ITS FIBER TO STATE BUILDINGS
 TIME CHARGED: 606.0 DAYS TIME ALLOW: 10/8/2021 FIXED COMPLETION DAT
 PERCENT TIME: 92.94 ORIG TIME ALLOW: 9/25/2020 FIXED COMPLETION DAT

PROJECT NO: ITS SW02-286
 ITS FIBER TO STATE BUILDINGS

NAME OF ROAD:

PROJECT COUNTIES: JEFFERSON FREMONT
 PUEBLO

CONTRACTOR:

PAONIA, INC dba PAONIA, LLC
 5055 LIST DRIVE

PAY PERIOD ENDING 08/23/2021 DATE TIME STARTED 12/27/2019
 DATE LET 10/31/2019 DATE WORK BEGAN 02/03/2020
 DATE AWARDED 11/22/2019 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 12/27/2019 DATE ACCEPTED
 DATE NOTICE TO PROCEED 12/27/2019

COLORADO SPRINGS CO 80919 (719)590-1344

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,609,898.33 PARTICIPATING	\$ 3,009,250.12	\$ 202,040.00
AWARD PROJECT AMT: \$ 2,899,460.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 83.36% TOTAL EARNINGS	3,009,250.12	202,040.00
FUNDS AVAILABLE: \$ 600,648.21 STOCKPILED MATERIALS	0.00	-3,832.00
	GROSS EARNINGS	198,208.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-43,491.90	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	198,208.00
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	198,208.00
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 198,208.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C23032
 PCN: 23032-BID
 PROJECT: ITS SW02-286

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 2
 ESTIMATE RUN 08/24/2021
 11:48:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00200	Removal of Sidewalk	0.000	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00
0010	203-01597	Potholing	271.500	271.500		
			HOURL	0.000	0.00	
			10.00000	271.500		2,715.00
0015	208-00002	*Erosion Log Type 1 (12 Inch)	500.000	423.000		
			LF	0.000	0.00	
			5.00000	423.000		2,115.00
0020	208-00035	*Aggregate Bag	0.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0025	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	7.000	7.000		
			EACH	0.000	0.00	
			25.00000	7.000		175.00
0030	208-00103	Removal and Disposal of Sediment (Labor)	0.000	0.000		
			HOURL	0.000	0.00	
			55.00000	0.000		0.00
0035	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOURL	0.000	0.00	
			115.00000	0.000		0.00
0040	208-00106	Sweeping (Sediment Removal)	60.000	60.000		
			HOURL	0.000	0.00	
			140.00000	60.000		8,400.00
0045	208-00107	Removal of Trash	2.000	0.000		
			HOURL	0.000	0.00	
			10.00000	0.000		0.00
0050	212-00006	*Seeding (Native)	2.000	1.708		
			ACRE	0.000	0.00	
			2,750.00000	1.708		4,697.00
0055	212-00032	*Soil Conditioning	2.000	1.708		
			ACRE	0.000	0.00	
			23,125.00000	1.708		39,497.50

CONTID: C23032
 PCN: 23032-BID
 PROJECT: ITS SW02-286

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 3
 ESTIMATE RUN 08/24/2021
 11:48:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	213-00003	*Mulching (Weed Free)	0.000	0.000		
			ACRE	0.000	0.00	
			25,000.00000	0.000		0.00
0065	213-00061	*Mulch Tackifier	0.000	0.000		
			LB	0.000	0.00	
			125.00000	0.000		0.00
0070	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	8,000.000	7,439.553		
			SY	0.000	0.00	
			14.90000	7,439.553		110,849.34
0075	240-00000	Wildlife Biologist	0.000	0.000		
			HOUR	0.000	0.00	
			125.00000	0.000		0.00
0080	403-00721	Hot Mix Asphalt (Patching) (Asphalt)	50.000	47.000		
			SY	0.000	0.00	
			55.00000	47.000		2,585.00
0085	607-11525	*Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0090	608-00000	Concrete Sidewalk	0.000	0.000		
			SY	0.000	0.00	
			200.00000	0.000		0.00
0095	612-00260	Location Marker (Fiber Optic)(Dome)	78.000	78.000		
			EACH	0.000	0.00	
			125.00000	78.000		9,750.00
0100	613-00200	2 Inch Electrical Conduit (Galvanized Rigid Conduit)	350.000	340.000		
			LF	0.000	0.00	
			40.00000	340.000		13,600.00
0105	613-00206	*2 Inch Electrical Conduit (Bored)	38,046.000	38,046.000		
			LF	0.000	0.00	
			25.00000	38,046.000		951,150.00
0105		MATERIAL ALLOWANCE Conduit		0.000		
			LF	0.000	0.00	
			0.72000	0.000		0.00

CONTID: C23032
 PCN: 23032-BID
 PROJECT: ITS SW02-286

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 4
 ESTIMATE RUN 08/24/2021
 11:48:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0110	613-01200	2 Inch Electrical Conduit (Plastic)	3,682.000	3,682.000		
			LF	0.000	0.00	
			21.00000	3,682.000		77,322.00
0115	613-07010	Pull Box (Surface Mounted)	24.000	19.000		
			EACH	0.000	0.00	
			1,100.00000	19.000		20,900.00
0120	613-07023	Pull Box (24"x36"x24")	100.000	92.000		
			EACH	0.000	0.00	
			1,500.00000	92.000		138,000.00
0120		MATERIAL ALLOWANCE Pull Boxes		8.000		
			EACH	-8.000	-3,832.00	
			479.00000	0.000		0.00
0125	613-07040	Pull Box (30"x48"x24")	9.000	8.000		
			EACH	0.000	0.00	
			2,500.00000	8.000		20,000.00
0125		MATERIAL ALLOWANCE Pull Boxes		0.000		
			EACH	0.000	0.00	
			595.00000	0.000		0.00
0130	614-70024	1310nm SFP Optic Module	99.000	77.000		
			EACH	0.000	0.00	
			500.00000	77.000		38,500.00
0135	614-87024	Fiber Optic Termination Panel (24 Fiber)	29.000	25.000		
			EACH	0.000	0.00	
			850.00000	25.000		21,250.00
0135		MATERIAL ALLOWANCE Termination Panels		0.000		
			EACH	0.000	0.00	
			607.59690	0.000		0.00
0140	614-87350	Test Fiber Optic Cable	1.000	0.900		
			L S	0.000	0.00	
			20,000.00000	0.900		18,000.00
0145	614-87448	Fiber Optic Cable (Single Mode) (48 Strands)	48,625.000	48,625.000		
			LF	0.000	0.00	
			12.50000	48,625.000		607,812.50

CONTID: C23032
 PCN: 23032-BID
 PROJECT: ITS SW02-286

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 5
 ESTIMATE RUN 08/24/2021
 11:48:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0150	614-87693	Ethernet Switch Type III	30.000	30.000		
			EACH	0.000	0.00	
			7,500.00000	30.000		225,000.00
0155	614-87697	Ethernet Aggregation Switch Type I	11.000	11.000		
			EACH	0.000	0.00	
			11,000.00000	11.000		121,000.00
0160	625-00000	Construction Surveying	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0165	626-00000	*Mobilization	1.000	0.559		
			L S	-0.559	-245,960.00	
			440,000.00000	0.000		0.00
0170	630-00000	Flagging	50.000	0.000		
			HOURLY	0.000	0.00	
			30.00000	0.000		0.00
0175	630-00007	Traffic Control Inspection	0.000	0.000		
			DAY	0.000	0.00	
			125.00000	0.000		0.00
0180	630-00012	Traffic Control Management	120.000	106.000		
			DAY	0.000	0.00	
			150.00000	106.000		15,900.00
0185	630-80336	Barricade (Type 3 M-B) (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0190	630-80341	Construction Traffic Sign (Panel Size A)	8.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0195	630-80342	Construction Traffic Sign (Panel Size B)	44.000	39.600		
			EACH	0.000	0.00	
			75.00000	39.600		2,970.00
0200	630-80343	Construction Traffic Sign (Panel Size C)	12.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00

CONTID: C23032
 PCN: 23032-BID
 PROJECT: ITS SW02-286

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 6
 ESTIMATE RUN 08/24/2021
 11:48:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0205	630-80350	Vertical Panel	50.000	7.200		
			EACH	0.000	0.00	
			30.00000	7.200		216.00
0210	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	0.900		
			EACH	0.000	0.00	
			2,500.00000	0.900		2,250.00
0215	630-80359	Portable Message Sign Panel	26.000	0.000		
			DAY	0.000	0.00	
			125.00000	0.000		0.00
0220	630-80360	Drum Channelizing Device	50.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0225	630-80380	Traffic Cone	200.000	72.000		
			EACH	0.000	0.00	
			15.00000	72.000		1,080.00
0230	630-85041	Mobile Attenuator	50.000	31.000		
			DAY	0.000	0.00	
			150.00000	31.000		4,650.00
0235	700-70010	F/A Minor Contract Revisions	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0240	700-70016	F/A Fuel Cost Adjustment	100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0245	700-70111	Project First Program	100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0250	700-70380	F/A Erosion Control	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0255	700-70230	F/A Communication Lines	30,000.000	10,421.940		
			F A	0.000	0.00	
			1.00000	10,421.940		10,421.94

CONTID: C23032
 PCN: 23032-BID
 PROJECT: ITS SW02-286

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/24/2021

ESTIMATE NO: 0016

11:48:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0266	700-70023	F/A On-The-Job Trainee	1.000	1.000		
			F A	0.000	0.00	
			3,200.00000	1.000		3,200.00
0270	613-60700	Troubleshooting	200.000	154.000		
			HOUR	0.000	0.00	
			135.00000	154.000		20,790.00
0275	613-80268	Step Voltage Reg	19.000	19.000		
			EACH	0.000	0.00	
			3,497.57000	19.000		66,453.83
0280	626-00100	Mobilization (w/o Autopay)	1.000	0.000		
			L S	1.000	448,000.00	
			448,000.00000	1.000		448,000.00

		CAT 0200	CURRENT AMT	\$ 3,609,398.33	\$ 198,208.00	\$ 3,009,250.11
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0260	620-00020	Sanitary Facility	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0265	700-70023	F/A On-The-Job Trainee	0.000	0.000		
			F A	0.000	0.00	
			3,200.00000	0.000		0.00

		CAT 0400	CURRENT AMT	\$ 500.00	\$ 0.00	\$ 0.00

		PROJECT TOTAL	CURRENT AMT	\$ 3,609,898.33	\$ 198,208.00	\$ 3,009,250.11