

ESTIMATE SUMMARY

CONTID: C23099

ESTIMATE NO: 0009 PROG

SPEC YR: 2005

PCN: 23099-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 144.0 DAYS

TIME ALLOW:

146 WORK DAYS

I-70:SH72 RAMP & INTERSECTION

PERCENT TIME: 98.63

ORIG TIME ALLOW:

120 WORK DAYS

PROJECT NO:

SHE072A-046

I-70:SH72 RAMP & INTERSECTION UPGRADE

NAME OF ROAD:

PROJECT COUNTIES:

JEFFERSON

CONTRACTOR:

SEMA CONSTRUCTION, INC.

7353 S. EAGLE STREET

PAY PERIOD ENDING

11/19/2021

DATE TIME STARTED 03/01/2021

DATE LET

09/03/2020

DATE WORK BEGAN 03/01/2021

DATE AWARDED

09/18/2020

DATE TIME STOPPED

DATE CONTRACT EXECUTED

10/12/2020

DATE ACCEPTED

CENTENNIAL

CO 80112-42 (303)627-2600

DATE NOTICE TO PROCEED

03/01/2021

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,398,962.01 PARTICIPATING	\$ 2,965,123.14	\$ 253,492.20
AWARD PROJECT AMT: \$ 3,170,523.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 87.24% TOTAL EARNINGS	2,965,123.14	253,492.20
FUNDS AVAILABLE: \$ 433,838.87 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	253,492.20
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-47,557.85	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	253,492.20
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	253,492.20
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE

\$

253,492.20

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C23099
 PCN: 23099-BID
 PROJECT: SHE072A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 2
 ESTIMATE RUN 01/13/2022
 21:32:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			135,000.00000	1.000		135,000.00
0010	202-00010	Removal of Tree	8.000	8.000		
			EACH	0.000	0.00	
			1,000.00000	8.000		8,000.00
0015	202-00015	Removal of Headwall	2.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
0020	202-00019	Removal of Inlet	3.000	3.000		
			EACH	0.000	0.00	
			1,500.00000	3.000		4,500.00
0025	202-00035	Removal of Pipe	201.000	201.000		
			LF	0.000	0.00	
			35.00000	201.000		7,035.00
0030	202-00037	Removal of End Section	4.000	4.000		
			EACH	0.000	0.00	
			200.00000	4.000		800.00
0035	202-00190	Removal of Concrete Median Cover Material	59.000	59.000		
			SY	0.000	0.00	
			11.00000	59.000		649.00
0040	202-00200	Removal of Sidewalk	223.000	223.000		
			SY	0.000	0.00	
			13.00000	223.000		2,899.00
0045	202-00201	Removal of Curb	91.000	91.000		
			LF	0.000	0.00	
			14.00000	91.000		1,274.00
0050	202-00203	Removal of Curb and Gutter	1,017.000	1,017.000		
			LF	0.000	0.00	
			10.00000	1,017.000		10,170.00
0055	202-00206	Removal of Concrete Curb Ramp	21.000	21.000		
			SY	0.000	0.00	
			30.00000	21.000		630.00

CONTID: C23099
 PCN: 23099-BID
 PROJECT: SHE072A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 01/13/2022
 21:32:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00210	Removal of Concrete Pavement	834.900	834.900		
			SY	0.000	0.00	
			25.00000	834.900		20,872.50
0065	202-00220	Removal of Asphalt Mat	3,361.000	3,361.000		
			SY	0.000	0.00	
			10.00000	3,361.000		33,610.00
0070	202-00240	*Removal of Asphalt Mat (Planing)	7,793.000	7,793.000		
			SY	0.000	0.00	
			1.50000	7,793.000		11,689.50
0075	202-00250	*Removal of Pavement Marking	480.000	0.000		
			SF	480.000	2,400.00	
			5.00000	480.000		2,400.00
0080	202-00700	*Removal of Light Standard	2.000	2.000		
			EACH	0.000	0.00	
			750.00000	2.000		1,500.00
0085	202-00750	*Removal of Luminaire	2.000	2.000		
			EACH	0.000	0.00	
			75.00000	2.000		150.00
0090	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			6,600.00000	1.000		6,600.00
0095	202-01000	*Removal of Fence	607.000	607.000		
			LF	0.000	0.00	
			8.00000	607.000		4,856.00
0100	202-01130	*Removal of Guardrail Type 3	1,390.000	1,390.000		
			LF	0.000	0.00	
			3.50000	1,390.000		4,865.00
0105	202-01300	*Removal of End Anchorage	2.000	2.000		
			EACH	0.000	0.00	
			230.00000	2.000		460.00
0110	202-04002	Clean Culvert	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00

CONTID: C23099
 PCN: 23099-BID
 PROJECT: SHE072A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4
 ESTIMATE RUN 01/13/2022
 21:32:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	202-04005	Clean Valve Box	1.000	1.000		
			EACH	0.000	0.00	
			620.00000	1.000		620.00
0120	203-00060	Embankment Material (Complete In Place)	3,500.000	3,500.000		
			CY	0.000	0.00	
			25.00000	3,500.000		87,500.00
0125	203-01597	Potholing	56.250	56.250		
			HOOR	0.000	0.00	
			350.00000	56.250		19,687.50
0130	206-00065	Structure Backfill (Flow-Fill)	8.000	8.000		
			CY	0.000	0.00	
			150.00000	8.000		1,200.00
0135	206-00510	Filter Material (Class A)	104.000	10.000		
			CY	94.000	7,050.00	
			75.00000	104.000		7,800.00
0140	207-00205	Topsoil	2,763.000	1,842.000		
			CY	921.000	7,368.00	
			8.00000	2,763.000		22,104.00
0145	207-00210	Stockpile Topsoil	2,737.000	2,737.000		
			CY	0.000	0.00	
			2.50000	2,737.000		6,842.50
0150	208-00002	*Erosion Log Type 1 (12 Inch)	594.000	594.000		
			LF	0.000	0.00	
			4.00000	594.000		2,376.00
0155	208-00021	*Silt Fence (Reinforced)	1,225.000	1,225.000		
			LF	0.000	0.00	
			3.50000	1,225.000		4,287.50
0160	208-00035	*Aggregate Bag	40.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0165	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			650.00000	1.000		650.00

CONTID: C23099
 PCN: 23099-BID
 PROJECT: SHE072A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 01/13/2022
 21:32:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	1.000	1.000		
			EACH	0.000	0.00	
			5,000.00000	1.000		5,000.00
0175	208-00053	*Storm Drain Inlet Protection (Type I) (84 Inch)	2.000	2.000		
			EACH	0.000	0.00	
			200.00000	2.000		400.00
0180	208-00070	Vehicle Tracking Pad	3.000	3.000		
			EACH	0.000	0.00	
			3,500.00000	3.000		10,500.00
0185	208-00071	Maintenance Aggregate (Vehicle Tracking Pad)	24.800	24.800		
			CY	0.000	0.00	
			75.00000	24.800		1,860.00
0190	208-00103	Removal and Disposal of Sediment (Labor)	45.000	40.500		
			HOURL	0.000	0.00	
			50.00000	40.500		2,025.00
0195	208-00105	Removal and Disposal of Sediment (Equipment)	15.000	12.000		
			HOURL	0.000	0.00	
			120.00000	12.000		1,440.00
0200	208-00106	Sweeping (Sediment Removal)	14.500	9.000		
			HOURL	5.500	825.00	
			150.00000	14.500		2,175.00
0205	208-00107	Removal of Trash	4.000	4.000		
			HOURL	0.000	0.00	
			85.00000	4.000		340.00
0210	208-00207	Erosion Control Management	42.000	37.000		
			DAY	5.000	225.00	
			45.00000	42.000		1,890.00
0215	210-04010	Adjust Manhole	5.000	5.000		
			EACH	0.000	0.00	
			1,000.00000	5.000		5,000.00
0220	210-04050	Adjust Valve Box	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00

CONTID: C23099
 PCN: 23099-BID
 PROJECT: SHE072A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 01/13/2022
 21:32:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	212-00007	*Seeding (Native) (Hydraulic)	3.250	0.000		
			ACRE	3.250	5,850.00	
			1,800.00000	3.250		5,850.00
0230	212-00028	*Seeding (Wetlands)	0.240	0.000		
			ACRE	0.240	1,080.00	
			4,500.00000	0.240		1,080.00
0235	212-00032	*Soil Conditioning	3.250	0.000		
			ACRE	3.250	12,025.00	
			3,700.00000	3.250		12,025.00
0240	213-00012	*Spray-on Mulch Blanket	3.250	0.000		
			ACRE	3.250	11,375.00	
			3,500.00000	3.250		11,375.00
0245	214-00005	*Landscape Maintenance (24 Month)	1.000	0.000		
			L S	0.000	0.00	
			7,500.00000	0.000		0.00
0250	214-00222	*Deciduous Tree (2 Inch Caliper) (Furnish Only)	7.000	0.000		
			EACH	7.000	6,930.00	
			990.00000	7.000		6,930.00
0255	217-00000	*Herbicide Treatment	803.000	803.000		
			SY	0.000	0.00	
			50.00000	803.000		40,150.00
0260	240-00000	*Wildlife Biologist	14.000	12.000		
			HOUR	0.000	0.00	
			90.00000	12.000		1,080.00
0265	304-06000	Aggregate Base Course (Class 6)	3,917.000	3,917.000		
			TON	0.000	0.00	
			30.00000	3,917.000		117,510.00
0270	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	45.850	45.850		
			TON	0.000	0.00	
			140.00000	45.850		6,419.00
0275	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	1,631.060	1,631.060		
			TON	0.000	0.00	
			78.00000	1,631.060		127,222.68

CONTID: C23099
 PCN: 23099-BID
 PROJECT: SHE072A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 01/13/2022
 21:32:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	1,417.460	1,116.760		
			TON	0.000	0.00	
			90.00000	1,116.760		100,508.40
0285	411-10255	*Emulsified Asphalt (Slow-Setting)	1,051.000	0.000		
			GAL	500.000	3,000.00	
			6.00000	500.000		3,000.00
0290	412-00600	*Concrete Pavement (6 Inch)	304.000	126.000		
			SY	0.000	0.00	
			67.00000	126.000		8,442.00
0295	412-01050	*Concrete Pavement (10-1/2 Inch)	1,593.000	1,593.000		
			SY	0.000	0.00	
			88.00000	1,593.000		140,184.00
0300	503-00036	*Drilled Shaft (36 Inch)	108.000	108.000		
			LF	0.000	0.00	
			550.00000	108.000		59,400.00
0305	503-00048	*Drilled Shaft (48 Inch)	36.000	0.000		
			LF	36.000	27,000.00	
			750.00000	36.000		27,000.00
0310	506-00412	Soil Riprap (12 Inch)	125.000	98.000		
			CY	0.000	0.00	
			85.00000	98.000		8,330.00
0315	507-00100	Concrete Slope and Ditch Paving (Reinforced)	158.000	158.000		
			CY	0.000	0.00	
			450.00000	158.000		71,100.00
0320	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	99.000	99.000		
			LF	0.000	0.00	
			115.00000	99.000		11,385.00
0325	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	203.000	203.000		
			LF	0.000	0.00	
			200.00000	203.000		40,600.00
0330	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	23.000	23.000		
			LF	0.000	0.00	
			250.00000	23.000		5,750.00

CONTID: C23099
 PCN: 23099-BID
 PROJECT: SHE072A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8
 ESTIMATE RUN 01/13/2022
 21:32:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	603-05018	18 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			4,100.00000	1.000		4,100.00
0340	603-05024	24 Inch Reinforced Concrete End Section	4.000	4.000		
			EACH	0.000	0.00	
			4,400.00000	4.000		17,600.00
0345	603-10180	18 Inch Corrugated Steel Pipe	78.000	78.000		
			LF	0.000	0.00	
			120.00000	78.000		9,360.00
0350	604-19105	Inlet Type R L 5 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			6,500.00000	0.000		0.00
0355	604-19110	Inlet Type R L 5 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			8,500.00000	1.000		8,500.00
0360	604-19205	Inlet Type R L 10 (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			9,500.00000	2.000		19,000.00
0365	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	1,203.000	1,203.000		
			LF	0.000	0.00	
			26.00000	1,203.000		31,278.00
0365		MATERIAL ALLOWANCE Guardrail Type 3		0.000		
			LF	0.000	0.00	
			17.84000	0.000		0.00
0365		MATERIAL ALLOWANCE Guardrail Type 3		0.000		
			LF	0.000	0.00	
			15.61343	0.000		0.00
0365		MATERIAL ALLOWANCE Guardrail Type 3		0.000		
			LF	0.000	0.00	
			15.61343	0.000		0.00
0370	606-01340	*End Anchorage Type 3D	2.000	2.000		
			EACH	0.000	0.00	
			920.00000	2.000		1,840.00

CONTID: C23099
 PCN: 23099-BID
 PROJECT: SHE072A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9
 ESTIMATE RUN 01/13/2022
 21:32:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0375	606-02003	*End Anchorage (Nonflared)	1.000	1.000		
			EACH	0.000	0.00	
			3,100.00000	1.000		3,100.00
0375		MATERIAL ALLOWANCE End Anchor Non-Flared		0.000		
			EACH	0.000	0.00	
			2,019.04000	0.000		0.00
0380	606-02005	*End Anchorage (Flared)	1.000	1.000		
			EACH	0.000	0.00	
			2,800.00000	1.000		2,800.00
0385	607-11525	*Fence (Plastic)	942.000	942.000		
			LF	0.000	0.00	
			5.00000	942.000		4,710.00
0390	607-52905	*End Post (Chain Link)	0.000	0.000		
			EACH	0.000	0.00	
			240.00000	0.000		0.00
0395	607-52910	*Corner and Line Brace Post (Chain Link)	0.000	0.000		
			EACH	0.000	0.00	
			310.00000	0.000		0.00
0400	607-53148	*Fence Chain Link (48 Inch)	0.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0405	608-00006	*Concrete Sidewalk (6 Inch)	247.000	247.000		
			SY	0.000	0.00	
			53.00000	247.000		13,091.00
0410	608-00010	Concrete Curb Ramp	63.800	63.800		
			SY	0.000	0.00	
			130.00000	63.800		8,294.00
0415	608-10000	Sidewalk Drain	6.000	0.000		
			LF	6.000	1,860.00	
			310.00000	6.000		1,860.00
0420	609-21010	*Curb and Gutter Type 2 (Section I-B)	337.000	337.000		
			LF	0.000	0.00	
			21.50000	337.000		7,245.50

CONTID: C23099
 PCN: 23099-BID
 PROJECT: SHE072A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10
 ESTIMATE RUN 01/13/2022
 21:32:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0425	609-21020	*Curb and Gutter Type 2 (Section II-B)	827.000	827.000		
			LF	0.000	0.00	
			21.50000	827.000		17,780.50
0430	609-60011	Curb Type 6 (Section M)	91.000	91.000		
			LF	0.000	0.00	
			40.00000	91.000		3,640.00
0435	610-00030	*Median Cover Material (Concrete)	1,795.000	1,795.000		
			SF	0.000	0.00	
			7.00000	1,795.000		12,565.00
0440	612-00260	*Location Marker (Fiber Optic)(Dome)	3.000	0.000		
			EACH	3.000	270.00	
			90.00000	3.000		270.00
0445	613-00206	*2 Inch Electrical Conduit (Bored)	2,603.000	2,603.000		
			LF	0.000	0.00	
			33.00000	2,603.000		85,899.00
0450	613-00306	*3 Inch Electrical Conduit (Bored)	532.000	532.000		
			LF	0.000	0.00	
			36.00000	532.000		19,152.00
0455	613-01200	*2 Inch Electrical Conduit (Plastic)	230.000	185.000		
			LF	0.000	0.00	
			15.00000	185.000		2,775.00
0460	613-01300	*3 Inch Electrical Conduit (Plastic)	210.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0465	613-07001	*Type One Pull Box	5.000	4.000		
			EACH	1.000	610.00	
			610.00000	5.000		3,050.00
0470	613-07003	*Type Three Pull Box	6.000	6.000		
			EACH	-1.000	-1,000.00	
			1,000.00000	5.000		5,000.00
0475	613-07004	*Type Four Pull Box	6.000	5.000		
			EACH	1.000	1,300.00	
			1,300.00000	6.000		7,800.00

CONTID: C23099
 PCN: 23099-BID
 PROJECT: SHE072A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11
 ESTIMATE RUN 01/13/2022
 21:32:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0480	613-07005	*Type Five Pull Box	6.000	5.000		
			EACH	1.000	1,700.00	
			1,700.00000	6.000		10,200.00
0485	613-10000	*Wiring	1.000	0.800		
			L S	0.200	4,000.00	
			20,000.00000	1.000		20,000.00
0490	613-13006	*Luminaire (LED) (6,000 Lumens)	5.000	5.000		
			EACH	0.000	0.00	
			900.00000	5.000		4,500.00
0495	613-32350	*Light Standard Steel (35 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,900.00000	1.000		2,900.00
0500	613-40010	*Light Standard Foundation	1.000	0.000		
			EACH	1.000	1,800.00	
			1,800.00000	1.000		1,800.00
0505	613-50109	*Meter Power Pedestal	2.000	1.000		
			EACH	0.000	0.00	
			5,800.00000	1.000		5,800.00
0510	613-80130	*Service Meter Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			4,900.00000	1.000		4,900.00
0515	614-00025	*Sign Panel (Class I) (Install Only)	120.000	120.000		
			SF	0.000	0.00	
			16.00000	120.000		1,920.00
0520	614-00027	*Sign Panel (Class II) (Install Only)	339.000	241.000		
			SF	98.000	1,764.00	
			18.00000	339.000		6,102.00
0525	614-00028	*Sign Panel (Class III) (Install Only)	408.000	0.000		
			SF	408.000	10,200.00	
			25.00000	408.000		10,200.00
0530	614-01582	*Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase)	277.000	0.000		
			LF	277.000	7,756.00	
			28.00000	277.000		7,756.00

CONTID: C23099
 PCN: 23099-BID
 PROJECT: SHE072A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12
 ESTIMATE RUN 01/13/2022
 21:32:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0535	614-41275	*Monotube Overhead Sign Bridge (12.75 Inch Diameter)	1.000	0.000		
			EACH	1.000	50,000.00	
			50,000.00000	1.000		50,000.00
0540	614-70150	*Pedestrian Signal Face (16) (Countdown)	6.000	6.000		
			EACH	0.000	0.00	
			500.00000	6.000		3,000.00
0545	614-70200	*Accessible Pedestrian Signal	6.000	2.000		
			EACH	4.000	6,000.00	
			1,500.00000	6.000		9,000.00
0550	614-70225	*Traffic Signal Face (12-12)	2.000	2.000		
			EACH	0.000	0.00	
			440.00000	2.000		880.00
0555	614-70336	*Traffic Signal Face (12-12-12)	20.000	18.000		
			EACH	2.000	1,280.00	
			640.00000	20.000		12,800.00
0560	614-70448	*Traffic Signal Face (12-12-12-12)	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0565	614-72836	*Conflict Monitor	2.000	2.000		
			EACH	0.000	0.00	
			1,100.00000	2.000		2,200.00
0570	614-72855	*Traffic Signal Controller Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			15,250.00000	1.000		15,250.00
0575	614-72863	*Pedestrian Push Button Post Assembly	4.000	4.000		
			EACH	0.000	0.00	
			1,300.00000	4.000		5,200.00
0580	614-72864	*Fire Preemption Unit	2.000	1.000		
			EACH	0.000	0.00	
			3,200.00000	1.000		3,200.00
0585	614-72887	*Microwave Vehicle Radar Detector	9.000	8.000		
			EACH	1.000	8,300.00	
			8,300.00000	9.000		74,700.00

CONTID: C23099
 PCN: 23099-BID
 PROJECT: SHE072A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 13
 ESTIMATE RUN 01/13/2022
 21:32:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0590	614-80000	*Flashing Beacon	2.000	0.000		
			EACH	2.000	5,000.00	
			2,500.00000	2.000		5,000.00
0595	614-81130	*Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			15,500.00000	1.000		15,500.00
0600	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			16,000.00000	1.000		16,000.00
0605	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			17,000.00000	1.000		17,000.00
0610	614-81145	*Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			17,500.00000	1.000		17,500.00
0615	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			18,000.00000	2.000		36,000.00
0620	614-84100	*Traffic Signal Pedestal Pole Aluminum	2.000	2.000		
			EACH	0.000	0.00	
			1,600.00000	2.000		3,200.00
0625	614-86007	*Serial to IP Converter	1.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0630	614-86248	*Traffic Signal Controller (Type 2070LC)	1.000	1.000		
			EACH	0.000	0.00	
			6,600.00000	1.000		6,600.00
0635	614-86250	*Ramp Metering Controller	1.000	1.000		
			EACH	0.000	0.00	
			11,000.00000	1.000		11,000.00
0640	614-86800	*Uninterrupted Power Supply	1.000	1.000		
			EACH	0.000	0.00	
			6,100.00000	1.000		6,100.00

CONTID: C23099
 PCN: 23099-BID
 PROJECT: SHE072A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 14
 ESTIMATE RUN 01/13/2022
 21:32:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0645	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	1,000.000	1,000.000		
			LF	0.000	0.00	
			8.50000	1,000.000		8,500.00
0650	614-87012	*Fiber Optic Termination Panel (12 Fiber)	2.000	0.000		
			EACH	2.000	2,200.00	
			1,100.00000	2.000		2,200.00
0655	614-87015	*Buffer Tube Fan Out Kit	1.000	1.000		
			EACH	0.000	0.00	
			140.00000	1.000		140.00
0660	614-87320	*Closed Circuit Television	1.000	1.000		
			EACH	0.000	0.00	
			6,500.00000	1.000		6,500.00
0665	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	1.000	11,300.00	
			11,300.00000	1.000		11,300.00
0670	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	1,742.000	1,742.000		
			LF	0.000	0.00	
			10.00000	1,742.000		17,420.00
0675	614-87692	*Ethernet Switch Type II	2.000	2.000		
			EACH	0.000	0.00	
			7,600.00000	2.000		15,200.00
0680	615-00030	Embankment Protector Type 3	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0685	621-00450	*Detour Pavement	180.500	180.500		
			SY	0.000	0.00	
			50.00000	180.500		9,025.00
0690	625-00000	Construction Surveying	1.000	0.890		
			L S	0.060	5,880.00	
			98,000.00000	0.950		93,100.00
0695	626-00000	*Mobilization	1.000	0.957		
			L S	0.000	0.00	
			300,000.00000	0.957		287,100.00

CONTID: C23099
 PCN: 23099-BID
 PROJECT: SHE072A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 01/13/2022

21:32:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0700	626-01113	*Public Information Management (Tier III)	239.000	218.000		
			DAY	21.000	1,260.00	
			60.00000	239.000		14,340.00
0705	627-00008	*Modified Epoxy Pavement Marking	33.140	0.000		
			GAL	33.140	7,622.20	
			230.00000	33.140		7,622.20
0710	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	251.000	0.000		
			SF	251.000	5,020.00	
			20.00000	251.000		5,020.00
0715	627-30205	*Thermoplastic Pavement Marking (Word-Symbol)	272.000	0.000		
			SF	272.000	4,624.00	
			17.00000	272.000		4,624.00
0720	627-30210	*Thermoplastic Pavement Marking (Xwalk-Stopline)	1,186.000	0.000		
			SF	1,186.000	14,232.00	
			12.00000	1,186.000		14,232.00
0725	630-00000	*Flagging	281.500	260.500		
			HOUR	21.000	546.00	
			26.00000	281.500		7,319.00
0730	630-00006	*Uniformed Traffic Control (Vehicle)	60.500	40.000		
			HOUR	0.000	0.00	
			42.00000	40.000		1,680.00
0735	630-00007	*Traffic Control Inspection	132.000	106.000		
			DAY	14.000	2,240.00	
			160.00000	120.000		19,200.00
0740	630-00012	*Traffic Control Management	143.000	129.000		
			DAY	14.000	12,600.00	
			900.00000	143.000		128,700.00
0745	630-80335	*Barricade (Type 3 M-A) (Temporary)	8.000	7.200		
			EACH	0.000	0.00	
			160.00000	7.200		1,152.00
0750	630-80341	*Construction Traffic Sign (Panel Size A)	52.000	46.800		
			EACH	0.000	0.00	
			50.00000	46.800		2,340.00

CONTID: C23099
 PCN: 23099-BID
 PROJECT: SHE072A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 16
 ESTIMATE RUN 01/13/2022
 21:32:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0755	630-80342	*Construction Traffic Sign (Panel Size B)	38.500	34.650		
			EACH	0.000	0.00	
			60.00000	34.650		2,079.00
0760	630-80343	*Construction Traffic Sign (Panel Size C)	32.000	0.329		
			EACH	0.000	0.00	
			70.00000	0.329		23.03
0765	630-80355	*Portable Message Sign Panel	4.000	3.600		
			EACH	0.000	0.00	
			5,000.00000	3.600		18,000.00
0770	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	3.600		
			EACH	0.000	0.00	
			1,000.00000	3.600		3,600.00
0775	630-80363	*Drum Channelizing Device (With Light) (Flashing)	102.000	91.800		
			EACH	0.000	0.00	
			31.00000	91.800		2,845.80
0780	630-80372	Concrete Barrier (Temporary) (Furnish and Install)	1,872.000	1,246.050		
			LF	0.000	0.00	
			40.00000	1,246.050		49,842.00
0785	630-80380	*Traffic Cone	86.000	77.400		
			EACH	0.000	0.00	
			10.00000	77.400		774.00
0790	630-80393	*Stackable Vertical Panels	43.000	38.700		
			EACH	0.000	0.00	
			31.00000	38.700		1,199.70
0795	630-80417	*Sequential Flashing Warning Light	0.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0800	630-85010	Impact Attenuator (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			8,900.00000	0.000		0.00
0805	630-85041	*Mobile Attenuator	0.000	0.000		
			DAY	0.000	0.00	
			500.00000	0.000		0.00

CONTID: C23099
 PCN: 23099-BID
 PROJECT: SHE072A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 17
 ESTIMATE RUN 01/13/2022
 21:32:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0810	630-86810	*Traffic Signal (Temporary)	1.000	0.900		
			EACH	0.000	0.00	
			100,000.00000	0.900		90,000.00
0815	700-70010	F/A Minor Contract Revisions	159,015.790	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0820	700-70012	F/A Asphalt Pavement Incentive	6,730.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0825	700-70013	F/A Concrete Pavement Incentive	13,700.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0830	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0835	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0840	700-70031	F/A Interim Surface Repair	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0845	700-70082	F/A Furnish & Install Electrical Service	14,378.570	14,202.710		
			F A	0.000	0.00	
			1.00000	14,202.710		14,202.71
0850	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0855	700-70230	F/A Communication Lines	5,478.400	5,478.400		
			F A	0.000	0.00	
			1.00000	5,478.400		5,478.40
0860	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C23099
 PCN: 23099-BID
 PROJECT: SHE072A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/13/2022

ESTIMATE NO: 0009

21:32:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0865	700-70589	F/A Environmental Health & Safety Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0940	614-00035	Sign Panel (Spec)	98.250	98.250		
			SF	0.000	0.00	
			26.45000	98.250		2,598.71
0945	630-00003	Uniformed Traf Ctrl Uniform Traffic Control Officer	84.000	0.000		
			HOUR	0.000	0.00	
			110.00000	0.000		0.00
0950	210-00810	Res Ground Sign Reset Ground Sign	7.000	0.000		
			EACH	0.000	0.00	
			328.18000	0.000		0.00
0955	900-00014	Added Item (Lump Sum)/ Project Phaisng	1.000	0.000		
			L S	0.000	0.00	
			106,219.50000	0.000		0.00

			CAT 0200	CURRENT AMT \$	3,216,613.01 \$	253,492.20 \$ 2,782,774.13
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0870	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00

			CAT 0400	CURRENT AMT \$	1,000.00 \$	0.00 \$ 1,000.00
CAT NO1300 PERMANENT WATER QUALITY						
0875	202-00035	Removal of Pipe	0.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0880	202-00037	Removal of End Section	0.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0885	203-00060	Embankment Material (Complete In Place)	1,800.000	1,800.000		
			CY	0.000	0.00	
			25.00000	1,800.000		45,000.00
0890	206-00510	Filter Material (Class A)	45.000	45.000		
			CY	0.000	0.00	
			75.00000	45.000		3,375.00

CONTID: C23099
 PCN: 23099-BID
 PROJECT: SHE072A-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 19
 ESTIMATE RUN 01/13/2022
 21:32:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 PERMANENT WATER QUALITY						
0895	304-06007	Aggregate Base Course (Class 6)	154.000	154.000		
			CY	0.000	0.00	
			75.00000	154.000		11,550.00
0900	506-00412	Soil Riprap (12 Inch)	240.000	240.000		
			CY	0.000	0.00	
			85.00000	240.000		20,400.00
0905	601-03050	Concrete Class D (Wall)	33.000	33.000		
			CY	0.000	0.00	
			1,500.00000	33.000		49,500.00
0910	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	0.000	0.000		
			LF	0.000	0.00	
			200.00000	0.000		0.00
0915	603-02185	23x14 Inch Reinforced Concrete Pipe Elliptical (Complete In	30.000	30.000		
			LF	0.000	0.00	
			200.00000	30.000		6,000.00
0920	603-05024	24 Inch Reinforced Concrete End Section	0.000	0.000		
			EACH	0.000	0.00	
			4,400.00000	0.000		0.00
0925	603-05118	23x14 Inch Reinforced Concrete End Section Elliptical	1.000	1.000		
			EACH	0.000	0.00	
			4,400.00000	1.000		4,400.00
0930	604-00506	Inlet Type D (Special) (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			30,000.00000	1.000		30,000.00
0935	609-23000	Gutter (Special)	309.000	309.000		
			LF	0.000	0.00	
			36.00000	309.000		11,124.00

		CAT 1300	CURRENT AMT	\$ 181,349.00	\$ 0.00	\$ 181,349.00

		PROJECT TOTAL	CURRENT AMT	\$ 3,398,962.01	\$ 253,492.20	\$ 2,965,123.13