

ESTIMATE SUMMARY

CONTID: C23124

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 23124-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 5.0 DAYS

TIME ALLOW:

125 WORK DAYS

C-470 KEN CARYL INT. IMPROVEMENTS

PERCENT TIME: 4.00

ORIG TIME ALLOW:

125 WORK DAYS

PROJECT NO: C4701-132

C-470 KEN CARYL INT. IMPROVEMENTS

NAME OF ROAD:

PROJECT COUNTIES: JEFFERSON

CONTRACTOR:

JALISCO INTERNATIONAL, INC.

PAY PERIOD ENDING 04/04/2022

DATE TIME STARTED 01/18/2022

6663 COLORADO BLVD.

DATE LET 12/16/2021

DATE WORK BEGAN

DATE AWARDED 01/03/2022

DATE TIME STOPPED

DATE CONTRACT EXECUTED 01/15/2022

DATE ACCEPTED

COMMERCE CITY CO 80022 (303)287-8905

DATE NOTICE TO PROCEED 01/18/2022

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,100,246.11 PARTICIPATING	\$ 35,500.00	\$ 35,500.00
AWARD PROJECT AMT: \$ 2,885,726.10 NON-PARTICIPATING	50,094.75	50,094.75
PERCENT COMPLETE: 2.76% TOTAL EARNINGS	85,594.75	85,594.75
FUNDS AVAILABLE: \$ 3,014,651.36 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	85,594.75
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-2,567.84	-2,567.84
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	83,026.91
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	83,026.91
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 83,026.91

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C23124
 PCN: 23124-BID
 PROJECT: C4701-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 04/04/2022
 16:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.000	0.00	
			6,000.00000	0.000		0.00
0010	202-00010	Removal of Tree	2.000	0.000		
			EACH	0.000	0.00	
			1,150.00000	0.000		0.00
0015	202-00019	Removal of Inlet	1.000	0.000		
			EACH	0.000	0.00	
			1,215.00000	0.000		0.00
0020	202-00021	Removal of Manhole	1.000	0.000		
			EACH	0.000	0.00	
			1,215.00000	0.000		0.00
0025	202-00035	Removal of Pipe	12.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0030	202-00090	Removal of Delineator	12.000	0.000		
			EACH	0.000	0.00	
			13.00000	0.000		0.00
0035	202-00200	Removal of Sidewalk	264.000	0.000		
			SY	0.000	0.00	
			22.00000	0.000		0.00
0040	202-00202	Removal of Gutter	62.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0045	202-00203	Removal of Curb and Gutter	1,949.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0050	202-00206	Removal of Concrete Curb Ramp	139.000	0.000		
			SY	0.000	0.00	
			28.00000	0.000		0.00
0055	202-00220	Removal of Asphalt Mat	2,965.000	0.000		
			SY	0.000	0.00	
			13.00000	0.000		0.00

CONTID: C23124
 PCN: 23124-BID
 PROJECT: C4701-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 04/04/2022
 16:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00250	Removal of Pavement Marking	2,500.000	0.000		
			SF	0.000	0.00	
			2.25000	0.000		0.00
0065	202-00810	Removal of Ground Sign	25.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0070	202-00828	Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			13,500.00000	0.000		0.00
0075	202-01000	Removal of Fence	1,107.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0080	202-04010	Clean Inlet	4.000	0.000		
			EACH	0.000	0.00	
			705.00000	0.000		0.00
0085	203-00010	Unclassified Excavation (Complete In Place)	327.000	0.000		
			CY	0.000	0.00	
			110.00000	0.000		0.00
0090	203-00050	Unsuitable Material	100.000	0.000		
			CY	0.000	0.00	
			60.00000	0.000		0.00
0095	203-00400	Rock Excavation	100.000	0.000		
			CY	0.000	0.00	
			190.00000	0.000		0.00
0100	203-01500	Blading	20.000	0.000		
			HOURL	0.000	0.00	
			175.00000	0.000		0.00
0105	203-01550	Dozing	20.000	0.000		
			HOURL	0.000	0.00	
			225.00000	0.000		0.00
0110	203-01597	Potholing	80.000	0.000		
			HOURL	23.000	6,785.00	
			295.00000	23.000		6,785.00

CONTID: C23124
 PCN: 23124-BID
 PROJECT: C4701-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 04/04/2022
 16:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	206-00000	Structure Excavation	125.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
0120	207-00700	Topsoil (Onsite)	1,638.000	0.000		
			CY	0.000	0.00	
			22.00000	0.000		0.00
0125	207-00704	Subgrade Soil Preparation	7,018.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0130	208-00002	Erosion Log Type 1 (12 Inch)	3,440.000	0.000		
			LF	398.000	2,189.00	
			5.50000	398.000		2,189.00
0135	208-00013	Erosion Log Type 1 (20 Inch)	440.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0140	208-00035	Aggregate Bag	684.000	0.000		
			LF	168.000	1,680.00	
			10.00000	168.000		1,680.00
0145	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	2.000	0.000		
			EACH	0.000	0.00	
			3,450.00000	0.000		0.00
0150	208-00051	Storm Drain Inlet Protection (Type I)	180.000	0.000		
			LF	0.000	0.00	
			9.75000	0.000		0.00
0155	208-00075	Pre-fabricated Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			4,300.00000	0.000		0.00
0160	208-00103	Removal and Disposal of Sediment (Labor)	20.000	0.000		
			HOUR	0.000	0.00	
			75.00000	0.000		0.00
0165	208-00105	Removal and Disposal of Sediment (Equipment)	20.000	0.000		
			HOUR	0.000	0.00	
			160.00000	0.000		0.00

CONTID: C23124
 PCN: 23124-BID
 PROJECT: C4701-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 04/04/2022
 16:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	208-00106	Sweeping (Sediment Removal)	20.000	0.000		
			HOOR	0.000	0.00	
			175.00000	0.000		0.00
0175	208-00107	Removal of Trash	20.000	0.000		
			HOOR	0.000	0.00	
			105.00000	0.000		0.00
0180	208-00207	Erosion Control Management	125.000	0.000		
			DAY	4.000	800.00	
			200.00000	4.000		800.00
0185	208-00400	Water Control	1.000	0.000		
			L S	0.000	0.00	
			18,400.00000	0.000		0.00
0190	210-00001	Reset Structure	1.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0195	210-04015	Modify Manhole	1.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
0200	210-04020	Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			4,350.00000	0.000		0.00
0205	212-00050	Sod	2,300.000	0.000		
			SF	0.000	0.00	
			1.40000	0.000		0.00
0210	212-00701	Compost (Mechanically Applied)	19.500	0.000		
			CY	0.000	0.00	
			52.00000	0.000		0.00
0215	212-00702	Biotic Soil Amendments (Hydraulically Applied)	3,850.000	0.000		
			LB	0.000	0.00	
			1.25000	0.000		0.00
0220	212-00703	Humate	280.000	0.000		
			LB	0.000	0.00	
			0.60000	0.000		0.00

CONTID: C23124
 PCN: 23124-BID
 PROJECT: C4701-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 04/04/2022
 16:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	212-00704	Mycorrhizae	24.400	0.000		
			LB	0.000	0.00	
			14.00000	0.000		0.00
0230	212-00706	Seeding (Native) Drill	0.300	0.000		
			ACRE	0.000	0.00	
			625.00000	0.000		0.00
0235	212-00707	Seeding (Native) Hydraulic	1.100	0.000		
			ACRE	0.000	0.00	
			1,895.00000	0.000		0.00
0240	212-01200	Landscape Restoration	1.000	0.000		
			L S	0.000	0.00	
			1,625.00000	0.000		0.00
0245	213-00004	Mulching (Weed Free Straw)	0.300	0.000		
			ACRE	0.000	0.00	
			2,710.00000	0.000		0.00
0250	213-00012	Spray-on Mulch Blanket	0.200	0.000		
			ACRE	0.000	0.00	
			8,125.00000	0.000		0.00
0255	213-00061	Mulch Tackifier	290.000	0.000		
			LB	0.000	0.00	
			4.00000	0.000		0.00
0260	216-00070	Geocell Cellular Confinement System	4.000	0.000		
			SY	0.000	0.00	
			700.00000	0.000		0.00
0265	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	613.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0270	304-06000	Aggregate Base Course (Class 6)	89.000	0.000		
			TON	0.000	0.00	
			62.00000	0.000		0.00
0275	307-00000	Hydrated Lime	55.000	0.000		
			TON	0.000	0.00	
			260.00000	0.000		0.00

CONTID: C23124
 PCN: 23124-BID
 PROJECT: C4701-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 04/04/2022
 16:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	307-00208	Processing Lime Treated Subgrade (8 Inch)	4,112.000	0.000		
			SY	0.000	0.00	
			24.00000	0.000		0.00
0285	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	223.000	0.000		
			TON	0.000	0.00	
			185.00000	0.000		0.00
0290	403-33841	Hot Mix Asphalt (Grading S) (100) (PG 64-22)	1,238.000	0.000		
			TON	0.000	0.00	
			102.00000	0.000		0.00
0295	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	328.000	0.000		
			TON	0.000	0.00	
			156.00000	0.000		0.00
0300	411-10255	Emulsified Asphalt (Slow-Setting)	375.000	0.000		
			GAL	0.000	0.00	
			4.50000	0.000		0.00
0305	412-00800	Concrete Pavement (8 Inch)	153.000	0.000		
			SY	0.000	0.00	
			200.00000	0.000		0.00
0310	420-00113	Geotextile (Drainage) (Class 2)	22.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0315	503-00018	Drilled Shaft (18 Inch)	25.000	0.000		
			LF	0.000	0.00	
			385.00000	0.000		0.00
0320	503-00036	Drilled Shaft (36 Inch)	95.000	0.000		
			LF	0.000	0.00	
			715.00000	0.000		0.00
0325	503-00048	Drilled Shaft (48 Inch)	21.000	0.000		
			LF	0.000	0.00	
			820.00000	0.000		0.00
0330	506-00209	Riprap (9 Inch)	11.000	0.000		
			CY	0.000	0.00	
			155.00000	0.000		0.00

CONTID: C23124
 PCN: 23124-BID
 PROJECT: C4701-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 04/04/2022
 16:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	507-00100	Concrete Slope and Ditch Paving (Reinforced)	5.000	0.000		
			CY	0.000	0.00	
			1,300.00000	0.000		0.00
0340	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	8.000	0.000		
			LF	0.000	0.00	
			520.00000	0.000		0.00
0345	604-00305	Inlet Type C (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			9,600.00000	0.000		0.00
0350	604-19105	Inlet Type R L 5 (5 Foot)	7.000	0.000		
			EACH	0.000	0.00	
			10,500.00000	0.000		0.00
0355	604-30010	Manhole Slab Base (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			7,750.00000	0.000		0.00
0360	604-30015	Manhole Slab Base (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			8,950.00000	0.000		0.00
0365	607-11350	Fence Deer	2,444.000	0.000		
			LF	0.000	0.00	
			42.00000	0.000		0.00
0370	607-11525	Fence (Plastic)	400.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
0375	607-60002	Game Ramp	1.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0380	608-00006	Concrete Sidewalk (6 Inch)	286.000	0.000		
			SY	0.000	0.00	
			75.00000	0.000		0.00
0385	608-00010	Concrete Curb Ramp	297.000	0.000		
			SY	0.000	0.00	
			225.00000	0.000		0.00

CONTID: C23124
 PCN: 23124-BID
 PROJECT: C4701-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 04/04/2022
 16:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	609-21010	Curb and Gutter Type 2 (Section I-B)	1,250.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0395	609-21020	Curb and Gutter Type 2 (Section II-B)	828.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0400	610-00026	Median Cover Material (6 Inch Patterned Concrete)	10,314.000	0.000		
			SF	0.000	0.00	
			14.25000	0.000		0.00
0405	612-00003	Delineator (Type III)	14.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
0410	613-00206	2 Inch Electrical Conduit (Bored)	820.000	0.000		
			LF	0.000	0.00	
			26.00000	0.000		0.00
0415	613-00306	3 Inch Electrical Conduit (Bored)	1,925.000	0.000		
			LF	0.000	0.00	
			29.50000	0.000		0.00
0420	613-01200	2 Inch Electrical Conduit (Plastic)	440.000	0.000		
			LF	0.000	0.00	
			18.50000	0.000		0.00
0425	613-01300	3 Inch Electrical Conduit (Plastic)	365.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0430	613-07003	Type Three Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
0435	613-07004	Type Four Pull Box	6.000	0.000		
			EACH	0.000	0.00	
			2,150.00000	0.000		0.00
0440	613-07005	Type Five Pull Box	4.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00

CONTID: C23124
 PCN: 23124-BID
 PROJECT: C4701-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 04/04/2022

16:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	613-10000	Wiring	1.000	0.000		
			L S	0.000	0.00	
			36,000.00000	0.000		0.00
0450	613-13006	Luminaire (LED) (6,000 Lumens)	6.000	0.000		
			EACH	0.000	0.00	
			1,295.00000	0.000		0.00
0455	613-80130	Service Meter Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			7,900.00000	0.000		0.00
0460	614-00011	Sign Panel (Class I)	189.000	0.000		
			SF	0.000	0.00	
			23.50000	0.000		0.00
0465	614-00012	Sign Panel (Class II)	330.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
0470	614-00026	Sign Panel (Class I) (Install Only)	2.000	0.000		
			EACH	0.000	0.00	
			165.00000	0.000		0.00
0475	614-01512	Steel Sign Support (2-Inch Round)(Post)	98.000	0.000		
			LF	0.000	0.00	
			27.00000	0.000		0.00
0480	614-01522	Steel Sign Support (2-Inch Round)(Socket)	9.000	0.000		
			EACH	0.000	0.00	
			165.00000	0.000		0.00
0485	614-01575	Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	199.000	0.000		
			LF	0.000	0.00	
			34.00000	0.000		0.00
0490	614-01578	Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	17.000	0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00
0495	614-01585	Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	56.000	0.000		
			LF	0.000	0.00	
			36.00000	0.000		0.00

CONTID: C23124
 PCN: 23124-BID
 PROJECT: C4701-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 04/04/2022
 16:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	614-01588	Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	4.000	0.000		
		EACH		0.000	0.00	
			270.00000	0.000		0.00
0505	614-70150	Pedestrian Signal Face (16) (Countdown)	8.000	0.000		
		EACH		0.000	0.00	
			740.00000	0.000		0.00
0510	614-70324	Traffic Signal Face (8-8-8)	2.000	0.000		
		EACH		0.000	0.00	
			1,100.00000	0.000		0.00
0515	614-70336	Traffic Signal Face (12-12-12)	26.000	0.000		
		EACH		0.000	0.00	
			1,200.00000	0.000		0.00
0520	614-72836	Conflict Monitor	2.000	0.000		
		EACH		0.000	0.00	
			1,300.00000	0.000		0.00
0525	614-72855	Traffic Signal Controller Cabinet	2.000	0.000		
		EACH		0.000	0.00	
			18,600.00000	0.000		0.00
0530	614-72860	Pedestrian Push Button	15.000	0.000		
		EACH		0.000	0.00	
			465.00000	0.000		0.00
0535	614-72863	Pedestrian Push Button Post Assembly	2.000	0.000		
		EACH		0.000	0.00	
			1,670.00000	0.000		0.00
0540	614-72864	Fire Preemption Unit	2.000	0.000		
		EACH		0.000	0.00	
			10,400.00000	0.000		0.00
0545	614-72887	Microwave Vehicle Radar Detector	8.000	0.000		
		EACH		0.000	0.00	
			7,900.00000	0.000		0.00
0550	614-80003	Rectangular Rapid Flashing Beacon	6.000	0.000		
		EACH		0.000	0.00	
			6,850.00000	0.000		0.00

CONTID: C23124
 PCN: 23124-BID
 PROJECT: C4701-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 04/04/2022
 16:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	614-81130	Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			21,000.00000	0.000		0.00
0560	614-81135	Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			21,200.00000	0.000		0.00
0565	614-81145	Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			23,000.00000	0.000		0.00
0570	614-81155	Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			24,200.00000	0.000		0.00
0575	614-81160	Traffic Signal Light Pole Steel (1-60 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			34,000.00000	0.000		0.00
0580	614-84000	Traffic Signal Pedestal Pole Steel	5.000	0.000		
			EACH	0.000	0.00	
			2,850.00000	0.000		0.00
0585	614-86248	Traffic Signal Controller (Type 2070LC)	2.000	0.000		
			EACH	0.000	0.00	
			4,950.00000	0.000		0.00
0590	614-86800	Uninterrupted Power Supply	2.000	0.000		
			EACH	0.000	0.00	
			5,580.00000	0.000		0.00
0595	614-87012	Fiber Optic Termination Panel (12 Fiber)	2.000	0.000		
			EACH	0.000	0.00	
			5,360.00000	0.000		0.00
0600	614-87333	Closed Circuit Television Camera (Traffic Surveillance)	2.000	0.000		
			EACH	0.000	0.00	
			5,690.00000	0.000		0.00
0605	614-87690	Ethernet Switch	2.000	0.000		
			EACH	0.000	0.00	
			6,570.00000	0.000		0.00

CONTID: C23124
 PCN: 23124-BID
 PROJECT: C4701-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 04/04/2022

16:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0610	615-00050	Embankment Protector Type 5	2.000	0.000		
			EACH	0.000	0.00	
			5,800.00000	0.000		0.00
0615	621-00450	Detour Pavement	800.000	0.000		
			SY	0.000	0.00	
			83.00000	0.000		0.00
0620	623-09900	Sprinkler System	1.000	0.000		
			L S	0.000	0.00	
			8,125.00000	0.000		0.00
0625	624-27019	18 Inch Drainage Pipe (Class 7) (Complete In Place)	265.000	0.000		
			LF	0.000	0.00	
			175.00000	0.000		0.00
0630	625-00000	Construction Surveying	1.000	0.000		
			L S	0.500	16,500.00	
			33,000.00000	0.500		16,500.00
0635	626-00000	Mobilization	1.000	0.000		
			L S	0.000	0.00	
			215,000.00000	0.000		0.00
0640	626-01113	Public Information Management (Tier III)	185.000	0.000		
			DAY	20.000	1,900.00	
			95.00000	20.000		1,900.00
0645	627-00008	Modified Epoxy Pavement Marking	15.000	0.000		
			GAL	0.000	0.00	
			1,050.00000	0.000		0.00
0650	627-00013	Pavement Marking Paint (High Build)	60.000	0.000		
			GAL	0.000	0.00	
			83.00000	0.000		0.00
0655	627-01010	Preformed Plastic Pavement Marking (Type I)(Inlaid)	2,802.000	0.000		
			SF	0.000	0.00	
			16.50000	0.000		0.00
0660	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	494.000	0.000		
			SF	0.000	0.00	
			27.50000	0.000		0.00

CONTID: C23124
 PCN: 23124-BID
 PROJECT: C4701-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 04/04/2022
 16:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0665	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,490.000	0.000		
			SF	0.000	0.00	
			14.50000	0.000		0.00
0670	630-00000	Flagging	1,600.000	0.000		
			HOURL	29.000	848.25	
			29.25000	29.000		848.25
0675	630-00006	Uniformed Traffic Control (Vehicle)	40.000	0.000		
			HOURL	0.000	0.00	
			162.50000	0.000		0.00
0680	630-00007	Traffic Control Inspection	46.000	0.000		
			DAY	4.000	440.00	
			110.00000	4.000		440.00
0685	630-00012	Traffic Control Management	125.000	0.000		
			DAY	4.000	2,100.00	
			525.00000	4.000		2,100.00
0690	630-80336	Barricade (Type 3 M-B) (Temporary)	4.000	0.000		
			EACH	0.000	0.00	
			325.00000	0.000		0.00
0695	630-80341	Construction Traffic Sign (Panel Size A)	63.000	0.000		
			EACH	0.000	0.00	
			32.00000	0.000		0.00
0700	630-80342	Construction Traffic Sign (Panel Size B)	21.000	0.000		
			EACH	0.000	0.00	
			49.00000	0.000		0.00
0705	630-80350	Vertical Panel	50.000	0.000		
			EACH	0.000	0.00	
			27.00000	0.000		0.00
0710	630-80355	Portable Message Sign Panel	5.000	0.000		
			EACH	2.500	13,550.00	
			5,420.00000	2.500		13,550.00
0715	630-80357	Advance Warning Flashing or Sequencing Arrow Panel (B Type)	4.000	0.000		
			EACH	0.500	812.50	
			1,625.00000	0.500		812.50

CONTID: C23124
 PCN: 23124-BID
 PROJECT: C4701-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 04/04/2022

16:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0720	630-80360	Drum Channelizing Device	200.000	0.000		
			EACH	0.000	0.00	
			32.50000	0.000		0.00
0725	630-80370	Barrier (Temporary)	350.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0730	630-80380	Traffic Cone	100.000	0.000		
			EACH	30.000	330.00	
			11.00000	30.000		330.00
0735	630-85041	Mobile Attenuator	125.000	0.000		
			DAY	4.000	2,160.00	
			540.00000	4.000		2,160.00
0740	632-00000	Night Work Lighting	1.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0745	700-70010	F/A Minor Contract Revisions	175,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0750	700-70016	F/A Fuel Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0755	700-70019	F/A Asphalt Cement Cost Adjustment	2,100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0760	700-70082	F/A Furnish & Install Electrical Service	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0765	700-70100	F/A Relocate	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0770	700-70111	Project First Program	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C23124
 PCN: 23124-BID
 PROJECT: C4701-132

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 04/04/2022
 16:40:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0775	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0780	700-70589	F/A Environmental Health & Safety Management	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$ 3,017,246.11 \$	50,094.75 \$ 50,094.75
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0785	620-00005	Field Office (Special)	1.000	0.000		
			EACH	0.500	23,500.00	
			47,000.00000	0.500		23,500.00
0790	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	0.250	8,000.00	
			32,000.00000	0.250		8,000.00
0795	620-00020	Sanitary Facility	1.000	0.000		
			EACH	1.000	4,000.00	
			4,000.00000	1.000		4,000.00

			CAT 0400	CURRENT AMT	\$ 83,000.00 \$	35,500.00 \$ 35,500.00

			PROJECT TOTAL	CURRENT AMT	\$ 3,100,246.11 \$	85,594.75 \$ 85,594.75