

ESTIMATE SUMMARY

CONTID: C23188B-COMBO

ESTIMATE NO: 0009 PROG

SPEC YR: 2005

PCN: 23188B-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 139.0 DAYS TIME ALLOW: 140 WORK DAYS  
 US 24 - WOODLAND PARK TO CHIPITA PARK RESURFACING & SAFET PERCENT TIME: 99.29 ORIG TIME ALLOW: 140 WORK DAYS

PROJECT NO: NH0242-092  
 US 24 ST - WOODLAND PARK TO CHIPITA PARK

NAME OF ROAD:

PROJECT COUNTIES: TELLER EL PASO

CONTRACTOR:

KIEWIT INFRASTRUCTURE CO. PAY PERIOD ENDING 12/23/2023 DATE TIME STARTED 12/14/2022  
 10055 Trainstation Circle DATE LET 11/03/2022 DATE WORK BEGAN 04/01/2023  
 DATE AWARDED 11/30/2022 DATE TIME STOPPED 01/08/2024  
 DATE CONTRACT EXECUTED 12/14/2022 DATE ACCEPTED 01/08/2024  
 Lone Tree CO 80124 (303)979-9330 DATE NOTICE TO PROCEED 12/14/2022

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 15,132,239.15 PARTICIPATING	\$ 15,039,698.14	\$ 452,379.71
AWARD PROJECT AMT: \$ 15,167,304.31 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 99.39% TOTAL EARNINGS	15,039,698.14	452,379.71
FUNDS AVAILABLE: \$ 92,541.01 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	452,379.71
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-223,779.21	-126.76
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	14,815,918.93
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	14,815,918.93
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 452,252.95

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00005	Removal of Debris	0.000	0.000		
			L S	0.000	0.00	
			3,000.00000	0.000		0.00
0010	202-00090	*Removal of Delineator	532.000	532.000		
			EACH	0.000	0.00	
			12.00000	532.000		6,384.00
0015	202-00190	*Removal of Concrete Median Cover Material	118.700	118.700		
			SY	0.000	0.00	
			55.00000	118.700		6,528.50
0020	202-00200	*Removal of Sidewalk	390.500	390.500		
			SY	0.000	0.00	
			53.00000	390.500		20,696.50
0025	202-00201	Removal of Curb	1,500.000	1,201.000		
			LF	0.000	0.00	
			4.70000	1,201.000		5,644.70
0030	202-00203	*Removal of Curb and Gutter	584.000	584.000		
			LF	0.000	0.00	
			29.00000	584.000		16,936.00
0035	202-00206	*Removal of Concrete Curb Ramp	517.000	517.000		
			SY	0.000	0.00	
			110.00000	517.000		56,870.00
0040	202-00220	Removal of Asphalt Mat	70.600	70.600		
			SY	0.000	0.00	
			40.00000	70.600		2,824.00
0045	202-00240	*Removal of Asphalt Mat (Planing)	389,849.420	389,849.420		
			SY	0.000	0.00	
			3.00000	389,849.420		1,169,548.26
0050	202-00810	*Removal of Ground Sign	102.000	102.000		
			EACH	0.000	0.00	
			150.00000	102.000		15,300.00
0055	202-00821	*Removal of Sign Panel	47.000	47.000		
			EACH	0.000	0.00	
			145.00000	47.000		6,815.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	202-00827	*Removal of Pull Box	9.000	9.000		
			EACH	0.000	0.00	
			300.00000	9.000		2,700.00
0065	202-00860	*Removal of Pedestrian Push Button	4.000	4.000		
			EACH	0.000	0.00	
			125.00000	4.000		500.00
0070	202-01130	*Removal of Guardrail Type 3	6,403.800	6,403.800		
			LF	0.000	0.00	
			7.50000	6,403.800		48,028.50
0075	202-01300	*Removal of End Anchorage	75.000	75.000		
			EACH	0.000	0.00	
			2.40000	75.000		180.00
0080	202-04002	Clean Culvert	4.000	4.000		
			EACH	0.000	0.00	
			5,000.00000	4.000		20,000.00
0085	203-00010	Unclassified Excavation (Complete In Place)	195.700	195.700		
			CY	0.000	0.00	
			95.00000	195.700		18,591.50
0090	203-00060	Embankment Material (Complete In Place)	1.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
0095	203-01597	*Potholing	114.750	114.750		
			HOOR	0.000	0.00	
			320.00000	114.750		36,720.00
0100	207-00700	Topsoil (Onsite)	0.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0105	208-00002	Erosion Log Type 1 (12 Inch)	0.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
0110	208-00035	Aggregate Bag	50.000	50.000		
			LF	0.000	0.00	
			10.00000	50.000		500.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			3,000.00000	2.000		6,000.00
0120	208-00090	Erosion Control (Curb Ramp)	44.000	44.000		
			EACH	0.000	0.00	
			410.00000	44.000		18,040.00
0125	208-00103	Removal and Disposal of Sediment (Labor)	232.500	232.500		
			HOOR	0.000	0.00	
			50.00000	232.500		11,625.00
0130	208-00105	Removal and Disposal of Sediment (Equipment)	71.000	71.000		
			HOOR	0.000	0.00	
			150.00000	71.000		10,650.00
0135	208-00106	Sweeping (Sediment Removal)	0.000	0.000		
			HOOR	0.000	0.00	
			180.00000	0.000		0.00
0140	208-00107	Removal of Trash	48.000	48.000		
			HOOR	0.000	0.00	
			110.00000	48.000		5,280.00
0145	210-00810	*Reset Ground Sign	9.000	9.000		
			EACH	0.000	0.00	
			500.00000	9.000		4,500.00
0150	210-00858	*Reset Pedestal Pole	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
0155	210-00860	*Reset Pedestrian Push Button	3.000	3.000		
			EACH	0.000	0.00	
			250.00000	3.000		750.00
0160	210-01130	*Reset Guardrail Type 3	112.500	112.500		
			LF	0.000	0.00	
			45.00000	112.500		5,062.50
0165	210-04000	Adjust Structure	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0170	210-04010	Adjust Manhole	39.000	39.000		
			EACH	0.000	0.00	
			700.00000	39.000		27,300.00
0175	210-04050	Adjust Valve Box	2.000	2.000		
			EACH	0.000	0.00	
			300.00000	2.000		600.00
0180	210-04200	*Adjust Guardrail	5,850.000	5,850.000		
			LF	0.000	0.00	
			5.50000	5,850.000		32,175.00
0185	212-00050	*Sod	0.000	0.000		
			SF	0.000	0.00	
			3.00000	0.000		0.00
0190	212-00700	*Organic Fertilizer	48.000	0.000		
			LB	0.000	0.00	
			20.00000	0.000		0.00
0195	212-00701	*Compost (Mechanically Applied)	6.000	6.000		
			CY	0.000	0.00	
			350.00000	6.000		2,100.00
0200	212-00703	*Humate	14.000	14.000		
			LB	0.000	0.00	
			40.00000	14.000		560.00
0205	212-00708	*Seeding (Native) Broadcast	0.100	0.100		
			ACRE	0.000	0.00	
			10,000.00000	0.100		1,000.00
0210	212-01200	Landscape Restoration	1.000	1.000		
			L S	0.000	0.00	
			11,500.00000	1.000		11,500.00
0215	213-00003	*Mulching (Weed Free)	0.100	0.100		
			ACRE	0.000	0.00	
			10,000.00000	0.100		1,000.00
0220	213-00061	*Mulch Tackifier	18.000	18.000		
			LB	0.000	0.00	
			50.00000	18.000		900.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0225	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	125.000	0.000		
		SY		0.000	0.00	
			8.00000	0.000		0.00
0230	304-06000	Aggregate Base Course (Class 6)	62.000	62.000		
		TON		0.000	0.00	
			90.00000	62.000		5,580.00
0235	304-08002	Aggregate Base Course (Shoulder Material)	1,733.000	1,554.960		
		CY		0.000	0.00	
			80.00000	1,554.960		124,396.80
0240	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	350.000	284.920		
		TON		0.000	0.00	
			230.00000	284.920		65,531.60
0245	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	58,273.040	58,273.040		
		TON		0.000	0.00	
			130.00000	58,273.040		7,575,495.20
0246	900-00006	Added Item (Dollar)/ P/R HMA Overweight Load Price Reduction	-200.000	-200.000		
		DOL		0.000	0.00	
			1.00000	-200.000		-200.00
0250	411-10255	Emulsified Asphalt (Slow-Setting)	20,000.000	19,883.000		
		GAL		0.000	0.00	
			0.01000	19,883.000		198.83
0255	420-00114	Geotextile (Drainage) (Class 3)	70.600	56.000		
		SY		0.000	0.00	
			40.00000	56.000		2,240.00
0260	506-00206	Riprap (6 Inch)	4.200	4.200		
		CY		0.000	0.00	
			600.00000	4.200		2,520.00
0265	506-00212	Riprap (12 Inch)	30.700	30.700		
		CY		0.000	0.00	
			350.00000	30.700		10,745.00
0270	506-01020	Geogrid Reinforcement	103.000	70.600		
		SY		0.000	0.00	
			15.00000	70.600		1,059.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0275	507-00400	Asphalt Slope and Ditch Paving (Asphalt)	12.100	12.100		
			TON	0.000	0.00	
			700.00000	12.100		8,470.00
0280	601-06100	Concrete (Patching)	0.000	0.000		
			CY	0.000	0.00	
			3,000.00000	0.000		0.00
0285	603-61180	18 Inch Flexible Pipe	103.000	103.000		
			LF	0.000	0.00	
			120.00000	103.000		12,360.00
0290	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	6,219.000	6,219.000		
			LF	0.000	0.00	
			45.00000	6,219.000		279,855.00
0295	606-01340	*End Anchorage Type 3D	29.000	29.000		
			EACH	0.000	0.00	
			1,500.00000	29.000		43,500.00
0300	606-01385	*Transition Type 3J	2.000	2.000		
			EACH	0.000	0.00	
			3,400.00000	2.000		6,800.00
0305	606-01390	*End Anchorage Type 3K	2.000	2.000		
			EACH	0.000	0.00	
			2,400.00000	2.000		4,800.00
0310	606-02003	*End Anchorage (Nonflared)	36.000	36.000		
			EACH	0.000	0.00	
			4,100.00000	36.000		147,600.00
0315	606-02005	*End Anchorage (Flared)	8.000	8.000		
			EACH	0.000	0.00	
			4,900.00000	8.000		39,200.00
0320	607-11525	Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0325	608-00000	*Concrete Sidewalk	297.500	297.500		
			SY	0.000	0.00	
			180.00000	297.500		53,550.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0330	608-00010	*Concrete Curb Ramp	544.000	544.000		
			SY	0.000	0.00	
			450.00000	544.000		244,800.00
0335	609-20010	*Curb Type 2 (Section B)	164.000	164.000		
			LF	0.000	0.00	
			68.00000	164.000		11,152.00
0340	609-21011	*Curb and Gutter Type 2 (Section I-M)	96.000	96.000		
			LF	0.000	0.00	
			75.00000	96.000		7,200.00
0345	609-21020	*Curb and Gutter Type 2 (Section II-B)	660.000	660.000		
			LF	0.000	0.00	
			80.00000	660.000		52,800.00
0350	609-60011	Curb Type 6 (Section M)	10,500.000	10,466.000		
			LF	0.000	0.00	
			11.00000	10,466.000		115,126.00
0355	610-00030	*Median Cover Material (Concrete)	1,138.000	1,138.000		
			SF	0.000	0.00	
			30.00000	1,138.000		34,140.00
0360	612-00001	*Delineator (Type I)	423.000	410.000		
			EACH	13.000	351.00	
			27.00000	423.000		11,421.00
0365	612-00002	*Delineator (Type II)	357.000	332.000		
			EACH	25.000	800.00	
			32.00000	357.000		11,424.00
0370	612-00003	*Delineator (Type III)	100.000	98.000		
			EACH	0.000	0.00	
			37.00000	98.000		3,626.00
0375	612-00039	*Delineator (Flexible) (Surface Mounted)	75.000	75.000		
			EACH	0.000	0.00	
			95.00000	75.000		7,125.00
0380	612-00102	*Delineator (Drivable Concrete Installation) (Type II)	0.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00



REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0385	613-00200	*2 Inch Electrical Conduit	0.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0390	613-01200	*2 Inch Electrical Conduit (Plastic)	65.000	65.000		
			LF	0.000	0.00	
			40.00000	65.000		2,600.00
0395	613-07001	*Type One Pull Box	4.000	4.000		
			EACH	0.000	0.00	
			1,200.00000	4.000		4,800.00
0400	613-07003	*Type Three Pull Box	3.000	3.000		
			EACH	0.000	0.00	
			2,000.00000	3.000		6,000.00
0405	613-07004	*Type Four Pull Box	2.000	2.000		
			EACH	0.000	0.00	
			2,400.00000	2.000		4,800.00
0410	614-00011	*Sign Panel (Class I)	633.390	633.390		
			SF	0.000	0.00	
			32.00000	633.390		20,268.48
0415	614-00012	*Sign Panel (Class II)	1,364.110	1,364.110		
			SF	0.000	0.00	
			45.00000	1,364.110		61,384.95
0420	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	23.000	23.000		
			EACH	0.000	0.00	
			415.00000	23.000		9,545.00
0425	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	152.000	152.000		
			EACH	0.000	0.00	
			600.00000	152.000		91,200.00
0430	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase	10.000	10.000		
			EACH	0.000	0.00	
			675.00000	10.000		6,750.00
0435	614-72860	*Pedestrian Push Button	4.000	4.000		
			EACH	0.000	0.00	
			925.00000	4.000		3,700.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0440	614-72863	*Pedestrian Push Button Post Assembly	3.000	3.000		
			EACH	0.000	0.00	
			3,900.00000	3.000		11,700.00
0445	614-72875	*Loop Detector Wire	1,190.000	1,190.000		
			LF	0.000	0.00	
			24.00000	1,190.000		28,560.00
0450	614-73005	*Piezo (Electric) (Class II)	4.000	4.000		
			EACH	0.000	0.00	
			14,000.00000	4.000		56,000.00
0455	614-80390	*Rumble Strip (Grinding)(Asphalt)(Sinusoidal)	89,223.000	89,223.000		
			LF	0.000	0.00	
			0.32000	89,223.000		28,551.36
0460	615-00030	Embankment Protector Type 3	5.000	5.000		
			EACH	0.000	0.00	
			2,400.00000	5.000		12,000.00
0465	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			50,000.00000	1.000		50,000.00
0470	626-00000	*Mobilization	1.000	1.000		
			LS	0.000	0.00	
			1,500,000.00000	1.000		1,500,000.00
0475	626-01113	*Public Information Management (Tier III)	300.000	251.000		
			DAY	28.000	2,380.00	
			85.00000	279.000		23,715.00
0480	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	1,544.300	1,472.000		
			GAL	72.300	13,737.00	
			190.00000	1,544.300		293,417.00
0485	627-00013	*Pavement Marking Paint (High Build)	2,203.000	2,143.650		
			GAL	0.000	0.00	
			90.00000	2,143.650		192,928.50
0490	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	16,596.500	16,596.500		
			SF	0.000	0.00	
			18.00000	16,596.500		298,737.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0495	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	4,433.200	4,433.200		
			SF	0.000	0.00	
			19.00000	4,433.200		84,230.80
0500	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	7,110.100	7,110.100		
			SF	0.000	0.00	
			16.00000	7,110.100		113,761.60
0505	630-00000	*Flagging	4,400.000	3,534.250		
			HOURL	0.000	0.00	
			0.01000	3,534.250		35.34
0510	630-00003	*Uniformed Traffic Control	2,367.300	2,189.050		
			HOURL	178.250	33,867.50	
			190.00000	2,367.300		449,787.00
0515	630-00007	*Traffic Control Inspection	115.000	96.000		
			DAY	9.000	2,070.00	
			230.00000	105.000		24,150.00
0520	630-00012	*Traffic Control Management	210.000	180.000		
			DAY	17.000	29,750.00	
			1,750.00000	197.000		344,750.00
0525	630-00031	*Courtesy Patrol	0.000	0.000		
			HOURL	0.000	0.00	
			130.00000	0.000		0.00
0526	900-00010	Added Item (Hour)/ Coutesy Patrol - Hour	332.000	172.000		
			HOURL	160.000	20,800.00	
			130.00000	332.000		43,160.00
0530	630-80001	*Flashing Beacon (Portable)	3.000	3.000		
			EACH	0.000	0.00	
			1,200.00000	3.000		3,600.00
0535	630-80340	*Pedestrian Barricade (ADA)	264.000	264.000		
			LF	0.000	0.00	
			80.00000	264.000		21,120.00
0540	630-80341	*Construction Traffic Sign (Panel Size A)	73.000	73.000		
			EACH	0.000	0.00	
			60.00000	73.000		4,380.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0545	630-80342	*Construction Traffic Sign (Panel Size B)	73.000	73.000		
			EACH	0.000	0.00	
			90.00000	73.000		6,570.00
0550	630-80350	*Vertical Panel	60.000	55.000		
			EACH	4.000	248.00	
			62.00000	59.000		3,658.00
0555	630-80355	*Portable Message Sign Panel	3.000	3.000		
			EACH	0.000	0.00	
			9,000.00000	3.000		27,000.00
0560	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	5.000	4.000		
			EACH	1.000	2,100.00	
			2,100.00000	5.000		10,500.00
0565	630-80360	*Drum Channelizing Device	35.000	32.000		
			EACH	0.000	0.00	
			58.00000	32.000		1,856.00
0566	630-80336	Barricade (3 M-B) (Temp)	7.000	7.000		
			EACH	0.000	0.00	
			475.00000	7.000		3,325.00
0570	630-80370	Barrier (Temporary)	0.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0575	630-80371	Reset Concrete Barrier (Temporary)	0.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0580	630-80380	*Traffic Cone	618.000	618.000		
			EACH	0.000	0.00	
			17.00000	618.000		10,506.00
0585	630-80511	*Mobile Pavement Marking Zone	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
0590	630-85020	*Mobile Attenuator	3.000	3.000		
			EACH	0.000	0.00	
			47,000.00000	3.000		141,000.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0595	632-00000	Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			120,000.00000	1.000		120,000.00
0600	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0605	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0610	700-70018	F/A Road Smooth Incentive	80,000.000	0.000		
			F A	75,919.140	75,919.14	
			1.00000	75,919.140		75,919.14
0615	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0620	700-70023	F/A On-The-Job Trainee	22,000.000	0.000		
			F A	2,200.000	2,200.00	
			1.00000	2,200.000		2,200.00
0625	700-70025	F/A Quality Incentive Pymt	270,000.000	0.000		
			F A	268,157.070	268,157.07	
			1.00000	268,157.070		268,157.07
0630	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0635	700-70380	F/A Erosion Ctrl	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0637	900-00006	Added Item (Dollar)/ P/R Working Time Limitation Violation	-1,050.000	-1,050.000		
			DOL	0.000	0.00	
			1.00000	-1,050.000		-1,050.00
-----						
CAT 0200			CURRENT AMT	\$15,038,639.15 \$	452,379.71	\$14,946,098.13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0645	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			50,000.00000	1.000		50,000.00
0650	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			38,000.00000	1.000		38,000.00
0655	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			2,800.00000	2.000		5,600.00
-----						
		CAT 0400	CURRENT AMT \$	93,600.00 \$	0.00 \$	93,600.00
-----						
		PROJECT TOTAL	CURRENT AMT \$	15,132,239.15 \$	452,379.71	15,039,698.13

ESTIMATE SUMMARY

-----  
 CONTID: C23188B-COMBO ESTIMATE NO: 0009 PROG SPEC YR: 2005  
 PCN: 25011-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: TIME CHARGED: 139.0 DAYS TIME ALLOW: 140 WORK DAYS  
 US 24 - WOODLAND PARK TO CHIPITA PARK RESURFACING & SAFET PERCENT TIME: 99.29 ORIG TIME ALLOW: 140 WORK DAYS

PROJECT NO: NHM381-023  
 US 24 - ADA RAMPS MP 284.65 - MP 287.15

NAME OF ROAD:

PROJECT COUNTIES: TELLER

CONTRACTOR:

KIEWIT INFRASTRUCTURE CO.	PAY PERIOD ENDING	12/23/2023	DATE TIME STARTED	12/14/2022
10055 Trainstation Circle	DATE LET	11/03/2022	DATE WORK BEGAN	04/01/2023
	DATE AWARDED	11/30/2022	DATE TIME STOPPED	01/08/2024
	DATE CONTRACT EXECUTED	12/14/2022	DATE ACCEPTED	01/08/2024
Lone Tree CO 80124 (303)979-9330	DATE NOTICE TO PROCEED	12/14/2022		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 227,089.00 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 15,167,304.31 NON-PARTICIPATING	225,704.00	0.00
PERCENT COMPLETE: 99.39% TOTAL EARNINGS	225,704.00	0.00
FUNDS AVAILABLE: \$ 1,385.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	225,704.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-3,730.35	126.76
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	221,973.65
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	221,973.65
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 126.76

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 Curb Ramps						
0005	202-00190	*Removal of Concrete Median Cover Material	48.000	47.000		
			SY	0.000	0.00	
			55.00000	47.000		2,585.00
0010	202-00200	*Removal of Sidewalk	210.000	210.000		
			SY	0.000	0.00	
			53.00000	210.000		11,130.00
0015	202-00203	*Removal of Curb and Gutter	289.000	289.000		
			LF	0.000	0.00	
			29.00000	289.000		8,381.00
0020	202-00206	*Removal of Concrete Curb Ramp	194.000	191.000		
			SY	0.000	0.00	
			110.00000	191.000		21,010.00
0025	202-00220	Removal of Asphalt Mat	0.000	0.000		
			SY	0.000	0.00	
			40.00000	0.000		0.00
0030	202-00827	*Removal of Pull Box	3.000	3.000		
			EACH	0.000	0.00	
			300.00000	3.000		900.00
0035	208-00090	Erosion Control (Curb Ramp)	12.000	12.000		
			EACH	0.000	0.00	
			410.00000	12.000		4,920.00
0040	210-00810	*Reset Ground Sign	2.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0045	304-06000	Aggregate Base Course (Class 6)	15.800	15.800		
			TON	0.000	0.00	
			90.00000	15.800		1,422.00
0050	608-00000	*Concrete Sidewalk	142.000	142.000		
			SY	0.000	0.00	
			180.00000	142.000		25,560.00
0055	608-00010	*Concrete Curb Ramp	238.000	238.000		
			SY	0.000	0.00	
			450.00000	238.000		107,100.00



