

ESTIMATE SUMMARY

CONTID: C23214

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 23214-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION: I-70 FROM BENNETT TO BURLINGTON
 TIME CHARGED: 1.0 DAYS PERCENT TIME: 0.41
 TIME ALLOW: 6/7/2021 ORIG TIME ALLOW: 6/7/2021
 FIXED COMPLETION DATE: FIXED COMPLETION DATE

PROJECT NO: ITS 070A-033
 ITS CAMERAS ON I70 (BENNETT-BURLINGTON)

NAME OF ROAD:

PROJECT COUNTIES: ARAPAHOE LINCOLN
 ELBERT KIT CARSON

CONTRACTOR: MORTON ELECTRIC, INC.
 1049 MEADOW LANE PUEBLO CO 81006 (719)948-3097

PAY PERIOD ENDING 10/05/2020 DATE TIME STARTED 10/05/2020
 DATE LET 07/09/2020 DATE WORK BEGAN 10/05/2020
 DATE AWARDED 07/14/2020 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 07/30/2020 DATE ACCEPTED
 DATE NOTICE TO PROCEED 10/05/2020

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 912,748.91 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 756,948.90 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 0.00% TOTAL EARNINGS	0.00	0.00
FUNDS AVAILABLE: \$ 912,748.91 STOCKPILED MATERIALS	79,800.00	79,800.00
	GROSS EARNINGS 79,800.00	79,800.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	0.00
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 79,800.00	79,800.00
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 79,800.00	79,800.00
	OTHER ADJUSTMENTS 0.00	0.00
	PAYMENT DUE	\$ 79,800.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C23214
 PCN: 23214-BID
 PROJECT: ITS 070A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 10/14/2020
 16:47:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	203-01597	Potholing	42.000	0.000		
			HOURLY	0.000	0.00	
			137.00000	0.000		0.00
0010	208-00002	*Erosion Log Type 1 (12 Inch)	1,700.000	0.000		
			LF	0.000	0.00	
			4.90000	0.000		0.00
0015	208-00035	Aggregate Bag	200.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0020	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	2.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0025	208-00051	*Storm Drain Inlet Protection (Type I)	100.000	0.000		
			LF	0.000	0.00	
			28.05000	0.000		0.00
0030	208-00052	*Storm Drain Inlet Protection (Type II)	100.000	0.000		
			LF	0.000	0.00	
			69.00000	0.000		0.00
0035	208-00103	Removal and Disposal of Sediment (Labor)	30.000	0.000		
			HOURLY	0.000	0.00	
			20.00000	0.000		0.00
0040	208-00105	Removal and Disposal of Sediment (Equipment)	30.000	0.000		
			HOURLY	0.000	0.00	
			20.00000	0.000		0.00
0045	208-00106	Sweeping (Sediment Removal)	30.000	0.000		
			HOURLY	0.000	0.00	
			20.00000	0.000		0.00
0050	208-00107	Removal of Trash	30.000	0.000		
			HOURLY	0.000	0.00	
			20.00000	0.000		0.00
0055	208-00207	Erosion Control Management	10.000	0.000		
			DAY	0.000	0.00	
			150.00000	0.000		0.00

CONTID: C23214
 PCN: 23214-BID
 PROJECT: ITS 070A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 10/14/2020
 16:47:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	212-00006	*Seeding (Native)	0.340	0.000		
			ACRE	0.000	0.00	
			4,950.00000	0.000		0.00
0065	212-00032	*Soil Conditioning	0.340	0.000		
			ACRE	0.000	0.00	
			6,600.00000	0.000		0.00
0070	213-00003	*Mulching (Weed Free)	0.340	0.000		
			ACRE	0.000	0.00	
			4,950.00000	0.000		0.00
0075	213-00061	*Mulch Tackifier	68.000	0.000		
			LB	0.000	0.00	
			4.50000	0.000		0.00
0080	216-00211	*Soil Retention Blanket (Excelsior) (Biodegradable Class 1)	200.000	0.000		
			SY	0.000	0.00	
			11.00000	0.000		0.00
0085	403-00721	Hot Mix Asphalt (Patching) (Asphalt)	25.000	0.000		
			SY	0.000	0.00	
			150.00000	0.000		0.00
0090	503-00036	*Drilled Shaft (36 Inch)	96.000	0.000		
			LF	0.000	0.00	
			380.50000	0.000		0.00
0095	607-11525	Fence (Plastic)	300.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0100	612-00260	Location Marker (Fiber Optic)(Dome)	22.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0105	612-00270	Location Marker (Utility)(Flat Slat)	10.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0110	613-00206	*2 Inch Electrical Conduit (Bored)	6,110.000	0.000		
			LF	0.000	0.00	
			15.40000	0.000		0.00

CONTID: C23214
 PCN: 23214-BID
 PROJECT: ITS 070A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 10/14/2020
 16:47:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	613-01200	2 Inch Electrical Conduit (Plastic)	680.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0120	613-01300	3 Inch Electrical Conduit (Plastic)	20.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0125	613-07023	Pull Box (24"x36"x24")	24.000	0.000		
			EACH	0.000	0.00	
			1,295.00000	0.000		0.00
0130	613-07040	Pull Box (30"x48"x24")	8.000	0.000		
			EACH	0.000	0.00	
			1,842.45000	0.000		0.00
0135	613-10000	Wiring	1.000	0.000		
			L S	0.000	0.00	
			20,000.00000	0.000		0.00
0140	613-50155	Secondary Service Pedestal (Install Only)	2.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0145	613-80130	Service Meter Cabinet	4.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0150	614-70028	*CWDM SFP Optic Module	19.000	0.000		
			EACH	0.000	0.00	
			552.20000	0.000		0.00
0155	614-70030	*Optical Attenuator	19.000	0.000		
			EACH	0.000	0.00	
			169.00000	0.000		0.00
0160	614-70032	*Optical Filter	4.000	0.000		
			EACH	0.000	0.00	
			753.00000	0.000		0.00
0165	614-72832	Communications Cabinet (Type 2)	6.000	0.000		
			EACH	0.000	0.00	
			9,067.50000	0.000		0.00

CONTID: C23214
 PCN: 23214-BID
 PROJECT: ITS 070A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 10/14/2020
 16:47:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	7,640.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
0175	614-87012	*Fiber Optic Termination Panel (12 Fiber)	6.000	0.000		
			EACH	0.000	0.00	
			558.00000	0.000		0.00
0180	614-87015	*Buffer Tube Fan Out Kit	6.000	0.000		
			EACH	0.000	0.00	
			126.50000	0.000		0.00
0185	614-87096	*Fiber Optic Termination Panel (96 Fiber)	2.000	0.000		
			EACH	0.000	0.00	
			5,432.00000	0.000		0.00
0190	614-87320	Closed Circuit Television	7.000	0.000		
			EACH	0.000	0.00	
			4,056.00000	0.000		0.00
0195	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			7,114.00000	0.000		0.00
0200	614-87364	Closed Circuit Television Pole with Lowering Device (50 Feet)	6.000	0.000		
			EACH	0.000	0.00	
			17,130.00000	0.000		0.00
0200		MATERIAL ALLOWANCE CCTV Pole		0.000		
			EACH	6.000	79,800.00	
			13,300.00000	6.000		79,800.00
0205	614-87691	*Ethernet Switch Type I	1.000	0.000		
			EACH	0.000	0.00	
			14,978.00000	0.000		0.00
0210	614-87692	*Ethernet Switch Type II	6.000	0.000		
			EACH	0.000	0.00	
			3,978.00000	0.000		0.00
0215	626-00000	Mobilization	1.000	0.000		
			L S	0.000	0.00	
			113,145.00000	0.000		0.00

CONTID: C23214
 PCN: 23214-BID
 PROJECT: ITS 070A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 10/14/2020
 16:47:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0220	626-01114	*Public Information Management (Tier IV)	10.000	0.000		
			DAY	0.000	0.00	
			318.00000	0.000		0.00
0225	630-00000	*Flagging	48.000	0.000		
			HOUR	0.000	0.00	
			32.00000	0.000		0.00
0230	630-00007	*Traffic Control Inspection	5.000	0.000		
			DAY	0.000	0.00	
			313.50000	0.000		0.00
0235	630-00012	*Traffic Control Management	45.000	0.000		
			DAY	0.000	0.00	
			880.00000	0.000		0.00
0240	630-80341	*Construction Traffic Sign (Panel Size A)	20.000	0.000		
			EACH	0.000	0.00	
			93.50000	0.000		0.00
0245	630-80342	*Construction Traffic Sign (Panel Size B)	58.000	0.000		
			EACH	0.000	0.00	
			93.50000	0.000		0.00
0250	630-80343	*Construction Traffic Sign (Panel Size C)	8.000	0.000		
			EACH	0.000	0.00	
			93.50000	0.000		0.00
0255	630-80355	*Portable Message Sign Panel	2.000	0.000		
			EACH	0.000	0.00	
			3,850.00000	0.000		0.00
0260	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	2.000	0.000		
			EACH	0.000	0.00	
			1,650.00000	0.000		0.00
0265	630-80360	*Drum Channelizing Device	10.000	0.000		
			EACH	0.000	0.00	
			38.50000	0.000		0.00
0270	630-80380	*Traffic Cone	100.000	0.000		
			EACH	0.000	0.00	
			13.20000	0.000		0.00

