

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 10/29/2025 5:17 PM

Contid: C23295	Estimate No: 0022 FINAL	Item Code Yr: 05
Contract Description: ITS FIBER ON I-76(WIGGINS-STERLING)	Percent Time: 115.68%	Fixed Completion Date: 8/26/2022
Project No: ITS ITSB-003	Pay Period Start: 5/31/2025	Revised Date: 4/17/2025
Project Counties: C013 - LOGAN	Pay Period Ending: 10/27/2025	Final Acceptance: 05/09/2025
Statewide	Date Let: 10/29/2020	Date Time Started: 12/04/2021
Contractor: PAONIA, INC dba PAONIA, LLC 5055 LIST DRIVE COLORADO SPRINGS, CO 80919	Date Awarded: 11/12/2020	Date Work Began:
	Date Contract Executed: 12/03/2020	Days Charged: 1425.00000
	Date Notice to Proceed: 12/04/2021	

		Current Total	This Estimate
<u>23295-BID</u>			
Current Projected Amt:	\$4,091,391.42	Participating \$ 4,091,391.42	\$ (27,409.00)
Award Project Amt:	\$3,935,021.75	Non-Participating 0.00	
Percent Complete:	100.00%	Total Earnings 4,091,391.42	-27,409.00
Remaining Projected Funds:	\$0.00	Stockpiled Materials 0.00	0.00
Remaining Contract Amt:	\$456,370.34	Gross Earnings 4,091,391.42	-27,409.00
		Retainage 0.00	59,025.33
		Securities Encumbered	
		Net Earnings 4,091,391.42	31,616.33
		Amount Due 4,091,391.42	31,616.33
		Total for 23295-BID	\$ 31,616.33
		Payment Due	\$ 31,616.33

Approved for Payment By Lindsay Bell 10/29/2025

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C23295

PCN: 23295-BID

ESTIMATE NO: 22

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
23295-BID									
0200 - ROADWAY									
075	201-00000	Clearing and Grubbing L S CMO #004 CMO #004	1.00	\$23,600.00/L S	1.00	0.00	1.00	\$0.00	\$23,600.00
001	203-01597	Potholing HOUR	300.00	\$1.00/HOUR	86.25	0.00	86.25	\$0.00	\$86.25
077	206-00060	Structure Backfill (Special) (Flow-Fill) Node Building Gutter CMO #005 CMO #005	4.00	\$1,402.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
083	206-00060	Structure Backfill (Special) (Flow-Fill) CY Removed from contract. Wrong item number entered in original SM to PMWeb transition Removed from contract. Wrong item number entered in original SM to PMWeb transition	(4.00)	\$1,402.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
082	206-00065	Structure Backfill (Flow-Fill) CY Correct item number from original CO #002-006 transition from SM to PMWeb Correct item number from original CO #002-006 transition from SM to PMWeb	4.00	\$1,402.00/CY	4.00	0.00	4.00	\$0.00	\$5,608.00
002	208-00002	Erosion Log Type 1 (12 Inch) LF	17,000.00	\$4.50/LF	925.00	0.00	925.00	\$0.00	\$4,162.50

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C23295

PCN: 23295-BID

ESTIMATE NO: 22

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
23295-BID									
0200 - ROADWAY									
003	208-00035	Aggregate Bag LF	1,200.00	\$8.75/LF	70.00	0.00	70.00	\$0.00	\$612.50
004	208-00046	Pre-fabricated Concrete Washout Structure (Type 1) EACH	4.00	\$250.00/EACH	6.00	0.00	6.00	\$0.00	\$1,500.00
005	208-00075	Pre-fabricated Vehicle Tracking Pad EACH	3.00	\$3,333.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
006	208-00103	Removal and Disposal of Sediment (Labor) HOUR	80.00	\$0.10/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
007	208-00105	Removal and Disposal of Sediment (Equipment) HOUR	80.00	\$0.10/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
008	208-00106	Sweeping (Sediment Removal) HOUR	20.00	\$0.10/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
009	208-00107	Removal of Trash HOUR	20.00	\$0.10/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
010	208-00207	Erosion Control Management DAY	200.00	\$50.00/DAY	67.00	0.00	67.00	\$0.00	\$3,350.00
011	212-00006	Seeding (Native) ACRE	65.40	\$400.00/ACRE	30.51	0.00	30.51	\$0.00	\$12,204.00
012	212-00032	Soil Conditioning ACRE	65.40	\$350.00/ACRE	30.51	0.00	30.51	\$0.00	\$10,678.50
013	213-00003	Mulching (Weed Free) ACRE	65.40	\$400.00/ACRE	13.24	0.00	13.24	\$0.00	\$5,296.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C23295

PCN: 23295-BID

ESTIMATE NO: 22

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
23295-BID									
0200 - ROADWAY									
014	213-00061	Mulch Tackifier LB	13,020.00	\$1.50/LB	4,490.00	0.00	4,490.00	\$0.00	\$6,735.00
015	216-00211	Soil Retention Blanket (Excelsior) (Biodegradable Class 1) SY	180.00	\$5.75/SY	0.00	0.00	0.00	\$0.00	\$0.00
016	217-00000	Herbicide Treatment SY	200.00	\$1.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
017	250-00204	Materials Management Plan L S	1.00	\$4,000.00/L S	1.00	0.00	1.00	\$0.00	\$4,000.00
018	604-39050	Manhole (Traffic Management System) EACH	38.00	\$7,000.00/EACH	39.00	0.00	39.00	\$0.00	\$273,000.00
019	607-11525	Fence (Plastic) LF	150.00	\$0.10/LF	0.00	0.00	0.00	\$0.00	\$0.00
020	608-00000	Concrete Sidewalk SY	30.00	\$240.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
021	612-00260	Location Marker (Fiber Optic)(Dome) EACH	265.00	\$50.00/EACH	262.00	0.00	262.00	\$0.00	\$13,100.00
022	613-00200	2 Inch Electrical Conduit LF (GRC)	60.00	\$19.00/LF	36.00	0.00	36.00	\$0.00	\$684.00
023	613-00206	2 Inch Electrical Conduit (Bored) LF	132,060.00	\$5.25/LF	143,626.00	0.00	143,626.00	\$0.00	\$754,036.50
024	613-01200	2 Inch Electrical Conduit (Plastic) LF	537,435.00	\$2.25/LF	531,152.00	0.00	531,152.00	\$0.00	\$1,195,092.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C23295

PCN: 23295-BID

ESTIMATE NO: 22

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
23295-BID									
0200 - ROADWAY									
025	613-07010	Pull Box (Surface Mounted) EACH	3.00	\$750.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
026	613-07023	Pull Box (24"x36"x24") EACH	230.00	\$1,000.00/EACH	231.00	0.00	231.00	\$0.00	\$231,000.00
079	613-60700	Troubleshooting HOUR CMO #005 CMO #005	36.00	\$121.00/HOUR	40.00	0.00	40.00	\$0.00	\$4,840.00
078	613-80290	Storage Battery System Node Building UPS CMO #005 CMO #005	1.00	\$17,000.00/L S	1.00	0.00	1.00	\$0.00	\$17,000.00
027	614-10116	Dynamic Message Sign Controller EACH	3.00	\$24,000.00/EACH	3.00	0.00	3.00	\$0.00	\$72,000.00
028	614-70024	1310nm SFP Optic Module EACH	38.00	\$500.00/EACH	38.00	0.00	38.00	\$0.00	\$19,000.00
029	614-70030	Optical Attenuator EACH	38.00	\$300.00/EACH	38.00	0.00	38.00	\$0.00	\$11,400.00
030	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber) LF	14,510.00	\$0.90/LF	14,329.00	0.00	14,329.00	\$0.00	\$12,896.10
031	614-87012	Fiber Optic Termination Panel (12 Fiber) EACH	10.00	\$625.00/EACH	14.00	0.00	14.00	\$0.00	\$8,750.00
032	614-87024	Fiber Optic Termination Panel (24 Fiber) EACH	3.00	\$930.00/EACH	3.00	0.00	3.00	\$0.00	\$2,790.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C23295

PCN: 23295-BID

ESTIMATE NO: 22

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
23295-BID									
0200 - ROADWAY									
033	614-87144	Fiber Optic Termination Panel (144 Fiber) EACH	2.00	\$5,000.00/EACH	2.00	0.00	2.00	\$0.00	\$10,000.00
034	614-87300	Traffic Management System Building EACH	1.00	\$169,000.00/EACH	1.00	0.00	1.00	\$0.00	\$169,000.00
035	614-87310	Traffic Management System Building Equipment L S	1.00	\$25,000.00/L S	1.00	0.00	1.00	\$0.00	\$25,000.00
036	614-87312	Traffic Management System Building Generator L S	1.00	\$39,000.00/L S	1.00	0.00	1.00	\$0.00	\$39,000.00
037	614-87314	Traffic Management System Building HVAC EACH	1.00	\$14,000.00/EACH	1.00	0.00	1.00	\$0.00	\$14,000.00
038	614-87316	Traffic Management System Building UPS EACH	1.00	\$42,000.00/EACH	1.00	0.00	1.00	\$0.00	\$42,000.00
039	614-87350	Test Fiber Optic Cable L S	1.00	\$8,500.00/L S	1.00	0.00	1.00	\$0.00	\$8,500.00
040	614-87448	Fiber Optic Cable (Single Mode) (48 Strands) LF	8,040.00	\$1.50/LF	11,510.00	0.00	11,510.00	\$0.00	\$17,265.00
041	614-87496	Fiber Optic Cable (Single Mode) (96 Strands) LF	329,730.00	\$1.50/LF	332,566.00	0.00	332,566.00	\$0.00	\$498,849.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C23295

PCN: 23295-BID

ESTIMATE NO: 22

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
23295-BID									
0200 - ROADWAY									
042	614-87691	Ethernet Switch Type I EACH (3931)	2.00	\$5,000.00/EACH	2.00	0.00	2.00	\$0.00	\$10,000.00
043	614-87692	Ethernet Switch Type II EACH (3926)	9.00	\$5,000.00/EACH	9.00	0.00	9.00	\$0.00	\$45,000.00
044	614-87693	Ethernet Switch Type III EACH (3916)	3.00	\$9,000.00/EACH	4.00	0.00	4.00	\$0.00	\$36,000.00
045	614-87697	Ethernet Aggregation Switch Type I EACH (5171)	1.00	\$27,500.00/EACH	2.00	0.00	2.00	\$0.00	\$55,000.00
046	626-00000	Mobilization L S	1.00	\$175,000.00/L S	1.00	0.00	1.00	\$0.00	\$175,000.00
080	626-00307	Mobilization Sterling Node UPS CMO #005 CMO #005	1.00	\$3,800.00/EACH	1.00	0.00	1.00	\$0.00	\$3,800.00
047	626-01114	Public Information Management (Tier IV) DAY	90.00	\$50.00/DAY	0.00	0.00	0.00	\$0.00	\$0.00
048	630-00000	Flagging HOUR	80.00	\$35.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
049	630-00007	Traffic Control Inspection DAY	15.00	\$60.00/DAY	0.00	0.00	0.00	\$0.00	\$0.00
050	630-00012	Traffic Control Management DAY	375.00	\$150.00/DAY	234.00	0.00	234.00	\$0.00	\$35,100.00
051	630-80341	Construction Traffic Sign (Panel Size A) EACH	14.00	\$50.00/EACH	7.20	0.80	8.00	\$40.00	\$400.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C23295

PCN: 23295-BID

ESTIMATE NO: 22

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
23295-BID									
0200 - ROADWAY									
052	630-80342	Construction Traffic Sign (Panel Size B) EACH	46.00	\$60.00/EACH	18.00	2.00	20.00	\$120.00	\$1,200.00
053	630-80343	Construction Traffic Sign (Panel Size C) EACH	20.00	\$70.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
054	630-80350	Vertical Panel EACH	30.00	\$25.00/EACH	9.00	1.00	10.00	\$25.00	\$250.00
055	630-80355	Portable Message Sign Panel EACH	2.00	\$2,500.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
056	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type) EACH	2.00	\$120.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
057	630-80363	Drum Channelizing Device (With Light) (Flashing) EACH	50.00	\$35.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
058	630-80380	Traffic Cone EACH	150.00	\$7.50/EACH	288.00	32.00	320.00	\$240.00	\$2,400.00
059	630-85020	Mobile Attenuator EACH	1.00	\$1,000.00/EACH	1.98	0.02	2.00	\$20.00	\$2,000.00
060	700-70010	F/A Minor Contract Revisions F A	300,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
061	700-70016	F/A Fuel Cost Adjustment F A	0.01	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
062	700-70040	F/A Railroad F A	5,000.00	\$1.00/F A	13,109.50	0.00	13,109.50	\$0.00	\$13,109.50

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C23295

PCN: 23295-BID

ESTIMATE NO: 22

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
23295-BID									
0200 - ROADWAY									
063	700-70082	F/A Furnish & Install Electrical Service F A	10,000.00	\$1.00/F A	14,308.59	0.00	14,308.59	\$0.00	\$14,308.59
064	700-70111	Project First Program F A	1,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
065	700-70180	F/A Gas Lines F A	10,000.00	\$1.00/F A	8,160.24	0.00	8,160.24	\$0.00	\$8,160.24
066	700-70230	F/A Communication Lines F A	50,000.00	\$1.00/F A	25,835.04	0.00	25,835.04	\$0.00	\$25,835.04
067	700-70380	F/A Erosion Control F A	10,000.00	\$1.00/F A	2,416.70	0.00	2,416.70	\$0.00	\$2,416.70
084	900-00006	DBE Disincentive Added Item (Dollar)/ DOL	0.00	\$1.00/DOL	0.00	- 27,854.00	-27,854.00	(\$27,854.00)	(\$27,854.00)
070	900-00014	Added Item (Lump Sum) / Pointman Data Collection CMO #002	1.00	\$75,000.00/L S	1.00	0.00	1.00	\$0.00	\$75,000.00
071	900-00014	Added Item (Lump Sum)/ Sterling Node Foundation and Double Door Landing CMO #004	1.00	\$37,856.00/L S	1.00	0.00	1.00	\$0.00	\$37,856.00
072	900-00014	Added Item (Lump Sum)/ Shipping and Crane CMO #004	1.00	\$21,264.00/L S	1.00	0.00	1.00	\$0.00	\$21,264.00
073	900-00014	Added Item (Lump Sum)/ Sidewalks, stairs, Rails and channels CMO #004	1.00	\$30,510.00/L S	1.00	0.00	1.00	\$0.00	\$30,510.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C23295

PCN: 23295-BID

ESTIMATE NO: 22

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
23295-BID									
0200 - ROADWAY									
074	900-00014	Added Item (Lump Sum)/ ADA Ramp w landing and Rails CMO #004	1.00	\$10,400.00/L S	1.00	0.00	1.00	\$0.00	\$10,400.00
076	900-00014	Added Item (Lump Sum)/ Gas Line CMO #004	1.00	\$12,900.00/L S	1.00	0.00	1.00	\$0.00	\$12,900.00
081	900-00014	Added Item (Lump Sum)/ Generator Pad CMO #004	1.00	\$12,300.00/L S	1.00	0.00	1.00	\$0.00	\$12,300.00
0200 Total								(\$27,409.00)	\$4,119,391.42
0400 - CONSTRUCTION ENGINEERING BID ITEMS									
068	620-00020	Sanitary Facility EACH	1.00	\$2,000.00/EACH	1.00	0.00	1.00	\$0.00	\$2,000.00
069	620-00045	Liquidated Damages DAY Liquidated Damages Liquidated Damages, See 2N for details of restoration findings Liquidated Damages, See 2N for details of restoration findings	0.00	\$1,500.00/DAY	-20.00	0.00	-20.00	\$0.00	(\$30,000.00)
0400 Total								\$0.00	(\$28,000.00)
23295-BID Total								(\$27,409.00)	(\$27,409.00)
Invoice Total								(\$27,409.00)	\$4,091,391.42