

ESTIMATE SUMMARY

 CONTID: C23301 ESTIMATE NO: 0008 PROG SPEC YR: 2005
 PCN: 23301-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 11.0 DAYS TIME ALLOW: 267 CALENDAR DAYS
 US 36 EMERGENCY REPAIR - PACKA PERCENT TIME: 4.12 ORIG TIME ALLOW: 146 CALENDAR DAYS

PROJECT NO: NHPP0361-127
 US 36 EMERGENCY REPAIR - PACKA

NAME OF ROAD:

PROJECT COUNTIES: JEFFERSON BROOMFIELD, REGION 1

CONTRACTOR:

KRAEMER NORTH AMERICA, LLC
 P.O. BOX 220

PAY PERIOD ENDING 04/30/2020 DATE TIME STARTED 08/08/2019
 DATE LET 08/27/2019 DATE WORK BEGAN 08/08/2019
 DATE AWARDED 09/11/2019 DATE TIME STOPPED 04/30/2020
 DATE CONTRACT EXECUTED 08/08/2019 DATE ACCEPTED 04/30/2020
 DATE NOTICE TO PROCEED 08/08/2019

PLAIN WI 53577 (608)546-2311

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 9,696,391.50 PARTICIPATING	\$ 49,450.25	\$ 0.00
AWARD PROJECT AMT: \$ 9,177,630.79 NON-PARTICIPATING	9,632,448.03	199,621.02
PERCENT COMPLETE: 99.85% TOTAL EARNINGS	9,681,898.28	199,621.02
FUNDS AVAILABLE: \$ 14,493.22 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	199,621.02
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-137,664.46	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	9,544,233.82
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	9,544,233.82
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 199,621.02

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C23301
 PCN: 23301-BID
 PROJECT: NHPP0361-127

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 05/28/2020
 13:00:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00027	Removal of Riprap	7.000	7.000		
			SY	0.000	0.00	
			172.50000	7.000		1,207.50
0010	202-00035	Removal of Pipe	88.000	88.000		
			LF	0.000	0.00	
			57.50000	88.000		5,060.00
0015	202-00226	Removal of Asphalt Mat (Special)	39.000	39.000		
			SY	0.000	0.00	
			136.94000	39.000		5,340.66
0020	202-00250	Removal of Pavement Marking	6,341.000	6,341.000		
			SF	0.000	0.00	
			3.76000	6,341.000		23,842.16
0025	202-00453	Removal of Portions of Present Structure (Class 2)	18.000	18.000		
			SY	-1.000	-1,419.42	
			1,419.42000	17.000		24,130.14
0030	203-00000	Unclassified Excavation	1,013.000	1,013.000		
			CY	0.000	0.00	
			41.69000	1,013.000		42,231.97
0035	203-00050	Unsuitable Material	31,983.000	31,983.000		
			CY	0.000	0.00	
			27.36000	31,983.000		875,054.88
0040	203-00840	Expanded Polystyrene Fill (INSTALL ONLY)	23,696.000	23,696.000		
			CY	0.000	0.00	
			25.36000	23,696.000		600,930.56
0041	900-00006	Added Item (Dollar)/	11,374.000	11,374.000		
			DOL	0.000	0.00	
			1.00000	11,374.000		11,374.00
0045	203-01100	Proof Rolling	1.000	1.000		
			HOURL	0.000	0.00	
			138.00000	1.000		138.00
0050	203-01510	Backhoe	0.000	0.000		
			HOURL	0.000	0.00	
			201.25000	0.000		0.00

CONTID: C23301
 PCN: 23301-BID
 PROJECT: NHPP0361-127

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 05/28/2020
 13:00:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0055	203-01550	Dozing	76.000	76.000		
			HOURLY	0.000	0.00	
			189.75000	76.000		14,421.00
0060	203-01582	Truck (Dump)	0.000	0.000		
			HOURLY	0.000	0.00	
			126.50000	0.000		0.00
0065	203-01590	Front End Loader (Rubber Tire)	16.000	16.000		
			HOURLY	0.000	0.00	
			155.25000	16.000		2,484.00
0070	203-01597	Potholing	92.000	92.000		
			HOURLY	0.000	0.00	
			287.50000	92.000		26,450.00
0075	203-01620	Sweeping	100.000	98.000		
			HOURLY	2.000	359.38	
			179.69000	100.000		17,969.00
0080	203-02330	Laborer	80.000	80.000		
			HOURLY	0.000	0.00	
			58.00000	80.000		4,640.00
0085	206-00000	Structure Excavation	2,761.000	2,761.000		
			CY	0.000	0.00	
			7.19000	2,761.000		19,851.59
0090	206-00050	Structure Backfill (Special)	155.000	155.000		
			CY	0.000	0.00	
			205.38000	155.000		31,833.90
0095	206-00065	Structure Backfill (Flow-Fill)	64.500	64.500		
			CY	0.000	0.00	
			280.35000	64.500		18,082.58
0100	206-00100	Structure Backfill (Class 1)	862.000	862.000		
			CY	0.000	0.00	
			8.63000	862.000		7,439.06
0105	206-00510	Filter Material (Class A)	2,026.000	2,026.000		
			CY	0.000	0.00	
			98.83000	2,026.000		200,229.58

CONTID: C23301
 PCN: 23301-BID
 PROJECT: NHPP0361-127

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 05/28/2020
 13:00:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0110	206-00520	Filter Material (Class B)	2,112.000	2,112.000		
			CY	0.000	0.00	
			118.32000	2,112.000		249,891.84
0115	206-01010	Bed Course Material	21.000	0.000		
			TON	0.000	0.00	
			115.00000	0.000		0.00
0120	206-01781	Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			110,467.60000	1.000		110,467.60
0125	208-00002	Erosion Log Type 1 (12 Inch)	274.000	130.000		
			LF	144.000	1,173.60	
			8.15000	274.000		2,233.10
0130	208-00013	Erosion Log Type 1 (20 Inch)	90.000	0.000		
			LF	90.000	954.90	
			10.61000	90.000		954.90
0135	208-00020	Silt Fence	0.000	0.000		
			LF	0.000	0.00	
			1.73000	0.000		0.00
0140	208-00035	Aggregate Bag	0.000	0.000		
			LF	0.000	0.00	
			9.96000	0.000		0.00
0145	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			5,776.00000	1.000		5,776.00
0150	208-00103	Removal and Disposal of Sediment (Labor)	381.500	381.500		
			HOUR	0.000	0.00	
			62.74000	381.500		23,935.31
0155	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOUR	0.000	0.00	
			126.55000	0.000		0.00
0160	208-00207	Erosion Control Management	225.000	212.000		
			DAY	10.000	3,902.10	
			390.21000	222.000		86,626.62

CONTID: C23301
 PCN: 23301-BID
 PROJECT: NHPP0361-127

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 05/28/2020
 13:00:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0165	208-00300	Temporary Berms	1,712.000	1,712.000		
			LF	0.000	0.00	
			2.22000	1,712.000		3,800.64
0170	210-00060	Reset Marker	1.000	0.000		
			EACH	1.000	287.50	
			287.50000	1.000		287.50
0175	210-00750	Reset Light Standard	2.000	2.000		
			EACH	0.000	0.00	
			8,452.50000	2.000		16,905.00
0176	900-00006	Added Item (Dollar)/ Sturgeon Extra Work	12,593.300	12,593.300		
			DOL	0.000	0.00	
			1.00000	12,593.300		12,593.30
0180	210-00816	Reset Sign Panel (Special)	1.000	0.000		
			EACH	1.000	287.50	
			287.50000	1.000		287.50
0185	210-02024	Relay Pipe (24 Inch)	0.000	0.000		
			LF	0.000	0.00	
			212.75000	0.000		0.00
0190	304-06000	Aggregate Base Course (Class 6)	6,621.000	6,621.000		
			TON	0.000	0.00	
			33.58000	6,621.000		222,333.18
0195	403-09221	Stone Matrix Asphalt (Fibers)(Asphalt)	40.400	40.400		
			TON	0.000	0.00	
			489.38000	40.400		19,770.95
0196	403-34841	HMA (Gr SX) (100) (PG 64-22)	7.870	7.870		
			TON	0.000	0.00	
			225.00000	7.870		1,770.75
0197	626-00100	Mobilization (w/o Autopay)	1.000	1.000		
			L S	0.000	0.00	
			2,000.00000	1.000		2,000.00
0200	412-01020	Concrete Pavement (10 Inch) (Fast Track)	4,297.000	4,297.000		
			SY	0.000	0.00	
			122.65000	4,297.000		527,027.05

CONTID: C23301
 PCN: 23301-BID
 PROJECT: NHPP0361-127

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 05/28/2020
 13:00:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0205	420-00000	Geomembrane	7,452.950	7,452.950		
			SY	0.000	0.00	
			29.41000	7,452.950		219,191.26
0210	420-00102	Geotextile (Erosion Control) (Class 1)	18.900	18.000		
			SY	0.900	7.33	
			8.14000	18.900		153.85
0215	420-00112	Geotextile (Drainage) (Class 1)	6,114.000	6,114.000		
			SY	0.000	0.00	
			3.08000	6,114.000		18,831.12
0220	503-00036	Drilled Shaft (36 Inch)	5,810.500	5,810.500		
			LF	0.000	0.00	
			199.47000	5,810.500		1,159,020.44
0225	504-04420	Precast Panel Facing	16,662.500	16,662.500		
			SF	0.000	0.00	
			55.22000	16,662.500		920,103.25
0230	504-05000	Wire Mesh Facing	14,789.000	14,789.000		
			SF	0.000	0.00	
			1.31000	14,789.000		19,373.59
0235	506-00212	Riprap (12 Inch)	14.220	14.000		
			CY	0.220	120.18	
			546.25000	14.220		7,767.68
0240	506-01020	Geogrid Reinforcement	672.000	672.000		
			SY	0.000	0.00	
			7.46000	672.000		5,013.12
0245	507-00000	Concrete Slope and Ditch Paving	0.000	0.000		
			CY	0.000	0.00	
			947.44000	0.000		0.00
0246	507-00000	Conc S and D Pave	192.000	192.000		
			CY	0.000	0.00	
			361.51000	192.000		69,409.92
0250	509-50410	Metal Panels (New)	5,466.000	5,466.000		
			SF	0.000	0.00	
			5.84000	5,466.000		31,921.44

CONTID: C23301
 PCN: 23301-BID
 PROJECT: NHPP0361-127

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 05/28/2020
 13:00:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0255	515-00120	Waterproofing (Membrane)	258.000	258.000		
			SY	0.000	0.00	
			29.04000	258.000		7,492.32
0260	518-01104	Bridge Expansion Device (0-4 Inch) (Install Only)	140.750	140.750		
			LF	0.000	0.00	
			240.73000	140.750		33,882.75
0265	518-03000	Sawing and Sealing Bridge Joint	140.750	140.750		
			LF	0.000	0.00	
			46.46000	140.750		6,539.25
0270	601-03000	Concrete Class D	800.600	800.600		
			CY	0.000	0.00	
			657.41000	800.600		526,322.45
0275	601-04550	Concrete Class G	1,157.100	1,157.100		
			CY	0.000	0.00	
			700.52000	1,157.100		810,571.69
0280	601-40400	Structural Concrete Stain	2,249.000	2,249.000		
			SY	0.000	0.00	
			16.96000	2,249.000		38,143.04
0285	602-00000	Reinforcing Steel	185,860.100	185,860.100		
			LB	0.000	0.00	
			1.20000	185,860.100		223,032.12
0290	602-00020	Reinforcing Steel (Epoxy Coated)	89,150.000	89,150.000		
			LB	0.000	0.00	
			1.41000	89,150.000		125,701.50
0295	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	88.000	88.000		
			LF	0.000	0.00	
			212.75000	88.000		18,722.00
0300	603-10240	24 Inch Corrugated Steel Pipe	138.000	138.000		
			LF	0.000	0.00	
			206.75000	138.000		28,531.50
0305	603-50003	3 Inch Plastic Pipe	180.000	0.000		
			LF	0.000	0.00	
			17.33000	0.000		0.00

CONTID: C23301
 PCN: 23301-BID
 PROJECT: NHPP0361-127

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 05/28/2020
 13:00:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0310	603-50004	4 Inch Plastic Pipe	2,232.000	2,232.000		
			LF	0.000	0.00	
			32.43000	2,232.000		72,383.76
0315	603-50006	6 Inch Plastic Pipe	28.000	28.000		
			LF	0.000	0.00	
			32.44000	28.000		908.32
0320	605-00040	4 Inch Perforated Pipe Underdrain	2,577.000	2,577.000		
			LF	0.000	0.00	
			31.68000	2,577.000		81,639.36
0325	605-00060	6 Inch Perforated Pipe Underdrain	605.000	605.000		
			LF	0.000	0.00	
			32.44000	605.000		19,626.20
0330	606-00740	Guardrail Type 7 (Style CE)	87.000	87.000		
			LF	0.000	0.00	
			201.25000	87.000		17,508.75
0335	606-00745	Guardrail Type 7 (Style CE)(Concrete Glare Screen)	1,801.000	1,801.000		
			LF	0.000	0.00	
			129.75000	1,801.000		233,679.75
0340	606-10705	Bridge Rail Type 7 (Special)	25.000	25.000		
			LF	0.000	0.00	
			294.33000	25.000		7,358.25
0345	607-53143	Fence Chain Link (Special) (42 Inch)	696.500	666.000		
			LF	30.500	2,612.63	
			85.66000	696.500		59,662.19
0350	607-53173	Fence Chain Link (Special) (72 Inch)	81.000	81.000		
			LF	0.000	0.00	
			143.45000	81.000		11,619.45
0355	607-53185	Fence Chain Link (Special) (84 Inch)	22.000	22.000		
			LF	0.000	0.00	
			386.07000	22.000		8,493.54
0360	608-00026	Concrete Bikeway (6 Inch)	82.000	82.000		
			SY	0.000	0.00	
			94.35000	82.000		7,736.70

CONTID: C23301
 PCN: 23301-BID
 PROJECT: NHPP0361-127

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 05/28/2020
 13:00:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY							
0365	608-00040	Concrete Bikeway (Special)	95.000		46.000		
			SY		19.000	1,792.65	
				94.35000	65.000		6,132.75
0370	612-00260	Location Marker (Fiber Optic)(Dome)	2.000		0.000		
			EACH		0.000	0.00	
				419.75000	0.000		0.00
0375	613-00200	2 Inch Electrical Conduit	2,250.000		2,250.000		
			LF		0.000	0.00	
				24.44000	2,250.000		54,990.00
0380	613-00300	3 Inch Electrical Conduit	1,500.000		1,500.000		
			LF		0.000	0.00	
				24.73000	1,500.000		37,095.00
0381	613-01400	4 In Elec Cond (P)	750.000		750.000		
			LF		0.000	0.00	
				24.73000	750.000		18,547.50
0385	613-07010	Pull Box (Surface Mounted)	2.000		2.000		
			EACH		0.000	0.00	
				1,552.50000	2.000		3,105.00
0390	613-07023	Pull Box (24"x36"x24")	0.000		0.000		
			EACH		0.000	0.00	
				2,259.75000	0.000		0.00
0395	613-07040	Pull Box (30"x48"x24")	0.000		0.000		
			EACH		0.000	0.00	
				2,691.00000	0.000		0.00
0400	614-85001	Impact Attenuator	3.000		3.000		
			EACH		0.000	0.00	
				3,395.44000	3.000		10,186.32
0405	615-00150	Embankment Protector (Special)	2.000		2.000		
			EACH		0.000	0.00	
				2,875.00000	2.000		5,750.00
0410	625-00000	Construction Surveying	1.000		1.000		
			L S		0.000	0.00	
				52,290.50000	1.000		52,290.50

CONTID: C23301
 PCN: 23301-BID
 PROJECT: NHPP0361-127

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 05/28/2020
 13:00:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0415	625-00001	Construction Surveying (Hourly) (SETTLEMENT MONITORING)	157.250	157.250		
			HOUR	0.000	0.00	
			201.25000	157.250		31,646.56
0420	626-00000	Mobilization	1.000	0.958		
			L S	0.042	36,437.95	
			867,570.35000	1.000		867,570.35
0425	626-01101	Public Information Services (Tier I)	1.000	1.000		
			L S	0.000	0.00	
			16,100.00000	1.000		16,100.00
0430	627-00008	Modified Epoxy Pavement Marking	97.000	97.000		
			GAL	0.000	0.00	
			189.92000	97.000		18,422.24
0435	627-01001	Preformed Plastic Pavement Marking (Type I)	0.000	0.000		
			SF	0.000	0.00	
			25.30000	0.000		0.00
0440	627-02001	Preformed Plastic Pavement Marking (Type II)	1,241.000	1,241.000		
			SF	0.000	0.00	
			46.00000	1,241.000		57,086.00
0445	630-00000	Flagging	43.000	33.000		
			HOUR	10.000	312.50	
			31.25000	43.000		1,343.75
0450	630-00007	Traffic Control Inspection	150.000	150.000		
			DAY	0.000	0.00	
			195.42000	150.000		29,313.00
0455	630-00012	Traffic Control Management	40.000	33.000		
			DAY	7.000	8,225.84	
			1,175.12000	40.000		47,004.80
0460	630-80000	Traffic Control Devices (Maintain)	190.000	182.000		
			DAY	8.000	1,123.68	
			140.46000	190.000		26,687.40
0461	630-85041	Mobile Attenuator	34.000	0.000		
			DAY	34.000	21,250.00	
			625.00000	34.000		21,250.00

CONTID: C23301
 PCN: 23301-BID
 PROJECT: NHPP0361-127

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 05/28/2020
 13:00:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0465	630-80370	Concrete Barrier (Temporary)	3,876.000	3,488.400		
			LF	387.600	8,624.10	
			22.25000	3,876.000		86,241.00
0470	632-00000	Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			66,156.54000	1.000		66,156.54
0475	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0480	700-70017	F/A Landscape Establishment Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0485	700-70034	F/A Prairie Dog	6,428.330	6,428.330		
			F A	0.000	0.00	
			1.00000	6,428.330		6,428.33
0490	700-70035	F/A Dump Fees Unsuitable Material	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0501	212-00032	Soil Conditioning	10.900	0.000		
			ACRE	10.900	9,828.64	
			901.71000	10.900		9,828.64
0502	212-00706	Seed (Native) Drill	10.900	0.000		
			ACRE	10.900	13,385.09	
			1,227.99000	10.900		13,385.09
0503	212-00900	Compost	780.000	0.000		
			CY	780.000	43,173.00	
			55.35000	780.000		43,173.00
0504	212-00702	Bio Soil Amd (Hyd App)	13,068.000	0.000		
			LB	13,068.000	19,471.32	
			1.49000	13,068.000		19,471.32
0505	212-00703	Humate	2,613.000	0.000		
			LB	2,613.000	2,822.04	
			1.08000	2,613.000		2,822.04

CONTID: C23301
 PCN: 23301-BID
 PROJECT: NHPP0361-127

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 05/28/2020

13:00:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0506	213-00003	Mulching (Weed Free)	10.900	0.000		
			ACRE	10.900	11,703.88	
			1,073.75000	10.900		11,703.88
0507	213-00061	Mulch Tackifier	1,200.000	0.000		
			LB	1,090.000	3,945.80	
			3.62000	1,090.000		3,945.80
0508	626-00100	Mobilization (w/o Autopay)	1.000	0.000		
			L S	1.000	11,539.41	
			11,539.41000	1.000		11,539.41
0510	900-00014	Added Item (Lump Sum)/ Long Term Monitoring Instrumentation	1.000	1.000		
			L S	0.000	0.00	
			45,820.00000	1.000		45,820.00
0515	900-00006	Added Item (Dollar)/ Price Reduction	0.000	0.000		
			DOL	-2,300.580	-2,300.58	
			1.00000	-2,300.580		-2,300.58

			CAT 0200	CURRENT AMT	\$ 9,646,941.25 \$	199,621.02 \$ 9,632,448.02
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0495	620-00001	Field Office (Class 1)	1.000	1.000		
			EACH	0.000	0.00	
			48,875.25000	1.000		48,875.25
0500	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			575.00000	1.000		575.00

			CAT 0400	CURRENT AMT	\$ 49,450.25 \$	0.00 \$ 49,450.25

			PROJECT TOTAL	CURRENT AMT	\$ 9,696,391.50 \$	199,621.02 \$ 9,681,898.27