

CONTID: C23321R
 PCN: 23321R-BID
 PROJECT: ITSITSB-001

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2
 ESTIMATE RUN 07/14/2021
 13:47:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00240	Removal of Asphalt Mat (Planing)	930.000	0.000		
			SY	0.000	0.00	
			21.99000	0.000		0.00
0010	203-01597	Potholing	300.000	0.000		
			HOOR	14.500	1,740.00	
			120.00000	14.500		1,740.00
0015	208-00002	Erosion Log Type 1 (12 Inch)	22,280.000	500.000		
			LF	1,800.000	8,550.00	
			4.75000	2,300.000		10,925.00
0020	208-00035	Aggregate Bag	1,000.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0025	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	4.000	0.000		
			EACH	0.000	0.00	
			950.00000	0.000		0.00
0030	208-00075	Pre-fabricated Vehicle Tracking Pad	3.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0035	208-00103	Removal and Disposal of Sediment (Labor)	75.000	0.000		
			HOOR	0.000	0.00	
			0.01000	0.000		0.00
0040	208-00105	Removal and Disposal of Sediment (Equipment)	75.000	0.000		
			HOOR	0.000	0.00	
			0.01000	0.000		0.00
0045	208-00106	Sweeping (Sediment Removal)	75.000	0.000		
			HOOR	0.000	0.00	
			0.01000	0.000		0.00
0050	208-00207	*Erosion Control Management	160.000	4.000		
			DAY	5.000	4,500.00	
			900.00000	9.000		8,100.00
0055	212-00007	Seeding (Native) (Hydraulic)	58.500	0.000		
			ACRE	0.000	0.00	
			2,500.00000	0.000		0.00

CONTID: C23321R
 PCN: 23321R-BID
 PROJECT: ITSITSB-001

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 07/14/2021
 13:47:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	212-00032	Soil Conditioning	58.500	0.000		
			ACRE	0.000	0.00	
			4,500.00000	0.000		0.00
0065	213-00012	Spray-on Mulch Blanket	117.000	0.000		
			ACRE	0.000	0.00	
			4,000.00000	0.000		0.00
0070	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	220.000	0.000		
			SY	0.000	0.00	
			4.50000	0.000		0.00
0075	240-00010	Removal of Nests	40.000	0.000		
			HOUR	0.000	0.00	
			0.01000	0.000		0.00
0080	240-00020	Netting	100.000	0.000		
			SY	0.000	0.00	
			0.01000	0.000		0.00
0085	304-09100	*Aggregate Base Course (Recycled Asphalt Pavement)	150.000	0.000		
			TON	0.000	0.00	
			330.00000	0.000		0.00
0090	403-00721	Hot Mix Asphalt (Patching) (Asphalt)	930.000	0.000		
			SY	0.000	0.00	
			39.69000	0.000		0.00
0095	604-39000	Manhole Special	3.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00
0100	604-39050	Manhole (Traffic Management System)	23.000	0.000		
			EACH	0.000	0.00	
			7,139.13000	0.000		0.00
0105	607-11525	Fence (Plastic)	500.000	0.000		
			LF	0.000	0.00	
			4.10000	0.000		0.00
0110	607-53172	*Fence Chain Link (72 Inch)	105.000	0.000		
			LF	0.000	0.00	
			220.00000	0.000		0.00

CONTID: C23321R
 PCN: 23321R-BID
 PROJECT: ITSITSB-001

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 07/14/2021
 13:47:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	607-60110	*10 Foot Gate (Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0120	607-60112	*12 Foot Gate (Double)(Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0125	607-60119	*18 Foot Gate (Special) (Double)(Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0130	608-00006	*Concrete Sidewalk (6 Inch)	175.000	0.000		
			SY	0.000	0.00	
			220.00000	0.000		0.00
0135	612-00260	Location Marker (Fiber Optic)(Dome)	269.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0140	613-03491	Electrical Conduit (Plastic)(Multiduct)	226,365.000	50,660.000		
			LF	47,400.000	359,766.00	
			7.59000	98,060.000		744,275.40
0145	613-03492	Electrical Conduit (Plastic)(Multiduct)(Bored)	38,240.000	0.000		
			LF	3,720.000	63,798.00	
			17.15000	3,720.000		63,798.00
0150	613-03500	Electrical Conduit (Plastic) (Multiduct) (Special)	4,980.000	0.000		
			LF	0.000	0.00	
			41.38000	0.000		0.00
0155	613-07004	Type Four Pull Box	243.000	0.000		
			EACH	0.000	0.00	
			1,445.00000	0.000		0.00
0160	613-80130	Service Meter Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0165	614-70024	1310nm SFP Optic Module	24.000	0.000		
			EACH	0.000	0.00	
			480.00000	0.000		0.00

CONTID: C23321R
 PCN: 23321R-BID
 PROJECT: ITSITSB-001

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5
 ESTIMATE RUN 07/14/2021
 13:47:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	614-70030	Optical Attenuator	24.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0175	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	4,050.000	0.000		
			LF	0.000	0.00	
			1.05000	0.000		0.00
0180	614-87012	Fiber Optic Termination Panel (12 Fiber)	8.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0185	614-87024	Fiber Optic Termination Panel (24 Fiber)	1.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0190	614-87144	Fiber Optic Termination Panel (144 Fiber)	3.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0195	614-87300	*Traffic Management System Building	1.000	0.000		
			EACH	0.000	0.00	
			210,000.00000	0.000		0.00
0200	614-87310	*Traffic Management System Building Equipment	1.000	0.000		
			L S	0.000	0.00	
			68,000.00000	0.000		0.00
0200		MATERIAL ALLOWANCE Traffic Equipment		0.532		
			L S	0.000	0.00	
			68,000.00000	0.532		36,176.00
0205	614-87312	*Traffic Management System Building Generator	1.000	0.000		
			L S	0.000	0.00	
			60,000.00000	0.000		0.00
0210	614-87314	Traffic Management System Building HVAC	1.000	0.000		
			EACH	0.000	0.00	
			50,000.00000	0.000		0.00
0215	614-87316	*Traffic Management System Building UPS	1.000	0.000		
			EACH	0.000	0.00	
			50,000.00000	0.000		0.00

CONTID: C23321R
 PCN: 23321R-BID
 PROJECT: ITSITSB-001

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 07/14/2021
 13:47:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0220	614-87350	Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			8,000.00000	0.000		0.00
0225	614-87448	Fiber Optic Cable (Single Mode) (48 Strands)	1,200.000	0.000		
			LF	0.000	0.00	
			1.10000	0.000		0.00
0230	614-87496	Fiber Optic Cable (Single Mode) (96 Strands)	282,035.000	0.000		
			LF	0.000	0.00	
			1.47000	0.000		0.00
0235	614-87692	Ethernet Switch Type II (3926)	8.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0240	614-87693	Ethernet Switch Type III (3916)	1.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0245	614-87697	Ethernet Aggregation Switch Type I (5171)	1.000	0.000		
			EACH	0.000	0.00	
			25,000.00000	0.000		0.00
0250	626-00000	*Mobilization	1.000	0.250		
			L S	0.250	62,975.00	
			251,900.00000	0.500		125,950.00
0255	626-01114	*Public Information Management (Tier IV)	80.000	14.000		
			DAY	24.000	2,400.00	
			100.00000	38.000		3,800.00
0260	630-00000	*Flagging	80.000	0.000		
			HOURL	0.000	0.00	
			30.00000	0.000		0.00
0265	630-00007	*Traffic Control Inspection	15.000	3.000		
			DAY	0.000	0.00	
			300.00000	3.000		900.00
0270	630-00012	*Traffic Control Management	325.000	13.000		
			DAY	22.000	20,900.00	
			950.00000	35.000		33,250.00

CONTID: C23321R
 PCN: 23321R-BID
 PROJECT: ITSITSB-001

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 07/14/2021
 13:47:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0275	630-80341	*Construction Traffic Sign (Panel Size A)	11.000	2.000		
			EACH	0.000	0.00	
			85.00000	2.000		170.00
0280	630-80342	*Construction Traffic Sign (Panel Size B)	52.000	7.000		
			EACH	4.000	380.00	
			95.00000	11.000		1,045.00
0285	630-80343	*Construction Traffic Sign (Panel Size C)	13.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0290	630-80350	*Vertical Panel	50.000	2.000		
			EACH	0.000	0.00	
			55.00000	2.000		110.00
0295	630-80355	*Portable Message Sign Panel	1.000	0.500		
			EACH	0.000	0.00	
			12,500.00000	0.500		6,250.00
0300	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	1.000	0.000		
			EACH	0.000	0.00	
			1,080.00000	0.000		0.00
0305	630-80360	*Drum Channelizing Device	50.000	2.000		
			EACH	0.000	0.00	
			55.00000	2.000		110.00
0310	630-80380	*Traffic Cone	150.000	25.000		
			EACH	0.000	0.00	
			25.00000	25.000		625.00
0315	630-85020	*Mobile Attenuator	1.000	0.500		
			EACH	0.000	0.00	
			40,000.00000	0.500		20,000.00
0320	700-70010	F/A Minor Contract Revisions	250,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0325	700-70016	F/A Fuel Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C23321R
 PCN: 23321R-BID
 PROJECT: ITSITSB-001

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 07/14/2021

ESTIMATE NO: 0002

13:47:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0330	700-70023	F/A On-The-Job Trainee	6,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0335	700-70040	F/A Railroad	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0340	700-70082	F/A Furnish & Install Electrical Service	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0345	700-70111	Project First Program	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70180	F/A Gas Lines	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70230	F/A Communication Lines	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0360	700-70380	F/A Erosion Control	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$ 6,449,943.75	\$ 525,009.00 \$ 1,057,224.40
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0365	620-00020	*Sanitary Facility	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00

			CAT 0400	CURRENT AMT	\$ 2,000.00	\$ 0.00 \$ 0.00

			PROJECT TOTAL	CURRENT AMT	\$ 6,451,943.75	\$ 525,009.00 \$ 1,057,224.40