

ESTIMATE SUMMARY

CONTID: C23421R

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 23421R-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 9.5 DAYS

TIME ALLOW:

100 WORK DAYS

I-25 CO SPRINGS RAMP METERING PHASE 2

PERCENT TIME: 9.50

ORIG TIME ALLOW:

100 WORK DAYS

PROJECT NO: IM0252-490

I-25 CO SPRINGS RAMP METERING PHASE 2

NAME OF ROAD:

PROJECT COUNTIES: EL PASO

CONTRACTOR:

SEMA CONSTRUCTION, INC.

7353 S. EAGLE STREET

PAY PERIOD ENDING 09/06/2022

DATE TIME STARTED 12/09/2021

DATE LET 11/04/2021

DATE WORK BEGAN 04/19/2022

DATE AWARDED 11/16/2021

DATE TIME STOPPED

DATE CONTRACT EXECUTED 12/09/2021

DATE ACCEPTED

CENTENNIAL CO 80112-42 (303)627-2600

DATE NOTICE TO PROCEED 12/09/2021

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 4,485,156.81 PARTICIPATING	\$ 12,000.00	\$ 12,000.00
AWARD PROJECT AMT: \$ 4,148,547.30 NON-PARTICIPATING	122,292.20	122,292.20
PERCENT COMPLETE: 2.99% TOTAL EARNINGS	134,292.20	134,292.20
FUNDS AVAILABLE: \$ 4,350,864.61 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	134,292.20
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-4,028.77	-4,028.77
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	130,263.43
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	130,263.43
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 130,263.43

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 09/06/2022
 16:45:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	Clearing and Grubbing	3.100	0.000		
			ACRE	0.000	0.00	
			10,000.00000	0.000		0.00
0010	202-00010	Removal of Tree	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0015	202-00026	Removal of Slope and Ditch Paving	282.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0020	202-00090	*Removal of Delineator	20.000	0.000		
			EACH	0.000	0.00	
			8.50000	0.000		0.00
0025	202-00210	Removal of Concrete Pavement	372.000	0.000		
			SY	0.000	0.00	
			25.00000	0.000		0.00
0030	202-00220	*Removal of Asphalt Mat	7,541.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
0035	202-00240	*Removal of Asphalt Mat (Planing)	9,722.000	0.000		
			SY	0.000	0.00	
			2.40000	0.000		0.00
0040	202-00250	*Removal of Pavement Marking	2,259.000	0.000		
			SF	2,259.000	12,424.50	
			5.50000	2,259.000		12,424.50
0045	202-00810	*Removal of Ground Sign	7.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0050	202-00821	*Removal of Sign Panel	3.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0055	202-01030	*Removal of Road Closure Gate	1.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 09/06/2022
 16:45:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-01170	Removal of Guardrail Type 7	323.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0065	202-04001	Plug Culvert	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0070	202-04002	Clean Culvert	4.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0075	202-05019	Sawing Concrete (Special) (12 Inch)	1,360.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0080	202-05030	Sawing Asphalt Material (10 Inch)	3,811.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0085	203-00060	*Embankment Material (Complete In Place)	4,634.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0090	203-00062	Embankment Material (Complete In Place) (Special)	1,596.000	0.000		
			CY	0.000	0.00	
			55.00000	0.000		0.00
0095	203-01500	Blading	20.000	0.000		
			HOURL	0.000	0.00	
			190.00000	0.000		0.00
0100	203-01550	Dozing	20.000	0.000		
			HOURL	0.000	0.00	
			190.00000	0.000		0.00
0105	203-01597	*Potholing	100.000	0.000		
			HOURL	0.000	0.00	
			200.00000	0.000		0.00
0110	207-00700	Topsoil (Onsite)	3,630.000	0.000		
			CY	0.000	0.00	
			5.00000	0.000		0.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 09/06/2022
 16:45:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	208-00002	*Erosion Log Type 1 (12 Inch)	138.000	0.000		
			LF	60.000	270.00	
				4.50000	60.000	270.00
0120	208-00020	*Silt Fence	6,041.000	0.000		
			LF	4,707.000	5,177.70	
				1.10000	4,707.000	5,177.70
0125	208-00035	*Aggregate Bag	234.000	0.000		
			LF	0.000	0.00	
				10.00000	0.000	0.00
0130	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	7.000	0.000		
			EACH	0.000	0.00	
				1,200.00000	0.000	0.00
0135	208-00056	*Storm Drain Inlet Protection (Type III)	12.000	0.000		
			EACH	0.000	0.00	
				130.00000	0.000	0.00
0140	208-00075	Pre-fabricated Vehicle Tracking Pad	3.000	0.000		
			EACH	0.000	0.00	
				15,000.00000	0.000	0.00
0145	208-00103	Removal and Disposal of Sediment (Labor)	80.000	0.000		
			HOURLY	0.000	0.00	
				40.00000	0.000	0.00
0150	208-00105	Removal and Disposal of Sediment (Equipment)	80.000	0.000		
			HOURLY	0.000	0.00	
				110.00000	0.000	0.00
0155	208-00106	Sweeping (Sediment Removal)	20.000	0.000		
			HOURLY	0.000	0.00	
				160.00000	0.000	0.00
0160	208-00207	Erosion Control Management	90.000	0.000		
			DAY	0.000	0.00	
				55.00000	0.000	0.00
0165	210-00750	*Reset Light Standard	2.000	0.000		
			EACH	0.000	0.00	
				4,000.00000	0.000	0.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 09/06/2022
 16:45:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	210-00810	*Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0175	210-00827	*Reset Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0180	212-00700	*Organic Fertilizer	3,070.000	0.000		
			LB	0.000	0.00	
			0.25000	0.000		0.00
0185	212-00701	*Compost (Mechanically Applied)	399.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0190	212-00703	*Humate	921.000	0.000		
			LB	0.000	0.00	
			0.40000	0.000		0.00
0195	212-00704	*Mycorrhizae	49.000	0.000		
			LB	0.000	0.00	
			9.00000	0.000		0.00
0200	212-00706	*Seeding (Native) Drill	4.500	0.000		
			ACRE	0.000	0.00	
			520.00000	0.000		0.00
0205	213-00002	*Mulching (Weed Free Hay)	4.500	0.000		
			ACRE	0.000	0.00	
			910.00000	0.000		0.00
0210	213-00061	*Mulch Tackifier	800.000	0.000		
			LB	0.000	0.00	
			2.30000	0.000		0.00
0215	216-00301	*Turf Reinforcement Mat (Class 1)	11,143.000	0.000		
			SY	0.000	0.00	
			4.50000	0.000		0.00
0220	304-06000	Aggregate Base Course (Class 6)	3,013.000	0.000		
			TON	0.000	0.00	
			30.00000	0.000		0.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 09/06/2022
 16:45:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	50.000	0.000		
			TON	0.000	0.00	
			300.00000	0.000		0.00
0230	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	3,558.000	0.000		
			TON	0.000	0.00	
			110.00000	0.000		0.00
0235	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	2,069.000	0.000		
			TON	0.000	0.00	
			130.00000	0.000		0.00
0240	411-10255	*Emulsified Asphalt (Slow-Setting)	1,094.000	0.000		
			GAL	0.000	0.00	
			4.00000	0.000		0.00
0245	412-01300	Concrete Pavement (13 Inch)	498.000	0.000		
			SY	0.000	0.00	
			175.00000	0.000		0.00
0250	420-00132	Geotextile (Separator) (Class 1)	498.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0255	503-00018	*Drilled Shaft (18 Inch)	25.000	0.000		
			LF	0.000	0.00	
			420.00000	0.000		0.00
0260	503-00024	*Drilled Shaft (24 Inch)	54.000	0.000		
			LF	0.000	0.00	
			470.00000	0.000		0.00
0265	503-00036	*Drilled Shaft (36 Inch)	76.000	0.000		
			LF	0.000	0.00	
			620.00000	0.000		0.00
0270	507-00000	Concrete Slope and Ditch Paving	17.000	0.000		
			CY	0.000	0.00	
			650.00000	0.000		0.00
0275	606-00910	Guardrail Type 9 (Style CA)	278.000	0.000		
			LF	0.000	0.00	
			260.00000	0.000		0.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 09/06/2022
 16:45:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	607-60620	*Road Closure Gate	2.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
0285	612-00041	*Delineator (Flexible) (Type I)	75.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0290	612-00060	*Reflector (Median Barrier)	11.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0295	612-00260	*Location Marker (Fiber Optic)(Dome)	13.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0300	612-00270	*Location Marker (Utility)(Flat Slat)	15.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0305	613-00206	*2 Inch Electrical Conduit (Bored)	3,395.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0310	613-01200	*2 Inch Electrical Conduit (Plastic)	13,723.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0315	613-07000	*Pull Box (Special)	17.000	0.000		
			EACH	0.000	0.00	
			630.00000	0.000		0.00
0320	613-07002	*Type Two Pull Box	38.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0325	613-07004	*Type Four Pull Box	13.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0330	613-07005	*Type Five Pull Box	8.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 09/06/2022
 16:45:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			120,000.00000	0.000		0.00
0340	613-10015	*Breakaway Wiring System	4.000	0.000		
			EACH	0.000	0.00	
			2,600.00000	0.000		0.00
0345	613-40022	*Transformer Base Aluminum (Furnish Only)	6.000	0.000		
			EACH	0.000	0.00	
			680.00000	0.000		0.00
0350	613-80130	*Service Meter Cabinet	4.000	0.000		
			EACH	0.000	0.00	
			7,100.00000	0.000		0.00
0355	613-80274	* Structure Mounted Disconnect Switch	3.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0360	614-00011	*Sign Panel (Class I)	180.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
0365	614-00012	*Sign Panel (Class II)	197.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00
0370	614-00013	*Sign Panel (Class III)	72.000	0.000		
			SF	0.000	0.00	
			39.00000	0.000		0.00
0375	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	77.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0380	614-70024	*1310nm SFP Optic Module	10.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0385	614-70030	*Optical Attenuator	10.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 09/06/2022
 16:45:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	614-70225	*Traffic Signal Face (12-12)	7.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0395	614-70336	*Traffic Signal Face (12-12-12)	15.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0400	614-72855	*Traffic Signal Controller Cabinet	4.000	0.000		
			EACH	0.000	0.00	
			11,900.00000	0.000		0.00
0405	614-72875	*Loop Detector Wire	6,006.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
0410	614-72887	*Microwave Vehicle Radar Detector	4.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0415	614-72904	*Microwave Vehicle Radar Detector (Furnish Only)	2.000	0.000		
			EACH	0.000	0.00	
			10,600.00000	0.000		0.00
0420	614-79840	*Traffic Signal Controller (Furnish Only)	2.000	0.000		
			EACH	0.000	0.00	
			7,400.00000	0.000		0.00
0425	614-79855	*Traffic Signal Controller Cabinet (Furnish Only)	2.000	0.000		
			EACH	0.000	0.00	
			6,300.00000	0.000		0.00
0430	614-80000	*Flashing Beacon	8.000	0.000		
			EACH	0.000	0.00	
			4,400.00000	0.000		0.00
0435	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	4.000	0.000		
			EACH	0.000	0.00	
			17,000.00000	0.000		0.00
0440	614-84000	*Traffic Signal Pedestal Pole Steel	7.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 09/06/2022
 16:45:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	614-84400	*Traffic Signal Pedestal Pole Steel (Furnish Only)	4.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0450	614-86007	*Serial to IP Converter	4.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0455	614-86250	*Ramp Metering Controller	4.000	0.000		
			EACH	0.000	0.00	
			7,700.00000	0.000		0.00
0460	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	6,080.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
0465	614-87012	*Fiber Optic Termination Panel (12 Fiber)	4.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0470	614-87015	*Buffer Tube Fan Out Kit	8.000	0.000		
			EACH	0.000	0.00	
			790.00000	0.000		0.00
0475	614-87333	*Closed Circuit Television Camera (Traffic Surveillance)	4.000	0.000		
			EACH	0.000	0.00	
			5,600.00000	0.000		0.00
0480	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			25,000.00000	0.000		0.00
0485	614-87402	*Breakaway Tapered ITS Pole Steel (40 Feet)	6.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0490	614-87692	*Ethernet Switch Type II	4.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0495	625-00000	Construction Surveying	1.000	0.000		
			L S	0.250	25,000.00	
			100,000.00000	0.250		25,000.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 09/06/2022
 16:45:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			400,000.00000	0.000		0.00
0505	626-01113	*Public Information Management (Tier III)	175.000	0.000		
			DAY	28.000	1,680.00	
			60.00000	28.000		1,680.00
0510	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	25.000	0.000		
			GAL	0.000	0.00	
			610.00000	0.000		0.00
0515	627-00013	*Pavement Marking Paint (High Build)	40.000	0.000		
			GAL	32.500	2,600.00	
			80.00000	32.500		2,600.00
0520	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	2,507.000	0.000		
			SF	0.000	0.00	
			25.00000	0.000		0.00
0525	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	1,125.000	0.000		
			SF	0.000	0.00	
			25.00000	0.000		0.00
0530	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	116.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0535	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	192.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0540	630-00000	*Flagging	500.000	0.000		
			HOUR	0.000	0.00	
			35.00000	0.000		0.00
0545	630-00003	*Uniformed Traffic Control	100.000	0.000		
			HOUR	0.000	0.00	
			130.00000	0.000		0.00
0550	630-00006	*Uniformed Traffic Control (Vehicle)	100.000	0.000		
			HOUR	0.000	0.00	
			70.00000	0.000		0.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 09/06/2022
 16:45:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	630-00007	*Traffic Control Inspection	50.000	0.000		
			DAY	2.000	220.00	
			110.00000	2.000		220.00
0560	630-00017	*Traffic Control Management (Special)	175.000	0.000		
			DAY	8.000	14,400.00	
			1,800.00000	8.000		14,400.00
0565	630-80001	*Flashing Beacon (Portable)	4.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0570	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000	0.000		
			EACH	1.000	110.00	
			110.00000	1.000		110.00
0575	630-80341	*Construction Traffic Sign (Panel Size A)	67.000	0.000		
			EACH	5.500	220.00	
			40.00000	5.500		220.00
0580	630-80342	*Construction Traffic Sign (Panel Size B)	65.000	0.000		
			EACH	31.000	1,395.00	
			45.00000	31.000		1,395.00
0585	630-80355	*Portable Message Sign Panel	5.000	0.000		
			EACH	2.500	10,000.00	
			4,000.00000	2.500		10,000.00
0590	630-80360	*Drum Channelizing Device	95.000	0.000		
			EACH	33.000	495.00	
			15.00000	33.000		495.00
0595	630-80370	Barrier (Temporary)	6,280.000	0.000		
			LF	1,520.000	38,000.00	
			25.00000	1,520.000		38,000.00
0600	630-80380	*Traffic Cone	100.000	0.000		
			EACH	50.000	300.00	
			6.00000	50.000		300.00
0605	630-85010	*Impact Attenuator (Temporary)	6.000	0.000		
			EACH	2.000	5,000.00	
			2,500.00000	2.000		5,000.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 09/06/2022
 16:45:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0610	630-85041	*Mobile Attenuator	10.000	0.000		
		DAY		0.000	0.00	
			1,000.00000	0.000		0.00
0615	632-00000	Night Work Lighting	1.000	0.000		
		L S		0.100	5,000.00	
			50,000.00000	0.100		5,000.00
0620	700-70010	F/A Minor Contract Revisions	150,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0625	700-70016	F/A Fuel Cost Adjustment	5,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0630	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0635	700-70025	F/A Quality Incentive Payment	40,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0640	700-70060	F/A Adjust Utilities	15,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0645	700-70082	F/A Furnish & Install Electrical Service	100,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0650	700-70111	Project First Program	5,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0655	700-70380	F/A Erosion Control and Landscaping	10,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT \$ 4,423,156.81 \$	122,292.20 \$	122,292.20

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 09/06/2022

ESTIMATE NO: 0001

16:45:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0665	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	0.250	10,000.00	
			40,000.00000	0.250		10,000.00
0670	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
0675	620-00020	Sanitary Facility	2.000	0.000		
			EACH	2.000	2,000.00	
			1,000.00000	2.000		2,000.00

		CAT 0400	CURRENT AMT \$	62,000.00 \$	12,000.00 \$	12,000.00

		PROJECT TOTAL	CURRENT AMT \$	4,485,156.81 \$	134,292.20 \$	134,292.20