

CONTID: C23558-COMBO
 PCN: 23558-BID
 PROJECT: FBRR200-266

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 2
 ESTIMATE RUN 04/24/2023
 08:36:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	

CAT NO0200 ROADWAY M-21-B SEGMENT							
0005	950-00505	Maintenance of Traffic (M-21-B)	166,650.000	88,324.500			
			DOL	0.000	0.00		
			1.00000	88,324.500		88,324.50	
0010	950-01300	Roadway (M-21-B)	315,059.000	157,529.500			
			DOL	31,505.900	31,505.90		
			1.00000	189,035.400		189,035.40	
0015	950-01400	Earthwork (M-21-B)	264,948.000	105,979.200			
			DOL	13,247.400	13,247.40		
			1.00000	119,226.600		119,226.60	
0020	950-01900	Signing, Pavement Marking, Signalization, Lighting (M-21-B)	12,465.000	0.000			
			DOL	6,232.500	6,232.50		
			1.00000	6,232.500		6,232.50	
			CAT 0200	CURRENT AMT \$	759,122.00 \$	50,985.80 \$	402,819.00

CAT NO0201 ROADWAY M-21-J SEGMENT							
0025	950-00505	Maintenance of Traffic (M-21-J)	166,650.000	137,354.000			
			DOL	0.000	0.00		
			1.00000	137,354.000		137,354.00	
0030	950-01300	Roadway (M-21-J)	175,178.000	175,178.000			
			DOL	0.000	0.00		
			1.00000	175,178.000		175,178.00	
0035	950-01400	Earthwork (M-21-J)	287,711.000	238,100.000			
			DOL	0.000	0.00		
			1.00000	238,100.000		238,100.00	
0040	950-01900	Signing, Pavement Marking, Signalization, Lighting (M-21-J)	12,465.000	6,232.500			
			DOL	6,232.500	6,232.50		
			1.00000	12,465.000		12,465.00	
			CAT 0201	CURRENT AMT \$	642,004.00 \$	6,232.50 \$	563,097.00

CAT NO0202 ROADWAY M-22-Y SEGMENT							
0045	950-00505	Maintenance of Traffic (M-22-Y)	166,650.000	137,354.000			
			DOL	0.000	0.00		
			1.00000	137,354.000		137,354.00	
0050	950-01100	Utilities (M-22-Y)	2,777.000	2,777.000			
			DOL	0.000	0.00		
			1.00000	2,777.000		2,777.00	

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	

CAT NO0202 ROADWAY M-22-Y SEGMENT							
0055	950-01300	Roadway (M-22-Y)	166,987.000	166,987.000			
			DOL	0.000	0.00		
			1.00000	166,987.000		166,987.00	
0060	950-01400	Earthwork (M-22-Y)	190,100.000	175,926.000			
			DOL	0.000	0.00		
			1.00000	175,926.000		175,926.00	
0065	950-01900	Signing, Pavement Marking, Signalization, Lighting (M-22-Y)	12,465.000	6,232.500			
			DOL	6,232.500	6,232.50		
			1.00000	12,465.000		12,465.00	
			CAT 0202	CURRENT AMT \$	538,979.00 \$	6,232.50 \$	495,509.00

CAT NO0203 ROADWAY M-21-C SEGMENT							
0070	950-00505	Maintenance of Traffic (M-21-C)	166,650.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
0075	950-01300	Roadway (M-21-C)	200,950.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
0080	950-01400	Earthwork (M-21-C)	443,137.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
0085	950-01900	Signing, Pavement Marking, Signalization, Lighting (M-21-C)	12,465.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0203	CURRENT AMT \$	823,202.00 \$	0.00 \$	0.00

CAT NO0204 ROADWAY M-22-U SEGMENT							
0090	950-00505	Maintenance of Traffic (M-22-U)	166,650.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
0095	950-01300	Roadway (M-22-U)	371,713.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
0100	950-01400	Earthwork (M-22-U)	326,688.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0204 ROADWAY M-22-U SEGMENT						
0105	950-01900	Signing, Pavement Marking, Signalization, Lighting (M-22-U)	12,465.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0204	CURRENT AMT \$	877,516.00 \$	0.00 \$ 0.00
CAT NO0205 ROADWAY N-21-C SEGMENT						
0110	950-00505	Maintenance of Traffic (N-21-C)	165,980.000	87,969.400		
			DOL	0.000	0.00	
			1.00000	87,969.400		87,969.40
0115	950-01300	Roadway (N-21-C)	481,690.000	217,906.000		
			DOL	0.000	0.00	
			1.00000	217,906.000		217,906.00
0120	950-01400	Earthwork (N-21-C)	643,155.000	51,452.400		
			DOL	109,336.350	109,336.35	
			1.00000	160,788.750		160,788.75
0125	950-01900	Signing, Pavement Marking, Signalization, Lighting (N-21-C)	12,465.000	0.000		
			DOL	6,232.500	6,232.50	
			1.00000	6,232.500		6,232.50

			CAT 0205	CURRENT AMT \$	1,303,290.00 \$	115,568.85 \$ 472,896.65
CAT NO0206 ROADWAY N-21-F SEGMENT						
0130	950-00505	Maintenance of Traffic (N-21-F)	166,650.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0135	950-01100	Utilities (N-21-F)	26,804.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0140	950-01300	Roadway (N-21-F)	495,737.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0145	950-01400	Earthwork (N-21-F)	251,719.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C23558-COMBO
 PCN: 23558-BID
 PROJECT: FBRR200-266

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 5
 ESTIMATE RUN 04/24/2023
 08:36:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0206 ROADWAY N-21-F SEGMENT						
0150	950-01900	Signing, Pavement Marking, Signalization, Lighting (N-21-F)	12,465.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0206	CURRENT AMT \$	953,375.00 \$	0.00 \$ 0.00
CAT NO0207 ROADWAY G-12-C SEGMENT						
0155	950-00505	Maintenance of Traffic (G-12-C)	166,650.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0160	950-01100	Utilities (G-12-C)	2,777.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0165	950-01300	Roadway (G-12-C)	211,980.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0170	950-01400	Earthwork (G-12-C)	476,467.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0175	950-01900	Signing, Pavement Marking, Signalization, Lighting (G-12-C)	12,465.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0207	CURRENT AMT \$	870,339.00 \$	0.00 \$ 0.00
CAT NO0208 ROADWAY I-13-G SEGMENT						
0180	950-00505	Maintenance of Traffic (I-13-G)	133,146.000	0.000		
			DOL	34,617.960	34,617.96	
			1.00000	34,617.960		34,617.96
0185	950-01100	Utilities (I-13-G)	2,777.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0190	950-01300	Roadway (I-13-G)	249,846.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0195	950-01400	Earthwork (I-13-G)	363,267.000	0.000		
			DOL	63,571.730	63,571.73	
			1.00000	63,571.730		63,571.73

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0208 ROADWAY I-13-G SEGMENT						
0200	950-01900	Signing, Pavement Marking, Signalization, Lighting (I-13-G)	12,465.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0208	CURRENT AMT \$	761,501.00 \$	98,189.69 \$ 98,189.69
CAT NO0209 ROADWAY I-15-AO SEGMENT						
0205	950-00505	Maintenance of Traffic (I-15-AO)	133,146.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0210	950-01100	Utilities (I-15-AO)	2,777.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0215	950-01300	Roadway (I-15-AO)	151,033.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0220	950-01400	Earthwork (I-15-AO)	349,062.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0225	950-01900	Signing, Pavement Marking, Signalization, Lighting (I-15-AO)	12,465.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0209	CURRENT AMT \$	648,483.00 \$	0.00 \$ 0.00
CAT NO0210 ROADWAY I-15-T SEGMENT						
0230	950-00505	Maintenance of Traffic (I-15-T)	133,146.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0235	950-01100	Utilities (I-15-T)	2,777.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0240	950-01300	Roadway (I-15-T)	138,561.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0245	950-01400	Earthwork (I-15-T)	126,022.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0210 ROADWAY I-15-T SEGMENT						
0250	950-01900	Signing, Pavement Marking, Signalization, Lighting (I-15-T)	12,465.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0210	CURRENT AMT \$	412,971.00 \$	0.00 \$ 0.00
CAT NO0211 ROADWAY J-14-C SEGMENT						
0255	950-00505	Maintenance of Traffic (J-14-C)	166,650.000	0.000		
			DOL	98,323.500	98,323.50	
			1.00000	98,323.500		98,323.50
0260	950-01300	Roadway (J-14-C)	162,674.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0265	950-01400	Earthwork (J-14-C)	514,175.000	0.000		
			DOL	44,990.310	44,990.31	
			1.00000	44,990.310		44,990.31
0270	950-01900	Signing, Pavement Marking, Signalization, Lighting (J-14-C)	12,465.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0211	CURRENT AMT \$	855,964.00 \$	143,313.81 \$ 143,313.81
CAT NO0212 ROADWAY J-15-G SEGMENT						
0275	950-00505	Maintenance of Traffic (J-15-G)	166,650.000	166,650.000		
			DOL	0.000	0.00	
			1.00000	166,650.000		166,650.00
0280	950-01300	Roadway (J-15-G)	312,175.000	312,175.000		
			DOL	0.000	0.00	
			1.00000	312,175.000		312,175.00
0285	950-01400	Earthwork (J-15-G)	238,572.000	220,679.100		
			DOL	0.000	0.00	
			1.00000	220,679.100		220,679.10
0290	950-01900	Signing, Pavement Marking, Signalization, Lighting (J-15-G)	12,465.000	6,232.500		
			DOL	0.000	0.00	
			1.00000	6,232.500		6,232.50

			CAT 0212	CURRENT AMT \$	729,862.00 \$	0.00 \$ 705,736.60

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	

CAT NO0213 ROADWAY H-13-N SEGMENT							
0295	950-00505	Maintenance of Traffic (H-13-N)	166,650.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
0300	950-01300	Roadway (H-13-N)	367,486.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
0305	950-01400	Earthwork (H-13-N)	401,901.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
0310	950-01900	Signing, Pavement Marking, Signalization, Lighting (H-13-N)	12,465.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	

			CAT 0213	CURRENT AMT \$	948,502.00 \$	0.00 \$	0.00
CAT NO0214 ROADWAY Region 2 Bridge Bundle Project							
0315	700-70010	F/A Minor Contract Revisions (BE & Federal)	1,794,830.600	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	

			CAT 0214	CURRENT AMT \$	1,794,830.60 \$	0.00 \$	0.00
CAT NO0300 STRUCTURE M-21-B SEGMENT							
0320	950-00001	Quality Management (M-21-B)	86,456.000	45,908.140			
			DOL	6,051.920	6,051.92		
			1.00000	51,960.060		51,960.06	
0325	950-00003	Public Information Management (M-21-B)	31,110.000	10,266.300			
			DOL	3,111.000	3,111.00		
			1.00000	13,377.300		13,377.30	
0330	950-00004	Mobilization (M-21-B)	39,408.000	19,704.000			
			DOL	0.000	0.00		
			1.00000	19,704.000		19,704.00	
0335	950-01000	Project Management (M-21-B)	150,000.000	79,650.000			
			DOL	10,500.000	10,500.00		
			1.00000	90,150.000		90,150.00	
0340	950-01200	Design (M-21-B)	435,254.000	434,254.000			
			DOL	0.000	0.00		
			1.00000	434,254.000		434,254.00	

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURE M-21-B SEGMENT						
0345	950-01500	Bridges and Major Structures (M-21-B)	1,093,287.000	163,993.050		
			DOL	254,189.230	254,189.23	
			1.00000	418,182.280		418,182.28
0350	950-01800	Environmental (M-21-B)	172,275.000	56,850.750		
			DOL	0.000	0.00	
			1.00000	56,850.750		56,850.75
			CAT 0300	CURRENT AMT	\$ 2,007,790.00	\$ 273,852.15
					\$ 1,084,478.39	

CAT NO0301 STRUCTURE M-21-J SEGMENT						
0355	950-00001	Quality Management (M-21-J)	86,456.000	83,430.040		
			DOL	0.000	0.00	
			1.00000	83,430.040		83,430.04
0360	950-00003	Public Information Management (M-21-J)	31,110.000	29,554.500		
			DOL	0.000	0.00	
			1.00000	29,554.500		29,554.50
0365	950-00004	Mobilization (M-21-J)	17,696.000	17,696.000		
			DOL	0.000	0.00	
			1.00000	17,696.000		17,696.00
0370	950-01000	Project Management (M-21-J)	150,000.000	131,405.350		
			DOL	0.000	0.00	
			1.00000	131,405.350		131,405.35
0375	950-01200	Design (M-21-J)	435,254.000	435,254.000		
			DOL	0.000	0.00	
			1.00000	435,254.000		435,254.00
0380	950-01500	Bridges and Major Structures (M-21-J)	418,197.000	418,197.000		
			DOL	0.000	0.00	
			1.00000	418,197.000		418,197.00
0385	950-01700	Walls (M-21-J)	19,573.000	19,573.000		
			DOL	0.000	0.00	
			1.00000	19,573.000		19,573.00
0390	950-01800	Environmental (M-21-J)	172,275.000	169,690.880		
			DOL	0.000	0.00	
			1.00000	169,690.880		169,690.88
			CAT 0301	CURRENT AMT	\$ 1,330,561.00	\$ 0.00
					\$ 1,304,800.77	

CONTID: C23558-COMBO
 PCN: 23558-BID
 PROJECT: FBRR200-266

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 10
 ESTIMATE RUN 04/24/2023
 08:36:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0302 STRUCTURE M-22-Y SEGMENT						
0395	950-00001	Quality Management (M-22-Y)	86,456.000	83,430.040		
			DOL	0.000	0.00	
			1.00000	83,430.040		83,430.04
0400	950-00003	Public Information Management (M-22-Y)	31,110.000	29,554.500		
			DOL	0.000	0.00	
			1.00000	29,554.500		29,554.50
0405	950-00004	Mobilization (M-22-Y)	148,177.000	148,177.000		
			DOL	0.000	0.00	
			1.00000	148,177.000		148,177.00
0410	950-01000	Project Management (M-22-Y)	150,000.000	131,404.400		
			DOL	0.000	0.00	
			1.00000	131,404.400		131,404.40
0415	950-01200	Design (M-22-Y)	435,254.000	435,254.000		
			DOL	0.000	0.00	
			1.00000	435,254.000		435,254.00
0420	950-01500	Bridges and Major Structures (M-22-Y)	198,665.000	198,665.000		
			DOL	0.000	0.00	
			1.00000	198,665.000		198,665.00
0425	950-01700	Walls (M-22-Y)	19,625.000	19,625.000		
			DOL	0.000	0.00	
			1.00000	19,625.000		19,625.00
0430	950-01800	Environmental (M-22-Y)	172,275.000	170,552.250		
			DOL	0.000	0.00	
			1.00000	170,552.250		170,552.25
			CAT 0302	CURRENT AMT	\$ 1,241,562.00	\$ 0.00
						\$ 1,216,662.19

CAT NO0303 STRUCTURE M-21-C SEGMENT						
0435	950-00001	Quality Management (M-21-C)	86,456.000	25,936.800		
			DOL	0.000	0.00	
			1.00000	25,936.800		25,936.80
0440	950-00003	Public Information Management (M-21-C)	31,110.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0303 STRUCTURE M-21-C SEGMENT						
0445	950-00004	Mobilization (M-21-C)	39,408.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0450	950-01000	Project Management (M-21-C)	150,000.000	45,000.000		
			DOL	0.000	0.00	
			1.00000	45,000.000		45,000.00
0455	950-01200	Design (M-21-C)	435,254.000	434,254.000		
			DOL	0.000	0.00	
			1.00000	434,254.000		434,254.00
0460	950-01500	Bridges and Major Structures (M-21-C)	1,621,398.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0465	950-01800	Environmental (M-21-C)	172,275.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0303	CURRENT AMT	\$ 2,535,901.00	\$ 505,190.80
CAT NO0304 STRUCTURE M-22-U SEGMENT						
0470	950-00001	Quality Management (M-22-U)	86,456.000	1,737.770		
			DOL	7,858.850	7,858.85	
			1.00000	9,596.620		9,596.62
0475	950-00003	Public Information Management (M-22-U)	31,110.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0480	950-00004	Mobilization (M-22-U)	19,936.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0485	950-01000	Project Management (M-22-U)	150,000.000	3,015.000		
			DOL	13,635.000	13,635.00	
			1.00000	16,650.000		16,650.00
0490	950-01200	Design (M-22-U)	435,254.000	29,095.020		
			DOL	131,578.960	131,578.96	
			1.00000	160,673.980		160,673.98

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0304 STRUCTURE M-22-U SEGMENT						
0495	950-01500	Bridges and Major Structures (M-22-U)	426,909.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0500	950-01700	Walls (M-22-U)	49,934.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0505	950-01800	Environmental (M-22-U)	170,935.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0304	CURRENT AMT	\$ 1,370,534.00	\$ 153,072.81
					\$	186,920.60

CAT NO0305 STRUCTURE N-21-C SEGMENT						
0510	950-00001	Quality Management (N-21-C)	86,456.000	42,276.980		
			DOL	3,631.160	3,631.16	
			1.00000	45,908.140		45,908.14
0515	950-00003	Public Information Management (N-21-C)	31,110.000	8,399.700		
			DOL	1,866.600	1,866.60	
			1.00000	10,266.300		10,266.30
0520	950-00004	Mobilization (N-21-C)	28,552.000	7,138.000		
			DOL	7,138.000	7,138.00	
			1.00000	14,276.000		14,276.00
0525	950-01000	Project Management (N-21-C)	150,000.000	61,387.470		
			DOL	7,491.660	7,491.66	
			1.00000	68,879.130		68,879.13
0530	950-01200	Design (N-21-C)	435,254.000	435,254.000		
			DOL	0.000	0.00	
			1.00000	435,254.000		435,254.00
0535	950-01500	Bridges and Major Structures (N-21-C)	398,473.000	140,461.730		
			DOL	23,310.670	23,310.67	
			1.00000	163,772.400		163,772.40
0540	950-01700	Walls (N-21-C)	32,184.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0305 STRUCTURE N-21-C SEGMENT						
0545	950-01800	Environmental (N-21-C)	172,275.000	72,355.500		
		DOL		0.000	0.00	
			1.00000	72,355.500		72,355.50

CAT 0305 CURRENT AMT \$ 1,334,304.00 \$ 43,438.09 \$ 810,711.47						
CAT NO0306 STRUCTURE N-21-F SEGMENT						
0550	950-00001	Quality Management (N-21-F)	86,456.000	25,936.800		
		DOL		0.000	0.00	
			1.00000	25,936.800		25,936.80
0555	950-00003	Public Information Management (N-21-F)	31,110.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
0560	950-00004	Mobilization (N-21-F)	39,408.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
0565	950-01000	Project Management (N-21-F)	150,000.000	45,000.000		
		DOL		0.000	0.00	
			1.00000	45,000.000		45,000.00
0570	950-01200	Design (N-21-F)	435,254.000	434,254.000		
		DOL		0.000	0.00	
			1.00000	434,254.000		434,254.00
0575	950-01500	Bridges and Major Structures (N-21-F)	1,121,414.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
0580	950-01800	Environmental (N-21-F)	172,275.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00

CAT 0306 CURRENT AMT \$ 2,035,917.00 \$ 0.00 \$ 505,190.80						
CAT NO0307 STRUCTURE G-12-C SEGMENT						
0585	950-00001	Quality Management (G-12-C)	86,456.000	11,152.820		
		DOL		5,706.100	5,706.10	
			1.00000	16,858.920		16,858.92
0590	950-00003	Public Information Management (G-12-C)	31,110.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0307 STRUCTURE G-12-C SEGMENT						
0595	950-00004	Mobilization (G-12-C)	39,408.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0600	950-01000	Project Management (G-12-C)	150,000.000	19,350.000		
			DOL	9,900.000	9,900.00	
			1.00000	29,250.000		29,250.00
0605	950-01200	Design (G-12-C)	435,254.000	186,729.220		
			DOL	95,535.880	95,535.88	
			1.00000	282,265.100		282,265.10
0610	950-01500	Bridges and Major Structures (G-12-C)	1,080,684.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0615	950-01700	Walls (G-12-C)	197,984.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0620	950-01800	Environmental (G-12-C)	172,275.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0307	CURRENT AMT	\$ 2,193,171.00 \$	111,141.98 \$ 328,374.02

CAT NO0308 STRUCTURE I-13-G SEGMENT						
0625	950-00001	Quality Management (I-13-G)	86,456.000	25,936.800		
			DOL	15,129.800	15,129.80	
			1.00000	41,066.600		41,066.60
0630	950-00003	Public Information Management (I-13-G)	31,110.000	0.000		
			DOL	7,777.500	7,777.50	
			1.00000	7,777.500		7,777.50
0635	950-00004	Mobilization (I-13-G)	17,696.000	0.000		
			DOL	8,848.000	8,848.00	
			1.00000	8,848.000		8,848.00
0640	950-01000	Project Management (I-13-G)	150,000.000	45,000.000		
			DOL	26,250.000	26,250.00	
			1.00000	71,250.000		71,250.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0308 STRUCTURE I-13-G SEGMENT						
0645	950-01200	Design (I-13-G)	435,254.000	434,254.000		
			DOL	1,000.000	1,000.00	
			1.00000	435,254.000		435,254.00
0650	950-01500	Bridges and Major Structures (I-13-G)	411,708.000	175,831.630		
			DOL	0.000	0.00	
			1.00000	175,831.630		175,831.63
0655	950-01700	Walls (I-13-G)	18,753.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0660	950-01800	Environmental (I-13-G)	172,275.000	68,910.000		
			DOL	10,336.500	10,336.50	
			1.00000	79,246.500		79,246.50
			CAT 0308	CURRENT AMT	\$ 1,323,252.00 \$	69,341.80 \$ 819,274.23

CAT NO0309 STRUCTURE I-15-AO SEGMENT						
0665	950-00001	Quality Management (I-15-AO)	86,456.000	22,565.020		
			DOL	2,074.940	2,074.94	
			1.00000	24,639.960		24,639.96
0670	950-00003	Public Information Management (I-15-AO)	31,110.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0675	950-00004	Mobilization (I-15-AO)	99,936.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0680	950-01000	Project Management (I-15-AO)	150,000.000	39,150.000		
			DOL	3,600.000	3,600.00	
			1.00000	42,750.000		42,750.00
0685	950-01200	Design (I-15-AO)	435,254.000	377,800.980		
			DOL	34,740.320	34,740.32	
			1.00000	412,541.300		412,541.30
0690	950-01500	Bridges and Major Structures (I-15-AO)	565,151.000	94,945.370		
			DOL	0.000	0.00	
			1.00000	94,945.370		94,945.37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0309 STRUCTURE I-15-AO SEGMENT						
0695	950-01800	Environmental (I-15-AO)	172,275.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00

			CAT 0309	CURRENT AMT	\$ 1,540,182.00 \$	40,415.26 \$ 574,876.63
CAT NO0310 STRUCTURE I-15-T SEGMENT						
0700	950-00001	Quality Management (I-15-T)	86,456.000	22,565.020		
		DOL		2,074.940	2,074.94	
			1.00000	24,639.960		24,639.96
0705	950-00003	Public Information Management (I-15-T)	31,110.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
0710	950-00004	Mobilization (I-15-T)	99,936.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
0715	950-01000	Project Management (I-15-T)	150,000.000	39,150.000		
		DOL		3,600.000	3,600.00	
			1.00000	42,750.000		42,750.00
0720	950-01200	Design (I-15-T)	435,254.000	377,800.980		
		DOL		35,240.320	35,240.32	
			1.00000	413,041.300		413,041.30
0725	950-01500	Bridges and Major Structures (I-15-T)	391,744.000	84,616.700		
		DOL		0.000	0.00	
			1.00000	84,616.700		84,616.70
0730	950-01800	Environmental (I-15-T)	172,275.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00

			CAT 0310	CURRENT AMT	\$ 1,366,775.00 \$	40,915.26 \$ 565,047.96
CAT NO0311 STRUCTURE J-14-C SEGMENT						
0735	950-00001	Quality Management (J-14-C)	86,456.000	25,936.800		
		DOL		15,129.800	15,129.80	
			1.00000	41,066.600		41,066.60
0740	950-00003	Public Information Management (J-14-C)	31,110.000	0.000		
		DOL		7,777.500	7,777.50	
			1.00000	7,777.500		7,777.50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0311 STRUCTURE J-14-C SEGMENT						
0745	950-00004	Mobilization (J-14-C)	17,696.000	0.000		
			DOL	8,848.000	8,848.00	
			1.00000	8,848.000		8,848.00
0750	950-01000	Project Management (J-14-C)	150,000.000	45,000.000		
			DOL	26,250.000	26,250.00	
			1.00000	71,250.000		71,250.00
0755	950-01200	Design (J-14-C)	435,254.000	434,254.000		
			DOL	1,000.000	1,000.00	
			1.00000	435,254.000		435,254.00
0760	950-01500	Bridges and Major Structures (J-14-C)	435,285.000	157,322.200		
			DOL	54,410.630	54,410.63	
			1.00000	211,732.830		211,732.83
0765	950-01700	Walls (J-14-C)	215,312.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0770	950-01800	Environmental (J-14-C)	172,275.000	0.000		
			DOL	76,662.380	76,662.38	
			1.00000	76,662.380		76,662.38
			CAT 0311	CURRENT AMT	\$ 1,543,388.00 \$	190,078.31 \$ 852,591.31

CAT NO0312 STRUCTURE J-15-G SEGMENT						
0775	950-00001	Quality Management (J-15-G)	86,456.000	83,430.040		
			DOL	0.000	0.00	
			1.00000	83,430.040		83,430.04
0780	950-00003	Public Information Management (J-15-G)	31,110.000	28,621.200		
			DOL	0.000	0.00	
			1.00000	28,621.200		28,621.20
0785	950-00004	Mobilization (J-15-G)	28,552.000	25,696.800		
			DOL	0.000	0.00	
			1.00000	25,696.800		25,696.80
0790	950-01000	Project Management (J-15-G)	150,000.000	144,750.000		
			DOL	0.000	0.00	
			1.00000	144,750.000		144,750.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0312 STRUCTURE J-15-G SEGMENT						
0795	950-01200	Design (J-15-G)	435,254.000	435,254.000		
			DOL	0.000	0.00	
			1.00000	435,254.000		435,254.00
0800	950-01500	Bridges and Major Structures (J-15-G)	378,047.000	378,047.000		
			DOL	0.000	0.00	
			1.00000	378,047.000		378,047.00
0805	950-01700	Walls (J-15-G)	46,397.000	46,397.000		
			DOL	0.000	0.00	
			1.00000	46,397.000		46,397.00
0810	950-01800	Environmental (J-15-G)	172,275.000	96,904.690		
			DOL	0.000	0.00	
			1.00000	96,904.690		96,904.69
			CAT 0312	CURRENT AMT	\$ 1,328,091.00 \$	-----
					0.00	\$ 1,239,100.73
CAT NO0313 STRUCTURE H-13-N SEGMENT						
0815	950-00001	Quality Management (H-13-N)	86,456.000	20,749.440		
			DOL	0.000	0.00	
			1.00000	20,749.440		20,749.44
0820	950-00003	Public Information Management (H-13-N)	31,110.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0825	950-00004	Mobilization (H-13-N)	39,408.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0830	950-01000	Project Management (H-13-N)	150,000.000	36,000.000		
			DOL	0.000	0.00	
			1.00000	36,000.000		36,000.00
0835	950-01200	Design (H-13-N)	435,254.000	347,403.200		
			DOL	0.000	0.00	
			1.00000	347,403.200		347,403.20
0840	950-01500	Bridges and Major Structures (H-13-N)	490,937.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0313 STRUCTURE H-13-N SEGMENT						
0845	950-01700	Walls (H-13-N)	26,308.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0850	950-01800	Environmental (H-13-N)	172,275.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0313	CURRENT AMT	\$ 1,431,748.00	\$ 0.00

CAT NO0314 STRUCTURES Region 2 Bridge Bundle Project						
0855	950-00000	Contract Management (R2B2 - Fed & BE)	123,607.620	123,607.620		
			DOL	0.000	0.00	
			1.00000	123,607.620		123,607.62
0860	950-00001	Quality Management (R2B2 - Fed & BE)	1,510,137.250	102,388.480		
			DOL	0.000	0.00	
			1.00000	102,388.480		102,388.48
0865	950-00003	Public Information Management (R2B2 - Fed & BE)	86,006.520	86,006.520		
			DOL	0.000	0.00	
			1.00000	86,006.520		86,006.52
0870	950-00005	Bonds and Insurance (R2B2 - Fed & BE)	837,306.920	837,306.920		
			DOL	0.000	0.00	
			1.00000	837,306.920		837,306.92
0875	950-00506	Environmental Management (R2B2 - Fed & BE)	85,899.100	85,899.100		
			DOL	0.000	0.00	
			1.00000	85,899.100		85,899.10
0880	950-02100	Maintenance During Construction (R2B2 - Fed & BE)	41,000.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0881	700-70594	F/A DRB Standing Committee (R2B2 - Fed & BE)	3,061.250	3,061.250		
			F A	0.000	0.00	
			1.00000	3,061.250		3,061.25
			CAT 0314	CURRENT AMT	\$ 2,687,018.66	\$ 0.00

PROJECT TOTAL				CURRENT AMT	\$ 38,190,135.26	\$ 1,342,778.81
						\$ 14,517,204.18

ESTIMATE SUMMARY

CONTID: C23558-COMBO ESTIMATE NO: 0012 PROG SPEC YR: 2005
 PCN: 23559-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: R2B2 (REGION 2 BRIDGE BUNDLE) (GRANT) TIME CHARGED: 372.0 DAYS TIME ALLOW: 10/25/202 FIXED COMPLETION DAT
 R2B2 (REGION 2 BRIDGE BUNDLE) (GRANT) PERCENT TIME: 40.35 ORIG TIME ALLOW: 10/25/202 FIXED COMPLETION DAT

PROJECT NO: FBRR200-267
 R2B2 (REGION 2 BRIDGE BUNDLE)(NON-GRANT)

NAME OF ROAD:

PROJECT COUNTIES: OTERO PARK
 LAS ANIMAS

CONTRACTOR:

CapitalTezak JV PAY PERIOD ENDING 04/24/2023 DATE TIME STARTED 04/18/2022
 117 Commerce Drive DATE LET 12/14/2021 DATE WORK BEGAN 04/18/2022
 DATE AWARDED 12/21/2021 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 02/17/2022 DATE ACCEPTED
 Jefferson City MO 65109 (573)690-5394 DATE NOTICE TO PROCEED 04/18/2022

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 8,203,101.65 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 42,568,763.00 NON-PARTICIPATING	3,962,986.90	382,385.47
PERCENT COMPLETE: 48.31% TOTAL EARNINGS	3,962,986.90	382,385.47
FUNDS AVAILABLE: \$ 4,240,114.75 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	382,385.47
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-118,889.61	-11,471.57
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	370,913.90
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	370,913.90
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 370,913.90

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C23558-COMBO
 PCN: 23559-BID
 PROJECT: FBRR200-267

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/24/2023

ESTIMATE NO: 0012

08:36:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY Region 2 Bridge Bundle Project						
0005	700-70010	F/A Minor Contract Revisions (BE Only)	375,182.290	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	375,182.29 \$	0.00 \$ 0.00

CAT NO0201 ROADWAY O-19-D Segment						
0010	950-00505	Maintenance of Traffic (O-19-D)	166,650.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0015	950-01100	Utilities (O-19-D)	29,580.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0020	950-01300	Roadway (O-19-D)	511,202.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0025	950-01400	Earthwork (O-19-D)	219,079.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0030	950-01900	Signing, Pavement Marking, Signalization, Lighting (O-19-D)	12,465.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0201	CURRENT AMT \$	938,976.00 \$	0.00 \$ 0.00

CAT NO0202 ROADWAY M-21-I Segment						
0035	950-00505	Maintenance of Traffic (M-21-I)	166,650.000	113,024.500		
			DOL	33,330.000	33,330.00	
			1.00000	146,354.500		146,354.50
0040	950-01100	Utilities (M-21-I)	67,009.000	67,009.000		
			DOL	0.000	0.00	
			1.00000	67,009.000		67,009.00
0045	950-01300	Roadway (M-21-I)	747,442.000	626,430.570		
			DOL	121,011.430	121,011.43	
			1.00000	747,442.000		747,442.00
0050	950-01400	Earthwork (M-21-I)	229,129.000	84,480.290		
			DOL	8,641.120	8,641.12	
			1.00000	93,121.410		93,121.41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202 ROADWAY M-21-I Segment						
0055	950-01900	Signing, Pavement Marking, Signalization, Lighting (M-21-I)	12,465.000	6,232.500		
			DOL	6,232.500	6,232.50	
			1.00000	12,465.000		12,465.00

CAT 0202 CURRENT AMT \$ 1,222,695.00 \$ 169,215.05 \$ 1,066,391.91						
CAT NO0203 ROADWAY I-13-H Segment						
0060	950-00505	Maintenance of Traffic (I-13-H)	133,146.000	0.000		
			DOL	34,617.960	34,617.96	
			1.00000	34,617.960		34,617.96
0065	950-01100	Utilities (I-13-H)	5,554.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0070	950-01300	Roadway (I-13-H)	257,194.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0075	950-01400	Earthwork (I-13-H)	291,746.000	0.000		
			DOL	51,055.550	51,055.55	
			1.00000	51,055.550		51,055.55
0080	950-01900	Signing, Pavement Marking, Signalization, Lighting (I-13-H)	12,465.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

CAT 0203 CURRENT AMT \$ 700,105.00 \$ 85,673.51 \$ 85,673.51						
CAT NO0300 STRUCTURE Region 2 Bridge Bundle Project						
0085	950-00000	Contract Management (R2B2 - BE)	27,133.380	27,133.380		
			DOL	0.000	0.00	
			1.00000	27,133.380		27,133.38
0090	950-00001	Quality Management (R2B2 - BE)	22,475.520	22,475.520		
			DOL	0.000	0.00	
			1.00000	22,475.520		22,475.52
0095	950-00003	Public Information Management (R2B2 - BE)	18,879.480	18,879.480		
			DOL	0.000	0.00	
			1.00000	18,879.480		18,879.48
0100	950-00005	Bonds and Insurance (R2B2 - BE)	183,799.080	183,799.080		
			DOL	0.000	0.00	
			1.00000	183,799.080		183,799.08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURE Region 2 Bridge Bundle Project						
0105	950-00506	Environmental Management (R2B2 - BE)	18,855.900	18,855.900		
			DOL	0.000	0.00	
			1.00000	18,855.900		18,855.90
0110	950-02100	Maintenance During Construction (R2B2 - BE)	9,000.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	280,143.36 \$	0.00 \$

CAT NO0301 STRUCTURE O-19-D Segment						
0115	950-00001	Quality Management (O-19-D)	86,456.000	8,299.780		
			DOL	2,853.040	2,853.04	
			1.00000	11,152.820		11,152.82
0120	950-00003	Public Information Management (O-19-D)	31,110.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0125	950-00004	Mobilization (O-19-D)	39,408.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0130	950-01000	Project Management (O-19-D)	150,000.000	14,400.000		
			DOL	4,950.000	4,950.00	
			1.00000	19,350.000		19,350.00
0135	950-01200	Design (O-19-D)	435,254.000	138,961.280		
			DOL	47,767.940	47,767.94	
			1.00000	186,729.220		186,729.22
0140	950-01500	Bridges and Major Structures (O-19-D)	705,033.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0145	950-01700	Walls (O-19-D)	35,051.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0150	950-01800	Environmental (O-19-D)	172,275.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	1,654,587.00 \$	55,570.98 \$

						217,232.04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0302 STRUCTURE M-21-I Segment						
0155	950-00001	Quality Management (M-21-I)	86,456.000	81,796.020		
			DOL	0.000	0.00	
			1.00000	81,796.020		81,796.02
0160	950-00003	Public Information Management (M-21-I)	31,110.000	28,714.530		
			DOL	0.000	0.00	
			1.00000	28,714.530		28,714.53
0165	950-00004	Mobilization (M-21-I)	46,645.000	43,053.340		
			DOL	0.000	0.00	
			1.00000	43,053.340		43,053.34
0170	950-01000	Project Management (M-21-I)	150,000.000	139,537.350		
			DOL	0.000	0.00	
			1.00000	139,537.350		139,537.35
0175	950-01200	Design (M-21-I)	435,254.000	435,254.000		
			DOL	0.000	0.00	
			1.00000	435,254.000		435,254.00
0180	950-01500	Bridges and Major Structures (M-21-I)	883,718.000	784,299.730		
			DOL	0.000	0.00	
			1.00000	784,299.730		784,299.73
0185	950-01800	Environmental (M-21-I)	172,275.000	115,424.250		
			DOL	0.000	0.00	
			1.00000	115,424.250		115,424.25
			CAT 0302	CURRENT AMT \$ 1,805,458.00 \$	0.00 \$	1,628,079.22

CAT NO0303 STRUCTURE I-13-H Segment						
0190	950-00001	Quality Management (I-13-H)	86,456.000	25,936.800		
			DOL	15,129.800	15,129.80	
			1.00000	41,066.600		41,066.60
0195	950-00003	Public Information Management (I-13-H)	31,110.000	0.000		
			DOL	7,777.500	7,777.50	
			1.00000	7,777.500		7,777.50
0200	950-00004	Mobilization (I-13-H)	17,696.000	0.000		
			DOL	8,848.000	8,848.00	
			1.00000	8,848.000		8,848.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0303 STRUCTURE I-13-H Segment						
0205	950-01000	Project Management (I-13-H)	150,000.000	45,000.000		
			DOL	26,250.000	26,250.00	
			1.00000	71,250.000		71,250.00
0210	950-01200	Design (I-13-H)	297,443.000	296,443.000		
			DOL	1,000.000	1,000.00	
			1.00000	297,443.000		297,443.00
0215	950-01500	Bridges and Major Structures (I-13-H)	452,024.000	186,251.130		
			DOL	0.000	0.00	
			1.00000	186,251.130		186,251.13
0220	950-01700	Walls (I-13-H)	18,951.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0225	950-01800	Environmental (I-13-H)	172,275.000	68,910.000		
			DOL	12,920.630	12,920.63	
			1.00000	81,830.630		81,830.63

		CAT 0303	CURRENT AMT	\$ 1,225,955.00	\$ 71,925.93	\$ 694,466.86

		PROJECT TOTAL	CURRENT AMT	\$ 8,203,101.65	\$ 382,385.47	\$ 3,962,986.90