

ESTIMATE SUMMARY

CONTID: C23599-COMBO ESTIMATE NO: 0007 PROG SPEC YR: 2005  
 PCN: 23599-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: I-76 YORK TO DAHLIA TIME CHARGED: 124.0 DAYS TIME ALLOW: 516 WORK DAYS  
 I-76 YORK TO DAHLIA PERCENT TIME: 24.03 ORIG TIME ALLOW: 516 WORK DAYS

PROJECT NO: NHPP 0761-238  
 I-76:YORK TO DAHLIA

NAME OF ROAD:

PROJECT COUNTIES: ADAMS

CONTRACTOR:

FLATIRON CONSTRUCTORS, INC. PAY PERIOD ENDING 12/10/2022 DATE TIME STARTED 05/31/2022  
 385 Interlocken Crescent #900 DATE LET 03/10/2022 DATE WORK BEGAN 05/31/2022  
 DATE AWARDED 03/31/2022 DATE TIME STOPPED  
 DATE CONTRACT EXECUTED 04/15/2022 DATE ACCEPTED  
 Broomfield CO 80021 (720)494-8095 DATE NOTICE TO PROCEED 05/31/2022

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 18,097,943.42 PARTICIPATING	\$ 5,236,865.79	\$ 383,717.00
AWARD PROJECT AMT: \$ 25,426,004.45 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 28.94% TOTAL EARNINGS	5,236,865.79	383,717.00
FUNDS AVAILABLE: \$ 12,861,077.63 STOCKPILED MATERIALS	400,977.80	0.00
	GROSS EARNINGS	5,637,843.59
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-136,405.98	-11,511.51
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	5,501,437.61
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	5,501,437.61
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 372,205.49

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C23599-COMBO  
 PCN: 23599-BID  
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2  
 ESTIMATE RUN 12/21/2022  
 06:57:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00001	Clearing and Grubbing	6.000	3.750		
			ACRE	0.000	0.00	
			20,000.00000	3.750		75,000.00
0010	202-00040	Removal of Electrical Conduit	100.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0015	202-00090	Removal of Delineator	34.000	34.000		
			EACH	0.000	0.00	
			20.00000	34.000		680.00
0020	202-00190	Removal of Concrete Median Cover Material	200.000	59.100		
			SY	0.000	0.00	
			14.00000	59.100		827.40
0025	202-00200	Removal of Sidewalk	131.000	0.000		
			SY	0.000	0.00	
			11.00000	0.000		0.00
0030	202-00201	Removal of Curb	48.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
0035	202-00202	Removal of Gutter	119.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0040	202-00203	Removal of Curb and Gutter	200.000	112.000		
			LF	0.000	0.00	
			7.00000	112.000		784.00
0045	202-00210	Removal of Concrete Pavement	36,919.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0050	202-00220	Removal of Asphalt Mat	59,424.000	14,280.300		
			SY	0.000	0.00	
			4.50000	14,280.300		64,261.35
0055	202-00240	Removal of Asphalt Mat (Planing)	7,606.000	362.500		
			SY	0.000	0.00	
			3.50000	362.500		1,268.75

CONTID: C23599-COMBO  
 PCN: 23599-BID  
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3  
 ESTIMATE RUN 12/21/2022  
 06:57:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	202-00250	Removal of Pavement Marking	30,000.000	16,426.700		
			SF	0.000	0.00	
			1.50000	16,426.700		24,640.05
0065	202-00805	Removal of Overhead Sign Structure	2.000	1.000		
			EACH	0.000	0.00	
			7,500.00000	1.000		7,500.00
0070	202-00810	Removal of Ground Sign	32.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0075	202-00821	Removal of Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0080	202-00827	Removal of Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0085	202-00895	Removal of Impact Attenuator	3.000	3.000		
			EACH	0.000	0.00	
			1,800.00000	3.000		5,400.00
0090	202-01000	Removal of Fence	1,768.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0095	202-01130	Removal of Guardrail Type 3	13,207.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0100	202-01170	Removal of Guardrail Type 7	6,233.000	4,184.000		
			LF	532.000	6,916.00	
			13.00000	4,716.000		61,308.00
0105	202-01300	Removal of End Anchorage	6.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0110	202-04002	Clean Culvert	5.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00

CONTID: C23599-COMBO  
 PCN: 23599-BID  
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4  
 ESTIMATE RUN 12/21/2022  
 06:57:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	203-00010	Unclassified Excavation (Complete In Place)	27,053.000	8,926.790		
			CY	0.000	0.00	
			18.00000	8,926.790		160,682.22
0120	203-00050	Unsuitable Material	580.000	316.700		
			CY	0.000	0.00	
			22.00000	316.700		6,967.40
0125	203-00062	Embankment Material (Complete In Place) (Special)	19,617.000	11,324.480		
			CY	0.000	0.00	
			19.75000	11,324.480		223,658.48
0130	203-01100	Proof Rolling	750.000	33.000		
			HOURL	0.000	0.00	
			110.00000	33.000		3,630.00
0135	203-01500	Blading	30.000	0.000		
			HOURL	0.000	0.00	
			130.00000	0.000		0.00
0140	203-01550	Dozing	30.000	0.000		
			HOURL	0.000	0.00	
			135.00000	0.000		0.00
0145	203-01594	Combination Loader	30.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0150	203-01597	Potholing	750.000	2.000		
			HOURL	0.000	0.00	
			185.00000	2.000		370.00
0155	207-00700	Topsoil (Onsite)	4,073.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
0160	207-00702	Topsoil (Offsite)	118.000	0.000		
			CY	0.000	0.00	
			55.00000	0.000		0.00
0165	207-00704	Subgrade Soil Preparation	25,091.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00

CONTID: C23599-COMBO  
 PCN: 23599-BID  
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5  
 ESTIMATE RUN 12/21/2022  
 06:57:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0170	208-00002	Erosion Log Type 1 (12 Inch)	1,240.000	1,240.000		
			LF	0.000	0.00	
			5.00000	1,240.000		6,200.00
0175	208-00020	Silt Fence	16,270.000	585.000		
			LF	0.000	0.00	
			1.25000	585.000		731.25
0180	208-00035	Aggregate Bag	2,079.000	2,079.000		
			LF	0.000	0.00	
			7.25000	2,079.000		15,072.75
0185	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	7.000	7.000		
			EACH	0.000	0.00	
			1,100.00000	7.000		7,700.00
0190	208-00051	Storm Drain Inlet Protection (Type I)	500.000	40.000		
			LF	0.000	0.00	
			10.00000	40.000		400.00
0195	208-00075	Pre-fabricated Vehicle Tracking Pad	5.000	5.000		
			EACH	0.000	0.00	
			2,700.00000	5.000		13,500.00
0200	208-00103	Removal and Disposal of Sediment (Labor)	20.000	0.000		
			HOURL	0.000	0.00	
			60.00000	0.000		0.00
0205	208-00105	Removal and Disposal of Sediment (Equipment)	20.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0210	208-00106	Sweeping (Sediment Removal)	20.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0215	208-00207	Erosion Control Management	546.000	33.000		
			DAY	5.000	50.00	
			10.00000	38.000		380.00
0220	208-00400	Water Control	1.000	0.000		
			L S	0.000	0.00	
			1,000.00000	0.000		0.00

CONTID: C23599-COMBO  
 PCN: 23599-BID  
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6  
 ESTIMATE RUN 12/21/2022  
 06:57:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0225	210-00815	Reset Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0230	211-03005	Dewatering	1.000	0.000		
			L S	0.000	0.00	
			1,000.00000	0.000		0.00
0235	212-00700	Organic Fertilizer	3,900.000	0.000		
			LB	0.000	0.00	
			0.35000	0.000		0.00
0240	212-00701	Compost (Mechanically Applied)	211.000	0.000		
			CY	0.000	0.00	
			39.00000	0.000		0.00
0245	212-00702	Biotic Soil Amendments (Hydraulically Applied)	650.000	0.000		
			LB	0.000	0.00	
			1.50000	0.000		0.00
0250	212-00703	Humate	1,300.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
0255	212-00706	Seeding (Native) Drill	3.250	0.000		
			ACRE	0.000	0.00	
			500.00000	0.000		0.00
0260	212-00707	Seeding (Native) Hydraulic	3.250	0.000		
			ACRE	0.000	0.00	
			1,000.00000	0.000		0.00
0265	212-00709	Seeding (Wetland) Drill	0.050	0.000		
			ACRE	0.000	0.00	
			15,500.00000	0.000		0.00
0270	213-00002	Mulching (Weed Free Hay)	1.910	0.000		
			ACRE	0.000	0.00	
			1,100.00000	0.000		0.00
0275	213-00012	Spray-on Mulch Blanket	0.290	0.000		
			ACRE	0.000	0.00	
			5,500.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0280	213-00061	Mulch Tackifier	230.000	0.000		
			LB	0.000	0.00	
			3.50000	0.000		0.00
0285	216-00101	Soil Retention Blanket (Straw-Coconut) (Photodegradable Clas	21,975.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0290	217-00020	Herbicide Treatment	40.000	0.000		
			HOURL	0.000	0.00	
			185.00000	0.000		0.00
0295	240-00000	Wildlife Biologist	250.000	88.000		
			HOURL	0.000	0.00	
			120.00000	88.000		10,560.00
0300	240-00010	Removal of Nests	80.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0305	240-00020	Netting	300.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0310	240-00100	Prairie Dog Management	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
0315	250-00050	Monitoring Technician	30.000	0.000		
			HOURL	0.000	0.00	
			115.00000	0.000		0.00
0320	250-00110	Health and Safety Officer	20.000	0.000		
			HOURL	0.000	0.00	
			125.00000	0.000		0.00
0325	304-06007	Aggregate Base Course (Class 6)	13,646.000	4,697.400		
			CY	0.000	0.00	
			41.00000	4,697.400		192,593.40
0330	306-01000	Reconditioning	42,581.000	2,255.600		
			SY	0.000	0.00	
			2.20000	2,255.600		4,962.32

CONTID: C23599-COMBO  
 PCN: 23599-BID  
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8  
 ESTIMATE RUN 12/21/2022  
 06:57:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0335	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	421.000	0.000		
			TON	0.000	0.00	
			250.00000	0.000		0.00
0340	403-09221	Stone Matrix Asphalt (Fibers)(Asphalt)	1,937.000	0.000		
			TON	0.000	0.00	
			185.00000	0.000		0.00
0345	403-33841	Hot Mix Asphalt (Grading S) (100) (PG 64-22)	1,837.000	0.000		
			TON	0.000	0.00	
			100.00000	0.000		0.00
0350	403-40000	HMA Safety Edge	360.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0355	411-10255	Emulsified Asphalt (Slow-Setting)	1,088.000	0.000		
			GAL	0.000	0.00	
			3.75000	0.000		0.00
0360	412-00800	Concrete Pavement (8 Inch)	40.000	0.000		
			SY	0.000	0.00	
			90.00000	0.000		0.00
0365	412-01050	Concrete Pavement (10-1/2 Inch)	55,399.000	24,919.300		
			SY	0.000	0.00	
			78.00000	24,919.300		1,943,705.40
0365		MATERIAL ALLOWANCE Dowel bars and tie bars for PCCP		30,479.700		
			SY	0.000	0.00	
			8.66000	30,479.700		263,954.20
0370	412-02000	Concrete Safety Edge	4,153.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0375	503-00018	Drilled Shaft (18 Inch)	16.000	0.000		
			LF	0.000	0.00	
			210.00000	0.000		0.00
0380	503-00024	Drilled Shaft (24 Inch)	8.000	0.000		
			LF	0.000	0.00	
			410.00000	0.000		0.00



CONTID: C23599-COMBO  
 PCN: 23599-BID  
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9  
 ESTIMATE RUN 12/21/2022  
 06:57:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0385	503-00036	Drilled Shaft (36 Inch)	19.000	0.000		
			LF	0.000	0.00	
			465.00000	0.000		0.00
0390	503-00042	Drilled Shaft (42 Inch)	17.000	0.000		
			LF	0.000	0.00	
			550.00000	0.000		0.00
0395	503-00048	Drilled Shaft (48 Inch)	36.000	0.000		
			LF	0.000	0.00	
			600.00000	0.000		0.00
0400	507-00000	Concrete Slope and Ditch Paving	6.500	0.000		
			CY	0.000	0.00	
			1,900.00000	0.000		0.00
0405	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System)	9,297.000	0.000		
			LF	0.000	0.00	
			37.50000	0.000		0.00
0405		MATERIAL ALLOWANCE Guardrail materials		9,297.000		
			LF	0.000	0.00	
			10.72000	9,297.000		99,663.84
0410	606-00305	Guardrail Type 3 (Special)	949.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00
0410		MATERIAL ALLOWANCE Guardrail Materials		949.000		
			LF	0.000	0.00	
			10.72000	949.000		10,173.28
0415	606-00910	Guardrail Type 9 (Style CA)	958.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00
0420	606-00915	Guardrail Type 9 (Style CG)	8,231.000	0.000		
			LF	0.000	0.00	
			96.00000	0.000		0.00
0425	606-00917	Guardrail Type 9 (Style CG) (Special)	186.000	0.000		
			LF	0.000	0.00	
			235.00000	0.000		0.00

CONTID: C23599-COMBO  
 PCN: 23599-BID  
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10  
 ESTIMATE RUN 12/21/2022  
 06:57:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0430	606-00931	Guardrail Type 9 (Style CD) (Special)	80.000	0.000		
			LF	0.000	0.00	
			370.00000	0.000		0.00
0435	606-00940	Guardrail Type 9 (Style CE)	521.000	0.000		
			LF	0.000	0.00	
			180.00000	0.000		0.00
0440	606-01340	End Anchorage Type 3D	5.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0440		MATERIAL ALLOWANCE Guardrail materials		5.000		
			EACH	0.000	0.00	
			482.16000	5.000		2,410.80
0445	606-01370	Transition Type 3G	6.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
0445		MATERIAL ALLOWANCE Guardrail materials		6.000		
			EACH	0.000	0.00	
			1,829.02000	6.000		10,974.12
0450	606-01372	Transition Type GR9-GR3	1.000	0.000		
			EACH	0.000	0.00	
			5,900.00000	0.000		0.00
0455	606-01380	Transition Type 3H	8.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0455		MATERIAL ALLOWANCE Guardrail materials		8.000		
			EACH	0.000	0.00	
			671.49000	8.000		5,371.92
0460	606-02003	End Anchorage (Nonflared)	3.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0460		MATERIAL ALLOWANCE Guardrail materials		3.000		
			EACH	0.000	0.00	
			2,107.41000	3.000		6,322.23

CONTID: C23599-COMBO  
 PCN: 23599-BID  
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11  
 ESTIMATE RUN 12/21/2022  
 06:57:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0465	606-02005	End Anchorage (Flared)	1.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0465		MATERIAL ALLOWANCE Guardrail materials		0.000		
			EACH	0.000	0.00	
			2,227.86000	0.000		0.00
0465		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			2,107.41000	1.000		2,107.41
0470	607-11525	Fence (Plastic)	2,390.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0475	609-60011	Curb Type 6 (Section M)	1,040.000	0.000		
			LF	0.000	0.00	
			53.00000	0.000		0.00
0480	610-00030	Median Cover Material (Concrete)	1,800.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0485	612-00001	Delineator (Type I)	350.000	0.000		
			EACH	0.000	0.00	
			33.00000	0.000		0.00
0490	612-00003	Delineator (Type III)	5.000	0.000		
			EACH	0.000	0.00	
			38.00000	0.000		0.00
0495	613-00200	2 Inch Electrical Conduit	175.000	0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00
0500	613-00206	2 Inch Electrical Conduit (Bored)	725.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00
0505	613-00400	4 Inch Electrical Conduit	200.000	0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00

CONTID: C23599-COMBO  
 PCN: 23599-BID  
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12  
 ESTIMATE RUN 12/21/2022  
 06:57:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0510	613-00408	4 Inch Electrical Conduit (Bored)	1,600.000	0.000		
			LF	0.000	0.00	
			38.00000	0.000		0.00
0515	613-01100	1 Inch Electrical Conduit (Plastic)	397.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0520	613-01200	2 Inch Electrical Conduit (Plastic)	600.000	0.000		
			LF	0.000	0.00	
			33.50000	0.000		0.00
0525	613-07001	Type One Pull Box	5.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0530	613-07003	Type Three Pull Box	12.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0535	613-07004	Type Four Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			2,550.00000	0.000		0.00
0540	613-10000	Wiring	1.000	0.000		
			L S	0.000	0.00	
			130,000.00000	0.000		0.00
0545	613-50100	Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			7,300.00000	0.000		0.00
0550	614-00011	Sign Panel (Class I)	51.000	0.000		
			SF	0.000	0.00	
			31.00000	0.000		0.00
0555	614-00012	Sign Panel (Class II)	248.000	0.000		
			SF	0.000	0.00	
			33.00000	0.000		0.00
0560	614-00013	Sign Panel (Class III)	563.000	0.000		
			SF	0.000	0.00	
			34.00000	0.000		0.00

CONTID: C23599-COMBO  
 PCN: 23599-BID  
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13  
 ESTIMATE RUN 12/21/2022  
 06:57:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0565	614-01026	Steel Signpost (W 10x26)	45.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0570	614-01226	Steel Signpost (W 12x26)	46.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00
0575	614-01502	Steel Sign Support (2-Inch Round)(Post & Socket)	20.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0580	614-01554	Steel Signpost (4 Inch Round) (Slipbase)	36.000	0.000		
			LF	0.000	0.00	
			83.00000	0.000		0.00
0585	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	25.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0590	614-03006	Concrete Footing (Type 6)	2.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0595	614-03007	Concrete Footing (Type 7)	2.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0600	614-31800	Monotube Overhead Sign Cantilever (18 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			47,000.00000	0.000		0.00
0605	614-32000	Monotube Overhead Sign Cantilever (20 Inch Diameter)	2.000	0.000		
			EACH	0.000	0.00	
			51,000.00000	0.000		0.00
0610	614-70024	1310nm SFP Optic Module	4.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0615	614-70030	Optical Attenuator	4.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00

CONTID: C23599-COMBO  
 PCN: 23599-BID  
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 14  
 ESTIMATE RUN 12/21/2022  
 06:57:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0620	614-70225	Traffic Signal Face (12-12)	2.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0625	614-70336	Traffic Signal Face (12-12-12)	4.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0630	614-72830	Communications Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			16,000.00000	0.000		0.00
0635	614-72884	Traffic Signal Vehicle Detector (Micro Wave Type)	2.000	0.000		
			EACH	0.000	0.00	
			17,300.00000	0.000		0.00
0640	614-72887	Microwave Vehicle Radar Detector	1.000	0.000		
			EACH	0.000	0.00	
			12,800.00000	0.000		0.00
0645	614-80000	Flashing Beacon	2.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
0650	614-81000	Traffic Signal-Light Pole Steel	2.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0655	614-81145	Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			30,000.00000	0.000		0.00
0660	614-85001	Impact Attenuator	4.000	0.000		
			EACH	0.000	0.00	
			39,000.00000	0.000		0.00
0665	614-86007	Serial to IP Converter	1.000	0.000		
			EACH	0.000	0.00	
			3,900.00000	0.000		0.00
0670	614-86250	Ramp Metering Controller	1.000	0.000		
			EACH	0.000	0.00	
			7,900.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0675	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	225.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0680	614-87012	Fiber Optic Termination Panel (12 Fiber)	1.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0685	614-87015	Buffer Tube Fan Out Kit	1.000	0.000		
			EACH	0.000	0.00	
			190.00000	0.000		0.00
0690	614-87320	Closed Circuit Television	1.000	0.000		
			EACH	0.000	0.00	
			5,900.00000	0.000		0.00
0695	614-87350	Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			6,100.00000	0.000		0.00
0700	614-87400	Breakaway Tapered ITS Pole Steel (30 Feet) xx	1.000	0.000		
			EACH	0.000	0.00	
			8,300.00000	0.000		0.00
0705	614-87512	Splice Fiber Optic Cable (12 Strand)	1.000	0.000		
			EACH	0.000	0.00	
			1,250.00000	0.000		0.00
0710	614-87692	Ethernet Switch Type II	1.000	0.000		
			EACH	0.000	0.00	
			6,400.00000	0.000		0.00
0715	621-00450	Detour Pavement	4,487.600	927.100		
			SY	3,560.500	206,509.00	
			58.00000	4,487.600		260,280.80
0720	624-20301	Detour Drainage Pipe (Class 0)	1.000	0.000		
			L S	0.000	0.00	
			7,500.00000	0.000		0.00
0725	625-00000	Construction Surveying	1.000	0.350		
			L S	0.000	0.00	
			188,000.00000	0.350		65,800.00

CONTID: C23599-COMBO  
 PCN: 23599-BID  
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 16  
 ESTIMATE RUN 12/21/2022  
 06:57:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0730	626-00000	Mobilization	1.000	0.600		
			L S	0.000	0.00	
			1,150,000.00000	0.600		690,000.00
0735	626-01113	Public Information Management (Tier III)	800.000	188.000		
			DAY	0.000	0.00	
			125.00000	188.000		23,500.00
0740	627-00008	Modified Epoxy Pavement Marking	324.000	0.000		
			GAL	0.000	0.00	
			150.00000	0.000		0.00
0745	627-00013	Pavement Marking Paint (High Build)	2,510.000	270.500		
			GAL	0.000	0.00	
			80.00000	270.500		21,640.00
0750	627-01010	Preformed Plastic Pavement Marking (Type I)(Inlaid)	6,008.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
0755	627-01011	Preformed Plastic Pavement Marking (Contrast)(Inlaid)	3,004.000	0.000		
			SF	0.000	0.00	
			18.50000	0.000		0.00
0760	627-02010	Preformed Plastic Pavement Marking (Type II) (Inlaid)	352.000	0.000		
			SF	0.000	0.00	
			25.00000	0.000		0.00
0765	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	68.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0770	630-00000	Flagging	2,000.000	61.500		
			HOUR	15.500	604.50	
			39.00000	77.000		3,003.00
0775	630-00007	Traffic Control Inspection	141.000	52.000		
			DAY	7.000	1,190.00	
			170.00000	59.000		10,030.00
0780	630-00012	Traffic Control Management	352.000	68.000		
			DAY	7.000	11,200.00	
			1,600.00000	75.000		120,000.00



CONTID: C23599-COMBO  
 PCN: 23599-BID  
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 17  
 ESTIMATE RUN 12/21/2022  
 06:57:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0785	630-00015	Uniformed Traffic Control Coordination	150.000	0.000		
			HOOR	0.000	0.00	
			11.00000	0.000		0.00
0790	630-00030	Courtesy Patrol	722.000	120.000		
			DAY	13.000	19,370.00	
			1,490.00000	133.000		198,170.00
0795	630-00040	Traffic Incident Management Plan Development	1.000	0.500		
			L S	0.000	0.00	
			3,300.00000	0.500		1,650.00
0800	630-00041	Traffic Incident Management Plan Implementation	24.000	6.000		
			MON	1.000	450.00	
			450.00000	7.000		3,150.00
0805	630-80001	Flashing Beacon (Portable)	61.000	14.500		
			EACH	0.000	0.00	
			1,050.00000	14.500		15,225.00
0810	630-80335	Barricade (Type 3 M-A) (Temporary)	55.000	14.500		
			EACH	0.000	0.00	
			110.00000	14.500		1,595.00
0815	630-80341	Construction Traffic Sign (Panel Size A)	281.000	62.500		
			EACH	3.000	330.00	
			110.00000	65.500		7,205.00
0820	630-80342	Construction Traffic Sign (Panel Size B)	177.000	83.500		
			EACH	5.000	550.00	
			110.00000	88.500		9,735.00
0825	630-80343	Construction Traffic Sign (Panel Size C)	72.000	33.500		
			EACH	0.000	0.00	
			110.00000	33.500		3,685.00
0830	630-80344	Construction Traffic Sign (Special)	520.000	0.000		
			SF	0.000	0.00	
			28.00000	0.000		0.00
0835	630-80354	Vertical Panel (With Light) (Steady Burn)	250.000	24.000		
			EACH	0.000	0.00	
			55.00000	24.000		1,320.00

CONTID: C23599-COMBO  
 PCN: 23599-BID  
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 18  
 ESTIMATE RUN 12/21/2022  
 06:57:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0840	630-80355	Portable Message Sign Panel	9.000	3.000		
			EACH	0.000	0.00	
			11,000.00000	3.000		33,000.00
0845	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	11.000	3.000		
			EACH	0.000	0.00	
			4,200.00000	3.000		12,600.00
0850	630-80363	Drum Channelizing Device (With Light) (Flashing)	80.000	0.000		
			EACH	0.000	0.00	
			85.00000	0.000		0.00
0855	630-80364	Drum Channelizing Device (With Light) (Steady Burn)	350.000	98.000		
			EACH	0.000	0.00	
			85.00000	98.000		8,330.00
0860	630-80367	Portable Traffic Speed Monitor	2.000	1.000		
			EACH	0.000	0.00	
			4,200.00000	1.000		4,200.00
0865	630-80370	Barrier (Temporary)	29,244.000	10,398.500		
			LF	4,223.500	105,587.50	
			25.00000	14,622.000		365,550.00
0870	630-80372	Concrete Barrier (Temporary) (Furnish and Install)	1,126.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0875	630-80378	Glare Screen (Temporary)	20,486.000	0.000		
			LF	1,080.000	19,440.00	
			18.00000	1,080.000		19,440.00
0880	630-80380	Traffic Cone	300.000	125.000		
			EACH	0.000	0.00	
			11.00000	125.000		1,375.00
0885	630-85010	Impact Attenuator (Temporary)	14.000	2.500		
			EACH	0.500	2,500.00	
			5,000.00000	3.000		15,000.00
0890	630-85041	Mobile Attenuator	200.000	65.000		
			DAY	2.000	1,020.00	
			510.00000	67.000		34,170.00

CONTID: C23599-COMBO  
 PCN: 23599-BID  
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 19  
 ESTIMATE RUN 12/21/2022  
 06:57:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0895	632-00000	Night Work Lighting	1.000	0.350		
			L S	0.100	8,000.00	
			80,000.00000	0.450		36,000.00
0900	700-70010	F/A Minor Contract Revisions	750,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0905	700-70013	F/A Concrete Pavement Incentive	130,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0910	700-70016	F/A Fuel Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0915	700-70018	F/A Roadway Smoothness Incentive	70,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0920	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0925	700-70023	F/A On-The-Job Trainee	7,000.000	4,040.000		
			F A	0.000	0.00	
			1.00000	4,040.000		4,040.00
0930	700-70031	F/A Interim Surface Repair	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0935	700-70034	F/A EMBANKMENT MATERIAL FRICTION ANGLE TESTING	16,380.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0940	700-70082	F/A Furnish & Install Electrical Service	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0945	700-70111	Project First Program	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C23599-COMBO  
 PCN: 23599-BID  
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 12/21/2022

06:57:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0950	700-70380	F/A Erosion Control	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0955	700-70587	F/A Hazardous Waste Disposal xx	7,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0960	700-70589	F/A Environmental Health & Safety Management	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0965	700-70596	Standing Dispute Review Board	30,000.000	1,275.000		
			F A	0.000	0.00	
			1.00000	1,275.000		1,275.00
3000	630-00003	Uniformed Traf Ctrl	0.000	0.000		
			HOURL	0.000	0.00	
			170.00000	0.000		0.00
3005	900-00006	Added Item (Dollar)/ Violation of Working Time Limitation_2022-07-07	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
-----						
			CAT 0200	CURRENT AMT	\$17,226,875.52 \$	383,717.00 \$ 5,204,729.37
CAT NO0301 E-17-AEA						
0970	202-00240	Removal of Asphalt Mat (Planing)	3,286.000	169.200		
			SY	0.000	0.00	
			3.50000	169.200		592.20
0975	202-00425	Removal of Bridge Railing	29.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
0980	202-00503	Removal of Portions of Present Structure	55.000	8.110		
			SY	0.000	0.00	
			230.00000	8.110		1,865.30
0985	206-00000	Structure Excavation	47.000	16.000		
			CY	0.000	0.00	
			27.00000	16.000		432.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0301 E-17-AEA						
0990	206-00100	Structure Backfill (Class 1)	37.000	12.300		
			CY	0.000	0.00	
			43.00000	12.300		528.90
0995	210-01200	Reset End Anchorage	2.000	0.000		
			EACH	0.000	0.00	
			1,650.00000	0.000		0.00
1000	403-09221	Stone Matrix Asphalt (Fibers)(Asphalt)	361.000	0.000		
			TON	0.000	0.00	
			185.00000	0.000		0.00
1005	411-10255	Emulsified Asphalt (Slow-Setting)	82.000	0.000		
			GAL	0.000	0.00	
			3.75000	0.000		0.00
1010	518-01004	Bridge Expansion Device (0-4 Inch)	174.000	65.000		
			LF	0.000	0.00	
			350.00000	65.000		22,750.00
1015	601-03040	Concrete Class D (Bridge)	40.000	15.460		
			CY	0.000	0.00	
			820.00000	15.460		12,677.20
1020	601-40301	Structural Concrete Coating	194.000	0.000		
			SF	0.000	0.00	
			1.10000	0.000		0.00
1025	602-00020	Reinforcing Steel (Epoxy Coated)	6,160.000	2,492.310		
			LB	0.000	0.00	
			1.35000	2,492.310		3,364.62
1030	606-10700	Bridge Rail Type 7	29.000	0.000		
			LF	0.000	0.00	
			200.00000	0.000		0.00
1035	606-10705	Bridge Rail Type 7 (Special)	15.000	0.000		
			LF	0.000	0.00	
			250.00000	0.000		0.00
-----						
		CAT 0301	CURRENT AMT \$	212,807.90 \$	0.00 \$	42,210.22

CONTID: C23599-COMBO  
 PCN: 23599-BID  
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 22  
 ESTIMATE RUN 12/21/2022  
 06:57:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1040	620-00005	Field Office (Special)	0.680	0.680		
			EACH	0.000	0.00	
			433,500.00000	0.680		294,780.00
1045	620-00012	Field Laboratory (Class 2)	0.680	0.680		
			EACH	0.000	0.00	
			80,000.00000	0.680		54,400.00
1050	620-00020	Sanitary Facility	1.360	1.000		
			EACH	0.000	0.00	
			7,000.00000	1.000		7,000.00
			CAT 0400	CURRENT AMT \$	358,700.00 \$	0.00 \$
						356,180.00
CAT NO1300 PERMANENT WATER QUALITY						
1055	202-00001	Removal of Structure	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
1060	202-00019	Removal of Inlet	3.000	3.000		
			EACH	0.000	0.00	
			1,800.00000	3.000		5,400.00
1065	202-00023	Removal of Embankment Protector Type 3	5.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
1070	202-00024	Removal of Embankment Protector Type 5	2.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00
1075	202-00027	Removal of Riprap	209.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
1080	202-00035	Removal of Pipe	782.000	428.000		
			LF	0.000	0.00	
			28.00000	428.000		11,984.00
1085	202-00037	Removal of End Section	2.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00

CONTID: C23599-COMBO  
 PCN: 23599-BID  
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 23  
 ESTIMATE RUN 12/21/2022  
 06:57:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO1300 PERMANENT WATER QUALITY						
1090	202-00201	Removal of Curb	18.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
1095	202-04001	Plug Culvert	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
1100	206-00000	Structure Excavation	916.000	0.000		
			CY	0.000	0.00	
			27.00000	0.000		0.00
1105	206-00060	Structure Backfill (Special) (Flow-Fill)	160.000	0.000		
			CY	0.000	0.00	
			150.00000	0.000		0.00
1110	206-00530	Filter Material (Class C)	117.000	0.000		
			CY	0.000	0.00	
			75.00000	0.000		0.00
1115	210-02900	Relay Riprap	120.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00
1120	210-04020	Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
1125	213-00700	Landscape Boulder	180.000	0.000		
			EACH	0.000	0.00	
			195.00000	0.000		0.00
1130	420-00113	Geotextile (Drainage) (Class 2)	22.000	0.000		
			SY	0.000	0.00	
			44.00000	0.000		0.00
1135	506-00409	Soil Riprap (9 Inch)	19.000	0.000		
			CY	0.000	0.00	
			160.00000	0.000		0.00
1140	603-05018	18 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00

CONTID: C23599-COMBO  
 PCN: 23599-BID  
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 24  
 ESTIMATE RUN 12/21/2022  
 06:57:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO1300 PERMANENT WATER QUALITY						
1145	603-05024	24 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
1150	603-05118	23x14 Inch Reinforced Concrete End Section Elliptical	1.000	0.000		
			EACH	0.000	0.00	
			2,250.00000	0.000		0.00
1155	604-26005	Vane Grate Inlet (Double) (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,900.00000	0.000		0.00
1160	604-30015	Manhole Slab Base (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			9,100.00000	0.000		0.00
1165	609-60011	Curb Type 6 (Section M)	210.000	0.000		
			LF	0.000	0.00	
			53.00000	0.000		0.00
1170	615-00030	Embankment Protector Type 3	5.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
1175	615-00050	Embankment Protector Type 5	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
1180	624-27015	15 Inch Drainage Pipe (Class 7)	137.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
1185	624-27024	24 Inch Drainage Pipe (Class 7)	143.000	60.000		
			LF	0.000	0.00	
			105.00000	60.000		6,300.00
1190	624-29015	15 Inch Drainage Pipe (Class 9)	276.000	0.000		
			LF	0.000	0.00	
			59.00000	0.000		0.00
1195	624-29018	18 Inch Drainage Pipe (Class 9)	163.000	60.000		
			LF	0.000	0.00	
			79.00000	60.000		4,740.00



REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO1300 PERMANENT WATER QUALITY						
1200	624-29024	24 Inch Drainage Pipe (Class 9)	155.000	60.000		
		LF		0.000	0.00	
			105.00000	60.000		6,300.00
1205	624-49018	18 Inch Equivalent Drainage Pipe Elliptical (Class 9)	589.000	0.000		
		LF		0.000	0.00	
			64.00000	0.000		0.00
-----						
		CAT 1300	CURRENT AMT	\$ 299,560.00	\$ 0.00	\$ 34,724.00
-----						
		PROJECT TOTAL	CURRENT AMT	\$18,097,943.42	\$ 383,717.00	\$ 5,637,843.59

ESTIMATE SUMMARY

CONTID: C23599-COMBO ESTIMATE NO: 0007 PROG SPEC YR: 2005  
 PCN: 23681-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: I-76 YORK TO DAHLIA  
 TIME CHARGED: 124.0 DAYS TIME ALLOW: 516 WORK DAYS  
 PERCENT TIME: 24.03 ORIG TIME ALLOW: 516 WORK DAYS

PROJECT NO: C0761-239  
 I-76 BRIDGE REPLACEMENT OVER YORK

NAME OF ROAD:

PROJECT COUNTIES: ADAMS

CONTRACTOR:

FLATIRON CONSTRUCTORS, INC.  
 385 Interlocken Crescent #900  
 Broomfield CO 80021 (720)494-8095

PAY PERIOD ENDING 12/10/2022 DATE TIME STARTED 05/31/2022  
 DATE LET 03/10/2022 DATE WORK BEGAN 05/31/2022  
 DATE AWARDED 03/31/2022 DATE TIME STOPPED  
 DATE CONTRACT EXECUTED 04/15/2022 DATE ACCEPTED  
 DATE NOTICE TO PROCEED 05/31/2022

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 9,152,565.62 PARTICIPATING	\$ 164,320.00	\$ 0.00
AWARD PROJECT AMT: \$ 25,426,004.45 NON-PARTICIPATING	2,624,186.72	385,687.93
PERCENT COMPLETE: 30.47% TOTAL EARNINGS	2,788,506.72	385,687.93
FUNDS AVAILABLE: \$ 6,364,058.90 STOCKPILED MATERIALS	304,562.49	89,455.03
	GROSS EARNINGS	475,142.96
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-62,955.20	-11,570.64
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	3,030,114.01
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	3,030,114.01
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 463,572.32

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00201	Removal of Curb	205.000	0.000		
		LF		0.000	0.00	
			6.50000	0.000		0.00
0010	202-00210	Removal of Concrete Pavement	1,662.000	0.000		
		SY		0.000	0.00	
			7.00000	0.000		0.00
0015	202-00220	Removal of Asphalt Mat	9,934.000	0.000		
		SY		0.000	0.00	
			4.50000	0.000		0.00
0020	202-00895	Removal of Impact Attenuator	1.000	0.000		
		EACH		0.000	0.00	
			1,800.00000	0.000		0.00
0025	202-01000	Removal of Fence	118.000	0.000		
		LF		0.000	0.00	
			6.00000	0.000		0.00
0030	202-01130	Removal of Guardrail Type 3	3,681.000	1,565.000		
		LF		0.000	0.00	
			4.00000	1,565.000		6,260.00
0035	202-01170	Removal of Guardrail Type 7	533.000	0.000		
		LF		0.000	0.00	
			13.00000	0.000		0.00
0040	202-01300	Removal of End Anchorage	3.000	1.000		
		EACH		0.000	0.00	
			300.00000	1.000		300.00
0045	203-00010	Unclassified Excavation (Complete In Place)	6,763.000	2,463.600		
		CY		0.000	0.00	
			18.00000	2,463.600		44,344.80
0050	203-00050	Unsuitable Material	145.000	0.000		
		CY		0.000	0.00	
			22.00000	0.000		0.00
0055	203-00062	Embankment Material (Complete In Place) (Special)	4,904.000	1,633.300		
		CY		0.000	0.00	
			19.75000	1,633.300		32,257.68

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	304-06007	Aggregate Base Course (Class 6)	2,500.000	0.000		
			CY	201.900	8,277.90	
			41.00000	201.900		8,277.90
0065	306-01000	Reconditioning	7,302.000	0.000		
			SY	0.000	0.00	
			2.20000	0.000		0.00
0070	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	61.000	0.000		
			TON	0.000	0.00	
			250.00000	0.000		0.00
0075	412-01050	Concrete Pavement (10-1/2 Inch)	12,918.000	747.600		
			SY	435.900	34,000.20	
			78.00000	1,183.500		92,313.00
0075		MATERIAL ALLOWANCE Dowel bars and tie bars		12,170.400		
			SY	-435.900	-3,774.89	
			8.66000	11,734.500		101,620.77
0080	412-02000	Concrete Safety Edge	718.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0085	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System)	1,506.000	0.000		
			LF	0.000	0.00	
			37.50000	0.000		0.00
0085		MATERIAL ALLOWANCE Guardrail materials		1,506.000		
			LF	0.000	0.00	
			10.72000	1,506.000		16,144.32
0090	606-00305	Guardrail Type 3 (Special)	635.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00
0090		MATERIAL ALLOWANCE Guardrail materials		635.000		
			LF	0.000	0.00	
			10.72000	635.000		6,807.20
0095	606-00350	Guardrail Type 3 (Double) (6-3 Post Spacing)	564.000	0.000		
			LF	0.000	0.00	
			69.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0095		MATERIAL ALLOWANCE Guardrail materials		564.000		
			LF	0.000	0.00	
				21.45000	564.000	12,097.80
0100	606-00910	Guardrail Type 9 (Style CA)		456.000	0.000	
			LF	0.000	0.00	
				90.00000	0.000	0.00
0105	606-00915	Guardrail Type 9 (Style CG)		529.000	0.000	
			LF	0.000	0.00	
				96.00000	0.000	0.00
0110	606-01370	Transition Type 3G		5.000	0.000	
			EACH	0.000	0.00	
				4,500.00000	0.000	0.00
0110		MATERIAL ALLOWANCE Guardrail materials		5.000		
			EACH	0.000	0.00	
				1,829.02000	5.000	9,145.10
0115	606-01380	Transition Type 3H		1.000	0.000	
			EACH	0.000	0.00	
				1,600.00000	0.000	0.00
0115		MATERIAL ALLOWANCE Guardrail materials		1.000		
			EACH	0.000	0.00	
				671.49000	1.000	671.49
0120	606-01460	Median Terminal		1.000	0.000	
			EACH	0.000	0.00	
				11,000.00000	0.000	0.00
0125	606-02003	End Anchorage (Nonflared)		1.000	0.000	
			EACH	0.000	0.00	
				4,000.00000	0.000	0.00
0125		MATERIAL ALLOWANCE Guardrail materials		1.000		
			EACH	0.000	0.00	
				2,107.47000	1.000	2,107.47
0130	608-00006	Concrete Sidewalk (6 Inch)		124.000	0.000	
			SY	0.000	0.00	
				70.00000	0.000	0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0135	609-21010	Curb and Gutter Type 2 (Section I-B)	100.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0140	609-21020	Curb and Gutter Type 2 (Section II-B)	140.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0145	614-85001	Impact Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			39,000.00000	0.000		0.00
0150	621-00450	Detour Pavement	4,787.000	0.000		
			SY	3,770.700	218,700.60	
			58.00000	3,770.700		218,700.60
0155	626-00000	Mobilization	1.000	0.600		
			L S	0.000	0.00	
			1,150,000.00000	0.600		690,000.00
0160	630-00007	Traffic Control Inspection	65.000	32.000		
			DAY	3.000	510.00	
			170.00000	35.000		5,950.00
0165	630-00012	Traffic Control Management	164.000	31.000		
			DAY	4.000	6,400.00	
			1,600.00000	35.000		56,000.00
0170	630-80370	Barrier (Temporary)	3,696.000	903.500		
			LF	0.000	0.00	
			25.00000	903.500		22,587.50
0175	630-80372	Concrete Barrier (Temporary) (Furnish and Install)	4,504.000	300.000		
			LF	250.500	12,525.00	
			50.00000	550.500		27,525.00
0180	630-80378	Glare Screen (Temporary)	2,094.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0185	630-85010	Impact Attenuator (Temporary)	5.000	1.500		
			EACH	1.000	5,000.00	
			5,000.00000	2.500		12,500.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0190	700-70010	F/A Minor Contract Revisions	333,619.900	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0195	700-70013	F/A Concrete Pavement Incentive	70,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0200	700-70016	F/A Fuel Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0205	700-70018	F/A Roadway Smoothness Incentive	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0210	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0215	700-70023	F/A On-The-Job Trainee	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0220	700-70031	F/A Interim Surface Repair	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0225	700-70082	F/A Furnish & Install Electrical Service	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0230	700-70350	F/A Removal of Obstruction	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0235	700-70589	F/A Environmental Health & Safety Management	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0240	700-70596	Standing Dispute Review Board	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
4005	630-00003	Uniformed Traf Ctrl	194.250	118.250		
			HOOR	76.000	12,920.00	
			170.00000	194.250		33,022.50
4015	202-01200	Rem High-Tension Cable Barrier	750.000	0.000		
			LF	750.000	7,500.00	
			10.00000	750.000		7,500.00
4020	606-20010	High-Tension Cable Barrier	0.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
4025	606-21010	End Anchor (High-Tens Cab Bar)	1.000	0.000		
			EACH	1.000	9,000.00	
			9,000.00000	1.000		9,000.00
-----						
			CAT 0200	CURRENT AMT \$ 4,368,079.32 \$	311,058.81 \$	1,415,133.13
-----						
CAT NO0300 E-17-GX						
0245	202-00026	Removal of Slope and Ditch Paving	1,252.000	370.200		
			SY	0.000	0.00	
			27.00000	370.200		9,995.40
0250	202-00240	Removal of Asphalt Mat (Planing)	3,126.000	0.000		
			SY	0.000	0.00	
			3.50000	0.000		0.00
0255	202-00400	Removal of Bridge	2.000	0.000		
			EACH	0.000	0.00	
			100,000.00000	0.000		0.00
0260	206-00000	Structure Excavation	2,613.000	805.600		
			CY	0.000	0.00	
			27.00000	805.600		21,751.20
0265	206-00100	Structure Backfill (Class 1)	1,641.000	546.840		
			CY	0.000	0.00	
			43.00000	546.840		23,514.12
0270	206-00200	Structure Backfill (Class 2)	172.000	0.000		
			CY	0.000	0.00	
			43.00000	0.000		0.00



REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 E-17-GX						
0275	206-00360	Mechanical Reinforcement of Soil	1,641.000	546.840		
			CY	0.000	0.00	
			20.00000	546.840		10,936.80
0280	206-01781	Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			6,000.00000	1.000		6,000.00
0285	206-01782	Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0290	206-01783	Shoring (Area 3)	1.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0295	206-01784	Shoring (Area 4)	1.000	1.000		
			L S	0.000	0.00	
			4,000.00000	1.000		4,000.00
0300	206-01785	Shoring (Area 5)	1.000	1.000		
			L S	0.000	0.00	
			4,000.00000	1.000		4,000.00
0305	206-01786	Shoring (Area 6)	1.000	0.000		
			L S	0.000	0.00	
			4,000.00000	0.000		0.00
0310	403-09221	Stone Matrix Asphalt (Fibers)(Asphalt)	344.000	0.000		
			TON	0.000	0.00	
			185.00000	0.000		0.00
0315	403-33841	Hot Mix Asphalt (Grading S) (100) (PG 64-22)	536.750	0.000		
			TON	536.750	53,675.00	
			100.00000	536.750		53,675.00
0320	411-10255	Emulsified Asphalt (Slow-Setting)	78.000	0.000		
			GAL	0.000	0.00	
			3.75000	0.000		0.00
0325	502-00460	Pile Tip	37.000	12.000		
			EACH	0.000	0.00	
			300.00000	12.000		3,600.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 E-17-GX						
0325		MATERIAL ALLOWANCE Welded pile tips		25.000		
			EACH	0.000	0.00	
			90.00000	25.000		2,250.00
0330	502-02012	Static Pile Load Test	1.000	1.000		
			EACH	0.000	0.00	
			12,000.00000	1.000		12,000.00
0335	502-11274	Steel Piling (HP 12x74)	1,258.000	366.410		
			LF	0.000	0.00	
			200.00000	366.410		73,282.00
0335		MATERIAL ALLOWANCE Stockpiled H-pile @ 40' lengths		850.000		
			LF	0.000	0.00	
			70.95300	850.000		60,310.05
0340	503-00030	Drilled Shaft (30 Inch)	329.000	117.160		
			LF	0.000	0.00	
			350.00000	117.160		41,006.00
0345	503-00310	Crosshole Sonic Logging Testing	7.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00
0350	507-00100	Concrete Slope and Ditch Paving (Reinforced)	208.000	34.390		
			CY	0.000	0.00	
			660.00000	34.390		22,697.40
0355	515-00120	Waterproofing (Membrane)	3,126.000	0.000		
			SY	904.170	17,179.23	
			19.00000	904.170		17,179.23
0360	518-01004	Bridge Expansion Device (0-4 Inch)	266.000	94.000		
			LF	0.000	0.00	
			350.00000	94.000		32,900.00
0365	601-04550	Concrete Class G	1,521.000	492.880		
			CY	0.000	0.00	
			1,030.00000	492.880		507,666.40
0365		MATERIAL ALLOWANCE Concrete Deck Panels		0.000		
			CY	1,028.120	93,229.92	
			90.68000	1,028.120		93,229.92

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 E-17-GX						
0370	601-40300	Structural Concrete Coating	4,097.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0375	602-00020	Reinforcing Steel (Epoxy Coated)	310,002.000	101,681.920		
			LB	0.000	0.00	
			1.35000	101,681.920		137,270.59
0380	606-01407	Transition Type BR9-GR3	4.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0385	606-10900	Bridge Rail Type 9	435.000	0.000		
			LF	0.000	0.00	
			370.00000	0.000		0.00
0390	607-53137	Fence Chain Link (Special) (36 Inch)	435.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0395	613-00100	1 Inch Electrical Conduit	397.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0400	613-01200	2 Inch Electrical Conduit (Plastic)	802.000	0.000		
			LF	0.000	0.00	
			33.50000	0.000		0.00
0405	613-13100	Luminare Mounting Support System	1.000	0.000		
			L S	0.000	0.00	
			8,500.00000	0.000		0.00
0410	618-01137	Prestressed Concrete I (CBT 37.5)	2,614.000	873.300		
			LF	0.000	0.00	
			395.00000	873.300		344,953.50
0410		MATERIAL ALLOWANCE Stockpiled Girders		0.700		
			LF	0.000	0.00	
			254.81000	0.700		178.37
4000	700-70034	F/A CO#2 - Emergency Repairs on WB I-76 @ York St. (Str E-17-GV)	16,380.100	16,380.100		
			F A	0.000	0.00	
			1.00000	16,380.100		16,380.10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 E-17-GX						
4010	900-00012	Added Item (Foot)/ Pile cut-offs	30.250	30.250		
			LF	0.000	0.00	
			160.00000	30.250		4,840.00
-----						
			CAT 0300	CURRENT AMT	\$ 4,615,686.30	\$ 164,084.15 \$ 1,513,616.08
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0415	620-00005	Field Office (Special)	0.320	0.320		
			EACH	0.000	0.00	
			433,500.00000	0.320		138,720.00
0420	620-00012	Field Laboratory (Class 2)	0.320	0.320		
			EACH	0.000	0.00	
			80,000.00000	0.320		25,600.00
0425	620-00020	Sanitary Facility	0.640	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
-----						
			CAT 0400	CURRENT AMT	\$ 168,800.00	\$ 0.00 \$ 164,320.00
-----						
			PROJECT TOTAL	CURRENT AMT	\$ 9,152,565.62	\$ 475,142.96 \$ 3,093,069.21