

ESTIMATE SUMMARY

 CONTID: C23599-COMBO ESTIMATE NO: 0012 PROG SPEC YR: 2005
 PCN: 23599-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 221.5 DAYS TIME ALLOW: 516 WORK DAYS
 I-76 YORK TO DAHLIA PERCENT TIME: 42.93 ORIG TIME ALLOW: 516 WORK DAYS

PROJECT NO: NHPP 0761-238
 I-76:YORK TO DAHLIA

NAME OF ROAD:

PROJECT COUNTIES: ADAMS

CONTRACTOR:

FLATIRON CONSTRUCTORS, INC.	PAY PERIOD ENDING	05/20/2023	DATE TIME STARTED	05/31/2022
385 Interlocken Crescent #900	DATE LET	03/10/2022	DATE WORK BEGAN	05/31/2022
	DATE AWARDED	03/31/2022	DATE TIME STOPPED	
	DATE CONTRACT EXECUTED	04/15/2022	DATE ACCEPTED	
Broomfield CO 80021 (720)494-8095	DATE NOTICE TO PROCEED	05/31/2022		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 17,883,620.87 PARTICIPATING	\$ 8,899,231.54	\$ 670,860.28
AWARD PROJECT AMT: \$ 25,426,004.45 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 49.76% TOTAL EARNINGS	8,899,231.54	670,860.28
FUNDS AVAILABLE: \$ 8,984,389.33 STOCKPILED MATERIALS	307,064.76	-52,435.70
	GROSS EARNINGS	618,424.58
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-232,476.95	-20,125.81
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	598,298.77
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	598,298.77
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 598,298.77

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C23599-COMBO
 PCN: 23599-BID
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 2
 ESTIMATE RUN 05/31/2023
 14:17:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	Clearing and Grubbing	7.570	6.460		
			ACRE	0.000	0.00	
			20,000.00000	6.460		129,200.00
0010	202-00040	Removal of Electrical Conduit	100.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0015	202-00090	Removal of Delineator	34.000	34.000		
			EACH	0.000	0.00	
			20.00000	34.000		680.00
0020	202-00190	Removal of Concrete Median Cover Material	200.000	124.980		
			SY	0.000	0.00	
			14.00000	124.980		1,749.72
0025	202-00200	Removal of Sidewalk	131.000	0.000		
			SY	0.000	0.00	
			11.00000	0.000		0.00
0030	202-00201	Removal of Curb	48.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
0035	202-00202	Removal of Gutter	119.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0040	202-00203	Removal of Curb and Gutter	205.000	205.000		
			LF	0.000	0.00	
			7.00000	205.000		1,435.00
0045	202-00210	Removal of Concrete Pavement	36,919.000	11,328.000		
			SY	529.500	3,706.50	
			7.00000	11,857.500		83,002.50
0050	202-00220	Removal of Asphalt Mat	59,424.000	34,999.100		
			SY	277.800	1,250.10	
			4.50000	35,276.900		158,746.05
0055	202-00240	Removal of Asphalt Mat (Planing)	7,606.000	362.500		
			SY	0.000	0.00	
			3.50000	362.500		1,268.75

CONTID: C23599-COMBO
 PCN: 23599-BID
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 3
 ESTIMATE RUN 05/31/2023
 14:17:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00250	Removal of Pavement Marking	35,000.000	20,402.600		
			SF	0.000	0.00	
			1.50000	20,402.600		30,603.90
0065	202-00805	Removal of Overhead Sign Structure	2.000	1.000		
			EACH	0.000	0.00	
			7,500.00000	1.000		7,500.00
0070	202-00810	Removal of Ground Sign	32.000	4.000		
			EACH	1.000	100.00	
			100.00000	5.000		500.00
0075	202-00821	Removal of Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0080	202-00827	Removal of Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0085	202-00895	Removal of Impact Attenuator	3.000	3.000		
			EACH	0.000	0.00	
			1,800.00000	3.000		5,400.00
0090	202-01000	Removal of Fence	1,768.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0095	202-01130	Removal of Guardrail Type 3	13,207.000	4,961.000		
			LF	0.000	0.00	
			4.00000	4,961.000		19,844.00
0100	202-01170	Removal of Guardrail Type 7	6,733.000	4,901.000		
			LF	0.000	0.00	
			13.00000	4,901.000		63,713.00
0105	202-01300	Removal of End Anchorage	6.000	3.000		
			EACH	0.000	0.00	
			300.00000	3.000		900.00
0110	202-04002	Clean Culvert	5.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00

CONTID: C23599-COMBO
 PCN: 23599-BID
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 4
 ESTIMATE RUN 05/31/2023
 14:17:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	203-00010	Unclassified Excavation (Complete In Place)	27,053.000	20,740.900		
			CY	0.000	0.00	
			18.00000	20,740.900		373,336.20
0120	203-00050	Unsuitable Material	1,000.000	316.700		
			CY	0.000	0.00	
			22.00000	316.700		6,967.40
0125	203-00062	Embankment Material (Complete In Place) (Special)	19,617.000	15,659.400		
			CY	0.000	0.00	
			19.75000	15,659.400		309,273.15
0130	203-01100	Proof Rolling	600.000	50.000		
			HOURL	5.000	550.00	
			110.00000	55.000		6,050.00
0135	203-01500	Blading	30.000	0.000		
			HOURL	0.000	0.00	
			130.00000	0.000		0.00
0140	203-01550	Dozing	30.000	0.000		
			HOURL	0.000	0.00	
			135.00000	0.000		0.00
0145	203-01594	Combination Loader	30.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0150	203-01597	Potholing	650.000	7.000		
			HOURL	2.500	462.50	
			185.00000	9.500		1,757.50
0155	207-00700	Topsoil (Onsite)	4,073.000	0.000		
			CY	1,736.000	19,096.00	
			11.00000	1,736.000		19,096.00
0160	207-00702	Topsoil (Offsite)	118.000	0.000		
			CY	0.000	0.00	
			55.00000	0.000		0.00
0165	207-00704	Subgrade Soil Preparation	25,091.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00

CONTID: C23599-COMBO
 PCN: 23599-BID
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 5
 ESTIMATE RUN 05/31/2023
 14:17:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	208-00002	Erosion Log Type 1 (12 Inch)	3,000.000	1,240.000		
			LF	0.000	0.00	
			5.00000	1,240.000		6,200.00
0175	208-00020	Silt Fence	16,270.000	5,686.000		
			LF	0.000	0.00	
			1.25000	5,686.000		7,107.50
0180	208-00035	Aggregate Bag	4,000.000	2,079.000		
			LF	0.000	0.00	
			7.25000	2,079.000		15,072.75
0185	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	8.000	7.000		
			EACH	0.000	0.00	
			1,100.00000	7.000		7,700.00
0190	208-00051	Storm Drain Inlet Protection (Type I)	500.000	40.000		
			LF	0.000	0.00	
			10.00000	40.000		400.00
0195	208-00075	Pre-fabricated Vehicle Tracking Pad	6.000	6.000		
			EACH	0.000	0.00	
			2,700.00000	6.000		16,200.00
0200	208-00103	Removal and Disposal of Sediment (Labor)	20.000	20.000		
			HOURL	0.000	0.00	
			60.00000	20.000		1,200.00
0205	208-00105	Removal and Disposal of Sediment (Equipment)	20.000	20.000		
			HOURL	0.000	0.00	
			100.00000	20.000		2,000.00
0210	208-00106	Sweeping (Sediment Removal)	20.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0215	208-00207	Erosion Control Management	546.000	199.000		
			DAY	23.000	230.00	
			10.00000	222.000		2,220.00
0220	208-00400	Water Control	1.000	0.000		
			L S	1.000	1,000.00	
			1,000.00000	1.000		1,000.00

CONTID: C23599-COMBO
 PCN: 23599-BID
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 6
 ESTIMATE RUN 05/31/2023
 14:17:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	210-00815	Reset Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0230	211-03005	Dewatering	1.000	0.000		
			L S	0.000	0.00	
			1,000.00000	0.000		0.00
0235	212-00700	Organic Fertilizer	3,900.000	0.000		
			LB	0.000	0.00	
			0.35000	0.000		0.00
0240	212-00701	Compost (Mechanically Applied)	211.000	0.000		
			CY	0.000	0.00	
			39.00000	0.000		0.00
0245	212-00702	Biotic Soil Amendments (Hydraulically Applied)	650.000	0.000		
			LB	0.000	0.00	
			1.50000	0.000		0.00
0250	212-00703	Humate	1,300.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
0255	212-00706	Seeding (Native) Drill	3.250	0.000		
			ACRE	0.000	0.00	
			500.00000	0.000		0.00
0260	212-00707	Seeding (Native) Hydraulic	3.250	0.000		
			ACRE	0.000	0.00	
			1,000.00000	0.000		0.00
0265	212-00709	Seeding (Wetland) Drill	0.050	0.000		
			ACRE	0.000	0.00	
			15,500.00000	0.000		0.00
0270	213-00002	Mulching (Weed Free Hay)	1.910	0.000		
			ACRE	0.000	0.00	
			1,100.00000	0.000		0.00
0275	213-00012	Spray-on Mulch Blanket	0.290	0.000		
			ACRE	0.000	0.00	
			5,500.00000	0.000		0.00

CONTID: C23599-COMBO
 PCN: 23599-BID
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 7
 ESTIMATE RUN 05/31/2023
 14:17:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	213-00061	Mulch Tackifier	230.000	0.000		
			LB	0.000	0.00	
			3.50000	0.000		0.00
0285	216-00101	Soil Retention Blanket (Straw-Coconut) (Photodegradable Clas	21,975.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0290	217-00020	Herbicide Treatment	40.000	0.000		
			HOURL	0.000	0.00	
			185.00000	0.000		0.00
0295	240-00000	Wildlife Biologist	250.000	92.000		
			HOURL	0.000	0.00	
			120.00000	92.000		11,040.00
0300	240-00010	Removal of Nests	80.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0305	240-00020	Netting	300.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0310	240-00100	Prairie Dog Management	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
0315	250-00050	Monitoring Technician	30.000	0.000		
			HOURL	0.000	0.00	
			115.00000	0.000		0.00
0320	250-00110	Health and Safety Officer	20.000	0.000		
			HOURL	0.000	0.00	
			125.00000	0.000		0.00
0325	304-06007	Aggregate Base Course (Class 6)	13,646.000	7,258.700		
			CY	209.500	8,589.50	
			41.00000	7,468.200		306,196.20
0330	306-01000	Reconditioning	42,581.000	17,623.300		
			SY	0.000	0.00	
			2.20000	17,623.300		38,771.26

CONTID: C23599-COMBO
 PCN: 23599-BID
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 8
 ESTIMATE RUN 05/31/2023
 14:17:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	421.000	0.000		
			TON	174.220	43,555.00	
			250.00000	174.220		43,555.00
0340	403-09221	Stone Matrix Asphalt (Fibers)(Asphalt)	1,937.000	0.000		
			TON	186.370	34,478.45	
			185.00000	186.370		34,478.45
0345	403-33841	Hot Mix Asphalt (Grading S) (100) (PG 64-22)	1,837.000	0.000		
			TON	986.000	98,600.00	
			100.00000	986.000		98,600.00
0350	403-40000	HMA Safety Edge	360.000	0.000		
			LF	295.000	5,900.00	
			20.00000	295.000		5,900.00
0355	411-10255	Emulsified Asphalt (Slow-Setting)	1,088.000	0.000		
			GAL	157.500	590.63	
			3.75000	157.500		590.63
0360	412-00800	Concrete Pavement (8 Inch)	40.000	0.000		
			SY	0.000	0.00	
			90.00000	0.000		0.00
0365	412-01050	Concrete Pavement (10-1/2 Inch)	55,399.000	40,028.000		
			SY	529.500	41,301.00	
			78.00000	40,557.500		3,163,485.00
0365		MATERIAL ALLOWANCE Dowel bars and tie bars for PCCP		15,371.000		
			SY	-529.500	-4,585.47	
			8.66000	14,841.500		128,527.39
0370	412-02000	Concrete Safety Edge	4,153.000	1,866.000		
			LF	0.000	0.00	
			4.00000	1,866.000		7,464.00
0375	503-00018	Drilled Shaft (18 Inch)	16.000	0.000		
			LF	3.500	735.00	
			210.00000	3.500		735.00
0380	503-00024	Drilled Shaft (24 Inch)	8.000	0.000		
			LF	0.000	0.00	
			410.00000	0.000		0.00

CONTID: C23599-COMBO
 PCN: 23599-BID
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 9
 ESTIMATE RUN 05/31/2023
 14:17:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0385	503-00036	Drilled Shaft (36 Inch)	19.000	0.000		
			LF	19.000	8,835.00	
			465.00000	19.000		8,835.00
0390	503-00042	Drilled Shaft (42 Inch)	17.000	0.000		
			LF	17.000	9,350.00	
			550.00000	17.000		9,350.00
0395	503-00048	Drilled Shaft (48 Inch)	36.000	0.000		
			LF	0.000	0.00	
			600.00000	0.000		0.00
0400	507-00000	Concrete Slope and Ditch Paving	6.500	0.000		
			CY	2.200	4,180.00	
			1,900.00000	2.200		4,180.00
0405	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System)	9,297.000	0.000		
			LF	3,577.000	134,137.50	
			37.50000	3,577.000		134,137.50
0405		MATERIAL ALLOWANCE Guardrail materials		9,297.000		
			LF	-3,577.000	-38,345.44	
			10.72000	5,720.000		61,318.40
0410	606-00305	Guardrail Type 3 (Special)	949.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00
0410		MATERIAL ALLOWANCE Guardrail Materials		949.000		
			LF	0.000	0.00	
			10.72000	949.000		10,173.28
0415	606-00910	Guardrail Type 9 (Style CA)	958.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00
0420	606-00915	Guardrail Type 9 (Style CG)	8,231.000	0.000		
			LF	0.000	0.00	
			96.00000	0.000		0.00
0425	606-00917	Guardrail Type 9 (Style CG) (Special)	186.000	0.000		
			LF	0.000	0.00	
			235.00000	0.000		0.00

CONTID: C23599-COMBO
 PCN: 23599-BID
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 10
 ESTIMATE RUN 05/31/2023
 14:17:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY							
0430	606-00931	Guardrail Type 9 (Style CD) (Special)	80.000		0.000		
			LF		0.000	0.00	
				370.00000	0.000		0.00
0435	606-00940	Guardrail Type 9 (Style CE)	521.000		0.000		
			LF		0.000	0.00	
				180.00000	0.000		0.00
0440	606-01340	End Anchorage Type 3D	5.000		0.000		
			EACH		3.000	3,300.00	
				1,100.00000	3.000		3,300.00
0440		MATERIAL ALLOWANCE Guardrail materials			5.000		
			EACH		-3.000	-1,446.48	
				482.16000	2.000		964.32
0445	606-01370	Transition Type 3G	6.000		0.000		
			EACH		1.000	4,500.00	
				4,500.00000	1.000		4,500.00
0445		MATERIAL ALLOWANCE Guardrail materials			6.000		
			EACH		-1.000	-1,829.02	
				1,829.02000	5.000		9,145.10
0450	606-01372	Transition Type GR9-GR3	1.000		0.000		
			EACH		0.000	0.00	
				5,900.00000	0.000		0.00
0455	606-01380	Transition Type 3H	8.000		0.000		
			EACH		3.000	4,800.00	
				1,600.00000	3.000		4,800.00
0455		MATERIAL ALLOWANCE Guardrail materials			8.000		
			EACH		-3.000	-2,014.47	
				671.49000	5.000		3,357.45
0460	606-02003	End Anchorage (Nonflared)	3.000		0.000		
			EACH		2.000	8,000.00	
				4,000.00000	2.000		8,000.00
0460		MATERIAL ALLOWANCE Guardrail materials			3.000		
			EACH		-2.000	-4,214.82	
				2,107.41000	1.000		2,107.41

CONTID: C23599-COMBO
 PCN: 23599-BID
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 11
 ESTIMATE RUN 05/31/2023
 14:17:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0465	606-02005	End Anchorage (Flared)	1.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0465		MATERIAL ALLOWANCE Guardrail materials		0.000		
			EACH	0.000	0.00	
			2,227.86000	0.000		0.00
0465		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			2,107.41000	1.000		2,107.41
0470	607-11525	Fence (Plastic)	2,390.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0475	609-60011	Curb Type 6 (Section M)	1,040.000	0.000		
			LF	792.000	41,976.00	
			53.00000	792.000		41,976.00
0480	610-00030	Median Cover Material (Concrete)	1,800.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0485	612-00001	Delineator (Type I)	350.000	0.000		
			EACH	0.000	0.00	
			33.00000	0.000		0.00
0490	612-00003	Delineator (Type III)	5.000	0.000		
			EACH	0.000	0.00	
			38.00000	0.000		0.00
0495	613-00200	2 Inch Electrical Conduit	310.000	0.000		
			LF	310.000	14,260.00	
			46.00000	310.000		14,260.00
0500	613-00206	2 Inch Electrical Conduit (Bored)	725.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00
0505	613-00400	4 Inch Electrical Conduit	200.000	0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00

CONTID: C23599-COMBO
 PCN: 23599-BID
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 12
 ESTIMATE RUN 05/31/2023
 14:17:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0510	613-00408	4 Inch Electrical Conduit (Bored)	1,600.000	0.000		
			LF	0.000	0.00	
			38.00000	0.000		0.00
0515	613-01100	1 Inch Electrical Conduit (Plastic)	397.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0520	613-01200	2 Inch Electrical Conduit (Plastic)	600.000	0.000		
			LF	0.000	0.00	
			33.50000	0.000		0.00
0525	613-07001	Type One Pull Box	5.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0530	613-07003	Type Three Pull Box	12.000	0.000		
			EACH	3.000	5,100.00	
			1,700.00000	3.000		5,100.00
0535	613-07004	Type Four Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			2,550.00000	0.000		0.00
0540	613-10000	Wiring	1.000	0.000		
			L S	0.000	0.00	
			130,000.00000	0.000		0.00
0545	613-50100	Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			7,300.00000	0.000		0.00
0550	614-00011	Sign Panel (Class I)	51.000	0.000		
			SF	0.000	0.00	
			31.00000	0.000		0.00
0555	614-00012	Sign Panel (Class II)	248.000	0.000		
			SF	0.000	0.00	
			33.00000	0.000		0.00
0560	614-00013	Sign Panel (Class III)	563.000	0.000		
			SF	0.000	0.00	
			34.00000	0.000		0.00

CONTID: C23599-COMBO
 PCN: 23599-BID
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 13
 ESTIMATE RUN 05/31/2023
 14:17:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0565	614-01026	Steel Signpost (W 10x26)	45.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0570	614-01226	Steel Signpost (W 12x26)	46.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00
0575	614-01502	Steel Sign Support (2-Inch Round)(Post & Socket)	20.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0580	614-01554	Steel Signpost (4 Inch Round) (Slipbase)	36.000	0.000		
			LF	0.000	0.00	
			83.00000	0.000		0.00
0585	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	25.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0590	614-03006	Concrete Footing (Type 6)	2.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0595	614-03007	Concrete Footing (Type 7)	2.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0600	614-31800	Monotube Overhead Sign Cantilever (18 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			47,000.00000	0.000		0.00
0605	614-32000	Monotube Overhead Sign Cantilever (20 Inch Diameter)	2.000	0.000		
			EACH	0.000	0.00	
			51,000.00000	0.000		0.00
0610	614-70024	1310nm SFP Optic Module	4.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0615	614-70030	Optical Attenuator	4.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0620	614-70225	Traffic Signal Face (12-12)	2.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0625	614-70336	Traffic Signal Face (12-12-12)	4.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0630	614-72830	Communications Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			16,000.00000	0.000		0.00
0635	614-72884	Traffic Signal Vehicle Detector (Micro Wave Type)	2.000	0.000		
			EACH	0.000	0.00	
			17,300.00000	0.000		0.00
0640	614-72887	Microwave Vehicle Radar Detector	1.000	0.000		
			EACH	0.000	0.00	
			12,800.00000	0.000		0.00
0645	614-80000	Flashing Beacon	2.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
0650	614-81000	Traffic Signal-Light Pole Steel	2.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0655	614-81145	Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			30,000.00000	0.000		0.00
0660	614-85001	Impact Attenuator	4.000	0.000		
			EACH	0.000	0.00	
			39,000.00000	0.000		0.00
0660		MATERIAL ALLOWANCE Impact Attenuator		4.000		
			EACH	0.000	0.00	
			22,341.00000	4.000		89,364.00
0665	614-86007	Serial to IP Converter	1.000	0.000		
			EACH	0.000	0.00	
			3,900.00000	0.000		0.00

CONTID: C23599-COMBO
 PCN: 23599-BID
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 15
 ESTIMATE RUN 05/31/2023
 14:17:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0670	614-86250	Ramp Metering Controller	1.000	0.000		
			EACH	0.000	0.00	
			7,900.00000	0.000		0.00
0675	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	225.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0680	614-87012	Fiber Optic Termination Panel (12 Fiber)	1.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0685	614-87015	Buffer Tube Fan Out Kit	1.000	0.000		
			EACH	0.000	0.00	
			190.00000	0.000		0.00
0690	614-87320	Closed Circuit Television	1.000	0.000		
			EACH	0.000	0.00	
			5,900.00000	0.000		0.00
0695	614-87350	Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			6,100.00000	0.000		0.00
0700	614-87400	Breakaway Tapered ITS Pole Steel (30 Feet) xx	1.000	0.000		
			EACH	0.000	0.00	
			8,300.00000	0.000		0.00
0705	614-87512	Splice Fiber Optic Cable (12 Strand)	1.000	0.000		
			EACH	0.000	0.00	
			1,250.00000	0.000		0.00
0710	614-87692	Ethernet Switch Type II	1.000	0.000		
			EACH	0.000	0.00	
			6,400.00000	0.000		0.00
0715	621-00450	Detour Pavement	4,716.500	4,716.500		
			SY	0.000	0.00	
			58.00000	4,716.500		273,557.00
0720	624-20301	Detour Drainage Pipe (Class 0)	1.000	0.000		
			L S	0.000	0.00	
			7,500.00000	0.000		0.00

CONTID: C23599-COMBO
 PCN: 23599-BID
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 16
 ESTIMATE RUN 05/31/2023
 14:17:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0725	625-00000	Construction Surveying	1.000	0.700		
			L S	0.000	0.00	
			188,000.00000	0.700		131,600.00
0730	626-00000	Mobilization	1.000	1.000		
			L S	0.000	0.00	
			1,150,000.00000	1.000		1,150,000.00
0735	626-01113	Public Information Management (Tier III)	800.000	342.000		
			DAY	28.000	3,500.00	
			125.00000	370.000		46,250.00
0740	627-00008	Modified Epoxy Pavement Marking	324.000	0.000		
			GAL	0.000	0.00	
			150.00000	0.000		0.00
0745	627-00013	Pavement Marking Paint (High Build)	2,510.000	893.100		
			GAL	0.000	0.00	
			80.00000	893.100		71,448.00
0750	627-01010	Preformed Plastic Pavement Marking (Type I)(Inlaid)	6,008.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
0755	627-01011	Preformed Plastic Pavement Marking (Contrast)(Inlaid)	3,004.000	0.000		
			SF	0.000	0.00	
			18.50000	0.000		0.00
0760	627-02010	Preformed Plastic Pavement Marking (Type II) (Inlaid)	352.000	0.000		
			SF	0.000	0.00	
			25.00000	0.000		0.00
0765	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	68.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0770	630-00000	Flagging	1,500.000	956.750		
			HOUR	163.000	6,357.00	
			39.00000	1,119.750		43,670.25
0775	630-00007	Traffic Control Inspection	141.000	93.000		
			DAY	5.000	850.00	
			170.00000	98.000		16,660.00

CONTID: C23599-COMBO
 PCN: 23599-BID
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 17
 ESTIMATE RUN 05/31/2023
 14:17:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0780	630-00012	Traffic Control Management	352.000	140.000		
			DAY	16.000	25,600.00	
			1,600.00000	156.000		249,600.00
0785	630-00015	Uniformed Traffic Control Coordination	150.000	0.000		
			HOUR	0.000	0.00	
			11.00000	0.000		0.00
0790	630-00030	Courtesy Patrol	0.000	0.000		
			DAY	0.000	0.00	
			1,490.00000	0.000		0.00
0795	630-00040	Traffic Incident Management Plan Development	0.000	0.000		
			L S	0.000	0.00	
			3,300.00000	0.000		0.00
0800	630-00041	Traffic Incident Management Plan Implementation	0.000	0.000		
			MON	0.000	0.00	
			450.00000	0.000		0.00
0805	630-80001	Flashing Beacon (Portable)	61.000	14.500		
			EACH	0.000	0.00	
			1,050.00000	14.500		15,225.00
0810	630-80335	Barricade (Type 3 M-A) (Temporary)	55.000	15.500		
			EACH	0.000	0.00	
			110.00000	15.500		1,705.00
0815	630-80341	Construction Traffic Sign (Panel Size A)	281.000	69.500		
			EACH	0.000	0.00	
			110.00000	69.500		7,645.00
0820	630-80342	Construction Traffic Sign (Panel Size B)	183.000	91.500		
			EACH	0.000	0.00	
			110.00000	91.500		10,065.00
0825	630-80343	Construction Traffic Sign (Panel Size C)	72.000	33.500		
			EACH	0.000	0.00	
			110.00000	33.500		3,685.00
0830	630-80344	Construction Traffic Sign (Special)	520.000	89.000		
			SF	0.000	0.00	
			28.00000	89.000		2,492.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0835	630-80354	Vertical Panel (With Light) (Steady Burn)	250.000	52.000		
			EACH	0.000	0.00	
			55.00000	52.000		2,860.00
0840	630-80355	Portable Message Sign Panel	9.000	3.000		
			EACH	0.000	0.00	
			11,000.00000	3.000		33,000.00
0845	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	11.000	3.000		
			EACH	0.000	0.00	
			4,200.00000	3.000		12,600.00
0850	630-80363	Drum Channelizing Device (With Light) (Flashing)	50.000	0.000		
			EACH	0.000	0.00	
			85.00000	0.000		0.00
0855	630-80364	Drum Channelizing Device (With Light) (Steady Burn)	196.000	98.000		
			EACH	0.000	0.00	
			85.00000	98.000		8,330.00
0860	630-80367	Portable Traffic Speed Monitor	2.000	1.000		
			EACH	0.000	0.00	
			4,200.00000	1.000		4,200.00
0865	630-80370	Barrier (Temporary)	29,754.000	14,877.000		
			LF	0.000	0.00	
			25.00000	14,877.000		371,925.00
0870	630-80372	Concrete Barrier (Temporary) (Furnish and Install)	1,126.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0875	630-80378	Glare Screen (Temporary)	18,000.000	1,080.000		
			LF	1,250.000	22,500.00	
			18.00000	2,330.000		41,940.00
0880	630-80380	Traffic Cone	300.000	125.000		
			EACH	0.000	0.00	
			11.00000	125.000		1,375.00
0885	630-85010	Impact Attenuator (Temporary)	14.000	3.000		
			EACH	0.000	0.00	
			5,000.00000	3.000		15,000.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0890	630-85041	Mobile Attenuator	200.000	88.000		
			DAY	6.000	3,060.00	
			510.00000	94.000		47,940.00
0895	632-00000	Night Work Lighting	1.000	0.700		
			L S	0.000	0.00	
			80,000.00000	0.700		56,000.00
0900	700-70010	F/A Minor Contract Revisions	510,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0905	700-70013	F/A Concrete Pavement Incentive	130,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0910	700-70016	F/A Fuel Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0915	700-70018	F/A Roadway Smoothness Incentive	70,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0920	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0925	700-70023	F/A On-The-Job Trainee	16,270.000	16,270.000		
			F A	0.000	0.00	
			1.00000	16,270.000		16,270.00
0930	700-70031	F/A Interim Surface Repair	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0935	700-70034	F/A EMBANKMENT MATERIAL FRICTION ANGLE TESTING	12,000.000	3,074.000		
			F A	0.000	0.00	
			1.00000	3,074.000		3,074.00
0940	700-70082	F/A Furnish & Install Electrical Service	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0945	700-70111	Project First Program	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0950	700-70380	F/A Erosion Control	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0955	700-70587	F/A Hazardous Waste Disposal xx	7,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0960	700-70589	F/A Environmental Health & Safety Management	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0965	700-70596	Standing Dispute Review Board	25,000.000	3,725.000		
			F A	0.000	0.00	
			1.00000	3,725.000		3,725.00
3000	630-00003	Uniformed Traf Ctrl	100.000	0.000		
			HOURL	0.000	0.00	
			170.00000	0.000		0.00
3005	900-00006	Added Item (Dollar)/ Violation of Working Time Limitation_2022-07-07	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
3010	203-01622	Sweeping (With Pickup Broom)	200.000	34.280		
			HOURL	10.000	2,050.00	
			205.00000	44.280		9,077.40
3015	208-00107	Rem Trash	200.000	12.500		
			HOURL	22.500	3,896.10	
			173.16000	35.000		6,060.60
3020	630-80360	Drum Channel Dev	330.000	0.000		
			EACH	0.000	0.00	
			57.50000	0.000		0.00
4030	900-00005	Added Item (Day)/ Courtesy Patrol	675.000	223.000		
			DAY	20.000	29,800.00	
			1,490.00000	243.000		362,070.00

CONTID: C23599-COMBO
 PCN: 23599-BID
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/31/2023

ESTIMATE NO: 0012

14:17:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
4035	900-00014	Added Item (Lump Sum)/ Traffic Incident Management Plan Development	1.000	1.000		
			L S	0.000	0.00	
			3,300.00000	1.000		3,300.00
4040	900-00019	Added Item (Month)/ Traffic Incident Management Plan Implementation	24.000	11.000		
			MON	0.000	0.00	
			450.00000	11.000		4,950.00

			CAT 0200	CURRENT AMT	\$17,027,552.97 \$	543,760.58 \$ 8,563,741.47
CAT NO0301 E-17-AEA						
0970	202-00240	Removal of Asphalt Mat (Planing)	3,286.000	169.200		
			SY	0.000	0.00	
			3.50000	169.200		592.20
0975	202-00425	Removal of Bridge Railing	29.000	14.500		
			LF	0.000	0.00	
			125.00000	14.500		1,812.50
0980	202-00503	Removal of Portions of Present Structure	55.000	14.110		
			SY	0.000	0.00	
			230.00000	14.110		3,245.30
0985	206-00000	Structure Excavation	47.000	31.670		
			CY	0.000	0.00	
			27.00000	31.670		855.09
0990	206-00100	Structure Backfill (Class 1)	37.000	12.300		
			CY	0.000	0.00	
			43.00000	12.300		528.90
0995	210-01200	Reset End Anchorage	2.000	0.000		
			EACH	0.000	0.00	
			1,650.00000	0.000		0.00
1000	403-09221	Stone Matrix Asphalt (Fibers)(Asphalt)	361.000	0.000		
			TON	0.000	0.00	
			185.00000	0.000		0.00
1005	411-10255	Emulsified Asphalt (Slow-Setting)	82.000	0.000		
			GAL	0.000	0.00	
			3.75000	0.000		0.00

CONTID: C23599-COMBO
 PCN: 23599-BID
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 22
 ESTIMATE RUN 05/31/2023
 14:17:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	

CAT NO0301 E-17-AEA							
1010	518-01004	Bridge Expansion Device (0-4 Inch)	174.000	118.000			
			LF	0.000	0.00		
			350.00000	118.000		41,300.00	
1015	601-03040	Concrete Class D (Bridge)	40.000	27.730			
			CY	0.000	0.00		
			820.00000	27.730		22,738.60	
1020	601-40301	Structural Concrete Coating	194.000	0.000			
			SF	0.000	0.00		
			1.10000	0.000		0.00	
1025	602-00020	Reinforcing Steel (Epoxy Coated)	6,160.000	4,795.730			
			LB	0.000	0.00		
			1.35000	4,795.730		6,474.24	
1030	606-10700	Bridge Rail Type 7	29.000	0.000			
			LF	29.000	5,800.00		
			200.00000	29.000		5,800.00	
1035	606-10705	Bridge Rail Type 7 (Special)	15.000	0.000			
			LF	0.000	0.00		
			250.00000	0.000		0.00	

			CAT 0301	CURRENT AMT \$	212,807.90 \$	5,800.00 \$	83,346.83
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1040	620-00005	Field Office (Special)	0.680	0.680			
			EACH	0.000	0.00		
			433,500.00000	0.680		294,780.00	
1045	620-00012	Field Laboratory (Class 2)	0.680	0.680			
			EACH	0.000	0.00		
			80,000.00000	0.680		54,400.00	
1050	620-00020	Sanitary Facility	1.360	1.000			
			EACH	0.000	0.00		
			7,000.00000	1.000		7,000.00	

			CAT 0400	CURRENT AMT \$	358,700.00 \$	0.00 \$	356,180.00
CAT NO1300 PERMANENT WATER QUALITY							
1055	202-00001	Removal of Structure	1.000	1.000			
			EACH	0.000	0.00		
			2,500.00000	1.000		2,500.00	

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 PERMANENT WATER QUALITY						
1060	202-00019	Removal of Inlet	3.000	3.000		
			EACH	0.000	0.00	
			1,800.00000	3.000		5,400.00
1065	202-00023	Removal of Embankment Protector Type 3	5.000	0.000		
			EACH	3.000	2,550.00	
			850.00000	3.000		2,550.00
1070	202-00024	Removal of Embankment Protector Type 5	2.000	1.000		
			EACH	0.000	0.00	
			1,050.00000	1.000		1,050.00
1075	202-00027	Removal of Riprap	209.000	0.000		
			SY	209.000	3,135.00	
			15.00000	209.000		3,135.00
1080	202-00035	Removal of Pipe	782.000	548.000		
			LF	0.000	0.00	
			28.00000	548.000		15,344.00
1085	202-00037	Removal of End Section	2.000	0.000		
			EACH	2.000	1,200.00	
			600.00000	2.000		1,200.00
1090	202-00201	Removal of Curb	18.000	18.000		
			LF	0.000	0.00	
			6.50000	18.000		117.00
1095	202-04001	Plug Culvert	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
1100	206-00000	Structure Excavation	916.000	592.000		
			CY	0.000	0.00	
			27.00000	592.000		15,984.00
1105	206-00060	Structure Backfill (Special) (Flow-Fill)	60.000	0.000		
			CY	0.000	0.00	
			150.00000	0.000		0.00
1110	206-00530	Filter Material (Class C)	117.000	0.000		
			CY	117.000	8,775.00	
			75.00000	117.000		8,775.00

CONTID: C23599-COMBO
 PCN: 23599-BID
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 24
 ESTIMATE RUN 05/31/2023
 14:17:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 PERMANENT WATER QUALITY						
1115	210-02900	Relay Riprap	120.000	60.000		
			CY	60.000	2,100.00	
			35.00000	120.000		4,200.00
1120	210-04020	Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
1125	213-00700	Landscape Boulder	180.000	0.000		
			EACH	180.000	35,100.00	
			195.00000	180.000		35,100.00
1130	420-00113	Geotextile (Drainage) (Class 2)	22.000	8.000		
			SY	0.000	0.00	
			44.00000	8.000		352.00
1135	506-00409	Soil Riprap (9 Inch)	19.000	0.000		
			CY	15.000	2,400.00	
			160.00000	15.000		2,400.00
1140	603-05018	18 Inch Reinforced Concrete End Section	2.000	1.000		
			EACH	0.000	0.00	
			1,900.00000	1.000		1,900.00
1145	603-05024	24 Inch Reinforced Concrete End Section	2.000	1.000		
			EACH	0.000	0.00	
			2,100.00000	1.000		2,100.00
1150	603-05118	23x14 Inch Reinforced Concrete End Section Elliptical	1.000	1.000		
			EACH	0.000	0.00	
			2,250.00000	1.000		2,250.00
1155	604-26005	Vane Grate Inlet (Double) (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,900.00000	1.000		3,900.00
1160	604-30015	Manhole Slab Base (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			9,100.00000	1.000		9,100.00
1165	609-60011	Curb Type 6 (Section M)	210.000	0.000		
			LF	0.000	0.00	
			53.00000	0.000		0.00

CONTID: C23599-COMBO
 PCN: 23599-BID
 PROJECT: NHPP 0761-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 25
 ESTIMATE RUN 05/31/2023
 14:17:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO1300 PERMANENT WATER QUALITY						
1170	615-00030	Embankment Protector Type 3	5.000	0.000		
			EACH	2.000	4,400.00	
			2,200.00000	2.000		4,400.00
1175	615-00050	Embankment Protector Type 5	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
1180	624-27015	15 Inch Drainage Pipe (Class 7)	137.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
1185	624-27024	24 Inch Drainage Pipe (Class 7)	143.000	100.000		
			LF	0.000	0.00	
			105.00000	100.000		10,500.00
1190	624-29015	15 Inch Drainage Pipe (Class 9)	276.000	0.000		
			LF	156.000	9,204.00	
			59.00000	156.000		9,204.00
1195	624-29018	18 Inch Drainage Pipe (Class 9)	163.000	119.000		
			LF	0.000	0.00	
			79.00000	119.000		9,401.00
1200	624-29024	24 Inch Drainage Pipe (Class 9)	155.000	114.000		
			LF	0.000	0.00	
			105.00000	114.000		11,970.00
1205	624-49018	18 Inch Equivalent Drainage Pipe Elliptical (Class 9)	589.000	589.000		
			LF	0.000	0.00	
			64.00000	589.000		37,696.00

		CAT 1300	CURRENT AMT	\$ 284,560.00	\$ 68,864.00	\$ 203,028.00

		PROJECT TOTAL	CURRENT AMT	\$17,883,620.87	\$ 618,424.58	\$ 9,206,296.30

ESTIMATE SUMMARY

CONTID: C23599-COMBO ESTIMATE NO: 0012 PROG SPEC YR: 2005
 PCN: 23681-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: I-76 YORK TO DAHLIA
 TIME CHARGED: 221.5 DAYS TIME ALLOW: 516 WORK DAYS
 PERCENT TIME: 42.93 ORIG TIME ALLOW: 516 WORK DAYS

PROJECT NO: C0761-239
 I-76 BRIDGE REPLACEMENT OVER YORK

NAME OF ROAD:

PROJECT COUNTIES: ADAMS

CONTRACTOR:

FLATIRON CONSTRUCTORS, INC.
 385 Interlocken Crescent #900
 Broomfield CO 80021 (720)494-8095

PAY PERIOD ENDING 05/20/2023 DATE TIME STARTED 05/31/2022
 DATE LET 03/10/2022 DATE WORK BEGAN 05/31/2022
 DATE AWARDED 03/31/2022 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 04/15/2022 DATE ACCEPTED
 DATE NOTICE TO PROCEED 05/31/2022

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 9,095,240.68 PARTICIPATING	\$ 164,320.00	\$ 0.00
AWARD PROJECT AMT: \$ 25,426,004.45 NON-PARTICIPATING	5,553,624.83	81,720.35
PERCENT COMPLETE: 62.87% TOTAL EARNINGS	5,717,944.83	81,720.35
FUNDS AVAILABLE: \$ 3,377,295.85 STOCKPILED MATERIALS	232,161.43	-13,366.49
TOTAL CLAIMS: \$ 0.00 GROSS EARNINGS	5,950,106.26	68,353.86
RETAINAGE	-137,038.34	-2,451.61
SECURITIES ENCUMBERED	0.00	0.00
NET EARNINGS	5,813,067.92	65,902.25
LIQUIDATED DAMAGES	0.00	0.00
AUTOPAY ADJUSTMENT	0.00	0.00
AMOUNT DUE	5,813,067.92	65,902.25
OTHER ADJUSTMENTS	0.00	0.00
PAYMENT DUE		\$ 65,902.25

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00201	Removal of Curb	205.000	0.000		
		LF		0.000	0.00	
			6.50000	0.000		0.00
0010	202-00210	Removal of Concrete Pavement	2,611.000	2,611.000		
		SY		0.000	0.00	
			7.00000	2,611.000		18,277.00
0015	202-00220	Removal of Asphalt Mat	9,934.000	0.000		
		SY		0.000	0.00	
			4.50000	0.000		0.00
0020	202-00895	Removal of Impact Attenuator	1.000	1.000		
		EACH		0.000	0.00	
			1,800.00000	1.000		1,800.00
0025	202-01000	Removal of Fence	118.000	0.000		
		LF		0.000	0.00	
			6.00000	0.000		0.00
0030	202-01130	Removal of Guardrail Type 3	3,681.000	1,864.000		
		LF		0.000	0.00	
			4.00000	1,864.000		7,456.00
0035	202-01170	Removal of Guardrail Type 7	533.000	0.000		
		LF		0.000	0.00	
			13.00000	0.000		0.00
0040	202-01300	Removal of End Anchorage	3.000	1.000		
		EACH		0.000	0.00	
			300.00000	1.000		300.00
0045	203-00010	Unclassified Excavation (Complete In Place)	6,763.000	5,185.000		
		CY		0.000	0.00	
			18.00000	5,185.000		93,330.00
0050	203-00050	Unsuitable Material	718.780	718.780		
		CY		0.000	0.00	
			22.00000	718.780		15,813.16
0055	203-00062	Embankment Material (Complete In Place) (Special)	4,904.000	4,633.480		
		CY		0.000	0.00	
			19.75000	4,633.480		91,511.23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	304-06007	Aggregate Base Course (Class 6)	2,500.000	1,028.400		
			CY	0.000	0.00	
			41.00000	1,028.400		42,164.40
0065	306-01000	Reconditioning	7,302.000	0.000		
			SY	0.000	0.00	
			2.20000	0.000		0.00
0070	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	61.000	0.000		
			TON	32.320	8,080.00	
			250.00000	32.320		8,080.00
0075	412-01050	Concrete Pavement (10-1/2 Inch)	12,918.000	6,142.700		
			SY	0.000	0.00	
			78.00000	6,142.700		479,130.60
0075		MATERIAL ALLOWANCE Dowel bars and tie bars		6,775.300		
			SY	0.000	0.00	
			8.66000	6,775.300		58,674.10
0080	412-02000	Concrete Safety Edge	718.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0085	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System)	1,506.000	0.000		
			LF	255.000	9,562.50	
			37.50000	255.000		9,562.50
0085		MATERIAL ALLOWANCE Guardrail materials		1,506.000		
			LF	-255.000	-2,733.60	
			10.72000	1,251.000		13,410.72
0090	606-00305	Guardrail Type 3 (Special)	635.000	0.000		
			LF	588.000	24,108.00	
			41.00000	588.000		24,108.00
0090		MATERIAL ALLOWANCE Guardrail materials		635.000		
			LF	-588.000	-6,303.36	
			10.72000	47.000		503.84
0095	606-00350	Guardrail Type 3 (Double) (6-3 Post Spacing)	564.000	0.000		
			LF	0.000	0.00	
			69.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0095		MATERIAL ALLOWANCE Guardrail materials		564.000		
			LF	0.000	0.00	
				21.45000	564.000	12,097.80
0100	606-00910	Guardrail Type 9 (Style CA)		456.000	0.000	
			LF	0.000	0.00	
				90.00000	0.000	0.00
0105	606-00915	Guardrail Type 9 (Style CG)		529.000	0.000	
			LF	0.000	0.00	
				96.00000	0.000	0.00
0110	606-01370	Transition Type 3G		5.000	0.000	
			EACH	2.000	9,000.00	
				4,500.00000	2.000	9,000.00
0110		MATERIAL ALLOWANCE Guardrail materials		5.000		
			EACH	-2.000	-3,658.04	
				1,829.02000	3.000	5,487.06
0115	606-01380	Transition Type 3H		1.000	0.000	
			EACH	1.000	1,600.00	
				1,600.00000	1.000	1,600.00
0115		MATERIAL ALLOWANCE Guardrail materials		1.000		
			EACH	-1.000	-671.49	
				671.49000	0.000	0.00
0120	606-01460	Median Terminal		1.000	0.000	
			EACH	0.000	0.00	
				11,000.00000	0.000	0.00
0125	606-02003	End Anchorage (Nonflared)		1.000	0.000	
			EACH	0.000	0.00	
				4,000.00000	0.000	0.00
0125		MATERIAL ALLOWANCE Guardrail materials		1.000		
			EACH	0.000	0.00	
				2,107.47000	1.000	2,107.47
0130	608-00006	Concrete Sidewalk (6 Inch)		124.000	0.000	
			SY	0.000	0.00	
				70.00000	0.000	0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0135	609-21010	Curb and Gutter Type 2 (Section I-B)	100.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0140	609-21020	Curb and Gutter Type 2 (Section II-B)	140.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0145	614-85001	Impact Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			39,000.00000	0.000		0.00
0145		MATERIAL ALLOWANCE Impact Attenuator		1.000		
			EACH	0.000	0.00	
			22,341.00000	1.000		22,341.00
0150	621-00450	Detour Pavement	4,787.000	3,770.700		
			SY	0.000	0.00	
			58.00000	3,770.700		218,700.60
0155	626-00000	Mobilization	1.000	1.000		
			L S	0.000	0.00	
			1,150,000.00000	1.000		1,150,000.00
0160	630-00007	Traffic Control Inspection	65.000	43.000		
			DAY	1.000	170.00	
			170.00000	44.000		7,480.00
0165	630-00012	Traffic Control Management	164.000	62.000		
			DAY	6.000	9,600.00	
			1,600.00000	68.000		108,800.00
0170	630-80370	Barrier (Temporary)	3,696.000	903.500		
			LF	0.000	0.00	
			25.00000	903.500		22,587.50
0175	630-80372	Concrete Barrier (Temporary) (Furnish and Install)	4,504.000	550.500		
			LF	0.000	0.00	
			50.00000	550.500		27,525.00
0180	630-80378	Glare Screen (Temporary)	2,094.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0185	630-85010	Impact Attenuator (Temporary)	5.000	2.500		
			EACH	0.000	0.00	
			5,000.00000	2.500		12,500.00
0190	700-70010	F/A Minor Contract Revisions	165,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0195	700-70013	F/A Concrete Pavement Incentive	70,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0200	700-70016	F/A Fuel Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0205	700-70018	F/A Roadway Smoothness Incentive	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0210	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0215	700-70023	F/A On-The-Job Trainee	11,000.000	2,870.000		
			F A	0.000	0.00	
			1.00000	2,870.000		2,870.00
0220	700-70031	F/A Interim Surface Repair	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0225	700-70082	F/A Furnish & Install Electrical Service	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0230	700-70350	F/A Removal of Obstruction	10,000.000	4,733.000		
			F A	0.000	0.00	
			1.00000	4,733.000		4,733.00
0235	700-70589	F/A Environmental Health & Safety Management	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0240	700-70596	Standing Dispute Review Board	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
4005	630-00003	Uniformed Traf Ctrl	400.000	279.750		
			HOOR	0.000	0.00	
			170.00000	279.750		47,557.50
4015	202-01200	Rem High-Tension Cable Barrier	750.000	750.000		
			LF	0.000	0.00	
			10.00000	750.000		7,500.00
4020	606-20010	High-Tension Cable Barrier	750.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
4025	606-21010	End Anchor (High-Tens Cab Bar)	2.000	1.000		
			EACH	0.000	0.00	
			9,000.00000	1.000		9,000.00

			CAT 0200	CURRENT AMT	\$ 4,296,953.08 \$	48,754.01 \$ 2,536,008.48
CAT NO0300 E-17-GX						
0245	202-00026	Removal of Slope and Ditch Paving	1,252.000	757.630		
			SY	0.000	0.00	
			27.00000	757.630		20,456.01
0250	202-00240	Removal of Asphalt Mat (Planing)	3,126.000	0.000		
			SY	0.000	0.00	
			3.50000	0.000		0.00
0255	202-00400	Removal of Bridge	2.000	1.000		
			EACH	0.000	0.00	
			100,000.00000	1.000		100,000.00
0260	206-00000	Structure Excavation	2,613.000	1,669.410		
			CY	0.000	0.00	
			27.00000	1,669.410		45,074.07
0265	206-00100	Structure Backfill (Class 1)	1,641.000	1,093.670		
			CY	0.000	0.00	
			43.00000	1,093.670		47,027.81

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 E-17-GX						
0270	206-00200	Structure Backfill (Class 2)	172.000	23.330		
			CY	53.950	2,319.85	
			43.00000	77.280		3,323.04
0275	206-00360	Mechanical Reinforcement of Soil	1,641.000	1,093.670		
			CY	0.000	0.00	
			20.00000	1,093.670		21,873.40
0280	206-01781	Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			6,000.00000	1.000		6,000.00
0285	206-01782	Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0290	206-01783	Shoring (Area 3)	1.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0295	206-01784	Shoring (Area 4)	1.000	1.000		
			L S	0.000	0.00	
			4,000.00000	1.000		4,000.00
0300	206-01785	Shoring (Area 5)	1.000	1.000		
			L S	0.000	0.00	
			4,000.00000	1.000		4,000.00
0305	206-01786	Shoring (Area 6)	1.000	0.000		
			L S	0.000	0.00	
			4,000.00000	0.000		0.00
0310	403-09221	Stone Matrix Asphalt (Fibers)(Asphalt)	344.000	0.000		
			TON	0.000	0.00	
			185.00000	0.000		0.00
0315	403-33841	Hot Mix Asphalt (Grading S) (100) (PG 64-22)	516.000	165.770		
			TON	0.000	0.00	
			100.00000	165.770		16,577.00
0320	411-10255	Emulsified Asphalt (Slow-Setting)	78.000	0.000		
			GAL	0.000	0.00	
			3.75000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 E-17-GX						
0325	502-00460	Pile Tip	37.000	27.000		
			EACH	0.000	0.00	
			300.00000	27.000		8,100.00
0325		MATERIAL ALLOWANCE Welded pile tips		10.000		
			EACH	0.000	0.00	
			90.00000	10.000		900.00
0330	502-02012	Static Pile Load Test	1.000	1.000		
			EACH	0.000	0.00	
			12,000.00000	1.000		12,000.00
0335	502-11274	Steel Piling (HP 12x74)	1,258.000	886.480		
			LF	0.000	0.00	
			200.00000	886.480		177,296.00
0335		MATERIAL ALLOWANCE Stockpiled H-pile @ 40' lengths		329.930		
			LF	0.000	0.00	
			70.95300	329.930		23,409.52
0340	503-00030	Drilled Shaft (30 Inch)	329.000	262.960		
			LF	0.000	0.00	
			350.00000	262.960		92,036.00
0345	503-00310	Crosshole Sonic Logging Testing	7.000	5.000		
			EACH	0.000	0.00	
			2,500.00000	5.000		12,500.00
0350	507-00100	Concrete Slope and Ditch Paving (Reinforced)	208.000	136.020		
			CY	0.000	0.00	
			660.00000	136.020		89,773.20
0355	515-00120	Waterproofing (Membrane)	3,126.000	2,269.000		
			SY	0.000	0.00	
			19.00000	2,269.000		43,111.00
0360	518-01004	Bridge Expansion Device (0-4 Inch)	266.000	203.000		
			LF	0.000	0.00	
			350.00000	203.000		71,050.00
0365	601-04550	Concrete Class G	492.900	492.880		
			CY	0.000	0.00	
			1,030.00000	492.880		507,666.40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 E-17-GX						
0365		MATERIAL ALLOWANCE Concrete Deck Panels		1,028.120		
			CY	0.000	0.00	
			90.68000	1,028.120		93,229.92
0370	601-40300	Structural Concrete Coating	4,097.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0375	602-00020	Reinforcing Steel (Epoxy Coated)	310,002.000	229,867.330		
			LB	0.000	0.00	
			1.35000	229,867.330		310,320.90
0380	606-01407	Transition Type BR9-GR3	4.000	2.000		
			EACH	0.000	0.00	
			6,000.00000	2.000		12,000.00
0385	606-10900	Bridge Rail Type 9	435.000	216.000		
			LF	0.000	0.00	
			370.00000	216.000		79,920.00
0390	607-53137	Fence Chain Link (Special) (36 Inch)	435.000	0.000		
			LF	216.000	17,280.00	
			80.00000	216.000		17,280.00
0395	613-00100	1 Inch Electrical Conduit	397.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0400	613-01200	2 Inch Electrical Conduit (Plastic)	802.000	242.000		
			LF	0.000	0.00	
			33.50000	242.000		8,107.00
0405	613-13100	Luminare Mounting Support System	1.000	0.000		
			L S	0.000	0.00	
			8,500.00000	0.000		0.00
0410	618-01137	Prestressed Concrete I (CBT 37.5)	2,614.000	1,915.740		
			LF	0.000	0.00	
			395.00000	1,915.740		756,717.30
0410		MATERIAL ALLOWANCE Stockpiled Girders		0.000		
			LF	0.000	0.00	
			254.81000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 E-17-GX						
4000	700-70034	F/A CO#2 - Emergency Repairs on WB I-76 @ York St. (Str E-17-GV)	16,380.100	16,380.100		
			F A	0.000	0.00	
			1.00000	16,380.100		16,380.10
4010	900-00012	Added Item (Foot)/ Pile cut-offs	117.680	117.680		
			LF	0.000	0.00	
			160.00000	117.680		18,828.80
4045	502-02010	Dynamic Pile Test	1.000	1.000		
			EACH	0.000	0.00	
			1,887.50000	1.000		1,887.50
4050	601-03056	Conc CL DF	1,028.100	605.760		
			CY	0.000	0.00	
			1,030.00000	605.760		623,932.80

		CAT 0300	CURRENT AMT	\$ 4,629,487.60 \$	19,599.85 \$	3,249,777.77
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0415	620-00005	Field Office (Special)	0.320	0.320		
			EACH	0.000	0.00	
			433,500.00000	0.320		138,720.00
0420	620-00012	Field Laboratory (Class 2)	0.320	0.320		
			EACH	0.000	0.00	
			80,000.00000	0.320		25,600.00
0425	620-00020	Sanitary Facility	0.640	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00

		CAT 0400	CURRENT AMT	\$ 168,800.00 \$	0.00 \$	164,320.00

		PROJECT TOTAL	CURRENT AMT	\$ 9,095,240.68 \$	68,353.86 \$	5,950,106.25