

ESTIMATE SUMMARY

CONTID: C23605

ESTIMATE NO: 0008 PROG

SPEC YR: 2005

PCN: 23605-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 148.5 DAYS

TIME ALLOW:

704 WORK DAYS

I25 and S ACADEMY BRIDGE REPLACEMENT

PERCENT TIME: 21.09

ORIG TIME ALLOW:

704 WORK DAYS

PROJECT NO:

FBR0252-493

I25 and S ACADEMY BRIDGE REPLACEMENT

NAME OF ROAD:

PROJECT COUNTIES:

EL PASO

CONTRACTOR:

SEMA CONSTRUCTION, INC.

7353 S. EAGLE STREET

PAY PERIOD ENDING

07/30/2022

DATE TIME STARTED 09/08/2021

DATE LET

08/04/2021

DATE WORK BEGAN 11/29/2021

DATE AWARDED

08/20/2021

DATE TIME STOPPED

DATE CONTRACT EXECUTED

09/10/2021

DATE ACCEPTED

CENTENNIAL

CO 80112-42 (303)627-2600

DATE NOTICE TO PROCEED

09/08/2021

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 19,317,040.64 PARTICIPATING	\$ 224,741.75	\$ 0.00
AWARD PROJECT AMT: \$ 18,285,665.17 NON-PARTICIPATING	3,266,271.08	106,456.40
PERCENT COMPLETE: 18.07% TOTAL EARNINGS	3,491,012.83	106,456.40
FUNDS AVAILABLE: \$ 15,826,027.81 STOCKPILED MATERIALS	617,150.50	277,665.17
	GROSS EARNINGS	4,108,163.33
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-45,003.48	-3,193.69
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	4,063,159.85
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	4,063,159.85
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 380,927.88

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C23605
 PCN: 23605-BID
 PROJECT: FBR0252-493

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 09/01/2022
 15:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.300		
			L S	0.000	0.00	
			51,608.18000	0.300		15,482.45
0010	202-00026	Removal of Slope and Ditch Paving	1,560.000	1,560.000		
			SY	0.000	0.00	
			14.26000	1,560.000		22,245.60
0015	202-00040	*Removal of Electrical Conduit	389.000	0.000		
			LF	0.000	0.00	
			8.82000	0.000		0.00
0020	202-00055	*Removal of Fiber Optic Cable	168.000	0.000		
			LF	0.000	0.00	
			4.41000	0.000		0.00
0025	202-00090	*Removal of Delineator	11.000	0.000		
			EACH	0.000	0.00	
			4.35000	0.000		0.00
0030	202-00210	Removal of Concrete Pavement	60.000	0.000		
			SY	0.000	0.00	
			22.86000	0.000		0.00
0035	202-00220	Removal of Asphalt Mat	8,040.000	0.000		
			SY	0.000	0.00	
			7.86000	0.000		0.00
0040	202-00222	Removal of Detour Pavement	3,683.000	0.000		
			SY	0.000	0.00	
			6.62000	0.000		0.00
0045	202-00240	*Removal of Asphalt Mat (Planing)	5,040.000	214.700		
			SY	0.000	0.00	
			4.36000	214.700		936.09
0050	202-00248	*Removal of Rumble Strips	7,110.000	1,901.000		
			LF	0.000	0.00	
			5.61000	1,901.000		10,664.61
0055	202-00250	*Removal of Pavement Marking	17,341.000	3,508.640		
			SF	0.000	0.00	
			1.17000	3,508.640		4,105.11

CONTID: C23605
 PCN: 23605-BID
 PROJECT: FBR0252-493

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 09/01/2022
 15:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00251	*Removal of Pavement Marking (Asphalt Grooving)	2,825.000	0.000		
			SF	0.000	0.00	
			2.02000	0.000		0.00
0065	202-00252	*Removal of Pavement Marking (Concrete Grooving)	2,038.000	0.000		
			SF	0.000	0.00	
			2.20000	0.000		0.00
0070	202-00700	*Removal of Light Standard	1.000	0.000		
			EACH	0.000	0.00	
			551.54000	0.000		0.00
0075	202-00705	*Removal of Light Standard Foundation	1.000	0.000		
			EACH	0.000	0.00	
			496.39000	0.000		0.00
0080	202-00715	*Removal of Closed Circuit Television Pole	1.000	0.000		
			EACH	0.000	0.00	
			551.54000	0.000		0.00
0085	202-00720	*Removal of Closed Circuit Camera	1.000	0.000		
			EACH	0.000	0.00	
			275.77000	0.000		0.00
0090	202-00810	*Removal of Ground Sign	3.000	0.000		
			EACH	0.000	0.00	
			73.87000	0.000		0.00
0095	202-00827	*Removal of Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			220.62000	0.000		0.00
0100	202-01130	*Removal of Guardrail Type 3	4,152.000	1,811.500		
			LF	0.000	0.00	
			4.81000	1,811.500		8,713.32
0105	202-01180	Removal of Median Barrier	182.000	179.000		
			LF	0.000	0.00	
			25.84000	179.000		4,625.36
0110	202-01300	*Removal of End Anchorage	7.000	3.000		
			EACH	0.000	0.00	
			673.59000	3.000		2,020.77

CONTID: C23605
 PCN: 23605-BID
 PROJECT: FBR0252-493

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 09/01/2022
 15:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	202-04001	Plug Culvert	1.000	0.000		
			EACH	0.000	0.00	
			4,657.19000	0.000		0.00
0120	203-00000	*Unclassified Excavation	8,869.000	1,488.890		
			CY	0.000	0.00	
			19.01000	1,488.890		28,303.80
0125	203-01100	Proof Rolling	50.000	1.500		
			HOUR	0.000	0.00	
			114.80000	1.500		172.20
0130	203-01500	Blading Erosion Control	50.000	0.000		
			HOUR	0.000	0.00	
			180.81000	0.000		0.00
0135	203-01510	Backhoe	50.000	0.000		
			HOUR	0.000	0.00	
			191.72000	0.000		0.00
0140	203-01550	Dozing	50.000	0.000		
			HOUR	0.000	0.00	
			181.80000	0.000		0.00
0145	203-01594	Combination Loader	50.000	0.000		
			HOUR	0.000	0.00	
			108.06000	0.000		0.00
0150	203-01597	*Potholing	80.000	3.500		
			HOUR	0.000	0.00	
			487.58000	3.500		1,706.53
0155	203-02330	Laborer Erosion Control	50.000	0.000		
			HOUR	0.000	0.00	
			49.98000	0.000		0.00
0160	206-00520	Filter Material (Class B)	39.000	0.000		
			CY	0.000	0.00	
			225.49000	0.000		0.00
0165	207-00205	Topsoil	1,366.000	0.000		
			CY	0.000	0.00	
			17.64000	0.000		0.00

CONTID: C23605
 PCN: 23605-BID
 PROJECT: FBR0252-493

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 09/01/2022
 15:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	208-00002	*Erosion Log Type 1 (12 Inch)	930.000	475.000		
			LF	120.000	432.00	
			3.60000	595.000		2,142.00
0175	208-00020	*Silt Fence	2,861.000	1,600.000		
			LF	0.000	0.00	
			1.32000	1,600.000		2,112.00
0180	208-00035	*Aggregate Bag	50.000	50.000		
			LF	0.000	0.00	
			6.62000	50.000		331.00
0185	208-00045	Concrete Washout Structure	4.000	3.000		
			EACH	0.000	0.00	
			4,883.99000	3.000		14,651.97
0190	208-00056	*Storm Drain Inlet Protection (Type III)	4.000	2.000		
			EACH	0.000	0.00	
			286.80000	2.000		573.60
0195	208-00070	Vehicle Tracking Pad	3.000	0.000		
			EACH	0.000	0.00	
			3,625.12000	0.000		0.00
0200	208-00071	Maintenance Aggregate (Vehicle Tracking Pad)	75.000	0.000		
			CY	0.000	0.00	
			104.75000	0.000		0.00
0205	208-00075	Pre-fabricated Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			17,135.29000	2.000		34,270.58
0210	208-00106	*Sweeping (Sediment Removal)	160.000	9.000		
			HOUR	0.000	0.00	
			240.75000	9.000		2,166.75
0215	208-00200	Erosion Control Management	1.000	0.106		
			L S	0.021	4,974.99	
			236,904.05000	0.127		30,086.81
0220	208-00400	Water Control	1.000	0.000		
			L S	0.000	0.00	
			58,504.15000	0.000		0.00

CONTID: C23605
 PCN: 23605-BID
 PROJECT: FBR0252-493

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 09/01/2022
 15:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	210-00810	*Reset Ground Sign	4.000	0.000		
			EACH	0.000	0.00	
			418.22000	0.000		0.00
0230	210-04020	Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			2,593.12000	0.000		0.00
0235	212-00006	*Seeding (Native)	3.000	0.000		
			ACRE	0.000	0.00	
			926.60000	0.000		0.00
0240	212-00032	*Soil Conditioning	3.000	0.000		
			ACRE	0.000	0.00	
			3,686.54000	0.000		0.00
0245	213-00003	*Mulching (Weed Free)	2.000	0.000		
			ACRE	0.000	0.00	
			639.80000	0.000		0.00
0250	213-00012	*Spray-on Mulch Blanket	3.000	0.264		
			ACRE	0.000	0.00	
			3,587.26000	0.264		947.04
0255	213-00061	*Mulch Tackifier	224.000	0.000		
			LB	0.000	0.00	
			2.74000	0.000		0.00
0260	240-00010	Removal of Nests	100.000	0.000		
			HOUR	0.000	0.00	
			189.54000	0.000		0.00
0265	240-00020	Netting	3,650.000	0.000		
			SY	0.000	0.00	
			9.50000	0.000		0.00
0270	304-06000	Aggregate Base Course (Class 6)	5,928.000	1,076.640		
			TON	0.000	0.00	
			29.73000	1,076.640		32,008.51
0275	304-08002	Aggregate Base Course (Shoulder Material)	103.000	0.000		
			CY	0.000	0.00	
			193.68000	0.000		0.00

CONTID: C23605
 PCN: 23605-BID
 PROJECT: FBR0252-493

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 09/01/2022
 15:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	133.000	0.000		
			TON	0.000	0.00	
			152.06000	0.000		0.00
0285	403-02000	*Hot Mix Asphalt (Special)	755.990	755.990		
			TON	0.000	0.00	
			84.71000	755.990		64,039.91
0286	403-34741	HMA (Gr SX) (75) (PG 64-22) (SPECIAL)	1,583.000	0.000		
			TON	0.000	0.00	
			84.71000	0.000		0.00
0290	403-09210	*Stone Matrix Asphalt	594.000	0.000		
			TON	0.000	0.00	
			133.28000	0.000		0.00
0295	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	0.000	0.000		
			TON	0.000	0.00	
			85.84000	0.000		0.00
0296	403-34741	HMA (Gr SX) (75) (PG 64-22)	3,449.000	0.000		
			TON	0.000	0.00	
			85.84000	0.000		0.00
0300	403-40000	*HMA Safety Edge	726.000	0.000		
			LF	0.000	0.00	
			8.47000	0.000		0.00
0305	411-10255	*Emulsified Asphalt (Slow-Setting)	1,267.000	283.030		
			GAL	0.000	0.00	
			4.86000	283.030		1,375.53
0310	412-00800	*Concrete Pavement (8 Inch)	7,829.000	0.000		
			SY	0.000	0.00	
			79.76000	0.000		0.00
0315	412-02000	*Concrete Safety Edge	1,701.000	0.000		
			LF	0.000	0.00	
			5.40000	0.000		0.00
0320	420-00112	Geotextile (Drainage) (Class 1)	18.000	0.000		
			SY	0.000	0.00	
			67.59000	0.000		0.00

CONTID: C23605
 PCN: 23605-BID
 PROJECT: FBR0252-493

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 09/01/2022
 15:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0325	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	240.000	0.000		
			LF	0.000	0.00	
			116.30000	0.000		0.00
0330	603-05018	18 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			1,583.09000	0.000		0.00
0335	603-10240	24 Inch Corrugated Steel Pipe	480.000	140.000		
			LF	0.000	0.00	
			72.56000	140.000		10,158.40
0340	603-50018	18 Inch Plastic Pipe	124.000	0.000		
			LF	0.000	0.00	
			93.88000	0.000		0.00
0345	604-13005	Inlet Type 13 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,507.96000	0.000		0.00
0350	604-26005	Vane Grate Inlet (Double) (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			10,618.23000	0.000		0.00
0355	604-30015	Manhole Slab Base (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			6,597.09000	0.000		0.00
0360	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	1,146.000	0.000		
			LF	0.000	0.00	
			31.28000	0.000		0.00
0365	606-00350	*Guardrail Type 3 (Double) (6-3 Post Spacing)	1,174.000	0.000		
			LF	0.000	0.00	
			48.66000	0.000		0.00
0370	606-01340	*End Anchorage Type 3D	3.000	0.000		
			EACH	0.000	0.00	
			1,072.16000	0.000		0.00
0375	606-01370	*Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			3,446.70000	0.000		0.00

CONTID: C23605
 PCN: 23605-BID
 PROJECT: FBR0252-493

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 09/01/2022
 15:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0380	606-01380	*Transition Type 3H	2.000	0.000		
			EACH	0.000	0.00	
			1,229.96000	0.000		0.00
0385	606-02005	*End Anchorage (Flared)	1.000	0.000		
			EACH	0.000	0.00	
			3,463.99000	0.000		0.00
0390	606-20014	*High-Tension Cable Barrier (TL-4)	425.000	0.000		
			LF	0.000	0.00	
			50.20000	0.000		0.00
0390		MATERIAL ALLOWANCE Cable Barrier		425.000		
			LF	0.000	0.00	
			17.82000	425.000		7,573.50
0395	606-21010	*End Anchorage (High-Tension Cable Barrier)	1.000	0.000		
			EACH	0.000	0.00	
			25,203.76000	0.000		0.00
0395		MATERIAL ALLOWANCE Guardrail End Treat		1.000		
			EACH	0.000	0.00	
			1,665.00000	1.000		1,665.00
0400	607-55110	*Safety Rail (Cable)	425.000	0.000		
			LF	0.000	0.00	
			54.83000	0.000		0.00
0405	609-24002	Gutter Type 2 (2 Foot)	425.000	0.000		
			LF	0.000	0.00	
			37.77000	0.000		0.00
0410	609-60011	*Curb Type 6 (Section M)	747.000	0.000		
			LF	0.000	0.00	
			2.54000	0.000		0.00
0415	610-00030	*Median Cover Material (Concrete)	8,814.000	0.000		
			SF	0.000	0.00	
			12.74000	0.000		0.00
0420	612-00111	*Delineator (Drivable)(Type I)	13.000	0.000		
			EACH	0.000	0.00	
			73.87000	0.000		0.00

CONTID: C23605
 PCN: 23605-BID
 PROJECT: FBR0252-493

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 09/01/2022
 15:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0425	612-00112	*Delineator (Drivable)(Type II)	3.000	0.000		
			EACH	0.000	0.00	
			81.47000	0.000		0.00
0430	612-00113	*Delineator (Drivable)(Type III)	5.000	0.000		
			EACH	0.000	0.00	
			84.73000	0.000		0.00
0435	612-00260	*Location Marker (Fiber Optic)(Dome)	1.000	0.000		
			EACH	0.000	0.00	
			220.62000	0.000		0.00
0440	613-00102	*1 Inch Electrical Conduit (Galvanized Rigid Conduit) (Speci	920.000	0.000		
			LF	0.000	0.00	
			11.03000	0.000		0.00
0445	613-00200	*2 Inch Electrical Conduit	670.000	0.000		
			LF	0.000	0.00	
			13.24000	0.000		0.00
0450	613-00306	*3 Inch Electrical Conduit (Bored)	55.000	0.000		
			LF	0.000	0.00	
			44.12000	0.000		0.00
0455	613-01100	*1 Inch Electrical Conduit (Plastic)	315.000	0.000		
			LF	0.000	0.00	
			8.82000	0.000		0.00
0460	613-01150	*1-1/2 Inch Electrical Conduit (Plastic)	348.000	0.000		
			LF	0.000	0.00	
			9.93000	0.000		0.00
0465	613-01200	*2 Inch Electrical Conduit (Plastic)	1,195.000	0.000		
			LF	0.000	0.00	
			13.24000	0.000		0.00
0470	613-07000	*Pull Box (Special)	18.000	0.000		
			EACH	0.000	0.00	
			441.24000	0.000		0.00
0475	613-07001	*Type One Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			496.40000	0.000		0.00

CONTID: C23605
 PCN: 23605-BID
 PROJECT: FBR0252-493

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 09/01/2022
 15:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0480	613-07002	*Type Two Pull Box	3.000	0.000		
			EACH	0.000	0.00	
			606.70000	0.000		0.00
0485	613-07011	*Pull Box (11"x18"x12")	1.000	0.000		
			EACH	0.000	0.00	
			496.39000	0.000		0.00
0490	613-07070	*EMS Ball Marker	5.000	0.000		
			EACH	0.000	0.00	
			220.62000	0.000		0.00
0495	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			33,092.78000	0.000		0.00
0500	613-13006	*Luminaire (LED) (6,000 Lumens)	16.000	0.000		
			EACH	0.000	0.00	
			1,103.09000	0.000		0.00
0505	613-13016	*Luminaire (LED) (16,000 Lumens)	2.000	0.000		
			EACH	0.000	0.00	
			1,654.64000	0.000		0.00
0510	613-32350	*Light Standard Steel (35 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			3,860.82000	0.000		0.00
0511	613-30350	Light Std Alum (35 Ft) Aluminum Pole (per CAP)	2.000	0.000		
			EACH	0.000	0.00	
			3,860.82000	0.000		0.00
0515	613-40015	*Light Standard Anchor	2.000	0.000		
			EACH	0.000	0.00	
			1,654.64000	0.000		0.00
0520	613-40020	*Transformer Base Aluminum	2.000	0.000		
			EACH	0.000	0.00	
			551.55000	0.000		0.00
0525	613-50210	*Temporary Lighting	1.000	0.350		
			L S	0.000	0.00	
			7,721.64000	0.350		2,702.57

CONTID: C23605
 PCN: 23605-BID
 PROJECT: FBR0252-493

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 09/01/2022

15:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0530	614-00011	*Sign Panel (Class I)	3.000	0.000		
			SF	0.000	0.00	
			19.55000	0.000		0.00
0535	614-01502	*Steel Sign Support (2-Inch Round)(Post & Socket)	14.000	0.000		
			LF	0.000	0.00	
			27.16000	0.000		0.00
0540	614-72832	*Communications Cabinet (Type 2)	1.000	0.000		
			EACH	0.000	0.00	
			17,649.49000	0.000		0.00
0545	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	315.000	0.000		
			LF	0.000	0.00	
			5.52000	0.000		0.00
0550	614-87012	*Fiber Optic Termination Panel (12 Fiber)	1.000	0.000		
			EACH	0.000	0.00	
			1,544.33000	0.000		0.00
0555	614-87320	*Closed Circuit Television	1.000	0.000		
			EACH	0.000	0.00	
			8,824.74000	0.000		0.00
0560	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			22,061.86000	0.000		0.00
0565	614-87402	*Breakaway Tapered ITS Pole Steel (40 Feet)	1.000	0.000		
			EACH	0.000	0.00	
			6,618.56000	0.000		0.00
0570	614-87692	*Ethernet Switch Type II	1.000	0.000		
			EACH	0.000	0.00	
			2,757.73000	0.000		0.00
0575	615-00030	Embankment Protector Type 3	1.000	0.000		
			EACH	0.000	0.00	
			1,759.79000	0.000		0.00
0580	625-00000	Construction Surveying	1.000	0.175		
			L S	0.021	5,137.43	
			244,639.30000	0.196		47,949.30

CONTID: C23605
 PCN: 23605-BID
 PROJECT: FBR0252-493

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 09/01/2022

15:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0585	626-00100	*Mobilization (without Autopay)	1.000	0.500		
			L S	0.000	0.00	
			3,981,793.47000	0.500		1,990,896.74
0590	626-01113	*Public Information Management (Tier III)	0.000	147.000		
			DAY	-147.000	-32,143.02	
			218.66000	0.000		0.00
0591	626-01112	Public Info Manage (Tier II) Public Info Manage (Tier II) (per CAP)	704.000	0.000		
			DAY	172.000	37,609.52	
			218.66000	172.000		37,609.52
0595	627-00008	*Modified Epoxy Pavement Marking	103.000	60.800		
			GAL	0.000	0.00	
			204.62000	60.800		12,440.90
0600	627-00013	*Pavement Marking Paint (High Build)	810.000	3.000		
			GAL	0.000	0.00	
			121.71000	3.000		365.13
0605	627-01001	*Preformed Plastic Pavement Marking (Type I)	299.000	0.000		
			SF	0.000	0.00	
			13.58000	0.000		0.00
0610	627-02001	*Preformed Plastic Pavement Marking (Type II)	721.000	0.000		
			SF	0.000	0.00	
			14.82000	0.000		0.00
0615	630-00000	*Flagging	1,000.000	216.500		
			HOUR	0.000	0.00	
			29.96000	216.500		6,486.34
0620	630-00007	*Traffic Control Inspection	509.000	181.000		
			DAY	31.000	6,634.00	
			214.00000	212.000		45,368.00
0625	630-00012	*Traffic Control Management	509.000	20.000		
			DAY	5.000	5,350.00	
			1,070.00000	25.000		26,750.00
0630	630-00017	*Traffic Control Management (Special)	100.000	29.000		
			DAY	0.000	0.00	
			2,034.89000	29.000		59,011.81

CONTID: C23605
 PCN: 23605-BID
 PROJECT: FBR0252-493

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 14
 ESTIMATE RUN 09/01/2022
 15:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0635	630-80002	*Flashing Beacon (Solar)	12.000	6.000		
			EACH	0.000	0.00	
			1,284.00000	6.000		7,704.00
0640	630-80335	*Barricade (Type 3 M-A) (Temporary)	9.000	4.500		
			EACH	0.000	0.00	
			214.00000	4.500		963.00
0645	630-80341	*Construction Traffic Sign (Panel Size A)	62.000	19.000		
			EACH	0.000	0.00	
			96.30000	19.000		1,829.70
0650	630-80342	*Construction Traffic Sign (Panel Size B)	59.000	22.000		
			EACH	0.000	0.00	
			117.70000	22.000		2,589.40
0655	630-80343	*Construction Traffic Sign (Panel Size C)	48.000	12.000		
			EACH	0.000	0.00	
			117.70000	12.000		1,412.40
0660	630-80344	*Construction Traffic Sign (Special)	113.000	16.000		
			SF	0.000	0.00	
			24.61000	16.000		393.76
0665	630-80355	*Portable Message Sign Panel	4.000	2.000		
			EACH	0.000	0.00	
			12,840.00000	2.000		25,680.00
0670	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	5.000	1.500		
			EACH	0.000	0.00	
			1,391.00000	1.500		2,086.50
0675	630-80360	*Drum Channelizing Device	200.000	24.500		
			EACH	0.000	0.00	
			48.15000	24.500		1,179.68
0680	630-80367	*Portable Traffic Speed Monitor	4.000	1.000		
			EACH	0.000	0.00	
			6,420.00000	1.000		6,420.00
0685	630-80370	Barrier (Temporary)	7,030.000	2,052.000		
			LF	0.000	0.00	
			62.86000	2,052.000		128,988.72

CONTID: C23605
 PCN: 23605-BID
 PROJECT: FBR0252-493

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 15
 ESTIMATE RUN 09/01/2022
 15:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0690	630-80378	Glare Screen (Temporary)	1,720.000	279.000		
			LF	0.000	0.00	
			40.29000	279.000		11,240.91
0695	630-80380	*Traffic Cone	400.000	104.000		
			EACH	0.000	0.00	
			14.98000	104.000		1,557.92
0700	630-85010	Impact Attenuator (Temporary)	8.000	3.500		
			EACH	0.000	0.00	
			10,566.73000	3.500		36,983.56
0705	630-85041	*Mobile Attenuator	140.000	23.000		
			DAY	0.000	0.00	
			642.00000	23.000		14,766.00
0710	632-00000	Night Work Lighting	1.000	0.490		
			L S	0.000	0.00	
			152,626.59000	0.490		74,787.03
0715	700-70010	F/A Minor Contract Revisions	520,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0720	700-70012	F/A Asphalt Pavement Incentive	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0725	700-70013	F/A Concrete Pavement Incentive	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0730	700-70016	F/A Fuel Cost Adjustment	12,750.000	4,185.700		
			F A	0.000	0.00	
			1.00000	4,185.700		4,185.70
0735	700-70018	F/A Roadway Smoothness Incentive	22,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0740	700-70019	F/A Asphalt Cement Cost Adjustment	9,500.000	3,697.390		
			F A	0.000	0.00	
			1.00000	3,697.390		3,697.39

CONTID: C23605
 PCN: 23605-BID
 PROJECT: FBR0252-493

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 16
 ESTIMATE RUN 09/01/2022
 15:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0745	700-70023	F/A On-The-Job Trainee	22,000.000	550.000		
			F A	270.000	270.00	
			1.00000	820.000		820.00
0750	700-70074	F/A Obtain Power from Colorado Springs Utilities	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0755	700-70111	Project First Program	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0760	700-70380	F/A Erosion Control	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0765	700-70596	Standing Dispute Review Board	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0770	700-71002	CDOT Risk Pool Night work	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0771	700-71002	CDOT Risk Pool	283,000.000	14,718.250		
			F A	2,182.530	2,182.53	
			1.00000	16,900.780		16,900.78

			CAT 0200	CURRENT AMT	\$10,455,216.52 \$	30,447.45 \$ 2,876,845.20
CAT NO0300 STRUCTURES						
0775	202-00400	*Removal of Bridge	2.000	0.100		
			EACH	0.000	0.00	
			229,517.29000	0.100		22,951.73
0780	206-00000	Structure Excavation	5,004.000	213.400		
			CY	0.000	0.00	
			20.18000	213.400		4,306.41
0785	206-00100	Structure Backfill (Class 1)	7,382.000	0.000		
			CY	0.000	0.00	
			35.13000	0.000		0.00

CONTID: C23605
 PCN: 23605-BID
 PROJECT: FBR0252-493

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 17
 ESTIMATE RUN 09/01/2022
 15:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0790	206-00200	Structure Backfill (Class 2)	328.000	0.000		
			CY	0.000	0.00	
			33.23000	0.000		0.00
0795	206-00360	Mechanical Reinforcement of Soil	4,587.000	0.000		
			CY	0.000	0.00	
			14.07000	0.000		0.00
0800	206-01781	*Shoring (Area 1)	1.000	0.670		
			L S	0.000	0.00	
			26,791.27000	0.670		17,950.15
0805	206-01782	*Shoring (Area 2)	1.000	0.670		
			L S	0.000	0.00	
			26,791.27000	0.670		17,950.15
0810	206-01783	*Shoring (Area 3)	1.000	0.150		
			L S	0.000	0.00	
			26,791.27000	0.150		4,018.69
0815	206-01784	Shoring (Area 4)	1.000	0.150		
			L S	0.000	0.00	
			26,791.27000	0.150		4,018.69
0820	420-00000	Geomembrane	1,530.000	0.000		
			SY	0.000	0.00	
			26.47000	0.000		0.00
0825	502-00460	Pile Tip	48.000	14.000		
			EACH	0.000	0.00	
			191.78000	14.000		2,684.92
0830	502-02010	*Dynamic Pile Test	6.000	2.000		
			EACH	0.000	0.00	
			2,728.50000	2.000		5,457.00
0835	502-11489	*Steel Piling (HP 14x89)	1,475.000	525.780		
			LF	0.000	0.00	
			127.30000	525.780		66,931.79
0840	503-00024	*Drilled Shaft (24 Inch)	9.000	0.000		
			LF	0.000	0.00	
			664.78000	0.000		0.00

CONTID: C23605
 PCN: 23605-BID
 PROJECT: FBR0252-493

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 18
 ESTIMATE RUN 09/01/2022
 15:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0845	503-00048	*Drilled Shaft (48 Inch)	206.000	51.680		
			LF	0.000	0.00	
			914.88000	51.680		47,281.00
0850	504-04420	Precast Panel Facing	15,747.000	0.000		
			SF	0.000	0.00	
			38.63000	0.000		0.00
0855	504-06400	*Soil Nail Wall	0.000	0.000		
			SF	0.000	0.00	
			28.03000	0.000		0.00
0855		MATERIAL ALLOWANCE MSE Ground Nailed		17,095.000		
			LF	0.000	0.00	
			6.93000	17,095.000		118,468.35
0856	504-06406	Soil Nail Soil Nail Wall LF	17,095.000	2,520.000		
			LF	385.000	10,791.55	
			28.03000	2,905.000		81,427.15
0860	504-06410	*Verification Testing	6.000	2.000		
			EACH	0.000	0.00	
			2,076.61000	2.000		4,153.22
0865	506-00212	Riprap (12 Inch)	33.000	0.000		
			CY	0.000	0.00	
			193.87000	0.000		0.00
0870	515-00400	*Concrete Sealer	4,778.000	0.000		
			SY	0.000	0.00	
			12.41000	0.000		0.00
0875	518-01004	Bridge Expansion Device (0-4 Inch)	332.000	0.000		
			LF	0.000	0.00	
			218.91000	0.000		0.00
0880	519-03035	Place Thin Bonded Overlay (Polyester Concrete)	4,331.000	0.000		
			SY	0.000	0.00	
			50.80000	0.000		0.00
0885	519-03055	Furnish Thin Bonded Overlay (Polyester Concrete)	2,436.000	0.000		
			CF	0.000	0.00	
			135.10000	0.000		0.00

CONTID: C23605
 PCN: 23605-BID
 PROJECT: FBR0252-493

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 19
 ESTIMATE RUN 09/01/2022
 15:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0890	601-03050	Concrete Class D (Wall)	277.000	0.000		
			CY	1.400	596.40	
			426.00000	1.400		596.40
0895	601-04550	*Concrete Class G	2,125.000	26.170		
			CY	41.700	45,681.52	
			1,095.48000	67.870		74,350.23
0895		MATERIAL ALLOWANCE Conc, CL G		16,453.090		
			SF	-39.980	-263.47	
			6.59000	16,413.110		108,162.39
0900	601-40250	*Bridge Deck Finish (Sawed Grooves)	4,778.000	0.000		
			SY	0.000	0.00	
			10.25000	0.000		0.00
0905	601-40300	*Structural Concrete Coating	2,033.000	0.000		
			SY	0.000	0.00	
			12.41000	0.000		0.00
0910	602-00020	*Reinforcing Steel (Epoxy Coated)	492,146.000	6,345.000		
			LB	12,884.000	18,939.48	
			1.47000	19,229.000		28,266.63
0915	604-25000	Vane Grate Inlet Special	2.000	0.000		
			EACH	0.000	0.00	
			17,825.56000	0.000		0.00
0920	604-25010	Vane Grate Inlet (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			8,215.90000	0.000		0.00
0925	606-00915	*Guardrail Type 9 (Style CG)	325.000	0.000		
			LF	0.000	0.00	
			230.68000	0.000		0.00
0930	606-01400	*Transition Type BR10M-GR3	4.000	0.000		
			EACH	0.000	0.00	
			3,210.00000	0.000		0.00
0930		MATERIAL ALLOWANCE Transition Type BR 10M-GR3		4.000		
			EACH	0.000	0.00	
			2,170.03000	4.000		8,680.12

CONTID: C23605
 PCN: 23605-BID
 PROJECT: FBR0252-493

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 09/01/2022

15:15:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0935	606-11035	*Bridge Rail Type 10 MASH	650.000	0.000		
			LF	0.000	0.00	
			300.34000	0.000		0.00
0935		MATERIAL ALLOWANCE Bridge Rail		650.000		
			LF	0.000	0.00	
			145.65000	650.000		94,672.50
0940	607-11525	*Fence (Plastic)	325.000	0.000		
			LF	0.000	0.00	
			4.41000	0.000		0.00
0945	618-01172	*Prestressed Concrete I (CBT72)	3,906.000	0.000		
			LF	0.000	0.00	
			408.89000	0.000		0.00
0945		MATERIAL ALLOWANCE Prestress Girder		0.000		
			LF	1,116.000	277,928.64	
			249.04000	1,116.000		277,928.64
0950	641-10010	*Initial Shotcrete Facing	10,202.000	1,148.500		
			SF	0.000	0.00	
			14.21000	1,148.500		16,320.19
0970	900-00007	Added Item (Each)/ Transistion Type GR9-GR3 (Special)	2.000	0.000		
			EACH	0.000	0.00	
			5,258.78000	0.000		0.00

			CAT 0300	CURRENT AMT	\$ 8,562,168.48	\$ 353,674.12 \$ 1,006,576.35
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0955	620-00002	Field Office (Class 2)	1.000	0.750		
			EACH	0.000	0.00	
			174,848.70000	0.750		131,136.53
0960	620-00012	Field Laboratory (Class 2)	1.000	0.750		
			EACH	0.000	0.00	
			119,858.19000	0.750		89,893.64
0965	620-00020	Sanitary Facility	1.000	0.750		
			EACH	0.000	0.00	
			4,948.75000	0.750		3,711.56

			CAT 0400	CURRENT AMT	\$ 299,655.64	\$ 0.00 \$ 224,741.73

			PROJECT TOTAL	CURRENT AMT	\$19,317,040.64	\$ 384,121.57 \$ 4,108,163.28