

ESTIMATE SUMMARY

CONTID: C23673

ESTIMATE NO: 0005 PROG

SPEC YR: 2005

PCN: 23673-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 66.0 DAYS

TIME ALLOW:

385 WORK DAYS

I-70/32ND AVE BRIDGE REPLACEMENT (BE)

PERCENT TIME: 17.14

ORIG TIME ALLOW:

385 WORK DAYS

PROJECT NO: C0703-473

I-70/32ND AVE BRIDGE REPLACEMENT (BE)

NAME OF ROAD:

PROJECT COUNTIES: JEFFERSON

CONTRACTOR:

KRAEMER NORTH AMERICA, LLC

PAY PERIOD ENDING 06/27/2022

DATE TIME STARTED 02/14/2022

P.O. BOX 220

DATE LET 12/16/2021

DATE WORK BEGAN 02/14/2022

DATE AWARDED 12/29/2021

DATE TIME STOPPED

DATE CONTRACT EXECUTED 01/10/2022

DATE ACCEPTED

PLAIN WI 53577 (608)546-2311

DATE NOTICE TO PROCEED 02/14/2022

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 9,883,830.99 PARTICIPATING	\$ 66,633.33	\$ 0.00
AWARD PROJECT AMT: \$ 9,258,933.37 NON-PARTICIPATING	1,262,675.86	373,937.99
PERCENT COMPLETE: 13.45% TOTAL EARNINGS	1,329,309.19	373,937.99
FUNDS AVAILABLE: \$ 8,554,521.80 STOCKPILED MATERIALS	407,478.83	63,539.77
	GROSS EARNINGS	1,736,788.02
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-30,738.84	-6,647.92
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,706,049.18
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,706,049.18
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 430,829.84

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2
 ESTIMATE RUN 06/27/2022
 11:34:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.750		
			L S	0.000	0.00	
			20,000.00000	0.750		15,000.00
0010	202-00026	Removal of Slope and Ditch Paving	141.000	0.000		
			SY	0.000	0.00	
			23.87000	0.000		0.00
0015	202-00200	Removal of Sidewalk	89.000	0.000		
			SY	0.000	0.00	
			21.25000	0.000		0.00
0020	202-00203	Removal of Curb and Gutter	181.000	0.000		
			LF	0.000	0.00	
			15.25000	0.000		0.00
0025	202-00210	Removal of Concrete Pavement	1,600.000	0.000		
			SY	0.000	0.00	
			29.71000	0.000		0.00
0030	202-00220	*Removal of Asphalt Mat	2,622.000	46.000		
			SY	0.000	0.00	
			15.20000	46.000		699.20
0035	202-00240	*Removal of Asphalt Mat (Planing)	19,195.000	0.000		
			SY	0.000	0.00	
			4.43000	0.000		0.00
0040	202-00246	*Removal of Asphalt Mat (Planing) (Special)	2,308.000	0.000		
			SY	0.000	0.00	
			8.58000	0.000		0.00
0045	202-00250	*Removal of Pavement Marking	7,689.000	7,689.000		
			SF	0.000	0.00	
			1.51000	7,689.000		11,610.39
0050	202-00750	*Removal of Luminaire	4.000	4.000		
			EACH	0.000	0.00	
			226.26000	4.000		905.04
0055	202-00810	Removal of Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			150.84000	0.000		0.00

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 06/27/2022
 11:34:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-01130	*Removal of Guardrail Type 3	964.000	533.000		
			LF	0.000	0.00	
			2.66000	533.000		1,417.78
0065	202-01170	Removal of Guardrail Type 7	823.000	120.000		
			LF	0.000	0.00	
			23.09000	120.000		2,770.80
0070	202-01200	*Removal of High-Tension Cable Barrier	1,148.000	0.000		
			LF	0.000	0.00	
			11.61000	0.000		0.00
0075	202-01300	*Removal of End Anchorage	2.000	2.000		
			EACH	0.000	0.00	
			653.64000	2.000		1,307.28
0080	202-04002	*Clean Culvert	4.000	0.000		
			EACH	0.000	0.00	
			2,011.18000	0.000		0.00
0085	202-05004	Sawing Concrete (4 Inch)	276.000	0.000		
			LF	0.000	0.00	
			2.01000	0.000		0.00
0090	202-05008	Sawing Concrete (8 Inch)	1,256.000	0.000		
			LF	0.000	0.00	
			5.28000	0.000		0.00
0095	202-05026	Sawing Asphalt Material (6 Inch)	518.000	125.000		
			LF	0.000	0.00	
			3.02000	125.000		377.50
0100	203-00010	Unclassified Excavation (Complete In Place)	1,074.000	358.000		
			CY	0.000	0.00	
			44.23000	358.000		15,834.34
0105	203-01500	Blading	40.000	0.000		
			HOURL	0.000	0.00	
			125.05000	0.000		0.00
0110	203-01510	Backhoe	40.000	0.000		
			HOURL	0.000	0.00	
			126.05000	0.000		0.00

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 06/27/2022
 11:34:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	203-01550	Dozing	40.000	0.000		
			HOURLY	0.000	0.00	
			135.02000	0.000		0.00
0120	203-01582	Truck (Dump)	40.000	0.000		
			HOURLY	0.000	0.00	
			112.26000	0.000		0.00
0125	203-01594	Combination Loader	40.000	0.000		
			HOURLY	0.000	0.00	
			110.12000	0.000		0.00
0130	203-02330	Laborer	60.000	0.000		
			HOURLY	0.000	0.00	
			61.65000	0.000		0.00
0135	207-00700	Topsoil (Onsite)	215.000	0.000		
			CY	0.000	0.00	
			55.68000	0.000		0.00
0140	207-00704	Subgrade Soil Preparation	4,082.000	0.000		
			SY	0.000	0.00	
			1.29000	0.000		0.00
0145	208-00002	*Erosion Log Type 1 (12 Inch)	1,465.000	1,465.000		
			LF	0.000	0.00	
			3.89000	1,465.000		5,698.85
0150	208-00014	*Silt Dike (Type 2)(6 Inch)	1,520.000	525.000		
			LF	0.000	0.00	
			8.51000	525.000		4,467.75
0155	208-00028	*Erosion Log (Type 4)(12 Inch)	400.000	400.000		
			LF	0.000	0.00	
			9.73000	400.000		3,892.00
0160	208-00035	*Aggregate Bag	688.000	580.000		
			LF	108.000	924.48	
			8.56000	688.000		5,889.28
0165	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	4.000	4.000		
			EACH	0.000	0.00	
			3,476.48000	4.000		13,905.92

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 06/27/2022
 11:34:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	208-00051	*Storm Drain Inlet Protection (Type I)	100.000	0.000		
			LF	0.000	0.00	
			8.56000	0.000		0.00
0175	208-00059	*Storm Drain Inlet Protection (Rubber Mat)	12.000	11.000		
			EACH	0.000	0.00	
			121.17000	11.000		1,332.87
0180	208-00070	Vehicle Tracking Pad	8.000	5.000		
			EACH	0.000	0.00	
			4,103.59000	5.000		20,517.95
0185	208-00103	Removal and Disposal of Sediment (Labor)	30.000	6.000		
			HOUR	0.000	0.00	
			61.65000	6.000		369.90
0190	208-00105	Removal and Disposal of Sediment (Equipment)	15.000	0.000		
			HOUR	0.000	0.00	
			115.94000	0.000		0.00
0195	208-00106	*Sweeping (Sediment Removal)	100.000	23.500		
			HOUR	2.000	301.50	
			150.75000	25.500		3,844.13
0200	208-00107	Removal of Trash	100.000	9.500		
			HOUR	0.000	0.00	
			68.24000	9.500		648.28
0205	208-00207	Erosion Control Management	385.000	46.500		
			DAY	18.500	2,132.13	
			115.25000	65.000		7,491.25
0210	210-00750	*Reset Light Standard	5.000	0.000		
			EACH	0.000	0.00	
			1,407.83000	0.000		0.00
0215	210-00810	Reset Ground Sign	2.000	1.000		
			EACH	0.000	0.00	
			351.96000	1.000		351.96
0220	210-04020	Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			3,561.52000	0.000		0.00

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 06/27/2022
 11:34:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	212-00700	*Organic Fertilizer	960.000	0.000		
			LB	0.000	0.00	
			0.25000	0.000		0.00
0230	212-00701	*Compost (Mechanically Applied)	208.000	0.000		
			CY	0.000	0.00	
			44.25000	0.000		0.00
0235	212-00703	*Humate	960.000	0.000		
			LB	0.000	0.00	
			0.37000	0.000		0.00
0240	212-00704	*Mycorrhizae	26.000	0.000		
			LB	0.000	0.00	
			13.37000	0.000		0.00
0245	212-00706	*Seeding (Native) Drill	3.200	0.000		
			ACRE	0.000	0.00	
			787.38000	0.000		0.00
0250	213-00012	*Spray-on Mulch Blanket	1.700	0.000		
			ACRE	0.000	0.00	
			3,947.95000	0.000		0.00
0255	213-00016	*Mulching Pelletized Material (Waterless Application)	1.500	0.000		
			ACRE	0.000	0.00	
			5,393.99000	0.000		0.00
0260	214-00008	*Extended Landscape Preservation	1.000	0.000		
			L S	0.000	0.00	
			4,196.33000	0.000		0.00
0265	217-00020	*Herbicide Treatment	16.000	0.000		
			HOURL	0.000	0.00	
			150.84000	0.000		0.00
0270	240-00000	*Wildlife Biologist	16.000	8.000		
			HOURL	0.000	0.00	
			120.67000	8.000		965.36
0275	240-00010	*Removal of Nests	40.000	0.000		
			HOURL	0.000	0.00	
			100.56000	0.000		0.00

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 06/27/2022
 11:34:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0280	240-00020	*Netting	400.000	0.000		
			SY	0.000	0.00	
			7.54000	0.000		0.00
0285	250-00010	*Environmental Health and Safety Management	1.000	0.800		
			L S	0.000	0.00	
			3,620.13000	0.800		2,896.10
0290	250-00050	*Monitoring Technician	40.000	18.500		
			HOURL	0.000	0.00	
			105.59000	18.500		1,953.42
0295	250-00110	*Health and Safety Officer	16.000	4.000		
			HOURL	0.000	0.00	
			120.67000	4.000		482.68
0300	304-06007	Aggregate Base Course (Class 6)	680.000	0.000		
			CY	0.000	0.00	
			61.98000	0.000		0.00
0305	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	63.000	0.000		
			TON	0.000	0.00	
			223.21000	0.000		0.00
0310	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	2,822.000	0.000		
			TON	0.000	0.00	
			139.31000	0.000		0.00
0315	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	2,606.000	0.000		
			TON	0.000	0.00	
			85.42000	0.000		0.00
0320	411-10255	*Emulsified Asphalt (Slow-Setting)	1,737.000	0.000		
			GAL	0.000	0.00	
			7.11000	0.000		0.00
0325	507-00100	Concrete Slope and Ditch Paving (Reinforced)	9.000	0.000		
			CY	0.000	0.00	
			1,540.38000	0.000		0.00
0330	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	168.000	0.000		
			LF	0.000	0.00	
			145.18000	0.000		0.00

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8
 ESTIMATE RUN 06/27/2022
 11:34:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	604-30010	Manhole Slab Base (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,640.95000	0.000		0.00
0340	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	925.000	0.000		
			LF	0.000	0.00	
			36.96000	0.000		0.00
0345	606-00910	Guardrail Type 9 (Style CA)	48.000	0.000		
			LF	0.000	0.00	
			261.60000	0.000		0.00
0350	606-00930	Guardrail Type 9 (Style CD)	391.000	0.000		
			LF	0.000	0.00	
			225.25000	0.000		0.00
0355	606-00940	Guardrail Type 9 (Style CE)	350.000	0.000		
			LF	0.000	0.00	
			280.98000	0.000		0.00
0360	606-00941	Guardrail Type 9 (Style CE) (Special)	158.000	0.000		
			LF	0.000	0.00	
			377.48000	0.000		0.00
0365	606-01340	*End Anchorage Type 3D	4.000	0.000		
			EACH	0.000	0.00	
			351.96000	0.000		0.00
0370	606-01370	*Transition Type 3G	1.000	0.000		
			EACH	0.000	0.00	
			2,991.63000	0.000		0.00
0375	606-01380	*Transition Type 3H	3.000	0.000		
			EACH	0.000	0.00	
			1,659.22000	0.000		0.00
0380	606-02003	*End Anchorage (Nonflared)	2.000	0.000		
			EACH	0.000	0.00	
			3,142.47000	0.000		0.00
0385	606-20014	*High-Tension Cable Barrier (TL-4)	1,023.000	0.000		
			LF	0.000	0.00	
			36.23000	0.000		0.00

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9
 ESTIMATE RUN 06/27/2022
 11:34:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	606-21010	*End Anchorage (High-Tension Cable Barrier)	4.000	0.000		
			EACH	0.000	0.00	
			3,268.17000	0.000		0.00
0395	609-20010	Curb Type 2 (Section B)	46.000	0.000		
			LF	0.000	0.00	
			35.20000	0.000		0.00
0400	609-21021	Curb and Gutter Type 2 (Section II-M)	178.000	0.000		
			LF	0.000	0.00	
			33.18000	0.000		0.00
0405	610-00026	Median Cover Material (6 Inch Patterned Concrete)	1,209.000	0.000		
			SF	0.000	0.00	
			9.05000	0.000		0.00
0410	612-00001	Delineator (Type I)	14.000	0.000		
			EACH	0.000	0.00	
			24.64000	0.000		0.00
0415	612-00003	Delineator (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			30.42000	0.000		0.00
0420	612-00022	Delineator (Type II) (Barrier)	4.000	0.000		
			EACH	0.000	0.00	
			26.15000	0.000		0.00
0425	613-00200	*2 Inch Electrical Conduit	2,400.000	0.000		
			LF	1,682.000	42,285.48	
			25.14000	1,682.000		42,285.48
0430	613-00206	*2 Inch Electrical Conduit (Bored)	45.000	0.000		
			LF	0.000	0.00	
			95.53000	0.000		0.00
0435	613-01200	*2 Inch Electrical Conduit (Plastic)	150.000	0.000		
			LF	0.000	0.00	
			25.14000	0.000		0.00
0440	613-04100	*Electrical System Modifications	1.000	0.000		
			L S	0.000	0.00	
			8,044.72000	0.000		0.00

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10
 ESTIMATE RUN 06/27/2022
 11:34:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	613-07001	*Type One Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			1,810.06000	0.000		0.00
0450	613-07004	*Type Four Pull Box	6.000	0.000		
			EACH	2.000	6,033.54	
			3,016.77000	2.000		6,033.54
0455	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			8,547.52000	0.000		0.00
0460	613-13006	*Luminaire (LED) (6,000 Lumens)	12.000	0.000		
			EACH	0.000	0.00	
			4,726.28000	0.000		0.00
0465	614-00011	Sign Panel (Class I)	5.000	0.000		
			SF	0.000	0.00	
			21.12000	0.000		0.00
0470	614-00216	Steel Sign Post (2x2 Inch Tubing)	10.000	0.000		
			LF	0.000	0.00	
			25.14000	0.000		0.00
0475	621-00450	*Detour Pavement	6,260.000	0.000		
			SY	0.000	0.00	
			65.29000	0.000		0.00
0480	625-00000	*Construction Surveying	1.000	0.160		
			L S	0.030	3,298.84	
			109,961.33000	0.190		20,892.65
0485	626-00000	*Mobilization	1.000	0.250		
			L S	0.250	152,340.51	
			609,362.04000	0.500		304,681.02
0490	626-01113	*Public Information Management (Tier III)	477.000	118.000		
			DAY	28.000	1,435.00	
			51.25000	146.000		7,482.50
0495	627-00008	*Modified Epoxy Pavement Marking	57.000	3.000		
			GAL	0.000	0.00	
			276.54000	3.000		829.62

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 11
 ESTIMATE RUN 06/27/2022
 11:34:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	627-00013	*Pavement Marking Paint (High Build)	520.000	309.100		
			GAL	48.400	3,674.53	
			75.92000	357.500		27,141.40
0505	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	1,155.000	0.000		
			SF	0.000	0.00	
			18.60000	0.000		0.00
0510	630-00000	*Flagging	2,400.000	69.500		
			HOOR	0.000	0.00	
			29.16000	69.500		2,026.62
0515	630-00006	*Uniformed Traffic Control (Vehicle)	360.000	133.500		
			HOOR	0.000	0.00	
			40.22000	133.500		5,369.37
0520	630-00007	*Traffic Control Inspection	155.000	69.000		
			DAY	14.000	2,111.76	
			150.84000	83.000		12,519.72
0525	630-00012	*Traffic Control Management	385.000	41.000		
			DAY	14.000	14,078.26	
			1,005.59000	55.000		55,307.45
0530	630-00015	*Uniformed Traffic Control Coordination	60.000	9.000		
			HOOR	0.000	0.00	
			30.17000	9.000		271.53
0535	630-80001	*Flashing Beacon (Portable)	3.000	0.000		
			EACH	0.000	0.00	
			1,508.39000	0.000		0.00
0540	630-80335	*Barricade (Type 3 M-A) (Temporary)	8.000	3.000		
			EACH	0.000	0.00	
			150.84000	3.000		452.52
0545	630-80341	*Construction Traffic Sign (Panel Size A)	118.000	59.000		
			EACH	0.000	0.00	
			80.45000	59.000		4,746.55
0550	630-80342	*Construction Traffic Sign (Panel Size B)	53.000	26.500		
			EACH	0.000	0.00	
			110.62000	26.500		2,931.43

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 12
 ESTIMATE RUN 06/27/2022
 11:34:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	630-80343	*Construction Traffic Sign (Panel Size C)	40.000	18.500		
			EACH	0.000	0.00	
			110.62000	18.500		2,046.47
0560	630-80350	*Vertical Panel	150.000	36.000		
			EACH	0.000	0.00	
			45.25000	36.000		1,629.00
0565	630-80355	*Portable Message Sign Panel	6.000	3.000		
			EACH	0.000	0.00	
			10,055.91000	3.000		30,167.73
0570	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	2.000		
			EACH	0.000	0.00	
			1,206.71000	2.000		2,413.42
0575	630-80360	*Drum Channelizing Device	75.000	32.500		
			EACH	5.000	226.25	
			45.25000	37.500		1,696.88
0580	630-80370	Barrier (Temporary)	5,600.000	2,328.000		
			LF	0.000	0.00	
			40.55000	2,328.000		94,400.40
0585	630-80380	*Traffic Cone	200.000	95.000		
			EACH	0.000	0.00	
			20.11000	95.000		1,910.45
0590	630-85010	Impact Attenuator (Temporary)	6.000	2.000		
			EACH	0.000	0.00	
			2,238.30000	2.000		4,476.60
0595	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	1.000		
			EACH	0.000	0.00	
			65,363.39000	1.000		65,363.39
0600	700-70010	F/A Minor Contract Revisions	500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0605	700-70012	F/A Asphalt Pavement Incentive	23,241.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 06/27/2022

ESTIMATE NO: 0005

11:34:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0610	700-70016	F/A Fuel Cost Adjustment	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0615	700-70018	F/A Roadway Smoothness Incentive	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0620	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0625	700-70031	F/A Interim Surface Repair	3,600.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0630	700-70111	Project First Program	6,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0635	700-70230	F/A Communication Lines	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0640	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0995	203-01597	Potholing As required for utility locates	41.500	10.500		
			HOOR	31.000	7,750.00	
			250.00000	41.500		10,375.00

			CAT 0200	CURRENT AMT	\$ 4,646,228.50 \$	236,592.28 \$ 832,080.77

CAT NO0300 E-16-HFA (WB)						
0645	202-00026	Removal of Slope and Ditch Paving	187.000	132.000		
			SY	0.000	0.00	
			23.87000	132.000		3,150.84
0650	202-00400	Removal of Bridge	1.000	0.500		
			EACH	0.000	0.00	
			101,514.27000	0.500		50,757.14

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 14
 ESTIMATE RUN 06/27/2022
 11:34:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 E-16-HFA (WB)						
0655	206-00000	Structure Excavation	1,166.000	552.000		
			CY	0.000	0.00	
			22.96000	552.000		12,673.92
0660	206-00100	Structure Backfill (Class 1)	734.000	0.000		
			CY	0.000	0.00	
			84.46000	0.000		0.00
0665	206-00200	Structure Backfill (Class 2)	49.000	0.000		
			CY	0.000	0.00	
			65.40000	0.000		0.00
0670	206-00360	Mechanical Reinforcement of Soil	734.000	0.000		
			CY	0.000	0.00	
			10.23000	0.000		0.00
0675	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			8,044.72000	1.000		8,044.72
0680	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			8,286.07000	1.000		8,286.07
0685	206-01783	*Shoring (Area 3)	1.000	0.000		
			L S	0.000	0.00	
			6,033.54000	0.000		0.00
0690	206-01784	*Shoring (Area 4)	1.000	0.000		
			L S	0.000	0.00	
			6,033.54000	0.000		0.00
0695	206-01785	Shoring (Area 5)	1.000	0.000		
			L S	0.000	0.00	
			3,123.81000	0.000		0.00
0700	206-01786	Shoring (Area 6)	1.000	0.000		
			L S	0.000	0.00	
			3,123.81000	0.000		0.00
0705	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	305.000	0.000		
			TON	0.000	0.00	
			139.31000	0.000		0.00

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 15
 ESTIMATE RUN 06/27/2022
 11:34:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0300	E-16-HFA (WB)				
0710	408-01100	*Joint Sealant	308.000	0.000		
			LF	0.000	0.00	
			20.11000	0.000		0.00
0715	502-00100	*Drilling Hole to Facilitate Pile Driving	50.000	30.000		
			LF	0.000	0.00	
			61.15000	30.000		1,834.50
0720	502-00460	Pile Tip	14.000	6.000		
			EACH	0.000	0.00	
			243.07000	6.000		1,458.42
0720		MATERIAL ALLOWANCE Structure F-16-HFA		8.000		
			EACH	0.000	0.00	
			130.00000	8.000		1,040.00
0720		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	8.000	1,040.00	
			130.00000	8.000		1,040.00
0725	502-11489	*Steel Piling (HP 14x89)	1,245.000	515.000		
			LF	0.000	0.00	
			111.28000	515.000		57,309.20
0725		MATERIAL ALLOWANCE Structure F-16-HFA		940.000		
			LF	0.000	0.00	
			69.20000	940.000		65,048.00
0725		MATERIAL ALLOWANCE Steel Str Pile		0.000		
			LF	695.000	48,094.00	
			69.20000	695.000		48,094.00
0730	503-00036	*Drilled Shaft (36 Inch)	511.000	219.000		
			LF	0.000	0.00	
			347.29000	219.000		76,056.51
0735	503-00310	*Crosshole Sonic Logging Testing	4.000	1.000		
			EACH	0.000	0.00	
			985.16000	1.000		985.16
0740	506-00206	Riprap (6 Inch)	110.000	38.000		
			CY	0.000	0.00	
			185.76000	38.000		7,058.88

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 16
 ESTIMATE RUN 06/27/2022
 11:34:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 E-16-HFA (WB)						
0745	507-00100	Concrete Slope and Ditch Paving (Reinforced)	1.000	0.000		
			CY	0.000	0.00	
			1,540.38000	0.000		0.00
0750	515-00120	*Waterproofing (Membrane)	1,838.000	0.000		
			SY	0.000	0.00	
			15.59000	0.000		0.00
0755	515-00400	*Concrete Sealer	1,196.000	0.000		
			SY	0.000	0.00	
			10.07000	0.000		0.00
0760	601-04550	Concrete Class G	837.000	0.000		
			CY	75.280	51,465.17	
			683.65000	75.280		51,465.17
0761	900-00006	Added Item (Dollar)/ Deck Panel Stockpile (E-16-HEF)	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0761		MATERIAL ALLOWANCE No Test Assigned		0.000		
			DOL	23,667.470	23,667.47	
			1.00000	23,667.470		23,667.47
0765	601-40400	*Structural Concrete Stain	648.000	0.000		
			SY	0.000	0.00	
			9.06000	0.000		0.00
0770	602-00000	*Reinforcing Steel	16,297.000	0.000		
			LB	7,663.000	9,578.75	
			1.25000	7,663.000		9,578.75
0775	602-00020	*Reinforcing Steel (Epoxy Coated)	179,383.000	0.000		
			LB	9,607.000	14,506.57	
			1.51000	9,607.000		14,506.57
0780	606-01403	*Transition Type BR9-GR9	2.000	0.000		
			EACH	0.000	0.00	
			6,476.03000	0.000		0.00
0785	606-01407	*Transition Type BR9-GR3	1.000	0.000		
			EACH	0.000	0.00	
			9,047.16000	0.000		0.00

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 17
 ESTIMATE RUN 06/27/2022
 11:34:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 E-16-HFA (WB)						
0790	606-10905	*Bridge Rail Type 9 (Special)	430.000	0.000		
			LF	0.000	0.00	
			298.82000	0.000		0.00
0795	607-53137	*Fence Chain Link (Special) (36 Inch)	215.000	0.000		
			LF	0.000	0.00	
			67.63000	0.000		0.00
0800	613-00100	*1 Inch Electrical Conduit	422.000	0.000		
			LF	40.000	1,408.00	
			35.20000	40.000		1,408.00
0805	613-00200	*2 Inch Electrical Conduit	860.000	0.000		
			LF	0.000	0.00	
			25.14000	0.000		0.00
0810	618-01992	*Prestressed Concrete Box (Depth Less Than 32 Inches)	7,568.000	0.000		
			SF	0.000	0.00	
			88.85000	0.000		0.00
0810		MATERIAL ALLOWANCE Prestress Girder		2,754.000		
			SF	0.000	0.00	
			67.26000	2,754.000		185,234.04
0815	621-00500	Temporary Bridge	1.000	0.000		
			L S	0.100	25,912.78	
			259,127.79000	0.100		25,912.78
0815		MATERIAL ALLOWANCE Girders for Temp Bridge		1.000		
			L S	-0.100	-9,261.70	
			92,617.02000	0.900		83,355.32
1000	502-00100	Drill Hole Fac Pile Driving (CMO #3)	150.000	150.000		
			LF	0.000	0.00	
			45.00000	150.000		6,750.00
1010	900-00012	Added Item (Foot)/ Steel Piling Cut-offs (per SS Section 502.16)	19.300	19.300		
			LF	0.000	0.00	
			89.02000	19.300		1,718.09

			CAT 0300	CURRENT AMT \$	2,688,712.59 \$	166,411.04 \$ 746,433.55

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 18
 ESTIMATE RUN 06/27/2022
 11:34:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 E-16-HEA (EB)						
0820	202-00026	Removal of Slope and Ditch Paving	275.000	44.000		
			SY	0.000	0.00	
			23.87000	44.000		1,050.28
0825	202-00400	Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			101,514.27000	0.000		0.00
0830	206-00000	Structure Excavation	1,042.000	184.000		
			CY	0.000	0.00	
			22.96000	184.000		4,224.64
0835	206-00100	Structure Backfill (Class 1)	620.000	0.000		
			CY	0.000	0.00	
			84.46000	0.000		0.00
0840	206-00200	Structure Backfill (Class 2)	52.000	0.000		
			CY	0.000	0.00	
			65.40000	0.000		0.00
0845	206-00360	Mechanical Reinforcement of Soil	620.000	0.000		
			CY	0.000	0.00	
			10.23000	0.000		0.00
0850	206-01787	Shoring (Area 7)	1.000	0.000		
			L S	0.000	0.00	
			3,123.81000	0.000		0.00
0855	206-01788	Shoring (Area 8)	1.000	0.000		
			L S	0.000	0.00	
			3,123.81000	0.000		0.00
0860	206-01789	Shoring (Area 9)	1.000	0.000		
			L S	0.000	0.00	
			4,745.94000	0.000		0.00
0865	206-01790	Shoring (Area 10)	1.000	0.000		
			L S	0.000	0.00	
			4,745.94000	0.000		0.00
0870	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	305.000	0.000		
			TON	0.000	0.00	
			139.31000	0.000		0.00

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 19
 ESTIMATE RUN 06/27/2022
 11:34:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 E-16-HEA (EB)						
0875	408-01100	*Joint Sealant	308.000	0.000		
			LF	0.000	0.00	
			20.11000	0.000		0.00
0880	502-00100	*Drilling Hole to Facilitate Pile Driving	40.000	10.000		
			LF	0.000	0.00	
			61.15000	10.000		611.50
0885	502-00460	Pile Tip	12.000	2.000		
			EACH	0.000	0.00	
			243.07000	2.000		486.14
0890	502-11489	*Steel Piling (HP 14x89)	1,080.000	175.050		
			LF	0.000	0.00	
			111.28000	175.050		19,479.56
0895	503-00036	*Drilled Shaft (36 Inch)	438.000	73.000		
			LF	0.000	0.00	
			347.29000	73.000		25,352.17
0900	503-00310	*Crosshole Sonic Logging Testing	3.000	1.000		
			EACH	0.000	0.00	
			985.16000	1.000		985.16
0905	506-00206	Riprap (6 Inch)	111.000	13.000		
			CY	0.000	0.00	
			185.76000	13.000		2,414.88
0910	507-00100	Concrete Slope and Ditch Paving (Reinforced)	13.000	0.000		
			CY	0.000	0.00	
			1,540.38000	0.000		0.00
0915	513-00690	Bridge Drain (Special)	1.000	0.000		
			EACH	0.000	0.00	
			5,794.28000	0.000		0.00
0920	515-00120	*Waterproofing (Membrane)	1,838.000	0.000		
			SY	0.000	0.00	
			15.59000	0.000		0.00
0925	601-04550	Concrete Class G	822.000	0.000		
			CY	31.780	21,726.40	
			683.65000	31.780		21,726.40

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 20
 ESTIMATE RUN 06/27/2022
 11:34:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0301	E-16-HEA (EB)				
0926	900-00006	Added Item (Dollar)/ Deck Panel Stockpile (E-16-HEA)	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0930	601-40400	*Structural Concrete Stain	862.000	0.000		
			SY	0.000	0.00	
			9.06000	0.000		0.00
0935	602-00000	*Reinforcing Steel	16,728.000	0.000		
			LB	3,832.000	4,790.00	
			1.25000	3,832.000		4,790.00
0940	602-00020	*Reinforcing Steel (Epoxy Coated)	180,458.000	0.000		
			LB	4,804.000	7,254.04	
			1.51000	4,804.000		7,254.04
0945	606-01403	*Transition Type BR9-GR9	2.000	0.000		
			EACH	0.000	0.00	
			6,476.03000	0.000		0.00
0950	606-01407	*Transition Type BR9-GR3	1.000	0.000		
			EACH	0.000	0.00	
			9,047.16000	0.000		0.00
0955	606-10905	*Bridge Rail Type 9 (Special)	430.000	0.000		
			LF	0.000	0.00	
			298.82000	0.000		0.00
0960	607-53137	*Fence Chain Link (Special) (36 Inch)	215.000	0.000		
			LF	0.000	0.00	
			67.63000	0.000		0.00
0965	613-00100	*1 Inch Electrical Conduit	281.000	0.000		
			LF	20.000	704.00	
			35.20000	20.000		704.00
0970	613-00200	*2 Inch Electrical Conduit	430.000	0.000		
			LF	0.000	0.00	
			25.14000	0.000		0.00
0975	618-01992	*Prestressed Concrete Box (Depth Less Than 32 Inches)	7,568.000	0.000		
			SF	0.000	0.00	
			88.85000	0.000		0.00

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 21
 ESTIMATE RUN 06/27/2022
 11:34:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 E-16-HEA (EB)						
1005	502-00100	Drill Hole Fac Pile Driving (CMO #3)	50.000	50.000		
			LF	0.000	0.00	
			45.00000	50.000		2,250.00
1015	900-00012	Added Item (Foot)/ Steel Piling Cut-offs (per SS Section 502.16)	3.500	3.500		
			LF	0.000	0.00	
			89.02000	3.500		311.57

			CAT 0301	CURRENT AMT	\$ 2,338,124.75 \$	34,474.44 \$ 91,640.34
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0980	620-00005	Field Office (Special)	1.000	0.250		
			EACH	0.000	0.00	
			180,609.10000	0.250		45,152.28
0985	620-00012	Field Laboratory (Class 2)	1.000	0.750		
			EACH	0.000	0.00	
			25,612.12000	0.750		19,209.09
0990	620-00020	Sanitary Facility	1.000	0.500		
			EACH	0.000	0.00	
			4,543.93000	0.500		2,271.97

			CAT 0400	CURRENT AMT	\$ 210,765.15 \$	0.00 \$ 66,633.34

			PROJECT TOTAL	CURRENT AMT	\$ 9,883,830.99 \$	437,477.76 \$ 1,736,788.00