

ESTIMATE SUMMARY

CONTID: C23673

ESTIMATE NO: 0022 PROG

SPEC YR: 2005

PCN: 23673-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 385.0 DAYS

TIME ALLOW:

385 WORK DAYS

I-70/32ND AVE BRIDGE REPLACEMENT (BE)

PERCENT TIME: 100.00

ORIG TIME ALLOW:

385 WORK DAYS

PROJECT NO: C0703-473

I-70/32ND AVE BRIDGE REPLACEMENT (BE)

NAME OF ROAD:

PROJECT COUNTIES: JEFFERSON

CONTRACTOR:

KRAEMER NORTH AMERICA, LLC

PAY PERIOD ENDING 01/09/2024

DATE TIME STARTED 02/14/2022

P.O. BOX 220

DATE LET 12/16/2021

DATE WORK BEGAN 02/14/2022

DATE AWARDED 12/29/2021

DATE TIME STOPPED 11/29/2023

DATE CONTRACT EXECUTED 01/10/2022

DATE ACCEPTED 11/29/2023

PLAIN WI 53577 (608)546-2311

DATE NOTICE TO PROCEED 02/14/2022

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 9,602,855.18 PARTICIPATING	\$ 210,765.16	\$ 0.00
AWARD PROJECT AMT: \$ 9,258,933.37 NON-PARTICIPATING	9,287,657.72	157,871.90
PERCENT COMPLETE: 98.91% TOTAL EARNINGS	9,498,422.88	157,871.90
FUNDS AVAILABLE: \$ 104,432.30 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	157,871.90
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-138,884.00	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	157,871.90
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	157,871.90
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 157,871.90

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 2
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
0010	202-00026	Removal of Slope and Ditch Paving	103.000	103.000		
			SY	0.000	0.00	
			23.87000	103.000		2,458.61
0015	202-00200	Removal of Sidewalk	94.000	94.000		
			SY	0.000	0.00	
			21.25000	94.000		1,997.50
0020	202-00203	Removal of Curb and Gutter	181.000	60.000		
			LF	34.000	518.50	
			15.25000	94.000		1,433.50
0025	202-00210	Removal of Concrete Pavement	1,401.000	1,401.000		
			SY	0.000	0.00	
			29.71000	1,401.000		41,623.71
0030	202-00220	*Removal of Asphalt Mat	2,820.000	2,820.000		
			SY	0.000	0.00	
			15.20000	2,820.000		42,864.00
0035	202-00240	*Removal of Asphalt Mat (Planing)	19,397.000	19,397.000		
			SY	0.000	0.00	
			4.43000	19,397.000		85,928.71
0040	202-00246	*Removal of Asphalt Mat (Planing) (Special)	2,200.000	2,200.000		
			SY	0.000	0.00	
			8.58000	2,200.000		18,876.00
0045	202-00250	*Removal of Pavement Marking	7,738.000	7,689.000		
			SF	49.000	73.99	
			1.51000	7,738.000		11,684.38
0050	202-00750	*Removal of Luminaire	4.000	4.000		
			EACH	0.000	0.00	
			226.26000	4.000		905.04
0055	202-00810	Removal of Ground Sign	2.000	1.000		
			EACH	0.000	0.00	
			150.84000	1.000		150.84

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 3
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-01130	*Removal of Guardrail Type 3	1,216.000	1,216.000		
			LF	0.000	0.00	
			2.66000	1,216.000		3,234.56
0065	202-01170	Removal of Guardrail Type 7	748.000	748.000		
			LF	0.000	0.00	
			23.09000	748.000		17,271.32
0070	202-01200	*Removal of High-Tension Cable Barrier	1,135.000	1,135.000		
			LF	0.000	0.00	
			11.61000	1,135.000		13,177.35
0075	202-01300	*Removal of End Anchorage	2.000	2.000		
			EACH	0.000	0.00	
			653.64000	2.000		1,307.28
0080	202-04002	*Clean Culvert	10.000	10.000		
			EACH	0.000	0.00	
			2,011.18000	10.000		20,111.80
0085	202-05004	Sawing Concrete (4 Inch)	71.000	71.000		
			LF	0.000	0.00	
			2.01000	71.000		142.71
0090	202-05008	Sawing Concrete (8 Inch)	870.000	870.000		
			LF	0.000	0.00	
			5.28000	870.000		4,593.60
0095	202-05026	Sawing Asphalt Material (6 Inch)	480.000	480.000		
			LF	0.000	0.00	
			3.02000	480.000		1,449.60
0100	203-00010	Unclassified Excavation (Complete In Place)	1,615.000	1,074.000		
			CY	0.000	0.00	
			44.23000	1,074.000		47,503.02
0105	203-01500	Blading	0.000	0.000		
			HOURL	0.000	0.00	
			125.05000	0.000		0.00
0110	203-01510	Backhoe	0.000	0.000		
			HOURL	0.000	0.00	
			126.05000	0.000		0.00

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 4
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	203-01550	Dozing	0.000	0.000		
			HOURLY	0.000	0.00	
			135.02000	0.000		0.00
0120	203-01582	Truck (Dump)	0.000	0.000		
			HOURLY	0.000	0.00	
			112.26000	0.000		0.00
0125	203-01594	Combination Loader	4.000	3.500		
			HOURLY	0.500	55.06	
			110.12000	4.000		440.48
0130	203-02330	Laborer	17.000	17.000		
			HOURLY	0.000	0.00	
			61.65000	17.000		1,048.05
0135	207-00700	Topsoil (Onsite)	215.000	215.000		
			CY	0.000	0.00	
			55.68000	215.000		11,971.20
0140	207-00704	Subgrade Soil Preparation	8,497.000	8,497.000		
			SY	0.000	0.00	
			1.29000	8,497.000		10,961.13
0145	208-00002	*Erosion Log Type 1 (12 Inch)	1,705.000	1,705.000		
			LF	0.000	0.00	
			3.89000	1,705.000		6,632.45
0150	208-00014	*Silt Dike (Type 2)(6 Inch)	525.000	525.000		
			LF	0.000	0.00	
			8.51000	525.000		4,467.75
0155	208-00028	*Erosion Log (Type 4)(12 Inch)	400.000	400.000		
			LF	0.000	0.00	
			9.73000	400.000		3,892.00
0160	208-00035	*Aggregate Bag	800.000	732.000		
			LF	0.000	0.00	
			8.56000	732.000		6,265.92
0165	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	4.000	4.000		
			EACH	0.000	0.00	
			3,476.48000	4.000		13,905.92

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 5
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	208-00051	*Storm Drain Inlet Protection (Type I)	0.000	0.000		
			LF	0.000	0.00	
			8.56000	0.000		0.00
0175	208-00059	*Storm Drain Inlet Protection (Rubber Mat)	11.000	11.000		
			EACH	0.000	0.00	
			121.17000	11.000		1,332.87
0180	208-00070	Vehicle Tracking Pad	5.000	5.000		
			EACH	0.000	0.00	
			4,103.59000	5.000		20,517.95
0185	208-00103	Removal and Disposal of Sediment (Labor)	64.000	63.500		
			HOUR	0.500	30.83	
			61.65000	64.000		3,945.60
0190	208-00105	Removal and Disposal of Sediment (Equipment)	5.000	5.000		
			HOUR	0.000	0.00	
			115.94000	5.000		579.70
0195	208-00106	*Sweeping (Sediment Removal)	65.000	47.500		
			HOUR	17.500	2,638.13	
			150.75000	65.000		9,798.75
0200	208-00107	Removal of Trash	13.000	12.500		
			HOUR	0.500	34.12	
			68.24000	13.000		887.12
0205	208-00207	Erosion Control Management	410.000	387.500		
			DAY	22.500	2,593.13	
			115.25000	410.000		47,252.50
0210	210-00750	*Reset Light Standard	5.000	5.000		
			EACH	0.000	0.00	
			1,407.83000	5.000		7,039.15
0215	210-00810	Reset Ground Sign	1.000	1.000		
			EACH	0.000	0.00	
			351.96000	1.000		351.96
0220	210-04020	Modify Inlet	1.000	1.000		
			EACH	0.000	0.00	
			3,561.52000	1.000		3,561.52

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 6
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	212-00700	*Organic Fertilizer	528.000	0.000		
			LB	528.000	132.00	
			0.25000	528.000		132.00
0230	212-00701	*Compost (Mechanically Applied)	114.000	0.000		
			CY	114.000	5,044.50	
			44.25000	114.000		5,044.50
0235	212-00703	*Humate	528.000	0.000		
			LB	528.000	195.36	
			0.37000	528.000		195.36
0240	212-00704	*Mycorrhizae	14.000	0.000		
			LB	14.000	187.18	
			13.37000	14.000		187.18
0245	212-00706	*Seeding (Native) Drill	1.800	0.000		
			ACRE	1.800	1,417.28	
			787.38000	1.800		1,417.28
0250	213-00012	*Spray-on Mulch Blanket	1.000	0.000		
			ACRE	1.000	3,947.95	
			3,947.95000	1.000		3,947.95
0255	213-00016	*Mulching Pelletized Material (Waterless Application)	0.800	0.000		
			ACRE	0.700	3,775.79	
			5,393.99000	0.700		3,775.79
0260	214-00008	*Extended Landscape Preservation	0.000	0.000		
			L S	0.000	0.00	
			4,196.33000	0.000		0.00
0265	217-00020	*Herbicide Treatment	0.000	0.000		
			HOURL	0.000	0.00	
			150.84000	0.000		0.00
0270	240-00000	*Wildlife Biologist	8.000	8.000		
			HOURL	0.000	0.00	
			120.67000	8.000		965.36
0275	240-00010	*Removal of Nests	0.000	0.000		
			HOURL	0.000	0.00	
			100.56000	0.000		0.00

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 7
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	240-00020	*Netting	0.000	0.000		
			SY	0.000	0.00	
			7.54000	0.000		0.00
0285	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			3,620.13000	1.000		3,620.13
0290	250-00050	*Monitoring Technician	19.000	18.500		
			HOOR	0.500	52.80	
			105.59000	19.000		2,006.21
0295	250-00110	*Health and Safety Officer	4.000	4.000		
			HOOR	0.000	0.00	
			120.67000	4.000		482.68
0300	304-06007	Aggregate Base Course (Class 6)	686.000	686.000		
			CY	0.000	0.00	
			61.98000	686.000		42,518.28
0305	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	119.790	119.790		
			TON	0.000	0.00	
			223.21000	119.790		26,738.33
0310	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	3,450.270	3,450.270		
			TON	0.000	0.00	
			139.31000	3,450.270		480,657.11
0315	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	3,411.310	3,411.310		
			TON	0.000	0.00	
			85.42000	3,411.310		291,394.10
0320	411-10255	*Emulsified Asphalt (Slow-Setting)	2,148.000	2,147.500		
			GAL	0.500	3.56	
			7.11000	2,148.000		15,272.28
0325	507-00100	Concrete Slope and Ditch Paving (Reinforced)	8.500	8.500		
			CY	0.000	0.00	
			1,540.38000	8.500		13,093.23
0330	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	168.000	168.000		
			LF	0.000	0.00	
			145.18000	168.000		24,390.24

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 8
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	604-30010	Manhole Slab Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,640.95000	1.000		3,640.95
0340	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	1,178.000	1,178.000		
			LF	0.000	0.00	
			36.96000	1,178.000		43,538.88
0345	606-00910	Guardrail Type 9 (Style CA)	128.000	128.000		
			LF	0.000	0.00	
			261.60000	128.000		33,484.80
0350	606-00930	Guardrail Type 9 (Style CD)	402.000	402.000		
			LF	0.000	0.00	
			225.25000	402.000		90,550.50
0355	606-00940	Guardrail Type 9 (Style CE)	350.000	350.000		
			LF	0.000	0.00	
			280.98000	350.000		98,343.00
0360	606-00941	Guardrail Type 9 (Style CE) (Special)	0.000	0.000		
			LF	0.000	0.00	
			377.48000	0.000		0.00
0365	606-01340	*End Anchorage Type 3D	4.000	4.000		
			EACH	0.000	0.00	
			351.96000	4.000		1,407.84
0370	606-01370	*Transition Type 3G	1.000	1.000		
			EACH	0.000	0.00	
			2,991.63000	1.000		2,991.63
0375	606-01380	*Transition Type 3H	3.000	3.000		
			EACH	0.000	0.00	
			1,659.22000	3.000		4,977.66
0380	606-02003	*End Anchorage (Nonflared)	2.000	2.000		
			EACH	0.000	0.00	
			3,142.47000	2.000		6,284.94
0385	606-20014	*High-Tension Cable Barrier (TL-4)	1,061.000	1,061.000		
			LF	0.000	0.00	
			36.23000	1,061.000		38,440.03

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 9
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	606-21010	*End Anchorage (High-Tension Cable Barrier)	4.000	4.000		
			EACH	0.000	0.00	
			3,268.17000	4.000		13,072.68
0395	609-20010	Curb Type 2 (Section B)	46.000	46.000		
			LF	0.000	0.00	
			35.20000	46.000		1,619.20
0400	609-21021	Curb and Gutter Type 2 (Section II-M)	94.000	60.000		
			LF	34.000	1,128.12	
			33.18000	94.000		3,118.92
0405	610-00026	Median Cover Material (6 Inch Patterned Concrete)	363.000	363.000		
			SF	0.000	0.00	
			9.05000	363.000		3,285.15
0410	612-00001	Delineator (Type I)	16.000	0.000		
			EACH	16.000	394.24	
			24.64000	16.000		394.24
0415	612-00003	Delineator (Type III)	2.000	0.000		
			EACH	2.000	60.84	
			30.42000	2.000		60.84
0420	612-00022	Delineator (Type II) (Barrier)	4.000	0.000		
			EACH	4.000	104.60	
			26.15000	4.000		104.60
0425	613-00200	*2 Inch Electrical Conduit	2,570.000	2,570.000		
			LF	0.000	0.00	
			25.14000	2,570.000		64,609.80
0430	613-00206	*2 Inch Electrical Conduit (Bored)	50.000	50.000		
			LF	0.000	0.00	
			95.53000	50.000		4,776.50
0435	613-01200	*2 Inch Electrical Conduit (Plastic)	6.000	6.000		
			LF	0.000	0.00	
			25.14000	6.000		150.84
0440	613-04100	*Electrical System Modifications	1.000	1.000		
			L S	0.000	0.00	
			8,044.72000	1.000		8,044.72

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 10
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	613-07001	*Type One Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			1,810.06000	1.000		1,810.06
0450	613-07004	*Type Four Pull Box	6.000	6.000		
			EACH	0.000	0.00	
			3,016.77000	6.000		18,100.62
0455	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			8,547.52000	1.000		8,547.52
0460	613-13006	*Luminaire (LED) (6,000 Lumens)	12.000	12.000		
			EACH	0.000	0.00	
			4,726.28000	12.000		56,715.36
0465	614-00011	Sign Panel (Class I)	5.000	0.000		
			SF	5.000	105.60	
			21.12000	5.000		105.60
0470	614-00216	Steel Sign Post (2x2 Inch Tubing)	9.000	0.000		
			LF	9.000	226.26	
			25.14000	9.000		226.26
0475	621-00450	*Detour Pavement	0.000	0.000		
			SY	0.000	0.00	
			65.29000	0.000		0.00
0480	625-00000	*Construction Surveying	1.000	0.950		
			L S	0.050	5,498.07	
			109,961.33000	1.000		109,961.33
0485	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			609,362.04000	1.000		609,362.04
0490	626-01113	*Public Information Management (Tier III)	656.000	636.000		
			DAY	20.000	1,025.00	
			51.25000	656.000		33,620.00
0495	627-00008	*Modified Epoxy Pavement Marking	231.000	145.600		
			GAL	85.400	23,616.52	
			276.54000	231.000		63,880.74

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 11
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	627-00013	*Pavement Marking Paint (High Build)	778.520	778.410		
			GAL	-0.410	-31.13	
			75.92000	778.000		59,065.76
0505	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	1,400.000	1,400.000		
			SF	0.000	0.00	
			18.60000	1,400.000		26,040.00
0510	630-00000	*Flagging	496.000	495.500		
			HOOR	0.500	14.58	
			29.16000	496.000		14,463.36
0515	630-00006	*Uniformed Traffic Control (Vehicle)	173.000	172.500		
			HOOR	0.500	20.11	
			40.22000	173.000		6,958.06
0520	630-00007	*Traffic Control Inspection	360.000	356.000		
			DAY	4.000	603.36	
			150.84000	360.000		54,302.40
0525	630-00012	*Traffic Control Management	279.000	263.000		
			DAY	16.000	16,089.44	
			1,005.59000	279.000		280,559.61
0530	630-00015	*Uniformed Traffic Control Coordination	14.000	14.000		
			HOOR	0.000	0.00	
			30.17000	14.000		422.38
0535	630-80001	*Flashing Beacon (Portable)	0.000	0.000		
			EACH	0.000	0.00	
			1,508.39000	0.000		0.00
0540	630-80335	*Barricade (Type 3 M-A) (Temporary)	8.000	7.200		
			EACH	0.800	120.67	
			150.84000	8.000		1,206.72
0545	630-80341	*Construction Traffic Sign (Panel Size A)	129.000	116.100		
			EACH	12.900	1,037.81	
			80.45000	129.000		10,378.05
0550	630-80342	*Construction Traffic Sign (Panel Size B)	67.000	60.300		
			EACH	6.700	741.15	
			110.62000	67.000		7,411.54

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 12
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	630-80343	*Construction Traffic Sign (Panel Size C)	37.000	33.300		
			EACH	3.700	409.29	
			110.62000	37.000		4,092.94
0560	630-80350	*Vertical Panel	72.000	64.800		
			EACH	7.200	325.80	
			45.25000	72.000		3,258.00
0565	630-80355	*Portable Message Sign Panel	6.000	5.400		
			EACH	0.600	6,033.55	
			10,055.91000	6.000		60,335.46
0570	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	3.600		
			EACH	0.400	482.68	
			1,206.71000	4.000		4,826.84
0575	630-80360	*Drum Channelizing Device	80.000	72.000		
			EACH	8.000	362.00	
			45.25000	80.000		3,620.00
0580	630-80370	Barrier (Temporary)	5,736.000	5,162.400		
			LF	573.600	23,259.48	
			40.55000	5,736.000		232,594.80
0585	630-80380	*Traffic Cone	190.000	171.000		
			EACH	19.000	382.09	
			20.11000	190.000		3,820.90
0590	630-85010	Impact Attenuator (Temporary)	5.000	4.500		
			EACH	0.500	1,119.15	
			2,238.30000	5.000		11,191.50
0595	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	1.800		
			EACH	0.200	13,072.68	
			65,363.39000	2.000		130,726.78
0600	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0605	700-70012	F/A Asphalt Pavement Incentive	23,241.000	-9,949.840		
			F A	0.000	0.00	
			1.00000	-9,949.840		-9,949.84

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 13
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0610	700-70016	F/A Fuel Cost Adjustment	21,593.040	21,593.040		
			F A	0.000	0.00	
			1.00000	21,593.040		21,593.04
0615	700-70018	F/A Roadway Smoothness Incentive	10,000.000	1,241.860		
			F A	0.000	0.00	
			1.00000	1,241.860		1,241.86
0620	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0625	700-70031	F/A Interim Surface Repair	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0630	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0635	700-70230	F/A Communication Lines	2,680.890	1,336.520		
			F A	1,344.370	1,344.37	
			1.00000	2,680.890		2,680.89
0640	700-70380	F/A Erosion Control	3,000.000	2,299.600		
			F A	0.000	0.00	
			1.00000	2,299.600		2,299.60
0995	203-01597	Potholing As required for utility locates	159.300	159.300		
			HOOR	-0.300	-75.00	
			250.00000	159.000		39,750.00
1035	900-00006	Added Item (Dollar)/ Low Density on ABC (Class 6)	-240.570	-240.570		
			DOL	0.000	0.00	
			1.00000	-240.570		-240.57
1040	900-00012	Added Item (Foot)/ 6 Inch Electrical Conduit (Bridge) (Special) - Material Only	146.000	146.000		
			LF	0.000	0.00	
			13.41000	146.000		1,957.86
1045	613-00607	6 In Elec Cond (Brdg)(Spec) 6 Inch Electrical Conduit (Bridge) (Special)	514.000	514.000		
			LF	0.000	0.00	
			80.44000	514.000		41,346.16

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 14
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1051	900-00014	Added Item (Lump Sum)/ Installation of Mechanical Couplers	1.000	1.000		
			L S	0.000	0.00	
			1,337.94000	1.000		1,337.94
1060	900-00024	Added Item (Ton)/ Detour HMA	1,865.320	1,865.320		
			TON	0.000	0.00	
			85.42000	1,865.320		159,335.63
1065	900-00022	Added Item (Square Yard)/ Detour Pavement	6,260.000	6,260.000		
			SY	0.000	0.00	
			7.68000	6,260.000		48,076.80
1070	900-00014	Added Item (Lump Sum)/ Value Engineering Incentive	1.000	1.000		
			L S	0.000	0.00	
			102,676.27000	1.000		102,676.27
1075	412-00190	Conc Pvmt (Patching) CMO #012	36.000	36.000		
			SY	0.000	0.00	
			287.96000	36.000		10,366.56
1105	606-01372	Transition Type GR9-GR3	2.000	2.000		
			EACH	0.000	0.00	
			9,047.16000	2.000		18,094.32
1120	900-00006	Added Item (Dollar)/ Working Time Violations	0.000	-15,450.000		
			DOL	0.000	0.00	
			1.00000	-15,450.000		-15,450.00
1125	900-00010	Added Item (Hour)/ Extra Surveying	31.000	0.000		
			HOOR	31.000	4,650.00	
			150.00000	31.000		4,650.00
1130	900-00012	Added Item (Foot)/ Added Slope and Ditch Saw Cutting	343.000	0.000		
			LF	343.000	5,299.35	
			15.45000	343.000		5,299.35

		CAT 0200	CURRENT AMT	\$ 4,167,713.15 \$	128,120.86 \$	4,082,971.78

CAT NO0300 E-16-HFA (WB)						
0645	202-00026	Removal of Slope and Ditch Paving	191.000	191.000		
			SY	0.000	0.00	
			23.87000	191.000		4,559.17

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 15
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 E-16-HFA (WB)						
0650	202-00400	Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			101,514.27000	1.000		101,514.27
0655	206-00000	Structure Excavation	1,166.000	1,166.000		
			CY	0.000	0.00	
			22.96000	1,166.000		26,771.36
0660	206-00100	Structure Backfill (Class 1)	734.000	734.000		
			CY	0.000	0.00	
			84.46000	734.000		61,993.64
0665	206-00200	Structure Backfill (Class 2)	49.000	49.000		
			CY	0.000	0.00	
			65.40000	49.000		3,204.60
0670	206-00360	Mechanical Reinforcement of Soil	734.000	734.000		
			CY	0.000	0.00	
			10.23000	734.000		7,508.82
0675	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			8,044.72000	1.000		8,044.72
0680	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			8,286.07000	1.000		8,286.07
0685	206-01783	*Shoring (Area 3)	0.000	0.000		
			L S	0.000	0.00	
			6,033.54000	0.000		0.00
0690	206-01784	*Shoring (Area 4)	0.000	0.000		
			L S	0.000	0.00	
			6,033.54000	0.000		0.00
0695	206-01785	Shoring (Area 5)	1.000	1.000		
			L S	0.000	0.00	
			3,123.81000	1.000		3,123.81
0700	206-01786	Shoring (Area 6)	1.000	1.000		
			L S	0.000	0.00	
			3,123.81000	1.000		3,123.81

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 16
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 E-16-HFA (WB)						
0705	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	335.000	334.750		
			TON	0.000	0.00	
			139.31000	334.750		46,634.02
0710	408-01100	*Joint Sealant	292.000	292.000		
			LF	0.000	0.00	
			20.11000	292.000		5,872.12
0715	502-00100	*Drilling Hole to Facilitate Pile Driving	50.000	50.000		
			LF	0.000	0.00	
			61.15000	50.000		3,057.50
0720	502-00460	Pile Tip	14.000	14.000		
			EACH	0.000	0.00	
			243.07000	14.000		3,402.98
0720		MATERIAL ALLOWANCE Structure F-16-HFA		0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0720		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0725	502-11489	*Steel Piling (HP 14x89)	1,213.000	1,213.000		
			LF	0.000	0.00	
			111.28000	1,213.000		134,982.64
0725		MATERIAL ALLOWANCE Structure F-16-HFA		0.000		
			LF	0.000	0.00	
			69.20000	0.000		0.00
0725		MATERIAL ALLOWANCE Steel Str Pile		0.000		
			LF	0.000	0.00	
			69.20000	0.000		0.00
0730	503-00036	*Drilled Shaft (36 Inch)	511.000	511.000		
			LF	0.000	0.00	
			347.29000	511.000		177,465.19
0735	503-00310	*Crosshole Sonic Logging Testing	4.000	4.000		
			EACH	0.000	0.00	
			985.16000	4.000		3,940.64

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 17
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 E-16-HFA (WB)						
0740	506-00206	Riprap (6 Inch)	110.000	110.000		
			CY	0.000	0.00	
			185.76000	110.000		20,433.60
0745	507-00100	Concrete Slope and Ditch Paving (Reinforced)	1.300	1.300		
			CY	0.000	0.00	
			1,540.38000	1.300		2,002.49
0750	515-00120	*Waterproofing (Membrane)	1,838.000	1,838.000		
			SY	0.000	0.00	
			15.59000	1,838.000		28,654.42
0755	515-00400	*Concrete Sealer	1,760.000	1,760.000		
			SY	0.000	0.00	
			10.07000	1,760.000		17,723.20
0760	601-04550	Concrete Class G	837.000	837.000		
			CY	0.000	0.00	
			683.65000	837.000		572,215.05
0761	900-00006	Added Item (Dollar)/ Deck Panel Stockpile (E-16-HEF)	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0761		MATERIAL ALLOWANCE No Test Assigned		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0761		MATERIAL ALLOWANCE No Test Assigned		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0765	601-40400	*Structural Concrete Stain	648.000	0.000		
			SY	648.000	5,870.88	
			9.06000	648.000		5,870.88
0770	602-00000	*Reinforcing Steel	16,297.000	16,297.000		
			LB	0.000	0.00	
			1.25000	16,297.000		20,371.25
0775	602-00020	*Reinforcing Steel (Epoxy Coated)	179,383.000	179,383.000		
			LB	0.000	0.00	
			1.51000	179,383.000		270,868.33

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 18
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0300	E-16-HFA (WB)				
0780	606-01403	*Transition Type BR9-GR9	2.000	2.000		
			EACH	0.000	0.00	
			6,476.03000	2.000		12,952.06
0785	606-01407	*Transition Type BR9-GR3	1.000	1.000		
			EACH	0.000	0.00	
			9,047.16000	1.000		9,047.16
0790	606-10905	*Bridge Rail Type 9 (Special)	430.000	430.000		
			LF	0.000	0.00	
			298.82000	430.000		128,492.60
0795	607-53137	*Fence Chain Link (Special) (36 Inch)	215.000	215.000		
			LF	0.000	0.00	
			67.63000	215.000		14,540.45
0800	613-00100	*1 Inch Electrical Conduit	463.000	463.000		
			LF	0.000	0.00	
			35.20000	463.000		16,297.60
0805	613-00200	*2 Inch Electrical Conduit	1,044.000	1,044.000		
			LF	0.000	0.00	
			25.14000	1,044.000		26,246.16
0810	618-01992	*Prestressed Concrete Box (Depth Less Than 32 Inches)	7,568.000	7,568.000		
			SF	0.000	0.00	
			88.85000	7,568.000		672,416.80
0810		MATERIAL ALLOWANCE Prestress Girder		0.000		
			SF	0.000	0.00	
			67.26000	0.000		0.00
0810		MATERIAL ALLOWANCE Prestress Girder		0.000		
			SF	0.000	0.00	
			67.26000	0.000		0.00
0815	621-00500	Temporary Bridge	1.000	1.000		
			L S	0.000	0.00	
			259,127.79000	1.000		259,127.79
0815		MATERIAL ALLOWANCE Girders for Temp Bridge		0.000		
			L S	0.000	0.00	
			92,617.02000	0.000		0.00

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 19
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 E-16-HFA (WB)						
1000	502-00100	Drill Hole Fac Pile Driving (CMO #3)	370.000	370.000		
			LF	0.000	0.00	
			45.00000	370.000		16,650.00
1010	900-00012	Added Item (Foot)/ Steel Piling Cut-offs (per SS Section 502.16)	47.100	47.100		
			LF	-0.100	-8.90	
			89.02000	47.000		4,183.94
1020	900-00006	Added Item (Dollar)/ Abutment #3 Phase 2	-14,466.030	-14,466.030		
			DOL	0.000	0.00	
			1.00000	-14,466.030		-14,466.03
1025	206-01791	Shoring (A 11) Shoring (Area 11)	1.000	1.000		
			L S	0.000	0.00	
			9,376.84000	1.000		9,376.84
1030	206-01792	Shoring (A 12) Shoring (Area 12)	1.000	1.000		
			L S	0.000	0.00	
			9,376.84000	1.000		9,376.84
1080	900-00006	Added Item (Dollar)/ Low Strength price reduced for Approach Slap (P-3, A-3)	0.000	-7,007.410		
			DOL	0.000	0.00	
			1.00000	-7,007.410		-7,007.41
1090	202-00217	Rem Conc Pvmt (Planing) (Spec) CMO #015	483.000	483.000		
			SY	0.000	0.00	
			54.00000	483.000		26,082.00
1095	519-03055	Furnish Thin Bond Overlay (Poly Conc) CMO #015	363.000	363.000		
			CF	0.000	0.00	
			195.50000	363.000		70,966.50
1100	519-03035	Place Thin Bond Overlay (Poly Conc) CMO #015	483.000	483.000		
			SY	0.000	0.00	
			118.00000	483.000		56,994.00
1115	900-00006	Added Item (Dollar)/ Low Strength Price Reduction for Phase 3 Bridge Deck	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

		CAT 0300	CURRENT AMT	\$ 2,859,953.02 \$	5,861.98 \$	2,852,901.88

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 20
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 E-16-HEA (EB)						
0820	202-00026	Removal of Slope and Ditch Paving	283.000	283.000		
			SY	0.000	0.00	
			23.87000	283.000		6,755.21
0825	202-00400	Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			101,514.27000	1.000		101,514.27
0830	206-00000	Structure Excavation	1,042.000	1,042.000		
			CY	0.000	0.00	
			22.96000	1,042.000		23,924.32
0835	206-00100	Structure Backfill (Class 1)	620.000	620.000		
			CY	0.000	0.00	
			84.46000	620.000		52,365.20
0840	206-00200	Structure Backfill (Class 2)	52.000	52.000		
			CY	0.000	0.00	
			65.40000	52.000		3,400.80
0845	206-00360	Mechanical Reinforcement of Soil	620.000	620.000		
			CY	0.000	0.00	
			10.23000	620.000		6,342.60
0850	206-01787	Shoring (Area 7)	1.000	1.000		
			L S	0.000	0.00	
			3,123.81000	1.000		3,123.81
0855	206-01788	Shoring (Area 8)	1.000	1.000		
			L S	0.000	0.00	
			3,123.81000	1.000		3,123.81
0860	206-01789	Shoring (Area 9)	0.000	0.000		
			L S	0.000	0.00	
			4,745.94000	0.000		0.00
0865	206-01790	Shoring (Area 10)	0.000	0.000		
			L S	0.000	0.00	
			4,745.94000	0.000		0.00
0870	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	305.000	304.950		
			TON	0.000	0.00	
			139.31000	304.950		42,482.58

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 21
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 E-16-HEA (EB)						
0875	408-01100	*Joint Sealant	308.000	308.000		
			LF	0.000	0.00	
			20.11000	308.000		6,193.88
0880	502-00100	*Drilling Hole to Facilitate Pile Driving	60.000	60.000		
			LF	0.000	0.00	
			61.15000	60.000		3,669.00
0885	502-00460	Pile Tip	12.000	12.000		
			EACH	0.000	0.00	
			243.07000	12.000		2,916.84
0885		MATERIAL ALLOWANCE Pile Driving Point		0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0890	502-11489	*Steel Piling (HP 14x89)	1,034.000	1,033.550		
			LF	0.450	50.08	
			111.28000	1,034.000		115,063.52
0890		MATERIAL ALLOWANCE Steel Str Pile		0.000		
			LF	0.000	0.00	
			69.20000	0.000		0.00
0895	503-00036	*Drilled Shaft (36 Inch)	438.000	438.000		
			LF	0.000	0.00	
			347.29000	438.000		152,113.02
0900	503-00310	*Crosshole Sonic Logging Testing	3.000	3.000		
			EACH	0.000	0.00	
			985.16000	3.000		2,955.48
0905	506-00206	Riprap (6 Inch)	111.000	111.000		
			CY	0.000	0.00	
			185.76000	111.000		20,619.36
0910	507-00100	Concrete Slope and Ditch Paving (Reinforced)	16.000	15.500		
			CY	0.500	770.19	
			1,540.38000	16.000		24,646.08
0915	513-00690	Bridge Drain (Special)	1.000	1.000		
			EACH	0.000	0.00	
			5,794.28000	1.000		5,794.28

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 22
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0301	E-16-HEA (EB)				
0920	515-00120	*Waterproofing (Membrane)	1,838.000	1,838.000		
			SY	0.000	0.00	
			15.59000	1,838.000		28,654.42
0925	601-04550	Concrete Class G	31.800	31.780		
			CY	0.020	13.67	
			683.65000	31.800		21,740.07
0926	900-00006	Added Item (Dollar)/ Deck Panel Stockpile (E-16-HEA)	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0926		MATERIAL ALLOWANCE No Test Assigned		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0926		MATERIAL ALLOWANCE No Test Assigned		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0930	601-40400	*Structural Concrete Stain	862.000	0.000		
			SY	862.000	7,809.72	
			9.06000	862.000		7,809.72
0935	602-00000	*Reinforcing Steel	16,728.000	16,728.000		
			LB	0.000	0.00	
			1.25000	16,728.000		20,910.00
0940	602-00020	*Reinforcing Steel (Epoxy Coated)	180,458.000	180,458.000		
			LB	0.000	0.00	
			1.51000	180,458.000		272,491.58
0945	606-01403	*Transition Type BR9-GR9	2.000	2.000		
			EACH	0.000	0.00	
			6,476.03000	2.000		12,952.06
0950	606-01407	*Transition Type BR9-GR3	1.000	1.000		
			EACH	0.000	0.00	
			9,047.16000	1.000		9,047.16
0955	606-10905	*Bridge Rail Type 9 (Special)	430.000	430.000		
			LF	0.000	0.00	
			298.82000	430.000		128,492.60

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 23
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 E-16-HEA (EB)						
0960	607-53137	*Fence Chain Link (Special) (36 Inch)	215.000	215.000		
			LF	0.000	0.00	
			67.63000	215.000		14,540.45
0965	613-00100	*1 Inch Electrical Conduit	293.000	293.000		
			LF	0.000	0.00	
			35.20000	293.000		10,313.60
0970	613-00200	*2 Inch Electrical Conduit	399.000	399.000		
			LF	0.000	0.00	
			25.14000	399.000		10,030.86
0975	618-01992	*Prestressed Concrete Box (Depth Less Than 32 Inches)	7,568.000	7,568.000		
			SF	0.000	0.00	
			88.85000	7,568.000		672,416.80
0975		MATERIAL ALLOWANCE Phase 4 Girders		0.000		
			SF	0.000	0.00	
			69.67000	0.000		0.00
1005	502-00100	Drill Hole Fac Pile Driving (CMO #3)	320.000	50.000		
			LF	0.000	0.00	
			45.00000	50.000		2,250.00
1015	900-00012	Added Item (Foot)/ Steel Piling Cut-offs (per SS Section 502.16)	102.000	102.000		
			LF	0.000	0.00	
			89.02000	102.000		9,080.04
1085	601-03056	Conc CL DF CMO #014	812.520	790.220		
			CY	22.300	15,245.40	
			683.65000	812.520		555,479.30
1110	900-00006	Added Item (Dollar)/ Price reduction on abutment #3 approach slab concrete	-945.830	-1,428.830		
			DOL	0.000	0.00	
			1.00000	-1,428.830		-1,428.83

		CAT 0301	CURRENT AMT	\$ 2,364,423.86	\$ 23,889.06	\$ 2,351,783.89

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0980	620-00005	Field Office (Special)	1.000	1.000		
			EACH	0.000	0.00	
			180,609.10000	1.000		180,609.10

CONTID: C23673
 PCN: 23673-BID
 PROJECT: C0703-473

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 24
 ESTIMATE RUN 01/09/2024
 14:17:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0985	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,612.12000	1.000		25,612.12
0990	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			4,543.93000	1.000		4,543.93

		CAT 0400	CURRENT AMT	\$ 210,765.15	\$ 0.00	\$ 210,765.15
		PROJECT TOTAL	CURRENT AMT	\$ 9,602,855.18	\$ 157,871.90	\$ 9,498,422.70