

ESTIMATE SUMMARY

CONTID: C23676R

ESTIMATE NO: 0004 PROG

SPEC YR: 2005

PCN: 23676R-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 106.0 DAYS

TIME ALLOW:

111 CALENDAR DAYS

I-70 MED CABLE RAIL MP159-160, 182-183

PERCENT TIME: 95.50

ORIG TIME ALLOW:

90 CALENDAR DAYS

PROJECT NO: SHE0702-400

I-70 MED CABLE RAIL & GUARDRAIL MP159-160, 182-183

NAME OF ROAD:

PROJECT COUNTIES: EAGLE

CONTRACTOR:

RALPH L. WADSWORTH CONSTRUCTION COMPANY, LLC.
166 EAST 14000 SOUTH, STE 200

PAY PERIOD ENDING 12/20/2022

DATE TIME STARTED 07/31/2022

DATE LET 10/14/2021

DATE WORK BEGAN 07/31/2022

DATE AWARDED 11/03/2021

DATE TIME STOPPED

DATE CONTRACT EXECUTED 11/12/2021

DATE ACCEPTED

DRAPER UT 84020 (801)617-1753

DATE NOTICE TO PROCEED 07/31/2022

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,335,973.59 PARTICIPATING	\$ 1,193,462.93	\$ 374,888.77
AWARD PROJECT AMT: \$ 1,400,899.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 89.33% TOTAL EARNINGS	1,193,462.93	374,888.77
FUNDS AVAILABLE: \$ 142,510.66 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	374,888.77
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-21,013.49	-255.17
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,172,449.44
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,172,449.44
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 374,633.60

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C23676R
 PCN: 23676R-BID
 PROJECT: SHE0702-400

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 2
 ESTIMATE RUN 01/18/2023
 12:49:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	Clearing and Grubbing	1.400	1.400		
			ACRE	0.000	0.00	
			1,000.00000	1.400		1,400.00
0010	202-00090	Removal of Delineator	12.000	0.000		
			EACH	12.000	621.00	
			51.75000	12.000		621.00
0015	203-00060	Embankment Material (Complete In Place)	0.000	0.000		
			CY	0.000	0.00	
			177.60000	0.000		0.00
0020	203-01500	Blading	0.000	0.000		
			HOUR	0.000	0.00	
			253.40000	0.000		0.00
0025	203-01597	Potholing	20.000	8.000		
			HOUR	12.000	3,867.60	
			322.30000	20.000		6,446.00
0030	208-00002	*Erosion Log Type 1 (12 Inch)	962.000	842.000		
			LF	120.000	588.00	
			4.90000	962.000		4,713.80
0035	208-00035	*Aggregate Bag	30.000	30.000		
			LF	0.000	0.00	
			11.70000	30.000		351.00
0040	208-00046	*Pre-fabricated Concrete Washout Structure (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			520.62000	2.000		1,041.24
0045	208-00075	*Pre-fabricated Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			6,250.00000	0.000		0.00
0050	208-00103	*Removal and Disposal of Sediment (Labor)	4.000	4.000		
			HOUR	0.000	0.00	
			56.95000	4.000		227.80
0055	208-00105	*Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOUR	0.000	0.00	
			141.85000	0.000		0.00

CONTID: C23676R
 PCN: 23676R-BID
 PROJECT: SHE0702-400

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 3
 ESTIMATE RUN 01/18/2023
 12:49:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	208-00106	Sweeping (Sediment Removal)	0.000	0.000		
			HOURLY	0.000	0.00	
			199.80000	0.000		0.00
0065	208-00107	Removal of Trash	0.000	0.000		
			HOURLY	0.000	0.00	
			135.70000	0.000		0.00
0070	208-00207	Erosion Control Management	21.000	11.000		
			DAY	10.000	2,070.50	
			207.05000	21.000		4,348.05
0075	210-00810	Reset Ground Sign	2.000	0.000		
			EACH	2.000	517.60	
			258.80000	2.000		517.60
0080	212-00700	*Organic Fertilizer	420.000	0.000		
			LB	0.000	0.00	
			1.02000	0.000		0.00
0085	212-00703	*Humate	280.000	0.000		
			LB	0.000	0.00	
			1.01000	0.000		0.00
0090	212-00706	*Seeding (Native) Drill	1.400	0.000		
			ACRE	0.000	0.00	
			972.10000	0.000		0.00
0095	213-00004	*Mulching (Weed Free Straw)	1.400	0.000		
			ACRE	0.000	0.00	
			1,565.30000	0.000		0.00
0100	213-00061	*Mulch Tackifier	280.000	0.000		
			LB	0.000	0.00	
			4.60000	0.000		0.00
0105	240-00000	*Wildlife Biologist	3.500	3.500		
			HOURLY	0.000	0.00	
			126.30000	3.500		442.05
0110	507-00100	Concrete Slope and Ditch Paving (Reinforced)	107.000	107.000		
			CY	0.000	0.00	
			1,550.00000	107.000		165,850.00

CONTID: C23676R
 PCN: 23676R-BID
 PROJECT: SHE0702-400

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 4
 ESTIMATE RUN 01/18/2023
 12:49:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	5,675.000	5,108.000		
			LF	567.000	31,525.20	
			55.60000	5,675.000		315,530.00
0120	606-02003	*End Anchorage (Nonflared)	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
0125	606-20014	*High-Tension Cable Barrier (TL-4)	3,169.000	0.000		
			LF	3,169.000	196,478.00	
			62.00000	3,169.000		196,478.00
0130	606-21010	*End Anchorage (High-Tension Cable Barrier)	6.000	0.000		
			EACH	6.000	80,370.00	
			13,395.00000	6.000		80,370.00
0135	612-00001	Delineator (Type I)	27.000	0.000		
			EACH	27.000	587.25	
			21.75000	27.000		587.25
0140	612-00003	Delineator (Type III)	8.000	0.000		
			EACH	8.000	207.20	
			25.90000	8.000		207.20
0145	626-00000	*Mobilization	1.000	0.938		
			L S	0.000	0.00	
			135,000.00000	0.938		126,630.00
0150	626-01113	*Public Information Management (Tier III)	142.000	51.000		
			DAY	91.000	27,300.00	
			300.00000	142.000		42,600.00
0155	630-00007	*Traffic Control Inspection	0.000	0.000		
			DAY	0.000	0.00	
			320.00000	0.000		0.00
0160	630-00012	*Traffic Control Management	64.000	37.000		
			DAY	0.000	0.00	
			1,700.00000	37.000		62,900.00
0165	630-80341	*Construction Traffic Sign (Panel Size A)	26.000	13.000		
			EACH	10.400	1,716.00	
			165.00000	23.400		3,861.00

CONTID: C23676R
 PCN: 23676R-BID
 PROJECT: SHE0702-400

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 5
 ESTIMATE RUN 01/18/2023
 12:49:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	630-80342	*Construction Traffic Sign (Panel Size B)	40.000	20.000		
			EACH	16.000	3,360.00	
			210.00000	36.000		7,560.00
0175	630-80343	*Construction Traffic Sign (Panel Size C)	22.000	11.000		
			EACH	8.800	1,452.00	
			165.00000	19.800		3,267.00
0180	630-80355	Portable Message Sign Panel	0.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0185	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	1.000		
			EACH	0.800	8,000.00	
			10,000.00000	1.800		18,000.00
0190	630-80360	Drum Channelizing Device	0.000	0.000		
			EACH	0.000	0.00	
			31.00000	0.000		0.00
0195	630-80363	Drum Channelizing Device (With Light) (Flashing)	0.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00
0196	630-80350	Vert Panel	178.000	89.000		
			EACH	71.200	1,828.42	
			25.68000	160.200		4,113.94
0200	630-85040	Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	1.000		
			EACH	0.800	14,400.00	
			18,000.00000	1.800		32,400.00
0205	632-00000	Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			100,000.00000	1.000		100,000.00
0210	700-70010	F/A Minor Contract Revisions	70,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C23676R
 PCN: 23676R-BID
 PROJECT: SHE0702-400

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/18/2023

ESTIMATE NO: 0004

12:49:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0215	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 1,332,973.59 \$	374,888.77 \$ 1,190,462.93

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0220	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
			CAT 0400	CURRENT AMT	\$ 3,000.00 \$	0.00 \$ 3,000.00
			PROJECT TOTAL	CURRENT AMT	\$ 1,335,973.59 \$	374,888.77 \$ 1,193,462.93
