

ESTIMATE SUMMARY

-----  
 CONTID: C23697 ESTIMATE NO: 0002 PROG SPEC YR: 2005  
 PCN: 23697-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: TIME CHARGED: 20.0 DAYS TIME ALLOW: 117 WORK DAYS  
 I-25A MILL & OVERLAY BUTTE CREEK NORTH - MP 59 to 64 PERCENT TIME: 17.09 ORIG TIME ALLOW: 117 WORK DAYS

PROJECT NO: IM0251-354  
 I-25A MILL & OVERLAY BUTTE CREEK NORTH - MP 59 to MP 64

NAME OF ROAD:

PROJECT COUNTIES: HUERFANO

CONTRACTOR:

Martin Marietta Materials, Inc.  
 1627 Cole Blvd  
 Suite 200  
 Lakewood CO 80401 (720)245-6478

PAY PERIOD ENDING	06/25/2023	DATE TIME STARTED	01/10/2023
DATE LET	12/08/2022	DATE WORK BEGAN	05/01/2023
DATE AWARDED	12/27/2022	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	01/09/2023	DATE ACCEPTED	
DATE NOTICE TO PROCEED	01/10/2023		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 7,513,587.94 PARTICIPATING	\$ 514,647.20	\$ 249,228.15
AWARD PROJECT AMT:	\$ 6,997,892.42 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	6.85% TOTAL EARNINGS	514,647.20	249,228.15
FUNDS AVAILABLE:	\$ 6,998,940.74 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	514,647.20	249,228.15
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-12,214.42	-4,251.85
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	502,432.78	244,976.30
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	502,432.78	244,976.30
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 244,976.30

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C23697  
 PCN: 23697-BID  
 PROJECT: IM0251-354

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2  
 ESTIMATE RUN 06/26/2023  
 13:39:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00090	*Removal of Delineator	304.000	0.000		
			EACH	0.000	0.00	
			7.00000	0.000		0.00
0010	202-00240	*Removal of Asphalt Mat (Planing)	243,841.000	0.000		
			SY	0.000	0.00	
			2.22000	0.000		0.00
0015	202-00251	*Removal of Pavement Marking (Asphalt Grooving)	67,074.000	0.000		
			SF	0.000	0.00	
			0.86000	0.000		0.00
0020	202-01130	*Removal of Guardrail Type 3	3,320.000	0.000		
			LF	0.000	0.00	
			6.30000	0.000		0.00
0025	202-01300	*Removal of End Anchorage	21.000	0.000		
			EACH	0.000	0.00	
			373.00000	0.000		0.00
0030	207-00702	Topsoil (Offsite)	0.000	0.000		
			CY	0.000	0.00	
			311.90000	0.000		0.00
0035	208-00002	*Erosion Log Type 1 (12 Inch)	100.000	0.000		
			LF	0.000	0.00	
			14.60000	0.000		0.00
0040	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	1.000	0.000		
			EACH	0.000	0.00	
			2,260.00000	0.000		0.00
0045	208-00075	Pre-fabricated Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			15,530.00000	0.000		0.00
0050	208-00106	Sweeping (Sediment Removal)	0.000	0.000		
			HOUR	0.000	0.00	
			200.00000	0.000		0.00
0055	212-00700	*Organic Fertilizer	0.000	0.000		
			LB	0.000	0.00	
			6.80000	0.000		0.00

CONTID: C23697  
 PCN: 23697-BID  
 PROJECT: IM0251-354

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3  
 ESTIMATE RUN 06/26/2023  
 13:39:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	212-00701	*Compost (Mechanically Applied)	0.000	0.000		
			CY	0.000	0.00	
			95.50000	0.000		0.00
0065	212-00703	*Humate	0.000	0.000		
			LB	0.000	0.00	
			10.20000	0.000		0.00
0070	212-00708	*Seeding (Native) Broadcast	0.000	0.000		
			ACRE	0.000	0.00	
			5,230.00000	0.000		0.00
0075	213-00002	*Mulching (Weed Free Hay)	0.000	0.000		
			ACRE	0.000	0.00	
			3,500.00000	0.000		0.00
0080	213-00061	*Mulch Tackifier	50.000	0.000		
			LB	0.000	0.00	
			12.10000	0.000		0.00
0085	304-08002	Aggregate Base Course (Shoulder Material)	868.000	0.000		
			CY	0.000	0.00	
			92.80000	0.000		0.00
0090	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	284.080	0.000		
			TON	0.000	0.00	
			219.50000	0.000		0.00
0095	403-34771	*Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	36,880.880	0.000		
			TON	0.000	0.00	
			104.20000	0.000		0.00
0100	411-10255	Emulsified Asphalt (Slow-Setting)	12,192.000	0.000		
			GAL	0.000	0.00	
			3.95000	0.000		0.00
0105	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	5,425.000	0.000		
			LF	0.000	0.00	
			42.00000	0.000		0.00
0110	606-01340	*End Anchorage Type 3D	11.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00

CONTID: C23697  
 PCN: 23697-BID  
 PROJECT: IM0251-354

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4  
 ESTIMATE RUN 06/26/2023  
 13:39:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	606-01370	*Transition Type 3G	2.000	0.000		
		EACH		0.000	0.00	
			3,850.00000	0.000		0.00
0120	606-01380	*Transition Type 3H	1.000	0.000		
		EACH		0.000	0.00	
			1,770.00000	0.000		0.00
0125	606-02003	*End Anchorage (Nonflared)	15.000	0.000		
		EACH		0.000	0.00	
			3,800.00000	0.000		0.00
0130	612-00001	*Delineator (Type I)	244.000	0.000		
		EACH		0.000	0.00	
			24.60000	0.000		0.00
0135	612-00002	*Delineator (Type II)	22.000	0.000		
		EACH		0.000	0.00	
			26.90000	0.000		0.00
0140	612-00003	*Delineator (Type III)	38.000	0.000		
		EACH		0.000	0.00	
			29.30000	0.000		0.00
0145	614-80385	*Rumble Strip	78,282.000	0.000		
		LF		0.000	0.00	
			0.14000	0.000		0.00
0150	625-00000	*Construction Surveying	1.000	0.279		
		L S		0.177	7,602.15	
			42,950.00000	0.456		19,585.20
0155	626-00000	*Mobilization	1.000	0.000		
		LS		0.250	107,500.00	
			430,000.00000	0.250		107,500.00
0160	626-01113	Public Information Management (Tier III)	199.000	0.000		
		DAY		0.000	0.00	
			76.00000	0.000		0.00
0165	627-00003	*Thermoplastic Pavement Marking (Inlaid)	56.000	0.000		
		SF		0.000	0.00	
			28.60000	0.000		0.00

CONTID: C23697  
 PCN: 23697-BID  
 PROJECT: IM0251-354

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5  
 ESTIMATE RUN 06/26/2023  
 13:39:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0170	627-00008	*Modified Epoxy Pavement Marking	642.000	0.000		
			GAL	0.000	0.00	
			146.10000	0.000		0.00
0175	627-00013	*Pavement Marking Paint (High Build)	1,362.000	0.000		
			GAL	0.000	0.00	
			66.20000	0.000		0.00
0180	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	10,900.000	0.000		
			SF	0.000	0.00	
			20.50000	0.000		0.00
0185	630-00000	*Flagging	1,000.000	0.000		
			HOUR	0.000	0.00	
			41.50000	0.000		0.00
0190	630-00007	*Traffic Control Inspection	68.000	20.000		
			DAY	26.000	9,126.00	
			351.00000	46.000		16,146.00
0195	630-00012	*Traffic Control Management	117.000	0.000		
			DAY	0.000	0.00	
			2,420.00000	0.000		0.00
0200	630-80001	*Flashing Beacon (Portable)	12.000	2.000		
			EACH	0.000	0.00	
			1,270.00000	2.000		2,540.00
0205	630-80335	*Barricade (Type 3 M-A) (Temporary)	6.000	0.000		
			EACH	0.000	0.00	
			460.00000	0.000		0.00
0210	630-80341	*Construction Traffic Sign (Panel Size A)	26.000	4.000		
			EACH	0.000	0.00	
			144.00000	4.000		576.00
0215	630-80342	*Construction Traffic Sign (Panel Size B)	98.000	11.000		
			EACH	0.000	0.00	
			144.00000	11.000		1,584.00
0220	630-80343	*Construction Traffic Sign (Panel Size C)	2.000	0.000		
			EACH	0.000	0.00	
			173.00000	0.000		0.00

CONTID: C23697  
 PCN: 23697-BID  
 PROJECT: IM0251-354

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6  
 ESTIMATE RUN 06/26/2023  
 13:39:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0225	630-80355	*Portable Message Sign Panel	4.000	2.000		
			EACH	0.000	0.00	
			8,650.00000	2.000		17,300.00
0230	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0235	630-80360	*Drum Channelizing Device	100.000	4.000		
			EACH	0.000	0.00	
			74.00000	4.000		296.00
0240	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	100.000	0.000		
			EACH	0.000	0.00	
			86.00000	0.000		0.00
0245	630-80370	Barrier (Temporary)	250.000	0.000		
			LF	0.000	0.00	
			52.00000	0.000		0.00
0250	630-80380	*Traffic Cone	250.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
0255	630-80511	*Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.000	0.00	
			11,400.00000	0.000		0.00
0260	630-85020	*Mobile Attenuator	3.000	0.000		
			EACH	0.000	0.00	
			34,510.00000	0.000		0.00
0265	700-70010	F/A Minor Contract Revisions	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0270	700-70016	F/A Fuel Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0275	700-70018	F/A Roadway Smoothness Incentive	108,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C23697  
 PCN: 23697-BID  
 PROJECT: IM0251-354

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 06/26/2023

ESTIMATE NO: 0002

13:39:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0280	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0285	700-70023	F/A On-The-Job Trainee	20,800.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0290	700-70025	F/A Quality Incentive Payment	146,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0295	700-70111	Project First Program	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0300	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
-----						
			CAT 0200	CURRENT AMT	\$ 7,050,378.02 \$	124,228.15 \$ 165,527.20
CAT NO0300 STRUCTURES						
0305	202-00504	*Removal of Expansion Device	149.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
0310	202-00505	*Removal of Portions of Present Structure	15.000	0.000		
			SF	0.000	0.00	
			204.00000	0.000		0.00
0315	202-04002	Clean Culvert	2.000	0.000		
			EACH	0.000	0.00	
			3,250.00000	0.000		0.00
0320	202-05300	*Removal and Disposal of Paint	1.000	1.000		
			L S	0.000	0.00	
			84,750.00000	1.000		84,750.00
0321	202-05300	Rem and Disposal of Paint CMO 002	1.000	0.000		
			L S	1.000	101,000.00	
			101,000.00000	1.000		101,000.00

CONTID: C23697  
 PCN: 23697-BID  
 PROJECT: IM0251-354

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8  
 ESTIMATE RUN 06/26/2023  
 13:39:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
-----							
CAT NO0300 STRUCTURES							
0325	210-00442	*Patch Bridge Curb	5.000	0.000			
			LF	0.000	0.00		
			795.00000	0.000		0.00	
0330	509-90002	*Paint Existing Structure (Special)	1.000	1.000			
			GAL	0.000	0.00		
			33,900.00000	1.000		33,900.00	
0331	509-90002	Paint Existing Structure (Special) CMO 002	12.000	0.000			
			GAL	12.000	24,000.00		
			2,000.00000	12.000		24,000.00	
0335	518-01001	*Bridge Expansion Joint (Asphaltic Plug)	149.000	0.000			
			LF	0.000	0.00		
			295.00000	0.000		0.00	
0340	518-01060	*Bridge Expansion Device (Gland) (0-4 Inches)	76.000	0.000			
			LF	0.000	0.00		
			109.60000	0.000		0.00	
0345	519-01000	*Epoxy Resin (Injection)	48.000	0.000			
			LF	0.000	0.00		
			462.20000	0.000		0.00	
0350	601-06102	*Concrete (Patching)	3.750	0.000			
			CF	0.000	0.00		
			1,275.00000	0.000		0.00	
0355	602-00020	*Reinforcing Steel (Epoxy Coated)	3.470	0.000			
			LB	0.000	0.00		
			127.80000	0.000		0.00	
-----							
			CAT 0300	CURRENT AMT \$	357,739.92 \$	125,000.00 \$	243,650.00
-----							
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0360	620-00002	*Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			51,200.00000	1.000		51,200.00	
0365	620-00012	*Field Laboratory (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			47,150.00000	1.000		47,150.00	



CONTID: C23697  
 PCN: 23697-BID  
 PROJECT: IM0251-354

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 06/26/2023

ESTIMATE NO: 0002

13:39:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0370	620-00015	Field Laboratory (State Furnished)	0.000	0.000		
			EACH	0.000	0.00	
			11,750.00000	0.000		0.00
0375	620-00020	*Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			7,120.00000	1.000		7,120.00
-----						
		CAT 0400	CURRENT AMT	\$ 105,470.00	\$ 0.00	\$ 105,470.00
		PROJECT TOTAL	CURRENT AMT	\$ 7,513,587.94	\$ 249,228.15	\$ 514,647.20