

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 10/17/2025 9:37
AM

Contid: C23818	Estimate No: 0001	PROGRESS	Item Code	Yr: 05
Contract Description: C0-82 & Catherine Store Signal, MP: 15-16, Garfield County	Percent Time:	20.00%	Original Time:	40.00
Project No: C 0821-113	Pay Period Start:	9/15/2025	Revised Time:	40.00
Project Counties: C024 - GARFIELD	Pay Period Ending:	09/27/2025	Time Charged:	8.00000
Region 3	Date Let:	04/17/2025	Date Time Started:	09/15/2025
Contractor: MORTON ELECTRIC, INC. 1049 MEADOW LANE PUEBLO, CO 81006	Date Awarded:	04/29/2025	Date Work Began:	09/15/2025
	Date Contract Executed:	05/17/2025	Days Charged:	8.00000
	Date Notice to Proceed:	05/19/2025	Date Accepted:	

		Current Total	This Estimate
<u>23818-BID</u>			
Current Projected Amt:	\$677,698.75	Participating \$ 0.00	\$ 0.00
Award Project Amt:	\$635,240.00	Non-Participating 114,433.14	114,433.14
Percent Complete:	16.89%	Total Earnings 114,433.14	114,433.14
Remaining Projected Funds:	\$563,265.61	Stockpiled Materials 0.00	0.00
Remaining Contract Amt:	\$556,306.86	Gross Earnings 114,433.14	114,433.14
		Retainage -2,723.13	-2,723.13
		Securities Encumbered	
		Net Earnings 111,710.01	111,710.01
		Amount Due 111,710.01	111,710.01
		Total for 23818-BID	\$ 111,710.01
		Payment Due	\$ 111,710.01

Approved for Payment By Michael Curtis 10/15/2025

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C23818

PCN: 23818-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
23818-BID									
0200 - ROADWAY									
001	202-00250	Removal of Pavement Marking SF	767.00	\$5.00/SF	0.00	0.00	0.00	\$0.00	\$0.00
002	202-00828	Removal of Traffic Signal Equipment L S	1.00	\$8,250.00/L S	0.00	0.50	0.50	\$4,125.00	\$4,125.00
003	202-04002	Clean Culvert EACH	3.00	\$2,500.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
004	203-01597	Potholing HOUR	20.00	\$325.00/HOUR	0.00	40.25	40.25	\$13,081.25	\$13,081.25
005	208-00002	Erosion Log Type 1 (12 Inch) LF	60.00	\$7.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
006	208-00035	Aggregate Bag LF	60.00	\$15.00/LF	0.00	76.00	76.00	\$1,140.00	\$1,140.00
007	208-00075	Pre-fabricated Vehicle Tracking Pad EACH	1.00	\$5,000.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
008	208-00103	Removal and Disposal of Sediment (Labor) HOUR	10.00	\$150.00/HOUR	0.00	1.00	1.00	\$150.00	\$150.00
009	208-00106	Sweeping (Sediment Removal) HOUR	10.00	\$75.00/HOUR	0.00	1.50	1.50	\$112.50	\$112.50
010	208-00107	Removal of Trash HOUR	10.00	\$75.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
011	208-00146	Pre-fabricated Concrete Washout Structure (Type 2) EACH	1.00	\$500.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
012	210-00810	Reset Ground Sign EACH	1.00	\$190.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C23818

PCN: 23818-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
23818-BID									
0200 - ROADWAY									
013	210-00860	Reset Pedestrian Push Button EACH	4.00	\$260.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
014	304-06007	Aggregate Base Course (Class 6) CY	4.00	\$335.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
015	613-00206	2 Inch Electrical Conduit (Bored) LF	104.00	\$30.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
016	613-00306	3 Inch Electrical Conduit (Bored) LF	2,005.00	\$31.00/LF	0.00	628.00	628.00	\$19,468.00	\$19,468.00
017	613-01200	2 Inch Electrical Conduit (Plastic) LF	315.00	\$30.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
018	613-01300	3 Inch Electrical Conduit (Plastic) LF	68.00	\$31.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
019	613-07003	Type Three Pull Box EACH	1.00	\$1,940.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
020	613-07004	Type Four Pull Box EACH	3.00	\$2,519.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
021	613-07005	Type Five Pull Box EACH	1.00	\$2,749.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
022	613-10000	Wiring L S	1.00	\$19,500.00/L S	0.00	0.00	0.00	\$0.00	\$0.00
023	613-50150	Secondary Service Pedestal EACH	1.00	\$11,120.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C23818

PCN: 23818-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
23818-BID									
0200 - ROADWAY									
024	614-00011	Sign Panel (Class I) SF	37.00	\$37.00/SF	0.00	22.50	22.50	\$832.50	\$832.50
025	614-00012	Sign Panel (Class II) SF	3.00	\$50.00/SF	0.00	2.25	2.25	\$112.50	\$112.50
026	614-10160	Signal Head Backplates EACH	8.00	\$347.00/EACH	0.00	6.00	6.00	\$2,082.00	\$2,082.00
027	614-70150	Pedestrian Signal Face (16) (Countdown) EACH	4.00	\$675.00/EACH	0.00	4.00	4.00	\$2,700.00	\$2,700.00
028	614-70336	Traffic Signal Face (12-12-12) EACH	14.00	\$757.00/EACH	0.00	12.00	12.00	\$9,084.00	\$9,084.00
029	614-70448	Traffic Signal Face (12-12-12-12) EACH	2.00	\$976.00/EACH	0.00	1.00	1.00	\$976.00	\$976.00
030	614-72855	Traffic Signal Controller Cabinet EACH	1.00	\$45,550.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
031	614-72860	Pedestrian Push Button EACH	4.00	\$547.00/EACH	0.00	3.00	3.00	\$1,641.00	\$1,641.00
032	614-72886	Intersection Detection System (Camera) EACH	4.00	\$10,610.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
033	625-00000	Construction Surveying L S	1.00	\$2,000.00/L S	0.00	0.00	0.00	\$0.00	\$0.00
034	626-00000	Mobilization L S	1.00	\$162,000.00/L S	0.00	0.15	0.15	\$23,662.00	\$23,662.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C23818

PCN: 23818-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
23818-BID									
0200 - ROADWAY									
035	626-01103	Public Information Services (Tier III) L S	1.00	\$7,683.00/L S	0.00	0.33	0.33	\$2,535.39	\$2,535.39
036	627-30411	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) (Special) SF	778.00	\$23.00/SF	0.00	0.00	0.00	\$0.00	\$0.00
037	630-00000	Flagging HOUR	160.00	\$55.00/HOUR	0.00	162.50	162.50	\$8,937.50	\$8,937.50
038	630-00007	Traffic Control Inspection DAY	16.00	\$550.00/DAY	0.00	5.00	5.00	\$2,750.00	\$2,750.00
039	630-00012	Traffic Control Management DAY	40.00	\$1,925.00/DAY	0.00	8.00	8.00	\$15,400.00	\$15,400.00
040	630-80335	Barricade (Type 3 M-A) (Temporary) EACH	6.00	\$220.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
041	630-80340	Pedestrian Barricade (ADA) LF	6.00	\$77.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
042	630-80341	Construction Traffic Sign (Panel Size A) EACH	28.00	\$38.00/EACH	0.00	1.00	1.00	\$38.00	\$38.00
043	630-80342	Construction Traffic Sign (Panel Size B) EACH	16.00	\$55.00/EACH	0.00	8.00	8.00	\$440.00	\$440.00
044	630-80350	Vertical Panel EACH	90.00	\$27.00/EACH	0.00	6.50	6.50	\$175.50	\$175.50
045	630-80355	Portable Message Sign Panel EACH	2.00	\$3,960.00/EACH	0.00	1.00	1.00	\$3,960.00	\$3,960.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C23818

PCN: 23818-BID

ESTIMATE NO: 1

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
23818-BID									
0200 - ROADWAY									
046	630-80357	Advance Warning Flashing or Sequencing Arrow Panel (B Type) EACH	2.00	\$1,100.00/EACH	0.00	0.50	0.50	\$550.00	\$550.00
047	630-80360	Drum Channelizing Device EACH	90.00	\$27.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
048	630-80380	Traffic Cone EACH	30.00	\$16.00/EACH	0.00	30.00	30.00	\$480.00	\$480.00
049	630-85020	Mobile Attenuator EACH	2.00	\$22,000.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
050	630-86810	Traffic Signal (Temporary) EACH	1.00	\$18,150.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
051	700-70010	F/A Minor Contract Revisions F A	25,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
052	700-70082	F/A Furnish & Install Electrical Service F A	8,500.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
053	700-70111	Project First Program F A	1,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
054	700-70380	F/A Erosion Control F A	1,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
0200 Total								\$114,433.14	\$114,433.14
0400 - CONSTRUCTION ENGINEERING BID ITEMS									
055	620-00020	Sanitary Facility EACH	1.00	\$1,830.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
0400 Total								\$0.00	\$0.00
23818-BID Total								\$114,433.14	\$114,433.14
Invoice Total								\$114,433.14	\$114,433.14