

ESTIMATE SUMMARY

 CONTID: C23841 ESTIMATE NO: 0005 PROG SPEC YR: 2005
 PCN: 23841-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: I-25 RESURFACING TIME CHARGED: 77.5 DAYS TIME ALLOW: 695 WORK DAYS
 I-25 RESURFACING PERCENT TIME: 11.15 ORIG TIME ALLOW: 695 WORK DAYS

PROJECT NO: IM0252-495
 I-25 RESURFACING

NAME OF ROAD:

PROJECT COUNTIES: PUEBLO HUERFANO
 LAS ANIMAS

CONTRACTOR:

SEMA CONSTRUCTION, INC. PAY PERIOD ENDING 02/26/2022 DATE TIME STARTED 09/13/2021
 7353 S. EAGLE STREET DATE LET 08/04/2021 DATE WORK BEGAN 10/25/2021

DATE AWARDED 08/25/2021 DATE TIME STOPPED

DATE CONTRACT EXECUTED 09/10/2021 DATE ACCEPTED

CENTENNIAL CO 80112-42 (303)627-2600 DATE NOTICE TO PROCEED 09/13/2021

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 69,791,476.50 PARTICIPATING	\$ 8,431,773.34	\$ 3,187,292.02
AWARD PROJECT AMT: \$ 64,489,476.50 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 12.08% TOTAL EARNINGS	8,431,773.34	3,187,292.02
FUNDS AVAILABLE: \$ 61,359,703.16 STOCKPILED MATERIALS	247,162.32	-8,850.00
	GROSS EARNINGS	3,178,442.02
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-112,994.78	-25,639.55
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	3,152,802.47
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	3,152,802.47
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 3,152,802.47

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/17/2022

ESTIMATE NO: 0005

11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.050		
			L S	0.150	28,168.49	
			187,789.92000	0.200		37,557.98
0010	202-00010	Removal of Tree	112.000	3.000		
			EACH	0.000	0.00	
			467.62000	3.000		1,402.86
0015	202-00019	Removal of Inlet	10.000	0.000		
			EACH	0.000	0.00	
			1,401.08000	0.000		0.00
0020	202-00027	Removal of Riprap	56.000	0.000		
			SY	0.000	0.00	
			46.88000	0.000		0.00
0025	202-00035	Removal of Pipe	306.000	0.000		
			LF	0.000	0.00	
			50.93000	0.000		0.00
0030	202-00037	Removal of End Section	32.000	0.000		
			EACH	0.000	0.00	
			383.48000	0.000		0.00
0035	202-00090	*Removal of Delineator	818.000	0.000		
			EACH	0.000	0.00	
			4.34000	0.000		0.00
0040	202-00201	Removal of Curb	596.000	0.000		
			LF	0.000	0.00	
			6.68000	0.000		0.00
0045	202-00210	Removal of Concrete Pavement	966.000	0.000		
			SY	0.000	0.00	
			25.38000	0.000		0.00
0050	202-00220	Removal of Asphalt Mat	14,487.000	0.000		
			SY	0.000	0.00	
			22.34000	0.000		0.00
0055	202-00222	Removal of Detour Pavement	78,383.000	0.000		
			SY	0.000	0.00	
			6.71000	0.000		0.00

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00240	*Removal of Asphalt Mat (Planing)	248,101.000	2,974.990		
			SY	0.000	0.00	
			5.94000	2,974.990		17,671.44
0065	202-00248	*Removal of Rumble Strips	62,916.000	35,940.000		
			LF	0.000	0.00	
			4.00000	35,940.000		143,760.00
0070	202-00250	*Removal of Pavement Marking	106,300.000	21,366.000		
			SF	3,700.000	3,626.00	
			0.98000	25,066.000		24,564.68
0075	202-00251	*Removal of Pavement Marking (Asphalt Grooving)	85,763.000	0.000		
			SF	0.000	0.00	
			0.97000	0.000		0.00
0080	202-00252	*Removal of Pavement Marking (Concrete Grooving)	19,433.000	0.000		
			SF	0.000	0.00	
			1.09000	0.000		0.00
0085	202-00700	*Removal of Light Standard	6.000	0.000		
			EACH	0.000	0.00	
			543.70000	0.000		0.00
0090	202-00705	*Removal of Light Standard Foundation	33.000	0.000		
			EACH	0.000	0.00	
			706.81000	0.000		0.00
0095	202-00805	Removal of Overhead Sign Structure	1.000	0.000		
			EACH	0.000	0.00	
			5,885.00000	0.000		0.00
0100	202-00810	*Removal of Ground Sign	92.000	10.000		
			EACH	0.000	0.00	
			73.87000	10.000		738.70
0105	202-00821	*Removal of Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			162.94000	0.000		0.00
0110	202-00895	*Removal of Impact Attenuator	6.000	0.000		
			EACH	0.000	0.00	
			172.93000	0.000		0.00

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	202-01130	*Removal of Guardrail Type 3	23,850.000	1,968.750		
			LF	237.500	1,002.25	
			4.22000	2,206.250		9,310.38
0120	202-01300	*Removal of End Anchorage	45.000	8.000		
			EACH	0.000	0.00	
			409.56000	8.000		3,276.48
0125	202-04004	Plug Culvert (Special)	21.000	0.000		
			EACH	0.000	0.00	
			8,358.14000	0.000		0.00
0130	203-00060	*Embankment Material (Complete In Place)	197,699.000	7,462.000		
			CY	2,464.000	35,851.20	
			14.55000	9,926.000		144,423.30
0135	203-01100	Proof Rolling	150.000	1.500		
			HOURL	0.000	0.00	
			114.74000	1.500		172.11
0140	203-01500	Blading	150.000	25.750		
			HOURL	0.000	0.00	
			180.73000	25.750		4,653.80
0145	203-01510	Backhoe	150.000	0.000		
			HOURL	0.000	0.00	
			191.64000	0.000		0.00
0150	203-01550	Dozing	150.000	0.000		
			HOURL	12.800	2,326.14	
			181.73000	12.800		2,326.14
0155	203-01594	Combination Loader	150.000	0.000		
			HOURL	0.000	0.00	
			107.98000	0.000		0.00
0160	203-01597	*Potholing	100.000	31.000		
			HOURL	0.000	0.00	
			383.22000	31.000		11,879.82
0165	203-02330	Laborer	150.000	0.000		
			HOURL	0.000	0.00	
			54.64000	0.000		0.00

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	207-00205	Topsoil	41,731.000	0.000		
			CY	0.000	0.00	
			12.94000	0.000		0.00
0175	208-00002	*Erosion Log Type 1 (12 Inch)	47,088.000	2,393.000		
			LF	0.000	0.00	
			4.74000	2,393.000		11,342.82
0180	208-00013	*Erosion Log Type 1 (20 Inch)	1,500.000	9.000		
			LF	0.000	0.00	
			7.61000	9.000		68.49
0185	208-00020	*Silt Fence	51,104.000	7,271.000		
			LF	0.000	0.00	
			1.16000	7,271.000		8,434.36
0190	208-00035	*Aggregate Bag	168.000	40.000		
			LF	0.000	0.00	
			6.78000	40.000		271.20
0195	208-00045	*Concrete Washout Structure	16.000	0.000		
			EACH	0.000	0.00	
			4,539.35000	0.000		0.00
0200	208-00075	*Pre-fabricated Vehicle Tracking Pad	14.000	4.000		
			EACH	1.000	17,446.89	
			17,446.89000	5.000		87,234.45
0200		MATERIAL ALLOWANCE Pre-Fab Vehicle Tracking Pad		16.000		
			EACH	-1.000	-2,250.00	
			2,250.00000	15.000		33,750.00
0205	208-00103	Removal and Disposal of Sediment (Labor)	224.000	0.000		
			HOUR	0.000	0.00	
			54.64000	0.000		0.00
0210	208-00106	*Sweeping (Sediment Removal)	760.000	8.000		
			HOUR	0.000	0.00	
			215.07000	8.000		1,720.56
0215	208-00200	Erosion Control Management	1.000	0.035		
			L S	0.022	33,251.22	
			1,511,418.87000	0.057		86,150.88

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0220	208-00300	Temporary Berms	10,784.000	0.000		
			LF	0.000	0.00	
			3.92000	0.000		0.00
0225	208-00400	Water Control	1.000	0.120		
			L S	0.123	27,912.34	
			226,929.56000	0.243		55,143.88
0230	210-00750	*Reset Light Standard	27.000	0.000		
			EACH	0.000	0.00	
			1,304.88000	0.000		0.00
0235	210-00810	*Reset Ground Sign	61.000	0.000		
			EACH	0.000	0.00	
			418.22000	0.000		0.00
0240	210-00815	*Reset Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			162.94000	0.000		0.00
0245	210-00816	*Reset Sign Panel (Special)	21.000	0.000		
			EACH	0.000	0.00	
			1,303.55000	0.000		0.00
0250	210-00827	*Reset Pull Box	3.000	0.000		
			EACH	0.000	0.00	
			543.70000	0.000		0.00
0255	210-02900	Relay Riprap	834.000	0.000		
			CY	0.000	0.00	
			40.98000	0.000		0.00
0260	210-04010	Adjust Manhole	1.000	0.000		
			EACH	0.000	0.00	
			1,605.00000	0.000		0.00
0265	210-04020	Modify Inlet	14.000	0.000		
			EACH	0.000	0.00	
			2,559.93000	0.000		0.00
0270	210-04027	Modify Structure (Special)	2.000	0.000		
			EACH	0.000	0.00	
			6,555.24000	0.000		0.00

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0275	212-00006	*Seeding (Native)	117.000	0.000		
			ACRE	0.000	0.00	
			330.93000	0.000		0.00
0280	212-00032	*Soil Conditioning	117.000	0.000		
			ACRE	0.000	0.00	
			3,309.27000	0.000		0.00
0285	213-00003	*Mulching (Weed Free)	60.000	0.000		
			ACRE	0.000	0.00	
			568.10000	0.000		0.00
0290	213-00012	*Spray-on Mulch Blanket	24.000	0.000		
			ACRE	0.000	0.00	
			4,522.68000	0.000		0.00
0295	213-00061	*Mulch Tackifier	11,680.000	0.000		
			LB	0.000	0.00	
			1.79000	0.000		0.00
0300	213-00150	*Bonded Fiber Matrix	33.000	0.000		
			ACRE	0.000	0.00	
			3,529.90000	0.000		0.00
0305	216-00022	*Soil Retention Blanket (Class 2)	803.000	0.000		
			SY	0.000	0.00	
			3.31000	0.000		0.00
0310	216-00302	*Turf Reinforcement Mat (Class 2)	81,379.000	0.000		
			SY	0.000	0.00	
			5.91000	0.000		0.00
0315	216-00303	*Turf Reinforcement Mat (Class 3)	2,531.000	0.000		
			SY	0.000	0.00	
			6.84000	0.000		0.00
0320	240-00010	Removal of Nests	20.000	0.000		
			HOUR	0.000	0.00	
			142.26000	0.000		0.00
0325	240-00020	Netting	1,132.000	0.000		
			SY	0.000	0.00	
			18.81000	0.000		0.00

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0330	250-00010	Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			1,284.00000	1.000		1,284.00
0335	304-06000	Aggregate Base Course (Class 6)	92,779.000	1,861.380		
			TON	0.000	0.00	
			28.31000	1,861.380		52,695.67
0340	304-08002	Aggregate Base Course (Shoulder Material)	3,170.000	0.000		
			CY	0.000	0.00	
			87.74000	0.000		0.00
0345	310-00610	*Full Depth Reclamation of Hot Mix Asphalt Pavement (8-12")	133,667.000	0.000		
			SY	0.000	0.00	
			3.26000	0.000		0.00
0350	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	50.000	0.000		
			TON	0.000	0.00	
			190.86000	0.000		0.00
0355	403-02000	*Hot Mix Asphalt (Special)	51,608.000	2,080.160		
			TON	0.000	0.00	
			87.75000	2,080.160		182,534.04
0360	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	49,366.000	0.000		
			TON	0.000	0.00	
			87.75000	0.000		0.00
0362	403-34851	HMA (Gr SX) (100) (PG 64-28) Correction CAT0200 Roadway	0.000	0.000		
			TON	0.000	0.00	
			94.79000	0.000		0.00
0365	411-10255	*Emulsified Asphalt (Slow-Setting)	19,079.000	813.340		
			GAL	0.000	0.00	
			4.78000	813.340		3,887.77
0370	412-00000	*Furnish Concrete Pavement	244.000	0.000		
			CY	0.000	0.00	
			132.43000	0.000		0.00
0375	412-00800	*Concrete Pavement (8 Inch)	206,164.000	0.000		
			SY	0.000	0.00	
			49.19000	0.000		0.00

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0380	420-00112	Geotextile (Drainage) (Class 1)	3,410.000	0.000		
			SY	0.000	0.00	
			3.66000	0.000		0.00
0385	503-00054	*Drilled Shaft (54 Inch)	58.000	0.000		
			LF	0.000	0.00	
			750.31000	0.000		0.00
0390	506-00212	Riprap (12 Inch)	1,269.000	0.000		
			CY	0.000	0.00	
			97.38000	0.000		0.00
0395	507-00400	*Asphalt Slope and Ditch Paving (Asphalt)	36.000	0.000		
			TON	0.000	0.00	
			156.38000	0.000		0.00
0400	601-01000	Concrete Class B	21.000	0.000		
			CY	0.000	0.00	
			1,024.04000	0.000		0.00
0405	602-00000	*Reinforcing Steel	1,894.000	0.000		
			LB	0.000	0.00	
			1.56000	0.000		0.00
0410	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	959.000	0.000		
			LF	0.000	0.00	
			144.93000	0.000		0.00
0415	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	458.000	0.000		
			LF	0.000	0.00	
			172.39000	0.000		0.00
0420	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	192.000	0.000		
			LF	0.000	0.00	
			231.71000	0.000		0.00
0425	603-01485	48 Inch Reinforced Concrete Pipe (Complete In Place)	5.000	0.000		
			LF	0.000	0.00	
			1,381.25000	0.000		0.00
0430	603-02305	38x24 Inch Reinforced Concrete Pipe Elliptical (Complete In	106.000	0.000		
			LF	0.000	0.00	
			176.08000	0.000		0.00

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0435	603-05024	24 Inch Reinforced Concrete End Section	20.000	0.000		
			EACH	0.000	0.00	
			1,331.98000	0.000		0.00
0440	603-05030	30 Inch Reinforced Concrete End Section	3.000	0.000		
			EACH	0.000	0.00	
			1,666.80000	0.000		0.00
0445	603-05036	36 Inch Reinforced Concrete End Section	4.000	0.000		
			EACH	0.000	0.00	
			1,988.51000	0.000		0.00
0450	603-05042	42 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			2,338.06000	0.000		0.00
0455	603-05048	48 Inch Reinforced Concrete End Section	4.000	0.000		
			EACH	0.000	0.00	
			2,338.05000	0.000		0.00
0460	603-10840	84 Inch Corrugated Steel Pipe	19.000	0.000		
			LF	0.000	0.00	
			603.00000	0.000		0.00
0465	603-30084	84 Inch Steel End Section	1.000	0.000		
			EACH	0.000	0.00	
			7,181.87000	0.000		0.00
0470	603-50018	18 Inch Plastic Pipe	776.000	0.000		
			LF	0.000	0.00	
			99.60000	0.000		0.00
0475	604-00305	Inlet Type C (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			5,690.76000	0.000		0.00
0480	604-00310	Inlet Type C (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			6,444.08000	0.000		0.00
0485	604-00505	Inlet Type D (5 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			7,709.85000	0.000		0.00

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 11
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0490	604-00510	Inlet Type D (10 Foot)	7.000	0.000		
			EACH	0.000	0.00	
			8,086.51000	0.000		0.00
0495	604-13005	Inlet Type 13 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,130.52000	0.000		0.00
0500	604-30005	Manhole Slab Base (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			6,813.83000	0.000		0.00
0505	604-30010	Manhole Slab Base (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			7,190.50000	0.000		0.00
0510	604-30020	Manhole Slab Base (20 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			7,943.78000	0.000		0.00
0515	604-39000	Manhole Special Water Quality Vault	6.000	0.000		
			EACH	0.000	0.00	
			55,896.75000	0.000		0.00
0520	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	49,906.000	0.000		
			LF	0.000	0.00	
			31.42000	0.000		0.00
0525	606-00931	*Guardrail Type 9 (Style CD) (Special)	1,636.000	0.000		
			LF	0.000	0.00	
			156.49000	0.000		0.00
0530	606-00940	Guardrail Type 9 (Style CE)	120.000	0.000		
			LF	0.000	0.00	
			215.94000	0.000		0.00
0535	606-01340	*End Anchorage Type 3D	21.000	0.000		
			EACH	0.000	0.00	
			1,162.88000	0.000		0.00
0540	606-01370	*Transition Type 3G	10.000	0.000		
			EACH	0.000	0.00	
			3,230.33000	0.000		0.00

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 12
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0545	606-01380	*Transition Type 3H	9.000	0.000		
			EACH	0.000	0.00	
			1,321.40000	0.000		0.00
0550	606-01460	*Median Terminal	2.000	0.000		
			EACH	0.000	0.00	
			11,820.51000	0.000		0.00
0555	606-02003	*End Anchorage (Nonflared)	8.000	0.000		
			EACH	0.000	0.00	
			3,029.68000	0.000		0.00
0560	606-02005	*End Anchorage (Flared)	16.000	0.000		
			EACH	0.000	0.00	
			3,292.41000	0.000		0.00
0565	606-20014	*High-Tension Cable Barrier (TL-4)	21,172.000	0.000		
			LF	0.000	0.00	
			18.96000	0.000		0.00
0570	606-21010	*End Anchorage (High-Tension Cable Barrier)	13.000	0.000		
			EACH	0.000	0.00	
			8,067.79000	0.000		0.00
0575	607-11525	*Fence (Plastic)	2,128.000	80.000		
			LF	0.000	0.00	
			4.28000	80.000		342.40
0580	609-60011	*Curb Type 6 (Section M)	19,195.000	0.000		
			LF	0.000	0.00	
			2.25000	0.000		0.00
0585	612-00111	*Delineator (Drivable)(Type I)	227.000	0.000		
			EACH	0.000	0.00	
			73.87000	0.000		0.00
0590	612-00112	*Delineator (Drivable)(Type II)	134.000	0.000		
			EACH	0.000	0.00	
			81.47000	0.000		0.00
0595	612-00113	*Delineator (Drivable)(Type III)	133.000	0.000		
			EACH	0.000	0.00	
			84.73000	0.000		0.00

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 13
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0600	613-00200	*2 Inch Electrical Conduit	280.000	0.000		
			LF	0.000	0.00	
			26.10000	0.000		0.00
0605	613-00306	*3 Inch Electrical Conduit (Bored)	660.000	0.000		
			LF	0.000	0.00	
			19.57000	0.000		0.00
0610	613-01100	*1 Inch Electrical Conduit (Plastic)	450.000	0.000		
			LF	0.000	0.00	
			10.87000	0.000		0.00
0615	613-01200	*2 Inch Electrical Conduit (Plastic)	13,650.000	0.000		
			LF	0.000	0.00	
			10.87000	0.000		0.00
0620	613-04100	*Electrical System Modifications	1.000	0.000		
			L S	0.000	0.00	
			8,155.49000	0.000		0.00
0625	613-05000	*Direct-Burial Cable	100.000	0.000		
			LF	0.000	0.00	
			21.75000	0.000		0.00
0630	613-07001	*Type One Pull Box	44.000	0.000		
			EACH	0.000	0.00	
			761.18000	0.000		0.00
0635	613-07002	*Type Two Pull Box	17.000	0.000		
			EACH	0.000	0.00	
			869.92000	0.000		0.00
0640	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			163,109.73000	0.000		0.00
0645	613-13010	*Luminaire(LED)(10,000 Lumens)	2.000	0.000		
			EACH	0.000	0.00	
			706.81000	0.000		0.00
0650	613-13016	*Luminaire (LED) (16,000 Lumens)	25.000	0.000		
			EACH	0.000	0.00	
			761.18000	0.000		0.00

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 14
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0655	613-30350	*Light Standard Aluminum (35 Foot)	12.000	0.000		
			EACH	0.000	0.00	
			2,772.86000	0.000		0.00
0660	613-32350	*Light Standard Steel (35 Foot)	15.000	0.000		
			EACH	0.000	0.00	
			4,023.37000	0.000		0.00
0665	613-40010	*Light Standard Foundation	42.000	0.000		
			EACH	0.000	0.00	
			2,392.27000	0.000		0.00
0670	613-40015	*Light Standard Anchor	12.000	0.000		
			EACH	0.000	0.00	
			1,413.62000	0.000		0.00
0675	613-40020	*Transformer Base Aluminum	27.000	0.000		
			EACH	0.000	0.00	
			706.81000	0.000		0.00
0680	613-50210	*Temporary Lighting	1.000	0.000		
			L S	0.000	0.00	
			25,553.86000	0.000		0.00
0685	614-00011	*Sign Panel (Class I)	110.000	0.000		
			SF	0.000	0.00	
			19.55000	0.000		0.00
0690	614-00012	*Sign Panel (Class II)	953.000	0.000		
			SF	0.000	0.00	
			22.81000	0.000		0.00
0695	614-00013	*Sign Panel (Class III)	5,832.000	0.000		
			SF	0.000	0.00	
			34.85000	0.000		0.00
0700	614-00615	*Steel Signpost (W 6x15)	29.000	0.000		
			LF	0.000	0.00	
			95.59000	0.000		0.00
0705	614-00818	*Steel Signpost (W 8x18)	37.000	0.000		
			LF	0.000	0.00	
			119.50000	0.000		0.00

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 15
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0710	614-00821	*Steel Signpost (W 8x21)	37.000	0.000		
			LF	0.000	0.00	
			135.78000	0.000		0.00
0715	614-01022	*Steel Signpost (W 10x22)	156.000	0.000		
			LF	0.000	0.00	
			141.22000	0.000		0.00
0720	614-01026	*Steel Signpost (W 10x26)	242.000	0.000		
			LF	0.000	0.00	
			162.94000	0.000		0.00
0725	614-01226	*Steel Signpost (W 12x26)	575.000	0.000		
			LF	0.000	0.00	
			173.81000	0.000		0.00
0730	614-01502	*Steel Sign Support (2-Inch Round)(Post & Socket)	270.000	0.000		
			LF	0.000	0.00	
			27.16000	0.000		0.00
0735	614-01572	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	584.000	0.000		
			LF	0.000	0.00	
			32.59000	0.000		0.00
0740	614-01582	*Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase)	111.000	0.000		
			LF	0.000	0.00	
			41.28000	0.000		0.00
0745	614-03002	*Concrete Footing (Type 2)	2.000	0.000		
			EACH	0.000	0.00	
			2,172.59000	0.000		0.00
0750	614-03003	*Concrete Footing (Type 3)	2.000	0.000		
			EACH	0.000	0.00	
			2,607.11000	0.000		0.00
0755	614-03004	*Concrete Footing (Type 4)	2.000	0.000		
			EACH	0.000	0.00	
			2,824.37000	0.000		0.00
0760	614-03005	*Concrete Footing (Type 5)	8.000	0.000		
			EACH	0.000	0.00	
			3,095.94000	0.000		0.00

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 16
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0765	614-03006	*Concrete Footing (Type 6)	12.000	0.000		
			EACH	0.000	0.00	
			3,476.14000	0.000		0.00
0770	614-03007	*Concrete Footing (Type 7)	26.000	0.000		
			EACH	0.000	0.00	
			3,802.03000	0.000		0.00
0775	614-42400	*Monotube Overhead Sign Bridge (24 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			129,400.45000	0.000		0.00
0780	614-80385	Rumble Strip	68,630.000	0.000		
			LF	0.000	0.00	
			1.21000	0.000		0.00
0785	615-00030	Embankment Protector Type 3	20.000	0.000		
			EACH	0.000	0.00	
			1,874.05000	0.000		0.00
0790	615-00050	Embankment Protector Type 5	9.000	0.000		
			EACH	0.000	0.00	
			2,308.25000	0.000		0.00
0795	624-20300	Detour Drainage Pipe (Class 0)	2,311.000	0.000		
			LF	0.000	0.00	
			85.12000	0.000		0.00
0800	625-00000	Construction Surveying	1.000	0.144		
			L S	0.041	29,166.82	
			711,385.76000	0.185		131,606.37
0805	626-00100	*Mobilization (without Autopay)	1.000	0.250		
			L S	0.250	2,332,640.25	
			9,330,561.01000	0.500		4,665,280.51
0810	626-01112	*Public Information Management (Tier II)	695.000	81.000		
			DAY	20.000	4,502.00	
			225.10000	101.000		22,735.10
0815	627-00008	*Modified Epoxy Pavement Marking	990.000	502.400		
			GAL	60.000	7,824.60	
			130.41000	562.400		73,342.58

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 17
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0820	627-00013	*Pavement Marking Paint (High Build)	4,968.000	378.200		
			GAL	102.300	10,810.04	
			105.67000	480.500		50,774.44
0823	900-00006	Added Item (Dollar)/ P/R for Working Time Violation	0.000	-3,450.000		
			DOL	0.000	0.00	
			1.00000	-3,450.000		-3,450.00
0825	627-01001	*Preformed Plastic Pavement Marking (Type I)	3,157.000	0.000		
			SF	0.000	0.00	
			12.13000	0.000		0.00
0830	627-02001	*Preformed Plastic Pavement Marking (Type II)	18,120.000	0.000		
			SF	0.000	0.00	
			13.24000	0.000		0.00
0835	630-00000	*Flagging	1,000.000	1.000		
			HOOR	0.000	0.00	
			30.89000	1.000		30.89
0840	630-00007	*Traffic Control Inspection	304.000	31.000		
			DAY	11.000	2,426.82	
			220.62000	42.000		9,266.04
0845	630-00012	*Traffic Control Management	760.000	59.000		
			DAY	10.000	11,031.00	
			1,103.10000	69.000		76,113.90
0850	630-00017	*Traffic Control Management (Special)	200.000	56.000		
			DAY	12.000	24,804.60	
			2,067.05000	68.000		140,559.40
0855	630-00030	Courtesy Patrol	1,064.000	8.750		
			DAY	15.000	11,556.00	
			770.40000	23.750		18,297.00
0860	630-00040	Traffic Incident Management Plan Development	1.000	0.500		
			L S	0.000	0.00	
			3,531.00000	0.500		1,765.50
0865	630-00041	Traffic Incident Management Plan Implementation	35.000	0.500		
			MON	0.500	706.20	
			1,412.40000	1.000		1,412.40

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 18
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0870	630-80002	*Flashing Beacon (Solar)	26.000	11.000		
			EACH	0.000	0.00	
			1,323.71000	11.000		14,560.81
0875	630-80335	*Barricade (Type 3 M-A) (Temporary)	10.000	0.000		
			EACH	0.000	0.00	
			220.62000	0.000		0.00
0880	630-80341	*Construction Traffic Sign (Panel Size A)	89.000	44.500		
			EACH	0.000	0.00	
			99.27000	44.500		4,417.52
0885	630-80342	*Construction Traffic Sign (Panel Size B)	145.000	72.500		
			EACH	0.000	0.00	
			121.34000	72.500		8,797.15
0890	630-80343	*Construction Traffic Sign (Panel Size C)	52.000	15.500		
			EACH	0.000	0.00	
			121.34000	15.500		1,880.77
0895	630-80344	*Construction Traffic Sign (Special)	1,000.000	0.000		
			SF	0.000	0.00	
			25.37000	0.000		0.00
0900	630-80355	*Portable Message Sign Panel	8.000	4.000		
			EACH	-1.000	-13,237.11	
			13,237.11000	3.000		39,711.33
0905	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	5.000	1.000		
			EACH	0.000	0.00	
			1,434.02000	1.000		1,434.02
0910	630-80360	*Drum Channelizing Device	1,060.000	124.500		
			EACH	0.000	0.00	
			49.64000	124.500		6,180.18
0915	630-80367	*Portable Traffic Speed Monitor	6.000	1.000		
			EACH	0.000	0.00	
			6,618.56000	1.000		6,618.56
0920	630-80370	*Barrier (Temporary)	88,450.000	15,684.000		
			LF	7,008.000	384,739.20	
			54.90000	22,692.000		1,245,790.80

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 19
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0925	630-80378	*Glare Screen (Temporary)	39,180.000	0.000		
			LF	0.000	0.00	
			24.01000	0.000		0.00
0930	630-80380	*Traffic Cone	583.000	291.500		
			EACH	0.000	0.00	
			15.44000	291.500		4,500.76
0935	630-85010	Impact Attenuator (Temporary)	8.000	3.000		
			EACH	1.000	10,564.87	
			10,564.87000	4.000		42,259.48
0935		MATERIAL ALLOWANCE Impact Attenuator (Temporary)		5.000		
			EACH	-1.000	-6,600.00	
			6,600.00000	4.000		26,400.00
0940	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.000	0.500		
			EACH	0.000	0.00	
			110,309.30000	0.500		55,154.65
0945	630-85041	*Mobile Attenuator	167.000	22.000		
			DAY	1.000	661.86	
			661.86000	23.000		15,222.78
0950	632-00000	Night Work Lighting	1.000	0.424		
			L S	0.120	27,366.69	
			228,055.73000	0.544		124,062.32
0955	700-70010	F/A Minor Contract Revisions	1,214,897.830	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0960	700-70016	F/A Fuel Cost Adjustment	125,000.000	-961.630		
			F A	0.000	0.00	
			1.00000	-961.630		-961.63
0965	700-70018	F/A Roadway Smoothness Incentive	170,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0970	700-70019	F/A Asphalt Cement Cost Adjustment	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/17/2022

ESTIMATE NO: 0005

11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0975	700-70023	F/A On-The-Job Trainee	180,000.000	0.000		
			F A	1,310.000	1,310.00	
			1.00000	1,310.000		1,310.00
0980	700-70025	F/A Quality Incentive Payment	497,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0985	700-70034	*F/A Prairie Dog Mitigation	20,000.000	3,670.800		
			F A	0.000	0.00	
			1.00000	3,670.800		3,670.80
0990	700-70074	F/A Obtain Power from Colorado Springs Utilities	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0995	700-70111	Project First Program	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1000	700-70131	F/A Modify Electrical System	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1005	700-70155	F/A Pavement Surface Course Maintenance	480,000.000	232,968.690		
			F A	25,347.240	25,347.24	
			1.00000	258,315.930		258,315.93
1010	700-70380	F/A Erosion Control	650,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1015	700-70594	F/A DRB Standing Committee	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1020	700-71002	CDOT Risk Pool	1,750,000.000	0.000		
			F A	28,443.660	28,443.66	
			1.00000	28,443.660		28,443.66

CAT 0200			CURRENT AMT	\$64,217,137.90	\$ 3,041,399.27	\$ 8,002,102.23

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 21
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1025	202-00246	Removal of Asphalt Mat (Planing) (Special)	698.000	0.000		
			SY	0.000	0.00	
			6.14000	0.000		0.00
1030	202-00425	*Removal of Bridge Railing	163.000	0.000		
			LF	0.000	0.00	
			38.73000	0.000		0.00
1035	202-00453	Removal of Portions of Present Structure (Class 2)	35.000	0.000		
			SY	0.000	0.00	
			315.02000	0.000		0.00
1040	202-00500	*Removal of Portions of Present Structure	1.000	1.000		
			EACH	0.000	0.00	
			28,549.24000	1.000		28,549.24
1045	206-00000	Structure Excavation	804.000	0.000		
			CY	0.000	0.00	
			28.69000	0.000		0.00
1050	206-00100	Structure Backfill (Class 1)	188.000	0.000		
			CY	0.000	0.00	
			59.17000	0.000		0.00
1055	206-00200	Structure Backfill (Class 2)	910.000	0.000		
			CY	0.000	0.00	
			17.61000	0.000		0.00
1060	206-00360	Mechanical Reinforcement of Soil	190.000	0.000		
			CY	0.000	0.00	
			28.40000	0.000		0.00
1065	206-01785	Shoring (Area 5)	1.000	0.000		
			L S	0.000	0.00	
			9,227.62000	0.000		0.00
1070	206-01786	Shoring (Area 6)	1.000	0.000		
			L S	0.000	0.00	
			14,414.67000	0.000		0.00
1075	206-01787	Shoring (Area 7)	1.000	0.000		
			L S	0.000	0.00	
			14,414.67000	0.000		0.00

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 22
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1080	206-01788	Shoring (Area 8)	1.000	0.000		
			L S	0.000	0.00	
			9,227.62000	0.000		0.00
1085	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	27,081.000	0.000		
			TON	0.000	0.00	
			94.79000	0.000		0.00
1090	420-00112	Geotextile (Drainage) (Class 1)	1,513.000	0.000		
			SY	0.000	0.00	
			3.66000	0.000		0.00
1095	502-00460	Pile Tip	6.000	0.000		
			EACH	6.000	1,214.46	
			202.41000	6.000		1,214.46
1100	502-02010	*Dynamic Pile Test	2.000	0.000		
			EACH	2.000	5,752.86	
			2,876.43000	2.000		5,752.86
1105	502-11489	Steel Piling (HP 14x89)	162.000	0.000		
			LF	162.000	26,819.10	
			165.55000	162.000		26,819.10
1110	506-00224	Riprap (24 Inch)	1,961.000	0.000		
			CY	0.000	0.00	
			79.58000	0.000		0.00
1115	509-00000	*Structural Steel	35,419.000	0.000		
			LB	0.000	0.00	
			3.66000	0.000		0.00
1115		MATERIAL ALLOWANCE Galv & Metal Steel		35,419.000		
			LB	0.000	0.00	
			2.64000	35,419.000		93,506.16
1120	512-00101	Bearing Device (Type I)	4.000	0.000		
			EACH	0.000	0.00	
			1,288.09000	0.000		0.00
1125	515-00120	Waterproofing (Membrane)	990.000	0.000		
			SY	0.000	0.00	
			16.82000	0.000		0.00

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

ESTIMATE RUN 03/17/2022

11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1130	601-03040	Concrete Class D (Bridge)	161.000	0.000		
			CY	0.000	0.00	
			1,213.11000	0.000		0.00
1135	601-03057	Concrete Class DR	4.000	0.000		
			CY	0.000	0.00	
			1,648.16000	0.000		0.00
1140	601-06150	Concrete (Patching)	54.000	0.000		
			SF	0.000	0.00	
			54.70000	0.000		0.00
1145	601-40300	Structural Concrete Coating	160.000	0.000		
			SY	0.000	0.00	
			12.41000	0.000		0.00
1150	601-51005	Galvanic Anodes	145.000	0.000		
			EACH	0.000	0.00	
			20.66000	0.000		0.00
1155	602-00020	*Reinforcing Steel (Epoxy Coated)	38,994.000	0.000		
			LB	0.000	0.00	
			2.25000	0.000		0.00
1160	606-01400	*Transition Type BR10M-GR3	2.000	0.000		
			EACH	0.000	0.00	
			3,745.00000	0.000		0.00
1165	606-11010	*Bridge Rail Type 10R	156.000	0.000		
			LF	0.000	0.00	
			177.52000	0.000		0.00
1170	606-11035	*Bridge Rail Type 10 MASH	164.000	0.000		
			LF	0.000	0.00	
			256.50000	0.000		0.00
1175	613-00200	*2 Inch Electrical Conduit	174.000	0.000		
			LF	0.000	0.00	
			26.10000	0.000		0.00

CAT 0300			CURRENT AMT	\$ 3,446,261.59 \$	33,786.42 \$	155,841.82

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

ESTIMATE RUN 03/17/2022

11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 STRUCTURES						
1180	202-00246	Removal of Asphalt Mat (Planing) (Special)	698.000	0.000		
			SY	0.000	0.00	
			6.14000	0.000		0.00
1185	202-00425	*Removal of Bridge Railing	163.000	0.000		
			LF	0.000	0.00	
			38.73000	0.000		0.00
1190	202-00453	Removal of Portions of Present Structure (Class 2)	35.000	0.000		
			SY	0.000	0.00	
			315.02000	0.000		0.00
1195	202-00500	Removal of Portions of Present Structure	1.000	1.000		
			EACH	0.000	0.00	
			28,549.24000	1.000		28,549.24
1200	206-00000	Structure Excavation	804.000	0.000		
			CY	0.000	0.00	
			28.69000	0.000		0.00
1205	206-00100	Structure Backfill (Class 1)	188.000	0.000		
			CY	0.000	0.00	
			59.17000	0.000		0.00
1210	206-00200	Structure Backfill (Class 2)	910.000	0.000		
			CY	0.000	0.00	
			17.61000	0.000		0.00
1215	206-00360	Mechanical Reinforcement of Soil	190.000	0.000		
			CY	0.000	0.00	
			28.40000	0.000		0.00
1220	206-01781	Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			9,227.62000	0.000		0.00
1225	206-01782	Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			13,344.67000	0.000		0.00
1230	206-01783	Shoring (Area 3)	1.000	0.000		
			L S	0.000	0.00	
			13,344.67000	0.000		0.00

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

ESTIMATE RUN 03/17/2022

11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 STRUCTURES						
1235	206-01784	Shoring (Area 4)	1.000	0.000		
			L S	0.000	0.00	
			9,227.62000	0.000		0.00
1240	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	164.000	0.000		
			TON	0.000	0.00	
			94.79000	0.000		0.00
1245	420-00112	Geotextile (Drainage) (Class 1)	956.000	0.000		
			SY	0.000	0.00	
			3.66000	0.000		0.00
1250	502-00460	Pile Tip	6.000	0.000		
			EACH	6.000	1,214.46	
			202.41000	6.000		1,214.46
1255	502-02010	*Dynamic Pile Test	2.000	0.000		
			EACH	2.000	5,752.86	
			2,876.43000	2.000		5,752.86
1260	502-11489	Steel Piling (HP 14x89)	162.000	0.000		
			LF	162.000	26,819.10	
			165.55000	162.000		26,819.10
1265	506-00224	Riprap (24 Inch)	1,231.000	0.000		
			CY	0.000	0.00	
			79.58000	0.000		0.00
1270	509-00000	Structural Steel	35,419.000	0.000		
			LB	0.000	0.00	
			3.66000	0.000		0.00
1270		MATERIAL ALLOWANCE Galv & Metal Steel		35,419.000		
			LB	0.000	0.00	
			2.64000	35,419.000		93,506.16
1275	512-00101	Bearing Device (Type I)	4.000	0.000		
			EACH	0.000	0.00	
			1,288.09000	0.000		0.00
1280	515-00120	Waterproofing (Membrane)	990.000	0.000		
			SY	0.000	0.00	
			16.82000	0.000		0.00

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 26
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 STRUCTURES						
1285	601-03040	*Concrete Class D (Bridge)	158.000	0.000		
			CY	0.000	0.00	
			1,213.11000	0.000		0.00
1290	601-03057	Concrete Class DR	4.000	0.000		
			CY	0.000	0.00	
			1,648.16000	0.000		0.00
1295	601-06150	Concrete (Patching)	54.000	0.000		
			SF	0.000	0.00	
			54.70000	0.000		0.00
1300	601-40300	Structural Concrete Coating	160.000	0.000		
			SY	0.000	0.00	
			12.41000	0.000		0.00
1305	601-51005	Galvanic Anodes	145.000	0.000		
			EACH	0.000	0.00	
			20.66000	0.000		0.00
1310	602-00020	*Reinforcing Steel (Epoxy Coated)	38,708.000	0.000		
			LB	0.000	0.00	
			2.25000	0.000		0.00
1315	606-01400	*Transition Type BR10M-GR3	2.000	0.000		
			EACH	0.000	0.00	
			3,745.00000	0.000		0.00
1320	606-11010	*Bridge Rail Type 10R	155.000	0.000		
			LF	0.000	0.00	
			177.52000	0.000		0.00
1325	606-11035	*Bridge Rail Type 10 MASH	164.000	0.000		
			LF	0.000	0.00	
			256.50000	0.000		0.00
1330	613-00200	*2 Inch Electrical Conduit	174.000	0.000		
			LF	0.000	0.00	
			26.10000	0.000		0.00

CAT 0301			CURRENT AMT \$	828,066.79 \$	33,786.42 \$	155,841.82

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 27
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0302 STRUCTURES						
1335	202-00246	*Removal of Asphalt Mat (Planing) (Special)	550.000	0.000		
			SY	0.000	0.00	
			6.14000	0.000		0.00
1340	202-00453	Removal of Portions of Present Structure (Class 2)	109.000	0.000		
			SY	0.000	0.00	
			315.02000	0.000		0.00
1345	202-00500	Removal of Portions of Present Structure	1.000	1.000		
			EACH	0.000	0.00	
			28,549.24000	1.000		28,549.24
1350	202-00504	Removal of Expansion Device	95.000	0.000		
			LF	0.000	0.00	
			130.98000	0.000		0.00
1355	206-00000	Structure Excavation	127.000	0.000		
			CY	0.000	0.00	
			28.69000	0.000		0.00
1360	206-00100	Structure Backfill (Class 1)	50.000	0.000		
			CY	0.000	0.00	
			59.17000	0.000		0.00
1365	206-00200	Structure Backfill (Class 2)	24.000	0.000		
			CY	0.000	0.00	
			17.61000	0.000		0.00
1370	206-00360	Mechanical Reinforcement of Soil	34.000	0.000		
			CY	0.000	0.00	
			28.40000	0.000		0.00
1375	206-01789	Shoring (Area 9)	1.000	0.000		
			L S	0.000	0.00	
			7,572.98000	0.000		0.00
1380	206-01790	Shoring (Area 10)	1.000	0.000		
			L S	0.000	0.00	
			7,572.98000	0.000		0.00
1385	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	103.000	0.000		
			TON	0.000	0.00	
			94.79000	0.000		0.00

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

ESTIMATE RUN 03/17/2022

11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0302 STRUCTURES						
1390	420-00112	Geotextile (Drainage) (Class 1)	402.000	0.000		
			SY	0.000	0.00	
			3.66000	0.000		0.00
1395	502-00460	Pile Tip	8.000	0.000		
			EACH	2.000	404.82	
			202.41000	2.000		404.82
1400	502-02010	*Dynamic Pile Test	4.000	0.000		
			EACH	2.000	5,752.86	
			2,876.43000	2.000		5,752.86
1405	502-11253	Steel Piling (HP 12x53)	358.000	0.000		
			LF	100.810	11,103.21	
			110.14000	100.810		11,103.21
1410	512-00101	Bearing Device (Type I)	4.000	0.000		
			EACH	0.000	0.00	
			1,288.09000	0.000		0.00
1415	515-00120	Waterproofing (Membrane)	625.000	0.000		
			SY	0.000	0.00	
			16.82000	0.000		0.00
1420	518-01002	Bridge Expansion Device (0-2 Inch)	108.000	0.000		
			LF	0.000	0.00	
			111.76000	0.000		0.00
1425	601-03040	Concrete Class D (Bridge)	45.000	0.000		
			CY	0.000	0.00	
			1,213.11000	0.000		0.00
1430	601-03057	Concrete Class DR	8.000	0.000		
			CY	0.000	0.00	
			1,648.16000	0.000		0.00
1435	601-06150	Concrete (Patching)	360.000	0.000		
			SF	0.000	0.00	
			54.70000	0.000		0.00
1440	601-40300	Structural Concrete Coating	72.000	0.000		
			SY	0.000	0.00	
			12.41000	0.000		0.00

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/17/2022

ESTIMATE NO: 0005

11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0302 STRUCTURES						
1445	601-51005	Galvanic Anodes	345.000	0.000		
			EACH	0.000	0.00	
			20.66000	0.000		0.00
1450	602-00020	*Reinforcing Steel (Epoxy Coated)	10,640.000	0.000		
			LB	0.000	0.00	
			2.25000	0.000		0.00
1455	606-01400	*Transition Type BR10M-GR3	2.000	0.000		
			EACH	0.000	0.00	
			3,745.00000	0.000		0.00
1460	606-11035	*Bridge Rail Type 10 MASH	105.000	0.000		
			LF	0.000	0.00	
			256.50000	0.000		0.00
1465	613-00200	*2 Inch Electrical Conduit	115.000	0.000		
			LF	0.000	0.00	
			26.10000	0.000		0.00
1470	618-01992	Prestressed Concrete Box (Depth Less Than 32 Inches)	188.000	0.000		
			SF	0.000	0.00	
			240.11000	0.000		0.00

			CAT 0302	CURRENT AMT \$	395,360.73 \$	17,260.89 \$
						45,810.13

CAT NO0303 STRUCTURES						
1475	202-00246	Removal of Asphalt Mat (Planing) (Special)	446.000	0.000		
			SY	0.000	0.00	
			6.14000	0.000		0.00
1480	202-00453	Removal of Portions of Present Structure (Class 2)	89.000	0.000		
			SY	0.000	0.00	
			315.02000	0.000		0.00
1485	202-00500	*Removal of Portions of Present Structure	1.000	0.000		
			EACH	1.000	28,549.24	
			28,549.24000	1.000		28,549.24
1490	202-00504	Removal of Expansion Device	76.000	0.000		
			LF	0.000	0.00	
			130.98000	0.000		0.00

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 30
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0303 STRUCTURES						
1495	206-00000	Structure Excavation	127.000	0.000		
			CY	0.000	0.00	
			28.69000	0.000		0.00
1500	206-00100	Structure Backfill (Class 1)	104.000	0.000		
			CY	0.000	0.00	
			59.17000	0.000		0.00
1505	206-00200	Structure Backfill (Class 2)	30.000	0.000		
			CY	0.000	0.00	
			17.61000	0.000		0.00
1510	206-00360	Mechanical Reinforcement of Soil	90.000	0.000		
			CY	0.000	0.00	
			28.40000	0.000		0.00
1515	206-01791	Shoring (Area 11)	1.000	0.000		
			L S	0.000	0.00	
			7,572.98000	0.000		0.00
1520	206-01792	Shoring (Area 12)	1.000	0.000		
			L S	0.000	0.00	
			7,572.98000	0.000		0.00
1525	403-34851	Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	103.000	0.000		
			TON	0.000	0.00	
			94.79000	0.000		0.00
1530	420-00112	Geotextile (Drainage) (Class 1)	476.000	0.000		
			SY	0.000	0.00	
			3.66000	0.000		0.00
1535	502-00460	Pile Tip	12.000	0.000		
			EACH	3.000	607.23	
			202.41000	3.000		607.23
1540	502-02010	*Dynamic Pile Test	4.000	0.000		
			EACH	2.000	5,752.86	
			2,876.43000	2.000		5,752.86
1545	502-11253	Steel Piling (HP 12x53)	538.000	0.000		
			LF	157.070	17,299.69	
			110.14000	157.070		17,299.69

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 31
 ESTIMATE RUN 03/17/2022
 11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0303 STRUCTURES						
1550	512-00101	Bearing Device (Type I)	8.000	0.000		
			EACH	0.000	0.00	
			1,288.09000	0.000		0.00
1555	515-00120	Waterproofing (Membrane)	625.000	0.000		
			SY	0.000	0.00	
			16.82000	0.000		0.00
1560	518-01002	Bridge Expansion Device (0-2 Inch)	108.000	0.000		
			LF	0.000	0.00	
			111.76000	0.000		0.00
1565	601-03040	Concrete Class D (Bridge)	100.000	0.000		
			CY	0.000	0.00	
			1,213.11000	0.000		0.00
1570	601-03057	Concrete Class DR	8.000	0.000		
			CY	0.000	0.00	
			1,648.16000	0.000		0.00
1575	601-06150	Concrete (Patching)	306.000	0.000		
			SF	0.000	0.00	
			54.70000	0.000		0.00
1580	601-40300	Structural Concrete Coating	72.000	0.000		
			SY	0.000	0.00	
			12.41000	0.000		0.00
1585	601-51005	Galvanic Anodes	275.000	0.000		
			EACH	0.000	0.00	
			20.66000	0.000		0.00
1590	602-00020	*Reinforcing Steel (Epoxy Coated)	21,365.000	0.000		
			LB	0.000	0.00	
			2.25000	0.000		0.00
1595	606-01400	*Transition Type BR10M-GR3	2.000	0.000		
			EACH	0.000	0.00	
			3,745.00000	0.000		0.00
1600	606-11035	*Bridge Rail Type 10 MASH	105.000	0.000		
			LF	0.000	0.00	
			256.50000	0.000		0.00

CONTID: C23841
 PCN: 23841-BID
 PROJECT: IM0252-495

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/17/2022

ESTIMATE NO: 0005

11:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0303 STRUCTURES						
1605	613-00200	*2 Inch Electrical Conduit	115.000	0.000		
			LF	0.000	0.00	
			26.10000	0.000		0.00
1610	618-01992	*Prestressed Concrete Box (Depth Less Than 32 Inches)	376.000	0.000		
			SF	0.000	0.00	
			240.11000	0.000		0.00

			CAT 0303	CURRENT AMT \$	548,475.41 \$	52,209.02 \$ 52,209.02
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1615	620-00002	Field Office (Class 2)	1.000	0.750		
			EACH	0.000	0.00	
			337,269.35000	0.750		252,952.01
1620	620-00012	Field Laboratory (Class 2)	1.000	0.750		
			EACH	0.000	0.00	
			9,408.47000	0.750		7,056.35
1625	620-00020	Sanitary Facility	2.000	1.500		
			EACH	0.000	0.00	
			4,748.13000	1.500		7,122.20

			CAT 0400	CURRENT AMT \$	356,174.08 \$	0.00 \$ 267,130.56

			PROJECT TOTAL	CURRENT AMT \$	69,791,476.50 \$	3,178,442.02 \$ 8,678,935.58