

ESTIMATE SUMMARY

CONTID: C24057

ESTIMATE NO: 0013 PROG

SPEC YR: 2005

PCN: 24057-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:
I-70 BRIDGE OVER HARLAN

TIME CHARGED: 252.0 DAYS
PERCENT TIME: 50.70

TIME ALLOW:
ORIG TIME ALLOW:

497 WORK DAYS
497 WORK DAYS

PROJECT NO: 2670703-479

I-70 BRIDGE OVER HARLAN

NAME OF ROAD:

PROJECT COUNTIES: JEFFERSON

DENVER

CONTRACTOR:

AMERICAN CIVIL CONSTRUCTORS, LLC. dba ACC Mountain West
4901 S. Windermere St

PAY PERIOD ENDING 10/04/2023
DATE LET 05/05/2022
DATE AWARDED 05/18/2022
DATE CONTRACT EXECUTED 06/17/2022
DATE NOTICE TO PROCEED 07/18/2022

DATE TIME STARTED 07/18/2022
DATE WORK BEGAN 07/18/2022
DATE TIME STOPPED
DATE ACCEPTED

Littleton CO 80120 (303)795-2582

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 18,873,997.26 PARTICIPATING	\$ 223,854.52	\$ 0.00
AWARD PROJECT AMT: \$ 17,879,000.00 NON-PARTICIPATING	9,635,206.59	1,719,070.00
PERCENT COMPLETE: 52.24% TOTAL EARNINGS	9,859,061.11	1,719,070.00
FUNDS AVAILABLE: \$ 9,014,936.15 STOCKPILED MATERIALS	1,331,242.47	-103,972.57
	GROSS EARNINGS	11,190,303.58
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-247,006.05	-32,065.79
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	10,943,297.53
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	10,943,297.53
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 1,583,031.64

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 2
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.700		
			L S	0.000	0.00	
			21,423.73000	0.700		14,996.61
0010	202-00010	Removal of Tree	14.000	13.000		
			EACH	0.000	0.00	
			2,197.51000	13.000		28,567.63
0015	202-00019	Removal of Inlet	7.000	4.000		
			EACH	0.000	0.00	
			1,408.54000	4.000		5,634.16
0020	202-00026	*Removal of Slope and Ditch Paving	852.000	310.000		
			SY	0.000	0.00	
			34.75000	310.000		10,772.50
0025	202-00035	Removal of Pipe	231.000	207.000		
			LF	21.000	2,028.39	
			96.59000	228.000		22,022.52
0030	202-00040	*Removal of Electrical Conduit	1,649.000	1,649.000		
			LF	0.000	0.00	
			9.16000	1,649.000		15,104.84
0035	202-00055	*Removal of Fiber Optic Cable	335.000	0.000		
			LF	0.000	0.00	
			1.31000	0.000		0.00
0040	202-00200	Removal of Sidewalk	408.000	170.000		
			SY	0.000	0.00	
			11.50000	170.000		1,955.00
0045	202-00201	Removal of Curb	86.000	43.000		
			LF	43.000	608.88	
			14.16000	86.000		1,217.76
0050	202-00203	Removal of Curb and Gutter	1,583.000	1,488.000		
			LF	0.000	0.00	
			15.25000	1,488.000		22,692.00
0055	202-00206	Removal of Concrete Curb Ramp	31.000	31.000		
			SY	0.000	0.00	
			102.51000	31.000		3,177.81

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 3
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00210	Removal of Concrete Pavement	4,015.000	1,551.000		
			SY	0.000	0.00	
			15.00000	1,551.000		23,265.00
0065	202-00220	*Removal of Asphalt Mat	5,029.000	3,336.000		
			SY	0.000	0.00	
			6.90000	3,336.000		23,018.40
0070	202-00240	*Removal of Asphalt Mat (Planing)	9,930.000	9,236.000		
			SY	694.000	2,845.40	
			4.10000	9,930.000		40,713.00
0075	202-00250	*Removal of Pavement Marking	7,718.000	7,718.000		
			SF	0.000	0.00	
			2.60000	7,718.000		20,066.80
0080	202-00705	*Removal of Light Standard Foundation	42.000	42.000		
			EACH	0.000	0.00	
			614.00000	42.000		25,788.00
0085	202-00715	*Removal of Closed Circuit Television Pole	1.000	1.000		
			EACH	0.000	0.00	
			3,783.49000	1.000		3,783.49
0090	202-00800	*Removal of Overpass Mounted Sign Bracket	11.000	2.000		
			EACH	0.000	0.00	
			120.44000	2.000		240.88
0095	202-00805	*Removal of Overhead Sign Structure	2.000	2.000		
			EACH	0.000	0.00	
			5,978.96000	2.000		11,957.92
0100	202-00810	*Removal of Ground Sign	18.000	13.000		
			EACH	0.000	0.00	
			134.84000	13.000		1,752.92
0105	202-00821	*Removal of Sign Panel	12.000	8.000		
			EACH	0.000	0.00	
			70.70000	8.000		565.60
0110	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			20,772.54000	1.000		20,772.54

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 4
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	202-01000	*Removal of Fence	767.000	696.000		
			LF	12.000	90.00	
			7.50000	708.000		5,310.00
0120	202-01130	*Removal of Guardrail Type 3	1,049.000	874.000		
			LF	0.000	0.00	
			5.10000	874.000		4,457.40
0125	202-01140	*Removal of Guardrail Type 4	1,826.000	1,826.000		
			LF	0.000	0.00	
			42.00000	1,826.000		76,692.00
0130	202-01170	Removal of Guardrail Type 7	1,312.000	997.000		
			LF	0.000	0.00	
			18.75000	997.000		18,693.75
0135	202-01300	*Removal of End Anchorage	3.000	3.000		
			EACH	0.000	0.00	
			301.93000	3.000		905.79
0140	202-04000	Plug Structure	1.000	1.000		
			EACH	0.000	0.00	
			3,923.57000	1.000		3,923.57
0145	202-04001	Plug Culvert	1.000	1.000		
			EACH	0.000	0.00	
			3,923.57000	1.000		3,923.57
0150	202-04002	Clean Culvert	4.000	0.000		
			EACH	0.000	0.00	
			2,429.43000	0.000		0.00
0155	202-04005	Clean Valve Box	7.000	0.000		
			EACH	0.000	0.00	
			127.42000	0.000		0.00
0160	202-04010	Clean Inlet	8.000	0.000		
			EACH	0.000	0.00	
			285.84000	0.000		0.00
0165	203-00010	Unclassified Excavation (Complete In Place)	6,341.000	5,108.000		
			CY	0.000	0.00	
			18.00000	5,108.000		91,944.00

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 5
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	203-00050	Unsuitable Material	200.000	93.000		
			CY	0.000	0.00	
			22.55000	93.000		2,097.15
0175	203-01100	Proof Rolling	40.000	4.500		
			HOURL	1.500	313.56	
			209.04000	6.000		1,254.24
0180	203-01500	Blading	20.000	0.000		
			HOURL	0.000	0.00	
			233.16000	0.000		0.00
0185	203-01550	Dozing	20.000	5.000		
			HOURL	0.000	0.00	
			248.64000	5.000		1,243.20
0190	203-01597	*Potholing	145.000	109.000		
			HOURL	36.000	11,627.28	
			322.98000	145.000		46,832.10
0195	206-00000	Structure Excavation	257.000	257.000		
			CY	0.000	0.00	
			20.00000	257.000		5,140.00
0200	206-00100	*Structure Backfill (Class 1)	74.000	25.000		
			CY	0.000	0.00	
			36.00000	25.000		900.00
0205	206-00510	Filter Material (Class A)	4.000	0.000		
			CY	0.000	0.00	
			845.64000	0.000		0.00
0210	207-00700	Topsoil (Onsite)	1,694.000	462.000		
			CY	0.000	0.00	
			27.75000	462.000		12,820.50
0215	207-00704	Subgrade Soil Preparation	3,872.000	0.000		
			SY	0.000	0.00	
			3.60000	0.000		0.00
0220	208-00002	*Erosion Log Type 1 (12 Inch)	700.000	700.000		
			LF	0.000	0.00	
			6.63000	700.000		4,641.00

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 6
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	208-00020	*Silt Fence	1,455.000	550.000		
			LF	0.000	0.00	
			1.60000	550.000		880.00
0230	208-00021	*Silt Fence (Reinforced)	100.000	0.000		
			LF	0.000	0.00	
			5.58000	0.000		0.00
0235	208-00035	*Aggregate Bag	887.000	845.000		
			LF	42.000	436.38	
			10.39000	887.000		9,215.93
0240	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			2,198.06000	2.000		4,396.12
0245	208-00051	*Storm Drain Inlet Protection (Type I)	63.000	63.000		
			LF	0.000	0.00	
			10.39000	63.000		654.57
0250	208-00054	*Storm Drain Inlet Protection (Type II)	3.000	3.000		
			EACH	0.000	0.00	
			266.56000	3.000		799.68
0255	208-00056	*Storm Drain Inlet Protection (Type III)	0.000	0.000		
			EACH	0.000	0.00	
			177.71000	0.000		0.00
0260	208-00070	*Vehicle Tracking Pad	3.000	3.000		
			EACH	0.000	0.00	
			3,437.96000	3.000		10,313.88
0265	208-00103	Removal and Disposal of Sediment (Labor)	102.000	88.000		
			HOURL	14.000	1,133.72	
			80.98000	102.000		8,259.96
0270	208-00105	Removal and Disposal of Sediment (Equipment)	20.000	14.000		
			HOURL	0.000	0.00	
			138.82000	14.000		1,943.48
0275	208-00106	*Sweeping (Sediment Removal)	40.000	28.000		
			HOURL	1.000	185.10	
			185.10000	29.000		5,367.90

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 7
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	208-00207	Erosion Control Management	497.000	206.000		
			DAY	24.000	7,920.00	
			330.00000	230.000		75,900.00
0285	208-00400	Water Control	1.000	0.330		
			L S	0.000	0.00	
			7,601.39000	0.330		2,508.46
0290	210-00750	*Reset Light Standard	1.000	0.000		
			EACH	0.000	0.00	
			1,640.38000	0.000		0.00
0295	210-00760	*Reset Luminaire	1.000	0.000		
			EACH	0.000	0.00	
			421.55000	0.000		0.00
0300	210-00815	*Reset Sign Panel	11.000	2.000		
			EACH	0.000	0.00	
			179.36000	2.000		358.72
0305	210-00827	*Reset Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			970.09000	1.000		970.09
0310	210-04010	Adjust Manhole	9.000	4.000		
			EACH	0.000	0.00	
			1,811.38000	4.000		7,245.52
0315	210-04015	Modify Manhole	5.000	4.000		
			EACH	0.000	0.00	
			2,520.07000	4.000		10,080.28
0320	210-04020	Modify Inlet	1.000	0.000		
			EACH	1.000	4,880.26	
			4,880.26000	1.000		4,880.26
0325	210-04050	Adjust Valve Box	14.000	7.000		
			EACH	0.000	0.00	
			1,172.70000	7.000		8,208.90
0330	212-00700	*Organic Fertilizer	1,260.000	0.000		
			LB	0.000	0.00	
			0.95000	0.000		0.00

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 8
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	212-00701	*Compost (Mechanically Applied)	52.000	0.000		
			CY	0.000	0.00	
			83.32000	0.000		0.00
0340	212-00702	*Biotic Soil Amendments (Hydraulically Applied)	260.000	0.000		
			LB	0.000	0.00	
			4.05000	0.000		0.00
0345	212-00703	*Humate	420.000	0.000		
			LB	0.000	0.00	
			0.72000	0.000		0.00
0350	212-00706	*Seeding (Native) Drill	1.200	0.000		
			ACRE	0.000	0.00	
			1,190.28000	0.000		0.00
0355	212-00707	*Seeding (Native) Hydraulic	2.000	0.000		
			ACRE	0.000	0.00	
			1,003.33000	0.000		0.00
0360	213-00003	*Mulching (Weed Free)	1.200	0.000		
			ACRE	0.000	0.00	
			1,159.13000	0.000		0.00
0365	213-00061	*Mulch Tackifier	240.000	0.000		
			LB	0.000	0.00	
			5.05000	0.000		0.00
0370	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			10,245.22000	0.000		0.00
0375	214-00220	*Deciduous Tree (2 Inch Caliper)	4.000	0.000		
			EACH	0.000	0.00	
			987.13000	0.000		0.00
0380	214-00222	*Deciduous Tree (2 Inch Caliper) (Furnish Only)	5.000	0.000		
			EACH	0.000	0.00	
			719.16000	0.000		0.00
0385	214-00506	*Evergreen Tree (6 Foot) (Ball and Burlap)	5.000	0.000		
			EACH	0.000	0.00	
			866.23000	0.000		0.00

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 9
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	5,855.000	0.000		
		SY		0.000	0.00	
			3.10000	0.000		0.00
0395	240-00000	*Wildlife Biologist	25.000	16.000		
		HOURL		0.000	0.00	
			95.41000	16.000		1,526.56
0400	240-00010	*Removal of Nests	10.000	4.000		
		HOURL		0.000	0.00	
			89.45000	4.000		357.80
0405	304-06007	Aggregate Base Course (Class 6)	2,933.000	1,510.000		
		CY		544.000	33,728.00	
			62.00000	2,054.000		127,348.00
0410	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	345.010	268.700		
		TON		76.310	23,714.10	
			310.76000	345.010		107,215.31
0415	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	2,169.000	0.000		
		TON		623.860	134,129.90	
			215.00000	623.860		134,129.90
0420	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	3,509.000	264.280		
		TON		1,849.870	258,981.80	
			140.00000	2,114.150		295,981.00
0425	403-34741	Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	1,345.410	1,345.410		
		TON		0.000	0.00	
			145.00000	1,345.410		195,084.45
0430	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	610.000	518.140		
		TON		0.000	0.00	
			155.00000	518.140		80,311.70
0435	403-34851	Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	175.620	175.620		
		TON		0.000	0.00	
			165.00000	175.620		28,977.30
0440	411-10255	Emulsified Asphalt (Slow-Setting)	3,586.000	1,191.000		
		GAL		660.000	8,085.00	
			12.25000	1,851.000		22,674.75

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 10
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	420-00300	Geotextile (Reinforcement)	639.000	0.000		
			SY	201.000	2,462.25	
			12.25000	201.000		2,462.25
0450	503-00018	*Drilled Shaft (18 Inch)	10.000	0.000		
			LF	0.000	0.00	
			179.36000	0.000		0.00
0450		MATERIAL ALLOWANCE Rebar		5.000		
			LF	0.000	0.00	
			179.36000	5.000		896.80
0455	503-00024	*Drilled Shaft (24 Inch)	9.000	9.000		
			LF	0.000	0.00	
			534.14000	9.000		4,807.26
0460	503-00036	*Drilled Shaft (36 Inch)	133.000	76.000		
			LF	0.000	0.00	
			225.00000	76.000		17,100.00
0460		MATERIAL ALLOWANCE Rebar		21.429		
			LF	0.000	0.00	
			225.00000	21.429		4,821.52
0465	503-00042	*Drilled Shaft (42 Inch)	17.000	17.000		
			LF	0.000	0.00	
			704.33000	17.000		11,973.61
0465		MATERIAL ALLOWANCE Rebar		0.000		
			LF	0.000	0.00	
			704.33000	0.000		0.00
0470	503-00048	*Drilled Shaft (48 Inch)	66.000	41.000		
			LF	0.000	0.00	
			792.05000	41.000		32,474.05
0475	506-00209	Riprap (9 Inch)	12.000	0.000		
			CY	0.000	0.00	
			154.41000	0.000		0.00
0480	507-00000	Concrete Slope and Ditch Paving	10.000	0.000		
			CY	0.000	0.00	
			887.71000	0.000		0.00

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 11
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0485	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	283.000	182.000		
			LF	0.000	0.00	
			189.89000	182.000		34,559.98
0490	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	32.000	0.000		
			LF	0.000	0.00	
			250.75000	0.000		0.00
0495	603-05018	18 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			2,197.49000	0.000		0.00
0500	604-16005	Inlet Type 16 (5 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			5,077.49000	1.000		5,077.49
0505	604-19035	Inlet Special (35 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			19,319.67000	1.000		19,319.67
0510	604-19105	Inlet Type R L 5 (5 Foot)	1.500	1.000		
			EACH	0.000	0.00	
			7,402.01000	1.000		7,402.01
0515	604-19110	Inlet Type R L 5 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			13,735.85000	1.000		13,735.85
0520	604-25000	Vane Grate Inlet Special	2.000	1.700		
			EACH	0.300	4,266.91	
			14,223.04000	2.000		28,446.08
0525	604-25005	Vane Grate Inlet (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			7,881.07000	0.000		0.00
0530	604-25010	Vane Grate Inlet (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			9,431.98000	0.000		0.00
0535	604-30010	Manhole Slab Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			7,560.08000	1.000		7,560.08

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 12
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0540	604-83108	8 Inch Plastic Pipe Sewer (Polyvinyl Chloride)	660.000	463.000		
			LF	0.000	0.00	
			195.00000	463.000		90,285.00
0540		MATERIAL ALLOWANCE Pipe, Plstc Smooth		98.500		
			LF	0.000	0.00	
			195.00000	98.500		19,207.50
0545	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	325.000	125.000		
			LF	0.000	0.00	
			85.28000	125.000		10,660.00
0550	606-00910	*Guardrail Type 9 (Style CA)	3,235.000	202.000		
			LF	1,238.000	148,560.00	
			120.00000	1,440.000		172,800.00
0555	606-00916	*Guardrail Type 9 (Style CA) (Special)	304.000	0.000		
			LF	152.000	49,400.00	
			325.00000	152.000		49,400.00
0560	606-00930	*Guardrail Type 9 (Style CD)	596.000	314.000		
			LF	0.000	0.00	
			155.00000	314.000		48,670.00
0565	606-00931	*Guardrail Type 9 (Style CD) (Special)	35.000	35.000		
			LF	0.000	0.00	
			200.84000	35.000		7,029.40
0570	606-01370	*Transition Type 3G	3.000	1.000		
			EACH	0.000	0.00	
			4,732.34000	1.000		4,732.34
0575	606-01372	*Transition Type GR9-GR3	3.000	1.000		
			EACH	0.000	0.00	
			21,228.78000	1.000		21,228.78
0580	606-01380	*Transition Type 3H	1.000	0.000		
			EACH	0.000	0.00	
			1,793.12000	0.000		0.00
0585	606-02003	*End Anchorage (Nonflared)	2.000	0.000		
			EACH	2.000	9,809.76	
			4,904.88000	2.000		9,809.76

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 13
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0590	606-02005	*End Anchorage (Flared)	2.000	2.000		
			EACH	-2.000	-10,566.42	
			5,283.21000	0.000		0.00
0595	607-11525	*Fence (Plastic)	931.000	931.000		
			LF	0.000	0.00	
			2.00000	931.000		1,862.00
0600	608-00006	Concrete Sidewalk (6 Inch)	628.000	193.000		
			SY	0.000	0.00	
			83.50000	193.000		16,115.50
0605	608-00010	Concrete Curb Ramp	142.000	37.000		
			SY	0.000	0.00	
			266.51000	37.000		9,860.87
0610	609-20011	Curb Type 2 (Section M)	86.000	0.000		
			LF	75.000	3,348.00	
			44.64000	75.000		3,348.00
0615	609-21010	Curb and Gutter Type 2 (Section I-B)	650.000	427.000		
			LF	0.000	0.00	
			29.00000	427.000		12,383.00
0620	609-21020	Curb and Gutter Type 2 (Section II-B)	1,096.000	698.000		
			LF	0.000	0.00	
			30.50000	698.000		21,289.00
0625	610-00020	Median Cover Material (Patterned Concrete)	5,924.000	0.000		
			SF	0.000	0.00	
			15.25000	0.000		0.00
0630	612-00001	*Delineator (Type I)	8.000	0.000		
			EACH	0.000	0.00	
			51.68000	0.000		0.00
0635	612-00003	*Delineator (Type III)	6.000	0.000		
			EACH	0.000	0.00	
			66.95000	0.000		0.00
0640	613-00100	*1 Inch Electrical Conduit	330.000	0.000		
			LF	0.000	0.00	
			34.04000	0.000		0.00

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0013

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0640		MATERIAL ALLOWANCE Light Conduit, Metal		165.000		
			LF	0.000	0.00	
			34.04000	165.000		5,616.60
0645	613-00200	*2 Inch Electrical Conduit	380.000	160.000		
			LF	120.000	2,970.00	
			24.75000	280.000		6,930.00
0645		MATERIAL ALLOWANCE Light Conduit, Metal		110.000		
			LF	-60.000	-1,485.00	
			24.75000	50.000		1,237.50
0650	613-00206	*2 Inch Electrical Conduit (Bored)	1,840.000	526.000		
			LF	0.000	0.00	
			24.75000	526.000		13,018.50
0650		MATERIAL ALLOWANCE Light Conduit, Metal		10.712		
			LF	0.000	0.00	
			24.75000	10.712		265.12
0655	613-00306	*3 Inch Electrical Conduit (Bored)	2,020.000	1,212.000		
			LF	0.000	0.00	
			31.50000	1,212.000		38,178.00
0655		MATERIAL ALLOWANCE Light Conduit, Metal		65.200		
			LF	0.000	0.00	
			31.50000	65.200		2,053.80
0660	613-01100	*1 Inch Electrical Conduit (Plastic)	100.000	0.000		
			LF	0.000	0.00	
			34.04000	0.000		0.00
0665	613-01200	*2 Inch Electrical Conduit (Plastic)	545.000	216.000		
			LF	83.000	3,486.00	
			42.00000	299.000		12,558.00
0665		MATERIAL ALLOWANCE Light Conduit, Plast		93.569		
			LF	-23.605	-991.43	
			42.00000	69.964		2,938.49
0670	613-01300	*3 Inch Electrical Conduit (Plastic)	680.000	262.000		
			LF	12.000	612.00	
			51.00000	274.000		13,974.00

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0013

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0670		MATERIAL ALLOWANCE Light Conduit, Plast		123.556		
			LF	-3.547	-180.90	
			51.00000	120.009		6,120.46
0675	613-07002	*Type Two Pull Box	21.000	0.000		
			EACH	2.000	3,288.62	
			1,644.31000	2.000		3,288.62
0675		MATERIAL ALLOWANCE No Test Required		3.000		
			EACH	-0.286	-469.80	
			1,644.31000	2.714		4,462.66
0675		MATERIAL ALLOWANCE No Test Required		9.000		
			EACH	-0.857	-1,409.41	
			1,644.31000	8.143		13,389.62
0680	613-07004	*Type Four Pull Box	11.000	5.000		
			EACH	3.000	9,257.10	
			3,085.70000	8.000		24,685.60
0680		MATERIAL ALLOWANCE No Test Required		1.091		
			EACH	-0.545	-1,683.11	
			3,085.70000	0.546		1,684.79
0680		MATERIAL ALLOWANCE No Test Required		2.182		
			EACH	-1.091	-3,366.22	
			3,085.70000	1.091		3,366.50
0685	613-07005	*Type Five Pull Box	2.000	0.000		
			EACH	1.000	3,652.58	
			3,652.58000	1.000		3,652.58
0685		MATERIAL ALLOWANCE No Test Required		0.500		
			EACH	-0.250	-913.15	
			3,652.58000	0.250		913.15
0685		MATERIAL ALLOWANCE No Test Required		0.500		
			EACH	-0.250	-913.15	
			3,652.58000	0.250		913.15
0690	613-07010	*Pull Box (Surface Mounted)	10.000	0.000		
			EACH	3.000	1,288.23	
			429.41000	3.000		1,288.23

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0690		MATERIAL ALLOWANCE No Test Required		5.000		
			EACH	-1.500	-644.12	
			429.41000	3.500		1,502.94
0695	613-10000	*Wiring	1.000	0.000		
			L S	0.280	10,159.02	
			36,282.23000	0.280		10,159.02
0695		MATERIAL ALLOWANCE Copper Wire		0.500		
			L S	-0.140	-5,079.51	
			36,282.23000	0.360		13,061.60
0700	613-13025	*Luminaire (LED) (25,000 Lumens)	9.000	0.000		
			EACH	0.000	0.00	
			1,620.75000	0.000		0.00
0700		MATERIAL ALLOWANCE Luminaire, Road		3.000		
			EACH	0.000	0.00	
			1,620.75000	3.000		4,862.25
0705	613-40000	*Concrete Foundation Pad	2.000	0.000		
			EACH	0.000	0.00	
			425.48000	0.000		0.00
0710	613-40010	*Light Standard Foundation	1.000	0.000		
			EACH	0.000	0.00	
			2,914.21000	0.000		0.00
0715	613-40012	*Light Standard Foundation Special	8.000	0.000		
			EACH	0.000	0.00	
			2,195.47000	0.000		0.00
0715		MATERIAL ALLOWANCE Anchor Bolts		1.000		
			EACH	0.000	0.00	
			2,195.47000	1.000		2,195.47
0720	613-50109	*Meter Power Pedestal	2.000	0.000		
			EACH	0.000	0.00	
			9,496.69000	0.000		0.00
0725	614-00011	*Sign Panel (Class I)	171.000	0.000		
			SF	0.000	0.00	
			30.11000	0.000		0.00

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 17
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0730	614-00012	*Sign Panel (Class II)	306.000	0.000		
			SF	0.000	0.00	
			39.27000	0.000		0.00
0735	614-00013	*Sign Panel (Class III)	506.000	0.000		
			SF	0.000	0.00	
			40.50000	0.000		0.00
0740	614-00044	*Timber Signpost 4x4 Inch	11.000	0.000		
			LF	0.000	0.00	
			41.89000	0.000		0.00
0745	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	67.000	0.000		
			EACH	0.000	0.00	
			587.82000	0.000		0.00
0750	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	6.000	0.000		
			EACH	0.000	0.00	
			225.18000	0.000		0.00
0755	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	310.000	0.000		
			LF	0.000	0.00	
			36.66000	0.000		0.00
0760	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	28.000	0.000		
			EACH	0.000	0.00	
			538.07000	0.000		0.00
0765	614-30110	*Butterfly Structure	1.000	0.000		
			EACH	0.000	0.00	
			60,366.96000	0.000		0.00
0765		MATERIAL ALLOWANCE Traffic Equipment		0.500		
			EACH	0.000	0.00	
			60,366.96000	0.500		30,183.48
0770	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			72,230.62000	0.000		0.00
0770		MATERIAL ALLOWANCE Overhead Sign Str		0.500		
			EACH	0.000	0.00	
			72,230.62000	0.500		36,115.31

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 18
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0775	614-70000	*Programmable Traffic Signal Face	3.000	0.000		
			EACH	0.000	0.00	
			6,616.53000	0.000		0.00
0775		MATERIAL ALLOWANCE No Test Assigned		1.500		
			EACH	0.000	0.00	
			6,616.53000	1.500		9,924.80
0780	614-70150	*Pedestrian Signal Face (16) (Countdown)	10.000	0.000		
			EACH	0.000	0.00	
			603.53000	0.000		0.00
0780		MATERIAL ALLOWANCE Traffic Equipment		5.000		
			DOL	0.000	0.00	
			603.53000	5.000		3,017.65
0785	614-70336	*Traffic Signal Face (12-12-12)	34.000	0.000		
			EACH	7.000	5,663.42	
			809.06000	7.000		5,663.42
0785		MATERIAL ALLOWANCE Traffic Equipment		17.000		
			DOL	-3.500	-2,831.71	
			809.06000	13.500		10,922.31
0790	614-70448	*Traffic Signal Face (12-12-12-12)	6.000	0.000		
			EACH	1.000	987.11	
			987.11000	1.000		987.11
0790		MATERIAL ALLOWANCE Traffic Equipment		3.000		
			DOL	-0.500	-493.56	
			987.11000	2.500		2,467.78
0795	614-72836	*Conflict Monitor	2.000	0.000		
			EACH	0.000	0.00	
			1,921.86000	0.000		0.00
0795		MATERIAL ALLOWANCE Traffic Equipment		1.000		
			EACH	0.000	0.00	
			1,921.86000	1.000		1,921.86
0800	614-72855	*Traffic Signal Controller Cabinet	2.000	0.000		
			EACH	0.000	0.00	
			26,227.84000	0.000		0.00

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0013

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0800		MATERIAL ALLOWANCE Controller Cabinet		1.000		
			DOL	0.000	0.00	
			26,227.84000	1.000		26,227.84
0805	614-72860	*Pedestrian Push Button	10.000	0.000		
			EACH	0.000	0.00	
			514.50000	0.000		0.00
0805		MATERIAL ALLOWANCE Traffic Equipment		5.000		
			DOL	0.000	0.00	
			514.50000	5.000		2,572.50
0810	614-72863	*Pedestrian Push Button Post Assembly	10.000	0.000		
			EACH	0.000	0.00	
			1,705.84000	0.000		0.00
0810		MATERIAL ALLOWANCE Pedestal Pole		5.000		
			EACH	0.000	0.00	
			1,705.84000	5.000		8,529.20
0815	614-72884	*Traffic Signal Vehicle Detector (Micro Wave Type)	11.000	0.000		
			EACH	0.000	0.00	
			8,900.00000	0.000		0.00
0815		MATERIAL ALLOWANCE No Test Required		5.500		
			DOL	0.000	0.00	
			8,900.00000	5.500		48,950.00
0820	614-72887	*Microwave Vehicle Radar Detector	1.000	0.000		
			EACH	0.000	0.00	
			14,332.75000	0.000		0.00
0820		MATERIAL ALLOWANCE Traffic Equipment		0.500		
			EACH	0.000	0.00	
			14,332.75000	0.500		7,166.38
0825	614-75868	*Fire Preemption Unit (Install Only)	3.000	0.000		
			EACH	0.000	0.00	
			894.16000	0.000		0.00
0830	614-81020	*Traffic Signal-Light Pole Steel (2 Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			59,154.67000	0.000		0.00

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0013

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0830		MATERIAL ALLOWANCE Signal Pole		0.500		
			EACH	0.000	0.00	
			59,154.67000	0.500		29,577.34
0835	614-81125	*Traffic Signal-Light Pole Steel (1-25 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			31,363.69000	0.000		0.00
0835		MATERIAL ALLOWANCE Signal Pole		0.500		
			EACH	0.000	0.00	
			31,363.69000	0.500		15,681.85
0840	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			34,719.09000	0.000		0.00
0840		MATERIAL ALLOWANCE Signal Pole		1.000		
			EACH	0.000	0.00	
			34,719.09000	1.000		34,719.09
0845	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	4.000	0.000		
			EACH	2.000	66,000.00	
			33,000.00000	2.000		66,000.00
0845		MATERIAL ALLOWANCE Signal Pole		2.000		
			EACH	-1.000	-33,000.00	
			33,000.00000	1.000		33,000.00
0850	614-81160	*Traffic Signal Light Pole Steel (1-60 Foot Mast Arm)	1.000	0.000		
			EACH	1.000	54,192.93	
			54,192.93000	1.000		54,192.93
0850		MATERIAL ALLOWANCE Signal Pole		0.500		
			EACH	-0.500	-27,096.47	
			54,192.93000	0.000		0.00
0855	614-84000	*Traffic Signal Pedestal Pole Steel	2.000	0.000		
			EACH	0.000	0.00	
			3,464.06000	0.000		0.00
0855		MATERIAL ALLOWANCE Pedestal Pole		1.000		
			EACH	0.000	0.00	
			3,464.06000	1.000		3,464.06

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 21
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0860	614-86248	*Traffic Signal Controller (Type 2070LC)	2.000	0.000		
			EACH	0.000	0.00	
			6,716.02000	0.000		0.00
0860		MATERIAL ALLOWANCE Traf Signal Control		1.000		
			EACH	0.000	0.00	
			6,716.02000	1.000		6,716.02
0865	614-86800	*Uninterrupted Power Supply	2.000	0.000		
			EACH	0.000	0.00	
			8,156.11000	0.000		0.00
0865		MATERIAL ALLOWANCE Traffic Equipment		1.000		
			EACH	0.000	0.00	
			8,156.11000	1.000		8,156.11
0870	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	1,185.000	0.000		
			LF	0.000	0.00	
			9.20000	0.000		0.00
0875	614-87012	*Fiber Optic Termination Panel (12 Fiber)	2.000	0.000		
			EACH	0.000	0.00	
			2,046.23000	0.000		0.00
0880	614-87320	*Closed Circuit Television	3.000	0.000		
			EACH	0.000	0.00	
			5,863.75000	0.000		0.00
0880		MATERIAL ALLOWANCE Traffic Equipment		1.500		
			EACH	0.000	0.00	
			5,863.75000	1.500		8,795.63
0885	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			12,683.20000	0.000		0.00
0890	614-87402	*Breakaway Tapered ITS Pole Steel (40 Feet)	1.000	1.000		
			EACH	0.000	0.00	
			16,396.00000	1.000		16,396.00
0895	614-87692	*Ethernet Switch Type II	2.000	0.000		
			EACH	0.000	0.00	
			8,266.08000	0.000		0.00

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0013

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0895		MATERIAL ALLOWANCE Traffic Equipment		1.000		
			EACH	0.000	0.00	
			8,266.08000	1.000		8,266.08
0900	621-00450	Detour Pavement	991.000	991.000		
			SY	0.000	0.00	
			250.00000	991.000		247,750.00
0905	622-00000	Sewage Pumping	1.000	0.700		
			EACH	0.000	0.00	
			55,287.70000	0.700		38,701.39
0910	623-09900	*Sprinkler System	1.000	0.000		
			L S	0.000	0.00	
			21,811.60000	0.000		0.00
0915	625-00000	*Construction Surveying	1.000	0.600		
			L S	0.000	0.00	
			86,765.32000	0.600		52,059.19
0920	626-00000	*Mobilization	1.000	0.600		
			L S	0.400	650,210.38	
			1,625,525.96000	1.000		1,625,525.96
0925	626-01113	*Public Information Management (Tier III)	696.000	375.000		
			DAY	31.000	2,867.50	
			92.50000	406.000		37,555.00
0930	627-00008	*Modified Epoxy Pavement Marking	55.000	55.000		
			GAL	0.000	0.00	
			645.23000	55.000		35,487.65
0931	627-00008	Mod Epoxy Pvmt Mkg /Revised Price	38.000	38.000		
			GAL	0.000	0.00	
			325.00000	38.000		12,350.00
0935	627-00013	*Pavement Marking Paint (High Build)	138.000	135.000		
			GAL	0.000	0.00	
			129.05000	135.000		17,421.75
0940	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	1,193.000	0.000		
			SF	0.000	0.00	
			32.26000	0.000		0.00

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 23
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0945	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,352.000	0.000		
		SF		0.000	0.00	
			19.25000	0.000		0.00
0950	630-00000	*Flagging	1,200.000	483.000		
		HOURL		8.000	280.00	
			35.00000	491.000		17,185.00
0955	630-00006	*Uniformed Traffic Control (Vehicle)	667.000	636.000		
		HOURL		31.000	5,270.00	
			170.00000	667.000		113,390.00
0960	630-00007	*Traffic Control Inspection	256.000	119.000		
		DAY		7.000	2,625.00	
			375.00000	126.000		47,250.00
0965	630-00012	*Traffic Control Management	437.000	228.000		
		DAY		25.000	25,625.00	
			1,025.00000	253.000		259,325.00
0970	630-00015	*Uniformed Traffic Control Coordination	30.000	24.000		
		HOURL		2.000	60.82	
			30.41000	26.000		790.66
0975	630-80336	*Barricade (Type 3 M-B) (Temporary)	6.000	3.000		
		EACH		0.000	0.00	
			273.71000	3.000		821.13
0980	630-80341	*Construction Traffic Sign (Panel Size A)	86.000	43.000		
		EACH		0.000	0.00	
			54.74000	43.000		2,353.82
0985	630-80342	*Construction Traffic Sign (Panel Size B)	85.000	42.500		
		EACH		0.000	0.00	
			105.83000	42.500		4,497.77
0990	630-80343	*Construction Traffic Sign (Panel Size C)	12.000	6.000		
		EACH		0.000	0.00	
			127.73000	6.000		766.38
0995	630-80344	*Construction Traffic Sign (Special)	27.000	13.500		
		SF		0.000	0.00	
			36.49000	13.500		492.62

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 24
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1000	630-80350	*Vertical Panel	129.000	64.500		
			EACH	0.000	0.00	
			54.74000	64.500		3,530.73
1005	630-80355	Portable Message Sign Panel	8.000	4.000		
			EACH	0.000	0.00	
			19,000.00000	4.000		76,000.00
1010	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	4.000	2.000		
			EACH	0.000	0.00	
			1,338.12000	2.000		2,676.24
1015	630-80360	*Drum Channelizing Device	112.000	56.000		
			EACH	0.000	0.00	
			66.91000	56.000		3,746.96
1020	630-80370	Barrier (Temporary)	4,000.000	1,820.000		
			LF	0.000	0.00	
			45.00000	1,820.000		81,900.00
1025	630-80380	*Traffic Cone	121.000	60.500		
			EACH	0.000	0.00	
			18.25000	60.500		1,104.13
1026	630-85006	Impact Atten (Sand Fill) (Temp)	2.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00
1030	630-85010	*Impact Attenuator (Temporary)	4.000	2.000		
			EACH	0.000	0.00	
			17,353.06000	2.000		34,706.12
1035	630-85041	*Mobile Attenuator	59.000	56.000		
			DAY	3.000	3,284.46	
			1,094.82000	59.000		64,594.38
1040	630-86810	*Traffic Signal (Temporary)	1.000	0.500		
			EACH	0.000	0.00	
			52,756.84000	0.500		26,378.42
1040		MATERIAL ALLOWANCE Traffic Signal		0.250		
			EACH	0.000	0.00	
			52,756.84000	0.250		13,189.21

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 25
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1045	632-00000	Night Work Lighting	1.000	0.600		
			L S	0.000	0.00	
			42,681.59000	0.600		25,608.95
1050	700-70010	F/A Minor Contract Revisions	693,746.320	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1055	700-70012	F/A Asphalt Pavement Incentive	22,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1060	700-70016	F/A Fuel Cost Adjustment	0.000	-10,900.570		
			F A	-7,330.150	-7,330.15	
			1.00000	-18,230.720		-18,230.72
1065	700-70018	F/A Roadway Smoothness Incentive	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1070	700-70019	F/A Asphalt Cement Cost Adjustment	2,855.680	1,736.860		
			F A	0.000	0.00	
			1.00000	1,736.860		1,736.86
1075	700-70031	F/A Interim Surface Repair	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1080	700-70082	F/A Furnish & Install Electrical Service	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1085	700-70100	F/A Relocate	13,125.080	13,125.080		
			F A	0.000	0.00	
			1.00000	13,125.080		13,125.08
1090	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1095	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/04/2023

ESTIMATE NO: 0013

11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1100	700-70589	F/A Environmental Health & Safety Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1420	603-01155	15 In RCP (CIP)	27.000	27.000		
			LF	0.000	0.00	
			260.57000	27.000		7,035.39
1430	900-00006	Added Item (Dollar)/ Price Adjustment - Low Strength Concrete	0.000	-201.990		
			DOL	0.000	0.00	
			1.00000	-201.990		-201.99

			CAT 0200	CURRENT AMT	\$ 9,694,833.92	\$ 1,461,880.75
					\$ 5,939,806.47	

CAT NO0300 BRIDGE						
1110	202-00400	*Removal of Bridge	1.000	0.330		
			EACH	0.000	0.00	
			185,000.00000	0.330		61,050.00
1115	206-00000	Structure Excavation	578.000	174.000		
			CY	0.000	0.00	
			20.00000	174.000		3,480.00
1120	206-00100	Structure Backfill (Class 1)	1,060.000	329.000		
			CY	0.000	0.00	
			36.00000	329.000		11,844.00
1125	206-00200	Structure Backfill (Class 2)	34.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
1130	206-00360	Mechanical Reinforcement of Soil	956.000	329.000		
			CY	0.000	0.00	
			7.25000	329.000		2,385.25
1135	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			58,691.78000	1.000		58,691.78
1140	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			95,798.27000	1.000		95,798.27

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 27
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 BRIDGE						
1145	206-01783	*Shoring (Area 3)	1.000	1.000		
			L S	0.000	0.00	
			83,766.73000	1.000		83,766.73
1150	206-01784	*Shoring (Area 4)	1.000	1.000		
			L S	0.000	0.00	
			88,688.37000	1.000		88,688.37
1155	206-01785	*Shoring (Area 5)	1.000	0.000		
			L S	0.000	0.00	
			85,264.05000	0.000		0.00
1160	206-01786	*Shoring (Area 6)	1.000	0.000		
			L S	0.000	0.00	
			86,618.50000	0.000		0.00
1165	206-01787	*Shoring (Area 7)	1.000	0.000		
			L S	0.000	0.00	
			80,373.69000	0.000		0.00
1170	206-01788	*Shoring (Area 8)	1.000	0.000		
			L S	0.000	0.00	
			88,073.17000	0.000		0.00
1175	206-01789	*Shoring (Area 9)	1.000	0.000		
			L S	0.000	0.00	
			97,733.18000	0.000		0.00
1180	206-01790	*Shoring (Area 10)	1.000	0.000		
			L S	0.000	0.00	
			94,000.00000	0.000		0.00
1185	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	429.000	0.000		
			TON	121.860	26,199.90	
			215.00000	121.860		26,199.90
1190	408-01100	Joint Sealant	268.000	81.000		
			LF	0.000	0.00	
			40.49000	81.000		3,279.69
1195	420-00000	*Geomembrane	880.000	138.000		
			SY	0.000	0.00	
			8.90000	138.000		1,228.20

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 28
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 BRIDGE						
1200	502-00460	Pile Tip	46.000	14.000		
			EACH	0.000	0.00	
			209.54000	14.000		2,933.56
1200		MATERIAL ALLOWANCE Pile Driving Point		16.000		
			EACH	0.000	0.00	
			209.54000	16.000		3,352.64
1205	502-00500	Complete Joint Penetration (CJP) Splice	7.000	7.000		
			EACH	0.000	0.00	
			1,899.30000	7.000		13,295.10
1210	502-02010	Dynamic Pile Test	2.000	2.000		
			EACH	0.000	0.00	
			4,049.05000	2.000		8,098.10
1215	502-02012	Static Pile Load Test	1.000	0.750		
			EACH	0.000	0.00	
			42,964.97000	0.750		32,223.73
1220	502-11489	*Steel Piling (HP 14x89)	1,928.000	654.000		
			LF	0.000	0.00	
			150.00000	654.000		98,100.00
1220		MATERIAL ALLOWANCE Steel Str Pile		637.000		
			LF	0.000	0.00	
			150.00000	637.000		95,550.00
1225	503-00054	*Drilled Shaft (54 Inch)	424.000	135.000		
			LF	0.000	0.00	
			435.00000	135.000		58,725.00
1230	503-00310	Crosshole Sonic Logging Testing	9.000	3.000		
			EACH	0.000	0.00	
			3,470.61000	3.000		10,411.83
1235	509-08100	*Provide Temporary Support	1.000	1.000		
			L S	0.000	0.00	
			17,091.22000	1.000		17,091.22
1240	513-00600	Bridge Drain	1.000	0.000		
			EACH	0.000	0.00	
			10,637.83000	0.000		0.00

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 29
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 BRIDGE						
1245	515-00120	*Waterproofing (Membrane)	2,606.000	0.000		
			SY	789.000	15,385.50	
				19.50000	789.000	15,385.50
1250	518-01004	Bridge Expansion Device (0-4 Inch)	268.000	82.000		
			LF	0.000	0.00	
				340.09000	82.000	27,887.38
1250		MATERIAL ALLOWANCE Expansion Device		87.506		
			LF	0.000	0.00	
				340.09000	87.506	29,759.92
1254	601-03056	Conc CL DF	892.000	242.200		
			CY	0.000	0.00	
				778.00000	242.200	188,431.60
1255	601-04550	Concrete Class G	66.000	66.000		
			CY	0.000	0.00	
				850.00000	66.000	56,100.00
1260	601-40400	*Structural Concrete Stain	1,339.000	7.000		
			SY	246.000	3,567.00	
				14.50000	253.000	3,668.50
1265	602-00020	*Reinforcing Steel (Epoxy Coated)	360,700.000	126,038.000		
			LB	0.000	0.00	
				1.50000	126,038.000	189,057.00
1270	606-01403	*Transition Type BR9-GR9	8.000	0.000		
			EACH	2.000	10,100.60	
				5,050.30000	2.000	10,100.60
1275	606-10900	*Bridge Rail Type 9	350.000	134.000		
			LF	0.000	0.00	
				430.00000	134.000	57,620.00
1280	606-10905	*Bridge Rail Type 9 (Special)	350.000	0.000		
			LF	0.000	0.00	
				625.00000	0.000	0.00
1285	607-53137	*Fence Chain Link (Special) (36 Inch)	350.000	0.000		
			LF	0.000	0.00	
				83.37000	0.000	0.00

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 30
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 BRIDGE						
1290	613-00200	2 Inch Electrical Conduit	1,535.000	460.000		
			LF	184.000	4,554.00	
			24.75000	644.000		15,939.00
1295	618-01992	*Prestressed Concrete Box (Depth Less Than 32 Inches)	17,820.000	5,500.000		
			SF	0.000	0.00	
			80.00000	5,500.000		440,000.00
1295		MATERIAL ALLOWANCE Prestress Girder		1,650.963		
			SF	0.000	0.00	
			80.00000	1,650.963		132,077.04
1295		MATERIAL ALLOWANCE Prestress Girder		2,890.568		
			SF	0.000	0.00	
			80.00000	2,890.568		231,245.44
1295		MATERIAL ALLOWANCE Prestress Girder		2,361.679		
			SF	0.000	0.00	
			80.00000	2,361.679		188,934.32

			CAT 0300	CURRENT AMT \$ 5,173,614.38 \$	59,807.00 \$	2,362,399.67
CAT NO0301 MSE WALLS						
1300	206-00000	Structure Excavation	19,220.000	13,441.000		
			CY	0.000	0.00	
			20.00000	13,441.000		268,820.00
1305	206-00050	Structure Backfill (Special)	1,708.000	1,280.000		
			CY	0.000	0.00	
			46.00000	1,280.000		58,880.00
1310	206-00100	Structure Backfill (Class 1)	21,049.000	11,582.000		
			CY	0.000	0.00	
			36.00000	11,582.000		416,952.00
1315	206-00200	Structure Backfill (Class 2)	1,083.000	681.000		
			CY	0.000	0.00	
			15.00000	681.000		10,215.00
1320	206-00360	Mechanical Reinforcement of Soil	16,571.000	10,350.000		
			CY	0.000	0.00	
			7.25000	10,350.000		75,037.50

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 31
 ESTIMATE RUN 10/04/2023
 11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 MSE WALLS						
1325	206-01791	*Shoring (Area 11)	1.000	1.000		
			L S	0.000	0.00	
			103,000.00000	1.000		103,000.00
1330	420-00000	*Geomembrane	5,440.000	3,193.000		
			SY	0.000	0.00	
			8.90000	3,193.000		28,417.70
1335	504-04420	*Precast Panel Facing	22,490.000	13,696.000		
			SF	44.000	2,288.00	
			52.00000	13,740.000		714,480.00
1335		MATERIAL ALLOWANCE MSE Panel Face Wall		2,825.107		
			SY	-14.135	-735.03	
			52.00000	2,810.972		146,170.54
1340	507-00000	Concrete Slope and Ditch Paving	6.000	5.100		
			CY	-2.490	-2,210.40	
			887.71000	2.610		2,316.92
1345	601-01025	Concrete Class B (Miscellaneous)	114.700	112.100		
			CY	2.600	1,369.11	
			526.58000	114.700		60,398.73
1350	601-03050	Concrete Class D (Wall)	39.000	20.000		
			CY	0.000	0.00	
			529.86000	20.000		10,597.20
1355	601-40400	*Structural Concrete Stain	2,731.000	149.000		
			SY	1,301.000	18,864.50	
			14.50000	1,450.000		21,025.00
1360	602-00020	*Reinforcing Steel (Epoxy Coated)	3,035.000	1,856.000		
			LB	0.000	0.00	
			1.50000	1,856.000		2,784.00
1365	605-83002	Geocomposite Drain with Pipe	127.000	39.000		
			SY	0.000	0.00	
			46.58000	39.000		1,816.62

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/04/2023

ESTIMATE NO: 0013

11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 MSE WALLS						
1370	607-55110	*Safety Rail (Cable)	1,000.000	485.000		
			LF	136.000	7,888.00	
			58.00000	621.000		36,018.00

			CAT 0301	CURRENT AMT \$	2,872,469.94 \$	27,464.18 \$ 1,956,929.21
CAT NO0302 SOUND WALLS						
1375	202-01020	Removal of Noise Barrier Fence	1,375.000	1,375.000		
			LF	0.000	0.00	
			4.40000	1,375.000		6,050.00
1380	304-06007	Aggregate Base Course (Class 6)	374.000	0.000		
			CY	0.000	0.00	
			62.00000	0.000		0.00
1385	503-00036	*Drilled Shaft (36 Inch)	1,028.000	720.000		
			LF	48.000	10,800.00	
			225.00000	768.000		172,800.00
1390	507-00000	Concrete Slope and Ditch Paving	50.000	0.000		
			CY	0.000	0.00	
			887.71000	0.000		0.00
1395	601-40400	*Structural Concrete Stain	2,978.000	0.000		
			SY	2,239.000	32,465.50	
			14.50000	2,239.000		32,465.50
1400	607-15144	Fence Concrete (Noise Barrier)(144 Inch)	1,336.000	918.000		
			LF	108.000	45,360.00	
			420.00000	1,026.000		430,920.00
1400		MATERIAL ALLOWANCE Sound Wall		209.000		
			LF	-54.000	-22,680.00	
			420.00000	155.000		65,100.00

			CAT 0302	CURRENT AMT \$	909,224.50 \$	65,945.50 \$ 707,335.50
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1405	620-00005	Field Office (Special)	1.000	1.000		
			EACH	0.000	0.00	
			173,530.63000	1.000		173,530.63
1410	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			46,274.84000	1.000		46,274.84

CONTID: C24057
 PCN: 24057-BID
 PROJECT: 2670703-479

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/04/2023

ESTIMATE NO: 0013

11:15:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1415	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			4,049.05000	1.000		4,049.05

	CAT 0400	CURRENT AMT	\$	223,854.52	\$	223,854.52
					\$	0.00
	PROJECT TOTAL	CURRENT AMT	\$	18,873,997.26	\$	1,615,097.43
					\$	11,190,325.37