

ESTIMATE SUMMARY

CONTID: C24092

ESTIMATE NO: 0002 PROG

SPEC YR: 2005

PCN: 24092-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 44.5 DAYS

TIME ALLOW:

175 WORK DAYS

SH 172 IGNACIO TO ELMORE'S CORNER

PERCENT TIME: 25.43

ORIG TIME ALLOW:

175 WORK DAYS

PROJECT NO:

STA172A-022

SH 172 IGNACIO TO ELMORE'S CORNER

NAME OF ROAD:

PROJECT COUNTIES:

LA PLATA

CONTRACTOR:

OLDCASTLE SW GROUP, INC.

2273 RIVER ROAD

PAY PERIOD ENDING

05/20/2023

DATE TIME STARTED 03/13/2023

DATE LET

01/12/2023

DATE WORK BEGAN

DATE AWARDED

01/30/2023

DATE TIME STOPPED

DATE CONTRACT EXECUTED

02/15/2023

DATE ACCEPTED

GRAND JUNCTION

CO 81505

(970)243-4900

DATE NOTICE TO PROCEED

03/13/2023

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 15,576,928.01 PARTICIPATING	\$ 1,334,380.17	\$ 669,482.80
AWARD PROJECT AMT: \$ 14,126,484.41 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 8.57% TOTAL EARNINGS	1,334,380.17	669,482.80
FUNDS AVAILABLE: \$ 14,242,547.84 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	669,482.80
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-34,401.61	-14,454.69
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,299,978.56
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,299,978.56
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE

\$

655,028.11

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C24092  
 PCN: 24092-BID  
 PROJECT: STA172A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2  
 ESTIMATE RUN 06/09/2023  
 14:09:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			LS	0.000	0.00	
			29,219.22000	0.000		0.00
0010	201-00005	Removal of Debris	1.000	0.000		
			L S	0.000	0.00	
			9,154.68000	0.000		0.00
0015	202-00001	Removal of Structure	1.000	1.000		
			EACH	0.000	0.00	
			5,041.52000	1.000		5,041.52
0020	202-00014	Brush Clearing	20.000	0.000		
			HOOR	0.000	0.00	
			317.84000	0.000		0.00
0025	202-00019	Removal of Inlet	1.000	1.000		
			EACH	0.000	0.00	
			5,027.12000	1.000		5,027.12
0030	202-00035	Removal of Pipe	372.000	243.000		
			LF	129.000	9,143.52	
			70.88000	372.000		26,367.36
0035	202-00037	Removal of End Section	1.000	1.000		
			EACH	0.000	0.00	
			2,496.93000	1.000		2,496.93
0040	202-00200	Removal of Sidewalk	1,100.000	68.000		
			SY	125.000	3,473.75	
			27.79000	193.000		5,363.47
0045	202-00201	Removal of Curb	60.000	45.000		
			LF	0.000	0.00	
			92.85000	45.000		4,178.25
0050	202-00202	Removal of Gutter	245.000	50.000		
			LF	195.000	16,066.05	
			82.39000	245.000		20,185.55
0055	202-00203	Removal of Curb and Gutter	3,000.000	487.000		
			LF	521.000	14,353.55	
			27.55000	1,008.000		27,770.40

CONTID: C24092  
 PCN: 24092-BID  
 PROJECT: STA172A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3  
 ESTIMATE RUN 06/09/2023  
 14:09:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	202-00206	Removal of Concrete Curb Ramp	151.000	32.000		
			SY	78.000	5,922.54	
				75.93000		8,352.30
0065	202-00210	Removal of Concrete Pavement	14.000	0.000		
			SY	0.000	0.00	
				309.19000		0.00
0070	202-00220	Removal of Asphalt Mat	1,395.000	255.000		
			SY	484.000	10,347.92	
				21.38000		15,799.82
0075	202-00240	*Removal of Asphalt Mat (Planing)	50,265.000	0.000		
			SY	0.000	0.00	
				4.53000		0.00
0080	202-01000	Removal of Fence	343.000	65.000		
			LF	0.000	0.00	
				1.97000		128.05
0085	202-01130	*Removal of Guardrail Type 3	5,275.000	0.000		
			LF	0.000	0.00	
				4.84000		0.00
0090	202-01300	*Removal of End Anchorage	28.000	0.000		
			EACH	0.000	0.00	
				483.83000		0.00
0095	202-04002	Clean Culvert	2.000	0.000		
			EACH	0.000	0.00	
				3,190.10000		0.00
0100	202-04007	Plug Culvert	140.000	0.000		
			CY	0.000	0.00	
				274.85000		0.00
0105	202-04010	Clean Inlet	12.000	0.000		
			EACH	0.000	0.00	
				1,276.04000		0.00
0110	203-00010	Unclassified Excavation (Complete In Place)	726.000	46.000		
			CY	79.000	8,109.35	
				102.65000		12,831.25

CONTID: C24092  
 PCN: 24092-BID  
 PROJECT: STA172A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4  
 ESTIMATE RUN 06/09/2023  
 14:09:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	203-00060	Embankment Material (Complete In Place)	246.000	34.000		
			CY	26.000	2,563.60	
			98.60000	60.000		5,916.00
0120	203-01594	Combination Loader	20.000	0.000		
			HOURL	0.000	0.00	
			159.21000	0.000		0.00
0125	203-01597	Potholing	60.000	12.000		
			HOURL	0.000	0.00	
			425.35000	12.000		5,104.20
0130	203-02330	Laborer	40.000	0.000		
			HOURL	0.000	0.00	
			63.51000	0.000		0.00
0135	206-00000	Structure Excavation	642.000	191.000		
			CY	46.000	4,425.20	
			96.20000	237.000		22,799.40
0140	206-00065	Structure Backfill (Flow-Fill)	87.000	0.000		
			CY	50.000	14,220.50	
			284.41000	50.000		14,220.50
0145	206-00100	Structure Backfill (Class 1)	56.000	0.000		
			CY	0.000	0.00	
			272.79000	0.000		0.00
0150	206-00510	Filter Material (Class A)	91.000	0.000		
			CY	0.000	0.00	
			316.09000	0.000		0.00
0155	206-01781	Shoring (Area 1) MP 5.76 Culvert	1.000	0.000		
			L S	0.000	0.00	
			67,374.94000	0.000		0.00
0160	206-01782	Shoring (Area 2) MP 14.23 Culvert	0.000	0.000		
			L S	0.000	0.00	
			67,374.94000	0.000		0.00
0165	207-00310	Stockpile Wetland Topsoil	153.000	0.000		
			CY	0.000	0.00	
			17.59000	0.000		0.00

CONTID: C24092  
 PCN: 24092-BID  
 PROJECT: STA172A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5  
 ESTIMATE RUN 06/09/2023  
 14:09:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0170	207-00700	Topsoil (Onsite)	720.000	0.000		
			CY	0.000	0.00	
			13.22000	0.000		0.00
0175	207-00703	Topsoil (Wetland)	153.000	0.000		
			CY	0.000	0.00	
			11.24000	0.000		0.00
0180	208-00002	*Erosion Log Type 1 (12 Inch)	1,595.000	328.000		
			LF	0.000	0.00	
			5.58000	328.000		1,830.24
0185	208-00020	*Silt Fence	37.000	0.000		
			LF	0.000	0.00	
			4.20000	0.000		0.00
0190	208-00035	*Aggregate Bag	914.000	30.000		
			LF	40.000	510.40	
			12.76000	70.000		893.20
0195	208-00046	*Pre-fabricated Concrete Washout Structure (Type 1)	17.000	6.000		
			EACH	6.000	1,665.24	
			277.54000	12.000		3,330.48
0200	208-00054	*Storm Drain Inlet Protection (Type II)	4.000	0.000		
			EACH	0.000	0.00	
			215.86000	0.000		0.00
0205	208-00075	*Pre-fabricated Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			4,093.96000	0.000		0.00
0210	208-00082	Construction Mat	1,200.000	0.000		
			SF	0.000	0.00	
			14.09000	0.000		0.00
0215	208-00103	*Removal and Disposal of Sediment (Labor)	10.000	0.000		
			HOURL	0.000	0.00	
			62.74000	0.000		0.00
0220	208-00106	Sweeping (Sediment Removal)	10.000	0.000		
			HOURL	0.000	0.00	
			173.45000	0.000		0.00

CONTID: C24092  
 PCN: 24092-BID  
 PROJECT: STA172A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6  
 ESTIMATE RUN 06/09/2023  
 14:09:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0225	208-00200	*Erosion Control Management	1.000	1.000		
			L S	0.000	0.00	
			8,804.68000	1.000		8,804.68
0230	208-00400	*Water Control	1.000	0.500		
			L S	0.000	0.00	
			32,945.24000	0.500		16,472.62
0235	210-00090	*Reset Delineator	4.000	0.000		
			EACH	0.000	0.00	
			13.82000	0.000		0.00
0240	210-00810	*Reset Ground Sign	31.000	0.000		
			EACH	0.000	0.00	
			398.76000	0.000		0.00
0245	210-00815	*Reset Sign Panel	22.000	0.000		
			EACH	0.000	0.00	
			265.84000	0.000		0.00
0250	210-02510	Relay Sprinkler System	2.000	0.000		
			L S	0.000	0.00	
			4,263.05000	0.000		0.00
0255	210-04010	Adjust Manhole	5.000	0.000		
			EACH	0.000	0.00	
			1,496.85000	0.000		0.00
0260	210-04050	Adjust Valve Box	2.000	0.000		
			EACH	0.000	0.00	
			1,478.11000	0.000		0.00
0265	211-02277	Cement Grout (Voids)	5.000	0.000		
			CY	0.000	0.00	
			1,882.59000	0.000		0.00
0270	212-00700	*Organic Fertilizer	261.000	0.000		
			LB	0.000	0.00	
			1.60000	0.000		0.00
0275	212-00703	*Humate	130.500	0.000		
			LB	0.000	0.00	
			2.87000	0.000		0.00

CONTID: C24092  
 PCN: 24092-BID  
 PROJECT: STA172A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7  
 ESTIMATE RUN 06/09/2023  
 14:09:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0280	212-00704	*Mycorrhizae	17.400	0.000		
			LB	0.000	0.00	
			23.93000	0.000		0.00
0285	212-00705	*Elemental Sulfur	52.200	0.000		
			LB	0.000	0.00	
			4.04000	0.000		0.00
0290	212-00708	*Seeding (Native) Broadcast	0.870	0.000		
			ACRE	0.000	0.00	
			972.98000	0.000		0.00
0295	212-00711	*Seeding (Wetland) Broadcast	0.170	0.000		
			ACRE	0.000	0.00	
			3,049.74000	0.000		0.00
0300	213-00003	*Mulching (Weed Free)	1.040	0.000		
			ACRE	0.000	0.00	
			1,744.99000	0.000		0.00
0305	213-00061	*Mulch Tackifier	150.000	0.000		
			LB	0.000	0.00	
			7.12000	0.000		0.00
0310	214-01010	*Brush Layer Cutting	170.000	0.000		
			EACH	0.000	0.00	
			10.16000	0.000		0.00
0315	216-00021	*Soil Retention Blanket (Class 1)	1,247.000	0.000		
			SY	0.000	0.00	
			3.99000	0.000		0.00
0320	240-00000	*Wildlife Biologist	20.000	3.000		
			HOUR	0.000	0.00	
			153.12000	3.000		459.36
0325	250-00010	Environmental Health and Safety Management	1.000	0.000		
			L S	0.000	0.00	
			5,316.84000	0.000		0.00
0330	304-06000	Aggregate Base Course (Class 6)	2,684.000	300.880		
			TON	556.700	48,733.52	
			87.54000	857.580		75,072.55

CONTID: C24092  
 PCN: 24092-BID  
 PROJECT: STA172A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8  
 ESTIMATE RUN 06/09/2023  
 14:09:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0335	304-09014	Aggregate Base Course (Special)	5,356.000	0.000		
			TON	0.000	0.00	
			59.51000	0.000		0.00
0340	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	158.000	0.000		
			TON	47.800	26,213.52	
			548.40000	47.800		26,213.52
0345	403-34721	Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	36,995.000	0.000		
			TON	40.140	4,683.94	
			116.69000	40.140		4,683.94
0350	403-36721	Hot Mix Asphalt (Grading ST)(75)(PG 58-28)	26,481.000	0.000		
			TON	0.000	0.00	
			126.09000	0.000		0.00
0355	408-01100	Joint Sealant	324.000	0.000		
			LF	0.000	0.00	
			9.75000	0.000		0.00
0360	411-10255	Emulsified Asphalt (Slow-Setting)	43,875.000	0.000		
			GAL	0.000	0.00	
			5.57000	0.000		0.00
0365	412-00600	Concrete Pavement (6 Inch)	408.000	19.000		
			SY	73.000	10,572.59	
			144.83000	92.000		13,324.36
0370	420-00000	Geomembrane	96.000	0.000		
			SY	0.000	0.00	
			22.17000	0.000		0.00
0375	420-00113	Geotextile (Drainage) (Class 2)	490.000	0.000		
			SY	0.000	0.00	
			12.20000	0.000		0.00
0380	420-00133	Geotextile (Separator) (Class 2)	685.000	0.000		
			SY	152.000	1,402.96	
			9.23000	152.000		1,402.96
0385	420-00300	Geotextile (Reinforcement)	933.000	0.000		
			SY	152.000	769.12	
			5.06000	152.000		769.12



CONTID: C24092  
 PCN: 24092-BID  
 PROJECT: STA172A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9  
 ESTIMATE RUN 06/09/2023  
 14:09:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0390	506-00020	Place Riprap Reset Existing Riprap	36.000	0.000		
			CY	10.000	837.80	
				83.78000	10.000	837.80
0395	506-00212	Riprap (12 Inch)	108.000	0.000		
			CY	0.000	0.00	
				372.92000	0.000	0.00
0400	506-00218	Riprap (18 Inch)	59.000	0.000		
			CY	0.000	0.00	
				367.68000	0.000	0.00
0405	515-00400	Concrete Sealer	123.000	0.000		
			SY	0.000	0.00	
				18.95000	0.000	0.00
0410	518-03000	Sawing and Sealing Bridge Joint	97.000	0.000		
			LF	0.000	0.00	
				42.76000	0.000	0.00
0415	521-00000	Slurry Cut-Off Wall Underdrain Slurry Wall (flowfill)	1,680.000	0.000		
			SF	0.000	0.00	
				35.32000	0.000	0.00
0420	601-03000	Concrete Class D	28.000	5.000		
			CY	5.000	6,126.25	
				1,225.25000	10.000	12,252.50
0425	601-03056	Concrete Class DF	17.000	0.000		
			CY	0.000	0.00	
				1,943.75000	0.000	0.00
0430	601-06150	Concrete (Patching)	10.000	0.000		
			SF	0.000	0.00	
				489.15000	0.000	0.00
0435	602-00020	Reinforcing Steel (Epoxy Coated)	3,297.000	649.000		
			LB	440.000	704.00	
				1.60000	1,089.000	1,742.40
0440	602-00210	Welded Wire Fabric	246.000	0.000		
			SY	0.000	0.00	
				27.93000	0.000	0.00

CONTID: C24092  
 PCN: 24092-BID  
 PROJECT: STA172A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10  
 ESTIMATE RUN 06/09/2023  
 14:09:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0445	603-15021	21 Inch Equivalent Corrugated Steel Pipe Arch	84.000	7.000		
			LF	77.000	29,041.32	
			377.16000	84.000		31,681.44
0450	603-15030	30 Inch Equivalent Corrugated Steel Pipe Arch	180.000	180.000		
			LF	0.000	0.00	
			465.14000	180.000		83,725.20
0455	603-15060	60 Inch Equivalent Corrugated Steel Pipe Arch	104.000	52.000		
			LF	52.000	41,435.68	
			796.84000	104.000		82,871.36
0460	603-31330	30 Inch Equivalent Arch Steel End Section	1.000	1.000		
			EACH	0.000	0.00	
			2,624.49000	1.000		2,624.49
0465	603-70804	8x4 Foot Concrete Box Culvert (Precast)	108.000	0.000		
			LF	0.000	0.00	
			2,882.12000	0.000		0.00
0470	604-00505	Inlet Type D (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			8,955.07000	3.000		26,865.21
0475	604-13005	Inlet Type 13 (5 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			8,370.22000	0.000		0.00
0480	605-00061	6 Inch Perforated Pipe Underdrain (Special)	420.000	0.000		
			LF	0.000	0.00	
			50.42000	0.000		0.00
0485	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	5,275.000	0.000		
			LF	0.000	0.00	
			38.71000	0.000		0.00
0490	606-01370	*Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			4,232.20000	0.000		0.00
0495	606-01385	*Transition Type 3J	4.000	0.000		
			EACH	0.000	0.00	
			1,642.90000	0.000		0.00

CONTID: C24092  
 PCN: 24092-BID  
 PROJECT: STA172A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11  
 ESTIMATE RUN 06/09/2023  
 14:09:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0500	606-01390	*End Anchorage Type 3K	4.000	0.000		
			EACH	0.000	0.00	
			2,514.86000	0.000		0.00
0505	606-02003	*End Anchorage (Nonflared)	26.000	0.000		
			EACH	0.000	0.00	
			3,657.98000	0.000		0.00
0510	607-00005	*End Post	21.000	0.000		
			EACH	6.000	3,636.72	
			606.12000	6.000		3,636.72
0515	607-00010	*Corner and Line Brace Post	16.000	0.000		
			EACH	0.000	0.00	
			869.83000	0.000		0.00
0520	607-01000	*Fence Barbed Wire with Metal Posts	400.000	0.000		
			LF	245.000	1,173.55	
			4.79000	245.000		1,173.55
0525	607-11525	*Fence (Plastic)	495.000	296.000		
			LF	0.000	0.00	
			3.77000	296.000		1,115.92
0530	607-60120	*20 Foot Gate	3.000	0.000		
			EACH	0.000	0.00	
			1,173.96000	0.000		0.00
0535	608-00000	Concrete Sidewalk	1,700.000	23.000		
			SY	73.000	8,551.22	
			117.14000	96.000		11,245.44
0540	608-00010	Concrete Curb Ramp	1,000.000	133.000		
			SY	259.000	28,635.04	
			110.56000	392.000		43,339.52
0545	609-20000	Curb Type 2 (Section B) (Special)	160.000	0.000		
			LF	0.000	0.00	
			69.48000	0.000		0.00
0550	609-20010	Curb Type 2 (Section B)	677.000	202.000		
			LF	475.000	30,993.75	
			65.25000	677.000		44,174.25

CONTID: C24092  
 PCN: 24092-BID  
 PROJECT: STA172A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12  
 ESTIMATE RUN 06/09/2023  
 14:09:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0555	609-21010	Curb and Gutter Type 2 (Section I-B)	90.000	0.000		
			LF	0.000	0.00	
			96.56000	0.000		0.00
0560	609-21011	Curb and Gutter Type 2 (Section I-M)	250.000	12.000		
			LF	14.000	841.82	
			60.13000	26.000		1,563.38
0565	609-21020	Curb and Gutter Type 2 (Section II-B)	3,000.000	539.000		
			LF	655.000	33,444.30	
			51.06000	1,194.000		60,965.64
0570	609-24004	Gutter Type 2 (4 Foot)	360.000	58.000		
			LF	81.000	13,270.23	
			163.83000	139.000		22,772.37
0575	610-00026	Median Cover Material (6 Inch Patterned Concrete)	241.000	0.000		
			SF	222.000	8,633.58	
			38.89000	222.000		8,633.58
0580	610-00035	Median Cover Material (Concrete)(Special)	246.000	0.000		
			SF	0.000	0.00	
			38.52000	0.000		0.00
0585	613-07060	Pull Box (18"x30"x18") Deep	1.000	0.000		
			EACH	0.000	0.00	
			3,293.57000	0.000		0.00
0590	614-00011	*Sign Panel (Class I)	18.000	0.000		
			SF	0.000	0.00	
			24.46000	0.000		0.00
0595	614-00012	*Sign Panel (Class II)	36.000	0.000		
			SF	0.000	0.00	
			44.66000	0.000		0.00
0600	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	84.000	0.000		
			LF	0.000	0.00	
			15.95000	0.000		0.00
0605	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	7.000	0.000		
			EACH	0.000	0.00	
			398.76000	0.000		0.00

CONTID: C24092  
 PCN: 24092-BID  
 PROJECT: STA172A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13  
 ESTIMATE RUN 06/09/2023  
 14:09:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0610	625-00000	*Construction Surveying	1.000	0.500		
			L S	0.000	0.00	
			154,745.44000	0.500		77,372.72
0615	626-00000	*Mobilization	1.000	0.000		
			LS	0.250	187,659.82	
			750,639.27000	0.250		187,659.82
0620	626-01113	*Public Information Management (Tier III)	280.000	48.000		
			DAY	35.000	1,935.50	
			55.30000	83.000		4,589.90
0625	627-00013	Pavement Marking Paint (High Build)	2,524.000	0.000		
			GAL	0.000	0.00	
			47.85000	0.000		0.00
0630	627-00013	Pavement Marking Paint (High Build) (TEMP)	7,998.000	0.000		
			GAL	0.000	0.00	
			53.17000	0.000		0.00
0635	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	3,514.000	0.000		
			SF	0.000	0.00	
			20.20000	0.000		0.00
0640	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	4,756.000	0.000		
			SF	0.000	0.00	
			18.08000	0.000		0.00
0645	629-01005	*Survey Monument (Type 5)	1.000	0.000		
			EACH	0.000	0.00	
			3,721.78000	0.000		0.00
0650	629-01006	*Survey Monument (Type 6)	3.000	0.000		
			EACH	0.000	0.00	
			1,254.77000	0.000		0.00
0655	629-01031	*Survey Monument (Type 3A)	11.000	0.000		
			EACH	0.000	0.00	
			340.28000	0.000		0.00
0660	630-00000	*Flagging	8,000.000	343.000		
			HOURL	471.000	19,532.37	
			41.47000	814.000		33,756.58

CONTID: C24092  
 PCN: 24092-BID  
 PROJECT: STA172A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 14  
 ESTIMATE RUN 06/09/2023  
 14:09:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0665	630-00007	*Traffic Control Inspection	90.000	8.000		
			DAY	10.000	2,658.40	
			265.84000	18.000		4,785.12
0670	630-00012	*Traffic Control Management	185.000	20.000		
			DAY	25.000	66,460.50	
			2,658.42000	45.000		119,628.90
0675	630-80340	*Pedestrian Barricade (ADA)	250.000	12.000		
			LF	19.500	207.29	
			10.63000	31.500		334.85
0680	630-80341	*Construction Traffic Sign (Panel Size A)	22.000	3.000		
			EACH	0.000	0.00	
			34.03000	3.000		102.09
0685	630-80342	*Construction Traffic Sign (Panel Size B)	80.000	19.000		
			EACH	7.000	260.54	
			37.22000	26.000		967.72
0690	630-80343	*Construction Traffic Sign (Panel Size C)	1.000	0.000		
			EACH	0.000	0.00	
			42.53000	0.000		0.00
0695	630-80355	*Portable Message Sign Panel	5.000	2.500		
			EACH	0.000	0.00	
			12,760.41000	2.500		31,901.03
0700	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	4.000	0.500		
			EACH	0.000	0.00	
			5,848.52000	0.500		2,924.26
0705	630-80360	*Drum Channelizing Device	200.000	44.500		
			EACH	5.000	170.15	
			34.03000	49.500		1,684.49
0710	630-80363	*Drum Channelizing Device (With Light) (Flashing)	40.000	0.000		
			EACH	0.000	0.00	
			44.66000	0.000		0.00
0715	630-80370	Barrier (Temporary)	500.000	75.000		
			LF	0.000	0.00	
			98.14000	75.000		7,360.50

CONTID: C24092  
 PCN: 24092-BID  
 PROJECT: STA172A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 15  
 ESTIMATE RUN 06/09/2023  
 14:09:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0720	630-80380	*Traffic Cone	700.000	23.500		
			EACH	7.500	95.70	
			12.76000	31.000		395.56
0725	630-80393	*Stackable Vertical Panels	100.000	25.000		
			EACH	0.000	0.00	
			25.52000	25.000		638.00
0730	630-85010	*Impact Attenuator (Temporary)	4.000	2.000		
			EACH	0.000	0.00	
			372.18000	2.000		744.36
0735	630-86810	*Traffic Signal (Temporary)	2.000	0.500		
			EACH	0.000	0.00	
			34,027.75000	0.500		17,013.88
0740	700-70010	F/A Minor Contract Revisions	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0745	700-70016	F/A Fuel Cost Adjustment	75,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0750	700-70018	F/A Roadway Smoothness Incentive	250,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0755	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0760	700-70023	F/A On-The-Job Trainee	19,200.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0765	700-70025	F/A Quality Incentive Payment	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0770	700-70035	F/A TERO	445,300.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C24092  
 PCN: 24092-BID  
 PROJECT: STA172A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN 06/09/2023

14:09:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0775	700-70060	F/A Adjust Adjust Utilities	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0780	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0785	700-70380	F/A Erosion Control	4,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0790	700-70589	F/A Environmental Health & Safety Management	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
-----						
			CAT 0200	CURRENT AMT	\$ 15,469,527.92 \$	669,482.80 \$ 1,267,919.70
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0795	620-00002	*Field Office (Class 2)	1.000	0.500		
			EACH	0.000	0.00	
			51,041.62000	0.500		25,520.81
0800	620-00012	*Field Laboratory (Class 2)	1.000	0.500		
			EACH	0.000	0.00	
			30,837.65000	0.500		15,418.83
0805	620-00020	*Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			12,760.41000	2.000		25,520.82
-----						
			CAT 0400	CURRENT AMT	\$ 107,400.09 \$	0.00 \$ 66,460.46
-----						
			PROJECT TOTAL	CURRENT AMT	\$ 15,576,928.01 \$	669,482.80 \$ 1,334,380.16