

ESTIMATE SUMMARY

CONTID: C24107

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 24107-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION: ER I-70 GLENWOOD CANYON GRIZZLY CRK FIRE
 TIME CHARGED: 22.0 DAYS PERCENT TIME: 41.51
 TIME ALLOW: 11/12/202 FIXED COMPLETION DATE
 ORIG TIME ALLOW: 11/12/202 FIXED COMPLETION DATE

PROJECT NO: ER0702-406
 ER I-70 GLENWOOD CANYON GRIZZLY CRK FIRE

NAME OF ROAD:

PROJECT COUNTIES: GARFIELD EAGLE

CONTRACTOR:

American Civil Constructors West Coast, LLC
 2990 BAY VISTA COURT
 Bencia CA 94510 (707)746-8028

PAY PERIOD ENDING 10/12/2020
 DATE LET 09/08/2020
 DATE AWARDED 09/28/2020
 DATE CONTRACT EXECUTED 09/08/2020
 DATE NOTICE TO PROCEED 09/21/2020

DATE TIME STARTED 09/21/2020
 DATE WORK BEGAN 09/21/2020
 DATE TIME STOPPED
 DATE ACCEPTED

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,104,000.00 PARTICIPATING	\$ 123,377.50	\$ 123,377.50
AWARD PROJECT AMT: \$ 795,000.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 11.18% TOTAL EARNINGS	123,377.50	123,377.50
FUNDS AVAILABLE: \$ 980,622.50 STOCKPILED MATERIALS	78,365.99	78,365.99
	GROSS EARNINGS	201,743.49
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-2,627.72	-2,627.72
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	199,115.77
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	199,115.77
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 199,115.77

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C24107
 PCN: 24107-BID
 PROJECT: ER0702-406

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 10/14/2020
 10:36:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00210	Removal of Concrete Pavement	35.000	0.000		
			SY	0.000	0.00	
			80.00000	0.000		0.00
0010	202-00220	Removal of Asphalt Mat	250.000	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00
0015	202-00246	Removal of Asphalt Mat (Planing) (Special)	750.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
0020	202-04002	Clean Culvert	5.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0025	203-01565	Hydraulic Excavator	40.000	0.000		
			HOURL	0.000	0.00	
			105.00000	0.000		0.00
0030	203-01582	Truck (Dump)	40.000	0.000		
			HOURL	0.000	0.00	
			95.00000	0.000		0.00
0035	203-01590	Front End Loader (Rubber Tire)	40.000	0.000		
			HOURL	0.000	0.00	
			95.00000	0.000		0.00
0040	203-02330	Laborer	40.000	0.000		
			HOURL	0.000	0.00	
			55.00000	0.000		0.00
0045	208-00002	Erosion Log Type 1 (12 Inch)	400.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0050	208-00035	Aggregate Bag	400.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0055	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	1.000	0.000		
			EACH	0.000	0.00	
			3,418.00000	0.000		0.00

CONTID: C24107
 PCN: 24107-BID
 PROJECT: ER0702-406

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 10/14/2020
 10:36:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	208-00103	Removal and Disposal of Sediment (Labor)	5.000	0.000		
			HOURLY	0.000	0.00	
			55.00000	0.000		0.00
0065	208-00105	Removal and Disposal of Sediment (Equipment)	5.000	0.000		
			HOURLY	0.000	0.00	
			65.00000	0.000		0.00
0070	208-00106	Sweeping (Sediment Removal)	5.000	0.000		
			HOURLY	0.000	0.00	
			85.00000	0.000		0.00
0075	208-00107	Removal of Trash	5.000	0.000		
			HOURLY	0.000	0.00	
			55.00000	0.000		0.00
0080	212-00006	Seeding (Native)	6.000	0.000		
			ACRE	0.000	0.00	
			1,200.00000	0.000		0.00
0085	212-00032	Soil Conditioning	6.000	0.000		
			ACRE	0.000	0.00	
			4,500.00000	0.000		0.00
0090	213-00007	Mulching (Wood Strand)	29.000	0.000		
			ACRE	7.300	80,300.00	
			11,000.00000	7.300		80,300.00
0090		MATERIAL ALLOWANCE Hay Mulch		0.000		
			ACRE	10.200	78,365.99	
			7,682.94000	10.200		78,365.99
0095	240-00000	Wildlife Biologist	5.000	0.000		
			HOURLY	0.000	0.00	
			180.00000	0.000		0.00
0100	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	165.000	0.000		
			TON	0.000	0.00	
			290.00000	0.000		0.00
0105	518-02030	Polyester Concrete End Dam	39.000	0.000		
			CF	0.000	0.00	
			750.00000	0.000		0.00

CONTID: C24107
 PCN: 24107-BID
 PROJECT: ER0702-406

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 10/14/2020
 10:36:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0110	518-03100	Rapid Cure Silicone Joint Seal	39.000	0.000		
			LF	0.000	0.00	
			240.00000	0.000		0.00
0115	601-03000	Concrete Class D	2.600	0.000		
			CY	0.000	0.00	
			2,750.00000	0.000		0.00
0120	601-06102	Concrete (Patching)	129.000	0.000		
			CF	48.600	7,290.00	
			150.00000	48.600		7,290.00
0125	601-40300	Structural Concrete Coating	860.000	0.000		
			SY	0.000	0.00	
			32.00000	0.000		0.00
0130	626-00000	Mobilization	1.000	0.000		
			L S	0.453	35,787.00	
			79,000.00000	0.453		35,787.00
0135	630-00000	Flagging	936.000	0.000		
			HOUR	0.000	0.00	
			32.00000	0.000		0.00
0140	630-00007	Traffic Control Inspection	9.000	0.000		
			DAY	0.000	0.00	
			150.00000	0.000		0.00
0145	630-00012	Traffic Control Management	56.000	0.000		
			DAY	0.000	0.00	
			1,200.00000	0.000		0.00
0150	630-80342	Construction Traffic Sign (Panel Size B)	10.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0155	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	1.000	0.000		
			EACH	0.000	0.00	
			1,650.00000	0.000		0.00
0160	630-80360	Drum Channelizing Device	50.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00

CONTID: C24107
 PCN: 24107-BID
 PROJECT: ER0702-406

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 10/14/2020
 10:36:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0165	630-80363	Drum Channelizing Device (With Light) (Flashing)	5.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
0170	630-80364	Drum Channelizing Device (With Light) (Steady Burn)	5.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0175	630-80370	Barrier (Temporary)	200.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0180	630-80380	Traffic Cone	50.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0185	630-85010	Impact Attenuator (Temporary)	1.000	0.000		
			EACH	0.000	0.00	
			1,250.00000	0.000		0.00
0190	630-85041	Mobile Attenuator	10.000	0.000		
			DAY	0.000	0.00	
			1,000.00000	0.000		0.00
0195	700-70010	F/A Minor Contract Revisions	225,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0200	700-70034	F/A Hanging Lake Rest Area Irrigation and Electrical	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0205	700-70034	F/A Type 8 Structural Repair Repairs	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0210	700-70111	Project First Program	2,000.000	0.000		
			F A	0.500	0.50	
			1.00000	0.500		0.50

CONTID: C24107
 PCN: 24107-BID
 PROJECT: ER0702-406

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/14/2020

ESTIMATE NO: 0001

10:36:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0215	700-70380	F/A Erosion Control	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$ 1,102,000.00 \$	201,743.49 \$	201,743.49

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0220	620-00020	Sanitary Facility	2.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
			CAT 0400	CURRENT AMT \$ 2,000.00 \$	0.00 \$	0.00
			PROJECT TOTAL	CURRENT AMT \$ 1,104,000.00 \$	201,743.49 \$	201,743.49
