

ESTIMATE SUMMARY

CONTID: C24128

ESTIMATE NO: 0007 PROG

SPEC YR: 2005

PCN: 24128-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 201.0 DAYS

TIME ALLOW: 4/26/2023 FIXED COMPLETION DAT

I-25 EXPRESS LANES SEGMENT 6 CP 4

PERCENT TIME: 22.92

ORIG TIME ALLOW: 4/26/2023 FIXED COMPLETION DAT

PROJECT NO: NHPP0253-283

I-25 EXPRESS LANES SEGMENT 6 CP 4, CMGC

NAME OF ROAD:

PROJECT COUNTIES: WELD

LARIMER

CONTRACTOR:

RLW/SEMA , A Joint Venture

PAY PERIOD ENDING 06/19/2021

DATE TIME STARTED 12/01/2020

9351 Grant Street

DATE LET 09/18/2020

DATE WORK BEGAN

Suite 110

DATE AWARDED 10/16/2020

DATE TIME STOPPED

DATE CONTRACT EXECUTED 11/03/2020

DATE ACCEPTED

Thornton CO 80229 (801)617-1727

DATE NOTICE TO PROCEED 12/01/2020

| | CURRENT TOTAL | THIS ESTIMATE |
|--|-----------------------|-----------------|
| CURRENT PROJECT AMT: \$ 36,314,187.62 PARTICIPATING | \$ 8,923,899.50 | \$ 1,065,665.93 |
| AWARD PROJECT AMT: \$ 35,653,936.55 NON-PARTICIPATING | 0.00 | 0.00 |
| PERCENT COMPLETE: 24.57% TOTAL EARNINGS | 8,923,899.50 | 1,065,665.93 |
| FUNDS AVAILABLE: \$ 27,390,288.12 STOCKPILED MATERIALS | 0.00 | 0.00 |
| | GROSS EARNINGS | 8,923,899.50 |
| TOTAL CLAIMS: \$ 0.00 RETAINAGE | -186,847.43 | -27,137.76 |
| | SECURITIES ENCUMBERED | 0.00 |
| | NET EARNINGS | 8,737,052.07 |
| | LIQUIDATED DAMAGES | 0.00 |
| | AUTOPAY ADJUSTMENT | 0.00 |
| | AMOUNT DUE | 8,737,052.07 |
| | OTHER ADJUSTMENTS | 0.00 |
| | PAYMENT DUE | \$ 1,038,528.17 |

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|-----------------------------------|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0005 | 201-00000 | Clearing and Grubbing | 1.000 | 0.351 | | |
| | | | L S | 0.010 | 1,001.50 | |
| | | | 100,149.69000 | 0.361 | | 36,154.04 |
| 0010 | 202-00001 | Removal of Structure (Irrigation) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,602.35000 | 0.000 | | 0.00 |
| 0015 | 202-00010 | Removal of Tree | 3.000 | 3.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,345.28000 | 3.000 | | 4,035.84 |
| 0016 | 202-00010 | Rem Tree Additional | 16.000 | 16.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 417.94000 | 16.000 | | 6,687.04 |
| 0020 | 202-00015 | Removal of Headwall | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,291.45000 | 0.000 | | 0.00 |
| 0025 | 202-00019 | Removal of Inlet | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,301.18000 | 0.000 | | 0.00 |
| 0030 | 202-00021 | Removal of Manhole | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,605.00000 | 0.000 | | 0.00 |
| 0035 | 202-00025 | Removal of Ditch Lining | 497.000 | 21.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 11.62000 | 21.000 | | 244.02 |
| 0040 | 202-00026 | Removal of Slope and Ditch Paving | 0.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 22.17000 | 0.000 | | 0.00 |
| 0041 | 202-00026 | Rem S and D Pave -CMO 4 | 476.000 | 0.000 | | |
| | | | SY | 135.000 | 5,652.45 | |
| | | | 41.87000 | 135.000 | | 5,652.45 |
| 0045 | 202-00030 | Removal of Water Service | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,513.75000 | 0.000 | | 0.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0050 | 202-00032 | Removal of Valve | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 975.19000 | 0.000 | | 0.00 |
| 0055 | 202-00035 | Removal of Pipe | 723.000 | 148.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 33.63000 | 148.000 | | 4,977.24 |
| 0060 | 202-00035 | Removal of Pipe (8" PVC Waterline) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 44.88000 | 0.000 | | 0.00 |
| 0065 | 202-00036 | Removal of Pipe (Special) (10" AC) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 52.75000 | 0.000 | | 0.00 |
| 0070 | 202-00036 | Removal of Pipe (Special) (4" AC) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 52.45000 | 0.000 | | 0.00 |
| 0075 | 202-00037 | Removal of End Section | 8.000 | 3.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 899.31000 | 3.000 | | 2,697.93 |
| 0080 | 202-00090 | *Removal of Delineator | 9.000 | 8.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 27.16000 | 8.000 | | 217.28 |
| 0084 | 202-00210 | Rem Conc Pavement | 2,745.000 | 796.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 21.45000 | 796.000 | | 17,074.20 |
| 0085 | 202-00212 | Removal of Concrete Pavement (Special) | 0.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 21.45000 | 0.000 | | 0.00 |
| 0090 | 202-00220 | Removal of Asphalt Mat | 4,425.000 | 1,715.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 7.54000 | 1,715.000 | | 12,931.10 |
| 0095 | 202-00240 | Removal of Asphalt Mat (Planing) | 0.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 7.99000 | 0.000 | | 0.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---------------------------------------|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0096 | 202-00250 | Rem Pavement Marking | 159.000 | 159.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 2.21000 | 159.000 | | 351.39 |
| 0100 | 202-00810 | *Removal of Ground Sign | 7.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 162.94000 | 0.000 | | 0.00 |
| 0105 | 202-00821 | *Removal of Sign Panel | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 54.31000 | 0.000 | | 0.00 |
| 0110 | 202-00827 | *Removal of Pull Box | 5.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 278.20000 | 0.000 | | 0.00 |
| 0115 | 202-01000 | *Removal of Fence | 1,998.000 | 972.000 | | |
| | | | LF | 810.000 | 1,101.60 | |
| | | | 1.36000 | 1,782.000 | | 2,423.52 |
| 0120 | 202-01130 | *Removal of Guardrail Type 3 | 1,524.000 | 1,073.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 3.58000 | 1,073.000 | | 3,841.34 |
| 0125 | 202-01170 | Removal of Guardrail Type 7 | 328.000 | 33.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 26.39000 | 33.000 | | 870.87 |
| 0130 | 202-01300 | *Removal of End Anchorage | 14.000 | 9.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 238.98000 | 9.000 | | 2,150.82 |
| 0135 | 202-04006 | Clean Culvert | 0.000 | 0.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 423.59000 | 0.000 | | 0.00 |
| 0139 | 203-00050 | Unsuitable Material /Saturated Trench | 323.000 | 323.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 34.99000 | 323.000 | | 11,301.77 |
| 0140 | 203-00000 | Unclassified Excavation | 0.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 13.94000 | 0.000 | | 0.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|------------------------------------|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0141 | 203-00060 | Emb Matl (CIP) | 43,917.000 | 9,097.000 | | |
| | | | CY | 5,677.000 | 78,456.14 | |
| | | | 13.82000 | 14,774.000 | | 204,176.68 |
| 0145 | 203-01100 | Proof Rolling | 100.000 | 0.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 129.71000 | 0.000 | | 0.00 |
| 0150 | 203-01500 | Blading | 40.000 | 0.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 230.94000 | 0.000 | | 0.00 |
| 0155 | 203-01510 | Backhoe | 40.000 | 19.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 225.37000 | 19.000 | | 4,282.03 |
| 0160 | 203-01550 | Dozing | 40.000 | 0.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 277.69000 | 0.000 | | 0.00 |
| 0165 | 203-01594 | Combination Loader | 40.000 | 0.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 181.43000 | 0.000 | | 0.00 |
| 0170 | 203-01597 | *Potholing | 200.750 | 200.750 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 306.32000 | 200.750 | | 61,493.74 |
| 0175 | 203-02330 | Laborer | 40.000 | 0.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 48.47000 | 0.000 | | 0.00 |
| 0180 | 206-00510 | Filter Material (Class A) | 0.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 67.02000 | 0.000 | | 0.00 |
| 0181 | 206-00510 | Filter Matl (CL A) - CMO9 | 62.000 | 31.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 154.40000 | 31.000 | | 4,786.40 |
| 0182 | 206-01750 | Shoring - HLME Additional Required | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 9,763.00000 | 1.000 | | 9,763.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0185 | 207-00210 | Stockpile Topsoil | 20,980.000 | 5,771.000 | | |
| | | | CY | 334.000 | 3,042.74 | |
| | | | 9.11000 | 6,105.000 | | 55,616.55 |
| 0190 | 208-00002 | *Erosion Log Type 1 (12 Inch) | 20,000.000 | 4,359.000 | | |
| | | | LF | 185.000 | 799.20 | |
| | | | 4.32000 | 4,544.000 | | 19,630.08 |
| 0195 | 208-00020 | *Silt Fence | 9,027.000 | 8,306.000 | | |
| | | | LF | 721.000 | 1,059.87 | |
| | | | 1.47000 | 9,027.000 | | 13,269.69 |
| 0200 | 208-00035 | *Aggregate Bag | 484.000 | 316.000 | | |
| | | | LF | 168.000 | 1,459.92 | |
| | | | 8.69000 | 484.000 | | 4,205.96 |
| 0205 | 208-00045 | Concrete Washout Structure | 8.000 | 5.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,846.08000 | 5.000 | | 9,230.40 |
| 0210 | 208-00046 | Pre-fabricated Concrete Washout Structure (Type 1) | 8.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,593.26000 | 4.000 | | 18,373.04 |
| 0215 | 208-00056 | *Storm Drain Inlet Protection (Type III) | 75.000 | 6.000 | | |
| | | | EACH | 3.000 | 1,058.49 | |
| | | | 352.83000 | 9.000 | | 3,175.47 |
| 0220 | 208-00070 | Vehicle Tracking Pad | 12.000 | 6.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,761.18000 | 6.000 | | 22,567.08 |
| 0225 | 208-00071 | Maintenance Aggregate (Vehicle Tracking Pad) | 450.000 | 5.000 | | |
| | | | CY | 5.000 | 637.60 | |
| | | | 127.52000 | 10.000 | | 1,275.20 |
| 0230 | 208-00103 | Removal and Disposal of Sediment (Labor) | 40.000 | 12.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 53.54000 | 12.000 | | 642.48 |
| 0235 | 208-00105 | Removal and Disposal of Sediment (Equipment) | 40.000 | 0.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 169.35000 | 0.000 | | 0.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---------------------------------------|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0240 | 208-00106 | *Sweeping (Sediment Removal) | 20.000 | 0.000 | | |
| | | | HOOR | 0.000 | 0.00 | |
| | | | 134.82000 | 0.000 | | 0.00 |
| 0245 | 208-00400 | Water Control | 1.000 | 0.220 | | |
| | | | L S | 0.034 | 4,317.33 | |
| | | | 126,980.29000 | 0.254 | | 32,252.99 |
| 0250 | 210-00475 | *Reset Closed Circuit Television Pole | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 9,095.00000 | 0.000 | | 0.00 |
| 0255 | 210-00477 | *Reset Weather Station | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 17,120.00000 | 0.000 | | 0.00 |
| 0260 | 210-00810 | *Reset Ground Sign | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 271.58000 | 0.000 | | 0.00 |
| 0265 | 210-00827 | *Reset Pull Box | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,284.00000 | 0.000 | | 0.00 |
| 0267 | 210-01130 | Res Gdrail Ty 3 | 82.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 24.13000 | 0.000 | | 0.00 |
| 0268 | 210-01200 | Res End Anchorage | 1.000 | 0.000 | | |
| | | | EACH | 1.000 | 4,119.50 | |
| | | | 4,119.50000 | 1.000 | | 4,119.50 |
| 0270 | 210-04010 | Adjust Manhole | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 535.00000 | 0.000 | | 0.00 |
| 0271 | 210-04020 | Modify Inlet | 2.000 | 0.000 | | |
| | | | EACH | 2.000 | 8,990.50 | |
| | | | 4,495.25000 | 2.000 | | 8,990.50 |
| 0275 | 212-00009 | *Seeding (Temporary) | 10.000 | 0.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 461.39000 | 0.000 | | 0.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0280 | 213-00003 | *Mulching (Weed Free) | 26.000 | 0.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 792.52000 | 0.000 | | 0.00 |
| 0285 | 213-00012 | *Spray-on Mulch Blanket | 10.000 | 0.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 3,754.12000 | 0.000 | | 0.00 |
| 0290 | 213-00061 | *Mulch Tackifier | 5,280.000 | 1,100.000 | | |
| | | | LB | 1,000.000 | 2,440.00 | |
| | | | 2.44000 | 2,100.000 | | 5,124.00 |
| 0295 | 213-00150 | *Bonded Fiber Matrix | 10.000 | 0.450 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 3,754.12000 | 0.450 | | 1,689.35 |
| 0300 | 216-00201 | *Soil Retention Blanket (Straw-Coconut) (Biodegradable Class | 100.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 3.25000 | 0.000 | | 0.00 |
| 0305 | 217-00020 | *Herbicide Treatment | 40.000 | 0.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 214.00000 | 0.000 | | 0.00 |
| 0310 | 218-00000 | *Noxious Weed Management | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 5,350.00000 | 1.000 | | 5,350.00 |
| 0315 | 240-00010 | Removal of Nests | 40.000 | 0.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 242.89000 | 0.000 | | 0.00 |
| 0320 | 250-00010 | *Environmental Health and Safety Management | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 3,088.66000 | 1.000 | | 3,088.66 |
| 0325 | 250-00204 | * Materials Management Plan | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 3,088.66000 | 1.000 | | 3,088.66 |
| 0330 | 304-06007 | Aggregate Base Course (Class 6) | 723.000 | 20.000 | | |
| | | | CY | 187.000 | 11,201.30 | |
| | | | 59.90000 | 207.000 | | 12,399.30 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0335 | 304-08002 | Aggregate Base Course (Shoulder Material) | 10.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 435.25000 | 0.000 | | 0.00 |
| 0340 | 304-09100 | Aggregate Base Course (Recycled Asphalt Pavement) | 0.000 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 51.69000 | 0.000 | | 0.00 |
| 0345 | 403-00720 | *Hot Mix Asphalt (Patching) (Asphalt) | 1,035.000 | 90.805 | | |
| | | | TON | 111.470 | 18,211.97 | |
| | | | 163.38000 | 202.275 | | 33,047.69 |
| 0350 | 403-34741 | *Hot Mix Asphalt (Grading SX) (75) (PG 64-22) | 332.000 | 0.000 | | |
| | | | TON | 137.900 | 13,595.56 | |
| | | | 98.59000 | 137.900 | | 13,595.56 |
| 0355 | 403-34751 | *Hot Mix Asphalt (Grading SX) (75) (PG 64-28) | 161.000 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 101.97000 | 0.000 | | 0.00 |
| 0360 | 420-00102 | Geotextile (Erosion Control) (Class 1) | 152.000 | 114.000 | | |
| | | | SY | 18.660 | 691.35 | |
| | | | 37.05000 | 132.660 | | 4,915.05 |
| 0365 | 506-00409 | Soil Riprap (9 Inch) | 0.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 252.46000 | 0.000 | | 0.00 |
| 0366 | 506-00209 | Riprap (9 In) | 77.000 | 58.000 | | |
| | | | CY | 5.180 | 699.71 | |
| | | | 135.08000 | 63.180 | | 8,534.35 |
| 0369 | 507-00100 | Conc S and D Pave (Reinf) | 2.600 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 1,185.28000 | 0.000 | | 0.00 |
| 0370 | 507-00550 | *Concrete Lined Ditch (SD103R) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 72.75000 | 0.000 | | 0.00 |
| 0371 | 507-00550 | Concrete Lined Ditch (SD103R) - CMO 9 | 1,710.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 113.95000 | 0.000 | | 0.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0375 | 507-00550 | Concrete Lined Ditch (SD158L) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 115.61000 | 0.000 | | 0.00 |
| 0376 | 507-00550 | Concrete Lined Ditch (SD161L) | 930.000 | 916.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 115.49000 | 916.000 | | 105,788.84 |
| 0380 | 507-00550 | Concrete Lined Ditch (SD168L) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 114.86000 | 0.000 | | 0.00 |
| 0385 | 507-00550 | *Concrete Lined Ditch (SD179R) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 144.85000 | 0.000 | | 0.00 |
| 0386 | 507-00550 | Concrete Lined Ditch (SD179R) - CMO 4 | 627.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 117.13000 | 0.000 | | 0.00 |
| 0390 | 507-00550 | Concrete Lined Ditch (SD181L) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 96.61000 | 0.000 | | 0.00 |
| 0391 | 507-00550 | Concrete Lined Ditch (SD188R) | 10.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 333.12000 | 0.000 | | 0.00 |
| 0395 | 507-00550 | Concrete Lined Ditch (SD30L) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 121.24000 | 0.000 | | 0.00 |
| 0396 | 507-00550 | Concrete Lined Ditch (SD235L) | 28.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 269.55000 | 0.000 | | 0.00 |
| 0400 | 509-00001 | Structural Steel (Galvanized) (irrigation) | 0.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 20.47000 | 0.000 | | 0.00 |
| 0401 | 509-00001 | Str Steel (Galv) / (irrigation) - CMO 9 | 8,804.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 11.23000 | 0.000 | | 0.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0405 | 514-00000 | Pipe Railing | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 227.06000 | 0.000 | | 0.00 |
| 0410 | 601-01000 | Concrete Class B | 167.000 | 6.800 | | |
| | | | CY | 48.300 | 56,580.07 | |
| | | | 1,171.43000 | 55.100 | | 64,545.79 |
| 0415 | 601-06150 | Concrete (Patching) | 5.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 421.31000 | 0.000 | | 0.00 |
| 0420 | 602-00000 | *Reinforcing Steel | 0.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 1.19000 | 0.000 | | 0.00 |
| 0425 | 602-00020 | *Reinforcing Steel (Epoxy Coated) | 0.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 1.20000 | 0.000 | | 0.00 |
| 0426 | 602-00020 | Reinf Steel (Epoxy) | 13,651.000 | 0.000 | | |
| | | | LB | 5,199.000 | 6,654.72 | |
| | | | 1.28000 | 5,199.000 | | 6,654.72 |
| 0430 | 603-01245 | 24 Inch Reinforced Concrete Pipe (Complete In Place) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 160.11000 | 0.000 | | 0.00 |
| 0431 | 603-01245 | 24 In RCP (CIP) - CMO 4 | 373.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 176.72000 | 0.000 | | 0.00 |
| 0432 | 603-01305 | 30 In RCP (CIP) | 1,338.000 | 1,326.000 | | |
| | | | LF | 12.000 | 1,574.40 | |
| | | | 131.20000 | 1,338.000 | | 175,545.60 |
| 0435 | 603-01485 | 48 Inch Reinforced Concrete Pipe (Complete In Place) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 301.24000 | 0.000 | | 0.00 |
| 0436 | 603-01485 | 48 In RCP (CIP) | 557.000 | 512.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 278.92000 | 512.000 | | 142,807.04 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0440 | 603-01605 | 60 Inch Reinforced Concrete Pipe (Complete In Place) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 535.04000 | 0.000 | | 0.00 |
| 0441 | 603-02485 | 60x38 In. RCP (CIP) | 24.000 | 8.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 393.91000 | 8.000 | | 3,151.28 |
| 0445 | 603-05024 | 24 Inch Reinforced Concrete End Section | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,433.87000 | 0.000 | | 0.00 |
| 0450 | 603-05048 | 48 Inch Reinforced Concrete End Section | 2.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,437.52000 | 1.000 | | 2,437.52 |
| 0451 | 603-05148 | 60x38 In RCES | 2.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,332.72000 | 1.000 | | 5,332.72 |
| 0455 | 603-30015 | 15 Inch Steel End Section | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 465.39000 | 0.000 | | 0.00 |
| 0460 | 603-30018 | 18 Inch Steel End Section | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 491.19000 | 0.000 | | 0.00 |
| 0465 | 603-50015 | 15 Inch Plastic Pipe | 277.000 | 15.000 | | |
| | | | LF | 72.000 | 6,233.04 | |
| | | | 86.57000 | 87.000 | | 7,531.59 |
| 0470 | 603-50018 | 18 Inch Plastic Pipe | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 126.87000 | 0.000 | | 0.00 |
| 0475 | 603-50036 | 36 Inch Plastic Pipe | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 423.17000 | 0.000 | | 0.00 |
| 0480 | 604-00305 | Inlet Type C (5 Foot) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,334.50000 | 0.000 | | 0.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--------------------------------------|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0481 | 604-00310 | Inlet Ty C (10 Ft) | 1.000 | 0.000 | | |
| | | | EACH | 1.000 | 5,839.87 | |
| | | | 5,839.87000 | 1.000 | | 5,839.87 |
| 0485 | 604-00505 | Inlet Type D (5 Foot) | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,627.89000 | 1.000 | | 5,627.89 |
| 0489 | 604-25005 | Vane Grate Inlet (5 Ft) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 8,576.44000 | 0.000 | | 0.00 |
| 0490 | 604-30005 | Manhole Slab Base (5 Foot) | 8.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 7,239.62000 | 0.000 | | 0.00 |
| 0495 | 604-30010 | Manhole Slab Base (10 Foot) | 10.000 | 6.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 7,703.96000 | 6.000 | | 46,223.76 |
| 0496 | 604-30015 | MH Slab Base (15 Ft) | 4.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,569.59000 | 2.000 | | 13,139.18 |
| 0500 | 604-39050 | Manhole (Traffic Management System) | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 9,095.00000 | 0.000 | | 0.00 |
| 0505 | 606-00301 | *Guardrail Type 3 (6-3 Post Spacing) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 28.94000 | 0.000 | | 0.00 |
| 0507 | 606-00910 | Guardrail Type 9 (Style CA) | 276.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 157.51000 | 0.000 | | 0.00 |
| 0510 | 606-01385 | *Transition Type 3J | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,026.55000 | 0.000 | | 0.00 |
| 0515 | 606-01390 | *End Anchorage Type 3K | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,781.52000 | 0.000 | | 0.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 14
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0520 | 607-00005 | *End Post | 8.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 263.86000 | 0.000 | | 0.00 |
| 0525 | 607-00010 | *Corner and Line Brace Post | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 323.72000 | 0.000 | | 0.00 |
| 0530 | 607-11200 | *Fence Combination Wire With Metal Posts | 1,997.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 4.29000 | 0.000 | | 0.00 |
| 0535 | 607-11525 | *Fence (Plastic) | 4,080.000 | 2,674.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 4.24000 | 2,674.000 | | 11,337.76 |
| 0540 | 609-21020 | Curb and Gutter Type 2 (Section II-B) | 80.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 34.26000 | 0.000 | | 0.00 |
| 0541 | 612-00111 | Delin (Drv)(Ty I) | 8.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 70.00000 | 0.000 | | 0.00 |
| 0545 | 612-00260 | *Location Marker (Fiber Optic)(Dome) | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 138.03000 | 0.000 | | 0.00 |
| 0550 | 613-00206 | *2 Inch Electrical Conduit (Bored) | 1,740.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 28.89000 | 0.000 | | 0.00 |
| 0555 | 613-00306 | *3 Inch Electrical Conduit (Bored) | 750.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 34.24000 | 0.000 | | 0.00 |
| 0560 | 613-01100 | *1 Inch Electrical Conduit (Plastic) | 420.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 12.84000 | 0.000 | | 0.00 |
| 0565 | 613-01200 | *2 Inch Electrical Conduit (Plastic) | 2,390.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 13.91000 | 0.000 | | 0.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 15
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0570 | 613-03491 | Electrical Conduit (Plastic)(Multiduct) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 29.96000 | 0.000 | | 0.00 |
| 0575 | 613-03492 | Electrical Conduit (Plastic)(Multiduct)(Bored) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 50.29000 | 0.000 | | 0.00 |
| 0580 | 613-07001 | *Type One Pull Box (S) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,605.00000 | 0.000 | | 0.00 |
| 0585 | 613-07002 | *Type Two Pull Box (S2) | 9.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,926.00000 | 0.000 | | 0.00 |
| 0589 | 613-07011 | Pull Box (11"x18"x12") | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,605.00000 | 0.000 | | 0.00 |
| 0590 | 613-07023 | *Pull Box (24"x36"x24") | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,247.00000 | 0.000 | | 0.00 |
| 0595 | 613-07195 | Proof Conduit | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 3.21000 | 0.000 | | 0.00 |
| 0600 | 613-07199 | Pull Box (Install Only) | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,594.30000 | 0.000 | | 0.00 |
| 0605 | 613-10000 | *Wiring | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 34,143.70000 | 0.000 | | 0.00 |
| 0610 | 613-13000 | *Luminaire (LED) (Special) (Underdeck â€”Type Uâ€”™) | 14.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,049.50000 | 0.000 | | 0.00 |
| 0615 | 613-40000 | *Concrete Foundation Pad | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,931.80000 | 0.000 | | 0.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 16
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0620 | 613-40010 | *Light Standard Foundation | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 8,881.00000 | 0.000 | | 0.00 |
| 0625 | 613-50100 | *Lighting Control Center | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 588.50000 | 0.000 | | 0.00 |
| 0630 | 613-60700 | *Troubleshooting | 60.000 | 0.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 588.50000 | 0.000 | | 0.00 |
| 0635 | 614-00011 | *Sign Panel (Class I) | 69.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 21.72000 | 0.000 | | 0.00 |
| 0640 | 614-00012 | *Sign Panel (Class II) | 0.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 23.90000 | 0.000 | | 0.00 |
| 0645 | 614-01512 | *Steel Sign Support (2-Inch Round)(Post) | 80.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 16.30000 | 0.000 | | 0.00 |
| 0650 | 614-01522 | *Steel Sign Support (2-Inch Round)(Socket) | 7.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 190.11000 | 0.000 | | 0.00 |
| 0655 | 614-01575 | *Steel Sign Support (2-1/2 Inch Round NP-40)(Post) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 19.55000 | 0.000 | | 0.00 |
| 0660 | 614-01578 | *Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase) | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 298.73000 | 0.000 | | 0.00 |
| 0664 | 614-70032 | Optical Filter | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 695.50000 | 0.000 | | 0.00 |
| 0665 | 614-86752 | *Fold-Over Tower (ITS) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 38,261.32000 | 0.000 | | 0.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 17
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0670 | 614-87010 | *Fiber Optic Cable (Single Mode) (12 Fiber) | 2,965.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 5.35000 | 0.000 | | 0.00 |
| 0675 | 614-87350 | *Test Fiber Optic Cable | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 38,380.90000 | 0.000 | | 0.00 |
| 0680 | 614-87499 | Fiber Optic Cable (Single Mode) (Install Only) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 4.28000 | 0.000 | | 0.00 |
| 0685 | 614-87502 | *Fiber Optic Cable (S Mode)(168 S) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 6.42000 | 0.000 | | 0.00 |
| 0690 | 615-21509 | 15 Inch Slide Headgate (9 Foot Frame) | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,768.83000 | 0.000 | | 0.00 |
| 0695 | 615-50000 | Parshall Measuring Flume | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 11,223.13000 | 0.000 | | 0.00 |
| 0700 | 615-52412 | 24x12 Inch Parshall Measuring Flume | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 11,223.13000 | 0.000 | | 0.00 |
| 0704 | 616-23180 | 18 In Plastic Siphon Pipe - Phase 1 | 200.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 203.48000 | 0.000 | | 0.00 |
| 0705 | 616-23240 | 24 Inch Plastic Siphon Pipe | 151.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 205.65000 | 0.000 | | 0.00 |
| 0710 | 616-30018 | 18 Inch Trash Guard | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,228.97000 | 0.000 | | 0.00 |
| 0715 | 616-30024 | 24 Inch Trash Guard | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,299.62000 | 0.000 | | 0.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 18
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|------------------------------------|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0720 | 616-30030 | 30 Inch Trash Guard | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,369.13000 | 0.000 | | 0.00 |
| 0725 | 616-30036 | 36 Inch Trash Guard | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,722.21000 | 0.000 | | 0.00 |
| 0726 | 616-30048 | 48 In Trash Guard (EQUIV) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,921.63000 | 0.000 | | 0.00 |
| 0730 | 616-30060 | 60 Inch Trash Guard | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,968.85000 | 0.000 | | 0.00 |
| 0735 | 619-06100 | 10 Inch Ductile Iron Pipe | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 251.36000 | 0.000 | | 0.00 |
| 0740 | 619-06120 | 12 Inch Ductile Iron Pipe | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 209.52000 | 0.000 | | 0.00 |
| 0745 | 619-06240 | 24 Inch Ductile Iron Pipe (Casing) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 401.46000 | 0.000 | | 0.00 |
| 0750 | 619-50640 | 8 Inch Plastic Pipe | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 118.16000 | 0.000 | | 0.00 |
| 0755 | 619-50640 | 8 Inch Plastic Pipe (Special) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 24,425.84000 | 0.000 | | 0.00 |
| 0760 | 619-50800 | 10 Inch Plastic Pipe | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 193.68000 | 0.000 | | 0.00 |
| 0765 | 619-50801 | 10 Inch Plastic Pipe (Special) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 4,797.28000 | 0.000 | | 0.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 19
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0770 | 619-50960 | 12 Inch Plastic Pipe | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 109.35000 | 0.000 | | 0.00 |
| 0775 | 619-50960 | 12 Inch Plastic Pipe (Special) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 39,180.50000 | 0.000 | | 0.00 |
| 0780 | 619-50962 | 12 Inch Plastic Pipe (Fusible) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 115.16000 | 0.000 | | 0.00 |
| 0785 | 619-51200 | 15 Inch Plastic Pipe | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 260.02000 | 0.000 | | 0.00 |
| 0790 | 619-75064 | 8 Inch Gate Valve | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,457.79000 | 0.000 | | 0.00 |
| 0795 | 619-75096 | 12 Inch Gate Valve | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,188.05000 | 0.000 | | 0.00 |
| 0800 | 624-29016 | 15 Inch Drainage Pipe (Class 9) (Complete In Place) | 265.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 125.26000 | 0.000 | | 0.00 |
| 0805 | 624-29019 | *18 Inch Drainage Pipe (Class 9) (Complete In Place) | 1,528.000 | 868.000 | | |
| | | | LF | 144.000 | 18,332.64 | |
| | | | 127.31000 | 1,012.000 | | 128,837.72 |
| 0809 | 624-29019 | 18 In Drainage Pipe (CL 9) (CIP) (Special) | 237.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 526.80000 | 0.000 | | 0.00 |
| 0810 | 624-29024 | 24 Inch Drainage Pipe (Class 9) (open-cut fast-track) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 540.71000 | 0.000 | | 0.00 |
| 0811 | 624-29025 | 24 In Drainage Pipe (CL 9) (CIP) (Special) | 301.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 540.71000 | 0.000 | | 0.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 20
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0815 | 624-29025 | *24 Inch Drainage Pipe (Class 9) (Complete In Place) | 793.000 | 0.000 | | |
| | | LF | | 232.000 | 56,700.80 | |
| | | | 244.40000 | 232.000 | | 56,700.80 |
| 0820 | 624-29031 | 30 Inch Drainage Pipe (Class 9) (Complete In Place) | 0.000 | 0.000 | | |
| | | LF | | 0.000 | 0.00 | |
| | | | 131.20000 | 0.000 | | 0.00 |
| 0825 | 624-29037 | 36 Inch Drainage Pipe (Class 9) (Complete In Place) | 0.000 | 0.000 | | |
| | | LF | | 0.000 | 0.00 | |
| | | | 277.45000 | 0.000 | | 0.00 |
| 0830 | 624-29048 | 48 Inch Drainage Pipe (Class 9) (open-cut fast-track) | 0.000 | 0.000 | | |
| | | LF | | 0.000 | 0.00 | |
| | | | 946.74000 | 0.000 | | 0.00 |
| 0831 | 624-29049 | 48 In Drainage Pipe (CL 9) (CIP) (Special) | 237.000 | 237.000 | | |
| | | LF | | 0.000 | 0.00 | |
| | | | 946.74000 | 237.000 | | 224,377.38 |
| 0835 | 624-29049 | 48 Inch Drainage Pipe (Class 9) (Complete In Place) | 1,339.000 | 1,096.000 | | |
| | | LF | | 223.000 | 57,014.41 | |
| | | | 255.67000 | 1,319.000 | | 337,228.73 |
| 0840 | 624-29060 | 60 Inch Drainage Pipe (Class 9) (open-cut fast-track) | 0.000 | 0.000 | | |
| | | LF | | 0.000 | 0.00 | |
| | | | 1,195.19000 | 0.000 | | 0.00 |
| 0845 | 624-49025 | 24 Inch Equivalent Drainage Pipe Elliptical (Class 9) (Compl | 253.000 | 253.000 | | |
| | | LF | | 0.000 | 0.00 | |
| | | | 166.60000 | 253.000 | | 42,149.80 |
| 0846 | 624-49049 | 48 In Equiv Drain Pipe E (CL 9) (CIP) ete In Place) | 462.000 | 240.000 | | |
| | | LF | | 0.000 | 0.00 | |
| | | | 344.27000 | 240.000 | | 82,624.80 |
| 0847 | 624-49049 | 48 In Equiv Drain Pipe E (CL 9) (CIP) ete In Place) (Special) | 238.000 | 56.000 | | |
| | | LF | | 0.000 | 0.00 | |
| | | | 1,185.56000 | 56.000 | | 66,391.36 |
| 0848 | 900-00007 | Added Item (Each)/ Concrete Collar - 60X38 RCP | 1.000 | 1.000 | | |
| | | EACH | | 0.000 | 0.00 | |
| | | | 3,830.00000 | 1.000 | | 3,830.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 21
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0850 | 625-00000 | Construction Surveying | 1.000 | 0.220 | | |
| | | | L S | 0.034 | 21,759.75 | |
| | | | 639,992.68000 | 0.254 | | 162,558.14 |
| 0855 | 626-00100 | *Mobilization (without Autopay) | 1.000 | 0.500 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 2,984,670.20000 | 0.500 | | 1,492,335.10 |
| 0860 | 626-00100 | Mobilization (without Autopay) (Overhead) | 1.000 | 0.220 | | |
| | | | L S | 0.034 | 161,073.89 | |
| | | | 4,737,467.34000 | 0.254 | | 1,203,316.70 |
| 0865 | 626-01111 | *Public Information Management (Tier I) | 1.000 | 1.000 | | |
| | | | DAY | 0.000 | 0.00 | |
| | | | 10,378.80000 | 1.000 | | 10,378.80 |
| 0870 | 627-00008 | *Modified Epoxy Pavement Marking | 8.000 | 0.000 | | |
| | | | GAL | 0.000 | 0.00 | |
| | | | 354.84000 | 0.000 | | 0.00 |
| 0871 | 627-00011 | Pvmt Mkg Paint (Waterborne) | 4.210 | 4.210 | | |
| | | | GAL | 0.000 | 0.00 | |
| | | | 60.01000 | 4.210 | | 252.64 |
| 0875 | 627-30328 | *Preformed Plastic Pavement Marking (XWalk-Stop Line)(Type I) | 23.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 54.59000 | 0.000 | | 0.00 |
| 0876 | 627-30328 | Pre Plastic Pvmt Mkg (XWalk)(Typ1)(In) (Inlaid) | 30.000 | 10.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 54.59000 | 10.000 | | 545.90 |
| 0880 | 630-00000 | *Flagging | 1,000.000 | 349.750 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 30.42000 | 349.750 | | 10,639.40 |
| 0885 | 630-00007 | *Traffic Control Inspection | 60.000 | 36.000 | | |
| | | | DAY | 0.000 | 0.00 | |
| | | | 217.26000 | 36.000 | | 7,821.36 |
| 0890 | 630-00015 | *Uniformed Traffic Control Coordination | 6.000 | 6.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 54.31000 | 6.000 | | 325.86 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 22
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0895 | 630-00017 | *Traffic Control Management (Special) | 57.000 | 57.000 | | |
| | | | DAY | 0.000 | 0.00 | |
| | | | 1,086.30000 | 57.000 | | 61,919.10 |
| 0900 | 630-00040 | *Traffic Incident Management Plan Development | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 3,530.45000 | 1.000 | | 3,530.45 |
| 0905 | 630-00041 | *Traffic Incident Management Plan Implementation | 4.000 | 2.000 | | |
| | | | MON | 0.000 | 0.00 | |
| | | | 1,031.98000 | 2.000 | | 2,063.96 |
| 0910 | 630-80001 | *Flashing Beacon (Portable) (Exclude Removal) | 4.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 651.78000 | 4.000 | | 2,607.12 |
| 0914 | 630-80335 | Barricade (3 M-A) (Temp) | 4.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 96.30000 | 4.000 | | 385.20 |
| 0915 | 630-80336 | *Barricade (Type 3 M-B) (Temporary) | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 195.53000 | 0.000 | | 0.00 |
| 0920 | 630-80337 | *Barricade (Type 3 M-C) (Temporary) | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 293.30000 | 0.000 | | 0.00 |
| 0925 | 630-80341 | *Construction Traffic Sign (Panel Size A) (Exclude Removal) | 127.000 | 127.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 65.17000 | 127.000 | | 8,276.59 |
| 0930 | 630-80342 | *Construction Traffic Sign (Panel Size B) (Exclude Removal) | 102.000 | 102.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 76.04000 | 102.000 | | 7,756.08 |
| 0935 | 630-80343 | *Construction Traffic Sign (Panel Size C) (Exclude Removal) | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 86.91000 | 2.000 | | 173.82 |
| 0940 | 630-80344 | *Construction Traffic Sign (Special) (Exclude Removal) | 150.000 | 150.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 16.30000 | 150.000 | | 2,445.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 23
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0945 | 630-80350 | *Vertical Panel | 36.000 | 36.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 21.72000 | 36.000 | | 781.92 |
| 0950 | 630-80355 | *Portable Message Sign Panel (Exclude Removal) | 6.000 | 6.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,431.47000 | 6.000 | | 32,588.82 |
| 0955 | 630-80358 | *Advance Warning Flashing or Sequencing Arrow Panel (C Type) | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,303.55000 | 2.000 | | 2,607.10 |
| 0960 | 630-80360 | *Drum Channelizing Device | 8.000 | 8.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 38.02000 | 8.000 | | 304.16 |
| 0965 | 630-80364 | *Drum Channelizing Device (With Light) (Steady Burn) | 20.000 | 20.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 54.31000 | 20.000 | | 1,086.20 |
| 0970 | 630-80367 | *Portable Traffic Speed Monitor | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,258.89000 | 0.000 | | 0.00 |
| 0975 | 630-80370 | Barrier (Temporary) (Exclude Removal) | 18,850.000 | 17,220.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 20.68000 | 17,220.000 | | 356,109.60 |
| 0976 | 700-70034 | F/A Type 7 Barrier Bench | 2,789.460 | 2,789.460 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 2,789.460 | | 2,789.46 |
| 0980 | 630-80380 | *Traffic Cone | 200.000 | 200.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 10.86000 | 200.000 | | 2,172.00 |
| 0985 | 630-85006 | *Impact Attenuator (Sand Filled Plastic Barrel) (Temporary) | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,153.47000 | 0.000 | | 0.00 |
| 0990 | 630-85010 | *Impact Attenuator (Temporary) | 15.000 | 15.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,517.77000 | 15.000 | | 97,766.55 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 24
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0995 | 630-85041 | *Mobile Attenuator | 51.000 | 51.000 | | |
| | | | DAY | 0.000 | 0.00 | |
| | | | 706.09000 | 51.000 | | 36,010.59 |
| 1000 | 632-00000 | Night Work Lighting | 1.000 | 0.360 | | |
| | | | L S | 0.026 | 2,648.29 | |
| | | | 101,857.21000 | 0.386 | | 39,316.88 |
| 1005 | 700-70010 | F/A Minor Contract Revisions | 449,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1006 | 700-70034 | F/A GWRR Right of Entry Fee | 72,350.000 | 72,350.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 72,350.000 | | 72,350.00 |
| 1007 | 700-70034 | F/A Removal of Light Standard and Foundation | 5,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1008 | 700-70034 | F/A Interim Reset of RWIS | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1010 | 700-70016 | F/A Fuel Cost Adjustment | 30,000.000 | 2,782.160 | | |
| | | | F A | 2,748.080 | 2,748.08 | |
| | | | 1.00000 | 5,530.240 | | 5,530.24 |
| 1015 | 700-70019 | F/A Asphalt Cement Cost Adjustment | 40,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1020 | 700-70023 | F/A On-The-Job Trainee | 38,400.000 | 4,990.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 4,990.000 | | 4,990.00 |
| 1025 | 700-70025 | F/A Quality Incentive Payment | 1,549.770 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1030 | 700-70034 | F/A Electrical Service | 5,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 06/23/2021

07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|--|--|---|--------------------------|----------------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 1035 | 700-70589 | F/A Environmental Health & Safety Management | 5,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1036 | 900-00014 | Added Item (Lump Sum)/ HS 1 Temp Connection | 1.000 | 0.750 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 31,459.00000 | 0.750 | | 23,594.25 |
| 1037 | 900-00014 | Added Item (Lump Sum)/ HS 2 Temp Connection | 1.000 | 0.750 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 36,685.00000 | 0.750 | | 27,513.75 |
| 1038 | 900-00014 | Added Item (Lump Sum)/ MU 1 Temp Connection | 1.000 | 0.500 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 33,358.00000 | 0.500 | | 16,679.00 |
| 1039 | 900-00014 | Added Item (Lump Sum)/ MU 2 Temp Connection | 1.000 | 0.500 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 43,270.00000 | 0.500 | | 21,635.00 |
| 1040 | 700-71000 | CMGC Overrun Pool | 900,343.000 | 53,703.570 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 53,703.570 | | 53,703.57 |
| 1041 | 900-00014 | Added Item (Lump Sum)/ S2 Temp Connection | 1.000 | 0.750 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 29,859.00000 | 0.750 | | 22,394.25 |
| 1042 | 900-00014 | Added Item (Lump Sum)/ SH60 Ramp Modifications | 1.000 | 0.000 | | |
| | | | L S | 1.000 | 32,462.89 | |
| | | | 32,462.89000 | 1.000 | | 32,462.89 |
| ----- | | | | | | |
| | | | CAT 0200 | CURRENT AMT | \$16,748,368.84 \$ | 588,159.58 \$ 6,048,115.86 |
| ----- | | | | | | |
| CAT NO0300 STRUCTURES | | | | | | |
| 1045 | 202-00400 | Removal of Bridge | 8.000 | 0.100 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 75,760.86000 | 0.100 | | 7,576.09 |
| 1050 | 202-00425 | Removal of Bridge Railing | 164.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 47.60000 | 0.000 | | 0.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 26
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|--|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0300 STRUCTURES | | | | | | |
| 1055 | 202-00453 | Removal of Portions of Present Structure (Class 2) | 40.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 685.06000 | 0.000 | | 0.00 |
| 1060 | 202-00460 | Removal of Portions of Present Structure (Class 3) | 8.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 1,316.77000 | 0.000 | | 0.00 |
| 1065 | 202-00495 | Removal of Portions of Present Structure | 1.000 | 0.000 | | |
| | | | L S | 0.500 | 55,686.53 | |
| | | | 111,373.05000 | 0.500 | | 55,686.53 |
| 1070 | 202-00505 | Removal of Portions of Present Structure | 400.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 85.61000 | 0.000 | | 0.00 |
| 1075 | 206-00000 | Structure Excavation | 25,665.000 | 3,022.000 | | |
| | | | CY | 1,366.000 | 29,778.80 | |
| | | | 21.80000 | 4,388.000 | | 95,658.40 |
| 1080 | 206-00050 | Structure Backfill (Special) | 110.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 53.72000 | 0.000 | | 0.00 |
| 1085 | 206-00100 | Structure Backfill (Class 1) | 17,894.000 | 612.000 | | |
| | | | CY | 33.000 | 1,553.31 | |
| | | | 47.07000 | 645.000 | | 30,360.15 |
| 1090 | 206-00200 | Structure Backfill (Class 2) | 1,078.000 | 9.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 32.53000 | 9.000 | | 292.77 |
| 1091 | 206-00200 | Str Bkfl (CL 2) (Special) | 3,143.000 | 1,676.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 24.61000 | 1,676.000 | | 41,246.36 |
| 1095 | 206-00360 | Mechanical Reinforcement of Soil | 12,493.000 | 461.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 14.74000 | 461.000 | | 6,795.14 |
| 1100 | 206-01786 | Shoring (Area 6) | 1.000 | 0.900 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 65,410.73000 | 0.900 | | 58,869.66 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 27
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|--------------------|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0300 STRUCTURES | | | | | | |
| 1105 | 206-01787 | Shoring (Area 7) | 1.000 | 0.500 | | |
| | | | L S | 0.400 | 29,053.29 | |
| | | | 72,633.23000 | 0.900 | | 65,369.91 |
| 1110 | 206-01788 | Shoring (Area 8) | 1.000 | 0.000 | | |
| | | | L S | 0.900 | 11,773.01 | |
| | | | 13,081.12000 | 0.900 | | 11,773.01 |
| 1115 | 206-01789 | Shoring (Area 9) | 1.000 | 0.000 | | |
| | | | L S | 0.900 | 11,773.01 | |
| | | | 13,081.12000 | 0.900 | | 11,773.01 |
| 1120 | 206-01790 | Shoring (Area 10) | 1.000 | 0.900 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 34,638.78000 | 0.900 | | 31,174.90 |
| 1125 | 206-01791 | Shoring (Area 11) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 8,322.76000 | 0.000 | | 0.00 |
| 1130 | 206-01792 | *Shoring (Area 12) | 1.000 | 0.900 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 34,638.78000 | 0.900 | | 31,174.90 |
| 1135 | 206-01793 | Shoring (Area 13) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 8,322.76000 | 0.000 | | 0.00 |
| 1140 | 206-01794 | *Shoring (Area 14) | 1.000 | 0.900 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 34,638.78000 | 0.900 | | 31,174.90 |
| 1145 | 206-01795 | Shoring (Area 15) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 8,322.76000 | 0.000 | | 0.00 |
| 1150 | 206-01796 | Shoring (Area 16) | 1.000 | 0.900 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 34,638.78000 | 0.900 | | 31,174.90 |
| 1155 | 206-01797 | Shoring (Area 17) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 8,322.76000 | 0.000 | | 0.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 28
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|--|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0300 STRUCTURES | | | | | | |
| 1160 | 206-01798 | Shoring (Area 18) | 1.000 | 0.900 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 29,435.99000 | 0.900 | | 26,492.39 |
| 1165 | 206-01799 | Shoring (Area 19) | 1.000 | 0.900 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 29,435.99000 | 0.900 | | 26,492.39 |
| 1170 | 206-01800 | Shoring (Area 20) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 14,632.85000 | 0.000 | | 0.00 |
| 1175 | 206-01801 | Shoring (Area 21) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 40,463.47000 | 0.000 | | 0.00 |
| 1180 | 210-00530 | Rebuild Portions of Present Structure | 0.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 69.60000 | 0.000 | | 0.00 |
| 1185 | 213-00070 | *Landscape Weed Barrier Fabric | 2,324.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 2.15000 | 0.000 | | 0.00 |
| 1190 | 403-34851 | *Hot Mix Asphalt (Grading SX) (100) (PG 64-28) | 0.000 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 146.47000 | 0.000 | | 0.00 |
| 1191 | 403-34871 | HMA (Gr SX) (100) (PG 76-28) | 2,098.000 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 141.65000 | 0.000 | | 0.00 |
| 1195 | 408-01100 | Joint Sealant | 2,002.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 19.05000 | 0.000 | | 0.00 |
| 1200 | 420-00000 | Geomembrane | 2,891.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 9.54000 | 0.000 | | 0.00 |
| 1205 | 502-00460 | Pile Tip | 196.000 | 64.000 | | |
| | | | EACH | 6.000 | 1,384.62 | |
| | | | 230.77000 | 70.000 | | 16,153.90 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 29
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|---|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0300 STRUCTURES | | | | | | |
| 1210 | 502-00500 | Complete Joint Penetration (CJP) Splice | 10.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,320.79000 | 4.000 | | 5,283.16 |
| 1215 | 502-02010 | Dynamic Pile Test | 34.000 | 10.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,867.60000 | 10.000 | | 28,676.00 |
| 1220 | 502-11489 | Steel Piling (HP 14x89) | 3,218.000 | 2,018.360 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 135.64000 | 2,018.360 | | 273,770.35 |
| 1225 | 502-14117 | Steel Piling (HP 14x117) | 3,542.000 | 502.600 | | |
| | | | LF | 356.000 | 57,365.84 | |
| | | | 161.14000 | 858.600 | | 138,354.80 |
| 1230 | 503-00054 | *Drilled Shaft (54 Inch) | 242.000 | 242.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 515.06000 | 242.000 | | 124,644.52 |
| 1235 | 503-00310 | Crosshole Sonic Logging Testing | 6.000 | 6.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,156.50000 | 6.000 | | 18,939.00 |
| 1236 | 700-70034 | F/A Engineering Cost For Dynamic Pile Test | 32,695.000 | 32,695.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 32,695.000 | | 32,695.00 |
| 1237 | 900-00014 | Added Item (Lump Sum)/ Dynamic Load Test (Field Work) | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 14,604.10000 | 1.000 | | 14,604.10 |
| 1240 | 504-04420 | Precast Panel Facing | 7,005.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 49.07000 | 0.000 | | 0.00 |
| 1245 | 506-00206 | Riprap (6 Inch) | 1,282.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 145.33000 | 0.000 | | 0.00 |
| 1250 | 507-00000 | Concrete Slope and Ditch Paving | 134.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 811.07000 | 0.000 | | 0.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 30
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|------------------------------------|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0300 STRUCTURES | | | | | | |
| 1255 | 509-08100 | Provide Temporary Support | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 198,422.27000 | 0.000 | | 0.00 |
| 1260 | 515-00120 | *Waterproofing (Membrane) | 12,705.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 17.98000 | 0.000 | | 0.00 |
| 1265 | 518-00000 | Bridge Compression Joint Sealer | 820.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 84.82000 | 0.000 | | 0.00 |
| 1270 | 518-01002 | Bridge Expansion Device (0-2 Inch) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 200.19000 | 0.000 | | 0.00 |
| 1275 | 518-01004 | Bridge Expansion Device (0-4 Inch) | 446.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 202.01000 | 0.000 | | 0.00 |
| 1280 | 601-01025 | Concrete Class B (Miscellaneous) | 0.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 971.04000 | 0.000 | | 0.00 |
| 1281 | 601-01025 | Conc CL B (Misc) (Gutter) - CMO 4 | 5.600 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 2,195.07000 | 0.000 | | 0.00 |
| 1285 | 601-03040 | Concrete Class D (Bridge) | 0.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 693.01000 | 0.000 | | 0.00 |
| 1286 | 601-03000 | Conc CL D | 2,319.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 693.01000 | 0.000 | | 0.00 |
| 1290 | 601-03050 | Concrete Class D (Wall) | 178.800 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 712.12000 | 0.000 | | 0.00 |
| 1295 | 601-03057 | Concrete Class DR | 5.800 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 1,326.08000 | 0.000 | | 0.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 31
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|----------------------------------|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0300 STRUCTURES | | | | | | |
| 1300 | 601-04550 | Concrete Class G | 3,948.000 | 396.800 | | |
| | | | CY | 29.300 | 34,888.10 | |
| | | | 1,190.72000 | 426.100 | | 507,365.79 |
| 1305 | 601-40400 | *Structural Concrete Stain | 9,196.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 9.15000 | 0.000 | | 0.00 |
| 1310 | 601-51005 | Galvanic Anodes | 204.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 61.96000 | 0.000 | | 0.00 |
| 1315 | 602-00000 | Reinforcing Steel | 5,288.000 | 502.600 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 1.19000 | 502.600 | | 598.09 |
| 1320 | 602-00020 | Reinforcing Steel (Epoxy Coated) | 0.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 1.20000 | 0.000 | | 0.00 |
| 1321 | 602-00020 | Reinf Steel (Epoxy) | 1,540,796.000 | 133,150.000 | | |
| | | | LB | 190,118.000 | 243,351.04 | |
| | | | 1.28000 | 323,268.000 | | 413,783.04 |
| 1325 | 604-25000 | *Vane Grate Inlet Special | 8.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 8,135.76000 | 4.000 | | 32,543.04 |
| 1330 | 606-00930 | Guardrail Type 9 (Style CD) | 460.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 128.40000 | 0.000 | | 0.00 |
| 1335 | 606-01400 | *Transition Type BR10M-GR3 | 8.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,025.33000 | 0.000 | | 0.00 |
| 1340 | 606-01407 | *Transition Type BR9-GR3 | 40.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,605.00000 | 0.000 | | 0.00 |
| 1345 | 606-10900 | *Bridge Rail Type 9 | 3,460.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 195.03000 | 0.000 | | 0.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 32
 ESTIMATE RUN 06/23/2021
 07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-----------------------|-----------|---------------------------------------|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0300 STRUCTURES | | | | | | |
| 1350 | 606-11015 | *Bridge Rail Type 10R (Special) | 165.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 321.06000 | 0.000 | | 0.00 |
| 1355 | 606-11035 | Bridge Rail Type 10 MASH | 327.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 323.03000 | 0.000 | | 0.00 |
| 1360 | 607-53005 | *Fence Chain Link (Special) | 240.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 180.10000 | 0.000 | | 0.00 |
| 1365 | 607-53137 | *Fence Chain Link (Special) (36 Inch) | 2,302.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 30.42000 | 0.000 | | 0.00 |
| 1370 | 607-53500 | *Fence Chain Link (Pedestrian) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 30.42000 | 0.000 | | 0.00 |
| 1375 | 607-55110 | *Safety Rail (Cable) | 171.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 32.05000 | 0.000 | | 0.00 |
| 1380 | 613-00100 | *1 Inch Electrical Conduit | 194.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 14.98000 | 0.000 | | 0.00 |
| 1385 | 613-00200 | *2 Inch Electrical Conduit | 4,626.000 | 0.000 | | |
| | | | LF | 56.000 | 898.80 | |
| | | | 16.05000 | 56.000 | | 898.80 |
| 1390 | 613-15100 | Recessed Light | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,675.00000 | 0.000 | | 0.00 |
| 1395 | 613-16000 | *Luminaire (Special) | 18.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,049.50000 | 0.000 | | 0.00 |
| 1400 | 618-01145 | Prestressed Concrete I (CBT45) | 2,014.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 323.23000 | 0.000 | | 0.00 |

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 06/23/2021

ESTIMATE NO: 0007

07:58:19

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT | |
|------------------------|-----------|--|--|---|--------------------------|------------------------------|--|
| ----- | | | | | | | |
| CAT NO0300 STRUCTURES | | | | | | | |
| 1405 | 618-01145 | Prestressed Concrete I (CBT45) (CBT 48.5) | 2,267.000 | 680.000 | | | |
| | | | LF | 0.000 | 0.00 | | |
| | | | 314.57000 | 680.000 | | 213,907.60 | |
| 1410 | 618-01154 | Prestressed Concrete I (CBT54) | 2,898.000 | 1,449.000 | | | |
| | | | LF | 0.000 | 0.00 | | |
| | | | 317.23000 | 1,449.000 | | 459,666.27 | |
| 1415 | 618-01163 | Prestressed Concrete I (CBT63) | 2,109.000 | 0.000 | | | |
| | | | LF | 0.000 | 0.00 | | |
| | | | 354.88000 | 0.000 | | 0.00 | |
| 1420 | 618-01992 | Prestressed Concrete Box (Depth Less Than 32 Inches) | 12,417.000 | 0.000 | | | |
| | | | SF | 0.000 | 0.00 | | |
| | | | 62.56000 | 0.000 | | 0.00 | |
| | | | ----- | | | | |
| | | | CAT 0300 | CURRENT AMT | \$ 19,535,004.05 \$ | 477,506.35 \$ 2,844,968.87 | |
| CAT NO0400 CE BID ITEM | | | | | | | |
| 1425 | 620-00012 | Field Laboratory (Class 2) | 1.000 | 1.000 | | | |
| | | | EACH | 0.000 | 0.00 | | |
| | | | 20,542.73000 | 1.000 | | 20,542.73 | |
| 1430 | 620-00020 | Sanitary Facility | 4.000 | 4.000 | | | |
| | | | EACH | 0.000 | 0.00 | | |
| | | | 2,568.00000 | 4.000 | | 10,272.00 | |
| | | | ----- | | | | |
| | | | CAT 0400 | CURRENT AMT | \$ 30,814.73 \$ | 0.00 \$ 30,814.73 | |
| | | | ----- | | | | |
| | | | PROJECT TOTAL | CURRENT AMT | \$ 36,314,187.62 \$ | 1,065,665.93 \$ 8,923,899.46 | |