

ESTIMATE SUMMARY

CONTID: C24128

ESTIMATE NO: 0009 PROG

SPEC YR: 2005

PCN: 24128-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 229.0 DAYS

TIME ALLOW: 4/26/2023 FIXED COMPLETION DAT

I-25 EXPRESS LANES SEGMENT 6 CP 4

PERCENT TIME: 26.11

ORIG TIME ALLOW: 4/26/2023 FIXED COMPLETION DAT

PROJECT NO: NHPP0253-283

I-25 EXPRESS LANES SEGMENT 6 CP 4, CMGC

NAME OF ROAD:

PROJECT COUNTIES: WELD

LARIMER

CONTRACTOR:

RLW/SEMA , A Joint Venture

9351 Grant Street

Suite 110

Thornton

CO 80229 (801)617-1727

PAY PERIOD ENDING 07/17/2021

DATE TIME STARTED 12/01/2020

DATE LET 09/18/2020

DATE WORK BEGAN

DATE AWARDED 10/16/2020

DATE TIME STOPPED

DATE CONTRACT EXECUTED 11/03/2020

DATE ACCEPTED

DATE NOTICE TO PROCEED 12/01/2020

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 36,751,557.33 PARTICIPATING	\$ 9,974,981.18	\$ 969,469.59
AWARD PROJECT AMT: \$ 35,653,936.55 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 27.14% TOTAL EARNINGS	9,974,981.18	969,469.59
FUNDS AVAILABLE: \$ 26,776,576.15 STOCKPILED MATERIALS	111,490.32	0.00
	GROSS EARNINGS	10,086,471.50
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-213,547.66	-24,251.87
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	9,872,923.84
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	9,872,923.84
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 945,217.72

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 2
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.361		
			L S	0.000	0.00	
			100,149.69000	0.361		36,154.04
0010	202-00001	Removal of Structure (Irrigation)	1.000	0.000		
			EACH	0.000	0.00	
			2,602.35000	0.000		0.00
0015	202-00010	Removal of Tree	3.000	3.000		
			EACH	0.000	0.00	
			1,345.28000	3.000		4,035.84
0016	202-00010	Rem Tree Additional	16.000	16.000		
			EACH	0.000	0.00	
			417.94000	16.000		6,687.04
0020	202-00015	Removal of Headwall	2.000	0.000		
			EACH	0.000	0.00	
			2,291.45000	0.000		0.00
0025	202-00019	Removal of Inlet	1.000	0.000		
			EACH	0.000	0.00	
			1,301.18000	0.000		0.00
0030	202-00021	Removal of Manhole	1.000	0.000		
			EACH	0.000	0.00	
			1,605.00000	0.000		0.00
0035	202-00025	Removal of Ditch Lining	497.000	21.000		
			LF	0.000	0.00	
			11.62000	21.000		244.02
0040	202-00026	Removal of Slope and Ditch Paving	0.000	0.000		
			SY	0.000	0.00	
			22.17000	0.000		0.00
0041	202-00026	Rem S and D Pave -CMO 4	476.000	135.000		
			SY	16.100	674.11	
			41.87000	151.100		6,326.56
0045	202-00030	Removal of Water Service	1.000	0.000		
			EACH	0.000	0.00	
			1,513.75000	0.000		0.00

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0050	202-00032	Removal of Valve	0.000	0.000		
			EACH	0.000	0.00	
			975.19000	0.000		0.00
0055	202-00035	Removal of Pipe	775.000	148.000		
			LF	0.000	0.00	
			33.63000	148.000		4,977.24
0060	202-00035	Removal of Pipe (8" PVC Waterline)	0.000	0.000		
			LF	0.000	0.00	
			44.88000	0.000		0.00
0065	202-00036	Removal of Pipe (Special) (10" AC)	0.000	0.000		
			LF	0.000	0.00	
			52.75000	0.000		0.00
0070	202-00036	Removal of Pipe (Special) (4" AC)	0.000	0.000		
			LF	0.000	0.00	
			52.45000	0.000		0.00
0075	202-00037	Removal of End Section	8.000	3.000		
			EACH	0.000	0.00	
			899.31000	3.000		2,697.93
0080	202-00090	*Removal of Delineator	9.000	8.000		
			EACH	1.000	27.16	
			27.16000	9.000		244.44
0084	202-00210	Rem Conc Pavement	2,745.000	975.000		
			SY	179.000	3,839.55	
			21.45000	1,154.000		24,753.30
0085	202-00212	Removal of Concrete Pavement (Special)	0.000	0.000		
			SY	0.000	0.00	
			21.45000	0.000		0.00
0090	202-00220	Removal of Asphalt Mat	4,425.000	1,715.000		
			SY	0.000	0.00	
			7.54000	1,715.000		12,931.10
0091	900-00014	Added Item (Lump Sum)/ Sawcut LCR14	1.000	0.000		
			L S	1.000	897.75	
			897.75000	1.000		897.75

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0095	202-00240	Removal of Asphalt Mat (Planing)	0.000	0.000		
			SY	0.000	0.00	
			7.99000	0.000		0.00
0096	202-00250	Rem Pavement Marking	159.000	159.000		
			SF	0.000	0.00	
			2.21000	159.000		351.39
0100	202-00810	*Removal of Ground Sign	7.000	0.000		
			EACH	0.000	0.00	
			162.94000	0.000		0.00
0105	202-00821	*Removal of Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			54.31000	0.000		0.00
0110	202-00827	*Removal of Pull Box	5.000	0.000		
			EACH	0.000	0.00	
			278.20000	0.000		0.00
0115	202-01000	*Removal of Fence	1,998.000	1,998.000		
			LF	0.000	0.00	
			1.36000	1,998.000		2,717.28
0120	202-01130	*Removal of Guardrail Type 3	1,524.000	1,073.000		
			LF	-113.000	-404.54	
			3.58000	960.000		3,436.80
0125	202-01170	Removal of Guardrail Type 7	328.000	33.000		
			LF	0.000	0.00	
			26.39000	33.000		870.87
0130	202-01300	*Removal of End Anchorage	14.000	9.000		
			EACH	0.000	0.00	
			238.98000	9.000		2,150.82
0135	202-04006	Clean Culvert	0.000	0.000		
			HOURL	0.000	0.00	
			423.59000	0.000		0.00
0139	203-00050	Unsuitable Material /Saturated Trench	600.000	323.000		
			CY	0.000	0.00	
			34.99000	323.000		11,301.77

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0140	203-00000	Unclassified Excavation	0.000	0.000		
			CY	0.000	0.00	
			13.94000	0.000		0.00
0141	203-00060	*Embankment Material (Complete In Place)	43,578.000	14,774.000		
			CY	0.000	0.00	
			13.82000	14,774.000		204,176.68
0145	203-01100	Proof Rolling	100.000	0.000		
			HOURL	0.000	0.00	
			129.71000	0.000		0.00
0150	203-01500	Blading	40.000	0.000		
			HOURL	0.000	0.00	
			230.94000	0.000		0.00
0155	203-01510	Backhoe	40.000	19.000		
			HOURL	0.000	0.00	
			225.37000	19.000		4,282.03
0160	203-01550	Dozing	40.000	0.000		
			HOURL	0.000	0.00	
			277.69000	0.000		0.00
0165	203-01594	Combination Loader	40.000	0.000		
			HOURL	0.000	0.00	
			181.43000	0.000		0.00
0170	203-01597	*Potholing	201.000	200.750		
			HOURL	0.000	0.00	
			306.32000	200.750		61,493.74
0175	203-02330	Laborer	40.000	0.000		
			HOURL	0.000	0.00	
			48.47000	0.000		0.00
0180	206-00510	Filter Material (Class A)	0.000	0.000		
			CY	0.000	0.00	
			67.02000	0.000		0.00
0181	206-00510	Filter Matl (CL A) - CMO9	43.000	31.000		
			CY	0.000	0.00	
			154.40000	31.000		4,786.40

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0182	206-01750	Shoring - HLME Additional Required	1.000	1.000		
			L S	0.000	0.00	
			9,763.00000	1.000		9,763.00
0185	207-00210	Stockpile Topsoil	20,980.000	6,173.000		
			CY	43.000	391.73	
			9.11000	6,216.000		56,627.76
0190	208-00002	*Erosion Log Type 1 (12 Inch)	15,000.000	4,584.000		
			LF	215.000	928.80	
			4.32000	4,799.000		20,731.68
0195	208-00020	*Silt Fence	11,000.000	9,027.000		
			LF	391.000	574.77	
			1.47000	9,418.000		13,844.46
0200	208-00035	*Aggregate Bag	1,000.000	540.000		
			LF	0.000	0.00	
			8.69000	540.000		4,692.60
0205	208-00045	Concrete Washout Structure	8.000	5.000		
			EACH	2.000	3,692.16	
			1,846.08000	7.000		12,922.56
0210	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	8.000	4.000		
			EACH	0.000	0.00	
			4,593.26000	4.000		18,373.04
0215	208-00056	*Storm Drain Inlet Protection (Type III)	75.000	10.000		
			EACH	5.000	1,764.15	
			352.83000	15.000		5,292.45
0220	208-00070	Vehicle Tracking Pad	12.000	6.000		
			EACH	5.000	18,805.90	
			3,761.18000	11.000		41,372.98
0225	208-00071	Maintenance Aggregate (Vehicle Tracking Pad)	450.000	10.000		
			CY	9.000	1,147.68	
			127.52000	19.000		2,422.88
0230	208-00103	Removal and Disposal of Sediment (Labor)	40.000	12.000		
			HOUR	0.000	0.00	
			53.54000	12.000		642.48

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0235	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	0.000		
			HOOR	0.000	0.00	
			169.35000	0.000		0.00
0240	208-00106	*Sweeping (Sediment Removal)	20.000	0.000		
			HOOR	0.000	0.00	
			134.82000	0.000		0.00
0245	208-00400	Water Control	1.000	0.254		
			L S	0.034	4,317.33	
			126,980.29000	0.288		36,570.32
0250	210-00475	*Reset Closed Circuit Television Pole	1.000	0.000		
			EACH	0.000	0.00	
			9,095.00000	0.000		0.00
0255	210-00477	*Reset Weather Station	1.000	0.000		
			EACH	0.000	0.00	
			17,120.00000	0.000		0.00
0260	210-00810	*Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			271.58000	0.000		0.00
0265	210-00827	*Reset Pull Box	4.000	0.000		
			EACH	0.000	0.00	
			1,284.00000	0.000		0.00
0267	210-01130	Res Gd rail Ty 3	157.000	82.000		
			LF	75.000	1,809.75	
			24.13000	157.000		3,788.41
0268	210-01200	Res End Anchorage	1.000	1.000		
			EACH	0.000	0.00	
			4,119.50000	1.000		4,119.50
0270	210-04010	Adjust Manhole	0.000	0.000		
			EACH	0.000	0.00	
			535.00000	0.000		0.00
0271	210-04020	Modify Inlet	2.000	2.000		
			EACH	0.000	0.00	
			4,495.25000	2.000		8,990.50

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0275	212-00009	*Seeding (Temporary)	10.000	0.000		
			ACRE	0.000	0.00	
			461.39000	0.000		0.00
0280	213-00003	*Mulching (Weed Free)	26.000	0.000		
			ACRE	0.000	0.00	
			792.52000	0.000		0.00
0285	213-00012	*Spray-on Mulch Blanket	10.000	0.000		
			ACRE	0.000	0.00	
			3,754.12000	0.000		0.00
0290	213-00061	*Mulch Tackifier	5,280.000	2,100.000		
			LB	0.000	0.00	
			2.44000	2,100.000		5,124.00
0295	213-00150	*Bonded Fiber Matrix	10.000	0.450		
			ACRE	0.000	0.00	
			3,754.12000	0.450		1,689.35
0300	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	100.000	0.000		
			SY	0.000	0.00	
			3.25000	0.000		0.00
0305	217-00020	*Herbicide Treatment	40.000	0.000		
			HOURL	0.000	0.00	
			214.00000	0.000		0.00
0310	218-00000	*Noxious Weed Management	1.000	1.000		
			L S	0.000	0.00	
			5,350.00000	1.000		5,350.00
0315	240-00010	Removal of Nests	40.000	0.000		
			HOURL	0.000	0.00	
			242.89000	0.000		0.00
0320	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			3,088.66000	1.000		3,088.66
0325	250-00204	* Materials Management Plan	1.000	1.000		
			L S	0.000	0.00	
			3,088.66000	1.000		3,088.66

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0330	304-06007	*Aggregate Base Course (Class 6)	501.000	237.000		
			CY	30.000	1,797.00	
			59.90000	267.000		15,993.30
0335	304-08002	Aggregate Base Course (Shoulder Material)	10.000	0.000		
			CY	0.000	0.00	
			435.25000	0.000		0.00
0340	304-09100	Aggregate Base Course (Recycled Asphalt Pavement)	0.000	0.000		
			TON	0.000	0.00	
			51.69000	0.000		0.00
0345	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	1,035.000	244.895		
			TON	39.460	6,446.97	
			163.38000	284.355		46,457.92
0350	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	156.000	137.900		
			TON	0.000	0.00	
			98.59000	137.900		13,595.56
0355	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	61.000	0.000		
			TON	0.000	0.00	
			101.97000	0.000		0.00
0360	420-00102	Geotextile (Erosion Control) (Class 1)	152.000	132.660		
			SY	0.000	0.00	
			37.05000	132.660		4,915.05
0365	506-00409	Soil Riprap (9 Inch)	0.000	0.000		
			CY	0.000	0.00	
			252.46000	0.000		0.00
0366	506-00209	Riprap (9 In)	77.000	63.180		
			CY	0.000	0.00	
			135.08000	63.180		8,534.35
0369	507-00100	Conc S and D Pave (Reinf)	2.600	0.000		
			CY	0.000	0.00	
			1,185.28000	0.000		0.00
0370	507-00550	*Concrete Lined Ditch (SD103R)	0.000	0.000		
			LF	0.000	0.00	
			72.75000	0.000		0.00

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0371	507-00550	Concrete Lined Ditch (SD103R) - CMO 9	1,710.000	0.000		
			LF	0.000	0.00	
			113.95000	0.000		0.00
0375	507-00550	Concrete Lined Ditch (SD158L)	0.000	0.000		
			LF	0.000	0.00	
			115.61000	0.000		0.00
0376	507-00550	Concrete Lined Ditch (SD161L)	930.000	916.000		
			LF	0.000	0.00	
			115.49000	916.000		105,788.84
0380	507-00550	Concrete Lined Ditch (SD168L)	0.000	0.000		
			LF	0.000	0.00	
			114.86000	0.000		0.00
0385	507-00550	*Concrete Lined Ditch (SD179R)	0.000	0.000		
			LF	0.000	0.00	
			144.85000	0.000		0.00
0386	507-00550	Concrete Lined Ditch (SD179R) - CMO 4	627.000	0.000		
			LF	0.000	0.00	
			117.13000	0.000		0.00
0390	507-00550	Concrete Lined Ditch (SD181L)	0.000	0.000		
			LF	0.000	0.00	
			96.61000	0.000		0.00
0391	507-00550	Concrete Lined Ditch (SD188R)	10.000	0.000		
			LF	0.000	0.00	
			333.12000	0.000		0.00
0395	507-00550	Concrete Lined Ditch (SD30L)	0.000	0.000		
			LF	0.000	0.00	
			121.24000	0.000		0.00
0396	507-00550	Concrete Lined Ditch (SD235L)	28.000	0.000		
			LF	0.000	0.00	
			269.55000	0.000		0.00
0400	509-00001	Structural Steel (Galvanized) (irrigation)	0.000	0.000		
			LB	0.000	0.00	
			20.47000	0.000		0.00

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0401	509-00001	Str Steel (Galv) / (irrigation) - CMO 9	8,944.000	0.000		
			LB	5,325.000	59,799.75	
				11.23000		59,799.75
0405	514-00000	Pipe Railing	0.000	0.000		
			LF	0.000	0.00	
				227.06000		0.00
0410	601-01000	Concrete Class B	171.000	55.100		
			CY	27.200	31,862.90	
				1,171.43000		96,408.69
0415	601-06150	Concrete (Patching)	5.000	0.000		
			SF	0.000	0.00	
				421.31000		0.00
0420	602-00000	*Reinforcing Steel	0.000	0.000		
			LB	0.000	0.00	
				1.19000		0.00
0425	602-00020	*Reinforcing Steel (Epoxy Coated)	0.000	0.000		
			LB	0.000	0.00	
				1.20000		0.00
0426	602-00020	Reinf Steel (Epoxy)	14,069.000	11,300.000		
			LB	0.000	0.00	
				1.28000		14,464.00
0430	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	0.000	0.000		
			LF	0.000	0.00	
				160.11000		0.00
0431	603-01245	24 In RCP (CIP) - CMO 4	373.000	0.000		
			LF	0.000	0.00	
				176.72000		0.00
0432	603-01305	30 In RCP (CIP)	1,338.000	1,338.000		
			LF	0.000	0.00	
				131.20000		175,545.60
0435	603-01485	48 Inch Reinforced Concrete Pipe (Complete In Place)	0.000	0.000		
			LF	0.000	0.00	
				301.24000		0.00

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0436	603-01485	48 In RCP (CIP)	558.000	512.000		
			LF	0.000	0.00	
			278.92000	512.000		142,807.04
0440	603-01605	60 Inch Reinforced Concrete Pipe (Complete In Place)	0.000	0.000		
			LF	0.000	0.00	
			535.04000	0.000		0.00
0441	603-02485	60x38 In. RCP (CIP)	24.000	8.000		
			LF	0.000	0.00	
			393.91000	8.000		3,151.28
0445	603-05024	24 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,433.87000	0.000		0.00
0450	603-05048	48 Inch Reinforced Concrete End Section	2.000	1.000		
			EACH	0.000	0.00	
			2,437.52000	1.000		2,437.52
0451	603-05148	60x38 In RCES	2.000	1.000		
			EACH	0.000	0.00	
			5,332.72000	1.000		5,332.72
0455	603-30015	15 Inch Steel End Section	2.000	0.000		
			EACH	0.000	0.00	
			465.39000	0.000		0.00
0460	603-30018	18 Inch Steel End Section	0.000	0.000		
			EACH	0.000	0.00	
			491.19000	0.000		0.00
0465	603-50015	15 Inch Plastic Pipe	277.000	87.000		
			LF	0.000	0.00	
			86.57000	87.000		7,531.59
0470	603-50018	18 Inch Plastic Pipe	0.000	0.000		
			LF	0.000	0.00	
			126.87000	0.000		0.00
0475	603-50036	36 Inch Plastic Pipe	0.000	0.000		
			LF	0.000	0.00	
			423.17000	0.000		0.00

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 13
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0480	604-00305	Inlet Type C (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,334.50000	0.000		0.00
0481	604-00310	Inlet Ty C (10 Ft)	1.000	1.000		
			EACH	0.000	0.00	
			5,839.87000	1.000		5,839.87
0485	604-00505	Inlet Type D (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,627.89000	1.000		5,627.89
0489	604-25005	Vane Grate Inlet (5 Ft)	2.000	0.000		
			EACH	0.000	0.00	
			8,576.44000	0.000		0.00
0490	604-30005	Manhole Slab Base (5 Foot)	8.000	0.000		
			EACH	0.000	0.00	
			7,239.62000	0.000		0.00
0495	604-30010	Manhole Slab Base (10 Foot)	10.000	6.000		
			EACH	0.000	0.00	
			7,703.96000	6.000		46,223.76
0496	604-30015	MH Slab Base (15 Ft)	4.000	2.000		
			EACH	1.000	6,569.59	
			6,569.59000	3.000		19,708.77
0500	604-39050	Manhole (Traffic Management System)	0.000	0.000		
			EACH	0.000	0.00	
			9,095.00000	0.000		0.00
0505	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	0.000	0.000		
			LF	0.000	0.00	
			28.94000	0.000		0.00
0507	606-00910	Guardrail Type 9 (Style CA)	276.000	0.000		
			LF	0.000	0.00	
			157.51000	0.000		0.00
0510	606-01385	*Transition Type 3J	0.000	0.000		
			EACH	0.000	0.00	
			1,026.55000	0.000		0.00

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 08/02/2021

12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0515	606-01390	*End Anchorage Type 3K	0.000	0.000		
			EACH	0.000	0.00	
			1,781.52000	0.000		0.00
0520	607-00005	*End Post	8.000	0.000		
			EACH	0.000	0.00	
			263.86000	0.000		0.00
0525	607-00010	*Corner and Line Brace Post	1.000	0.000		
			EACH	0.000	0.00	
			323.72000	0.000		0.00
0530	607-11200	*Fence Combination Wire With Metal Posts	1,997.000	0.000		
			LF	0.000	0.00	
			4.29000	0.000		0.00
0535	607-11525	*Fence (Plastic)	4,080.000	2,754.000		
			LF	115.000	487.60	
			4.24000	2,869.000		12,164.56
0540	609-21020	Curb and Gutter Type 2 (Section II-B)	80.000	0.000		
			LF	0.000	0.00	
			34.26000	0.000		0.00
0541	612-00111	Delin (Drv)(Ty I)	8.000	0.000		
			EACH	0.000	0.00	
			70.00000	0.000		0.00
0545	612-00260	*Location Marker (Fiber Optic)(Dome)	3.000	0.000		
			EACH	0.000	0.00	
			138.03000	0.000		0.00
0550	613-00206	*2 Inch Electrical Conduit (Bored)	1,740.000	0.000		
			LF	0.000	0.00	
			28.89000	0.000		0.00
0555	613-00306	*3 Inch Electrical Conduit (Bored)	750.000	0.000		
			LF	0.000	0.00	
			34.24000	0.000		0.00
0560	613-01100	*1 Inch Electrical Conduit (Plastic)	420.000	0.000		
			LF	0.000	0.00	
			12.84000	0.000		0.00

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 15
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0565	613-01200	*2 Inch Electrical Conduit (Plastic)	2,390.000	0.000		
			LF	0.000	0.00	
			13.91000	0.000		0.00
0570	613-03491	Electrical Conduit (Plastic)(Multiduct)	0.000	0.000		
			LF	0.000	0.00	
			29.96000	0.000		0.00
0575	613-03492	Electrical Conduit (Plastic)(Multiduct)(Bored)	0.000	0.000		
			LF	0.000	0.00	
			50.29000	0.000		0.00
0580	613-07001	*Type One Pull Box (S)	1.000	0.000		
			EACH	0.000	0.00	
			1,605.00000	0.000		0.00
0585	613-07002	*Type Two Pull Box (S2)	9.000	0.000		
			EACH	0.000	0.00	
			1,926.00000	0.000		0.00
0589	613-07011	Pull Box (11"x18"x12")	2.000	0.000		
			EACH	0.000	0.00	
			1,605.00000	0.000		0.00
0590	613-07023	*Pull Box (24"x36"x24")	3.000	0.000		
			EACH	0.000	0.00	
			2,247.00000	0.000		0.00
0595	613-07195	Proof Conduit	0.000	0.000		
			LF	0.000	0.00	
			3.21000	0.000		0.00
0600	613-07199	Pull Box (Install Only)	0.000	0.000		
			EACH	0.000	0.00	
			1,594.30000	0.000		0.00
0605	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			34,143.70000	0.000		0.00
0610	613-13000	*Luminaire (LED) (Special) (Underdeck â€¢Type Uâ€™)	14.000	0.000		
			EACH	0.000	0.00	
			3,049.50000	0.000		0.00

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 16
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0615	613-40000	*Concrete Foundation Pad	3.000	0.000		
			EACH	0.000	0.00	
			2,931.80000	0.000		0.00
0620	613-40010	*Light Standard Foundation	1.000	0.000		
			EACH	0.000	0.00	
			8,881.00000	0.000		0.00
0625	613-50100	*Lighting Control Center	3.000	0.000		
			EACH	0.000	0.00	
			588.50000	0.000		0.00
0630	613-60700	*Troubleshooting	60.000	0.000		
			HOUR	0.000	0.00	
			588.50000	0.000		0.00
0635	614-00011	*Sign Panel (Class I)	69.000	0.000		
			SF	0.000	0.00	
			21.72000	0.000		0.00
0640	614-00012	*Sign Panel (Class II)	0.000	0.000		
			SF	0.000	0.00	
			23.90000	0.000		0.00
0645	614-01512	*Steel Sign Support (2-Inch Round)(Post)	80.000	0.000		
			LF	0.000	0.00	
			16.30000	0.000		0.00
0650	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	7.000	0.000		
			EACH	0.000	0.00	
			190.11000	0.000		0.00
0655	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	0.000	0.000		
			LF	0.000	0.00	
			19.55000	0.000		0.00
0660	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	0.000	0.000		
			EACH	0.000	0.00	
			298.73000	0.000		0.00
0664	614-70032	Optical Filter	4.000	0.000		
			EACH	0.000	0.00	
			695.50000	0.000		0.00

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 17
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0665	614-86752	*Fold-Over Tower (ITS)	1.000	0.000		
			EACH	0.000	0.00	
			38,261.32000	0.000		0.00
0670	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	2,965.000	0.000		
			LF	0.000	0.00	
			5.35000	0.000		0.00
0675	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			38,380.90000	0.000		0.00
0680	614-87499	Fiber Optic Cable (Single Mode) (Install Only)	0.000	0.000		
			LF	0.000	0.00	
			4.28000	0.000		0.00
0685	614-87502	*Fiber Optic Cable (S Mode)(168 S)	0.000	0.000		
			LF	0.000	0.00	
			6.42000	0.000		0.00
0690	615-21509	15 Inch Slide Headgate (9 Foot Frame)	4.000	0.000		
			EACH	0.000	0.00	
			1,768.83000	0.000		0.00
0695	615-50000	Parshall Measuring Flume	1.000	0.000		
			EACH	0.000	0.00	
			11,223.13000	0.000		0.00
0700	615-52412	24x12 Inch Parshall Measuring Flume	2.000	0.000		
			EACH	0.000	0.00	
			11,223.13000	0.000		0.00
0704	616-23180	18 In Plastic Siphon Pipe - Phase 1	200.000	0.000		
			LF	0.000	0.00	
			203.48000	0.000		0.00
0705	616-23240	24 Inch Plastic Siphon Pipe	151.000	0.000		
			LF	0.000	0.00	
			205.65000	0.000		0.00
0710	616-30018	18 Inch Trash Guard	3.000	0.000		
			EACH	0.000	0.00	
			1,228.97000	0.000		0.00

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 08/02/2021

12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0715	616-30024	24 Inch Trash Guard	2.000	0.000		
			EACH	0.000	0.00	
			1,299.62000	0.000		0.00
0720	616-30030	30 Inch Trash Guard	0.000	0.000		
			EACH	0.000	0.00	
			1,369.13000	0.000		0.00
0725	616-30036	36 Inch Trash Guard	0.000	0.000		
			EACH	0.000	0.00	
			1,722.21000	0.000		0.00
0726	616-30048	48 In Trash Guard (EQUIV)	1.000	0.000		
			EACH	0.000	0.00	
			1,921.63000	0.000		0.00
0730	616-30060	60 Inch Trash Guard	0.000	0.000		
			EACH	0.000	0.00	
			2,968.85000	0.000		0.00
0735	619-06100	10 Inch Ductile Iron Pipe	0.000	0.000		
			LF	0.000	0.00	
			251.36000	0.000		0.00
0740	619-06120	12 Inch Ductile Iron Pipe	0.000	0.000		
			LF	0.000	0.00	
			209.52000	0.000		0.00
0745	619-06240	24 Inch Ductile Iron Pipe (Casing)	0.000	0.000		
			LF	0.000	0.00	
			401.46000	0.000		0.00
0746	619-10200	20 In Weld Steel Pipe	14.000	0.000		
			LF	14.000	3,977.82	
			284.13000	14.000		3,977.82
0750	619-50640	8 Inch Plastic Pipe	0.000	0.000		
			LF	0.000	0.00	
			118.16000	0.000		0.00
0755	619-50640	8 Inch Plastic Pipe (Special)	0.000	0.000		
			LF	0.000	0.00	
			24,425.84000	0.000		0.00

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 08/02/2021

12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0760	619-50800	10 Inch Plastic Pipe	0.000	0.000		
			LF	0.000	0.00	
			193.68000	0.000		0.00
0765	619-50801	10 Inch Plastic Pipe (Special)	0.000	0.000		
			LF	0.000	0.00	
			4,797.28000	0.000		0.00
0770	619-50960	12 Inch Plastic Pipe	0.000	0.000		
			LF	0.000	0.00	
			109.35000	0.000		0.00
0775	619-50960	12 Inch Plastic Pipe (Special)	0.000	0.000		
			LF	0.000	0.00	
			39,180.50000	0.000		0.00
0780	619-50962	12 Inch Plastic Pipe (Fusible)	0.000	0.000		
			LF	0.000	0.00	
			115.16000	0.000		0.00
0785	619-51200	15 Inch Plastic Pipe	0.000	0.000		
			LF	0.000	0.00	
			260.02000	0.000		0.00
0790	619-75064	8 Inch Gate Valve	0.000	0.000		
			EACH	0.000	0.00	
			2,457.79000	0.000		0.00
0795	619-75096	12 Inch Gate Valve	0.000	0.000		
			EACH	0.000	0.00	
			4,188.05000	0.000		0.00
0799	624-29013	12 In Drainage Pipe (CL 9) (CIP)	52.000	0.000		
			LF	52.000	6,562.40	
			126.20000	52.000		6,562.40
0800	624-29016	15 Inch Drainage Pipe (Class 9) (Complete In Place)	265.000	0.000		
			LF	0.000	0.00	
			125.26000	0.000		0.00
0805	624-29019	*18 Inch Drainage Pipe (Class 9) (Complete In Place)	1,528.000	1,012.000		
			LF	0.000	0.00	
			127.31000	1,012.000		128,837.72

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 20
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0809	624-29019	18 In Drainage Pipe (CL 9) (CIP) (Special)	237.000	0.000		
		LF		0.000	0.00	
			526.80000	0.000		0.00
0810	624-29024	24 Inch Drainage Pipe (Class 9) (open-cut fast-track)	0.000	0.000		
		LF		0.000	0.00	
			540.71000	0.000		0.00
0811	624-29025	24 In Drainage Pipe (CL 9) (CIP) (Special)	301.000	0.000		
		LF		0.000	0.00	
			540.71000	0.000		0.00
0815	624-29025	*24 Inch Drainage Pipe (Class 9) (Complete In Place)	793.000	232.000		
		LF		175.000	42,770.00	
			244.40000	407.000		99,470.80
0820	624-29031	30 Inch Drainage Pipe (Class 9) (Complete In Place)	0.000	0.000		
		LF		0.000	0.00	
			131.20000	0.000		0.00
0825	624-29037	36 Inch Drainage Pipe (Class 9) (Complete In Place)	0.000	0.000		
		LF		0.000	0.00	
			277.45000	0.000		0.00
0830	624-29048	48 Inch Drainage Pipe (Class 9) (open-cut fast-track)	0.000	0.000		
		LF		0.000	0.00	
			946.74000	0.000		0.00
0831	624-29049	48 In Drainage Pipe (CL 9) (CIP) (Special)	237.000	237.000		
		LF		0.000	0.00	
			946.74000	237.000		224,377.38
0835	624-29049	48 Inch Drainage Pipe (Class 9) (Complete In Place)	1,339.000	1,319.000		
		LF		0.000	0.00	
			255.67000	1,319.000		337,228.73
0840	624-29060	60 Inch Drainage Pipe (Class 9) (open-cut fast-track)	0.000	0.000		
		LF		0.000	0.00	
			1,195.19000	0.000		0.00
0845	624-49025	24 Inch Equivalent Drainage Pipe Elliptical (Class 9) (Compl	253.000	253.000		
		LF		0.000	0.00	
			166.60000	253.000		42,149.80

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 21
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0846	624-49049	48 In Equiv Drain Pipe E (CL 9) (CIP) etc In Place)	462.000	240.000		
			LF	0.000	0.00	
			344.27000	240.000		82,624.80
0847	624-49049	48 In Equiv Drain Pipe E (CL 9) (CIP) etc In Place) (Special)	238.000	56.000		
			LF	0.000	0.00	
			1,185.56000	56.000		66,391.36
0848	900-00007	Added Item (Each)/ Concrete Collar - 60X38 RCP	1.000	1.000		
			EACH	0.000	0.00	
			3,830.00000	1.000		3,830.00
0850	625-00000	Construction Surveying	1.000	0.254		
			L S	0.034	21,759.75	
			639,992.68000	0.288		184,317.89
0855	626-00100	*Mobilization (without Autopay)	1.000	0.500		
			L S	0.000	0.00	
			2,984,670.20000	0.500		1,492,335.10
0860	626-00100	Mobilization (without Autopay) (Overhead)	1.000	0.254		
			L S	0.034	161,073.89	
			4,737,467.34000	0.288		1,364,390.59
0865	626-01111	*Public Information Management (Tier I)	1.000	1.000		
			DAY	0.000	0.00	
			10,378.80000	1.000		10,378.80
0870	627-00008	*Modified Epoxy Pavement Marking	8.000	0.000		
			GAL	0.000	0.00	
			354.84000	0.000		0.00
0871	627-00011	Pvmt Mkg Paint (Waterborne)	4.210	4.210		
			GAL	0.000	0.00	
			60.01000	4.210		252.64
0875	627-30328	*Preformed Plastic Pavement Marking (XWalk-Stop Line)(Type I	23.000	0.000		
			SF	0.000	0.00	
			54.59000	0.000		0.00
0876	627-30328	Pre Plastic Pvmt Mkg (XWalk)(Typ1)(In) (Inlaid)	30.000	10.000		
			SF	0.000	0.00	
			54.59000	10.000		545.90

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 22
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0880	630-00000	*Flagging	1,000.000	349.750		
			HOOR	0.000	0.00	
			30.42000	349.750		10,639.40
0885	630-00007	*Traffic Control Inspection	60.000	36.000		
			DAY	0.000	0.00	
			217.26000	36.000		7,821.36
0890	630-00015	*Uniformed Traffic Control Coordination	6.000	6.000		
			HOOR	0.000	0.00	
			54.31000	6.000		325.86
0895	630-00017	*Traffic Control Management (Special)	57.000	57.000		
			DAY	0.000	0.00	
			1,086.30000	57.000		61,919.10
0900	630-00040	*Traffic Incident Management Plan Development	1.000	1.000		
			L S	0.000	0.00	
			3,530.45000	1.000		3,530.45
0905	630-00041	*Traffic Incident Management Plan Implementation	4.000	2.000		
			MON	0.000	0.00	
			1,031.98000	2.000		2,063.96
0910	630-80001	*Flashing Beacon (Portable) (Exclude Removal)	4.000	4.000		
			EACH	0.000	0.00	
			651.78000	4.000		2,607.12
0914	630-80335	Barricade (3 M-A) (Temp)	4.000	4.000		
			EACH	0.000	0.00	
			96.30000	4.000		385.20
0915	630-80336	*Barricade (Type 3 M-B) (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			195.53000	0.000		0.00
0920	630-80337	*Barricade (Type 3 M-C) (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			293.30000	0.000		0.00
0925	630-80341	*Construction Traffic Sign (Panel Size A) (Exclude Removal)	127.000	127.000		
			EACH	0.000	0.00	
			65.17000	127.000		8,276.59

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 23
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0930	630-80342	*Construction Traffic Sign (Panel Size B) (Exclude Removal)	102.000	102.000		
			EACH	0.000	0.00	
			76.04000	102.000		7,756.08
0935	630-80343	*Construction Traffic Sign (Panel Size C) (Exclude Removal)	2.000	2.000		
			EACH	0.000	0.00	
			86.91000	2.000		173.82
0940	630-80344	*Construction Traffic Sign (Special) (Exclude Removal)	150.000	150.000		
			SF	0.000	0.00	
			16.30000	150.000		2,445.00
0945	630-80350	*Vertical Panel	36.000	36.000		
			EACH	0.000	0.00	
			21.72000	36.000		781.92
0950	630-80355	*Portable Message Sign Panel (Exclude Removal)	6.000	6.000		
			EACH	0.000	0.00	
			5,431.47000	6.000		32,588.82
0955	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	2.000		
			EACH	0.000	0.00	
			1,303.55000	2.000		2,607.10
0960	630-80360	*Drum Channelizing Device	8.000	8.000		
			EACH	0.000	0.00	
			38.02000	8.000		304.16
0965	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	20.000	20.000		
			EACH	0.000	0.00	
			54.31000	20.000		1,086.20
0970	630-80367	*Portable Traffic Speed Monitor	0.000	0.000		
			EACH	0.000	0.00	
			3,258.89000	0.000		0.00
0975	630-80370	*Barrier (Temporary) (Exclude Removal)	18,850.000	17,220.000		
			LF	0.000	0.00	
			20.68000	17,220.000		356,109.60
0976	700-70034	F/A Type 7 Barrier Bench	2,789.460	2,789.460		
			F A	0.000	0.00	
			1.00000	2,789.460		2,789.46

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 24
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0980	630-80380	*Traffic Cone	200.000	200.000		
			EACH	0.000	0.00	
			10.86000	200.000		2,172.00
0985	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			5,153.47000	0.000		0.00
0990	630-85010	*Impact Attenuator (Temporary)	15.000	15.000		
			EACH	0.000	0.00	
			6,517.77000	15.000		97,766.55
0995	630-85041	*Mobile Attenuator	51.000	51.000		
			DAY	0.000	0.00	
			706.09000	51.000		36,010.59
1000	632-00000	Night Work Lighting	1.000	0.386		
			L S	0.026	2,648.29	
			101,857.21000	0.412		41,965.17
1004	700-70034	F/A 42 In Waterline Air Vac Replacements	230,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1005	700-70010	F/A Minor Contract Revisions	449,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1006	700-70034	F/A GWRR Right of Entry Fee	72,350.000	72,350.000		
			F A	0.000	0.00	
			1.00000	72,350.000		72,350.00
1007	700-70034	F/A Removal of Light Standard and Foundation	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1008	700-70034	F/A Interim Reset of RWIS	5,800.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1010	700-70016	F/A Fuel Cost Adjustment	30,000.000	5,530.240		
			F A	29.500	29.50	
			1.00000	5,559.740		5,559.74

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 25
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1015	700-70019	F/A Asphalt Cement Cost Adjustment	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1020	700-70023	F/A On-The-Job Trainee	38,400.000	4,990.000		
			F A	0.000	0.00	
			1.00000	4,990.000		4,990.00
1025	700-70025	F/A Quality Incentive Payment	1,549.770	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1030	700-70034	F/A Electrical Service	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1035	700-70589	F/A Environmental Health & Safety Management	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1036	900-00014	Added Item (Lump Sum)/ HS 1 Temp Connection	1.000	0.750		
			L S	0.000	0.00	
			31,459.00000	0.750		23,594.25
1037	900-00014	Added Item (Lump Sum)/ HS 2 Temp Connection	1.000	0.750		
			L S	0.000	0.00	
			36,685.00000	0.750		27,513.75
1038	900-00014	Added Item (Lump Sum)/ MU 1 Temp Connection	1.000	0.500		
			L S	0.000	0.00	
			33,358.00000	0.500		16,679.00
1039	900-00014	Added Item (Lump Sum)/ MU 2 Temp Connection	1.000	0.500		
			L S	0.000	0.00	
			43,270.00000	0.500		21,635.00
1040	700-71000	CMGC Overrun Pool	645,343.000	53,703.570		
			F A	0.000	0.00	
			1.00000	53,703.570		53,703.57
1041	900-00014	Added Item (Lump Sum)/ S2 Temp Connection	1.000	0.750		
			L S	0.000	0.00	
			29,859.00000	0.750		22,394.25

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/02/2021

ESTIMATE NO: 0009

12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1042	900-00014	Added Item (Lump Sum)/ SH60 Ramp Modifications	1.000	1.000		
			L S	0.000	0.00	
			32,462.89000	1.000		32,462.89

			CAT 0200	CURRENT AMT	\$16,698,325.14 \$	384,251.76 \$ 6,457,020.08
CAT NO0300 STRUCTURES						
1045	202-00400	Removal of Bridge	8.000	0.100		
			EACH	0.000	0.00	
			75,760.86000	0.100		7,576.09
1050	202-00425	Removal of Bridge Railing	164.000	0.000		
			LF	0.000	0.00	
			47.60000	0.000		0.00
1055	202-00453	Removal of Portions of Present Structure (Class 2)	40.000	0.000		
			SY	0.000	0.00	
			685.06000	0.000		0.00
1060	202-00460	Removal of Portions of Present Structure (Class 3)	8.000	0.000		
			SY	0.000	0.00	
			1,316.77000	0.000		0.00
1065	202-00495	Removal of Portions of Present Structure	1.000	0.500		
			L S	0.000	0.00	
			111,373.05000	0.500		55,686.53
1070	202-00505	Removal of Portions of Present Structure	400.000	0.000		
			SF	0.000	0.00	
			85.61000	0.000		0.00
1075	206-00000	Structure Excavation	25,685.000	4,388.000		
			CY	0.000	0.00	
			21.80000	4,388.000		95,658.40
1080	206-00050	Structure Backfill (Special)	110.000	0.000		
			CY	0.000	0.00	
			53.72000	0.000		0.00
1085	206-00100	Structure Backfill (Class 1)	20,578.000	645.000		
			CY	0.000	0.00	
			47.07000	645.000		30,360.15

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 27
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1090	206-00200	*Structure Backfill (Class 2)	1,078.000	9.000		
			CY	0.000	0.00	
			32.53000	9.000		292.77
1091	206-00200	Str Bkfl (CL 2) (Special)	3,143.000	1,676.000		
			CY	0.000	0.00	
			24.61000	1,676.000		41,246.36
1095	206-00360	Mechanical Reinforcement of Soil	12,493.000	461.000		
			CY	0.000	0.00	
			14.74000	461.000		6,795.14
1100	206-01786	Shoring (Area 6)	1.000	0.900		
			L S	0.000	0.00	
			65,410.73000	0.900		58,869.66
1105	206-01787	Shoring (Area 7)	1.000	0.900		
			L S	0.000	0.00	
			72,633.23000	0.900		65,369.91
1110	206-01788	Shoring (Area 8)	1.000	0.900		
			L S	0.000	0.00	
			13,081.12000	0.900		11,773.01
1115	206-01789	Shoring (Area 9)	1.000	0.900		
			L S	0.000	0.00	
			13,081.12000	0.900		11,773.01
1120	206-01790	Shoring (Area 10)	1.000	0.900		
			L S	0.000	0.00	
			34,638.78000	0.900		31,174.90
1125	206-01791	Shoring (Area 11)	1.000	0.000		
			L S	0.000	0.00	
			8,322.76000	0.000		0.00
1130	206-01792	*Shoring (Area 12)	1.000	0.900		
			L S	0.000	0.00	
			34,638.78000	0.900		31,174.90
1135	206-01793	Shoring (Area 13)	1.000	0.000		
			L S	0.000	0.00	
			8,322.76000	0.000		0.00

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 28
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1140	206-01794	*Shoring (Area 14)	1.000	0.900		
		L S		0.000	0.00	
			34,638.78000	0.900		31,174.90
1145	206-01795	Shoring (Area 15)	1.000	0.000		
		L S		0.000	0.00	
			8,322.76000	0.000		0.00
1150	206-01796	Shoring (Area 16)	1.000	0.900		
		L S		0.000	0.00	
			34,638.78000	0.900		31,174.90
1155	206-01797	Shoring (Area 17)	1.000	0.000		
		L S		0.000	0.00	
			8,322.76000	0.000		0.00
1160	206-01798	Shoring (Area 18)	1.000	0.900		
		L S		0.000	0.00	
			29,435.99000	0.900		26,492.39
1165	206-01799	Shoring (Area 19)	1.000	0.900		
		L S		0.000	0.00	
			29,435.99000	0.900		26,492.39
1170	206-01800	Shoring (Area 20)	1.000	0.000		
		L S		0.000	0.00	
			14,632.85000	0.000		0.00
1175	206-01801	Shoring (Area 21)	1.000	0.000		
		L S		0.000	0.00	
			40,463.47000	0.000		0.00
1180	210-00530	Rebuild Portions of Present Structure	0.000	0.000		
		SF		0.000	0.00	
			69.60000	0.000		0.00
1185	213-00070	*Landscape Weed Barrier Fabric	2,324.000	0.000		
		SY		0.000	0.00	
			2.15000	0.000		0.00
1190	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	0.000	0.000		
		TON		0.000	0.00	
			146.47000	0.000		0.00

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 08/02/2021

12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1191	403-34871	HMA (Gr SX) (100) (PG 76-28)	2,098.000	0.000		
			TON	0.000	0.00	
			141.65000	0.000		0.00
1195	408-01100	Joint Sealant	2,002.000	0.000		
			LF	0.000	0.00	
			19.05000	0.000		0.00
1200	420-00000	Geomembrane	2,891.000	0.000		
			SY	0.000	0.00	
			9.54000	0.000		0.00
1205	502-00460	Pile Tip	196.000	73.000		
			EACH	13.000	3,000.01	
			230.77000	86.000		19,846.22
1210	502-00500	Complete Joint Penetration (CJP) Splice	40.000	4.000		
			EACH	8.000	10,566.32	
			1,320.79000	12.000		15,849.48
1215	502-02010	Dynamic Pile Test	44.000	14.000		
			EACH	4.000	11,470.40	
			2,867.60000	18.000		51,616.80
1220	502-11489	Steel Piling (HP 14x89)	3,218.000	2,018.360		
			LF	0.000	0.00	
			135.64000	2,018.360		273,770.35
1225	502-14117	Steel Piling (HP 14x117)	4,959.000	1,136.600		
			LF	476.400	76,767.10	
			161.14000	1,613.000		259,918.82
1230	503-00054	*Drilled Shaft (54 Inch)	242.000	242.000		
			LF	0.000	0.00	
			515.06000	242.000		124,644.52
1235	503-00310	Crosshole Sonic Logging Testing	6.000	6.000		
			EACH	0.000	0.00	
			3,156.50000	6.000		18,939.00
1236	700-70034	F/A Engineering Cost For Dynamic Pile Test	32,695.000	32,695.000		
			F A	0.000	0.00	
			1.00000	32,695.000		32,695.00

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 08/02/2021

12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1237	900-00014	Added Item (Lump Sum)/ Dynamic Load Test (Field Work)	1.000	1.000		
		L S		0.000	0.00	
			14,604.10000	1.000		14,604.10
1240	504-04420	Precast Panel Facing	7,005.000	0.000		
		SF		0.000	0.00	
			49.07000	0.000		0.00
1245	506-00206	Riprap (6 Inch)	1,282.000	0.000		
		CY		0.000	0.00	
			145.33000	0.000		0.00
1250	507-00000	Concrete Slope and Ditch Paving	134.000	0.000		
		CY		0.000	0.00	
			811.07000	0.000		0.00
1255	509-08100	Provide Temporary Support	1.000	0.000		
		L S		0.000	0.00	
			198,422.27000	0.000		0.00
1260	515-00120	*Waterproofing (Membrane)	12,705.000	0.000		
		SY		0.000	0.00	
			17.98000	0.000		0.00
1265	518-00000	Bridge Compression Joint Sealer	820.000	0.000		
		LF		0.000	0.00	
			84.82000	0.000		0.00
1270	518-01002	Bridge Expansion Device (0-2 Inch)	0.000	0.000		
		LF		0.000	0.00	
			200.19000	0.000		0.00
1275	518-01004	Bridge Expansion Device (0-4 Inch)	446.000	0.000		
		LF		0.000	0.00	
			202.01000	0.000		0.00
1280	601-01025	Concrete Class B (Miscellaneous)	0.000	0.000		
		CY		0.000	0.00	
			971.04000	0.000		0.00
1281	601-01025	Conc CL B (Misc) (Gutter) - CMO 4	5.600	0.000		
		CY		0.000	0.00	
			2,195.07000	0.000		0.00

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 08/02/2021

12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1285	601-03040	Concrete Class D (Bridge)	0.000	0.000		
			CY	0.000	0.00	
			693.01000	0.000		0.00
1286	601-03000	Conc CL D	2,319.800	0.000		
			CY	38.600	26,750.19	
			693.01000	38.600		26,750.19
1290	601-03050	Concrete Class D (Wall)	178.800	0.000		
			CY	0.000	0.00	
			712.12000	0.000		0.00
1295	601-03057	Concrete Class DR	5.800	0.000		
			CY	0.000	0.00	
			1,326.08000	0.000		0.00
1300	601-04550	Concrete Class G	3,948.000	426.100		
			CY	355.400	423,181.89	
			1,190.72000	781.500		930,547.68
1305	601-40400	*Structural Concrete Stain	9,196.000	0.000		
			SY	0.000	0.00	
			9.15000	0.000		0.00
1310	601-51005	Galvanic Anodes	204.000	0.000		
			EACH	0.000	0.00	
			61.96000	0.000		0.00
1315	602-00000	Reinforcing Steel	5,288.000	502.600		
			LB	0.000	0.00	
			1.19000	502.600		598.09
1320	602-00020	Reinforcing Steel (Epoxy Coated)	0.000	0.000		
			LB	0.000	0.00	
			1.20000	0.000		0.00
1321	602-00020	Reinf Steel (Epoxy)	1,571,612.000	323,268.000		
			LB	23,060.600	29,517.57	
			1.28000	346,328.600		443,300.61
1325	604-25000	*Vane Grate Inlet Special	8.000	4.000		
			EACH	0.000	0.00	
			8,135.76000	4.000		32,543.04

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 32
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1330	606-00930	Guardrail Type 9 (Style CD)	460.000	0.000		
			LF	0.000	0.00	
			128.40000	0.000		0.00
1335	606-01400	*Transition Type BR10M-GR3	8.000	0.000		
			EACH	0.000	0.00	
			3,025.33000	0.000		0.00
1339	606-01403	Transition Type BR9-GR9	4.000	0.000		
			EACH	0.000	0.00	
			2,288.58000	0.000		0.00
1340	606-01407	*Transition Type BR9-GR3	36.000	0.000		
			EACH	0.000	0.00	
			1,605.00000	0.000		0.00
1345	606-10900	*Bridge Rail Type 9	3,460.000	0.000		
			LF	0.000	0.00	
			195.03000	0.000		0.00
1346	900-00007	Added Item (Each)/ Bridge Rail Sleeve	348.000	0.000		
			EACH	0.000	0.00	
			61.13000	0.000		0.00
1350	606-11015	*Bridge Rail Type 10R (Special)	165.000	0.000		
			LF	0.000	0.00	
			321.06000	0.000		0.00
1355	606-11035	Bridge Rail Type 10 MASH	327.000	0.000		
			LF	0.000	0.00	
			323.03000	0.000		0.00
1360	607-53005	*Fence Chain Link (Special)	240.000	0.000		
			LF	0.000	0.00	
			180.10000	0.000		0.00
1365	607-53137	*Fence Chain Link (Special) (36 Inch)	2,302.000	0.000		
			LF	0.000	0.00	
			30.42000	0.000		0.00
1370	607-53500	*Fence Chain Link (Pedestrian)	0.000	0.000		
			LF	0.000	0.00	
			30.42000	0.000		0.00

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 33
 ESTIMATE RUN 08/02/2021
 12:13:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1375	607-55110	*Safety Rail (Cable)	171.000	0.000		
			LF	0.000	0.00	
			32.05000	0.000		0.00
1380	613-00100	*1 Inch Electrical Conduit	194.000	0.000		
			LF	0.000	0.00	
			14.98000	0.000		0.00
1385	613-00200	*2 Inch Electrical Conduit	4,626.000	56.000		
			LF	247.000	3,964.35	
			16.05000	303.000		4,863.15
1390	613-15100	Recessed Light	0.000	0.000		
			EACH	0.000	0.00	
			2,675.00000	0.000		0.00
1395	613-16000	*Luminaire (Special)	18.000	0.000		
			EACH	0.000	0.00	
			3,049.50000	0.000		0.00
1400	618-01145	Prestressed Concrete I (CBT45)	2,014.000	0.000		
			LF	0.000	0.00	
			323.23000	0.000		0.00
1405	618-01145	Prestressed Concrete I (CBT45) (CBT 48.5)	2,267.000	680.000		
			LF	0.000	0.00	
			314.57000	680.000		213,907.60
1410	618-01154	Prestressed Concrete I (CBT54)	2,898.000	1,449.000		
			LF	0.000	0.00	
			317.23000	1,449.000		459,666.27
1415	618-01163	Prestressed Concrete I (CBT63)	2,109.000	0.000		
			LF	0.000	0.00	
			354.88000	0.000		0.00
1415		MATERIAL ALLOWANCE Prestress Girder		0.000		
			SF	0.000	0.00	
			9.37000	0.000		0.00
1420	618-01992	Prestressed Concrete Box (Depth Less Than 32 Inches)	12,417.000	0.000		
			SF	0.000	0.00	
			62.56000	0.000		0.00

CONTID: C24128
 PCN: 24128-BID
 PROJECT: NHPP0253-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0009

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1420		MATERIAL ALLOWANCE Prestress Girder		2,712.000		
			SF	0.000	0.00	
			41.11000	2,712.000		111,490.32

			CAT 0300	CURRENT AMT	\$ 20,022,417.46 \$	585,217.83 \$ 3,598,636.65
CAT NO0400 CE BID ITEM						
1425	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			20,542.73000	1.000		20,542.73
1430	620-00020	Sanitary Facility	4.000	4.000		
			EACH	0.000	0.00	
			2,568.00000	4.000		10,272.00

			CAT 0400	CURRENT AMT	\$ 30,814.73 \$	0.00 \$ 30,814.73

		PROJECT TOTAL	CURRENT AMT	\$ 36,751,557.33 \$	969,469.59	\$10,086,471.46