

ESTIMATE SUMMARY

CONTID: C24251

ESTIMATE NO: 0007 PROG

SPEC YR: 2005

PCN: 24251-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 384.0 DAYS

TIME ALLOW: 11/11/202 FIXED COMPLETION DAT

I-70 VAIL PASS AUX PHASE 1 CAP 1

PERCENT TIME: 83.48

ORIG TIME ALLOW: 6/1/2022 FIXED COMPLETION DAT

PROJECT NO: NHPP0702-410

VAIL PASS AUX PHASE 1 CAP 1

NAME OF ROAD:

PROJECT COUNTIES: EAGLE

SUMMIT

CONTRACTOR:

KIEWIT INFRASTRUCTURE CO.

PAY PERIOD ENDING 08/27/2022

DATE TIME STARTED 08/09/2021

160 INVERNESS DR W STE 110

DATE LET 07/09/2021

DATE WORK BEGAN 08/09/2021

DATE AWARDED 07/23/2021

DATE TIME STOPPED

DATE CONTRACT EXECUTED 08/02/2021

DATE ACCEPTED

ENGLEWOOD CO 80112 (303)979-9330

DATE NOTICE TO PROCEED 08/09/2021

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 9,438,580.02 PARTICIPATING	\$ 8,668,952.07	\$ 48,112.00
AWARD PROJECT AMT: \$ 8,666,684.84 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 91.85% TOTAL EARNINGS	8,668,952.07	48,112.00
FUNDS AVAILABLE: \$ 769,627.95 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	48,112.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-130,000.27	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	8,538,951.80
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	8,538,951.80
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 48,112.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C24251
 PCN: 24251-BID
 PROJECT: NHPP0702-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 09/07/2022
 09:48:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			32,961.70000	1.000		32,961.70
0010	202-00010	Removal of Tree	15.000	15.000		
			EACH	0.000	0.00	
			1,390.00000	15.000		20,850.00
0015	202-00019	Removal of Inlet	1.000	1.000		
			EACH	0.000	0.00	
			969.26000	1.000		969.26
0020	202-00035	Removal of Pipe	83.000	83.000		
			LF	0.000	0.00	
			57.71000	83.000		4,789.93
0025	202-00090	Removal of Delineator	2.000	2.000		
			EACH	0.000	0.00	
			10.70000	2.000		21.40
0030	202-00220	Removal of Asphalt Mat	2,965.000	2,965.000		
			SY	0.000	0.00	
			4.02000	2,965.000		11,919.30
0035	202-00240	Removal of Asphalt Mat (Planing)	103.000	103.000		
			SY	0.000	0.00	
			0.81000	103.000		83.43
0040	202-00250	Removal of Pavement Marking	1,388.000	1,388.000		
			SF	0.000	0.00	
			3.21000	1,388.000		4,455.48
0045	202-00805	Removal of Overhead Sign Structure	1.000	1.000		
			EACH	0.000	0.00	
			3,204.85000	1.000		3,204.85
0050	202-00810	Removal of Ground Sign	24.000	24.000		
			EACH	0.000	0.00	
			160.50000	24.000		3,852.00
0055	202-00827	Removal of Pull Box	0.000	0.000		
			EACH	0.000	0.00	
			1,123.50000	0.000		0.00

CONTID: C24251
 PCN: 24251-BID
 PROJECT: NHPP0702-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 09/07/2022
 09:48:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-01130	Removal of Guardrail Type 3	70.000	70.000		
			LF	0.000	0.00	
			11.45000	70.000		801.50
0065	202-01170	Removal of Guardrail Type 7	165.000	165.000		
			LF	0.000	0.00	
			31.35000	165.000		5,172.75
0070	202-01300	Removal of End Anchorage	3.000	3.000		
			EACH	0.000	0.00	
			428.00000	3.000		1,284.00
0075	203-00010	Unclassified Excavation (Complete In Place)	7,593.000	7,593.000		
			CY	0.000	0.00	
			32.54000	7,593.000		247,076.22
0080	203-00040	Unclassified Excavation (Special)	954.000	954.000		
			CY	0.000	0.00	
			22.14000	954.000		21,121.56
0085	203-00050	Unsuitable Material	284.000	284.000		
			CY	0.000	0.00	
			86.02000	284.000		24,429.68
0090	203-00400	Rock Excavation	15,065.000	15,065.000		
			CY	0.000	0.00	
			18.64000	15,065.000		280,811.60
0095	203-01500	Blading	0.000	0.000		
			hour	0.000	0.00	
			218.08000	0.000		0.00
0100	203-01510	Backhoe	13.000	13.000		
			hour	0.000	0.00	
			232.86000	13.000		3,027.18
0105	203-01548	Pump	0.000	0.000		
			DAY	0.000	0.00	
			913.87000	0.000		0.00
0110	203-01550	Dozing	0.000	0.000		
			hour	0.000	0.00	
			210.10000	0.000		0.00

CONTID: C24251
 PCN: 24251-BID
 PROJECT: NHPP0702-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 09/07/2022
 09:48:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY							
0115	203-01565	Hydraulic Excavator		129.000	129.000		
			HOOR		0.000	0.00	
				294.44000	129.000		37,982.76
0120	203-01580	Truck		0.000	0.000		
			HOOR		0.000	0.00	
				158.36000	0.000		0.00
0125	203-01597	Potholing		49.000	49.000		
			HOOR		0.000	0.00	
				497.55000	49.000		24,379.95
0130	206-00000	Structure Excavation		2,216.000	2,216.000		
			CY		0.000	0.00	
				19.80000	2,216.000		43,876.80
0135	206-00100	Structure Backfill (Class 1)		0.000	0.000		
			CY		0.000	0.00	
				92.60000	0.000		0.00
0140	206-01010	Bed Course Material		501.750	501.750		
			TON		0.000	0.00	
				55.29000	501.750		27,741.76
0145	207-00700	Topsoil (Onsite)		2,170.000	2,170.000		
			CY		0.000	0.00	
				29.83000	2,170.000		64,731.10
0150	208-00002	Erosion Log Type 1 (12 Inch)		5,310.000	5,310.000		
			LF		0.000	0.00	
				4.60000	5,310.000		24,426.00
0155	208-00035	Aggregate Bag		2,001.000	2,001.000		
			LF		0.000	0.00	
				11.72000	2,001.000		23,451.72
0160	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)		2.000	2.000		
			EACH		0.000	0.00	
				9,481.81000	2.000		18,963.62
0165	208-00056	Storm Drain Inlet Protection (Type III)		2.000	2.000		
			EACH		0.000	0.00	
				189.93000	2.000		379.86

CONTID: C24251
 PCN: 24251-BID
 PROJECT: NHPP0702-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 09/07/2022
 09:48:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	208-00070	Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			5,599.61000	2.000		11,199.22
0175	208-00103	Removal and Disposal of Sediment (Labor)	44.000	44.000		
			HOOR	0.000	0.00	
			236.34000	44.000		10,398.96
0180	208-00105	Removal and Disposal of Sediment (Equipment)	25.000	25.000		
			HOOR	0.000	0.00	
			135.80000	25.000		3,395.00
0185	208-00106	Sweeping (Sediment Removal)	97.000	97.000		
			HOOR	0.000	0.00	
			165.85000	97.000		16,087.45
0190	208-00207	Erosion Control Management	21.000	21.000		
			DAY	0.000	0.00	
			1,212.03000	21.000		25,452.63
0195	210-00475	Reset Closed Circuit Television Pole	1.000	1.000		
			EACH	0.000	0.00	
			11,909.10000	1.000		11,909.10
0200	210-00476	Reset Microwave Vehicle Radar Detector (MVRD)	1.000	1.000		
			EACH	0.000	0.00	
			1,203.75000	1.000		1,203.75
0205	210-00477	Reset Weather Station	1.000	1.000		
			EACH	0.000	0.00	
			5,564.00000	1.000		5,564.00
0210	210-00815	Reset Sign Panel	7.000	7.000		
			EACH	0.000	0.00	
			128.40000	7.000		898.80
0215	210-00816	Reset Sign Panel (Special)	0.000	0.000		
			EACH	0.000	0.00	
			5,350.00000	0.000		0.00
0220	210-04010	Adjust Manhole	0.000	0.000		
			EACH	0.000	0.00	
			1,194.76000	0.000		0.00

CONTID: C24251
 PCN: 24251-BID
 PROJECT: NHPP0702-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 09/07/2022
 09:48:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	212-00700	Organic Fertilizer	4,047.000	4,047.000		
			LB	0.000	0.00	
			0.28000	4,047.000		1,133.16
0230	212-00701	Compost (Mechanically Applied)	0.000	0.000		
			CY	0.000	0.00	
			1.07000	0.000		0.00
0235	212-00702	Biotic Soil Amendments (Hydraulically Applied)	19,190.000	19,190.000		
			LB	0.000	0.00	
			0.93000	19,190.000		17,846.70
0240	212-00703	Humate	515.000	515.000		
			LB	0.000	0.00	
			0.40000	515.000		206.00
0245	212-00704	Mycorrhizae	140.000	140.000		
			LB	0.000	0.00	
			10.40000	140.000		1,456.00
0250	212-00707	Seeding (Native) Hydraulic	4.900	4.900		
			ACRE	0.000	0.00	
			1,035.76000	4.900		5,075.22
0255	212-00708	Seeding (Native) Broadcast	0.750	0.750		
			ACRE	0.000	0.00	
			1,035.76000	0.750		776.82
0260	213-00008	Mulching (Wood Chip)	30.000	30.000		
			CF	0.000	0.00	
			11.61000	30.000		348.30
0265	213-00012	Spray-on Mulch Blanket	2.420	2.420		
			ACRE	0.000	0.00	
			4,892.04000	2.420		11,838.74
0270	213-00610	Landscape Log	10.000	10.000		
			EACH	0.000	0.00	
			551.52000	10.000		5,515.20
0275	213-00700	Landscape Boulder	35.000	35.000		
			EACH	0.000	0.00	
			619.94000	35.000		21,697.90

CONTID: C24251
 PCN: 24251-BID
 PROJECT: NHPP0702-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 09/07/2022
 09:48:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	216-00101	Soil Retention Blanket (Straw-Coconut) (Photodegradable Clas	14,766.000	14,766.000		
			SY	0.000	0.00	
			2.28000	14,766.000		33,666.48
0285	216-00304	Turf Reinforcement Mat (Special)	454.000	454.000		
			SY	0.000	0.00	
			33.81000	454.000		15,349.74
0290	240-00000	Wildlife Biologist	30.000	30.000		
			HOURL	0.000	0.00	
			128.40000	30.000		3,852.00
0295	250-00010	Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			6,420.00000	1.000		6,420.00
0300	250-00050	Monitoring Technician	0.000	0.000		
			HOURL	0.000	0.00	
			107.00000	0.000		0.00
0305	250-00110	Health and Safety Officer	0.000	0.000		
			HOURL	0.000	0.00	
			192.60000	0.000		0.00
0310	250-00120	Material Sampling and Delivery	0.000	0.000		
			EACH	0.000	0.00	
			3,210.00000	0.000		0.00
0315	250-00200	Material Handling (Stockpile)	0.000	0.000		
			CY	0.000	0.00	
			35.62000	0.000		0.00
0320	250-00210	Solid Waste Disposal	0.000	0.000		
			CY	0.000	0.00	
			146.46000	0.000		0.00
0325	304-06000	Aggregate Base Course (Class 6)	907.310	907.310		
			TON	0.000	0.00	
			43.16000	907.310		39,159.50
0330	304-09014	Aggregate Base Course (Special)	3,143.710	3,143.710		
			TON	0.000	0.00	
			53.55000	3,143.710		168,345.67

CONTID: C24251
 PCN: 24251-BID
 PROJECT: NHPP0702-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 09/07/2022
 09:48:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	304-09102	Aggregate Base Course (Recycled Asphalt Pavement)	1,222.000	1,222.000		
			CY	0.000	0.00	
			35.92000	1,222.000		43,894.24
0340	403-34701	Hot Mix Asphalt (Grading SX) (75)	775.470	775.470		
			TON	0.000	0.00	
			136.08000	775.470		105,525.96
0345	411-03352	Asphalt Cement Performance Grade (PG 58-28)	38.080	38.080		
			TON	0.000	0.00	
			642.00000	38.080		24,447.36
0350	411-10255	Emulsified Asphalt (Slow-Setting)	215.000	215.000		
			GAL	0.000	0.00	
			2.68000	215.000		576.20
0355	412-00615	Concrete Pavement (6 Inch) (Reinforced)	2,736.000	2,736.000		
			SY	0.000	0.00	
			126.82000	2,736.000		346,979.52
0360	420-00000	Geomembrane	3,102.000	3,102.000		
			SY	0.000	0.00	
			15.79000	3,102.000		48,980.58
0365	503-00042	Drilled Shaft (42 Inch)	17.000	17.000		
			LF	0.000	0.00	
			722.25000	17.000		12,278.25
0370	503-00048	Drilled Shaft (48 Inch)	31.000	31.000		
			LF	0.000	0.00	
			882.75000	31.000		27,365.25
0375	504-04440	Facing (Special)	128.000	128.000		
			SF	0.000	0.00	
			65.27000	128.000		8,354.56
0380	504-06406	Soil Nail	3,690.000	3,690.000		
			LF	0.000	0.00	
			35.85000	3,690.000		132,286.50
0385	504-06410	Verification Testing	2.000	2.000		
			EACH	0.000	0.00	
			1,070.00000	2.000		2,140.00

CONTID: C24251
 PCN: 24251-BID
 PROJECT: NHPP0702-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 09/07/2022
 09:48:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	506-00005	Riprap	0.000	0.000		
			SY	0.000	0.00	
			50.15000	0.000		0.00
0395	515-00400	Concrete Sealer	238.000	238.000		
			SY	0.000	0.00	
			48.15000	238.000		11,459.70
0400	601-03050	Concrete Class D (Wall)	18.000	18.000		
			CY	0.000	0.00	
			639.31000	18.000		11,507.58
0405	601-40100	Concrete Anchor	4.000	4.000		
			EACH	0.000	0.00	
			17,387.23000	4.000		69,548.92
0410	601-40400	Structural Concrete Stain	1,107.000	1,107.000		
			SY	0.000	0.00	
			48.15000	1,107.000		53,302.05
0415	602-00000	Reinforcing Steel	7,080.000	7,080.000		
			LB	0.000	0.00	
			2.68000	7,080.000		18,974.40
0420	602-00020	Reinforcing Steel (Epoxy Coated)	11,625.000	11,625.000		
			LB	0.000	0.00	
			3.75000	11,625.000		43,593.75
0425	603-50008	8 Inch Plastic Pipe	12.000	12.000		
			LF	0.000	0.00	
			137.65000	12.000		1,651.80
0430	603-50018	18 Inch Plastic Pipe	285.000	285.000		
			LF	0.000	0.00	
			125.05000	285.000		35,639.25
0435	603-50024	24 Inch Plastic Pipe	0.000	0.000		
			LF	0.000	0.00	
			151.41000	0.000		0.00
0440	603-50036	36 Inch Plastic Pipe	200.000	200.000		
			LF	0.000	0.00	
			227.46000	200.000		45,492.00

CONTID: C24251
 PCN: 24251-BID
 PROJECT: NHPP0702-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 09/07/2022
 09:48:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	604-00305	Inlet Type C (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,178.80000	1.000		6,178.80
0450	604-00605	Inlet Type D (Double) (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			8,576.24000	1.000		8,576.24
0455	604-13005	Inlet Type 13 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,838.89000	1.000		6,838.89
0460	604-19712	Inlet Special (Trench Drain) (12 Inch Width)	24.000	24.000		
			LF	0.000	0.00	
			267.03000	24.000		6,408.72
0465	604-20010	Settling Basin	1.000	1.000		
			EACH	0.000	0.00	
			182,605.39000	1.000		182,605.39
0470	604-30010	Manhole Slab Base (10 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			8,226.57000	5.000		41,132.85
0475	604-30015	Manhole Slab Base (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			14,958.46000	1.000		14,958.46
0480	604-30020	Manhole Slab Base (20 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			7,031.82000	0.000		0.00
0485	605-00060	6 Inch Perforated Pipe Underdrain	480.000	480.000		
			LF	0.000	0.00	
			46.71000	480.000		22,420.80
0490	606-00301	Guardrail Type 3 (6-3 Post Spacing)	300.000	300.000		
			LF	0.000	0.00	
			48.52000	300.000		14,556.00
0495	606-00910	Guardrail Type 9 (Style CA)	1,190.000	1,190.000		
			LF	0.000	0.00	
			128.90000	1,190.000		153,391.00

CONTID: C24251
 PCN: 24251-BID
 PROJECT: NHPP0702-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11
 ESTIMATE RUN 09/07/2022
 09:48:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	606-00916	Guardrail Type 9 (Style CA) (Special)	387.000	387.000		
			LF	0.000	0.00	
			168.06000	387.000		65,039.22
0505	606-00940	Guardrail Type 9 (Style CE)	1,017.000	1,017.000		
			LF	0.000	0.00	
			340.41000	1,017.000		346,196.97
0510	606-00941	Guardrail Type 9 (Style CE) (Special)	33.000	33.000		
			LF	0.000	0.00	
			243.75000	33.000		8,043.75
0515	606-01340	End Anchorage Type 3D	1.000	1.000		
			EACH	0.000	0.00	
			1,261.53000	1.000		1,261.53
0520	606-01370	Transition Type 3G	1.000	1.000		
			EACH	0.000	0.00	
			5,754.46000	1.000		5,754.46
0525	606-01372	Transition Type GR9-GR3	1.000	1.000		
			EACH	0.000	0.00	
			3,531.00000	1.000		3,531.00
0530	606-02003	End Anchorage (Nonflared)	2.000	2.000		
			EACH	0.000	0.00	
			4,767.92000	2.000		9,535.84
0535	607-11525	Fence (Plastic)	354.000	354.000		
			LF	0.000	0.00	
			2.14000	354.000		757.56
0540	607-53148	Fence Chain Link (48 Inch)	180.000	180.000		
			LF	0.000	0.00	
			75.29000	180.000		13,552.20
0545	607-60114	14 Foot Gate	1.000	1.000		
			EACH	0.000	0.00	
			1,578.25000	1.000		1,578.25
0550	607-60116	16 Foot Gate	1.000	1.000		
			EACH	0.000	0.00	
			11,673.70000	1.000		11,673.70

CONTID: C24251
 PCN: 24251-BID
 PROJECT: NHPP0702-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12
 ESTIMATE RUN 09/07/2022
 09:48:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	607-60203	3 Ft Gate Single (Chain Link)	1.000	1.000		
			EACH	0.000	0.00	
			508.25000	1.000		508.25
0560	607-60620	Road Closure Gate	3.000	3.000		
			EACH	0.000	0.00	
			5,350.00000	3.000		16,050.00
0565	612-00021	Delineator (Type I) (Barrier)	54.000	54.000		
			EACH	0.000	0.00	
			69.55000	54.000		3,755.70
0570	612-00031	Delineator (Type I) (Extra Height)	2.000	2.000		
			EACH	0.000	0.00	
			32.10000	2.000		64.20
0575	612-00031	Delineator (Type I) (Extra Height)	2.000	2.000		
			EACH	0.000	0.00	
			32.10000	2.000		64.20
0580	612-00260	Location Marker (Fiber Optic)(Dome)	10.000	10.000		
			EACH	0.000	0.00	
			123.05000	10.000		1,230.50
0585	613-00206	2 Inch Electrical Conduit (Bored)	212.000	212.000		
			LF	0.000	0.00	
			125.19000	212.000		26,540.28
0590	613-00210	2 Inch Electrical Conduit (Special)	40.000	0.000		
			LF	0.000	0.00	
			41.73000	0.000		0.00
0595	613-00306	3 Inch Electrical Conduit (Bored)	480.000	480.000		
			LF	0.000	0.00	
			127.33000	480.000		61,118.40
0600	613-01200	2 Inch Electrical Conduit (Plastic)	6,244.000	6,244.000		
			LF	0.000	0.00	
			81.32000	6,244.000		507,762.08
0605	613-01300	3 Inch Electrical Conduit (Plastic)	60.000	29.000		
			LF	25.000	2,059.75	
			82.39000	54.000		4,449.06

CONTID: C24251
 PCN: 24251-BID
 PROJECT: NHPP0702-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13
 ESTIMATE RUN 09/07/2022
 09:48:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0610	613-07002	Type Two Pull Box	18.000	14.000		
			EACH	4.000	5,136.00	
			1,284.00000	18.000		23,112.00
0615	613-07023	Pull Box (24"x36"x24")	10.000	10.000		
			EACH	0.000	0.00	
			1,524.75000	10.000		15,247.50
0620	613-10000	Wiring	1.000	0.100		
			L S	0.000	0.00	
			142,010.40000	0.100		14,201.04
0625	613-13065	Luminaire (LED) (5400 Lumens)	3.000	3.000		
			EACH	0.000	0.00	
			13,121.41000	3.000		39,364.23
0630	613-40010	Light Standard Foundation	3.000	3.000		
			EACH	0.000	0.00	
			2,303.71000	3.000		6,911.13
0635	613-50106	Lighting Control Center (Special)	3.000	0.000		
			EACH	1.000	9,597.90	
			9,597.90000	1.000		9,597.90
0640	613-80274	Structure Mounted Disconnect Switch	6.000	0.000		
			EACH	0.000	0.00	
			1,524.75000	0.000		0.00
0645	613-81690	Safety Switch	1.000	0.000		
			EACH	0.000	0.00	
			1,310.75000	0.000		0.00
0650	613-81700	Safety Switch NEMA 3R, 60A, 2-pole, 240 V f(for VMS Maint Di	1.000	0.000		
			EACH	0.000	0.00	
			535.00000	0.000		0.00
0655	614-00011	Sign Panel (Class I)	89.000	89.000		
			SF	0.000	0.00	
			27.82000	89.000		2,475.98
0660	614-00012	Sign Panel (Class II)	89.000	89.000		
			SF	0.000	0.00	
			37.45000	89.000		3,333.05

CONTID: C24251
 PCN: 24251-BID
 PROJECT: NHPP0702-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 14
 ESTIMATE RUN 09/07/2022
 09:48:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0665	614-00615	Steel Sign Post (W 6x15)	83.000	83.000		
			LF	0.000	0.00	
			107.00000	83.000		8,881.00
0670	614-01026	Steel Sign Post (W 10x26)	31.000	31.000		
			LF	0.000	0.00	
			171.20000	31.000		5,307.20
0675	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	12.000	12.000		
			EACH	0.000	0.00	
			294.25000	12.000		3,531.00
0680	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	16.000	16.000		
			EACH	0.000	0.00	
			465.45000	16.000		7,447.20
0685	614-03002	Concrete Footing (Type 2)	6.000	6.000		
			EACH	0.000	0.00	
			2,701.75000	6.000		16,210.50
0690	614-03006	Concrete Footing (Type 6)	2.000	2.000		
			EACH	0.000	0.00	
			6,259.50000	2.000		12,519.00
0695	614-10115	Dynamic Message Sign (Color LED)(Overhead)	1.000	0.000		
			EACH	0.000	0.00	
			151,355.78000	0.000		0.00
0700	614-10138	Full Matrix Variable Message Sign LED (Ground Mounted)	1.000	0.000		
			EACH	0.000	0.00	
			47,788.34000	0.000		0.00
0705	614-10146	Variable Message Sign (LED) (Ground Mounted)	2.000	0.000		
			EACH	0.000	0.00	
			48,581.21000	0.000		0.00
0710	614-10147	Variable Message Sign LED (Overhead)	1.000	0.000		
			EACH	0.000	0.00	
			77,795.42000	0.000		0.00
0715	614-10245	Lane Use Control Signal LED (Single Faced)	2.000	0.000		
			EACH	0.000	0.00	
			31,678.42000	0.000		0.00

CONTID: C24251
 PCN: 24251-BID
 PROJECT: NHPP0702-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 15
 ESTIMATE RUN 09/07/2022
 09:48:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0720	614-31600	Monotube Overhead Sign Cantilever (16 Inch Diameter)	1.000	1.000		
		EACH		0.000	0.00	
			45,558.46000	1.000		45,558.46
0725	614-32400	Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	1.000		
		EACH		0.000	0.00	
			45,558.46000	1.000		45,558.46
0730	614-70024	1310nm SFP Optic Module	4.000	0.000		
		EACH		0.000	0.00	
			775.75000	0.000		0.00
0735	614-70026	CWDM Multiplexor Demultiplexor Module	2.000	0.000		
		EACH		0.000	0.00	
			12,058.90000	0.000		0.00
0740	614-70028	CWDM SFP Optic Module	12.000	0.000		
		EACH		0.000	0.00	
			1,094.61000	0.000		0.00
0745	614-70030	Optical Attenuator	16.000	0.000		
		EACH		0.000	0.00	
			269.64000	0.000		0.00
0750	614-70032	Optical Filter	12.000	0.000		
		EACH		0.000	0.00	
			142.31000	0.000		0.00
0755	614-72830	Communications Cabinet	4.000	0.000		
		EACH		2.000	28,350.72	
			14,175.36000	2.000		28,350.72
0760	614-85001	Impact Attenuator	2.000	2.000		
		EACH		0.000	0.00	
			31,071.73000	2.000		62,143.46
0765	614-85005	Impact Attenuator (Sand Barrel Array)	36.000	36.000		
		EACH		0.000	0.00	
			609.90000	36.000		21,956.40
0770	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	5,370.000	1,611.000		
		LF		0.000	0.00	
			7.49000	1,611.000		12,066.39

CONTID: C24251
 PCN: 24251-BID
 PROJECT: NHPP0702-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 16
 ESTIMATE RUN 09/07/2022
 09:48:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0775	614-87012	Fiber Optic Termination Panel (12 Fiber)	4.000	0.000		
			EACH	3.000	2,734.92	
			911.64000	3.000		2,734.92
0780	614-87320	Closed Circuit Television	1.000	0.000		
			EACH	0.000	0.00	
			5,457.00000	0.000		0.00
0785	614-87350	Test Fiber Optic Cable	1.000	0.200		
			L S	0.000	0.00	
			18,462.85000	0.200		3,692.57
0790	614-87692	Ethernet Switch Type II	4.000	0.000		
			EACH	0.000	0.00	
			5,951.34000	0.000		0.00
0795	625-00000	Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			165,161.79000	1.000		165,161.79
0800	626-00100	Mobilization (without Autopay)	1.000	1.000		
			L S	0.000	0.00	
			2,405,268.97000	1.000		2,405,268.97
0805	626-01113	Public Information Management (Tier III)	286.000	286.000		
			DAY	0.000	0.00	
			126.71000	286.000		36,239.06
0810	627-00008	Modified Epoxy Pavement Marking	27.000	26.500		
			GAL	0.000	0.00	
			272.85000	26.500		7,230.53
0815	630-00000	Flagging	73.000	73.000		
			HOUR	0.000	0.00	
			26.75000	73.000		1,952.75
0820	630-00007	Traffic Control Inspection	32.000	32.000		
			DAY	0.000	0.00	
			642.00000	32.000		20,544.00
0825	630-00012	Traffic Control Management	120.000	120.000		
			DAY	0.000	0.00	
			1,605.00000	120.000		192,600.00

CONTID: C24251
 PCN: 24251-BID
 PROJECT: NHPP0702-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 17
 ESTIMATE RUN 09/07/2022
 09:48:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0830	630-80341	Construction Traffic Sign (Panel Size A)	20.000	18.000		
			EACH	0.000	0.00	
			85.60000	18.000		1,540.80
0835	630-80342	Construction Traffic Sign (Panel Size B)	71.000	63.000		
			EACH	0.000	0.00	
			96.30000	63.000		6,066.90
0840	630-80343	Construction Traffic Sign (Panel Size C)	10.000	9.000		
			EACH	0.000	0.00	
			107.00000	9.000		963.00
0845	630-80344	Construction Traffic Sign (Special)	225.000	202.500		
			SF	0.000	0.00	
			53.50000	202.500		10,833.75
0850	630-80355	Portable Message Sign Panel	5.000	4.500		
			EACH	0.000	0.00	
			9,095.00000	4.500		40,927.50
0855	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	1.800		
			EACH	0.000	0.00	
			4,012.50000	1.800		7,222.50
0860	630-80363	Drum Channelizing Device (With Light) (Flashing)	7.000	6.300		
			EACH	0.000	0.00	
			90.95000	6.300		572.99
0865	630-80364	Drum Channelizing Device (With Light) (Steady Burn)	17.000	15.300		
			EACH	0.000	0.00	
			90.95000	15.300		1,391.54
0870	630-80370	Barrier (Temporary)	2,250.000	2,025.000		
			LF	0.000	0.00	
			50.19000	2,025.000		101,634.75
0875	630-80380	Traffic Cone	220.000	198.000		
			EACH	0.000	0.00	
			21.40000	198.000		4,237.20
0880	630-80393	Stackable Vertical Panels	56.000	50.400		
			EACH	0.000	0.00	
			69.55000	50.400		3,505.32

CONTID: C24251
 PCN: 24251-BID
 PROJECT: NHPP0702-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 18
 ESTIMATE RUN 09/07/2022
 09:48:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0885	630-85010	Impact Attenuator (Temporary)	1.000	0.900		
			EACH	0.000	0.00	
			8,025.00000	0.900		7,222.50
0890	630-85041	Mobile Attenuator	55.000	55.000		
			DAY	0.000	0.00	
			941.60000	55.000		51,788.00
0895	641-10010	Initial Shotcrete Facing	6,131.000	6,131.000		
			SF	0.000	0.00	
			12.91000	6,131.000		79,151.21
0900	641-11000	Shotcrete (Class A)	195.000	195.000		
			CY	0.000	0.00	
			797.15000	195.000		155,444.25
0905	641-11006	Shotcrete (Smoothing)(Supplemental)	26.000	26.000		
			CY	0.000	0.00	
			1,032.55000	26.000		26,846.30
0910	700-70010	F/A Minor Contract Revisions	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0915	700-70012	F/A Asphalt Pavement Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0920	700-70016	F/A Fuel Cost Adjustment	232.710	0.000		
			F A	232.710	232.71	
			1.00000	232.710		232.71
0925	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0930	700-70023	F/A On-The-Job Trainee	9,840.000	9,350.000		
			F A	0.000	0.00	
			1.00000	9,350.000		9,350.00
0935	700-70082	F/A Furnish & Install Electrical Service	151,525.580	151,525.580		
			F A	0.000	0.00	
			1.00000	151,525.580		151,525.58

CONTID: C24251
 PCN: 24251-BID
 PROJECT: NHPP0702-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 19
 ESTIMATE RUN 09/07/2022
 09:48:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0940	700-70111	Project First Program	1,250.000	1,250.000		
			F A	0.000	0.00	
			1.00000	1,250.000		1,250.00
0945	700-70530	F/A Drainage Improvement	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0950	700-71002	CDOT Risk Pool	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0980	603-01245	24 In RCP (CIP)	163.000	163.000		
			LF	0.000	0.00	
			250.83000	163.000		40,885.29
0985	603-01365	36 In RCP (CIP)	176.000	176.000		
			LF	0.000	0.00	
			304.91000	176.000		53,664.16
0990	603-05024	24 In RCES	1.000	1.000		
			EACH	0.000	0.00	
			2,808.47000	1.000		2,808.47
0995	603-30036	36 In SES	1.000	1.000		
			EACH	0.000	0.00	
			3,321.70000	1.000		3,321.70
1000	630-80371	Reset Concrete Barrier (Temp)	2,250.000	2,025.000		
			LF	0.000	0.00	
			3.23000	2,025.000		6,540.75
1005	630-80001	Flash Beacon (Port)	7.000	6.300		
			EACH	0.000	0.00	
			1,498.00000	6.300		9,437.40
1010	900-00007	Added Item (Each)/ Reset Communications Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			6,137.00000	1.000		6,137.00
1015	506-00209	Riprap (9 In)	56.000	56.000		
			CY	0.000	0.00	
			146.55000	56.000		8,206.80

CONTID: C24251
 PCN: 24251-BID
 PROJECT: NHPP0702-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 09/07/2022

09:48:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1020	506-00212	Riprap (12 In)	18.000	18.000		
			CY	0.000	0.00	
			230.46000	18.000		4,148.28
1025	900-00014	Added Item (Lump Sum)/ Fiber Optic Conduit relocation	1.000	1.000		
			L S	0.000	0.00	
			34,457.33000	1.000		34,457.33
1030	900-00006	Added Item (Dollar)/ Purchase Duplex Coated Guardrail Material	14,074.370	14,074.000		
			DOL	0.000	0.00	
			1.00000	14,074.000		14,074.00
1035	900-00006	Added Item (Dollar)/ Overweight Truck Disincentive	-20.000	-20.000		
			DOL	0.000	0.00	
			1.00000	-20.000		-20.00
1040	208-00520	Temp Stream Crossing	1.000	1.000		
			L S	0.000	0.00	
			409,347.46000	1.000		409,347.46
1045	604-39000	MH Spec Concrete Fiber Optic Manhole (attached Rev. 4 plans)	7.000	7.000		
			EACH	0.000	0.00	
			10,636.80000	7.000		74,457.60
1050	613-01201	2 In Elec Cond (P) (Spec) Temporary Plastic Fiber Conduit (Revised 613 Spec attached)	7,316.000	7,316.000		
			LF	0.000	0.00	
			14.97000	7,316.000		109,520.52

			CAT 0200	CURRENT AMT	\$ 9,368,612.72	\$ 48,112.00 \$ 8,598,984.69
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0955	620-00005	Field Office (Special)	1.000	1.000		
			EACH	0.000	0.00	
			23,005.00000	1.000		23,005.00
0960	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			43,752.30000	1.000		43,752.30
0965	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			3,210.00000	1.000		3,210.00

			CAT 0400	CURRENT AMT	\$ 69,967.30	\$ 0.00 \$ 69,967.30

			PROJECT TOTAL	CURRENT AMT	\$ 9,438,580.02	\$ 48,112.00 \$ 8,668,951.99