

ESTIMATE SUMMARY

CONTID: C24297

ESTIMATE NO: 0002 PROG

SPEC YR: 2005

PCN: 24297-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 69.0 DAYS

TIME ALLOW: 11/24/202 FIXED COMPLETION DAT

US 287/US 40 PASSING LANES CP-2

PERCENT TIME: 37.30

ORIG TIME ALLOW: 11/24/202 FIXED COMPLETION DAT

PROJECT NO:

NHPPR400-386

US 287/US 40 PASSING LANES CP-2

NAME OF ROAD:

PROJECT COUNTIES:

LINCOLN

CHEYENNE

CONTRACTOR:

CASTLE ROCK CONSTRUCTION COMPANY OF COLORADO, LLC
6374 S. RACINE CIRCLE

PAY PERIOD ENDING 07/31/2021

DATE TIME STARTED 05/24/2021

DATE LET 04/28/2021

DATE WORK BEGAN

DATE AWARDED 05/13/2021

DATE TIME STOPPED

DATE CONTRACT EXECUTED 05/19/2021

DATE ACCEPTED

CENTENNIAL

CO 80111 (303)688-6611

DATE NOTICE TO PROCEED 05/24/2021

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 4,583,803.04 PARTICIPATING	\$ 572,712.21	\$ 421,187.07
AWARD PROJECT AMT: \$ 4,233,606.16 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 12.49% TOTAL EARNINGS	572,712.21	421,187.07
FUNDS AVAILABLE: \$ 4,011,090.83 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	421,187.07
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-11,820.42	-7,274.67
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	413,912.40
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	413,912.40
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 413,912.40

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C24297
 PCN: 24297-BID
 PROJECT: NHPPR400-386

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2
 ESTIMATE RUN 08/19/2021
 13:49:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	Clearing and Grubbing	15.600	0.000		
			ACRE	9.640	6,234.19	
			646.70000	9.640		6,234.19
0010	202-00037	Removal of End Section	2.000	0.000		
			EACH	0.000	0.00	
			262.32000	0.000		0.00
0015	202-00090	Removal of Delineator	22.000	0.000		
			EACH	22.000	141.24	
			6.42000	22.000		141.24
0020	202-00212	Removal of Concrete Pavement (Special)	12,000.000	0.000		
			SY	10,128.000	200,230.56	
			19.77000	10,128.000		200,230.56
0025	202-00250	Removal of Pavement Marking	20,957.000	13,532.000		
			SF	0.000	0.00	
			0.54000	13,532.000		7,307.28
0030	202-00810	Removal of Ground Sign	6.000	0.000		
			EACH	4.000	342.40	
			85.60000	4.000		342.40
0035	203-00010	Unclassified Excavation (Complete In Place)	3,470.000	0.000		
			CY	0.000	0.00	
			42.66000	0.000		0.00
0040	203-00060	Embankment Material (Complete In Place)	4,849.000	0.000		
			CY	0.000	0.00	
			48.72000	0.000		0.00
0045	203-01100	Proof Rolling	12.000	0.000		
			HOUR	0.000	0.00	
			111.49000	0.000		0.00
0050	206-00100	Structure Backfill (Class 1)	18.000	0.000		
			CY	0.000	0.00	
			175.41000	0.000		0.00
0055	207-00205	Topsoil	5,544.000	0.000		
			CY	0.000	0.00	
			11.28000	0.000		0.00

CONTID: C24297
 PCN: 24297-BID
 PROJECT: NHPPR400-386

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 08/19/2021
 13:49:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	207-00210	Stockpile Topsoil	5,544.000	0.000		
			CY	0.000	0.00	
			8.61000	0.000		0.00
0065	208-00013	Erosion Log Type 1 (20 Inch)	170.000	0.000		
			LF	170.000	1,167.90	
			6.87000	170.000		1,167.90
0070	208-00045	Concrete Washout Structure	3.000	0.000		
			EACH	0.000	0.00	
			2,140.00000	0.000		0.00
0075	208-00070	Vehicle Tracking Pad	6.000	0.000		
			EACH	0.000	0.00	
			10,004.50000	0.000		0.00
0080	208-00103	Removal and Disposal of Sediment (Labor)	50.000	0.000		
			HOUR	0.000	0.00	
			53.50000	0.000		0.00
0085	208-00106	Sweeping (Sediment Removal)	25.000	0.000		
			HOUR	0.000	0.00	
			160.50000	0.000		0.00
0090	208-00107	Removal of Trash	18.000	0.000		
			HOUR	0.000	0.00	
			53.50000	0.000		0.00
0095	208-00207	Erosion Control Management	18.000	4.000		
			DAY	4.000	856.00	
			214.00000	8.000		1,712.00
0100	208-00300	Temporary Berms	13,586.000	0.000		
			LF	0.000	0.00	
			2.14000	0.000		0.00
0105	210-00810	Reset Ground Sign	7.000	0.000		
			EACH	0.000	0.00	
			53.50000	0.000		0.00
0110	212-00006	Seeding (Native)	11.300	0.000		
			ACRE	0.000	0.00	
			677.47000	0.000		0.00

CONTID: C24297
 PCN: 24297-BID
 PROJECT: NHPPR400-386

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 08/19/2021
 13:49:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	212-00032	Soil Conditioning	11.300	0.000		
			ACRE	0.000	0.00	
			4,117.36000	0.000		0.00
0120	213-00004	Mulching (Weed Free Straw)	11.300	0.000		
			ACRE	0.000	0.00	
			1,050.74000	0.000		0.00
0125	213-00061	Mulch Tackifier	2,258.000	0.000		
			LB	0.000	0.00	
			2.87000	0.000		0.00
0130	304-06007	Aggregate Base Course (Class 6)	4,781.000	0.000		
			CY	0.000	0.00	
			49.98000	0.000		0.00
0135	304-08002	Aggregate Base Course (Shoulder Material)	2,069.000	0.000		
			CY	0.000	0.00	
			48.11000	0.000		0.00
0140	412-00190	Concrete Pavement (Patching)	27.000	0.000		
			SY	0.000	0.00	
			44.04000	0.000		0.00
0145	412-01150	Concrete Pavement (11-1/2 Inch)	22,422.000	0.000		
			SY	0.000	0.00	
			71.58000	0.000		0.00
0150	412-02000	Concrete Safety Edge	12,970.000	0.000		
			LF	0.000	0.00	
			3.67000	0.000		0.00
0155	603-10300	30 Inch Corrugated Steel Pipe	22.000	0.000		
			LF	0.000	0.00	
			170.62000	0.000		0.00
0160	603-30030	30 Inch Steel End Section	2.000	0.000		
			EACH	0.000	0.00	
			914.80000	0.000		0.00
0165	606-00301	Guardrail Type 3 (6-3 Post Spacing)	156.750	0.000		
			LF	0.000	0.00	
			134.55000	0.000		0.00

CONTID: C24297
 PCN: 24297-BID
 PROJECT: NHPPR400-386

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5
 ESTIMATE RUN 08/19/2021
 13:49:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	606-01340	End Anchorage Type 3D	1.000	0.000		
			EACH	0.000	0.00	
			1,772.19000	0.000		0.00
0175	606-02005	End Anchorage (Flared)	1.000	0.000		
			EACH	0.000	0.00	
			4,096.76000	0.000		0.00
0180	612-00001	Delineator (Type I)	22.000	0.000		
			EACH	0.000	0.00	
			21.40000	0.000		0.00
0185	612-00002	Delineator (Type II)	10.000	0.000		
			EACH	0.000	0.00	
			23.54000	0.000		0.00
0190	612-00003	Delineator (Type III)	6.000	0.000		
			EACH	0.000	0.00	
			25.68000	0.000		0.00
0195	614-00012	Sign Panel (Class II)	63.000	0.000		
			SF	0.000	0.00	
			26.75000	0.000		0.00
0200	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	2.000	0.000		
			EACH	0.000	0.00	
			321.00000	0.000		0.00
0205	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	8.000	0.000		
			EACH	0.000	0.00	
			454.75000	0.000		0.00
0210	625-00000	Construction Surveying	1.000	0.250		
			L S	0.000	0.00	
			33,705.00000	0.250		8,426.25
0215	626-00000	Mobilization	1.000	0.000		
			L S	0.269	178,698.10	
			664,305.22000	0.269		178,698.10
0220	626-01114	Public Information Management (Tier IV)	113.000	20.000		
			DAY	20.000	1,369.60	
			68.48000	40.000		2,739.20

CONTID: C24297
 PCN: 24297-BID
 PROJECT: NHPPR400-386

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 08/19/2021
 13:49:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	627-00008	Modified Epoxy Pavement Marking	299.000	0.000		
			GAL	0.000	0.00	
			165.85000	0.000		0.00
0230	627-00013	Pavement Marking Paint (High Build)	336.000	336.000		
			GAL	0.000	0.00	
			149.80000	336.000		50,332.80
0235	627-01011	Preformed Plastic Pavement Marking (Contrast)(Inlaid)	671.000	0.000		
			SF	0.000	0.00	
			28.36000	0.000		0.00
0240	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	116.000	0.000		
			SF	0.000	0.00	
			27.82000	0.000		0.00
0245	630-00000	Flagging	2,950.000	79.000		
			HOOR	198.000	7,203.24	
			36.38000	277.000		10,077.26
0250	630-00007	Traffic Control Inspection	45.000	25.000		
			DAY	20.000	15,408.00	
			770.40000	45.000		34,668.00
0255	630-00012	Traffic Control Management	85.000	3.000		
			DAY	8.000	13,610.40	
			1,701.30000	11.000		18,714.30
0260	630-80001	Flashing Beacon (Portable)	12.000	1.000		
			EACH	0.000	0.00	
			749.00000	1.000		749.00
0265	630-80336	Barricade (Type 3 M-B) (Temporary)	6.000	2.500		
			EACH	0.000	0.00	
			128.40000	2.500		321.00
0270	630-80341	Construction Traffic Sign (Panel Size A)	26.000	13.000		
			EACH	0.000	0.00	
			85.60000	13.000		1,112.80
0275	630-80342	Construction Traffic Sign (Panel Size B)	60.000	21.000		
			EACH	0.000	0.00	
			96.30000	21.000		2,022.30

CONTID: C24297
 PCN: 24297-BID
 PROJECT: NHPPR400-386

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 08/19/2021
 13:49:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	630-80355	Portable Message Sign Panel	9.000	0.000		
			EACH	0.000	0.00	
			5,082.50000	0.000		0.00
0285	630-80360	Drum Channelizing Device	310.000	99.500		
			EACH	0.000	0.00	
			26.75000	99.500		2,661.63
0290	630-80363	Drum Channelizing Device (With Light) (Flashing)	18.000	145.000		
			EACH	-136.000	-4,074.56	
			29.96000	9.000		269.64
0295	630-80367	Portable Traffic Speed Monitor	6.000	2.000		
			EACH	0.000	0.00	
			4,076.70000	2.000		8,153.40
0300	630-80380	Traffic Cone	300.000	25.000		
			EACH	0.000	0.00	
			4.28000	25.000		107.00
0305	630-80430	Rumble Strip (Portable)	24.000	9.000		
			EACH	0.000	0.00	
			1,043.79000	9.000		9,394.11
0310	630-85040	Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.000	0.000		
			EACH	0.000	0.00	
			4,815.00000	0.000		0.00
0315	700-70010	F/A Minor Contract Revisions	45,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0320	700-70013	F/A Concrete Pavement Incentive	55,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0325	700-70018	F/A Roadway Smoothness Incentive	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0330	700-70023	F/A On-The-Job Trainee	6,400.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

