

ESTIMATE SUMMARY

CONTID: C24304

ESTIMATE NO: 0023 PROG

SPEC YR: 2005

PCN: 24304-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION: I-25 SEGMENT 6 CP6 WITH PNR BUILDOUT
 TIME CHARGED: 670.0 DAYS TIME ALLOW: 12/4/2023 FIXED COMPLETION DAT
 PERCENT TIME: 93.84 ORIG TIME ALLOW: 12/4/2023 FIXED COMPLETION DAT

PROJECT NO: NHPP0253-284
 I-25 SEGMENT 6 CP6 WITH PNR BUILDOUT

NAME OF ROAD:

PROJECT COUNTIES: WELD LARIMER

CONTRACTOR:

RLW/SEMA , A Joint Venture	PAY PERIOD ENDING	10/21/2023	DATE TIME STARTED	12/21/2021
9351 Grant Street	DATE LET	11/19/2021	DATE WORK BEGAN	01/17/2022
Suite 110	DATE AWARDED	12/09/2021	DATE TIME STOPPED	
	DATE CONTRACT EXECUTED	12/17/2021	DATE ACCEPTED	
Thornton CO 80229 (801)617-1727	DATE NOTICE TO PROCEED	12/21/2021		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 7,932,317.93 PARTICIPATING	\$ 5,969,605.32	\$ 630,770.32
AWARD PROJECT AMT: \$ 7,041,298.06 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 75.26% TOTAL EARNINGS	5,969,605.32	630,770.32
FUNDS AVAILABLE: \$ 1,962,712.61 STOCKPILED MATERIALS	31,600.00	0.00
	GROSS EARNINGS	630,770.32
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-105,619.47	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	630,770.32
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	630,770.32
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 630,770.32

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C24304
 PCN: 24304-BID
 PROJECT: NHPP0253-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0023

Page 2
 ESTIMATE RUN 10/26/2023
 15:08:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00035	Removal of Pipe	0.000	0.000		
			LF	0.000	0.00	
			60.68000	0.000		0.00
0010	202-00037	Removal of End Section	0.000	0.000		
			EACH	0.000	0.00	
			605.73000	0.000		0.00
0015	202-00420	Removal of Pedestrian Rail	193.000	0.000		
			LF	0.000	0.00	
			17.91000	0.000		0.00
0020	203-00060	Embankment Material (Complete In Place)	2,942.000	2,942.000		
			CY	0.000	0.00	
			15.59000	2,942.000		45,865.78
0025	203-00066	Embankment Material (Complete In Place) (R40)	7,905.000	7,905.000		
			CY	0.000	0.00	
			27.92000	7,905.000		220,707.60
0030	203-01100	Proof Rolling	16.250	16.250		
			HOUR	0.000	0.00	
			128.00000	16.250		2,080.00
0035	203-01597	Potholing	5.000	0.000		
			HOUR	0.000	0.00	
			304.74000	0.000		0.00
0040	207-00205	Topsoil	1,540.000	0.000		
			CY	0.000	0.00	
			18.99000	0.000		0.00
0045	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	1.000	1.000		
			EACH	0.000	0.00	
			10,758.88000	1.000		10,758.88
0050	208-00075	Pre-fabricated Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			20,447.57000	1.000		20,447.57
0055	304-06007	Aggregate Base Course (Class 6)	5,150.000	5,149.900		
			CY	0.000	0.00	
			46.70000	5,149.900		240,500.33

CONTID: C24304
 PCN: 24304-BID
 PROJECT: NHPP0253-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0023

Page 3
 ESTIMATE RUN 10/26/2023
 15:08:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	24.000	0.000		
			TON	0.000	0.00	
			342.15000	0.000		0.00
0065	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	5,231.540	5,231.540		
			TON	0.000	0.00	
			84.86000	5,231.540		443,948.48
0070	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	1,606.830	1,606.830		
			TON	0.000	0.00	
			96.96000	1,606.830		155,798.24
0075	409-06000	*Surfacing (macro style)	13,902.000	12,689.030		
			SY	0.000	0.00	
			0.89000	12,689.030		11,293.24
0080	412-00600	Concrete Pavement (6 Inch)	33.000	33.000		
			SY	0.000	0.00	
			63.72000	33.000		2,102.76
0085	412-00800	Concrete Pavement (8 Inch)	13,902.000	12,161.900		
			SY	1,740.100	137,293.89	
			78.90000	13,902.000		1,096,867.80
0090	412-01100	Concrete Pavement (11 Inch)	857.000	661.000		
			SY	196.000	21,252.28	
			108.43000	857.000		92,924.51
0095	503-00018	*Drilled Shaft (18 Inch)	10.000	10.000		
			LF	0.000	0.00	
			347.75000	10.000		3,477.50
0100	503-00048	*Drilled Shaft (48 Inch)	21.000	0.000		
			LF	21.000	16,447.20	
			783.20000	21.000		16,447.20
0105	507-00100	Concrete Slope and Ditch Paving (Reinforced)	3.000	1.900		
			CY	0.000	0.00	
			1,370.26000	1.900		2,603.49
0110	604-00305	Inlet Type C (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,906.24000	1.000		4,906.24

CONTID: C24304
 PCN: 24304-BID
 PROJECT: NHPP0253-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0023

Page 4
 ESTIMATE RUN 10/26/2023
 15:08:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	604-00505	Inlet Type D (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,441.69000	1.000		6,441.69
0120	604-16005	Inlet Type 16 (5 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			7,902.37000	4.000		31,609.48
0125	604-16505	Inlet Type 16 (Double) (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			10,689.29000	2.000		21,378.58
0130	604-19105	Inlet Type R L 5 (5 Foot)	7.000	7.000		
			EACH	0.000	0.00	
			8,020.07000	7.000		56,140.49
0135	604-19205	Inlet Type R L 10 (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			11,066.06000	3.000		33,198.18
0140	604-19710	Inlet Special (Trench Drain) (10 Inch Width)	13.000	0.000		
			LF	12.000	5,562.36	
			463.53000	12.000		5,562.36
0145	604-30005	Manhole Slab Base (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,750.87000	1.000		5,750.87
0150	604-30010	Manhole Slab Base (10 Foot)	7.000	7.000		
			EACH	0.000	0.00	
			6,948.17000	7.000		48,637.19
0155	604-30015	Manhole Slab Base (15 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			8,079.22000	3.000		24,237.66
0160	604-30020	Manhole Slab Base (20 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			9,070.78000	0.000		0.00
0165	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	412.500	412.500		
			LF	0.000	0.00	
			45.75000	412.500		18,871.88

CONTID: C24304
 PCN: 24304-BID
 PROJECT: NHPP0253-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0023

Page 5
 ESTIMATE RUN 10/26/2023
 15:08:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	606-00910	*Guardrail Type 9 (Style CA)	208.000	208.000		
			LF	0.000	0.00	
			211.12000	208.000		43,912.96
0175	606-00915	*Guardrail Type 9 (Style CG)	1,080.500	0.000		
			LF	0.000	0.00	
			218.16000	0.000		0.00
0180	606-00920	*Guardrail Type 9 (Style CC)	154.000	0.000		
			LF	0.000	0.00	
			179.23000	0.000		0.00
0185	606-00940	*Guardrail Type 9 (Style CE)	90.000	0.000		
			LF	0.000	0.00	
			475.21000	0.000		0.00
0190	606-00942	*Guardrail Type 9 (Style CGE)	567.000	0.000		
			LF	0.000	0.00	
			498.79000	0.000		0.00
0195	606-01340	*End Anchorage Type 3D	1.000	1.000		
			EACH	0.000	0.00	
			1,694.63000	1.000		1,694.63
0200	606-02003	*End Anchorage (Nonflared)	1.000	1.000		
			EACH	0.000	0.00	
			4,616.76000	1.000		4,616.76
0205	607-53500	*Fence Chain Link (Pedestrian)	125.000	0.000		
			LF	0.000	0.00	
			64.38000	0.000		0.00
0210	608-00000	Concrete Sidewalk	2,427.000	124.420		
			SY	1,681.150	104,147.24	
			61.95000	1,805.570		111,855.06
0215	608-00005	Concrete Sidewalk (Special)	220.000	164.000		
			SY	51.490	3,907.06	
			75.88000	215.490		16,351.38
0220	608-00010	Concrete Curb Ramp	62.000	62.000		
			SY	0.000	0.00	
			163.73000	62.000		10,151.26

CONTID: C24304
 PCN: 24304-BID
 PROJECT: NHPP0253-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0023

Page 6
 ESTIMATE RUN 10/26/2023
 15:08:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	608-00015	*Detectable Warnings	160.000	0.000		
			SF	0.000	0.00	
			103.73000	0.000		0.00
0230	609-21010	*Curb and Gutter Type 2 (Section I-B)	227.000	98.000		
			LF	129.000	3,746.16	
			29.04000	227.000		6,592.08
0235	609-21020	*Curb and Gutter Type 2 (Section II-B)	7,524.000	6,250.500		
			LF	1,178.000	38,650.18	
			32.81000	7,428.500		243,729.09
0240	609-21021	*Curb and Gutter Type 2 (Section II-M)	60.000	60.000		
			LF	0.000	0.00	
			33.36000	60.000		2,001.60
0245	609-24004	*Gutter Type 2 (4 Foot)	35.000	26.000		
			LF	0.000	0.00	
			53.64000	26.000		1,394.64
0250	609-40010	*Curb Type 4 (Section B)	155.000	0.000		
			LF	155.000	6,652.60	
			42.92000	155.000		6,652.60
0255	610-00030	*Median Cover Material (Concrete)	14,833.990	0.000		
			SF	14,833.990	156,795.27	
			10.57000	14,833.990		156,795.27
0260	612-00111	*Delineator (Drivable)(Type I)	0.000	0.000		
			EACH	0.000	0.00	
			43.03000	0.000		0.00
0265	612-00113	*Delineator (Drivable)(Type III)	0.000	0.000		
			EACH	0.000	0.00	
			50.76000	0.000		0.00
0270	612-00260	*Location Marker (Fiber Optic)(Dome)	2.000	0.000		
			EACH	0.000	0.00	
			251.45000	0.000		0.00
0275	613-00100	*1 Inch Electrical Conduit	0.000	0.000		
			LF	0.000	0.00	
			16.05000	0.000		0.00

CONTID: C24304
 PCN: 24304-BID
 PROJECT: NHPP0253-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0023

Page 7
 ESTIMATE RUN 10/26/2023
 15:08:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	613-00206	*2 Inch Electrical Conduit (Bored)	3,762.000	3,762.000		
			LF	0.000	0.00	
			31.03000	3,762.000		116,734.86
0285	613-00306	*3 Inch Electrical Conduit (Bored)	1,987.000	1,987.000		
			LF	0.000	0.00	
			35.31000	1,987.000		70,160.97
0290	613-01200	*2 Inch Electrical Conduit (Plastic)	10,022.500	10,022.500		
			LF	0.000	0.00	
			22.47000	10,022.500		225,205.58
0291	613-01300	3 In Elec Cond (P)	2,193.000	2,193.000		
			LF	0.000	0.00	
			29.00000	2,193.000		63,597.00
0292	613-04100	Elect System Mods (CMO 10)	1.000	0.000		
			L S	1.000	535.00	
			535.00000	1.000		535.00
0295	613-07000	*Pull Box (Special)	1.000	0.000		
			EACH	0.000	0.00	
			2,289.80000	0.000		0.00
0300	613-07001	*Type One Pull Box	15.000	15.000		
			EACH	0.000	0.00	
			888.10000	15.000		13,321.50
0305	613-07002	*Type Two Pull Box	22.000	22.000		
			EACH	0.000	0.00	
			1,070.00000	22.000		23,540.00
0306	613-07002	Type Two Pull Box (CMO 007)	0.000	0.000		
			EACH	0.000	0.00	
			1,070.00000	0.000		0.00
0310	613-07003	*Type Three Pull Box	4.000	4.000		
			EACH	0.000	0.00	
			1,284.00000	4.000		5,136.00
0315	613-07004	*Type Four Pull Box	2.000	1.000		
			EACH	0.000	0.00	
			1,952.75000	1.000		1,952.75

CONTID: C24304
 PCN: 24304-BID
 PROJECT: NHPP0253-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0023

Page 8
 ESTIMATE RUN 10/26/2023
 15:08:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0316	613-07011	Pull Box (11"x18"x12") (CMO 10)	6.000	0.000		
			EACH	0.000	0.00	
			1,070.00000	0.000		0.00
0320	613-07023	*Pull Box (24"x36"x24")	7.000	7.000		
			EACH	0.000	0.00	
			1,952.75000	7.000		13,669.25
0325	613-07040	*Pull Box (30"x48"x24")	2.000	2.000		
			EACH	0.000	0.00	
			2,503.80000	2.000		5,007.60
0330	613-10000	*Wiring	1.000	0.850		
			L S	0.000	0.00	
			187,250.00000	0.850		159,162.50
0331	613-10000	Wiring (Rev 2) (CMO 10)	1.000	0.000		
			L S	0.000	0.00	
			12,315.70000	0.000		0.00
0335	613-13000	*Luminaire (LED) (Special)	16.000	16.000		
			EACH	0.000	0.00	
			2,728.50000	16.000		43,656.00
0340	613-13002	*Luminaire (LED) (2,000 Lumens)	20.000	20.000		
			EACH	0.000	0.00	
			3,022.75000	20.000		60,455.00
0345	613-13014	*Luminaire (LED) (14,000 Lumens)	38.000	38.000		
			EACH	0.000	0.00	
			2,755.25000	38.000		104,699.50
0350	613-34120	*Light Standard Metal (12 Foot)	12.000	12.000		
			EACH	0.000	0.00	
			4,280.00000	12.000		51,360.00
0355	613-34122	*Light Standard Metal (12 Foot) (2-Arm)	2.000	2.000		
			EACH	0.000	0.00	
			4,975.50000	2.000		9,951.00
0360	613-34300	*Light Standard Metal (30 Foot)	16.000	16.000		
			EACH	0.000	0.00	
			4,868.50000	16.000		77,896.00

CONTID: C24304
 PCN: 24304-BID
 PROJECT: NHPP0253-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0023

Page 9
 ESTIMATE RUN 10/26/2023
 15:08:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0365	613-34302	*Light Standard Metal (30 Foot) (2 Arm)	11.000	11.000		
			EACH	0.000	0.00	
			5,590.75000	11.000		61,498.25
0370	613-40000	*Concrete Foundation Pad	3.000	2.000		
			EACH	0.000	0.00	
			3,193.95000	2.000		6,387.90
0375	613-40010	*Light Standard Foundation	41.000	41.000		
			EACH	0.000	0.00	
			1,915.30000	41.000		78,527.30
0380	613-50100	*Lighting Control Center	1.000	1.000		
			EACH	0.000	0.00	
			8,586.75000	1.000		8,586.75
0385	613-50105	*Lighting Control Center (Pedestal Only)	2.000	2.000		
			EACH	-1.000	-8,881.00	
			8,881.00000	1.000		8,881.00
0390	613-50106	*Lighting Control Center (Special)	2.000	1.000		
			EACH	0.000	0.00	
			14,445.00000	1.000		14,445.00
0391	900-00006	Added Item (Dollar)/ Incurred Costs for Lighting Devices LA8, LA9, and LA18 (CMO)	13,054.700	13,054.700		
			DOL	0.000	0.00	
			1.00000	13,054.700		13,054.70
0395	613-50109	*Meter Power Pedestal	0.000	0.000		
			EACH	0.000	0.00	
			2,728.50000	0.000		0.00
0400	613-50350	*Power Transformer	1.000	1.000		
			L S	0.000	0.00	
			37,450.00000	1.000		37,450.00
0405	614-00011	*Sign Panel (Class I)	183.000	135.530		
			SF	0.000	0.00	
			36.44000	135.530		4,938.71
0410	614-00012	*Sign Panel (Class II)	252.000	36.000		
			SF	0.000	0.00	
			34.35000	36.000		1,236.60

CONTID: C24304
 PCN: 24304-BID
 PROJECT: NHPP0253-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0023

Page 10
 ESTIMATE RUN 10/26/2023
 15:08:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0415	614-00013	*Sign Panel (Class III)	352.000	0.000		
			SF	0.000	0.00	
			36.72000	0.000		0.00
0416	614-00037	Sign Panel (Spec) (Front) (CMO 10)	2.000	0.000		
			EACH	0.000	0.00	
			4,103.63000	0.000		0.00
0417	614-00037	Sign Panel (Spec) (Right) (CMO 10)	2.000	0.000		
			EACH	0.000	0.00	
			4,103.63000	0.000		0.00
0418	614-00037	Sign Panel (Spec) (Left) (CMO 10)	2.000	0.000		
			EACH	0.000	0.00	
			4,103.63000	0.000		0.00
0420	614-01512	*Steel Sign Support (2-Inch Round)(Post)	282.000	276.000		
			LF	0.000	0.00	
			14.61000	276.000		4,032.36
0425	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	28.000	26.000		
			EACH	0.000	0.00	
			176.91000	26.000		4,599.66
0430	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	208.000	82.000		
			LF	0.000	0.00	
			28.71000	82.000		2,354.22
0435	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	18.000	6.000		
			EACH	0.000	0.00	
			435.79000	6.000		2,614.74
0440	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			45,934.10000	0.000		0.00
0440		MATERIAL ALLOWANCE 24" Monotube		1.000		
			EACH	0.000	0.00	
			31,600.00000	1.000		31,600.00
0445	614-70024	*1310nm SFP Optic Module	0.000	0.000		
			EACH	0.000	0.00	
			588.50000	0.000		0.00

CONTID: C24304
 PCN: 24304-BID
 PROJECT: NHPP0253-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0023

Page 11
 ESTIMATE RUN 10/26/2023
 15:08:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0446	614-70024	*1310nm SFP Optic Module (CMO 011)	2.000	0.000		
			EACH	0.000	0.00	
			707.27000	0.000		0.00
0450	614-70026	*CWDM Multiplexor Demultiplexor Module	0.000	0.000		
			EACH	0.000	0.00	
			19,260.00000	0.000		0.00
0451	614-70026	*CWDM Multiplexor Demultiplexor Module (CMO 011)	2.000	0.000		
			EACH	0.000	0.00	
			6,503.46000	0.000		0.00
0455	614-70028	*CWDM SFP Optic Module	0.000	0.000		
			EACH	0.000	0.00	
			1,016.50000	0.000		0.00
0456	614-70028	*CWDM SFP Optic Module (CMO 011)	4.000	0.000		
			EACH	0.000	0.00	
			1,304.33000	0.000		0.00
0460	614-70030	*Optical Attenuator	0.000	0.000		
			EACH	0.000	0.00	
			347.75000	0.000		0.00
0461	614-70030	*Optical Attenuator (CMO 011)	6.000	0.000		
			EACH	0.000	0.00	
			186.18000	0.000		0.00
0465	614-70032	*Optical Filter	0.000	0.000		
			EACH	0.000	0.00	
			1,016.50000	0.000		0.00
0466	614-70032	*Optical Filter (CMO 011)	4.000	0.000		
			EACH	0.000	0.00	
			1,078.56000	0.000		0.00
0470	614-72830	*Communications Cabinet	2.000	0.000		
			EACH	0.000	0.00	
			23,914.50000	0.000		0.00
0471	614-72883	Mainline Detection (CMO 10)	2.000	0.000		
			EACH	0.000	0.00	
			54,206.79000	0.000		0.00

CONTID: C24304
 PCN: 24304-BID
 PROJECT: NHPP0253-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0023

Page 12
 ESTIMATE RUN 10/26/2023
 15:08:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0472	614-72894	Emergency Telephone (CMO 10)	3.000	0.000		
			EACH	0.000	0.00	
			8,346.00000	0.000		0.00
0473	614-80000	Flash Beacon (CMO 10)	2.000	0.000		
			EACH	0.000	0.00	
			6,475.25000	0.000		0.00
0475	614-84000	*Traffic Signal Pedestal Pole Steel	2.000	2.000		
			EACH	0.000	0.00	
			3,054.85000	2.000		6,109.70
0480	614-85001	*Impact Attenuator	4.000	0.000		
			EACH	2.000	78,854.14	
			39,427.07000	2.000		78,854.14
0481	614-86800	Uninterrupted Power Supply (CMO 10)	2.000	0.000		
			EACH	0.000	0.00	
			11,689.75000	0.000		0.00
0485	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	0.000	0.000		
			LF	0.000	0.00	
			8.56000	0.000		0.00
0486	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber) (CMO 011)	4,230.000	0.000		
			LF	0.000	0.00	
			8.29000	0.000		0.00
0490	614-87024	*Fiber Optic Termination Panel (24 Fiber)	0.000	0.000		
			EACH	0.000	0.00	
			1,936.70000	0.000		0.00
0491	614-87320	CCTV (CMO 10)	3.000	0.000		
			EACH	0.000	0.00	
			5,954.55000	0.000		0.00
0492	614-87333	CCTV Camera (Traf Surveil) (CMO 10)	4.000	0.000		
			EACH	0.000	0.00	
			5,954.55000	0.000		0.00
0493	614-87692	Ethernet Switch Type II (CMO 10)	2.000	0.000		
			EACH	0.000	0.00	
			5,296.50000	0.000		0.00

CONTID: C24304
 PCN: 24304-BID
 PROJECT: NHPP0253-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0023

ESTIMATE RUN 10/26/2023

15:08:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0494	614-87024	*Fiber Optic Termination Panel (24 Fiber) (CMO 011)	2.000	0.000		
			EACH	0.000	0.00	
			2,118.60000	0.000		0.00
0495	614-87350	*Test Fiber Optic Cable	0.000	0.000		
			L S	0.000	0.00	
			24,610.00000	0.000		0.00
0496	623-00604	4 In Plastic Pipe (Irrig/Sleeve) (CMO 5)	836.000	0.000		
			LF	0.000	0.00	
			34.26000	0.000		0.00
0497	614-87350	*Test Fiber Optic Cable (CMO 011)	1.000	0.000		
			L S	0.000	0.00	
			13,549.41000	0.000		0.00
0500	624-29019	18 Inch Drainage Pipe (Class 9) (Complete In Place)	713.000	713.000		
			LF	0.000	0.00	
			107.36000	713.000		76,547.68
0505	624-29025	24 Inch Drainage Pipe (Class 9) (Complete In Place)	168.000	168.000		
			LF	0.000	0.00	
			139.07000	168.000		23,363.76
0510	624-29037	36 Inch Drainage Pipe (Class 9) (Complete In Place)	972.000	972.000		
			LF	0.000	0.00	
			217.64000	972.000		211,546.08
0515	625-00000	Construction Surveying	1.000	0.783		
			L S	0.000	0.00	
			76,830.70000	0.783		60,158.44
0520	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			444,467.00000	1.000		444,467.00
0525	627-00008	*Modified Epoxy Pavement Marking	77.000	0.000		
			GAL	0.000	0.00	
			372.24000	0.000		0.00
0526	627-00013	Pvmt Mkg Paint (High Build) (CMO 007)	19.830	19.830		
			GAL	0.000	0.00	
			160.50000	19.830		3,182.72

CONTID: C24304
 PCN: 24304-BID
 PROJECT: NHPP0253-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0023

ESTIMATE RUN 10/26/2023

15:08:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0530	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	4.000	0.000		
		SF		0.000	0.00	
			27.59000	0.000		0.00
0535	627-01011	*Preformed Plastic Pavement Marking (Contrast)(Inlaid)	352.000	0.000		
		SF		0.000	0.00	
			27.59000	0.000		0.00
0540	627-30323	*Preformed Plastic Pavement Marking (Word-Symbol)(Type I)(In	0.000	0.000		
		I)(In		0.000	0.00	
		SF		0.000		0.00
			18.76000	0.000		
0541	627-30407	Preform Thermoplastic Pvmt Mkg (WS)(Sp ial) (CMO 007)	255.000	255.000		
		SF		0.000	0.00	
			18.76000	255.000		4,783.80
0545	627-30328	*Preformed Plastic Pavement Marking (XWalk-Stop Line)(Type I	0.000	0.000		
		SF		0.000	0.00	
			12.15000	0.000		0.00
0546	627-30411	Preform Thermoplastic Pvmt Mkg (XS)(Sp Special) (CMO 007)	320.000	140.000		
		SF		0.000	0.00	
			12.15000	140.000		1,701.00
0550	700-70010	F/A Minor Contract Revisions	21,785.320	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0552	700-70016	F/A Fuel Cost Adjustment	9,000.000	3,055.400		
		F A		370.890	370.89	
			1.00000	3,426.290		3,426.29
0555	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0560	700-70023	F/A On-The-Job Trainee	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0561	700-70023	F/A On-The-Job Trainee CMO 02	1,600.000	514.000		
		F A		412.000	4,120.00	
			10.00000	926.000		9,260.00

CONTID: C24304
 PCN: 24304-BID
 PROJECT: NHPP0253-284

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0023

ESTIMATE RUN 10/26/2023

15:08:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0565	700-71000	CMGC Overrun Pool	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0566	900-00014	Added Item (Lump Sum)/ DTR Amenities (CMO 10)	1.000	0.000		
			L S	0.000	0.00	
			28,153.69000	0.000		0.00
0567	900-00007	Added Item (Each)/ Furnish/Install Shelter (CMO 10)	2.000	0.000		
			EACH	0.000	0.00	
			43,334.40000	0.000		0.00
0568	900-00007	Added Item (Each)/ Furnish/Install Canopy Structure (CMO 10)	1.000	0.000		
			EACH	0.000	0.00	
			243,448.30000	0.000		0.00

			CAT 0200	CURRENT AMT	\$ 7,382,877.25 \$	569,453.27 \$ 5,477,953.64

CAT NO0300 STRUCTURES						
0570	304-06004	Aggregate Base Course (Class 6)	640.000	0.000		
			SY	0.000	0.00	
			14.98000	0.000		0.00
0575	515-00400	*Concrete Sealer	640.000	0.000		
			SY	0.000	0.00	
			18.36000	0.000		0.00
0580	601-03000	Concrete Class D	159.800	30.730		
			CY	117.800	50,709.37	
			430.47000	148.530		63,937.71
0585	601-04550	Concrete Class G (Comfort Wall)	142.600	142.600		
			CY	0.000	0.00	
			1,085.53000	142.600		154,796.58
0586	601-03056	Conc CL DF (Comfort Wall)(CMO 009)	142.400	142.400		
			CY	0.000	0.00	
			1,013.53000	142.400		144,326.67
0590	601-40400	*Structural Concrete Stain	2,176.000	2,176.000		
			SY	0.000	0.00	
			12.47000	2,176.000		27,134.72

