

ESTIMATE SUMMARY

CONTID: C24323

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 24323-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 5.0 DAYS

TIME ALLOW:

135 WORK DAYS

I-70 NOISE WALL REPLACEMENT

PERCENT TIME: 3.70

ORIG TIME ALLOW:

135 WORK DAYS

PROJECT NO: PAN0703-483

I-70 NOISE WALL REPLACEMENT FROM TENNYSON TO LOWELL

NAME OF ROAD:

PROJECT COUNTIES: DENVER

CONTRACTOR:

KRAEMER NORTH AMERICA, LLC

PAY PERIOD ENDING 11/25/2021

DATE TIME STARTED 10/25/2021

P.O. BOX 220

DATE LET 08/05/2021

DATE WORK BEGAN 10/25/2021

DATE AWARDED 08/16/2021

DATE TIME STOPPED

DATE CONTRACT EXECUTED 08/31/2021

DATE ACCEPTED

PLAIN WI 53577 (608)546-2311

DATE NOTICE TO PROCEED 10/25/2021

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 4,657,793.98 PARTICIPATING	\$ 13,328.28	\$ 13,328.28
AWARD PROJECT AMT: \$ 3,872,991.27 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 0.29% TOTAL EARNINGS	13,328.28	13,328.28
FUNDS AVAILABLE: \$ 4,644,465.70 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	13,328.28
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-399.85	-399.85
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	12,928.43
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	12,928.43
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 12,928.43

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C24323
 PCN: 24323-BID
 PROJECT: PAN0703-483

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/15/2021

11:10:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*Clearing and Grubbing	1.000	0.000		
			L S	0.000	0.00	
			48,380.31000	0.000		0.00
0010	202-00010	*Removal of Tree	13.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0015	202-00011	*Tree Trimming	11.000	0.000		
			EACH	0.000	0.00	
			350.50000	0.000		0.00
0020	202-00220	*Removal of Asphalt Mat	100.000	0.000		
			SY	0.000	0.00	
			22.50000	0.000		0.00
0025	202-00810	Removal of Ground Sign	2.000	0.000		
			EACH	0.000	0.00	
			74.03000	0.000		0.00
0030	202-00821	Removal of Sign Panel	17.000	0.000		
			EACH	0.000	0.00	
			74.03000	0.000		0.00
0035	202-01000	*Removal of Fence	87.000	0.000		
			LF	0.000	0.00	
			21.45000	0.000		0.00
0040	202-04010	Clean Inlet	5.000	0.000		
			EACH	0.000	0.00	
			447.13000	0.000		0.00
0045	203-00060	*Embankment Material (Complete In Place)	1,179.000	0.000		
			CY	0.000	0.00	
			65.25000	0.000		0.00
0050	203-01597	*Potholing	300.000	0.000		
			HOURL	36.500	7,006.18	
			191.95000	36.500		7,006.18
0055	207-00700	Topsoil (Onsite)	4,195.000	0.000		
			CY	0.000	0.00	
			19.54000	0.000		0.00

CONTID: C24323
 PCN: 24323-BID
 PROJECT: PAN0703-483

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 12/15/2021
 11:10:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	207-00704	Subgrade Soil Preparation	25,168.000	0.000		
			SY	0.000	0.00	
			1.24000	0.000		0.00
0065	208-00002	Erosion Log Type 1 (12 Inch)	100.000	0.000		
			LF	0.000	0.00	
			3.82000	0.000		0.00
0070	208-00013	Erosion Log Type 1 (20 Inch)	2,000.000	0.000		
			LF	0.000	0.00	
			7.29000	0.000		0.00
0075	208-00020	Silt Fence	2,539.000	0.000		
			LF	0.000	0.00	
			1.01000	0.000		0.00
0080	208-00021	Silt Fence (Reinforced)	50.000	0.000		
			LF	0.000	0.00	
			9.05000	0.000		0.00
0085	208-00035	Aggregate Bag	1,000.000	0.000		
			LF	0.000	0.00	
			9.05000	0.000		0.00
0090	208-00046	*Pre-fabricated Concrete Washout Structure (Type 1)	2.000	0.000		
			EACH	0.000	0.00	
			4,478.40000	0.000		0.00
0095	208-00051	Storm Drain Inlet Protection (Type I)	7.000	0.000		
			LF	0.000	0.00	
			9.05000	0.000		0.00
0100	208-00054	Storm Drain Inlet Protection (Type II)	20.000	0.000		
			EACH	0.000	0.00	
			115.68000	0.000		0.00
0105	208-00070	*Vehicle Tracking Pad	4.000	0.000		
			EACH	0.000	0.00	
			2,855.00000	0.000		0.00
0110	208-00071	Maintenance Aggregate (Vehicle Tracking Pad)	50.000	0.000		
			CY	0.000	0.00	
			101.16000	0.000		0.00

CONTID: C24323
 PCN: 24323-BID
 PROJECT: PAN0703-483

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 12/15/2021
 11:10:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	208-00075	Pre-fabricated Vehicle Tracking Pad	4.000	0.000		
			EACH	0.000	0.00	
			2,496.23000	0.000		0.00
0120	208-00103	Removal and Disposal of Sediment (Labor)	200.000	0.000		
			HOOR	0.000	0.00	
			53.85000	0.000		0.00
0125	208-00105	Removal and Disposal of Sediment (Equipment)	200.000	0.000		
			HOOR	0.000	0.00	
			105.75000	0.000		0.00
0130	208-00106	*Sweeping (Sediment Removal)	50.000	0.000		
			HOOR	0.000	0.00	
			183.48000	0.000		0.00
0135	208-00107	Removal of Trash	40.000	0.000		
			HOOR	0.000	0.00	
			63.69000	0.000		0.00
0140	208-00207	Erosion Control Management	135.000	0.000		
			DAY	0.000	0.00	
			265.75000	0.000		0.00
0145	212-00701	Compost (Mechanically Applied)	507.000	0.000		
			CY	0.000	0.00	
			32.19000	0.000		0.00
0150	212-00703	Humate	1,560.000	0.000		
			LB	0.000	0.00	
			0.34000	0.000		0.00
0155	212-00704	Mycorrhizae	63.000	0.000		
			LB	0.000	0.00	
			11.84000	0.000		0.00
0160	212-00705	Elemental Sulfur	468.000	0.000		
			LB	0.000	0.00	
			0.45000	0.000		0.00
0165	212-00706	Seeding (Native) Drill	7.800	0.000		
			ACRE	0.000	0.00	
			844.96000	0.000		0.00

CONTID: C24323
 PCN: 24323-BID
 PROJECT: PAN0703-483

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 12/15/2021
 11:10:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	213-00003	Mulching (Weed Free)	7.800	0.000		
			ACRE	0.000	0.00	
			844.96000	0.000		0.00
0175	213-00061	Mulch Tackifier	1,200.000	0.000		
			LB	0.000	0.00	
			1.86000	0.000		0.00
0180	214-00000	Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			20,520.41000	0.000		0.00
0185	214-00220	Deciduous Tree (2 Inch Caliper)	8.000	0.000		
			EACH	0.000	0.00	
			603.54000	0.000		0.00
0190	216-00101	Soil Retention Blanket (Straw-Coconut) (Photodegradable Clas	5,000.000	0.000		
			SY	0.000	0.00	
			2.06000	0.000		0.00
0195	217-00020	Herbicide Treatment	32.000	0.000		
			HOUR	0.000	0.00	
			145.85000	0.000		0.00
0200	304-06007	*Aggregate Base Course (Class 6)	50.000	0.000		
			CY	0.000	0.00	
			138.95000	0.000		0.00
0205	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	50.000	0.000		
			TON	0.000	0.00	
			467.74000	0.000		0.00
0210	607-11525	Fence (Plastic)	2,150.000	0.000		
			LF	0.000	0.00	
			1.66000	0.000		0.00
0215	607-52900	*Line Post (Chain Link)	9.000	0.000		
			EACH	0.000	0.00	
			224.67000	0.000		0.00
0220	607-52905	*End Post (Chain Link)	7.000	0.000		
			EACH	0.000	0.00	
			531.03000	0.000		0.00

CONTID: C24323
 PCN: 24323-BID
 PROJECT: PAN0703-483

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 12/15/2021
 11:10:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	607-53172	*Fence Chain Link (72 Inch)	113.000	0.000		
			LF	0.000	0.00	
			30.64000	0.000		0.00
0230	607-60212	*12 Foot Gate Single (Chain Link)	3.000	0.000		
			EACH	0.000	0.00	
			1,736.07000	0.000		0.00
0235	614-00011	Sign Panel (Class I)	18.000	0.000		
			SF	0.000	0.00	
			53.44000	0.000		0.00
0240	614-00026	Sign Panel (Class I) (Install Only)	7.000	0.000		
			EACH	0.000	0.00	
			74.03000	0.000		0.00
0245	614-00216	Steel Sign Post (2x2 Inch Tubing)	144.000	0.000		
			LF	0.000	0.00	
			12.72000	0.000		0.00
0250	614-01522	Steel Sign Support (2-Inch Round)(Socket)	12.000	0.000		
			EACH	0.000	0.00	
			212.41000	0.000		0.00
0255	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.030	808.14	
			26,938.07000	0.030		808.14
0260	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			163,171.66000	0.000		0.00
0265	626-01113	*Public Information Management (Tier III)	165.000	0.000		
			DAY	11.000	946.99	
			86.09000	11.000		946.99
0270	630-00000	*Flagging	500.000	0.000		
			HOURL	28.000	1,012.20	
			36.15000	28.000		1,012.20
0275	630-00003	*Uniformed Traffic Control	40.000	0.000		
			HOURL	0.000	0.00	
			130.77000	0.000		0.00

CONTID: C24323
 PCN: 24323-BID
 PROJECT: PAN0703-483

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 12/15/2021
 11:10:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	630-00007	*Traffic Control Inspection	84.000	0.000		
			DAY	0.000	0.00	
			201.18000	0.000		0.00
0285	630-00012	*Traffic Control Management	135.000	0.000		
			DAY	2.000	2,414.16	
			1,207.08000	2.000		2,414.16
0290	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000	0.000		
			EACH	2.000	382.24	
			191.12000	2.000		382.24
0295	630-80341	*Construction Traffic Sign (Panel Size A)	96.000	0.000		
			EACH	0.000	0.00	
			80.47000	0.000		0.00
0300	630-80342	*Construction Traffic Sign (Panel Size B)	74.000	0.000		
			EACH	4.500	407.39	
			90.53000	4.500		407.39
0305	630-80343	*Construction Traffic Sign (Panel Size C)	4.000	0.000		
			EACH	0.000	0.00	
			100.59000	0.000		0.00
0310	630-80355	*Portable Message Sign Panel	8.000	0.000		
			EACH	0.000	0.00	
			9,153.71000	0.000		0.00
0315	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	0.000		
			EACH	0.000	0.00	
			3,621.25000	0.000		0.00
0320	630-80360	*Drum Channelizing Device	200.000	0.000		
			EACH	4.000	140.84	
			35.21000	4.000		140.84
0325	630-80363	*Drum Channelizing Device (With Light) (Flashing)	8.000	0.000		
			EACH	0.000	0.00	
			55.33000	0.000		0.00
0330	630-80370	Barrier (Temporary)	1,400.000	0.000		
			LF	0.000	0.00	
			10.55000	0.000		0.00

CONTID: C24323
 PCN: 24323-BID
 PROJECT: PAN0703-483

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 12/15/2021
 11:10:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	630-80380	*Traffic Cone	150.000	0.000		
			EACH	15.000	150.90	
			10.06000	15.000		150.90
0340	630-80393	*Stackable Vertical Panels	50.000	0.000		
			EACH	0.000	0.00	
			35.21000	0.000		0.00
0345	630-85010	Impact Attenuator (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			1,794.11000	0.000		0.00
0350	630-85020	*Mobile Attenuator	2.000	0.000		
			EACH	0.000	0.00	
			18,000.00000	0.000		0.00
0355	632-00000	Night Work Lighting	1.000	0.000		
			L S	0.000	0.00	
			3,523.64000	0.000		0.00
0360	700-70010	F/A Minor Contract Revisions	700,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0365	700-70016	F/A Fuel Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0370	700-70023	F/A On-The-Job Trainee	19,200.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70111	Project First Program	5,000.000	0.000		
			F A	59.240	59.24	
			1.00000	59.240		59.24
0380	700-70130	F/A Repair	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0385	700-70310	F/A Landscaping	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C24323
 PCN: 24323-BID
 PROJECT: PAN0703-483

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 12/15/2021

ESTIMATE NO: 0001

11:10:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	700-70380	F/A Erosion Control	5,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$ 1,922,166.19 \$	13,328.28 \$ 13,328.28
CAT NO0300 STRUCTURES						
0395	202-00155	*Removal of Wall	5,390.000	0.000		
		LF		0.000	0.00	
			26.93000	0.000		0.00
0400	206-00000	Structure Excavation	73.000	0.000		
		CY		0.000	0.00	
			52.00000	0.000		0.00
0405	503-00036	*Drilled Shaft (36 Inch)	3,300.000	0.000		
		LF		0.000	0.00	
			165.25000	0.000		0.00
0410	601-40400	*Structural Concrete Stain	15,687.000	0.000		
		SY		0.000	0.00	
			8.05000	0.000		0.00
0415	607-15000	Fence Concrete (Sound Barrier)	70,940.000	0.000		
		SF		0.000	0.00	
			26.42000	0.000		0.00

			CAT 0300	CURRENT AMT	\$ 2,694,788.85 \$	0.00 \$ 0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0420	620-00005	Field Office (Special)	1.000	0.000		
		EACH		0.000	0.00	
			32,387.98000	0.000		0.00
0425	620-00012	Field Laboratory (Class 2)	1.000	0.000		
		EACH		0.000	0.00	
			6,757.28000	0.000		0.00
0430	620-00020	Sanitary Facility	1.000	0.000		
		EACH		0.000	0.00	
			1,693.68000	0.000		0.00

			CAT 0400	CURRENT AMT	\$ 40,838.94 \$	0.00 \$ 0.00

		PROJECT TOTAL	CURRENT AMT	\$ 4,657,793.98 \$	13,328.28 \$	13,328.28