

ESTIMATE SUMMARY

-----  
 CONTID: C24395 ESTIMATE NO: 0001 PROG SPEC YR: 2005  
 PCN: 24395-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: TIME CHARGED: 17.5 DAYS TIME ALLOW: 265 WORK DAYS  
 I25 PUEBLO ROUNDABOUT DREW DIX MP104 PERCENT TIME: 6.60 ORIG TIME ALLOW: 265 WORK DAYS

PROJECT NO: IM025A-050  
 I25 PUEBLO ROUNDABOUT DREW DIX MP104

NAME OF ROAD:  
 PROJECT COUNTIES: PUEBLO

CONTRACTOR: SEMA CONSTRUCTION, INC.  
 7353 S. EAGLE STREET  
 CENTENNIAL CO 80112-42 (303)627-2600

PAY PERIOD ENDING	04/25/2023	DATE TIME STARTED	02/22/2023
DATE LET	12/01/2022	DATE WORK BEGAN	03/01/2023
DATE AWARDED	02/02/2023	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	02/22/2023	DATE ACCEPTED	
DATE NOTICE TO PROCEED	02/22/2023		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 11,034,564.86 PARTICIPATING	\$ 154,508.47	\$ 154,508.47
AWARD PROJECT AMT: \$ 10,512,989.35 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 1.40% TOTAL EARNINGS	154,508.47	154,508.47
FUNDS AVAILABLE: \$ 10,880,056.39 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	154,508.47
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-4,635.25	-4,635.25
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	149,873.22
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	149,873.22
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 149,873.22

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/26/2023

ESTIMATE NO: 0001

12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROUNDABOUT ROADWAY						
0005	201-00000	Clearing and Grubbing	0.500	0.000		
			L S	0.000	0.00	
			50,000.00000	0.000		0.00
0010	202-00010	Removal of Tree	13.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0015	202-00019	Removal of Inlet	1.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0020	202-00026	Removal of Slope and Ditch Paving	18.000	0.000		
			SY	0.000	0.00	
			40.00000	0.000		0.00
0025	202-00027	Removal of Riprap	141.000	0.000		
			SY	0.000	0.00	
			22.00000	0.000		0.00
0030	202-00035	Removal of Pipe	343.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0035	202-00090	*Removal of Delineator	6.000	0.000		
			EACH	0.000	0.00	
			11.00000	0.000		0.00
0040	202-00200	Removal of Sidewalk	269.000	0.000		
			SY	7.330	87.96	
			12.00000	7.330		87.96
0045	202-00203	Removal of Curb and Gutter	788.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0050	202-00210	Removal of Concrete Pavement	216.000	0.000		
			SY	0.000	0.00	
			22.00000	0.000		0.00
0055	202-00220	*Removal of Asphalt Mat	8,677.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 05/26/2023  
 12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROUNDABOUT ROADWAY						
0060	202-00250	*Removal of Pavement Marking	67.000	0.000		
			SF	0.000	0.00	
			1.30000	0.000		0.00
0065	202-00700	*Removal of Light Standard	3.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0070	202-00705	Removal of Light Standard Foundation	3.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0075	202-00810	*Removal of Ground Sign	10.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0080	202-00821	Removal of Sign Panel	9.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0085	202-04010	Clean Inlet	8.000	0.000		
			EACH	0.000	0.00	
			520.00000	0.000		0.00
0090	203-00010	*Unclassified Excavation (Complete In Place)	12,723.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
0095	203-00050	Unsuitable Material	100.000	0.000		
			CY	0.000	0.00	
			65.00000	0.000		0.00
0100	203-01500	Blading	20.000	0.000		
			HOURL	0.000	0.00	
			210.00000	0.000		0.00
0105	203-01550	Dozing	20.000	0.000		
			HOURL	0.000	0.00	
			180.00000	0.000		0.00
0110	203-01594	Combination Loader	20.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 05/26/2023  
 12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROUNDABOUT ROADWAY						
0115	207-00700	Topsoil (Onsite)	1,419.000 CY	0.000 0.000	0.00	0.00
			14.00000	0.000		0.00
0120	208-00002	*Erosion Log Type 1 (12 Inch)	3,100.000 LF	0.000 280.000	1,400.00	1,400.00
			5.00000	280.000		1,400.00
0125	208-00035	*Aggregate Bag	83.000 LF	0.000 22.500	180.00	180.00
			8.00000	22.500		180.00
0130	208-00045	Concrete Washout Structure	1.000 EACH	0.000 0.000	0.00	0.00
			860.00000	0.000		0.00
0135	208-00053	*Storm Drain Inlet Protection (Type I) (84 Inch)	8.000 EACH	0.000 0.000	0.00	0.00
			210.00000	0.000		0.00
0140	208-00057	*Storm Drain Inlet Protection (Type I) (144 inch)	1.000 EACH	0.000 0.000	0.00	0.00
			280.00000	0.000		0.00
0145	208-00058	*Storm Drain Inlet Protection (Type I) (204 Inch)	1.000 EACH	0.000 0.000	0.00	0.00
			280.00000	0.000		0.00
0150	208-00075	Pre-fabricated Vehicle Tracking Pad	5.000 EACH	0.000 1.000	16,500.00	16,500.00
			16,500.00000	1.000		16,500.00
0155	208-00103	Removal and Disposal of Sediment (Labor)	20.000 HOUR	0.000 0.000	0.00	0.00
			44.00000	0.000		0.00
0160	208-00105	Removal and Disposal of Sediment (Equipment)	20.000 HOUR	0.000 0.000	0.00	0.00
			150.00000	0.000		0.00
0165	208-00106	Sweeping (Sediment Removal)	25.000 HOUR	0.000 0.000	0.00	0.00
			180.00000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 05/26/2023  
 12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROUNDABOUT ROADWAY						
0170	208-00107	Removal of Trash	25.000	0.000		
			HOOR	1.000	90.00	
			90.00000	1.000		90.00
0175	208-00207	Erosion Control Management	30.000	0.000		
			DAY	1.000	450.00	
			450.00000	1.000		450.00
0180	208-00400	Water Control	0.500	0.000		
			L S	0.000	0.00	
			100,000.00000	0.000		0.00
0185	210-00750	*Reset Light Standard	2.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0190	210-00810	*Reset Ground Sign	10.000	0.000		
			EACH	0.000	0.00	
			370.00000	0.000		0.00
0195	210-04010	Adjust Manhole	2.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0200	212-00700	*Organic Fertilizer	1,012.000	0.000		
			LB	0.000	0.00	
			0.95000	0.000		0.00
0205	212-00701	*Compost (Mechanically Applied)	178.000	0.000		
			CY	0.000	0.00	
			93.00000	0.000		0.00
0210	212-00702	*Biotic Soil Amendments (Hydraulically Applied)	9,555.000	0.000		
			LB	0.000	0.00	
			1.40000	0.000		0.00
0215	212-00703	*Humate	425.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0220	212-00704	*Mycorrhizae	24.000	0.000		
			LB	0.000	0.00	
			17.00000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 05/26/2023  
 12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROUNDABOUT ROADWAY						
0225	212-00706	*Seeding (Native) Drill	2.730	0.000		
			ACRE	0.000	0.00	
			1,800.00000	0.000		0.00
0230	212-00708	*Seeding (Native) Broadcast	0.100	0.000		
			ACRE	0.000	0.00	
			2,432.70000	0.000		0.00
0235	213-00002	*Mulching (Weed Free Hay)	2.730	0.000		
			ACRE	0.000	0.00	
			1,100.00000	0.000		0.00
0240	213-00061	*Mulch Tackifier	546.000	0.000		
			LB	0.000	0.00	
			3.40000	0.000		0.00
0245	213-00705	Landscape Boulder (Special)	130.000	0.000		
			EACH	54.000	7,020.00	
			130.00000	54.000		7,020.00
0250	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	2,268.000	0.000		
			SY	0.000	0.00	
			2.80000	0.000		0.00
0255	240-00000	*Wildlife Biologist	4.000	0.000		
			HOURL	1.750	227.50	
			130.00000	1.750		227.50
0260	304-06007	Aggregate Base Course (Class 6)	1,880.000	0.000		
			CY	0.000	0.00	
			55.00000	0.000		0.00
0265	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	10.000	0.000		
			TON	0.000	0.00	
			430.00000	0.000		0.00
0270	403-34721	Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	3,329.000	0.000		
			TON	0.000	0.00	
			160.00000	0.000		0.00
0275	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	760.000	0.000		
			TON	0.000	0.00	
			170.00000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7  
 ESTIMATE RUN 05/26/2023  
 12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROUNDABOUT ROADWAY						
0280	411-10255	Emulsified Asphalt (Slow-Setting)	1,076.000	0.000		
			GAL	0.000	0.00	
			5.50000	0.000		0.00
0285	412-01000	*Concrete Pavement (10 Inch)	282.000	0.000		
			SY	0.000	0.00	
			240.00000	0.000		0.00
0290	412-01020	*Concrete Pavement (10 Inch) (Fast Track)	556.000	0.000		
			SY	0.000	0.00	
			250.00000	0.000		0.00
0295	607-11525	*Fence (Plastic)	500.000	0.000		
			LF	0.000	0.00	
			4.10000	0.000		0.00
0300	607-60114	14 Foot Gate	1.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0305	608-00000	*Concrete Sidewalk	439.000	0.000		
			SY	0.000	0.00	
			75.00000	0.000		0.00
0310	608-00010	*Concrete Curb Ramp	105.000	0.000		
			SY	0.000	0.00	
			200.00000	0.000		0.00
0315	609-21010	*Curb and Gutter Type 2 (Section I-B)	1,149.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0320	609-21011	*Curb and Gutter Type 2 (Section I-M)	634.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0325	609-21020	*Curb and Gutter Type 2 (Section II-B)	1,469.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0330	609-21021	*Curb and Gutter Type 2 (Section II-M)	108.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8  
 ESTIMATE RUN 05/26/2023  
 12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROUNDABOUT ROADWAY						
0335	609-21900	*Curb and Gutter Type 2 (Special)	384.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
0340	609-24006	*Gutter Type 2 (6 Foot)	109.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0345	610-00030	*Median Cover Material (Concrete)	11,091.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
0350	610-00055	Median Cover Material (Stone)	1,504.000	0.000		
			SF	0.000	0.00	
			4.70000	0.000		0.00
0355	610-00110	*Median Edging	263.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0360	612-00001	*Delineator (Type I)	10.000	0.000		
			EACH	0.000	0.00	
			28.00000	0.000		0.00
0365	613-00306	*3 Inch Electrical Conduit (Bored)	1,500.000	0.000		
			LF	0.000	0.00	
			26.00000	0.000		0.00
0370	613-01200	*2 Inch Electrical Conduit (Plastic)	1,100.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0375	613-07001	*Type One Pull Box	5.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0380	613-07002	*Type Two Pull Box	11.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0385	613-10000	*Wiring	0.500	0.000		
			L S	0.000	0.00	
			50,000.00000	0.000		0.00



CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9  
 ESTIMATE RUN 05/26/2023  
 12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROUNDABOUT ROADWAY						
0390	613-13010	*Luminaire(LED)(10,000 Lumens)	13.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0395	613-30300	*Light Standard Aluminum (30 Foot)	13.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
0400	613-40000	*Concrete Foundation Pad	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0405	613-40010	*Light Standard Foundation	15.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00
0410	613-40020	*Transformer Base Aluminum	13.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0415	613-50106	*Lighting Control Center (Special)	1.000	0.000		
			EACH	0.000	0.00	
			21,200.00000	0.000		0.00
0420	614-00011	*Sign Panel (Class I)	136.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
0425	614-00012	*Sign Panel (Class II)	162.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
0430	614-00035	*Sign Panel (Special)	8.000	0.000		
			SF	0.000	0.00	
			34.00000	0.000		0.00
0435	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	37.000	0.000		
			EACH	0.000	0.00	
			590.00000	0.000		0.00
0440	621-00450	Detour Pavement	7,070.000	0.000		
			SY	0.000	0.00	
			72.00000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10  
 ESTIMATE RUN 05/26/2023  
 12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROUNDABOUT ROADWAY						
0445	625-00000	Construction Surveying	0.400	0.000		
			L S	0.172	39,560.00	
			230,000.00000	0.172		39,560.00
0450	626-00000	*Mobilization	0.400	0.000		
			L S	0.000	0.00	
			1,000,000.00000	0.000		0.00
0455	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	32.000	0.000		
			GAL	0.000	0.00	
			160.00000	0.000		0.00
0460	627-00013	*Pavement Marking Paint (High Build)	96.000	0.000		
			GAL	0.000	0.00	
			91.00000	0.000		0.00
0465	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe	424.000	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
0470	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	260.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00
0475	630-00000	*Flagging	900.000	0.000		
			HOUR	0.000	0.00	
			35.00000	0.000		0.00
0480	630-00007	*Traffic Control Inspection	59.000	0.000		
			DAY	5.000	800.00	
			160.00000	5.000		800.00
0485	630-00012	*Traffic Control Management	133.000	0.000		
			DAY	4.000	4,800.00	
			1,200.00000	4.000		4,800.00
0490	630-00040	Traffic Incident Management Plan Development	1.000	0.000		
			L S	0.000	0.00	
			4,300.00000	0.000		0.00
0495	630-00041	Traffic Incident Management Plan Implementation	12.000	0.000		
			MON	0.000	0.00	
			1,100.00000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11  
 ESTIMATE RUN 05/26/2023  
 12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROUNDABOUT ROADWAY						
0500	630-80001	*Flashing Beacon (Portable)	4.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0505	630-80335	*Barricade (Type 3 M-A) (Temporary)	20.000	0.000		
			EACH	0.000	0.00	
			320.00000	0.000		0.00
0510	630-80341	*Construction Traffic Sign (Panel Size A)	81.000	0.000		
			EACH	4.500	292.50	
			65.00000	4.500		292.50
0515	630-80342	*Construction Traffic Sign (Panel Size B)	18.000	0.000		
			EACH	2.000	170.00	
			85.00000	2.000		170.00
0520	630-80360	*Drum Channelizing Device	50.000	0.000		
			EACH	25.000	1,325.00	
			53.00000	25.000		1,325.00
0525	630-80363	*Drum Channelizing Device (With Light) (Flashing)	10.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0530	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	25.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0535	630-80370	Barrier (Temporary)	300.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0540	630-80380	*Traffic Cone	56.000	0.000		
			EACH	1.000	15.00	
			15.00000	1.000		15.00
0545	630-85010	*Impact Attenuator (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0550	632-00000	Night Work Lighting	1.000	0.000		
			L S	0.000	0.00	
			38,900.00000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12  
 ESTIMATE RUN 05/26/2023  
 12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROUNDABOUT ROADWAY						
0555	700-70010	F/A Minor Contract Revisions	400,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0560	700-70012	F/A Asphalt Pavement Incentive	7,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0565	700-70013	F/A Concrete Pavement Incentive	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0570	700-70016	F/A Fuel Cost Adjustment	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0575	700-70019	F/A Asphalt Cement Cost Adjustment	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0580	700-70023	F/A On-The-Job Trainee	16,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0585	700-70082	F/A Furnish & Install Electrical Service	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0590	700-70100	F/A Relocate Utilities	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0595	700-70111	Project First Program	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0600	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1530	203-01597	*Potholing	7.500	0.000		
			HOURL	7.500	2,374.88	
			316.65000	7.500		2,374.88

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/26/2023

ESTIMATE NO: 0001

12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROUNDABOUT ROADWAY						
1535	240-00010	Rem of Nests	1.500	0.000		
			HOOR	1.500	200.63	
			133.75000	1.500		200.63
-----						
			CAT 0200	CURRENT AMT	\$ 4,323,529.88 \$	75,493.47 \$ 75,493.47
CAT NO0201 EAST FRONTAGE ROADWAY						
0605	201-00000	Clearing and Grubbing	0.500	0.000		
			L S	0.000	0.00	
			50,000.00000	0.000		0.00
0610	202-00010	Removal of Tree	10.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0615	202-00026	Removal of Slope and Ditch Paving	188.000	0.000		
			SY	0.000	0.00	
			40.00000	0.000		0.00
0620	202-00155	Removal of Wall	31.000	0.000		
			LF	0.000	0.00	
			180.00000	0.000		0.00
0625	202-00200	Removal of Sidewalk	109.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
0630	202-00203	Removal of Curb and Gutter	114.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0635	202-00220	*Removal of Asphalt Mat	515.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0640	202-00240	*Removal of Asphalt Mat (Planing)	2,492.000	0.000		
			SY	0.000	0.00	
			3.60000	0.000		0.00
0645	202-00250	*Removal of Pavement Marking	1,490.000	0.000		
			SF	0.000	0.00	
			1.30000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 05/26/2023

12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 EAST FRONTAGE ROADWAY						
0650	202-00503	Removal of Portions of Present Structure	11.000	0.000		
			SY	0.000	0.00	
			520.00000	0.000		0.00
0655	202-00705	Removal of Light Standard Foundation	1.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0660	202-00810	Removal of Ground Sign	2.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0665	202-00821	*Removal of Sign Panel	3.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0670	202-01000	Removal of Fence	46.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
0675	202-01130	*Removal of Guardrail Type 3	254.000	0.000		
			LF	0.000	0.00	
			7.50000	0.000		0.00
0680	202-01170	Removal of Guardrail Type 7	252.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0685	202-01300	*Removal of End Anchorage	3.000	0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
0690	202-04010	Clean Inlet	8.000	0.000		
			EACH	0.000	0.00	
			520.00000	0.000		0.00
0695	203-00010	*Unclassified Excavation (Complete In Place)	4,042.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
0700	203-01500	Blading	20.000	0.000		
			HOURL	0.000	0.00	
			210.00000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 05/26/2023

12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 EAST FRONTAGE ROADWAY						
0705	203-01550	Dozing	20.000	0.000		
			20.000000	0.000	0.00	0.00
			180.000000	0.000		0.00
0710	203-01594	Combination Loader	20.000	0.000		
			20.000000	0.000	0.00	0.00
			150.000000	0.000		0.00
0715	207-00700	Topsoil (Onsite)	1,604.000	0.000		
			1,604.000000	0.000	0.00	0.00
			14.000000	0.000		0.00
0720	207-00704	Subgrade Soil Preparation	12,100.000	0.000		
			12,100.000000	0.000	0.00	0.00
			0.400000	0.000		0.00
0725	208-00002	*Erosion Log Type 1 (12 Inch)	3,060.000	0.000		
			3,060.000000	1,415.000	7,075.00	7,075.00
			5.000000	1,415.000		7,075.00
0730	208-00020	*Silt Fence	870.000	0.000		
			870.000000	0.000	0.00	0.00
			1.600000	0.000		0.00
0735	208-00035	*Aggregate Bag	36.000	0.000		
			36.000000	0.000	0.00	0.00
			8.000000	0.000		0.00
0740	208-00041	Rock Check Dam	2.000	0.000		
			2.000000	0.000	0.00	0.00
			980.000000	0.000		0.00
0745	208-00045	Concrete Washout Structure	2.000	0.000		
			2.000000	0.000	0.00	0.00
			860.000000	0.000		0.00
0750	208-00054	*Storm Drain Inlet Protection (Type II)	4.000	0.000		
			4.000000	0.000	0.00	0.00
			200.000000	0.000		0.00
0755	208-00056	*Storm Drain Inlet Protection (Type III)	4.000	0.000		
			4.000000	0.000	0.00	0.00
			140.000000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 05/26/2023

12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 EAST FRONTAGE ROADWAY						
0760	208-00075	Pre-fabricated Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			16,500.00000	0.000		0.00
0765	208-00103	Removal and Disposal of Sediment (Labor)	20.000	0.000		
			HOOR	0.000	0.00	
			44.00000	0.000		0.00
0770	208-00105	Removal and Disposal of Sediment (Equipment)	20.000	0.000		
			HOOR	0.000	0.00	
			150.00000	0.000		0.00
0775	208-00106	Sweeping (Sediment Removal)	25.000	0.000		
			HOOR	0.000	0.00	
			180.00000	0.000		0.00
0780	208-00107	Removal of Trash	25.000	0.000		
			HOOR	1.000	90.00	
			90.00000	1.000		90.00
0785	208-00207	Erosion Control Management	30.000	0.000		
			DAY	0.000	0.00	
			450.00000	0.000		0.00
0790	208-00301	Temporary Diversion	300.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00
0795	208-00400	Water Control	0.500	0.000		
			L S	0.000	0.00	
			100,000.00000	0.000		0.00
0800	212-00009	*Seeding (Temporary)	1.400	0.000		
			ACRE	0.000	0.00	
			1,700.00000	0.000		0.00
0805	212-00700	*Organic Fertilizer	1,000.000	0.000		
			LB	0.000	0.00	
			0.95000	0.000		0.00
0810	212-00701	*Compost (Mechanically Applied)	182.000	0.000		
			CY	0.000	0.00	
			93.00000	0.000		0.00



CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17  
 ESTIMATE RUN 05/26/2023  
 12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 EAST FRONTAGE ROADWAY						
0815	212-00702	*Biotic Soil Amendments (Hydraulically Applied)	9,800.000	0.000		
			LB	0.000	0.00	
			1.40000	0.000		0.00
0820	212-00703	*Humate	420.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0825	212-00704	*Mycorrhizae	22.000	0.000		
			LB	0.000	0.00	
			17.00000	0.000		0.00
0830	212-00706	*Seeding (Native) Drill	2.500	0.000		
			ACRE	0.000	0.00	
			1,800.00000	0.000		0.00
0835	212-00707	*Seeding (Native) Hydraulic	0.300	0.000		
			ACRE	0.000	0.00	
			3,880.60000	0.000		0.00
0840	213-00002	*Mulching (Weed Free Hay)	2.500	0.000		
			ACRE	0.000	0.00	
			1,100.00000	0.000		0.00
0845	213-00061	*Mulch Tackifier	500.000	0.000		
			LB	0.000	0.00	
			3.40000	0.000		0.00
0850	213-00150	*Bonded Fiber Matrix	1.400	0.000		
			ACRE	0.000	0.00	
			4,300.00000	0.000		0.00
0855	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	1,610.000	0.000		
			SY	0.000	0.00	
			2.80000	0.000		0.00
0860	217-00000	*Herbicide Treatment	13,552.000	0.000		
			SY	0.000	0.00	
			0.50000	0.000		0.00
0865	240-00000	*Wildlife Biologist	4.000	0.000		
			HOURL	1.750	227.50	
			130.00000	1.750		227.50

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 05/26/2023

12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 EAST FRONTAGE ROADWAY						
0870	304-06007	Aggregate Base Course (Class 6)	1,563.000 CY	0.000 0.000	0.00	0.00
			55.00000	0.000		0.00
0875	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	25.000 TON	0.000 0.000	0.00	0.00
			430.00000	0.000		0.00
0880	403-34721	Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	1,333.000 TON	0.000 0.000	0.00	0.00
			160.00000	0.000		0.00
0885	403-34771	Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	622.000 TON	0.000 0.000	0.00	0.00
			160.00000	0.000		0.00
0890	411-10255	Emulsified Asphalt (Slow-Setting)	616.000 GAL	0.000 0.000	0.00	0.00
			5.50000	0.000		0.00
0895	507-00000	Concrete Slope and Ditch Paving	37.000 CY	0.000 0.000	0.00	0.00
			1,600.00000	0.000		0.00
0900	507-00550	*Concrete Lined Ditch	81.000 LF	0.000 0.000	0.00	0.00
			150.00000	0.000		0.00
0905	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	1,681.000 LF	0.000 0.000	0.00	0.00
			40.00000	0.000		0.00
0910	606-00305	*Guardrail Type 3 (Special) (Thriebeam)	7.000 LF	0.000 0.000	0.00	0.00
			79.00000	0.000		0.00
0915	606-01340	*End Anchorage Type 3D	4.000 EACH	0.000 0.000	0.00	0.00
			1,300.00000	0.000		0.00
0920	606-01370	*Transition Type 3G	3.000 EACH	0.000 0.000	0.00	0.00
			3,900.00000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19  
 ESTIMATE RUN 05/26/2023  
 12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 EAST FRONTAGE ROADWAY						
0925	606-01380	*Transition Type 3H	2.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0930	606-02003	*End Anchorage (Nonflared)	4.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
0935	607-11525	*Fence (Plastic)	500.000	0.000		
			LF	0.000	0.00	
			4.10000	0.000		0.00
0940	608-00000	*Concrete Sidewalk	111.000	0.000		
			SY	0.000	0.00	
			75.00000	0.000		0.00
0945	608-00010	*Concrete Curb Ramp	48.000	0.000		
			SY	0.000	0.00	
			200.00000	0.000		0.00
0950	609-21020	*Curb and Gutter Type 2 (Section II-B)	490.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0955	609-60011	Curb Type 6 (Section M)	531.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0960	613-00100	*1 Inch Electrical Conduit	340.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0965	613-00206	*2 Inch Electrical Conduit (Bored)	320.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0970	613-01100	*1 Inch Electrical Conduit (Plastic)	40.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0975	613-07001	*Type One Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 05/26/2023

12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 EAST FRONTAGE ROADWAY						
0980	613-10000	*Wiring	0.500	0.000		
			L S	0.000	0.00	
			50,000.00000	0.000		0.00
0985	613-13012	*Luminaire (LED) (12,000 Lumens)	2.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0990	613-15000	*Floodlight	8.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0995	613-30300	*Light Standard Aluminum (30 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
1000	613-40010	*Light Standard Foundation	2.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00
1005	614-00011	*Sign Panel (Class I)	19.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
1010	614-00012	*Sign Panel (Class II)	132.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
1015	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	8.000	0.000		
			EACH	0.000	0.00	
			590.00000	0.000		0.00
1020	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase	2.000	0.000		
			EACH	0.000	0.00	
			640.00000	0.000		0.00
1025	625-00000	Construction Surveying	0.600	0.000		
			L S	0.172	39,560.00	
			230,000.00000	0.172		39,560.00
1030	626-00000	*Mobilization	0.600	0.000		
			L S	0.000	0.00	
			1,000,000.00000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 21  
 ESTIMATE RUN 05/26/2023  
 12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 EAST FRONTAGE ROADWAY						
1035	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	39.000	0.000		
			GAL	0.000	0.00	
			160.00000	0.000		0.00
1040	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe	232.000	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
1045	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	652.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00
1050	630-00000	*Flagging	200.000	0.000		
			HOUR	0.000	0.00	
			35.00000	0.000		0.00
1055	630-00007	*Traffic Control Inspection	59.000	0.000		
			DAY	5.000	800.00	
			160.00000	5.000		800.00
1060	630-00012	*Traffic Control Management	132.000	0.000		
			DAY	3.000	3,600.00	
			1,200.00000	3.000		3,600.00
1065	630-80001	*Flashing Beacon (Portable)	8.000	0.000		
			EACH	1.000	1,100.00	
			1,100.00000	1.000		1,100.00
1070	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000	0.000		
			EACH	0.500	160.00	
			320.00000	0.500		160.00
1075	630-80341	*Construction Traffic Sign (Panel Size A)	25.000	0.000		
			EACH	3.500	227.50	
			65.00000	3.500		227.50
1080	630-80342	*Construction Traffic Sign (Panel Size B)	40.000	0.000		
			EACH	7.500	637.50	
			85.00000	7.500		637.50
1085	630-80343	*Construction Traffic Sign (Panel Size C)	4.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/26/2023

ESTIMATE NO: 0001

12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 EAST FRONTAGE ROADWAY						
1090	630-80350	*Vertical Panel	100.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
1095	630-80355	*Portable Message Sign Panel	4.000	0.000		
			EACH	2.000	20,000.00	
			10,000.00000	2.000		20,000.00
1100	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
1105	630-80360	*Drum Channelizing Device	200.000	0.000		
			EACH	10.000	530.00	
			53.00000	10.000		530.00
1110	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	50.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
1115	630-80370	Barrier (Temporary)	2,200.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
1120	630-80380	*Traffic Cone	100.000	0.000		
			EACH	0.500	7.50	
			15.00000	0.500		7.50
1125	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	6.000	0.000		
			EACH	0.000	0.00	
			4,900.00000	0.000		0.00
1130	630-85041	*Mobile Attenuator	20.000	0.000		
			DAY	0.000	0.00	
			1,500.00000	0.000		0.00
-----						
			CAT 0201	CURRENT AMT	\$ 2,404,829.38 \$	74,015.00 \$ 74,015.00
-----						
CAT NO0202 ROUNDABOUT DRAINAGE						
1135	206-00510	Filter Material (Class A)	17.000	0.000		
			CY	0.000	0.00	
			140.00000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 05/26/2023

12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0202 ROUNDABOUT DRAINAGE						
1140	210-04015	Modify Manhole	1.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00
1145	210-04020	Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			4,900.00000	0.000		0.00
1150	506-00030	Grouted Riprap	67.000	0.000		
			CY	0.000	0.00	
			230.00000	0.000		0.00
1155	506-00212	Riprap (12 Inch)	26.000	0.000		
			CY	0.000	0.00	
			190.00000	0.000		0.00
1160	506-00218	Riprap (18 Inch)	48.000	0.000		
			CY	0.000	0.00	
			73.00000	0.000		0.00
1165	507-00000	Concrete Slope and Ditch Paving	18.000	0.000		
			CY	0.000	0.00	
			1,600.00000	0.000		0.00
1170	601-03000	Concrete Class D	8.000	0.000		
			CY	0.000	0.00	
			1,200.00000	0.000		0.00
1175	602-00000	*Reinforcing Steel	482.000	0.000		
			LB	0.000	0.00	
			1.80000	0.000		0.00
1180	604-19105	Inlet Type R L 5 (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			9,100.00000	0.000		0.00
1185	604-19110	Inlet Type R L 5 (10 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			10,500.00000	0.000		0.00
1190	604-19210	Inlet Type R L 10 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			14,600.00000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/26/2023

ESTIMATE NO: 0001

12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
-----							
CAT NO0202 ROUNDABOUT DRAINAGE							
1195	604-19305	Inlet Type R L 15 (5 Foot)	1.000	0.000			
			EACH	0.000	0.00		
			18,400.00000	0.000		0.00	
1200	604-30010	Manhole Slab Base (10 Foot)	3.000	0.000			
			EACH	0.000	0.00		
			7,900.00000	0.000		0.00	
1205	624-25031	30 Inch Drainage Pipe (Class 5) (Complete In Place)	112.000	0.000			
			LF	0.000	0.00		
			180.00000	0.000		0.00	
1210	624-30019	18 Inch Drainage Pipe (Class 10) (Complete In Place)	208.000	0.000			
			LF	0.000	0.00		
			160.00000	0.000		0.00	
1215	624-30025	24 Inch Drainage Pipe (Class 10) (Complete In Place)	125.000	0.000			
			LF	0.000	0.00		
			220.00000	0.000		0.00	
1220	624-30031	30 Inch Drainage Pipe (Class 10) (Complete In Place)	151.000	0.000			
			LF	0.000	0.00		
			260.00000	0.000		0.00	
1225	624-30055	*54 Inch Drainage Pipe (Class 10) (Complete In Place)	429.000	0.000			
			LF	0.000	0.00		
			440.00000	0.000		0.00	
			-----				
			CAT 0202	CURRENT AMT \$	499,361.60 \$	0.00 \$	
						0.00	
CAT NO0203 EAST FRONTAGE DRAINAGE							
1230	202-00035	Removal of Pipe	18.000	0.000			
			LF	0.000	0.00		
			32.00000	0.000		0.00	
1235	202-00037	Removal of End Section	1.000	0.000			
			EACH	0.000	0.00		
			300.00000	0.000		0.00	
1240	202-00500	Removal of Portions of Present Structure	2.000	0.000			
			EACH	0.000	0.00		
			10,000.00000	0.000		0.00	



CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 05/26/2023

12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0203 EAST FRONTAGE DRAINAGE						
1245	203-00010	*Unclassified Excavation (Complete In Place)	2,284.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
1250	206-00000	Structure Excavation	1,038.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00
1255	206-00100	Structure Backfill (Class 1)	134.000	0.000		
			CY	0.000	0.00	
			60.00000	0.000		0.00
1260	206-00510	Filter Material (Class A)	89.000	0.000		
			CY	0.000	0.00	
			140.00000	0.000		0.00
1265	210-04020	Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			4,900.00000	0.000		0.00
1270	506-00209	Riprap (9 Inch)	3.000	0.000		
			CY	0.000	0.00	
			180.00000	0.000		0.00
1275	506-00218	Riprap (18 Inch)	528.000	0.000		
			CY	0.000	0.00	
			73.00000	0.000		0.00
1280	513-00690	Bridge Drain (Special)	2.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
1285	601-03030	*Concrete Class D (Box Culvert)	66.000	0.000		
			CY	0.000	0.00	
			1,700.00000	0.000		0.00
1290	602-00000	*Reinforcing Steel	15,640.000	0.000		
			LB	0.000	0.00	
			1.80000	0.000		0.00
1295	603-30018	18 Inch Steel End Section	1.000	0.000		
			EACH	0.000	0.00	
			430.00000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/26/2023

ESTIMATE NO: 0001

12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0203 EAST FRONTAGE DRAINAGE						
1300	603-50018	18 Inch Plastic Pipe	27.000	0.000		
		LF		0.000	0.00	
			210.00000	0.000		0.00
1305	604-00310	Inlet Type C (10 Foot)	1.000	0.000		
		EACH		0.000	0.00	
			8,000.00000	0.000		0.00
1310	604-16005	Inlet Type 16 (5 Foot)	2.000	0.000		
		EACH		0.000	0.00	
			10,200.00000	0.000		0.00
1315	604-16605	Inlet Type 16 (Triple) (5 Foot)	1.000	0.000		
		EACH		0.000	0.00	
			22,900.00000	0.000		0.00
1320	604-25005	Vane Grate Inlet (5 Foot)	2.000	0.000		
		EACH		0.000	0.00	
			8,800.00000	0.000		0.00
1325	604-30010	Manhole Slab Base (10 Foot)	1.000	0.000		
		EACH		0.000	0.00	
			7,900.00000	0.000		0.00
1330	609-60011	Curb Type 6 (Section M)	32.000	0.000		
		LF		0.000	0.00	
			21.00000	0.000		0.00
1335	615-00030	Embankment Protector Type 3	1.000	0.000		
		EACH		0.000	0.00	
			990.00000	0.000		0.00
1340	624-30018	18 Inch Drainage Pipe (Class 10)	288.000	0.000		
		LF		0.000	0.00	
			140.00000	0.000		0.00
-----						
		CAT 0203	CURRENT AMT \$	456,024.00 \$	0.00 \$	0.00
-----						
CAT NO0204 EAST FRONTAGE WALLS						
1345	206-00000	Structure Excavation	600.000	0.000		
		CY		0.000	0.00	
			35.00000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 27  
 ESTIMATE RUN 05/26/2023  
 12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0204 EAST FRONTAGE WALLS						
1350	206-00100	Structure Backfill (Class 1)	1,850.000	0.000		
			CY	0.000	0.00	
			60.00000	0.000		0.00
1355	206-00200	Structure Backfill (Class 2)	300.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
1360	206-00360	Mechanical Reinforcement of Soil	960.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
1365	420-00000	Geomembrane	525.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
1370	504-04420	Precast Panel Facing	2,825.000	0.000		
			SF	0.000	0.00	
			79.00000	0.000		0.00
1375	601-03050	*Concrete Class D (Wall)	25.000	0.000		
			CY	0.000	0.00	
			3,000.00000	0.000		0.00
1380	601-40400	*Structural Concrete Stain	315.000	0.000		
			SY	0.000	0.00	
			13.00000	0.000		0.00
1385	602-00020	*Reinforcing Steel (Epoxy Coated)	11,500.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
1390	607-53137	Fence Chain Link (Special) (36 Inch)	245.000	0.000		
			LF	0.000	0.00	
			77.00000	0.000		0.00
-----						
			CAT 0204	CURRENT AMT \$	516,535.00 \$	0.00 \$
						0.00
-----						
CAT NO0300 EAST FRONTAGE BRIDGE K-18-HC						
1395	206-00000	Structure Excavation	245.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 28  
 ESTIMATE RUN 05/26/2023  
 12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 EAST FRONTAGE BRIDGE K-18-HC						
1400	206-00100	Structure Backfill (Class 1)	250.000	0.000		
			CY	0.000	0.00	
			60.00000	0.000		0.00
1405	206-00200	Structure Backfill (Class 2)	30.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
1410	206-00360	Mechanical Reinforcement of Soil	460.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
1415	403-34771	Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	182.000	0.000		
			TON	0.000	0.00	
			160.00000	0.000		0.00
1420	502-00460	Pile Tip	4.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
1425	502-00500	Complete Joint Penetration (CJP) Splice	4.000	0.000		
			EACH	0.000	0.00	
			310.00000	0.000		0.00
1430	502-02010	Dynamic Pile Test	1.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
1435	502-14117	Steel Piling (HP 14x117)	110.000	0.000		
			LF	0.000	0.00	
			290.00000	0.000		0.00
1440	503-00030	*Drilled Shaft (30 Inch)	141.000	0.000		
			LF	0.000	0.00	
			450.00000	0.000		0.00
1445	503-00072	*Drilled Shaft (72 Inch)	122.000	0.000		
			LF	0.000	0.00	
			1,600.00000	0.000		0.00
1450	503-00310	*Crosshole Sonic Logging Testing	6.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 29  
 ESTIMATE RUN 05/26/2023  
 12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 EAST FRONTAGE BRIDGE K-18-HC						
1455	506-00209	Riprap (9 Inch)	30.000	0.000		
			CY	0.000	0.00	
			180.00000	0.000		0.00
1460	513-00690	Bridge Drain (Special)	2.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
1465	515-00120	*Waterproofing (Membrane)	1,100.000	0.000		
			SY	0.000	0.00	
			25.00000	0.000		0.00
1470	518-01004	Bridge Expansion Device (0-4 Inch)	46.000	0.000		
			LF	0.000	0.00	
			480.00000	0.000		0.00
1475	601-03040	*Concrete Class D (Bridge)	115.000	0.000		
			CY	0.000	0.00	
			1,900.00000	0.000		0.00
1480	601-03056	*Concrete Class DF	493.000	0.000		
			CY	0.000	0.00	
			1,400.00000	0.000		0.00
1485	601-40400	*Structural Concrete Stain	1,580.000	0.000		
			SY	0.000	0.00	
			13.00000	0.000		0.00
1490	602-00020	*Reinforcing Steel (Epoxy Coated)	157,800.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
1495	606-01400	*Transition Type BR10M-GR3	4.000	0.000		
			EACH	0.000	0.00	
			6,300.00000	0.000		0.00
1500	606-11035	*Bridge Rail Type 10 MASH	980.000	0.000		
			LF	0.000	0.00	
			270.00000	0.000		0.00
1505	613-01300	*3 Inch Electrical Conduit (Plastic)	1,020.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00

CONTID: C24395  
 PCN: 24395-BID  
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/26/2023

ESTIMATE NO: 0001

12:12:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 EAST FRONTAGE BRIDGE K-18-HC						
1510	618-01163	*Prestressed Concrete I (CBT63)	1,346.000	0.000		
		LF		0.000	0.00	
			440.00000	0.000		0.00
-----						
			CAT 0300	CURRENT AMT \$ 2,679,285.00 \$	0.00 \$	0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1515	620-00002	Field Office (Class 2)	1.000	0.000		
		EACH		0.000	0.00	
			90,000.00000	0.000		0.00
1520	620-00012	Field Laboratory (Class 2)	1.000	0.000		
		EACH		0.000	0.00	
			60,000.00000	0.000		0.00
1525	620-00020	Sanitary Facility	2.000	0.000		
		EACH		2.000	5,000.00	
			2,500.00000	2.000		5,000.00
-----						
			CAT 0400	CURRENT AMT \$ 155,000.00 \$	5,000.00 \$	5,000.00
-----						
		PROJECT TOTAL	CURRENT AMT	\$11,034,564.86 \$	154,508.47 \$	154,508.47