

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 4/1/2026 7:59 AM

Contid: C24417S

Estimate No: 0017 PROGRESS

Item Code Yr: 05

Contract Description: I-70 Resurf & EB ATM 252 to 262	Percent Time:	91.88%	Original Time:	320.00
Project No: FSA 070A-039	Pay Period Start:	11/23/202	Revised Time:	320.00
Project Counties: C011 - JEFFERSON		5		
Region 1	Pay Period Ending:	12/27/2025	Time Charged:	294.00000
Contractor: Martin Marietta Materials, Inc. 1627 Cole Blvd Lakewood, CO 80401	Date Let:	05/09/2024	Date Time Started:	08/11/2024
	Date Awarded:	05/30/2024	Date Work Began:	08/11/2024
	Date Contract Executed:	06/28/2024	Days Charged:	294.00000
	Date Notice to Proceed:	06/28/2024	Date Accepted:	

Current Total	This Estimate
---------------	---------------

24417S-BID

Current Projected Amt:	\$36,242,178.19	Participating	\$ 32,819,948.18	\$ 497,540.95
Award Project Amt:	\$34,726,159.27	Non-Participating	0.00	
Percent Complete:	90.56%	Total Earnings	32,819,948.18	497,540.95
Remaining Projected Funds:	\$3,249,775.98	Stockpiled Materials	172,454.03	-68,934.95
		Gross Earnings	32,992,402.20	428,606.00
		Retainage	-520,892.39	0.00
		Securities Encumbered		
		Net Earnings	32,471,509.81	428,606.00
		Amount Due	32,471,509.81	428,606.00

Total for 24417S-BID	\$ 428,606.00
-----------------------------	---------------

Payment Due \$ 428,606.00

Approved for Payment By Owen Kyte 03/31/2026

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24417S

PCN: 24417S-BID

ESTIMATE NO: 17

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24417S-BID									
0200 - ROADWAY									
001	202-00019	Removal of Inlet EACH	4.00	\$5,607.57/EACH	4.00	0.00	4.00	\$0.00	\$22,430.28
002	202-00026	Removal of Slope and Ditch Paving SY	189.00	\$140.19/SY	176.00	0.00	176.00	\$0.00	\$24,673.44
003	202-00090	Removal of Delineator EACH	713.00	\$11.80/EACH	409.00	0.00	409.00	\$0.00	\$4,826.20
004	202-00201	Removal of Curb LF	2,857.00	\$3.91/LF	2,071.00	0.00	2,071.00	\$0.00	\$8,097.61
005	202-00220	Removal of Asphalt Mat SY	2,450.00	\$17.03/SY	2,607.00	0.00	2,607.00	\$0.00	\$44,397.21
006	202-00240	Removal of Asphalt Mat (Planing) SY	366,746.00	\$2.92/SY	371,649.00	0.00	371,649.00	\$0.00	\$1,085,215.08
007	202-00250	Removal of Pavement Marking SF	119,858.00	\$0.59/SF	121,784.00	0.00	121,784.00	\$0.00	\$71,852.56
008	202-00810	Removal of Ground Sign EACH	28.00	\$294.98/EACH	7.00	2.00	9.00	\$589.96	\$2,654.82
009	202-00821	Removal of Sign Panel EACH	299.00	\$147.49/EACH	178.00	28.00	206.00	\$4,129.72	\$30,382.94
010	202-01130	Removal of Guardrail Type 3 LF	39,352.00	\$3.85/LF	40,787.00	0.00	40,787.00	\$0.00	\$157,029.95
011	202-01300	Removal of End Anchorage EACH	64.00	\$557.31/EACH	62.00	0.00	62.00	\$0.00	\$34,553.22
012	202-04002	Clean Culvert EACH	30.00	\$8,937.06/EACH	19.00	0.00	19.00	\$0.00	\$169,804.14
013	202-04010	Clean Inlet EACH	30.00	\$2,336.49/EACH	30.00	0.00	30.00	\$0.00	\$70,094.70

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24417S

PCN: 24417S-BID

ESTIMATE NO: 17

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24417S-BID									
0200 - ROADWAY									
014	202-05030	Sawing Asphalt Material (10 Inch) LF	5,140.00	\$6.26/LF	5,515.00	0.00	5,515.00	\$0.00	\$34,523.90
015	203-00010	Unclassified Excavation (Complete In Place) CY	3,981.00	\$134.35/CY	3,981.00	0.00	3,981.00	\$0.00	\$534,847.35
016	203-00060	Embankment Material (Complete In Place) CY	191.00	\$332.95/CY	191.00	0.00	191.00	\$0.00	\$63,593.45
017	203-00400	Rock Excavation CY	703.00	\$245.33/CY	82.00	0.00	82.00	\$0.00	\$20,117.06
018	203-01510	Backhoe HOUR	60.00	\$158.36/HOUR	4.50	0.00	4.50	\$0.00	\$712.62
019	203-01580	Truck HOUR	40.00	\$105.14/HOUR	0.50	0.00	0.50	\$0.00	\$52.57
020	203-01590	Front End Loader (Rubber Tire) HOUR	60.00	\$158.36/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
021	203-01597	Potholing HOUR	150.00	\$438.09/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
022	207-00205	Topsoil CY	600.00	\$88.80/CY	0.00	0.00	0.00	\$0.00	\$0.00
023	208-00002	Erosion Log Type 1 (12 Inch) LF	3,230.00	\$6.02/LF	2,829.00	0.00	2,829.00	\$0.00	\$17,030.58
024	208-00013	Erosion Log Type 1 (20 Inch) LF	4,600.00	\$8.56/LF	0.00	0.00	0.00	\$0.00	\$0.00
025	208-00020	Silt Fence LF	200.00	\$1.74/LF	0.00	0.00	0.00	\$0.00	\$0.00
026	208-00035	Aggregate Bag LF	3,700.00	\$8.78/LF	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24417S

PCN: 24417S-BID

ESTIMATE NO: 17

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24417S-BID									
0200 - ROADWAY									
027	208-00046	Pre-fabricated Concrete Washout Structure (Type 1) EACH	2.00	\$3,609.87/EACH	1.00	0.00	1.00	\$0.00	\$3,609.87
028	208-00051	Storm Drain Inlet Protection (Type I) LF	50.00	\$8.78/LF	0.00	0.00	0.00	\$0.00	\$0.00
029	208-00075	Pre-fabricated Vehicle Tracking Pad EACH	1.00	\$1,168.24/EACH	0.00	0.00	0.00	\$0.00	\$0.00
030	208-00103	Removal and Disposal of Sediment (Labor) HOUR	40.00	\$77.38/HOUR	100.50	0.00	100.50	\$0.00	\$7,776.69
031	208-00105	Removal and Disposal of Sediment (Equipment) HOUR	40.00	\$219.65/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
032	208-00106	Sweeping (Sediment Removal) HOUR	20.00	\$207.77/HOUR	4.50	0.00	4.50	\$0.00	\$934.97
033	208-00107	Removal of Trash HOUR	40.00	\$207.77/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
034	208-00207	Erosion Control Management DAY	200.00	\$673.84/DAY	34.00	1.50	35.50	\$1,010.76	\$23,921.32
035	212-00701	Compost (Mechanically Applied) CY	218.00	\$81.82/CY	0.00	0.00	0.00	\$0.00	\$0.00
036	212-00702	Biotic Soil Amendments (Hydraulically Applied) LB	6,705.00	\$1.25/LB	7,425.00	0.00	7,425.00	\$0.00	\$9,281.25

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24417S

PCN: 24417S-BID

ESTIMATE NO: 17

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24417S-BID									
0200 - ROADWAY									
037	212-00703	Humate LB	615.00	\$2.05/LB	124.00	0.00	124.00	\$0.00	\$254.20
038	212-00704	Mycorrhizae LB	97.00	\$12.88/LB	33.00	0.00	33.00	\$0.00	\$425.04
039	212-00707	Seeding (Native) Hydraulic ACRE	1.59	\$1,173.21/ACRE	1.65	0.00	1.65	\$0.00	\$1,935.80
040	212-00708	Seeding (Native) Broadcast ACRE	3.35	\$1,281.50/ACRE	0.00	0.00	0.00	\$0.00	\$0.00
041	213-00011	Mulching (Hydraulic) ACRE	2.98	\$1,973.40/ACRE	0.00	0.00	0.00	\$0.00	\$0.00
042	213-00012	Spray-on Mulch Blanket ACRE	2.85	\$4,349.90/ACRE	1.65	0.00	1.65	\$0.00	\$7,177.34
043	213-00061	Mulch Tackifier LB	400.00	\$3.37/LB	0.00	0.00	0.00	\$0.00	\$0.00
044	214-00000	Landscape Maintenance L S	1.00	\$19,493.31/L S	0.00	0.00	0.00	\$0.00	\$0.00
045	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class 1) SY	25.00	\$3.79/SY	0.00	0.00	0.00	\$0.00	\$0.00
046	216-00301	Turf Reinforcement Mat (Class 1) SY	250.00	\$7.46/SY	0.00	0.00	0.00	\$0.00	\$0.00
047	240-00000	Wildlife Biologist HOUR	20.00	\$186.92/HOUR	12.50	0.00	12.50	\$0.00	\$2,336.50
048	240-00010	Removal of Nests HOUR	20.00	\$186.92/HOUR	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24417S

PCN: 24417S-BID

ESTIMATE NO: 17

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24417S-BID									
0200 - ROADWAY									
049	304-06007	Aggregate Base Course (Class 6) CY	363.00	\$461.46/CY	293.32	0.00	293.32	\$0.00	\$135,355.45
050	403-00720	Hot Mix Asphalt (Patching) (Asphalt) TON	2,148.00	\$262.44/TON	2,788.96	0.00	2,788.96	\$0.00	\$731,934.66
051	403-00800	Emergency Pothole Repair TON	100.00	\$563.33/TON	53.80	0.00	53.80	\$0.00	\$30,307.15
052	403-09221	Stone Matrix Asphalt (Fibers) (Asphalt) TON	50,428.00	\$134.83/TON	51,153.04	0.00	51,153.04	\$0.00	\$6,896,964.38
053	411-10255	Emulsified Asphalt (Slow-Setting) GAL	18,337.00	\$3.50/GAL	17,476.00	0.00	17,476.00	\$0.00	\$61,166.00
054	507-00700	Slope and Ditch Paving (Special) CY	26.00	\$3,212.67/CY	30.00	0.00	30.00	\$0.00	\$96,380.10
055	601-40300	Structural Concrete Coating SY	6,511.00	\$29.50/SY	5,858.00	0.00	5,858.00	\$0.00	\$172,811.00
056	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place) LF	3,761.00	\$350.47/LF	3,746.00	0.00	3,746.00	\$0.00	\$1,312,860.62
057	603-03180	18 Inch Reinforced Concrete Pipe Special LF	313.00	\$963.80/LF	313.00	0.00	313.00	\$0.00	\$301,669.40
058	604-25000	Vane Grate Inlet Special EACH	40.00	\$17,523.65/EACH	40.00	0.00	40.00	\$0.00	\$700,946.00
059	604-30005	Manhole Slab Base (5 Foot) EACH	1.00	\$18,691.90/EACH	1.00	0.00	1.00	\$0.00	\$18,691.90

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24417S

PCN: 24417S-BID

ESTIMATE NO: 17

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24417S-BID									
0200 - ROADWAY									
060	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System) LF	33,398.00	\$45.36/LF	33,683.00	0.00	33,683.00	\$0.00	\$1,527,860.88
061	606-00350	Guardrail Type 3 (Double) (6-3 Post Spacing) LF	1,836.00	\$73.52/LF	1,875.00	0.00	1,875.00	\$0.00	\$137,850.00
062	606-00940	Guardrail Type 9 (Style CE) LF	5,140.00	\$582.88/LF	5,152.00	0.00	5,152.00	\$0.00	\$3,002,997.76
063	606-01340	End Anchorage Type 3D EACH	22.00	\$3,545.44/EACH	23.00	0.00	23.00	\$0.00	\$81,545.12
064	606-01370	Transition Type 3G EACH	16.00	\$7,713.42/EACH	13.00	1.00	14.00	\$7,713.42	\$107,987.88
065	606-01372	Transition Type GR9-GR3 EACH	6.00	\$5,794.03/EACH	6.00	0.00	6.00	\$0.00	\$34,764.18
066	606-01380	Transition Type 3H EACH	6.00	\$7,713.42/EACH	6.00	0.00	6.00	\$0.00	\$46,280.52
067	606-01402	Transition Type BR10B-GR3 EACH	4.00	\$33,037.93/EACH	4.00	0.00	4.00	\$0.00	\$132,151.72
068	606-01460	Median Terminal EACH	4.00	\$9,272.70/EACH	4.00	0.00	4.00	\$0.00	\$37,090.80
069	606-02003	End Anchorage (Nonflared) EACH	4.00	\$6,604.72/EACH	4.00	0.00	4.00	\$0.00	\$26,418.88
070	606-02005	End Anchorage (Flared) EACH	20.00	\$6,604.72/EACH	21.00	0.00	21.00	\$0.00	\$138,699.12
071	607-11525	Fence (Plastic) LF	100.00	\$2.41/LF	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24417S

PCN: 24417S-BID

ESTIMATE NO: 17

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24417S-BID									
0200 - ROADWAY									
072	609-60011	Curb Type 6 (Section M) LF	2,857.00	\$22.29/LF	2,071.00	0.00	2,071.00	\$0.00	\$46,162.59
073	612-00010	Delineator (Special) EACH	12.00	\$135.69/EACH	6.00	0.00	6.00	\$0.00	\$814.14
074	612-00021	Delineator (Type I) (Barrier) EACH	26.00	\$117.99/EACH	0.00	0.00	0.00	\$0.00	\$0.00
075	612-00023	Delineator (Type III) (Barrier) EACH	32.00	\$117.99/EACH	0.00	0.00	0.00	\$0.00	\$0.00
076	612-00041	Delineator (Flexible) (Type I) EACH	522.00	\$135.69/EACH	380.00	0.00	380.00	\$0.00	\$51,562.20
077	612-00042	Delineator (Flexible) (Type II) EACH	77.00	\$135.69/EACH	215.00	0.00	215.00	\$0.00	\$29,173.35
078	612-00043	Delineator (Flexible) (Type III) EACH	102.00	\$135.69/EACH	75.00	3.00	78.00	\$407.07	\$10,583.82
079	614-00011	Sign Panel (Class I) SF	368.00	\$29.50/SF	193.00	0.00	193.00	\$0.00	\$5,693.50
080	614-00012	Sign Panel (Class II) SF	2,744.00	\$40.12/SF	1,600.00	232.00	1,832.00	\$9,307.84	\$73,499.84
081	614-00013	Sign Panel (Class III) SF	3,911.00	\$57.23/SF	130.00	428.00	558.00	\$24,494.44	\$31,934.34
082	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase) EACH	25.00	\$707.96/EACH	0.00	2.00	2.00	\$1,415.92	\$1,415.92

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24417S

PCN: 24417S-BID

ESTIMATE NO: 17

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24417S-BID									
0200 - ROADWAY									
083	614-80385	Rumble Strip LF	56,376.00	\$0.23/LF	53,371.00	0.00	53,371.00	\$0.00	\$12,275.33
084	625-00000	Construction Surveying L S	1.00	\$248,079.44/L S	0.34	0.00	0.34	\$0.00	\$84,347.01
085	626-00000	Mobilization L S	1.00	\$2,673,452./L S 05	1.00	0.00	1.00	\$0.00	\$2,673,452.05
086	626-01113	Public Information Management (Tier III) DAY	502.00	\$75.94/DAY	482.00	21.00	503.00	\$1,594.74	\$38,197.82
087	627-00008	Modified Epoxy Pavement Marking GAL	1,181.00	\$171.09/GAL	1,207.00	0.00	1,207.00	\$0.00	\$206,505.63
088	627-00013	Pavement Marking Paint (High Build) GAL	1,692.00	\$100.29/GAL	2,354.00	0.00	2,354.00	\$0.00	\$236,082.66
089	627-01010	Preformed Plastic Pavement Marking (Type I)(Inlaid) SF	16,392.00	\$23.30/SF	15,982.00	0.00	15,982.00	\$0.00	\$372,380.60
090	627-30205	Thermoplastic Pavement Marking (Word- Symbol) SF	434.00	\$21.24/SF	425.00	0.00	425.00	\$0.00	\$9,027.00
091	627-30210	Thermoplastic Pavement Marking (Xwalk- Stopline) SF	444.00	\$14.75/SF	470.00	0.00	470.00	\$0.00	\$6,932.50
092	630-00000	Flagging HOUR	500.00	\$59.00/HOUR	358.75	0.00	358.75	\$0.00	\$21,166.25
093	630-00003	Uniformed Traffic Control HOUR	500.00	\$235.99/HOUR	1,043.50	0.00	1,043.50	\$0.00	\$246,255.57

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24417S

PCN: 24417S-BID

ESTIMATE NO: 17

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24417S-BID									
0200 - ROADWAY									
094	630-00006	Uniformed Traffic Control (Vehicle) HOUR	500.00	\$147.49/HOUR	1,043.50	0.00	1,043.50	\$0.00	\$153,905.82
095	630-00007	Traffic Control Inspection DAY	168.00	\$442.47/DAY	94.00	2.00	96.00	\$884.94	\$42,477.12
096	630-00012	Traffic Control Management DAY	320.00	\$2,123.87/DAY	291.00	7.00	298.00	\$14,867.09	\$632,913.26
097	630-00015	Uniformed Traffic Control Coordination HOUR	35.00	\$59.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
098	630-10122	Portable Variable Message Sign Panel (SWZ) DAY	800.00	\$312.68/DAY	698.00	17.00	715.00	\$5,315.56	\$223,566.20
099	630-72887	Portable Microwave Vehicle Radar Detector (SWZ) DAY	360.00	\$253.68/DAY	572.00	0.00	572.00	\$0.00	\$145,104.96
100	630-80002	Flashing Beacon (Solar) EACH	8.00	\$5,899.63/EACH	0.00	0.00	0.00	\$0.00	\$0.00
101	630-80335	Barricade (Type 3 M-A) (Temporary) EACH	4.00	\$530.97/EACH	3.00	0.00	3.00	\$0.00	\$1,592.91
102	630-80341	Construction Traffic Sign (Panel Size A) EACH	87.00	\$123.89/EACH	18.00	0.00	18.00	\$0.00	\$2,230.02
103	630-80342	Construction Traffic Sign (Panel Size B) EACH	76.00	\$147.49/EACH	117.00	0.00	117.00	\$0.00	\$17,256.33

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24417S

PCN: 24417S-BID

ESTIMATE NO: 17

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24417S-BID									
0200 - ROADWAY									
104	630-80343	Construction Traffic Sign (Panel Size C) EACH	8.00	\$171.09/EACH	8.00	0.00	8.00	\$0.00	\$1,368.72
105	630-80344	Construction Traffic Sign (Special) SF	15.00	\$28.32/SF	0.00	0.00	0.00	\$0.00	\$0.00
106	630-80355	Portable Message Sign Panel EACH	2.00	\$17,108.93/EACH	2.00	0.00	2.00	\$0.00	\$34,217.86
107	630-80363	Drum Channelizing Device (With Light) (Flashing) EACH	150.00	\$88.49/EACH	60.00	0.00	60.00	\$0.00	\$5,309.40
108	630-80370	Barrier (Temporary) LF	5,000.00	\$129.79/LF	5,000.00	0.00	5,000.00	\$0.00	\$648,950.00
109	630-80380	Traffic Cone EACH	450.00	\$23.60/EACH	600.00	0.00	600.00	\$0.00	\$14,160.00
110	630-80388	Advance Warning Flashing / Sequencing Arrow Panel (C Type) (SWZ) DAY	360.00	\$106.19/DAY	542.00	2.00	544.00	\$212.38	\$57,767.36
111	630-80393	Stackable Vertical Panels EACH	100.00	\$64.90/EACH	102.00	0.00	102.00	\$0.00	\$6,619.80
112	630-80417	Sequential Flashing Warning Light EACH	100.00	\$29.50/EACH	0.00	0.00	0.00	\$0.00	\$0.00
113	630-85010	Impact Attenuator (Temporary) EACH	2.00	\$10,029.37/EACH	2.00	0.00	2.00	\$0.00	\$20,058.74
114	630-85041	Mobile Attenuator DAY	640.00	\$884.94/DAY	408.00	12.00	420.00	\$10,619.28	\$371,674.80

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24417S

PCN: 24417S-BID

ESTIMATE NO: 17

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24417S-BID									
0200 - ROADWAY									
115	630-88011	SWZ Data Processing Software L S	1.00	\$35,987.74/L S	1.00	0.00	1.00	\$0.00	\$35,987.74
116	632-00000	Night Work Lighting L S	1.00	\$52,031.11/L S	0.68	0.00	0.68	\$0.00	\$35,381.15
117	700-70010	F/A Minor Contract Revisions F A	1,000,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
118	700-70016	F/A Fuel Cost Adjustment F A	300,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
119	700-70018	F/A Roadway Smoothness Incentive F A	400,000.00	\$1.00/F A	0.00	170,074.59	170,074.59	\$170,074.59	\$170,074.59
120	700-70019	F/A Asphalt Cement Cost Adjustment F A	0.01	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
121	700-70023	F/A On-The-Job Trainee F A	50,000.00	\$1.00/F A	3,885.00	0.00	3,885.00	\$0.00	\$3,885.00
122	700-70025	F/A Quality Incentive Payment F A	400,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
123	700-70031	F/A Interim Surface Repair F A	80,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
124	700-70111	Project First Program F A	10,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
125	700-70380	F/A Erosion Control F A	10,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24417S

PCN: 24417S-BID

ESTIMATE NO: 17

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24417S-BID									
0200 - ROADWAY									
193	900-00006	Added Item (Dollar)/ DOL Working Time Violations Violation of Working Time Limitations Price Reduction	0.00	\$1.00/DOL	0.00	-31,050.00	-31,050.00	(\$31,050.00)	(\$31,050.00)
194	900-00006	Added Item (Dollar)/ DOL Overweight Haul Trucks Load Restriction Price Reduction	0.00	\$1.00/DOL	-1,540.00	-260.00	-1,800.00	(\$260.00)	(\$1,800.00)
195	900-00028	Added Item (OJT Damages) HOUR OJT Price Reduction OJT Disincentive	0.00	\$1.00/DOL	0.00	0.00	0.00	\$0.00	\$0.00
0200 Total								\$221,327.71	\$24,936,390.06
0250 - ITS									
126	202-00220	Removal of Asphalt Mat SY	14.00	\$17.03/SY	0.00	0.00	0.00	\$0.00	\$0.00
127	202-00240	Removal of Asphalt Mat (Planing) SY	605.00	\$2.92/SY	0.00	0.00	0.00	\$0.00	\$0.00
128	203-01597	Potholing HOUR	100.00	\$438.09/HOUR	87.25	0.00	87.25	\$0.00	\$38,223.36
129	206-00065	Structure Backfill (Flow-Fill) CY	2.00	\$554.92/CY	3.00	0.00	3.00	\$0.00	\$1,664.76
130	403-00720	Hot Mix Asphalt (Patching) (Asphalt) TON	107.00	\$262.44/TON	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24417S

PCN: 24417S-BID

ESTIMATE NO: 17

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24417S-BID									
0250 - ITS									
131	503-00024	Drilled Shaft (24 Inch) LF	24.00	\$1,168.24/LF	32.00	0.00	32.00	\$0.00	\$37,383.68
132	503-00048	Drilled Shaft (48 Inch) LF	32.00	\$1,986.01/LF	32.00	0.00	32.00	\$0.00	\$63,552.32
133	612-00260	Location Marker (Fiber Optic)(Dome) EACH	34.00	\$300.24/EACH	31.00	0.00	31.00	\$0.00	\$9,307.44
134	613-00206	2 Inch Electrical Conduit (Bored) LF	17,210.00	\$103.97/LF	17,398.00	0.00	17,398.00	\$0.00	\$1,808,870.06
135	613-01200	2 Inch Electrical Conduit (Plastic) LF	1,325.00	\$151.87/LF	1,542.00	0.00	1,542.00	\$0.00	\$234,183.54
136	613-03500	Electrical Conduit (Plastic) (Multiduct) (Special) LF	2,175.00	\$257.01/LF	2,353.00	0.00	2,353.00	\$0.00	\$604,744.53
137	613-07001	Type One Pull Box EACH	9.00	\$1,886.71/EACH	6.50	0.00	6.50	\$0.00	\$12,263.62
138	613-07004	Type Four Pull Box EACH	34.00	\$3,852.87/EACH	29.00	0.00	29.00	\$0.00	\$111,733.23
139	613-32400	Light Standard Steel (40 Foot) EACH	11.00	\$7,126.29/EACH	10.00	0.00	10.00	\$0.00	\$71,262.90
140	613-40010	Light Standard Foundation EACH	11.00	\$14,200.00/EACH	10.00	0.00	10.00	\$0.00	\$142,000.00
141	614-01226	Steel Signpost (W 12x26) LF	404.00	\$218.29/LF	296.00	57.00	353.00	\$12,442.53	\$77,056.37
142	614-03007	Concrete Footing (Type 7) EACH	24.00	\$16,267.79/EACH	21.00	3.00	24.00	\$48,803.37	\$390,426.96

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24417S

PCN: 24417S-BID

ESTIMATE NO: 17

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24417S-BID									
0250 - ITS									
143	614-10115	Dynamic Message Sign (Color LED) (Overhead) EACH	1.00	\$172,900.04/EACH	0.70	0.00	0.70	\$0.00	\$121,030.03
144	614-10125	Variable Message Sign (Ground Mounted) EACH	22.00	\$33,995.89/EACH	12.75	2.55	15.30	\$86,689.52	\$520,137.12
144	Total Material Allowance							(\$48,156.72)	\$126,529.67
145	614-10127	Variable Speed Limit Sign EACH	2.00	\$20,794.74/EACH	0.00	1.70	1.70	\$35,351.06	\$35,351.06
145	Total Material Allowance							(\$18,674.48)	\$3,295.52
146	614-32400	Monotube Overhead Sign Cantilever (24 Inch Diameter) EACH	1.00	\$102,221.31/EACH	1.00	0.00	1.00	\$0.00	\$102,221.31
147	614-70024	1310nm SFP Optic Module EACH	20.00	\$584.12/EACH	0.00	0.00	0.00	\$0.00	\$0.00
148	614-70026	CWDM Multiplexor Demultiplexor Module EACH	4.00	\$10,356.48/EACH	0.00	0.00	0.00	\$0.00	\$0.00
149	614-70028	CWDM SFP Optic Module EACH	38.00	\$1,314.27/EACH	0.00	0.00	0.00	\$0.00	\$0.00
150	614-70030	Optical Attenuator EACH	56.00	\$321.27/EACH	0.00	0.00	0.00	\$0.00	\$0.00
151	614-70032	Optical Filter EACH	52.00	\$1,156.56/EACH	0.00	0.00	0.00	\$0.00	\$0.00
152	614-72830	Communications Cabinet EACH	14.00	\$40,304.40/EACH	9.75	0.00	9.75	\$0.00	\$392,967.90

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24417S

PCN: 24417S-BID

ESTIMATE NO: 17

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24417S-BID									
0250 - ITS									
153	614-72831	Communications Cabinet (Type 1) EACH	2.00	\$16,939.53/EACH	0.00	0.00	0.00	\$0.00	\$0.00
154	614-72875	Loop Detector Wire LF	1,712.00	\$17.52/LF	1,728.00	0.00	1,728.00	\$0.00	\$30,274.56
155	614-72887	Microwave Vehicle Radar Detector EACH	17.00	\$17,395.15/EACH	12.75	0.00	12.75	\$0.00	\$221,788.16
155	Total Material Allowance							\$0.00	\$39,163.83
156	614-80000	Flashing Beacon EACH	24.00	\$1,168.24/EACH	12.75	4.25	17.00	\$4,965.02	\$19,860.08
156	Total Material Allowance							(\$2,103.75)	\$3,465.01
157	614-86737	Surface Sensor EACH	2.00	\$45,678.32/EACH	1.50	0.00	1.50	\$0.00	\$68,517.48
158	614-87006	Fiber Optic Termination Panel (6 Fiber) EACH	2.00	\$1,120.35/EACH	0.00	0.00	0.00	\$0.00	\$0.00
159	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber) LF	20,905.00	\$7.01/LF	9,360.00	0.00	9,360.00	\$0.00	\$65,613.60
160	614-87012	Fiber Optic Termination Panel (12 Fiber) EACH	12.00	\$1,285.07/EACH	0.00	10.20	10.20	\$13,107.71	\$13,107.71
161	614-87350	Test Fiber Optic Cable L S	1.00	\$32,126.70/L S	0.00	0.00	0.00	\$0.00	\$0.00
162	614-87402	Breakaway Tapered ITS Pole Steel (40 Feet) EACH	2.00	\$11,583.13/EACH	3.00	0.00	3.00	\$0.00	\$34,749.39
163	614-87691	Ethernet Switch Type I EACH	2.00	\$6,366.93/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24417S

PCN: 24417S-BID

ESTIMATE NO: 17

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24417S-BID									
0250 - ITS									
164	614-87692	Ethernet Switch Type II EACH	12.00	\$7,003.62/EACH	0.00	10.20	10.20	\$71,436.92	\$71,436.92
165	700-70082	F/A Furnish & Install Electrical Service F A	210,000.00	\$1.00/F A	320,380.89	0.00	320,380.89	\$0.00	\$320,380.89
166	700-70230	F/A Communication Lines F A	35,000.00	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
0250 Total								\$203,861.19	\$5,792,563.01
0300 - STRUCTURES									
167	202-00246	Removal of Asphalt Mat (Planing) (Special) SY	2,996.00	\$10.34/SY	2,983.33	0.00	2,983.33	\$0.00	\$30,847.63
168	202-00453	Removal of Portions of Present Structure (Class 2) SY	225.00	\$985.24/SY	360.00	0.00	360.00	\$0.00	\$354,686.40
169	202-00460	Removal of Portions of Present Structure (Class 3) SY	75.00	\$1,327.42/SY	13.00	0.00	13.00	\$0.00	\$17,256.46
170	403-09221	Stone Matrix Asphalt (Fibers) (Asphalt) TON	494.00	\$134.83/TON	564.54	0.00	564.54	\$0.00	\$76,116.93
171	408-01100	Joint Sealant LF	234.00	\$56.64/LF	234.00	0.00	234.00	\$0.00	\$13,253.76
172	509-00001	Structural Steel (Galvanized) LB	160.00	\$11.86/LB	0.00	0.00	0.00	\$0.00	\$0.00
173	515-00120	Waterproofing (Membrane) SY	2,996.00	\$29.50/SY	2,797.00	0.00	2,797.00	\$0.00	\$82,511.50

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24417S

PCN: 24417S-BID

ESTIMATE NO: 17

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24417S-BID									
0300 - STRUCTURES									
174	601-03057	Concrete Class DR CY	36.00	\$5,073.68/CY	38.00	0.00	38.00	\$0.00	\$192,799.84
175	601-51005	Galvanic Anodes EACH	1,498.00	\$49.56/EACH	1,160.00	0.00	1,160.00	\$0.00	\$57,489.60
176	602-00000	Reinforcing Steel LB	1,873.00	\$5.90/LB	1,424.00	0.00	1,424.00	\$0.00	\$8,401.60
0300 Total								\$0.00	\$833,363.73
0350 - ELECTRICAL									
177	612-00270	Location Marker (Utility)(Flat Slat) EACH	16.00	\$221.97/EACH	30.00	0.00	30.00	\$0.00	\$6,659.10
178	613-00206	2 Inch Electrical Conduit (Bored) LF	6,472.00	\$103.97/LF	5,112.00	0.00	5,112.00	\$0.00	\$531,494.64
179	613-00306	3 Inch Electrical Conduit (Bored) LF	1,927.00	\$140.19/LF	1,559.00	0.00	1,559.00	\$0.00	\$218,556.21
180	613-01200	2 Inch Electrical Conduit (Plastic) LF	2,275.00	\$151.87/LF	2,154.00	0.00	2,154.00	\$0.00	\$327,127.98
181	613-04100	Electrical System Modifications L S	1.00	\$18,423.20/L S	0.00	0.00	0.00	\$0.00	\$0.00
182	613-07001	Type One Pull Box EACH	25.00	\$1,886.71/EACH	17.50	0.00	17.50	\$0.00	\$33,017.43
183	613-07004	Type Four Pull Box EACH	19.00	\$3,852.87/EACH	20.50	0.00	20.50	\$0.00	\$78,983.84
184	613-10000	Wiring L S	1.00	\$233,648.71/L S	0.30	0.00	0.30	\$0.00	\$70,094.61
185	613-10015	Breakaway Wiring System EACH	22.00	\$882.02/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24417S

PCN: 24417S-BID

ESTIMATE NO: 17

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24417S-BID									
0350 - ELECTRICAL									
186	613-80124	Load Center (120/240 Volt, 1-Phase, 60 Ampere, 16 Circuit) EACH	12.00	\$1,662.41/EACH	0.00	0.00	0.00	\$0.00	\$0.00
187	613-80130	Service Meter Cabinet EACH	9.00	\$14,381.08/EACH	2.25	0.00	2.25	\$0.00	\$32,357.43
188	613-81699	Safety Switch NEMA 3R, 30 Ampere, 2-pole, 240 Volt EACH	40.00	\$683.42/EACH	14.00	5.00	19.00	\$3,417.10	\$12,984.98
189	613-81700	Safety Switch NEMA 3R, 60A, 2-pole, 240 V f(for VMS Maint Disconnect) EACH	2.00	\$963.80/EACH	0.00	0.00	0.00	\$0.00	\$0.00
0350 Total								\$3,417.10	\$1,311,276.21
0400 - CONSTRUCTION ENGINEERING BID ITEMS									
190	620-00005	Field Office (Special) EACH	1.00	\$70,211.44/EACH	0.75	0.00	0.75	\$0.00	\$52,658.58
191	620-00012	Field Laboratory (Class 2) EACH	1.00	\$64,019.75/EACH	0.88	0.00	0.88	\$0.00	\$56,337.38
192	620-00020	Sanitary Facility EACH	2.00	\$6,542.16/EACH	1.50	0.00	1.50	\$0.00	\$9,813.24
0400 Total								\$0.00	\$118,809.20
24417S-BID Total								\$428,606.00	\$497,540.95
Invoice Total								\$428,606.00	\$32,992,402.20