

ESTIMATE SUMMARY

CONTID: C24473

ESTIMATE NO: 0008 PROG

SPEC YR: 2005

PCN: 24473-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 130.0 DAYS

TIME ALLOW:

420 WORK DAYS

I-70 BRIDGES OVER WARD ROAD

PERCENT TIME: 30.95

ORIG TIME ALLOW:

420 WORK DAYS

PROJECT NO: 2670703-487

I-70 BRIDGES OVER WARD ROAD- Bridge replacement

NAME OF ROAD:

PROJECT COUNTIES: JEFFERSON

CONTRACTOR:

Lobato Construction, LLC

123 N Main St

Brighton

CO 80601 (720)775-4886

PAY PERIOD ENDING 10/10/2023

DATE TIME STARTED 02/21/2023

DATE LET 12/01/2022

DATE WORK BEGAN 02/21/2023

DATE AWARDED 12/07/2022

DATE TIME STOPPED

DATE CONTRACT EXECUTED 01/10/2023

DATE ACCEPTED

DATE NOTICE TO PROCEED 02/21/2023

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 17,350,780.87 PARTICIPATING	\$ 218,800.00	\$ 4,840.00
AWARD PROJECT AMT: \$ 16,387,878.20 NON-PARTICIPATING	4,162,887.88	610,259.10
PERCENT COMPLETE: 25.25% TOTAL EARNINGS	4,381,687.88	615,099.10
FUNDS AVAILABLE: \$ 12,969,092.99 STOCKPILED MATERIALS	547,273.73	31,678.27
	GROSS EARNINGS	4,928,961.61
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-109,334.28	-18,452.98
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	4,819,627.33
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	4,819,627.33
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 628,324.39

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2  
 ESTIMATE RUN 10/10/2023  
 08:37:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.200		
			LS	0.000	0.00	
			100,000.00000	0.200		20,000.00
0010	202-00019	Removal of Inlet	1.000	0.000		
			EACH	0.000	0.00	
			1,430.00000	0.000		0.00
0015	202-00023	Removal of Embankment Protector Type 3	2.000	0.000		
			EACH	0.000	0.00	
			880.00000	0.000		0.00
0020	202-00026	Removal of Slope and Ditch Paving	1,050.000	383.000		
			SY	0.000	0.00	
			17.00000	383.000		6,511.00
0025	202-00033	Removal of Pipe	3.000	0.000		
			EACH	0.000	0.00	
			1,430.00000	0.000		0.00
0030	202-00037	Removal of End Section	5.000	0.000		
			EACH	0.000	0.00	
			440.00000	0.000		0.00
0035	202-00055	Removal of Fiber Optic Cable	2,600.000	858.000		
			LF	0.000	0.00	
			2.80000	858.000		2,402.40
0040	202-00090	*Removal of Delineator	6.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0045	202-00200	Removal of Sidewalk	218.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
0050	202-00201	Removal of Curb	530.000	0.000		
			LF	0.000	0.00	
			7.70000	0.000		0.00
0055	202-00203	Removal of Curb and Gutter	785.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3  
 ESTIMATE RUN 10/10/2023  
 08:37:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	202-00210	Removal of Concrete Pavement	2,839.000	0.000		
			SY	0.000	0.00	
			25.00000	0.000		0.00
0065	202-00220	Removal of Asphalt Mat	5,944.000	0.000		
			SY	72.000	676.80	
			9.40000	72.000		676.80
0070	202-00240	Removal of Asphalt Mat (Planing)	9,524.000	0.000		
			SY	0.000	0.00	
			6.20000	0.000		0.00
0075	202-00250	*Removal of Pavement Marking	5,500.000	5,459.000		
			SF	0.000	0.00	
			1.10000	5,459.000		6,004.90
0080	202-00750	Removal of Luminaire	2.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0085	202-00805	Removal of Overhead Sign Structure	2.000	1.000		
			EACH	0.000	0.00	
			7,680.00000	1.000		7,680.00
0090	202-00810	*Removal of Ground Sign	15.000	1.000		
			EACH	0.000	0.00	
			850.00000	1.000		850.00
0095	202-00821	*Removal of Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			57.00000	0.000		0.00
0100	202-00827	Removal of Pull Box	2.000	0.000		
			EACH	2.000	300.00	
			150.00000	2.000		300.00
0105	202-00887	Removal of Radar Detection System	2.000	2.000		
			EACH	0.000	0.00	
			350.00000	2.000		700.00
0110	202-01000	*Removal of Fence	252.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4  
 ESTIMATE RUN 10/10/2023  
 08:37:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	202-01130	*Removal of Guardrail Type 3	3,123.000	1,893.000		
			LF	0.000	0.00	
			5.20000	1,893.000		9,843.60
0120	202-04005	Clean Valve Box	7.000	0.000		
			EACH	0.000	0.00	
			440.00000	0.000		0.00
0125	202-04010	Clean Inlet	5.000	5.000		
			EACH	0.000	0.00	
			550.00000	5.000		2,750.00
0130	202-05008	Sawing Concrete (8 Inch)	144.000	0.000		
			LF	0.000	0.00	
			4.10000	0.000		0.00
0135	202-05030	Sawing Asphalt Material (10 Inch)	1,471.000	0.000		
			LF	650.000	3,315.00	
			5.10000	650.000		3,315.00
0140	203-00010	Unclassified Excavation (Complete In Place)	4,007.000	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00
0145	203-00050	Unsuitable Material	246.000	82.000		
			CY	0.000	0.00	
			66.00000	82.000		5,412.00
0150	203-00065	Embankment Material (Complete In Place) (R20)	2,992.000	0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00
0155	203-01100	Proof Rolling	10.000	0.000		
			HOURL	0.000	0.00	
			99.00000	0.000		0.00
0160	203-01500	Blading	40.000	0.000		
			HOURL	0.000	0.00	
			180.00000	0.000		0.00
0165	203-01510	Backhoe	20.000	11.000		
			HOURL	0.000	0.00	
			150.00000	11.000		1,650.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5  
 ESTIMATE RUN 10/10/2023  
 08:37:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0170	203-01550	Dozing	40.000	0.000		
			HOURLY	0.000	0.00	
			180.00000	0.000		0.00
0175	203-01594	Combination Loader	20.000	0.000		
			HOURLY	0.000	0.00	
			150.00000	0.000		0.00
0180	203-01597	*Potholing	100.000	32.000		
			HOURLY	0.000	0.00	
			400.00000	32.000		12,800.00
0185	203-02330	Laborer	60.000	0.000		
			HOURLY	0.000	0.00	
			61.00000	0.000		0.00
0190	207-00700	Topsoil (Onsite)	1,252.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
0195	207-00704	Subgrade Soil Preparation	10,572.000	0.000		
			SY	0.000	0.00	
			3.30000	0.000		0.00
0200	207-00706	Seeding Media	1,289.000	0.000		
			CY	0.000	0.00	
			19.00000	0.000		0.00
0205	208-00002	*Erosion Log Type 1 (12 Inch)	300.000	73.000		
			LF	0.000	0.00	
			5.20000	73.000		379.60
0210	208-00013	*Erosion Log Type 1 (20 Inch)	60.000	0.000		
			LF	0.000	0.00	
			8.10000	0.000		0.00
0215	208-00020	*Silt Fence	4,099.000	1,326.000		
			LF	0.000	0.00	
			1.40000	1,326.000		1,856.40
0220	208-00035	*Aggregate Bag	506.000	506.000		
			LF	0.000	0.00	
			7.80000	506.000		3,946.80

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6  
 ESTIMATE RUN 10/10/2023  
 08:37:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0225	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			2,750.00000	2.000		5,500.00
0230	208-00054	*Storm Drain Inlet Protection (Type II)	2.000	2.000		
			EACH	0.000	0.00	
			200.00000	2.000		400.00
0235	208-00057	*Storm Drain Inlet Protection (Type I) (144 inch)	8.000	0.000		
			EACH	0.000	0.00	
			280.00000	0.000		0.00
0240	208-00070	*Vehicle Tracking Pad	1.000	0.000		
			EACH	0.000	0.00	
			3,860.00000	0.000		0.00
0245	208-00071	*Maintenance Aggregate (Vehicle Tracking Pad)	35.000	0.000		
			CY	0.000	0.00	
			170.00000	0.000		0.00
0250	208-00075	Pre-fabricated Vehicle Tracking Pad	8.000	3.000		
			EACH	0.000	0.00	
			5,510.00000	3.000		16,530.00
0255	208-00103	Removal and Disposal of Sediment (Labor)	200.000	46.000		
			HOURL	0.000	0.00	
			180.00000	46.000		8,280.00
0260	208-00105	Removal and Disposal of Sediment (Equipment)	175.000	25.500		
			HOURL	0.000	0.00	
			190.00000	25.500		4,845.00
0265	208-00106	Sweeping (Sediment Removal)	100.000	0.000		
			HOURL	0.000	0.00	
			190.00000	0.000		0.00
0270	208-00107	Removal of Trash	175.000	0.000		
			HOURL	0.000	0.00	
			110.00000	0.000		0.00
0275	208-00207	Erosion Control Management	150.000	17.000		
			DAY	2.500	275.00	
			110.00000	19.500		2,145.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7  
 ESTIMATE RUN 10/10/2023  
 08:37:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0280	210-00009	Reset Communications Cabinet	2.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0285	210-00473	Reset TV Cameras	1.000	1.000		
			EACH	0.000	0.00	
			1,420.00000	1.000		1,420.00
0290	210-00476	Reset Microwave Vehicle Radar Detector (MVRD)	1.000	0.000		
			EACH	0.000	0.00	
			1,420.00000	0.000		0.00
0295	210-00805	Reset Overhead Sign Structure	1.000	0.000		
			EACH	0.000	0.00	
			40,800.00000	0.000		0.00
0300	210-00816	*Reset Sign Panel (Special)	1.000	0.000		
			EACH	0.000	0.00	
			8,190.00000	0.000		0.00
0305	210-04010	Adjust Manhole	6.000	0.000		
			EACH	0.000	0.00	
			1,030.00000	0.000		0.00
0310	210-04011	Adjust Manhole (Special)	2.000	0.000		
			EACH	2.000	5,600.00	
			2,800.00000	2.000		5,600.00
0315	210-04050	Adjust Valve Box	14.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0320	212-00701	*Compost (Mechanically Applied)	143.000	0.000		
			CY	0.000	0.00	
			69.00000	0.000		0.00
0325	212-00702	*Biotic Soil Amendments (Hydraulically Applied)	5,250.000	0.000		
			LB	0.000	0.00	
			1.40000	0.000		0.00
0330	212-00703	*Humate	740.000	0.000		
			LB	0.000	0.00	
			1.60000	0.000		0.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8  
 ESTIMATE RUN 10/10/2023  
 08:37:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0335	212-00704	*Mycorrhizae	50.000	0.000		
			LB	0.000	0.00	
			15.00000	0.000		0.00
0340	212-00706	*Seeding (Native) Drill	2.000	0.000		
			ACRE	0.000	0.00	
			990.00000	0.000		0.00
0345	212-00707	*Seeding (Native) Hydraulic	1.500	0.000		
			ACRE	0.000	0.00	
			1,560.00000	0.000		0.00
0350	212-00708	*Seeding (Native) Broadcast	0.200	0.000		
			ACRE	0.000	0.00	
			1,290.00000	0.000		0.00
0355	213-00003	*Mulching (Weed Free)	2.500	0.000		
			ACRE	0.000	0.00	
			1,110.00000	0.000		0.00
0360	213-00012	*Spray-on Mulch Blanket	0.500	0.000		
			ACRE	0.000	0.00	
			4,640.00000	0.000		0.00
0365	213-00061	*Mulch Tackifier	250.000	0.000		
			LB	0.000	0.00	
			5.10000	0.000		0.00
0370	214-00008	*Extended Landscape Preservation	1.000	0.000		
			L S	0.000	0.00	
			24,800.00000	0.000		0.00
0375	216-00070	*Geocell Cellular Confinement System	1,250.000	0.000		
			SY	0.000	0.00	
			31.00000	0.000		0.00
0380	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	2,981.000	0.000		
			SY	0.000	0.00	
			2.70000	0.000		0.00
0385	216-00302	*Turf Reinforcement Mat (Class 2)	2,981.000	0.000		
			SY	0.000	0.00	
			6.50000	0.000		0.00



CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9  
 ESTIMATE RUN 10/10/2023  
 08:37:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0390	240-00000	*Wildlife Biologist	10.000	5.000		
			94.00000	5.000	0.00	470.00
0395	240-00010	*Removal of Nests	10.000	0.000		
			88.00000	0.000	0.00	0.00
0400	304-06007	Aggregate Base Course (Class 6)	2,093.000	0.000		
			52.00000	0.000	0.00	0.00
0405	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	172.000	0.000		
			180.00000	0.000	0.00	0.00
0410	403-00800	*Emergency Pothole Repair	75.000	4.000		
			500.00000	4.000	0.00	2,000.00
0415	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	865.000	0.000		
			190.00000	0.000	0.00	0.00
0420	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	2,536.000	0.000		
			110.00000	0.000	0.00	0.00
0425	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	1,652.000	0.000		
			140.00000	0.000	0.00	0.00
0430	411-10255	*Emulsified Asphalt (Slow-Setting)	1,168.000	0.000		
			5.80000	0.000	0.00	0.00
0435	412-00800	*Concrete Pavement (8 Inch)	2,698.000	0.000		
			150.00000	0.000	0.00	0.00
0440	412-00805	*Concrete Pavement (8 Inch) (Fast Track)	141.000	0.000		
			170.00000	0.000	0.00	0.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10  
 ESTIMATE RUN 10/10/2023  
 08:37:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0445	420-00103	Geotextile (Erosion Control) (Class 2)	31.000	0.000		
			SY	0.000	0.00	
			22.00000	0.000		0.00
0450	503-00036	Drilled Shaft (36 Inch)	16.000	0.000		
			LF	0.000	0.00	
			640.00000	0.000		0.00
0455	503-00048	*Drilled Shaft (48 Inch)	22.000	0.000		
			LF	0.000	0.00	
			480.00000	0.000		0.00
0460	503-00054	*Drilled Shaft (54 Inch)	106.000	0.000		
			LF	0.000	0.00	
			940.00000	0.000		0.00
0465	506-00209	Riprap (9 Inch)	19.000	0.000		
			CY	0.000	0.00	
			170.00000	0.000		0.00
0470	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	114.000	0.000		
			LF	0.000	0.00	
			230.00000	0.000		0.00
0475	603-05018	18 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			2,420.00000	0.000		0.00
0480	603-10150	15 Inch Corrugated Steel Pipe	112.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0485	603-30015	15 Inch Steel End Section	6.000	0.000		
			EACH	0.000	0.00	
			1,320.00000	0.000		0.00
0490	604-00305	Inlet Type C (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,850.00000	0.000		0.00
0495	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	3,164.000	0.000		
			LF	0.000	0.00	
			42.00000	0.000		0.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11  
 ESTIMATE RUN 10/10/2023  
 08:37:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0500	606-00350	*Guardrail Type 3 (Double) (6-3 Post Spacing)	125.000	0.000		
			LF	0.000	0.00	
			58.00000	0.000		0.00
0505	606-00915	Guardrail Type 9 (Style CG)	370.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00
0510	606-00930	Guardrail Type 9 (Style CD)	410.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0515	606-01340	*End Anchorage Type 3D	3.000	0.000		
			EACH	0.000	0.00	
			1,270.00000	0.000		0.00
0520	606-01370	*Transition Type 3G	3.000	0.000		
			EACH	0.000	0.00	
			3,950.00000	0.000		0.00
0525	606-01372	Transition Type GR9-GR3	2.000	0.000		
			EACH	0.000	0.00	
			4,410.00000	0.000		0.00
0530	606-01380	*Transition Type 3H	5.000	0.000		
			EACH	0.000	0.00	
			1,590.00000	0.000		0.00
0535	606-01460	*Median Terminal	1.000	0.000		
			EACH	0.000	0.00	
			10,400.00000	0.000		0.00
0540	607-00005	*End Post	8.000	0.000		
			EACH	0.000	0.00	
			290.00000	0.000		0.00
0545	607-00010	*Corner and Line Brace Post	3.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0550	607-11525	*Fence (Plastic)	965.000	105.000		
			LF	0.000	0.00	
			4.70000	105.000		493.50

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12  
 ESTIMATE RUN 10/10/2023  
 08:37:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0555	607-53160	*Fence Chain Link (60 Inch)	249.000	0.000		
			LF	0.000	0.00	
			36.00000	0.000		0.00
0560	608-00006	Concrete Sidewalk (6 Inch)	193.000	0.000		
			SY	0.000	0.00	
			80.00000	0.000		0.00
0565	609-21010	Curb and Gutter Type 2 (Section I-B)	172.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0570	609-60011	Curb Type 6 (Section M)	536.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0575	612-00001	*Delineator (Type I)	27.000	0.000		
			EACH	0.000	0.00	
			43.00000	0.000		0.00
0580	612-00002	*Delineator (Type II)	35.000	0.000		
			EACH	0.000	0.00	
			53.00000	0.000		0.00
0585	612-00003	*Delineator (Type III)	4.000	0.000		
			EACH	0.000	0.00	
			62.00000	0.000		0.00
0590	612-00260	Location Marker (Fiber Optic)(Dome)	1.000	0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
0595	613-00075	3/4 Inch Electrical Conduit	725.000	65.000		
			LF	0.000	0.00	
			29.00000	65.000		1,885.00
0595		MATERIAL ALLOWANCE 3/4 In Electrical Conduit		0.000		
			LF	725.000	3,129.26	
			4.31622	725.000		3,129.26
0600	613-00206	2 Inch Electrical Conduit (Bored)	1,359.000	1,359.000		
			LF	0.000	0.00	
			62.00000	1,359.000		84,258.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13  
 ESTIMATE RUN 10/10/2023  
 08:37:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0605	613-01200	2 Inch Electrical Conduit (Plastic)	150.000	150.000		
			LF	0.000	0.00	
			33.00000	150.000		4,950.00
0610	613-07001	Type One Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			1,540.00000	0.000		0.00
0615	613-07004	Type Four Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00
0620	613-10000	Wiring	1.000	0.100		
			L S	0.000	0.00	
			9,100.00000	0.100		910.00
0625	613-13006	Luminaire (LED) (6,000 Lumens)	16.000	0.000		
			EACH	0.000	0.00	
			3,030.00000	0.000		0.00
0625		MATERIAL ALLOWANCE Luminaire		0.000		
			EACH	16.000	23,216.00	
			1,451.00000	16.000		23,216.00
0630	614-00011	*Sign Panel (Class I)	17.000	0.000		
			SF	0.000	0.00	
			42.00000	0.000		0.00
0635	614-00012	*Sign Panel (Class II)	178.000	0.000		
			SF	0.000	0.00	
			34.00000	0.000		0.00
0640	614-00013	*Sign Panel (Class III)	862.000	0.000		
			SF	0.000	0.00	
			41.00000	0.000		0.00
0645	614-01026	*Steel Signpost (W 10x26)	78.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0650	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	7.000	0.000		
			EACH	0.000	0.00	
			770.00000	0.000		0.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 14  
 ESTIMATE RUN 10/10/2023  
 08:37:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0655	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	11.000 EACH 890.00000	0.000 0.000 0.000	0.00 0.00	0.00
0660	614-03006	*Concrete Footing (Type 6)	4.000 EACH 21,200.00000	0.000 0.000 0.000	0.00 0.00	0.00
0665	614-32400	Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000 EACH 73,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0670	614-42400	Monotube Overhead Sign Bridge (24 Inch Diameter)	1.000 EACH 151,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0675	614-85001	*Impact Attenuator	1.000 EACH 26,300.00000	0.000 0.000 0.000	0.00 0.00	0.00
0680	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	350.000 LF 7.70000	350.000 0.000 350.000	0.00 0.00	2,695.00
0685	614-87320	Closed Circuit Television	1.000 EACH 5,810.00000	0.000 0.000 0.000	0.00 0.00	0.00
0685		MATERIAL ALLOWANCE CCTV		0.000 EACH 1.000 3,404.31000	0.00 3,404.31	3,404.31
0690	614-87350	Test Fiber Optic Cable	1.000 L S 10,300.00000	0.330 0.000 0.330	0.00 0.00	3,399.00
0695	614-87364	Closed Circuit Television Pole with Lowering Device (50 Feet)	1.000 EACH 28,900.00000	0.000 0.000 0.000	0.00 0.00	0.00
0695		MATERIAL ALLOWANCE CCTV Pole		0.000 EACH 1.000 9,050.00000	0.00 9,050.00	9,050.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 10/10/2023

08:37:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0700	614-87496	Fiber Optic Cable (Single Mode) (96 Strands)	1,105.000	1,105.000		
			LF	0.000	0.00	
			7.90000	1,105.000		8,729.50
0705	614-87498	Fiber Optic Cable (Single Mode) (144 Strands)	1,500.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0710	615-00030	Embankment Protector Type 3	3.000	0.000		
			EACH	0.000	0.00	
			1,650.00000	0.000		0.00
0715	621-00450	*Detour Pavement	11,760.000	1,757.000		
			SY	1,140.000	91,200.00	
			80.00000	2,897.000		231,760.00
0720	625-00000	*Construction Surveying	1.000	0.396		
			L S	0.000	0.00	
			110,000.00000	0.396		43,560.00
0725	626-00000	*Mobilization	1.000	0.452		
			LS	0.000	0.00	
			1,631,000.00000	0.452		737,212.00
0730	626-01111	*Public Information Management (Tier I)	588.000	208.000		
			DAY	28.000	3,640.00	
			130.00000	236.000		30,680.00
0735	627-00008	*Modified Epoxy Pavement Marking	500.000	56.000		
			GAL	0.000	0.00	
			140.00000	56.000		7,840.00
0740	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	45.000	0.000		
			GAL	0.000	0.00	
			250.00000	0.000		0.00
0745	627-00013	*Pavement Marking Paint (High Build)	397.000	0.000		
			GAL	0.000	0.00	
			79.00000	0.000		0.00
0750	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	4,100.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 16  
 ESTIMATE RUN 10/10/2023  
 08:37:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0755	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	145.000	0.000		
			SF	0.000	0.00	
			25.00000	0.000		0.00
0760	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	116.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0765	630-00000	*Flagging	4,000.000	859.750		
			HOURL	113.750	5,232.50	
			46.00000	973.500		44,781.00
0770	630-00003	*Uniformed Traffic Control	300.000	217.000		
			HOURL	48.250	7,720.00	
			160.00000	265.250		42,440.00
0775	630-00004	*Traffic Control Vehicle	2.000	0.500		
			EACH	0.000	0.00	
			13,800.00000	0.500		6,900.00
0780	630-00006	*Uniformed Traffic Control (Vehicle)	300.000	216.500		
			HOURL	48.750	1,413.75	
			29.00000	265.250		7,692.25
0785	630-00007	*Traffic Control Inspection	248.000	92.000		
			DAY	13.000	5,590.00	
			430.00000	105.000		45,150.00
0790	630-00012	*Traffic Control Management	340.000	98.000		
			DAY	15.000	19,050.00	
			1,270.00000	113.000		143,510.00
0795	630-00015	*Uniformed Traffic Control Coordination	70.000	0.000		
			HOURL	0.000	0.00	
			29.00000	0.000		0.00
0800	630-80002	*Flashing Beacon (Solar)	8.000	1.000		
			EACH	0.000	0.00	
			3,220.00000	1.000		3,220.00
0805	630-80335	*Barricade (Type 3 M-A) (Temporary)	15.000	2.500		
			EACH	0.000	0.00	
			430.00000	2.500		1,075.00



CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 17  
 ESTIMATE RUN 10/10/2023  
 08:37:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0810	630-80336	*Barricade (Type 3 M-B) (Temporary)	15.000	0.000		
			EACH	0.000	0.00	
			430.00000	0.000		0.00
0815	630-80341	*Construction Traffic Sign (Panel Size A)	152.000	45.000		
			EACH	0.000	0.00	
			100.00000	45.000		4,500.00
0820	630-80342	*Construction Traffic Sign (Panel Size B)	76.000	9.000		
			EACH	0.000	0.00	
			130.00000	9.000		1,170.00
0825	630-80343	*Construction Traffic Sign (Panel Size C)	65.000	32.500		
			EACH	0.000	0.00	
			140.00000	32.500		4,550.00
0830	630-80344	*Construction Traffic Sign (Special)	672.000	110.000		
			SF	0.000	0.00	
			40.00000	110.000		4,400.00
0835	630-80355	*Portable Message Sign Panel	10.000	3.500		
			EACH	0.000	0.00	
			20,700.00000	3.500		72,450.00
0840	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	4.000	0.000		
			EACH	0.000	0.00	
			2,880.00000	0.000		0.00
0845	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	5.000	2.500		
			EACH	0.000	0.00	
			3,160.00000	2.500		7,900.00
0850	630-80360	*Drum Channelizing Device	200.000	18.000		
			EACH	0.000	0.00	
			63.00000	18.000		1,134.00
0855	630-80372	Concrete Barrier (Temporary) (Furnish and Install)	5,560.000	1,380.000		
			LF	0.000	0.00	
			34.00000	1,380.000		46,920.00
0860	630-80378	Glare Screen (Temporary)	1,200.000	0.000		
			LF	486.000	10,692.00	
			22.00000	486.000		10,692.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0008

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0860		MATERIAL ALLOWANCE Glare Screen (Temp)		858.895		
			LF	-347.852	-7,652.75	
			22.00000	511.043		11,242.95
0865	630-80380	*Traffic Cone	500.000	77.500		
			EACH	0.000	0.00	
			17.00000	77.500		1,317.50
0870	630-80393	*Stackable Vertical Panels	100.000	44.500		
			EACH	0.000	0.00	
			52.00000	44.500		2,314.00
0875	630-80401	Delineator (Type I) (Temporary)	150.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
0880	630-80402	Delineator (Type II) (Temporary)	75.000	0.000		
			EACH	0.000	0.00	
			33.00000	0.000		0.00
0885	630-80403	Delineator (Type III) (Temporary)	20.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0890	630-85010	*Impact Attenuator (Temporary)	8.000	1.000		
			EACH	0.000	0.00	
			12,100.00000	1.000		12,100.00
0895	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	0.500		
			EACH	0.000	0.00	
			86,300.00000	0.500		43,150.00
0900	632-00000	Night Work Lighting	1.000	0.260		
			L S	0.020	1,748.00	
			87,400.00000	0.280		24,472.00
0905	700-70010	F/A Minor Contract Revisions	815,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0910	700-70012	F/A Asphalt Pavement Incentive	19,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 19  
 ESTIMATE RUN 10/10/2023  
 08:37:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0915	700-70013	F/A Concrete Pavement Incentive	17,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0920	700-70016	F/A Fuel Cost Adjustment	10,000.000	-1,088.110		
			F A	-64.300	-64.30	
			1.00000	-1,152.410		-1,152.41
0925	700-70018	F/A Roadway Smoothness Incentive	14,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0930	700-70019	F/A Asphalt Cement Cost Adjustment	52,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0935	700-70031	F/A Interim Surface Repair	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0940	700-70082	F/A Furnish & Install Electrical Service	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0945	700-70111	Project First Program	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0950	700-70230	F/A Communication Lines	10,000.000	2,141.220		
			F A	0.000	0.00	
			1.00000	2,141.220		2,141.22
0955	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0960	700-70589	F/A Environmental Health & Safety Management	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1185	601-03056	Conc CL DF	0.000	0.000		
			CY	0.000	0.00	
			943.88000	0.000		0.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0008

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1185		MATERIAL ALLOWANCE Concrete for Deck Panels		108.000		
			CY	0.000	0.00	
			940.55000	108.000		101,579.40
1185		MATERIAL ALLOWANCE Concrete Class DF		0.000		
			SF	0.000	0.00	
			9.03000	0.000		0.00
1200	900-00014	Added Item (Lump Sum)/ Clean Culvert (Special)	1.000	0.000		
			L S	1.000	6,085.00	
			6,085.00000	1.000		6,085.00
-----						
			CAT 0200	CURRENT AMT \$ 9,284,142.10 \$	193,620.57 \$	1,984,373.98
CAT NO0300 STRUCTURES						
0970	202-00400	Removal of Bridge	2.000	0.660		
			EACH	0.000	0.00	
			294,000.00000	0.660		194,040.00
0975	202-00425	Removal of Bridge Railing	378.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0980	206-00000	Structure Excavation	15,000.000	2,880.000		
			CY	0.000	0.00	
			26.00000	2,880.000		74,880.00
0985	206-00100	Structure Backfill (Class 1)	13,600.000	2,958.000		
			CY	400.000	19,200.00	
			48.00000	3,358.000		161,184.00
0990	206-00200	Structure Backfill (Class 2)	113.000	0.000		
			CY	0.000	0.00	
			22.00000	0.000		0.00
0995	206-00360	Mechanical Reinforcement of Soil	9,449.000	2,195.000		
			CY	400.000	3,400.00	
			8.50000	2,595.000		22,057.50
1000	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			57,500.00000	1.000		57,500.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 21  
 ESTIMATE RUN 10/10/2023  
 08:37:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
1005	206-01782	*Shoring (Area 2)	1.000	1.000		
		L S		0.000	0.00	
			61,700.00000	1.000		61,700.00
1010	206-01783	*Shoring (Area 3)	1.000	1.000		
		L S		0.000	0.00	
			57,500.00000	1.000		57,500.00
1015	206-01784	*Shoring (Area 4)	1.000	1.000		
		L S		0.000	0.00	
			57,400.00000	1.000		57,400.00
1020	206-01785	*Shoring (Area 5)	1.000	1.000		
		L S		0.000	0.00	
			98,100.00000	1.000		98,100.00
1025	206-01786	*Shoring (Area 6)	1.000	1.000		
		L S		0.000	0.00	
			89,600.00000	1.000		89,600.00
1030	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	623.000	0.000		
		TON		0.000	0.00	
			190.00000	0.000		0.00
1035	408-01100	*Joint Sealant	812.000	0.000		
		LF		0.000	0.00	
			51.00000	0.000		0.00
1040	420-00000	Geomembrane	3,492.000	422.000		
		SY		0.000	0.00	
			7.40000	422.000		3,122.80
1045	502-00100	*Drilling Hole to Facilitate Pile Driving	0.000	0.000		
		LF		0.000	0.00	
			13.00000	0.000		0.00
1050	502-00460	Pile Tip	44.000	12.000		
		EACH		0.000	0.00	
			260.00000	12.000		3,120.00
1050		MATERIAL ALLOWANCE Pile Tip		32.000		
		EACH		0.000	0.00	
			210.00000	32.000		6,720.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 22  
 ESTIMATE RUN 10/10/2023  
 08:37:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
1055	502-00500	Complete Joint Penetration (CJP) Splice	8.000	4.000		
			EACH	0.000	0.00	
			1,000.00000	4.000		4,000.00
1060	502-02010	Dynamic Pile Test	2.000	2.000		
			EACH	0.000	0.00	
			3,710.00000	2.000		7,420.00
1065	502-11489	Steel Piling (HP 14x89)	0.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
1065		MATERIAL ALLOWANCE Steel Pile [HP 14x89]		0.000		
			LF	0.000	0.00	
			65.64000	0.000		0.00
1070	503-00048	*Drilled Shaft (48 Inch)	315.000	112.000		
			LF	0.000	0.00	
			480.00000	112.000		53,760.00
1075	503-00310	Crosshole Sonic Logging Testing	9.000	3.000		
			EACH	0.000	0.00	
			2,960.00000	3.000		8,880.00
1080	504-04420	Precast Panel Facing	10,901.000	2,079.000		
			SF	0.000	0.00	
			38.00000	2,079.000		79,002.00
1080		MATERIAL ALLOWANCE Precast Panel Facing		0.000		
			SF	0.000	0.00	
			38.00000	0.000		0.00
1085	507-00000	Concrete Slope and Ditch Paving	36.000	4.900		
			CY	0.000	0.00	
			690.00000	4.900		3,381.00
1090	515-00120	*Waterproofing (Membrane)	3,771.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
1095	601-03050	*Concrete Class D (Wall)	71.000	4.300		
			CY	0.000	0.00	
			1,200.00000	4.300		5,160.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 10/10/2023

08:37:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
1100	601-04550	*Concrete Class G	0.000	0.000		
			CY	0.000	0.00	
			990.00000	0.000		0.00
1105	601-40400	*Structural Concrete Stain	3,181.000	0.000		
			SY	0.000	0.00	
			13.00000	0.000		0.00
1110	602-00000	Reinforcing Steel	1,229.000	160.000		
			LB	0.000	0.00	
			1.30000	160.000		208.00
1115	602-00020	Reinforcing Steel (Epoxy Coated)	547,743.000	113,703.000		
			LB	22,312.000	40,161.60	
			1.80000	136,015.000		244,827.00
1120	606-01407	Transition Type BR9-GR3	4.000	0.000		
			EACH	0.000	0.00	
			6,980.00000	0.000		0.00
1125	606-10700	Bridge Rail Type 7	378.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
1130	606-10900	Bridge Rail Type 9	378.000	0.000		
			LF	0.000	0.00	
			260.00000	0.000		0.00
1135	607-53137	*Fence Chain Link (Special) (36 Inch)	374.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
1140	607-55110	*Safety Rail (Cable)	160.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
1145	613-00200	2 Inch Electrical Conduit	755.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
1145		MATERIAL ALLOWANCE 2 In Electrical Conduit		0.000		
			LF	755.001	3,440.01	
			4.55630	755.001		3,440.01

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/10/2023

ESTIMATE NO: 0008

08:37:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
1150	613-00607	6 Inch Electrical Conduit (Bridge)(Special)	450.000	0.000		
			LF	450.000	81,000.00	
				180.00000	450.000	81,000.00
1155	618-01137	Prestressed Concrete I (CBT 37.5)	2,936.000	871.000		
			LF	0.000	0.00	
				380.00000	871.000	330,980.00
1155		MATERIAL ALLOWANCE Girder		1,108.600		
			LF	0.000	0.00	
				229.73000	1,108.600	254,678.68
1160	630-80372	Concrete Barrier (Temporary) (Furnish and Install)	378.000	174.000		
			LF	0.000	0.00	
				34.00000	174.000	5,916.00
1180	613-50106	Light Cont Center (Spec) Lighting Control Center (Special)	0.000	0.000		
			EACH	0.000	0.00	
				5,001.83000	0.000	0.00
1190	502-11489	Steel Pile (HP 14x89)	2,482.000	708.000		
			LF	0.000	0.00	
				137.02471	708.000	97,013.49
1190		MATERIAL ALLOWANCE Steel Pile (HP 14x89) Yellow Jacket		1,734.000		
			LF	0.000	0.00	
				65.64000	1,734.000	113,819.76
1195	601-03056	Conc CL DF Category Change	1,958.000	237.700		
			CY	322.100	304,023.75	
				943.88000	559.800	528,384.02
1195		MATERIAL ALLOWANCE Concrete Class DF		2,203.980		
			SF	-322.100	-2,908.56	
				9.03000	1,881.880	16,993.38
			CAT 0300	CURRENT AMT	\$ 7,847,838.77	\$ 448,316.80
						\$ 2,725,787.64
-----						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1165	620-00005	Field Office (Special)	1.000	1.000		
			EACH	0.000	0.00	
				103,000.00000	1.000	103,000.00



CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 25  
 ESTIMATE RUN 10/10/2023  
 08:37:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1170	620-00012	Field Laboratory (Class 2)	1.000	0.950		
			EACH	0.050	4,840.00	
			96,800.00000	1.000		96,800.00
1175	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			19,000.00000	1.000		19,000.00
-----						
		CAT 0400	CURRENT AMT	\$ 218,800.00	\$ 4,840.00	\$ 218,800.00
		PROJECT TOTAL	CURRENT AMT	\$17,350,780.87	\$ 646,777.37	\$ 4,928,961.62