

ESTIMATE SUMMARY

CONTID: C24476R

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 24476R-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 20.0 DAYS

TIME ALLOW:

140 WORK DAYS

SH21B CO SPRINGS SIGNAL REPLACE

PERCENT TIME: 14.29

ORIG TIME ALLOW:

140 WORK DAYS

PROJECT NO: FSAM240-200

SH21B & SH 24H CO SPRINGS SIGNAL REPLACE

NAME OF ROAD:

PROJECT COUNTIES: EL PASO

CONTRACTOR:

ARROW ELECTRIC SERVICE, INC.

26898 E. HWY 96

PAY PERIOD ENDING 04/06/2023

DATE LET 10/27/2022

DATE AWARDED 11/18/2022

DATE CONTRACT EXECUTED 12/01/2022

DATE NOTICE TO PROCEED 12/01/2022

DATE TIME STARTED 12/01/2022

DATE WORK BEGAN 03/06/2023

DATE TIME STOPPED

DATE ACCEPTED

PUEBLO CO 81001 (719)948-3343

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,844,156.87 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 2,720,098.86 NON-PARTICIPATING	403,084.00	403,084.00
PERCENT COMPLETE: 14.17% TOTAL EARNINGS	403,084.00	403,084.00
FUNDS AVAILABLE: \$ 2,441,072.87 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	403,084.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-9,917.52	-9,917.52
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	393,166.48
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	393,166.48
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 393,166.48

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C24476R  
 PCN: 24476R-BID  
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2  
 ESTIMATE RUN 04/06/2023  
 13:03:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			LS	0.250	625.00	
			2,500.00000	0.250		625.00
0010	208-00046	*Pre-fabricated Concrete Washout Structure (Type 1)	2.000	0.000		
			EACH	0.000	0.00	
			1,450.00000	0.000		0.00
0015	208-00103	Removal and Disposal of Sediment (Labor)	30.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0020	208-00105	Removal and Disposal of Sediment (Equipment)	30.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00
0025	208-00107	Removal of Trash	30.000	0.000		
			HOURL	1.000	95.00	
			95.00000	1.000		95.00
0030	212-00032	*Soil Conditioning	0.500	0.000		
			ACRE	0.000	0.00	
			2,752.50000	0.000		0.00
0035	212-00700	*Organic Fertilizer	150.000	0.000		
			LB	0.000	0.00	
			10.95000	0.000		0.00
0040	212-00702	*Biotic Soil Amendments (Hydraulically Applied)	1,750.000	0.000		
			LB	0.000	0.00	
			7.08000	0.000		0.00
0045	212-00703	*Humate	37.500	0.000		
			LB	0.000	0.00	
			11.92000	0.000		0.00
0050	212-00704	*Mycorrhizae	10.000	0.000		
			LB	0.000	0.00	
			45.82000	0.000		0.00
0055	212-00707	*Seeding (Native) Hydraulic	0.500	0.000		
			ACRE	0.000	0.00	
			5,650.00000	0.000		0.00

CONTID: C24476R  
 PCN: 24476R-BID  
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 04/06/2023  
 13:03:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	213-00012	*Spray-on Mulch Blanket	0.500	0.000		
			ACRE	0.000	0.00	
			7,950.00000	0.000		0.00
0065	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.250	5,500.00	
			22,000.00000	0.250		5,500.00
0070	626-00000	*Mobilization	1.000	0.000		
			LS	0.500	72,500.00	
			145,000.00000	0.500		72,500.00
0075	626-01113	*Public Information Management (Tier III)	171.000	0.000		
			DAY	31.000	3,038.00	
			98.00000	31.000		3,038.00
0080	630-00000	*Flagging	100.000	0.000		
			HOURL	0.000	0.00	
			42.00000	0.000		0.00
0085	630-00003	*Uniformed Traffic Control	144.000	0.000		
			HOURL	0.000	0.00	
			110.00000	0.000		0.00
0090	630-00007	*Traffic Control Inspection	71.000	0.000		
			DAY	8.000	1,360.00	
			170.00000	8.000		1,360.00
0095	630-00012	*Traffic Control Management	122.000	0.000		
			DAY	19.000	20,805.00	
			1,095.00000	19.000		20,805.00
0100	630-00015	*Uniformed Traffic Control Coordination	20.000	0.000		
			HOURL	0.000	0.00	
			10.00000	0.000		0.00
0105	630-80341	*Construction Traffic Sign (Panel Size A)	22.000	0.000		
			EACH	6.500	422.50	
			65.00000	6.500		422.50
0110	630-80342	*Construction Traffic Sign (Panel Size B)	42.000	0.000		
			EACH	21.000	1,512.00	
			72.00000	21.000		1,512.00

CONTID: C24476R  
 PCN: 24476R-BID  
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 04/06/2023  
 13:03:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	630-80343	*Construction Traffic Sign (Panel Size C)	16.000	0.000		
			EACH	0.000	0.00	
			82.00000	0.000		0.00
0120	630-80355	*Portable Message Sign Panel	4.000	0.000		
			EACH	2.000	12,800.00	
			6,400.00000	2.000		12,800.00
0125	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	0.000		
			EACH	1.500	2,685.00	
			1,790.00000	1.500		2,685.00
0130	630-80360	*Drum Channelizing Device	92.000	0.000		
			EACH	46.000	2,852.00	
			62.00000	46.000		2,852.00
0135	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	25.000	0.000		
			EACH	0.000	0.00	
			73.00000	0.000		0.00
0140	630-80380	*Traffic Cone	80.000	0.000		
			EACH	40.000	960.00	
			24.00000	40.000		960.00
0145	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			30,050.00000	0.000		0.00
0150	700-70010	F/A Minor Contract Revisions	90,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0155	700-70016	F/A Fuel Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0160	700-70082	F/A Furnish & Install Electrical Service	12,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0165	700-70111	Project First Program	1,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C24476R  
 PCN: 24476R-BID  
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/06/2023

ESTIMATE NO: 0001

13:03:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0170	700-70380	F/A Erosion Control	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
-----						
			CAT 0200	CURRENT AMT \$	600,806.96 \$	125,154.50 \$
						125,154.50
CAT NO0201 CONSTITUTION AVE						
0175	202-00200	Removal of Sidewalk	65.000	0.000		
			SY	0.000	0.00	
			39.50000	0.000		0.00
0180	202-00203	Removal of Curb and Gutter	106.000	0.000		
			LF	0.000	0.00	
			15.60000	0.000		0.00
0185	202-00206	Removal of Concrete Curb Ramp	149.500	0.000		
			SY	0.000	0.00	
			36.75000	0.000		0.00
0190	202-00210	Removal of Concrete Pavement	18.000	0.000		
			SY	0.000	0.00	
			75.00000	0.000		0.00
0195	202-00220	Removal of Asphalt Mat	128.000	0.000		
			SY	0.000	0.00	
			20.25000	0.000		0.00
0200	202-00250	*Removal of Pavement Marking	3,450.000	0.000		
			SF	0.000	0.00	
			1.40000	0.000		0.00
0205	202-00828	Removal of Traffic Signal Equipment	0.330	0.000		
			L S	0.000	0.00	
			19,200.00000	0.000		0.00
0210	202-05026	Sawing Asphalt Material (6 Inch)	845.000	0.000		
			LF	0.000	0.00	
			6.30000	0.000		0.00
0215	203-00000	Unclassified Excavation	110.000	0.000		
			CY	0.000	0.00	
			150.00000	0.000		0.00

CONTID: C24476R  
 PCN: 24476R-BID  
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 04/06/2023  
 13:03:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 CONSTITUTION AVE						
0220	203-01597	*Potholing	75.000	0.000		
			HOOR	11.000	2,475.00	
			225.00000	11.000		2,475.00
0225	207-00700	Topsoil (Onsite)	50.000	0.000		
			CY	0.000	0.00	
			72.00000	0.000		0.00
0230	208-00002	*Erosion Log Type 1 (12 Inch)	100.000	0.000		
			LF	0.000	0.00	
			13.75000	0.000		0.00
0235	208-00035	*Aggregate Bag	20.000	0.000		
			LF	10.000	116.00	
			11.60000	10.000		116.00
0240	208-00051	*Storm Drain Inlet Protection (Type I)	60.000	0.000		
			LF	0.000	0.00	
			17.25000	0.000		0.00
0245	208-00075	Pre-fabricated Vehicle Tracking Pad	1.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00
0250	208-00106	Sweeping (Sediment Removal)	20.000	0.000		
			HOOR	5.000	525.00	
			105.00000	5.000		525.00
0255	210-00810	Reset Ground Sign	4.000	0.000		
			EACH	0.000	0.00	
			355.00000	0.000		0.00
0260	210-00815	Reset Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0265	210-00855	Reset Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			5,995.00000	0.000		0.00
0270	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	680.000	0.000		
			SY	0.000	0.00	
			5.95000	0.000		0.00

CONTID: C24476R  
 PCN: 24476R-BID  
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7  
 ESTIMATE RUN 04/06/2023  
 13:03:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 CONSTITUTION AVE						
0275	304-06000	Aggregate Base Course (Class 6)	160.000	0.000		
			TON	0.000	0.00	
			66.70000	0.000		0.00
0280	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	181.400	0.000		
			TON	0.000	0.00	
			220.00000	0.000		0.00
0285	503-00018	Drilled Shaft (18 Inch)	5.000	0.000		
			LF	0.000	0.00	
			305.00000	0.000		0.00
0290	503-00054	*Drilled Shaft (54 Inch)	84.000	0.000		
			LF	84.000	84,420.00	
			1,005.00000	84.000		84,420.00
0295	608-00000	*Concrete Sidewalk	35.000	0.000		
			SY	0.000	0.00	
			132.00000	0.000		0.00
0300	608-00010	*Concrete Curb Ramp	60.000	0.000		
			SY	0.000	0.00	
			270.00000	0.000		0.00
0305	608-00012	*Curb Ramp (Special)	160.000	0.000		
			SY	0.000	0.00	
			295.00000	0.000		0.00
0310	609-20004	*Curb and Gutter Type 2 (Section II-M) (Special)	80.000	0.000		
			LF	0.000	0.00	
			53.95000	0.000		0.00
0315	610-00020	*Median Cover Material (Patterned Concrete)	6,135.000	0.000		
			SF	0.000	0.00	
			18.15000	0.000		0.00
0320	613-00206	*2 Inch Electrical Conduit (Bored)	3,780.000	0.000		
			LF	0.000	0.00	
			19.50000	0.000		0.00
0325	613-00306	*3 Inch Electrical Conduit (Bored)	960.000	0.000		
			LF	0.000	0.00	
			21.50000	0.000		0.00

CONTID: C24476R  
 PCN: 24476R-BID  
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8  
 ESTIMATE RUN 04/06/2023  
 13:03:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 CONSTITUTION AVE						
0330	613-01200	2 Inch Electrical Conduit (Plastic)	700.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0335	613-01300	3 Inch Electrical Conduit (Plastic)	700.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0340	613-07002	Type Two Pull Box	3.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00
0345	613-07004	Type Four Pull Box	4.000	0.000		
			EACH	0.000	0.00	
			1,895.00000	0.000		0.00
0350	613-07034	Pull Box (24"x36"x18")	1.000	0.000		
			EACH	0.000	0.00	
			2,125.00000	0.000		0.00
0355	613-07040	Pull Box (30"x48"x24")	1.000	0.000		
			EACH	0.000	0.00	
			3,140.00000	0.000		0.00
0360	613-10000	Wiring	0.330	0.000		
			L S	0.000	0.00	
			41,000.00000	0.000		0.00
0365	613-13008	Luminaire (LED) (8,000 Lumens)	4.000	0.000		
			EACH	0.000	0.00	
			1,015.00000	0.000		0.00
0370	613-50150	Secondary Service Pedestal	1.000	0.000		
			EACH	0.000	0.00	
			6,195.00000	0.000		0.00
0375	614-00011	Sign Panel (Class I)	60.000	0.000		
			SF	0.000	0.00	
			27.75000	0.000		0.00
0380	614-70150	Pedestrian Signal Face (16) (Countdown)	8.000	0.000		
			EACH	0.000	0.00	
			890.00000	0.000		0.00



CONTID: C24476R  
 PCN: 24476R-BID  
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9  
 ESTIMATE RUN 04/06/2023  
 13:03:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 CONSTITUTION AVE						
0385	614-70336	Traffic Signal Face (12-12-12)	27.000	0.000		
		EACH		0.000	0.00	
			990.00000	0.000		0.00
0390	614-72855	Traffic Signal Controller Cabinet	1.000	0.000		
		EACH		0.000	0.00	
			26,950.00000	0.000		0.00
0395	614-72860	Pedestrian Push Button	8.000	0.000		
		EACH		0.000	0.00	
			1,355.00000	0.000		0.00
0400	614-72863	Pedestrian Push Button Post Assembly	7.000	0.000		
		EACH		0.000	0.00	
			985.00000	0.000		0.00
0405	614-72885	Traffic Signal Vehicle Detector (Special)	2.000	0.000		
		EACH		0.000	0.00	
			16,100.00000	0.000		0.00
0410	614-80000	Flashing Beacon	4.000	0.000		
		EACH		0.000	0.00	
			2,870.00000	0.000		0.00
0415	614-81170	Traffic Signal-Light Pole Steel (1-70 Foot Mast Arm)	4.000	0.000		
		EACH		0.000	0.00	
			34,400.00000	0.000		0.00
0420	614-84000	Traffic Signal Pedestal Pole Steel	1.000	0.000		
		EACH		0.000	0.00	
			2,910.00000	0.000		0.00
0425	614-86248	Traffic Signal Controller (Type 2070LC)	1.000	0.000		
		EACH		0.000	0.00	
			5,175.00000	0.000		0.00
0430	614-87006	*Fiber Optic Termination Panel (6 Fiber)	1.000	0.000		
		EACH		0.000	0.00	
			825.00000	0.000		0.00
0435	614-87015	*Buffer Tube Fan Out Kit	1.000	0.000		
		EACH		0.000	0.00	
			490.00000	0.000		0.00

CONTID: C24476R  
 PCN: 24476R-BID  
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/06/2023

ESTIMATE NO: 0001

13:03:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 CONSTITUTION AVE						
0440	614-87321	*Closed Circuit Television (Install Only)	1.000	0.000		
			EACH	0.000	0.00	
			3,220.00000	0.000		0.00
0445	614-87506	*Splice Fiber Optic Cable (6 Strand)	1.000	0.000		
			EACH	0.000	0.00	
			825.00000	0.000		0.00
0450	614-87693	*Ethernet Switch Type III	1.000	0.000		
			EACH	0.000	0.00	
			7,700.00000	0.000		0.00
0455	627-00008	*Modified Epoxy Pavement Marking	22.000	0.000		
			GAL	0.000	0.00	
			440.00000	0.000		0.00
0460	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	274.000	0.000		
			SF	0.000	0.00	
			17.90000	0.000		0.00
0465	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,980.000	0.000		
			SF	0.000	0.00	
			13.90000	0.000		0.00
-----						
			CAT 0201	CURRENT AMT \$	898,497.58 \$	87,536.00 \$
						87,536.00
CAT NO0202 PALMER PARK BLVD						
0470	202-00200	Removal of Sidewalk	46.600	0.000		
			SY	0.000	0.00	
			39.50000	0.000		0.00
0475	202-00203	Removal of Curb and Gutter	120.000	0.000		
			LF	0.000	0.00	
			15.60000	0.000		0.00
0480	202-00206	Removal of Concrete Curb Ramp	140.500	0.000		
			SY	0.000	0.00	
			36.75000	0.000		0.00
0485	202-00210	Removal of Concrete Pavement	18.000	0.000		
			SY	0.000	0.00	
			75.00000	0.000		0.00

CONTID: C24476R  
 PCN: 24476R-BID  
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11  
 ESTIMATE RUN 04/06/2023  
 13:03:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0202 PALMER PARK BLVD						
0490	202-00220	Removal of Asphalt Mat	64.000	0.000		
			SY	0.000	0.00	
			20.25000	0.000		0.00
0495	202-00250	*Removal of Pavement Marking	3,490.000	0.000		
			SF	0.000	0.00	
			1.40000	0.000		0.00
0500	202-00828	Removal of Traffic Signal Equipment	0.330	0.000		
			L S	0.000	0.00	
			19,200.00000	0.000		0.00
0505	202-05026	Sawing Asphalt Material (6 Inch)	340.000	0.000		
			LF	0.000	0.00	
			6.30000	0.000		0.00
0510	203-01597	Potholing	71.000	0.000		
			HOURL	22.000	4,950.00	
			225.00000	22.000		4,950.00
0515	208-00002	*Erosion Log Type 1 (12 Inch)	75.000	0.000		
			LF	0.000	0.00	
			13.75000	0.000		0.00
0520	208-00035	*Aggregate Bag	20.000	0.000		
			LF	20.000	232.00	
			11.60000	20.000		232.00
0525	208-00051	*Storm Drain Inlet Protection (Type I)	50.000	0.000		
			LF	0.000	0.00	
			17.25000	0.000		0.00
0530	208-00106	Sweeping (Sediment Removal)	10.000	0.000		
			HOURL	7.000	735.00	
			105.00000	7.000		735.00
0535	210-00810	Reset Ground Sign	4.000	0.000		
			EACH	0.000	0.00	
			355.00000	0.000		0.00
0540	210-00815	Reset Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00

CONTID: C24476R  
 PCN: 24476R-BID  
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12  
 ESTIMATE RUN 04/06/2023  
 13:03:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0202 PALMER PARK BLVD						
0545	210-00855	Reset Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			5,995.00000	0.000		0.00
0550	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	20.800	0.000		
			TON	0.000	0.00	
			220.00000	0.000		0.00
0555	503-00018	Drilled Shaft (18 Inch)	10.000	0.000		
			LF	0.000	0.00	
			305.00000	0.000		0.00
0560	503-00054	*Drilled Shaft (54 Inch)	84.000	0.000		
			LF	84.000	84,420.00	
			1,005.00000	84.000		84,420.00
0565	608-00000	*Concrete Sidewalk	31.400	0.000		
			SY	0.000	0.00	
			132.00000	0.000		0.00
0570	608-00010	*Concrete Curb Ramp	56.000	0.000		
			SY	0.000	0.00	
			270.00000	0.000		0.00
0575	608-00012	*Curb Ramp (Special)	123.000	0.000		
			SY	0.000	0.00	
			295.00000	0.000		0.00
0580	609-20004	*Curb and Gutter Type 2 (Section II-M) (Special)	96.000	0.000		
			LF	0.000	0.00	
			53.95000	0.000		0.00
0585	610-00020	*Median Cover Material (Patterned Concrete)	6,021.000	0.000		
			SF	0.000	0.00	
			18.15000	0.000		0.00
0590	613-00206	*2 Inch Electrical Conduit (Bored)	3,735.000	0.000		
			LF	1,557.000	30,361.50	
			19.50000	1,557.000		30,361.50
0595	613-00306	*3 Inch Electrical Conduit (Bored)	1,055.000	0.000		
			LF	0.000	0.00	
			21.50000	0.000		0.00

CONTID: C24476R  
 PCN: 24476R-BID  
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13  
 ESTIMATE RUN 04/06/2023  
 13:03:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0202 PALMER PARK BLVD						
0600	613-01200	2 Inch Electrical Conduit (Plastic)	755.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0605	613-01300	3 Inch Electrical Conduit (Plastic)	755.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0610	613-07002	Type Two Pull Box	4.000	0.000		
			EACH	4.000	4,200.00	
			1,050.00000	4.000		4,200.00
0615	613-07004	Type Four Pull Box	4.000	0.000		
			EACH	0.000	0.00	
			1,895.00000	0.000		0.00
0620	613-07034	Pull Box (24"x36"x18")	1.000	0.000		
			EACH	0.000	0.00	
			2,125.00000	0.000		0.00
0625	613-07040	Pull Box (30"x48"x24")	1.000	0.000		
			EACH	0.000	0.00	
			3,140.00000	0.000		0.00
0630	613-10000	Wiring	0.330	0.000		
			L S	0.000	0.00	
			41,000.00000	0.000		0.00
0635	613-13008	Luminaire (LED) (8,000 Lumens)	4.000	0.000		
			EACH	0.000	0.00	
			1,015.00000	0.000		0.00
0640	613-50150	Secondary Service Pedestal	1.000	0.000		
			EACH	0.000	0.00	
			6,195.00000	0.000		0.00
0645	614-00011	Sign Panel (Class I)	60.000	0.000		
			SF	0.000	0.00	
			27.75000	0.000		0.00
0650	614-70150	Pedestrian Signal Face (16) (Countdown)	8.000	0.000		
			EACH	0.000	0.00	
			890.00000	0.000		0.00

CONTID: C24476R  
 PCN: 24476R-BID  
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14  
 ESTIMATE RUN 04/06/2023  
 13:03:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0202 PALMER PARK BLVD						
0655	614-70336	Traffic Signal Face (12-12-12)	28.000	0.000		
			EACH	0.000	0.00	
			990.00000	0.000		0.00
0660	614-72855	Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			26,950.00000	0.000		0.00
0665	614-72860	Pedestrian Push Button	8.000	0.000		
			EACH	0.000	0.00	
			1,355.00000	0.000		0.00
0670	614-72863	Pedestrian Push Button Post Assembly	6.000	0.000		
			EACH	0.000	0.00	
			985.00000	0.000		0.00
0675	614-72885	Traffic Signal Vehicle Detector (Special)	2.000	0.000		
			EACH	0.000	0.00	
			16,100.00000	0.000		0.00
0680	614-80000	Flashing Beacon	4.000	0.000		
			EACH	0.000	0.00	
			2,870.00000	0.000		0.00
0685	614-81170	Traffic Signal-Light Pole Steel (1-70 Foot Mast Arm)	4.000	0.000		
			EACH	0.000	0.00	
			34,400.00000	0.000		0.00
0690	614-84000	Traffic Signal Pedestal Pole Steel	2.000	0.000		
			EACH	0.000	0.00	
			2,910.00000	0.000		0.00
0695	614-86248	Traffic Signal Controller (Type 2070LC)	1.000	0.000		
			EACH	0.000	0.00	
			5,175.00000	0.000		0.00
0700	614-87006	*Fiber Optic Termination Panel (6 Fiber)	1.000	0.000		
			EACH	0.000	0.00	
			825.00000	0.000		0.00
0705	614-87015	*Buffer Tube Fan Out Kit	1.000	0.000		
			EACH	0.000	0.00	
			490.00000	0.000		0.00

CONTID: C24476R  
 PCN: 24476R-BID  
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/06/2023

ESTIMATE NO: 0001

13:03:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0202 PALMER PARK BLVD						
0710	614-87321	*Closed Circuit Television (Install Only)	1.000	0.000		
			EACH	0.000	0.00	
			3,220.00000	0.000		0.00
0715	614-87506	*Splice Fiber Optic Cable (6 Strand)	1.000	0.000		
			EACH	0.000	0.00	
			825.00000	0.000		0.00
0720	614-87693	*Ethernet Switch Type III	1.000	0.000		
			EACH	0.000	0.00	
			7,700.00000	0.000		0.00
0725	627-00008	*Modified Epoxy Pavement Marking	15.000	0.000		
			GAL	0.000	0.00	
			440.00000	0.000		0.00
0730	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	290.000	0.000		
			SF	0.000	0.00	
			17.90000	0.000		0.00
0735	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,985.000	0.000		
			SF	0.000	0.00	
			13.90000	0.000		0.00
-----						
			CAT 0202	CURRENT AMT \$	810,395.48 \$	124,898.50 \$
						124,898.50
-----						
CAT NO0203 ACADEMY PARK LOOP						
0740	202-00200	Removal of Sidewalk	39.000	0.000		
			SY	0.000	0.00	
			39.50000	0.000		0.00
0745	202-00203	Removal of Curb and Gutter	196.000	0.000		
			LF	0.000	0.00	
			15.60000	0.000		0.00
0750	202-00206	Removal of Concrete Curb Ramp	84.000	0.000		
			SY	0.000	0.00	
			36.75000	0.000		0.00
0755	202-00220	Removal of Asphalt Mat	107.000	0.000		
			SY	0.000	0.00	
			20.25000	0.000		0.00

CONTID: C24476R  
 PCN: 24476R-BID  
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 04/06/2023

13:03:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0203 ACADEMY PARK LOOP						
0760	202-00250	*Removal of Pavement Marking	1,450.000	0.000		
			SF	0.000	0.00	
			1.40000	0.000		0.00
0765	202-00828	Removal of Traffic Signal Equipment	0.340	0.000		
			L S	0.000	0.00	
			19,200.00000	0.000		0.00
0770	202-05026	Sawing Asphalt Material (6 Inch)	321.000	0.000		
			LF	0.000	0.00	
			6.30000	0.000		0.00
0775	203-01597	Potholing	63.000	0.000		
			HOURL	3.000	675.00	
			225.00000	3.000		675.00
0780	208-00002	*Erosion Log Type 1 (12 Inch)	75.000	0.000		
			LF	0.000	0.00	
			13.75000	0.000		0.00
0785	208-00035	*Aggregate Bag	20.000	0.000		
			LF	0.000	0.00	
			11.60000	0.000		0.00
0790	208-00051	*Storm Drain Inlet Protection (Type I)	50.000	0.000		
			LF	0.000	0.00	
			17.25000	0.000		0.00
0795	208-00106	Sweeping (Sediment Removal)	10.000	0.000		
			HOURL	0.000	0.00	
			105.00000	0.000		0.00
0800	210-00479	Reset Radio Communication Antenna	1.000	0.000		
			EACH	0.000	0.00	
			1,895.00000	0.000		0.00
0805	210-00815	Reset Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0810	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	21.000	0.000		
			TON	0.000	0.00	
			220.00000	0.000		0.00



CONTID: C24476R  
 PCN: 24476R-BID  
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17  
 ESTIMATE RUN 04/06/2023  
 13:03:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0203 ACADEMY PARK LOOP						
0815	503-00018	Drilled Shaft (18 Inch)	15.000	0.000		
			LF	0.000	0.00	
			305.00000	0.000		0.00
0820	503-00042	*Drilled Shaft (42 Inch)	21.000	0.000		
			LF	19.000	22,610.00	
			1,190.00000	19.000		22,610.00
0825	503-00054	*Drilled Shaft (54 Inch)	42.000	0.000		
			LF	42.000	42,210.00	
			1,005.00000	42.000		42,210.00
0830	608-00000	*Concrete Sidewalk	103.000	0.000		
			SY	0.000	0.00	
			132.00000	0.000		0.00
0835	608-00010	*Concrete Curb Ramp	44.000	0.000		
			SY	0.000	0.00	
			270.00000	0.000		0.00
0840	608-00012	*Curb Ramp (Special)	29.000	0.000		
			SY	0.000	0.00	
			295.00000	0.000		0.00
0845	609-21020	*Curb and Gutter Type 2 (Section II-B)	148.000	0.000		
			LF	0.000	0.00	
			44.75000	0.000		0.00
0850	609-21023	*Curb and Gutter Type 2 (Section II-B) (Special)	108.000	0.000		
			LF	0.000	0.00	
			49.90000	0.000		0.00
0855	610-00020	*Median Cover Material (Patterned Concrete)	1,064.000	0.000		
			SF	0.000	0.00	
			18.15000	0.000		0.00
0860	612-00002	Delineator (Type II)	3.000	0.000		
			EACH	0.000	0.00	
			25.25000	0.000		0.00
0865	613-00206	*2 Inch Electrical Conduit (Bored)	840.000	0.000		
			LF	0.000	0.00	
			19.50000	0.000		0.00

CONTID: C24476R  
 PCN: 24476R-BID  
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18  
 ESTIMATE RUN 04/06/2023  
 13:03:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0203 ACADEMY PARK LOOP						
0870	613-00306	*3 Inch Electrical Conduit (Bored)	840.000	0.000		
			LF	0.000	0.00	
			21.50000	0.000		0.00
0875	613-01200	2 Inch Electrical Conduit (Plastic)	384.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0880	613-01300	3 Inch Electrical Conduit (Plastic)	384.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0885	613-07004	Type Four Pull Box	4.000	0.000		
			EACH	0.000	0.00	
			1,895.00000	0.000		0.00
0890	613-07034	Pull Box (24"x36"x18")	1.000	0.000		
			EACH	0.000	0.00	
			2,125.00000	0.000		0.00
0895	613-07040	Pull Box (30"x48"x24")	1.000	0.000		
			EACH	0.000	0.00	
			3,140.00000	0.000		0.00
0900	613-10000	Wiring	0.340	0.000		
			L S	0.000	0.00	
			41,000.00000	0.000		0.00
0905	613-13008	Luminaire (LED) (8,000 Lumens)	3.000	0.000		
			EACH	0.000	0.00	
			1,015.00000	0.000		0.00
0910	613-50150	Secondary Service Pedestal	1.000	0.000		
			EACH	0.000	0.00	
			6,195.00000	0.000		0.00
0915	614-00011	Sign Panel (Class I)	88.000	0.000		
			SF	0.000	0.00	
			27.75000	0.000		0.00
0920	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	2.000	0.000		
			EACH	0.000	0.00	
			575.00000	0.000		0.00

CONTID: C24476R  
 PCN: 24476R-BID  
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19  
 ESTIMATE RUN 04/06/2023  
 13:03:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0203 ACADEMY PARK LOOP						
0925	614-70150	Pedestrian Signal Face (16) (Countdown)	8.000	0.000		
			EACH	0.000	0.00	
			890.00000	0.000		0.00
0930	614-70336	Traffic Signal Face (12-12-12)	10.000	0.000		
			EACH	0.000	0.00	
			990.00000	0.000		0.00
0935	614-70448	Traffic Signal Face (12-12-12-12)	8.000	0.000		
			EACH	0.000	0.00	
			1,035.00000	0.000		0.00
0940	614-72855	Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			26,950.00000	0.000		0.00
0945	614-72860	Pedestrian Push Button	8.000	0.000		
			EACH	0.000	0.00	
			1,355.00000	0.000		0.00
0950	614-72863	Pedestrian Push Button Post Assembly	4.000	0.000		
			EACH	0.000	0.00	
			985.00000	0.000		0.00
0955	614-72885	Traffic Signal Vehicle Detector (Special)	2.000	0.000		
			EACH	0.000	0.00	
			16,100.00000	0.000		0.00
0960	614-81150	Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			23,900.00000	0.000		0.00
0965	614-81170	Traffic Signal-Light Pole Steel (1-70 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			34,400.00000	0.000		0.00
0970	614-81570	Traffic Signal-Light Pole Steel (2-70&75 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			51,700.00000	0.000		0.00
0975	614-84000	Traffic Signal Pedestal Pole Steel	3.000	0.000		
			EACH	0.000	0.00	
			2,910.00000	0.000		0.00

