

ESTIMATE SUMMARY

CONTID: C24476R

ESTIMATE NO: 0008 FINL

SPEC YR: 2005

PCN: 24476R-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 140.0 DAYS

TIME ALLOW:

140 WORK DAYS

SH21B CO SPRINGS SIGNAL REPLACE

PERCENT TIME: 100.00

ORIG TIME ALLOW:

140 WORK DAYS

PROJECT NO: FSAM240-200

SH21B & SH 24H CO SPRINGS SIGNAL REPLACE

NAME OF ROAD:

PROJECT COUNTIES: EL PASO

CONTRACTOR:

ARROW ELECTRIC SERVICE, INC.

26898 E. HWY 96

PAY PERIOD ENDING 04/09/2024

DATE LET 10/27/2022

DATE AWARDED 11/18/2022

DATE CONTRACT EXECUTED 12/01/2022

DATE NOTICE TO PROCEED 12/01/2022

DATE TIME STARTED 12/01/2022

DATE WORK BEGAN 03/06/2023

DATE TIME STOPPED 11/27/2023

DATE ACCEPTED 11/27/2023

PUEBLO CO 81001 (719)948-3343

CURRENT TOTAL

THIS ESTIMATE

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,575,536.37 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 2,720,098.86 NON-PARTICIPATING	2,575,469.67	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	2,575,469.67	0.00
FUNDS AVAILABLE:	\$ 66.70 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	2,575,469.67	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	40,801.48
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	2,575,469.67	40,801.48
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	2,575,469.67	40,801.48
	OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE \$ 40,801.48

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C24476R
 PCN: 24476R-BID
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 04/09/2024
 10:59:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			LS	0.000	0.00	
			2,500.00000	1.000		2,500.00
0010	208-00046	*Pre-fabricated Concrete Washout Structure (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			1,450.00000	2.000		2,900.00
0015	208-00103	Removal and Disposal of Sediment (Labor)	35.000	35.000		
			HOURL	0.000	0.00	
			100.00000	35.000		3,500.00
0020	208-00105	Removal and Disposal of Sediment (Equipment)	30.000	30.000		
			HOURL	0.000	0.00	
			150.00000	30.000		4,500.00
0025	208-00107	Removal of Trash	15.000	15.000		
			HOURL	0.000	0.00	
			95.00000	15.000		1,425.00
0030	212-00032	*Soil Conditioning	0.500	0.500		
			ACRE	0.000	0.00	
			2,752.50000	0.500		1,376.25
0035	212-00700	*Organic Fertilizer	150.000	150.000		
			LB	0.000	0.00	
			10.95000	150.000		1,642.50
0040	212-00702	*Biotic Soil Amendments (Hydraulically Applied)	1,750.000	1,750.000		
			LB	0.000	0.00	
			7.08000	1,750.000		12,390.00
0045	212-00703	*Humate	37.500	37.500		
			LB	0.000	0.00	
			11.92000	37.500		447.00
0050	212-00704	*Mycorrhizae	10.000	10.000		
			LB	0.000	0.00	
			45.82000	10.000		458.20
0055	212-00707	*Seeding (Native) Hydraulic	0.500	0.500		
			ACRE	0.000	0.00	
			5,650.00000	0.500		2,825.00

CONTID: C24476R
 PCN: 24476R-BID
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 04/09/2024
 10:59:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	213-00012	*Spray-on Mulch Blanket	0.500	0.500		
			ACRE	0.000	0.00	
			7,950.00000	0.500		3,975.00
0065	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			22,000.00000	1.000		22,000.00
0070	626-00000	*Mobilization	1.000	1.000		
			LS	0.000	0.00	
			145,000.00000	1.000		145,000.00
0075	626-01113	*Public Information Management (Tier III)	258.000	258.000		
			DAY	0.000	0.00	
			98.00000	258.000		25,284.00
0080	630-00000	*Flagging	0.000	0.000		
			HOURL	0.000	0.00	
			42.00000	0.000		0.00
0085	630-00003	*Uniformed Traffic Control	104.750	104.750		
			HOURL	0.000	0.00	
			110.00000	104.750		11,522.50
0090	630-00007	*Traffic Control Inspection	101.000	101.000		
			DAY	0.000	0.00	
			170.00000	101.000		17,170.00
0095	630-00012	*Traffic Control Management	150.000	150.000		
			DAY	0.000	0.00	
			1,095.00000	150.000		164,250.00
0100	630-00015	*Uniformed Traffic Control Coordination	20.000	20.000		
			HOURL	0.000	0.00	
			10.00000	20.000		200.00
0105	630-80341	*Construction Traffic Sign (Panel Size A)	35.000	35.000		
			EACH	0.000	0.00	
			65.00000	35.000		2,275.00
0110	630-80342	*Construction Traffic Sign (Panel Size B)	62.000	62.000		
			EACH	0.000	0.00	
			72.00000	62.000		4,464.00

CONTID: C24476R
 PCN: 24476R-BID
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 04/09/2024
 10:59:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	630-80343	*Construction Traffic Sign (Panel Size C)	0.000	0.000		
			EACH	0.000	0.00	
			82.00000	0.000		0.00
0120	630-80355	*Portable Message Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			6,400.00000	4.000		25,600.00
0125	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	3.000		
			EACH	0.000	0.00	
			1,790.00000	3.000		5,370.00
0130	630-80360	*Drum Channelizing Device	147.000	147.000		
			EACH	0.000	0.00	
			62.00000	147.000		9,114.00
0135	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	0.000	0.000		
			EACH	0.000	0.00	
			73.00000	0.000		0.00
0140	630-80380	*Traffic Cone	160.000	160.000		
			EACH	0.000	0.00	
			24.00000	160.000		3,840.00
0145	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.000	1.000		
			EACH	0.000	0.00	
			30,050.00000	1.000		30,050.00
0150	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0155	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0160	700-70082	F/A Furnish & Install Electrical Service	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0165	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C24476R
 PCN: 24476R-BID
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/09/2024

ESTIMATE NO: 0008

10:59:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	504,078.45 \$	0.00 \$ 504,078.45

CAT NO0201 CONSTITUTION AVE						
0175	202-00200	Removal of Sidewalk	61.000	61.000		
			SY	0.000	0.00	
			39.50000	61.000		2,409.50
0180	202-00203	Removal of Curb and Gutter	113.000	113.000		
			LF	0.000	0.00	
			15.60000	113.000		1,762.80
0185	202-00206	Removal of Concrete Curb Ramp	150.000	150.000		
			SY	0.000	0.00	
			36.75000	150.000		5,512.50
0190	202-00210	Removal of Concrete Pavement	18.000	18.000		
			SY	0.000	0.00	
			75.00000	18.000		1,350.00
0195	202-00220	Removal of Asphalt Mat	80.000	80.000		
			SY	0.000	0.00	
			20.25000	80.000		1,620.00
0200	202-00250	*Removal of Pavement Marking	500.000	500.000		
			SF	0.000	0.00	
			1.40000	500.000		700.00
0205	202-00828	Removal of Traffic Signal Equipment	0.330	0.330		
			L S	0.000	0.00	
			19,200.00000	0.330		6,336.00
0210	202-05026	Sawing Asphalt Material (6 Inch)	1,037.000	1,037.000		
			LF	0.000	0.00	
			6.30000	1,037.000		6,533.10
0215	203-00000	Unclassified Excavation	110.000	110.000		
			CY	0.000	0.00	
			150.00000	110.000		16,500.00

CONTID: C24476R
 PCN: 24476R-BID
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 04/09/2024
 10:59:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 CONSTITUTION AVE						
0220	203-01597	*Potholing	49.000	49.000		
			HOOR	0.000	0.00	
			225.00000	49.000		11,025.00
0225	207-00700	Topsoil (Onsite)	50.000	50.000		
			CY	0.000	0.00	
			72.00000	50.000		3,600.00
0230	208-00002	*Erosion Log Type 1 (12 Inch)	0.000	0.000		
			LF	0.000	0.00	
			13.75000	0.000		0.00
0235	208-00035	*Aggregate Bag	10.000	10.000		
			LF	0.000	0.00	
			11.60000	10.000		116.00
0240	208-00051	*Storm Drain Inlet Protection (Type I)	0.000	0.000		
			LF	0.000	0.00	
			17.25000	0.000		0.00
0245	208-00075	Pre-fabricated Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00
0250	208-00106	Sweeping (Sediment Removal)	20.000	20.000		
			HOOR	0.000	0.00	
			105.00000	20.000		2,100.00
0255	210-00810	Reset Ground Sign	0.000	0.000		
			EACH	0.000	0.00	
			355.00000	0.000		0.00
0260	210-00815	Reset Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			600.00000	4.000		2,400.00
0265	210-00855	Reset Traffic Signal Controller Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			5,995.00000	1.000		5,995.00
0270	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	0.000	0.000		
			SY	0.000	0.00	
			5.95000	0.000		0.00

CONTID: C24476R
 PCN: 24476R-BID
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 04/09/2024
 10:59:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 CONSTITUTION AVE						
0275	304-06000	Aggregate Base Course (Class 6)	189.980	188.980		
			TON	0.000	0.00	
			66.70000	188.980		12,604.97
0280	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	67.980	67.980		
			TON	0.000	0.00	
			220.00000	67.980		14,955.60
0285	503-00018	Drilled Shaft (18 Inch)	5.000	5.000		
			LF	0.000	0.00	
			305.00000	5.000		1,525.00
0290	503-00054	*Drilled Shaft (54 Inch)	84.000	84.000		
			LF	0.000	0.00	
			1,005.00000	84.000		84,420.00
0295	608-00000	*Concrete Sidewalk	55.000	55.000		
			SY	0.000	0.00	
			132.00000	55.000		7,260.00
0300	608-00010	*Concrete Curb Ramp	166.000	166.000		
			SY	0.000	0.00	
			270.00000	166.000		44,820.00
0305	608-00012	*Curb Ramp (Special)	0.000	0.000		
			SY	0.000	0.00	
			295.00000	0.000		0.00
0310	609-20004	*Curb and Gutter Type 2 (Section II-M) (Special)	79.000	79.000		
			LF	0.000	0.00	
			53.95000	79.000		4,262.05
0315	610-00020	*Median Cover Material (Patterned Concrete)	6,135.000	6,135.000		
			SF	0.000	0.00	
			18.15000	6,135.000		111,350.25
0320	613-00206	*2 Inch Electrical Conduit (Bored)	2,080.000	2,080.000		
			LF	0.000	0.00	
			19.50000	2,080.000		40,560.00
0325	613-00306	*3 Inch Electrical Conduit (Bored)	1,024.000	1,024.000		
			LF	0.000	0.00	
			21.50000	1,024.000		22,016.00

CONTID: C24476R
 PCN: 24476R-BID
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 04/09/2024
 10:59:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 CONSTITUTION AVE						
0330	613-01200	2 Inch Electrical Conduit (Plastic)	437.000	437.000		
			LF	0.000	0.00	
			21.00000	437.000		9,177.00
0335	613-01300	3 Inch Electrical Conduit (Plastic)	404.000	404.000		
			LF	0.000	0.00	
			23.00000	404.000		9,292.00
0340	613-07002	Type Two Pull Box	3.000	3.000		
			EACH	0.000	0.00	
			1,050.00000	3.000		3,150.00
0345	613-07004	Type Four Pull Box	5.000	5.000		
			EACH	0.000	0.00	
			1,895.00000	5.000		9,475.00
0350	613-07034	Pull Box (24"x36"x18")	1.000	1.000		
			EACH	0.000	0.00	
			2,125.00000	1.000		2,125.00
0355	613-07040	Pull Box (30"x48"x24")	1.000	1.000		
			EACH	0.000	0.00	
			3,140.00000	1.000		3,140.00
0360	613-10000	Wiring	0.330	0.330		
			L S	0.000	0.00	
			41,000.00000	0.330		13,530.00
0365	613-13008	Luminaire (LED) (8,000 Lumens)	4.000	4.000		
			EACH	0.000	0.00	
			1,015.00000	4.000		4,060.00
0370	613-50150	Secondary Service Pedestal	1.000	1.000		
			EACH	0.000	0.00	
			6,195.00000	1.000		6,195.00
0375	614-00011	Sign Panel (Class I)	60.000	60.000		
			SF	0.000	0.00	
			27.75000	60.000		1,665.00
0380	614-70150	Pedestrian Signal Face (16) (Countdown)	8.000	8.000		
			EACH	0.000	0.00	
			890.00000	8.000		7,120.00

CONTID: C24476R
 PCN: 24476R-BID
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 04/09/2024
 10:59:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 CONSTITUTION AVE						
0385	614-70336	Traffic Signal Face (12-12-12)	27.000	27.000		
			EACH	0.000	0.00	
			990.00000	27.000		26,730.00
0390	614-72855	Traffic Signal Controller Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			26,950.00000	1.000		26,950.00
0395	614-72860	Pedestrian Push Button	8.000	8.000		
			EACH	0.000	0.00	
			1,355.00000	8.000		10,840.00
0400	614-72863	Pedestrian Push Button Post Assembly	7.000	7.000		
			EACH	0.000	0.00	
			985.00000	7.000		6,895.00
0405	614-72885	Traffic Signal Vehicle Detector (Special)	2.000	2.000		
			EACH	0.000	0.00	
			16,100.00000	2.000		32,200.00
0410	614-80000	Flashing Beacon	2.000	2.000		
			EACH	0.000	0.00	
			2,870.00000	2.000		5,740.00
0415	614-81170	Traffic Signal-Light Pole Steel (1-70 Foot Mast Arm)	4.000	4.000		
			EACH	0.000	0.00	
			34,400.00000	4.000		137,600.00
0420	614-84000	Traffic Signal Pedestal Pole Steel	1.000	1.000		
			EACH	0.000	0.00	
			2,910.00000	1.000		2,910.00
0425	614-86248	Traffic Signal Controller (Type 2070LC)	1.000	1.000		
			EACH	0.000	0.00	
			5,175.00000	1.000		5,175.00
0430	614-87006	*Fiber Optic Termination Panel (6 Fiber)	1.000	1.000		
			EACH	0.000	0.00	
			825.00000	1.000		825.00
0435	614-87015	*Buffer Tube Fan Out Kit	1.000	1.000		
			EACH	0.000	0.00	
			490.00000	1.000		490.00

CONTID: C24476R
 PCN: 24476R-BID
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 04/09/2024
 10:59:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	

CAT NO0201 CONSTITUTION AVE							
0440	614-87321	*Closed Circuit Television (Install Only)	1.000	1.000			
			EACH	0.000	0.00		
			3,220.00000	1.000		3,220.00	
0445	614-87506	*Splice Fiber Optic Cable (6 Strand)	1.000	1.000			
			EACH	0.000	0.00		
			825.00000	1.000		825.00	
0450	614-87693	*Ethernet Switch Type III	1.000	1.000			
			EACH	0.000	0.00		
			7,700.00000	1.000		7,700.00	
0455	627-00008	*Modified Epoxy Pavement Marking	22.000	22.000			
			GAL	0.000	0.00		
			440.00000	22.000		9,680.00	
0460	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	274.000	274.000			
			SF	0.000	0.00		
			17.90000	274.000		4,904.60	
0465	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,981.000	1,981.000			
			SF	0.000	0.00		
			13.90000	1,981.000		27,535.90	
			CAT 0201	CURRENT AMT \$	790,949.97 \$	0.00 \$	790,883.27

CAT NO0202 PALMER PARK BLVD							
0470	202-00200	Removal of Sidewalk	51.000	51.000			
			SY	0.000	0.00		
			39.50000	51.000		2,014.50	
0475	202-00203	Removal of Curb and Gutter	124.000	124.000			
			LF	0.000	0.00		
			15.60000	124.000		1,934.40	
0480	202-00206	Removal of Concrete Curb Ramp	149.000	149.000			
			SY	0.000	0.00		
			36.75000	149.000		5,475.75	
0485	202-00210	Removal of Concrete Pavement	18.000	18.000			
			SY	0.000	0.00		
			75.00000	18.000		1,350.00	

CONTID: C24476R
 PCN: 24476R-BID
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 04/09/2024
 10:59:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202 PALMER PARK BLVD						
0490	202-00220	Removal of Asphalt Mat	0.000	0.000		
			SY	0.000	0.00	
			20.25000	0.000		0.00
0495	202-00250	*Removal of Pavement Marking	400.000	400.000		
			SF	0.000	0.00	
			1.40000	400.000		560.00
0500	202-00828	Removal of Traffic Signal Equipment	0.330	0.330		
			L S	0.000	0.00	
			19,200.00000	0.330		6,336.00
0505	202-05026	Sawing Asphalt Material (6 Inch)	299.000	299.000		
			LF	0.000	0.00	
			6.30000	299.000		1,883.70
0510	203-01597	Potholing	35.000	35.000		
			HOURL	0.000	0.00	
			225.00000	35.000		7,875.00
0515	208-00002	*Erosion Log Type 1 (12 Inch)	0.000	0.000		
			LF	0.000	0.00	
			13.75000	0.000		0.00
0520	208-00035	*Aggregate Bag	20.000	20.000		
			LF	0.000	0.00	
			11.60000	20.000		232.00
0525	208-00051	*Storm Drain Inlet Protection (Type I)	0.000	0.000		
			LF	0.000	0.00	
			17.25000	0.000		0.00
0530	208-00106	Sweeping (Sediment Removal)	10.000	10.000		
			HOURL	0.000	0.00	
			105.00000	10.000		1,050.00
0535	210-00810	Reset Ground Sign	0.000	0.000		
			EACH	0.000	0.00	
			355.00000	0.000		0.00
0540	210-00815	Reset Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			600.00000	4.000		2,400.00

CONTID: C24476R
 PCN: 24476R-BID
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12
 ESTIMATE RUN 04/09/2024
 10:59:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202 PALMER PARK BLVD						
0545	210-00855	Reset Traffic Signal Controller Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			5,995.00000	1.000		5,995.00
0550	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	0.000	0.000		
			TON	0.000	0.00	
			220.00000	0.000		0.00
0555	503-00018	Drilled Shaft (18 Inch)	10.000	10.000		
			LF	0.000	0.00	
			305.00000	10.000		3,050.00
0560	503-00054	*Drilled Shaft (54 Inch)	84.000	84.000		
			LF	0.000	0.00	
			1,005.00000	84.000		84,420.00
0565	608-00000	*Concrete Sidewalk	37.000	37.000		
			SY	0.000	0.00	
			132.00000	37.000		4,884.00
0570	608-00010	*Concrete Curb Ramp	190.000	190.000		
			SY	0.000	0.00	
			270.00000	190.000		51,300.00
0575	608-00012	*Curb Ramp (Special)	0.000	0.000		
			SY	0.000	0.00	
			295.00000	0.000		0.00
0580	609-20004	*Curb and Gutter Type 2 (Section II-M) (Special)	151.000	151.000		
			LF	0.000	0.00	
			53.95000	151.000		8,146.45
0585	610-00020	*Median Cover Material (Patterned Concrete)	6,019.000	6,019.000		
			SF	0.000	0.00	
			18.15000	6,019.000		109,244.85
0590	613-00206	*2 Inch Electrical Conduit (Bored)	2,773.000	2,773.000		
			LF	0.000	0.00	
			19.50000	2,773.000		54,073.50
0595	613-00306	*3 Inch Electrical Conduit (Bored)	826.000	826.000		
			LF	0.000	0.00	
			21.50000	826.000		17,759.00

CONTID: C24476R
 PCN: 24476R-BID
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13
 ESTIMATE RUN 04/09/2024
 10:59:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202 PALMER PARK BLVD						
0600	613-01200	2 Inch Electrical Conduit (Plastic)	513.000	513.000		
			LF	0.000	0.00	
			21.00000	513.000		10,773.00
0605	613-01300	3 Inch Electrical Conduit (Plastic)	347.000	347.000		
			LF	0.000	0.00	
			23.00000	347.000		7,981.00
0610	613-07002	Type Two Pull Box	4.000	4.000		
			EACH	0.000	0.00	
			1,050.00000	4.000		4,200.00
0615	613-07004	Type Four Pull Box	4.000	4.000		
			EACH	0.000	0.00	
			1,895.00000	4.000		7,580.00
0620	613-07034	Pull Box (24"x36"x18")	1.000	1.000		
			EACH	0.000	0.00	
			2,125.00000	1.000		2,125.00
0625	613-07040	Pull Box (30"x48"x24")	1.000	1.000		
			EACH	0.000	0.00	
			3,140.00000	1.000		3,140.00
0630	613-10000	Wiring	0.330	0.330		
			L S	0.000	0.00	
			41,000.00000	0.330		13,530.00
0635	613-13008	Luminaire (LED) (8,000 Lumens)	4.000	4.000		
			EACH	0.000	0.00	
			1,015.00000	4.000		4,060.00
0640	613-50150	Secondary Service Pedestal	1.000	1.000		
			EACH	0.000	0.00	
			6,195.00000	1.000		6,195.00
0645	614-00011	Sign Panel (Class I)	60.000	60.000		
			SF	0.000	0.00	
			27.75000	60.000		1,665.00
0650	614-70150	Pedestrian Signal Face (16) (Countdown)	8.000	8.000		
			EACH	0.000	0.00	
			890.00000	8.000		7,120.00

CONTID: C24476R
 PCN: 24476R-BID
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 14
 ESTIMATE RUN 04/09/2024
 10:59:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202 PALMER PARK BLVD						
0655	614-70336	Traffic Signal Face (12-12-12)	28.000	28.000		
			EACH	0.000	0.00	
			990.00000	28.000		27,720.00
0660	614-72855	Traffic Signal Controller Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			26,950.00000	1.000		26,950.00
0665	614-72860	Pedestrian Push Button	8.000	8.000		
			EACH	0.000	0.00	
			1,355.00000	8.000		10,840.00
0670	614-72863	Pedestrian Push Button Post Assembly	6.000	6.000		
			EACH	0.000	0.00	
			985.00000	6.000		5,910.00
0675	614-72885	Traffic Signal Vehicle Detector (Special)	2.000	2.000		
			EACH	0.000	0.00	
			16,100.00000	2.000		32,200.00
0680	614-80000	Flashing Beacon	2.000	2.000		
			EACH	0.000	0.00	
			2,870.00000	2.000		5,740.00
0685	614-81170	Traffic Signal-Light Pole Steel (1-70 Foot Mast Arm)	4.000	4.000		
			EACH	0.000	0.00	
			34,400.00000	4.000		137,600.00
0690	614-84000	Traffic Signal Pedestal Pole Steel	2.000	2.000		
			EACH	0.000	0.00	
			2,910.00000	2.000		5,820.00
0695	614-86248	Traffic Signal Controller (Type 2070LC)	1.000	1.000		
			EACH	0.000	0.00	
			5,175.00000	1.000		5,175.00
0700	614-87006	*Fiber Optic Termination Panel (6 Fiber)	1.000	1.000		
			EACH	0.000	0.00	
			825.00000	1.000		825.00
0705	614-87015	*Buffer Tube Fan Out Kit	1.000	1.000		
			EACH	0.000	0.00	
			490.00000	1.000		490.00

CONTID: C24476R
 PCN: 24476R-BID
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 15
 ESTIMATE RUN 04/09/2024
 10:59:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202 PALMER PARK BLVD						
0710	614-87321	*Closed Circuit Television (Install Only)	1.000	1.000		
			EACH	0.000	0.00	
			3,220.00000	1.000		3,220.00
0715	614-87506	*Splice Fiber Optic Cable (6 Strand)	1.000	1.000		
			EACH	0.000	0.00	
			825.00000	1.000		825.00
0720	614-87693	*Ethernet Switch Type III	1.000	1.000		
			EACH	0.000	0.00	
			7,700.00000	1.000		7,700.00
0725	627-00008	*Modified Epoxy Pavement Marking	15.000	15.000		
			GAL	0.000	0.00	
			440.00000	15.000		6,600.00
0730	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	290.000	290.000		
			SF	0.000	0.00	
			17.90000	290.000		5,191.00
0735	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	2,024.000	2,024.000		
			SF	0.000	0.00	
			13.90000	2,024.000		28,133.60
			CAT 0202	CURRENT AMT \$	749,292.75 \$	0.00 \$ 749,292.75

CAT NO0203 ACADEMY PARK LOOP						
0740	202-00200	Removal of Sidewalk	42.000	42.000		
			SY	0.000	0.00	
			39.50000	42.000		1,659.00
0745	202-00203	Removal of Curb and Gutter	196.000	196.000		
			LF	0.000	0.00	
			15.60000	196.000		3,057.60
0750	202-00206	Removal of Concrete Curb Ramp	87.000	87.000		
			SY	0.000	0.00	
			36.75000	87.000		3,197.25
0755	202-00220	Removal of Asphalt Mat	88.000	88.000		
			SY	0.000	0.00	
			20.25000	88.000		1,782.00

CONTID: C24476R
 PCN: 24476R-BID
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 16
 ESTIMATE RUN 04/09/2024
 10:59:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0203 ACADEMY PARK LOOP						
0760	202-00250	*Removal of Pavement Marking	1,401.000	1,401.000		
			SF	0.000	0.00	
			1.40000	1,401.000		1,961.40
0765	202-00828	Removal of Traffic Signal Equipment	0.340	0.340		
			L S	0.000	0.00	
			19,200.00000	0.340		6,528.00
0770	202-05026	Sawing Asphalt Material (6 Inch)	397.000	397.000		
			LF	0.000	0.00	
			6.30000	397.000		2,501.10
0775	203-01597	Potholing	19.000	19.000		
			HOURL	0.000	0.00	
			225.00000	19.000		4,275.00
0780	208-00002	*Erosion Log Type 1 (12 Inch)	0.000	0.000		
			LF	0.000	0.00	
			13.75000	0.000		0.00
0785	208-00035	*Aggregate Bag	0.000	0.000		
			LF	0.000	0.00	
			11.60000	0.000		0.00
0790	208-00051	*Storm Drain Inlet Protection (Type I)	0.000	0.000		
			LF	0.000	0.00	
			17.25000	0.000		0.00
0795	208-00106	Sweeping (Sediment Removal)	10.000	10.000		
			HOURL	0.000	0.00	
			105.00000	10.000		1,050.00
0800	210-00479	Reset Radio Communication Antenna	1.000	1.000		
			EACH	0.000	0.00	
			1,895.00000	1.000		1,895.00
0805	210-00815	Reset Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			600.00000	4.000		2,400.00
0810	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	39.810	39.810		
			TON	0.000	0.00	
			220.00000	39.810		8,758.20

CONTID: C24476R
 PCN: 24476R-BID
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 17
 ESTIMATE RUN 04/09/2024
 10:59:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0203 ACADEMY PARK LOOP						
0815	503-00018	Drilled Shaft (18 Inch)	15.000	15.000		
			LF	0.000	0.00	
			305.00000	15.000		4,575.00
0820	503-00042	*Drilled Shaft (42 Inch)	19.000	19.000		
			LF	0.000	0.00	
			1,190.00000	19.000		22,610.00
0825	503-00054	*Drilled Shaft (54 Inch)	42.000	42.000		
			LF	0.000	0.00	
			1,005.00000	42.000		42,210.00
0830	608-00000	*Concrete Sidewalk	117.000	117.000		
			SY	0.000	0.00	
			132.00000	117.000		15,444.00
0835	608-00010	*Concrete Curb Ramp	94.000	94.000		
			SY	0.000	0.00	
			270.00000	94.000		25,380.00
0840	608-00012	*Curb Ramp (Special)	0.000	0.000		
			SY	0.000	0.00	
			295.00000	0.000		0.00
0845	609-21020	*Curb and Gutter Type 2 (Section II-B)	893.000	893.000		
			LF	0.000	0.00	
			44.75000	893.000		39,961.75
0850	609-21023	*Curb and Gutter Type 2 (Section II-B) (Special)	0.000	0.000		
			LF	0.000	0.00	
			49.90000	0.000		0.00
0855	610-00020	*Median Cover Material (Patterned Concrete)	1,163.000	1,163.000		
			SF	0.000	0.00	
			18.15000	1,163.000		21,108.45
0860	612-00002	Delineator (Type II)	3.000	3.000		
			EACH	0.000	0.00	
			25.25000	3.000		75.75
0865	613-00206	*2 Inch Electrical Conduit (Bored)	524.000	524.000		
			LF	0.000	0.00	
			19.50000	524.000		10,218.00

CONTID: C24476R
 PCN: 24476R-BID
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 18
 ESTIMATE RUN 04/09/2024
 10:59:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0203 ACADEMY PARK LOOP						
0870	613-00306	*3 Inch Electrical Conduit (Bored)	586.000	586.000		
			LF	0.000	0.00	
			21.50000	586.000		12,599.00
0875	613-01200	2 Inch Electrical Conduit (Plastic)	173.000	173.000		
			LF	0.000	0.00	
			21.00000	173.000		3,633.00
0880	613-01300	3 Inch Electrical Conduit (Plastic)	75.000	75.000		
			LF	0.000	0.00	
			23.00000	75.000		1,725.00
0885	613-07004	Type Four Pull Box	2.000	2.000		
			EACH	0.000	0.00	
			1,895.00000	2.000		3,790.00
0890	613-07034	Pull Box (24"x36"x18")	1.000	1.000		
			EACH	0.000	0.00	
			2,125.00000	1.000		2,125.00
0895	613-07040	Pull Box (30"x48"x24")	1.000	1.000		
			EACH	0.000	0.00	
			3,140.00000	1.000		3,140.00
0900	613-10000	Wiring	0.340	0.340		
			L S	0.000	0.00	
			41,000.00000	0.340		13,940.00
0905	613-13008	Luminaire (LED) (8,000 Lumens)	3.000	3.000		
			EACH	0.000	0.00	
			1,015.00000	3.000		3,045.00
0910	613-50150	Secondary Service Pedestal	1.000	1.000		
			EACH	0.000	0.00	
			6,195.00000	1.000		6,195.00
0915	614-00011	Sign Panel (Class I)	88.000	88.000		
			SF	0.000	0.00	
			27.75000	88.000		2,442.00
0920	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	2.000	2.000		
			EACH	0.000	0.00	
			575.00000	2.000		1,150.00

CONTID: C24476R
 PCN: 24476R-BID
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 19
 ESTIMATE RUN 04/09/2024
 10:59:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0203 ACADEMY PARK LOOP						
0925	614-70150	Pedestrian Signal Face (16) (Countdown)	8.000	8.000		
			EACH	0.000	0.00	
			890.00000	8.000		7,120.00
0930	614-70336	Traffic Signal Face (12-12-12)	10.000	10.000		
			EACH	0.000	0.00	
			990.00000	10.000		9,900.00
0935	614-70448	Traffic Signal Face (12-12-12-12)	8.000	8.000		
			EACH	0.000	0.00	
			1,035.00000	8.000		8,280.00
0940	614-72855	Traffic Signal Controller Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			26,950.00000	1.000		26,950.00
0945	614-72860	Pedestrian Push Button	8.000	8.000		
			EACH	0.000	0.00	
			1,355.00000	8.000		10,840.00
0950	614-72863	Pedestrian Push Button Post Assembly	4.000	4.000		
			EACH	0.000	0.00	
			985.00000	4.000		3,940.00
0955	614-72885	Traffic Signal Vehicle Detector (Special)	2.000	2.000		
			EACH	0.000	0.00	
			16,100.00000	2.000		32,200.00
0960	614-81150	Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			23,900.00000	1.000		23,900.00
0965	614-81170	Traffic Signal-Light Pole Steel (1-70 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			34,400.00000	1.000		34,400.00
0970	614-81570	Traffic Signal-Light Pole Steel (2-70&75 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			51,700.00000	1.000		51,700.00
0975	614-84000	Traffic Signal Pedestal Pole Steel	3.000	3.000		
			EACH	0.000	0.00	
			2,910.00000	3.000		8,730.00

CONTID: C24476R
 PCN: 24476R-BID
 PROJECT: FSAM240-200

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/09/2024

ESTIMATE NO: 0008

10:59:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0203 ACADEMY PARK LOOP						
0980	614-86248	Traffic Signal Controller (Type 2070LC)	1.000	1.000		
			EACH	0.000	0.00	
			5,175.00000	1.000		5,175.00
0985	614-87693	*Ethernet Switch Type III	1.000	1.000		
			EACH	0.000	0.00	
			7,700.00000	1.000		7,700.00
0990	627-00008	*Modified Epoxy Pavement Marking	3.000	3.000		
			GAL	0.000	0.00	
			440.00000	3.000		1,320.00
0995	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	147.000	147.000		
			SF	0.000	0.00	
			17.90000	147.000		2,631.30
1000	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,266.000	1,266.000		
			SF	0.000	0.00	
			13.90000	1,266.000		17,597.40
1005	629-01004	*Survey Monument (Type 4)	10.000	10.000		
			EACH	0.000	0.00	
			440.00000	10.000		4,400.00

			CAT 0203	CURRENT AMT \$	531,215.20 \$	0.00 \$ 531,215.20
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1010	620-00020	Sanitary Facility	0.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00

			CAT 0400	CURRENT AMT \$	0.00 \$	0.00 \$ 0.00

			PROJECT TOTAL	CURRENT AMT \$	2,575,536.37 \$	0.00 \$ 2,575,469.67