

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 7/15/2025 9:27 AM

Contid: C24605	Estimate No: 0002	PROGRESS	Item Code	Yr: 05
Contract Description: US 550 WALL MP 56.7 & DEER CREEK ROCKFALL MP 59.3	Percent Time:	26.00%	Original Time:	125.00
Project No: C 5502-113	Pay Period Start:	6/1/2025	Revised Time:	125.00
Project Counties: C055 - SAN JUAN	Pay Period Ending:	06/28/2025	Time Charged:	32.50000
Region 5	Date Let:	11/14/2024	Date Time Started:	05/12/2025
Contractor: Myers & Sons Construction, LLC 45 Morrison Ave Sacramento, CA 95838	Date Awarded:	11/21/2024	Date Work Began:	05/12/2025
	Date Contract Executed:	12/17/2024	Days Charged:	32.50000
	Date Notice to Proceed:	12/17/2024	Date Accepted:	

24605-BID

			Current Total	This Estimate
Current Projected Amt:	\$3,844,175.92	Participating	\$ 765,462.26	\$ 470,450.11
Award Project Amt:	\$3,486,780.52	Non-Participating	0.00	
Percent Complete:	19.91%	Total Earnings	765,462.26	470,450.11
Remaining Projected Funds:	\$3,078,713.66	Stockpiled Materials	0.00	0.00
Remaining Contract Amt:	\$3,119,008.27	Gross Earnings	765,462.26	470,450.11
		Retainage	-18,243.70	-11,753.42
		Securities Encumbered		
		Net Earnings	747,218.56	458,696.69
		Amount Due	747,218.56	458,696.69

Total for 24605-BID	\$	458,696.69
----------------------------	-----------	-------------------

Payment Due	\$	458,696.69
--------------------	-----------	-------------------

Approved for Payment By Jeffrey Reichle 07/14/2025

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24605

PCN: 24605-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24605-BID									
0200									
001	201-00000	Clearing and Grubbing L S	1	\$90,000.00/L S	1.00	0.00	1.00	\$0.00	\$90,000.00
002	202-00090	Removal of Delineator EACH	3	\$25.00/EACH	2.00	0.00	2.00	\$0.00	\$50.00
003	202-00240	Removal of Asphalt Mat (Planing) SY	2,326	\$15.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
004	202-00810	Removal of Ground Sign EACH	1	\$150.00/EACH	2.00	0.00	2.00	\$0.00	\$300.00
005	202-01170	Removal of Guardrail Type 7 LF	550	\$50.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
006	203-00000	Unclassified Excavation CY	13,438	\$35.00/CY	0.00	4,494.00	4,494.00	\$157,290.00	\$157,290.00
007	203-00400	Rock Excavation CY	100	\$130.00/CY	13.10	1,050.13	1,063.23	\$136,516.90	\$138,219.90
008	203-00598	Rock Scaling HOUR	80	\$450.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
009	203-01500	Blading HOUR	10	\$250.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
010	203-01582	Truck (Dump) HOUR	80	\$250.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
011	203-01590	Front End Loader (Rubber Tire) HOUR	80	\$250.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
012	203-01594	Combination Loader HOUR	10	\$200.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
013	203-01622	Sweeping (With Pickup Broom) HOUR	40	\$200.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24605

PCN: 24605-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24605-BID									
0200									
014	203-02330	Laborer HOUR	20	\$45.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
015	206-00000	Structure Excavation CY	676	\$35.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
016	206-00050	Structure Backfill (Special) CY	1,271	\$45.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
017	206-00505	Filter Material (Special) CY	763	\$55.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
018	206-00530	Filter Material (Class C) CY	98	\$245.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
019	208-00002	Erosion Log Type 1 (12 Inch) LF	123	\$7.00/LF	60.00	0.00	60.00	\$0.00	\$420.00
020	208-00004	Silt Berm LF	314	\$25.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
021	208-00020	Silt Fence LF	463	\$2.96/LF	160.00	0.00	160.00	\$0.00	\$473.60
022	208-00021	Silt Fence (Reinforced) LF	335	\$4.34/LF	99.00	0.00	99.00	\$0.00	\$429.66
023	208-00035	Aggregate Bag LF	467	\$13.75/LF	458.00	0.00	458.00	\$0.00	\$6,297.50
024	208-00041	Rock Check Dam EACH	5	\$2,500.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
025	208-00075	Pre-fabricated Vehicle Tracking Pad EACH	3	\$18,750.00/EACH	0.00	1.00	1.00	\$18,750.00	\$18,750.00
026	208-00103	Removal and Disposal of Sediment (Labor) HOUR	20	\$45.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24605

PCN: 24605-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24605-BID									
0200									
027	208-00106	Sweeping (Sediment Removal) HOUR	20	\$220.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
028	208-00146	Pre-fabricated Concrete Washout Structure (Type 2) EACH	2	\$12,000.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
029	208-00207	Erosion Control Management DAY	20	\$100.00/DAY	2.00	4.00	6.00	\$400.00	\$600.00
030	208-00301	Temporary Diversion LF	450	\$10.00/LF	260.00	0.00	260.00	\$0.00	\$2,600.00
031	210-00090	Reset Delineator EACH	3	\$25.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
032	210-00815	Reset Sign Panel EACH	2	\$250.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
033	210-01170	Reset Guardrail Type 7 LF	550	\$35.00/LF	540.00	0.00	540.00	\$0.00	\$18,900.00
034	212-00700	Organic Fertilizer LB	400	\$1.37/LB	0.00	0.00	0.00	\$0.00	\$0.00
035	212-00704	Mycorrhizae LB	60	\$18.72/LB	0.00	0.00	0.00	\$0.00	\$0.00
036	212-00707	Seeding (Native) Hydraulic ACRE	1	\$1,123.24/ACRE	0.00	0.00	0.00	\$0.00	\$0.00
037	213-00007	Mulching (Wood Strand) ACRE	2	\$7,056.00/ACRE	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24605

PCN: 24605-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24605-BID									
0200									
038	240-00000	Wildlife Biologist HOUR	20	\$205.63/HOUR	5.00	0.00	5.00	\$0.00	\$1,028.15
039	240-00010	Removal of Nests HOUR	10	\$205.63/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
040	304-09000	Aggregate Base Course (Special) CY	24	\$40.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
041	403-00720	Hot Mix Asphalt (Patching) (Asphalt) TON	220	\$240.00/TON	0.00	0.00	0.00	\$0.00	\$0.00
042	411-10255	Emulsified Asphalt (Slow-Setting) GAL	116	\$7.00/GAL	0.00	0.00	0.00	\$0.00	\$0.00
043	504-04440	Facing (Special) SF	13,728	\$20.17/SF	0.00	0.00	0.00	\$0.00	\$0.00
044	602-00210	Welded Wire Fabric SY	5,423	\$16.92/SY	0.00	0.00	0.00	\$0.00	\$0.00
045	606-00910	Guardrail Type 9 (Style CA) LF	593	\$750.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
046	607-11525	Fence (Plastic) LF	250	\$4.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
047	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase) EACH	1	\$750.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
048	625-00000	Construction Surveying L S	1	\$24,880.00/L S	0.28	0.10	0.38	\$2,488.00	\$9,454.40
049	626-00000	Mobilization L S	1	\$340,000.00/L S	0.23	0.23	0.46	\$78,669.51	\$157,339.03

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24605

PCN: 24605-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24605-BID									
0200									
050	626-01103	Public Information Services (Tier III) L S	1	\$15,000.00/L S	0.21	0.17	0.38	\$2,550.00	\$5,700.00
051	627-00013	Pavement Marking Paint (High Build) GAL	19	\$150.00/GAL	0.00	0.00	0.00	\$0.00	\$0.00
052	630-00000	Flagging HOUR	4,104	\$33.00/HOUR	168.00	485.50	653.50	\$16,021.50	\$21,565.50
053	630-00007	Traffic Control Inspection DAY	67	\$300.00/DAY	12.00	6.00	18.00	\$1,800.00	\$5,400.00
054	630-00012	Traffic Control Management DAY	125	\$1,200.00/DAY	13.00	22.00	35.00	\$26,400.00	\$42,000.00
055	630-80336	Barricade (Type 3 M-B) (Temporary) EACH	4	\$397.00/EACH	1.00	0.00	1.00	\$0.00	\$397.00
056	630-80341	Construction Traffic Sign (Panel Size A) EACH	40	\$76.85/EACH	4.00	3.00	7.00	\$230.55	\$537.95
057	630-80342	Construction Traffic Sign (Panel Size B) EACH	16	\$88.75/EACH	15.50	9.50	25.00	\$843.13	\$2,218.75
058	630-80344	Construction Traffic Sign (Special) SF	15	\$27.00/SF	0.00	6.25	6.25	\$168.75	\$168.75
059	630-80350	Vertical Panel EACH	30	\$43.50/EACH	0.00	0.00	0.00	\$0.00	\$0.00
060	630-80355	Portable Message Sign Panel EACH	2	\$6,250.00/EACH	1.00	0.00	1.00	\$0.00	\$6,250.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24605

PCN: 24605-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24605-BID									
0200									
061	630-80360	Drum Channelizing Device EACH	20	\$47.85/EACH	15.50	1.50	17.00	\$71.78	\$813.45
062	630-80363	Drum Channelizing Device (With Light) (Flashing) EACH	8	\$115.25/EACH	5.00	0.00	5.00	\$0.00	\$576.25
063	630-80370	Barrier (Temporary) LF	300	\$150.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
064	630-80380	Traffic Cone EACH	60	\$12.75/EACH	4.50	0.00	4.50	\$0.00	\$57.38
065	630-85010	Impact Attenuator (Temporary) EACH	4	\$5,500.00/EACH	1.00	0.00	1.00	\$0.00	\$5,500.00
066	630-86810	Traffic Signal (Temporary) EACH	2	\$31,250.00/EACH	0.50	0.00	0.50	\$0.00	\$15,625.00
067	700-70010	F/A Minor Contract Revisions F A	382,090	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
068	700-70016	F/A Fuel Cost Adjustment F A	0	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
069	700-70023	F/A On-The-Job Trainee F A	9,600	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
070	700-70111	Project First Program F A	5,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
071	700-70380	F/A Erosion Control F A	1,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
0200 Total								\$442,200.11	\$708,962.26

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24605

PCN: 24605-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24605-BID									
0300									
072	202-00220	Removal of Asphalt Mat SY	379	\$80.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
073	202-00240	Removal of Asphalt Mat (Planing) SY	964	\$15.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
074	203-00440	Rock Excavation (Special) CY	91	\$140.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
075	206-00010	Structure Excavation (Special) CY	1,725	\$40.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
076	206-00050	Structure Backfill (Special) CY	1,919	\$45.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
077	206-01781	Shoring (Area 1) L S	1	\$150,000.00/L S	0.00	0.00	0.00	\$0.00	\$0.00
078	304-09000	Aggregate Base Course (Special) CY	14	\$40.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
079	403-00720	Hot Mix Asphalt (Patching) (Asphalt) TON	112	\$240.00/TON	0.00	0.00	0.00	\$0.00	\$0.00
080	403-00721	Hot Mix Asphalt (Patching) (Asphalt) SY	379	\$105.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
081	411-10255	Emulsified Asphalt (Slow-Setting) GAL	67	\$7.00/GAL	0.00	0.00	0.00	\$0.00	\$0.00
082	420-00000	Geomembrane SY	616	\$60.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
083	504-05000	Wire Mesh Facing SF	2,750	\$37.37/SF	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24605

PCN: 24605-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24605-BID									
0300									
084	601-03050	Concrete Class D (Wall) CY	10	\$3,600.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
085	602-00000	Reinforcing Steel LB	821	\$10.93/LB	0.00	0.00	0.00	\$0.00	\$0.00
086	605-83500	Geocomposite Underdrain LF	240	\$60.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
0300 Total								\$0.00	\$0.00
0400									
087	620-00001	Field Office (Class 1) EACH	1	\$108,000.00/EACH	0.25	0.25	0.50	\$27,000.00	\$54,000.00
088	620-00020	Sanitary Facility EACH	1	\$5,000.00/EACH	0.25	0.25	0.50	\$1,250.00	\$2,500.00
0400 Total								\$28,250.00	\$56,500.00
24605-BID Total								\$470,450.11	\$470,450.11
Invoice Total								\$470,450.11	\$765,462.26