

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 9/25/2025 10:08
AM

Contid: C24620	Estimate No: 0018	PROGRESS	Item Code	Yr: 05
Contract Description: I-70 NOISE WALL REPLCMNT- I-76 TO PECOS	Percent Time:	66.45%	Original Time:	535.00
Project No: C 0703-496	Pay Period Start:	7/26/2025	Revised Time:	535.00
Project Counties: C001 - DENVER	Pay Period Ending:	08/25/2025	Time Charged:	355.50000
Region 1	Date Let:	12/07/2023	Date Time Started:	03/11/2024
Contractor: HAMON INFRASTRUCTURE, INC. 550 E 84th Ave Thornton, CO 80229	Date Awarded:	12/26/2023	Date Work Began:	03/11/2024
	Date Contract Executed:	01/09/2024	Days Charged:	355.50000
	Date Notice to Proceed:	01/09/2024	Date Accepted:	

		Current Total	This Estimate
<u>24620-BID</u>			
Current Projected Amt:	\$20,706,655.51	Participating \$ 14,702,163.97	\$ 2,328,755.13
Award Project Amt:	\$18,405,711.55	Non-Participating 0.00	
Percent Complete:	71.00%	Total Earnings 14,702,163.97	2,328,755.13
Remaining Projected Funds:	\$5,963,666.13	Stockpiled Materials 40,825.41	-3,699.59
Remaining Contract Amt:	\$6,039,284.49	Gross Earnings 14,742,989.38	2,325,055.54
		Retainage -276,085.67	0.00
	Securities Encumbered		
		Net Earnings 14,466,903.71	2,325,055.54
		Amount Due 14,466,903.71	2,325,055.54
		Total for 24620-BID	\$ 2,325,055.54
		Payment Due	\$ 2,325,055.54

Approved for Payment By Patrick Houlihan 09/25/2025

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24620

PCN: 24620-BID

ESTIMATE NO: 18

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24620-BID									
0200									
001	201-00000	Clearing and Grubbing L S	1	\$370,000.00/L S	1.00	0.00	1.00	\$0.00	\$370,000.00
002	202-00010	Removal of Tree EACH	45	\$722.00/EACH	74.00	0.00	74.00	\$0.00	\$53,428.00
003	202-00011	Tree Trimming EACH	15	\$350.00/EACH	5.00	0.00	5.00	\$0.00	\$1,750.00
004	202-00026	Removal of Slope and Ditch Paving SY	6,147	\$14.50/SY	2,947.00	491.00	3,438.00	\$7,119.50	\$49,851.00
005	202-00201	Removal of Curb LF	8,935	\$6.20/LF	2,800.00	476.00	3,276.00	\$2,951.20	\$20,311.20
006	202-00203	Removal of Curb and Gutter LF	97	\$16.75/LF	346.00	0.00	346.00	\$0.00	\$5,795.50
140	202-00220	Removal of Asphalt Mat (CMO 013) SY	0	\$53.53/SY	0.00	0.00	0.00	\$0.00	\$0.00
007	202-00810	Removal of Ground Sign EACH	3	\$275.00/EACH	1.00	0.00	1.00	\$0.00	\$275.00
008	202-00821	Removal of Sign Panel EACH	18	\$250.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
009	202-00900	Removal of Concrete Footing EACH	50	\$271.00/EACH	1,505.00	11.00	1,516.00	\$2,981.00	\$410,836.00
010	202-01000	Removal of Fence LF	250	\$12.75/LF	2,725.00	145.00	2,870.00	\$1,848.75	\$36,592.50
011	202-01130	Removal of Guardrail Type 3 LF	38,509	\$8.60/LF	17,720.00	4,028.00	21,748.00	\$34,640.80	\$187,032.80
012	202-01170	Removal of Guardrail Type 7 LF	1,216	\$13.25/LF	800.00	10.00	810.00	\$132.50	\$10,732.50

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24620

PCN: 24620-BID

ESTIMATE NO: 18

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24620-BID									
0200									
013	202-01300	Removal of End Anchorage EACH	1	\$721.00/EACH	3.00	0.00	3.00	\$0.00	\$2,163.00
014	202-04010	Clean Inlet EACH	40	\$620.00/EACH	4.00	0.00	4.00	\$0.00	\$2,480.00
015	202-05004	Sawing Concrete (4 Inch) LF	500	\$2.00/LF	315.00	0.00	315.00	\$0.00	\$630.00
016	203-00060	Embankment Material (Complete In Place) CY	2,305	\$34.75/CY	1,321.00	410.00	1,731.00	\$14,247.50	\$60,152.25
017	203-01594	Combination Loader HOUR	250	\$192.00/HOUR	74.00	4.00	78.00	\$768.00	\$14,976.00
018	203-01597	Potholing HOUR	900	\$338.00/HOUR	256.00	4.00	260.00	\$1,352.00	\$87,880.00
019	206-00065	Structure Backfill (Flow-Fill) CY	100	\$204.00/CY	25.00	0.00	25.00	\$0.00	\$5,100.00
020	207-00700	Topsoil (Onsite) CY	8,390	\$17.00/CY	5,064.00	1,854.00	6,918.00	\$31,518.00	\$117,606.00
021	207-00704	Subgrade Soil Preparation SY	50,336	\$1.90/SY	27,760.00	13,747.00	41,507.00	\$26,119.30	\$78,863.30
022	208-00002	Erosion Log Type 1 (12 Inch) LF	300	\$10.75/LF	747.50	489.00	1,236.50	\$5,256.75	\$13,292.38
023	208-00013	Erosion Log Type 1 (20 Inch) LF	6,000	\$12.75/LF	250.50	0.00	250.50	\$0.00	\$3,193.88
024	208-00020	Silt Fence LF	12,500	\$3.10/LF	2,290.00	91.00	2,381.00	\$282.10	\$7,381.10
025	208-00021	Silt Fence (Reinforced) LF	100	\$12.50/LF	711.00	0.00	711.00	\$0.00	\$8,887.50

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24620

PCN: 24620-BID

ESTIMATE NO: 18

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24620-BID									
0200									
026	208-00035	Aggregate Bag LF	3,000	\$12.00/LF	2,265.50	151.00	2,416.50	\$1,812.00	\$28,998.00
027	208-00041	Rock Check Dam EACH	50	\$1,250.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
028	208-00046	Pre-fabricated Concrete Washout Structure (Type 1) EACH	6	\$5,100.00/EACH	3.00	0.00	3.00	\$0.00	\$15,300.00
029	208-00051	Storm Drain Inlet Protection (Type I) LF	38	\$10.50/LF	0.00	0.00	0.00	\$0.00	\$0.00
030	208-00054	Storm Drain Inlet Protection (Type II) EACH	76	\$254.00/EACH	14.00	0.00	14.00	\$0.00	\$3,556.00
031	208-00070	Vehicle Tracking Pad EACH	10	\$2,610.00/EACH	3.50	0.00	3.50	\$0.00	\$9,135.00
032	208-00071	Maintenance Aggregate (Vehicle Tracking Pad) CY	300	\$139.00/CY	31.00	0.00	31.00	\$0.00	\$4,309.00
033	208-00075	Pre-fabricated Vehicle Tracking Pad EACH	10	\$16,230.00/EACH	3.50	0.00	3.50	\$0.00	\$56,805.00
034	208-00103	Removal and Disposal of Sediment (Labor) HOUR	600	\$57.00/HOUR	690.00	61.00	751.00	\$3,477.00	\$42,807.00
035	208-00105	Removal and Disposal of Sediment (Equipment) HOUR	600	\$130.00/HOUR	196.00	30.00	226.00	\$3,900.00	\$29,380.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24620

PCN: 24620-BID

ESTIMATE NO: 18

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24620-BID									
0200									
036	208-00106	Sweeping (Sediment Removal) HOUR	150	\$175.00/HOUR	22.00	0.00	22.00	\$0.00	\$3,850.00
037	208-00107	Removal of Trash HOUR	520	\$85.50/HOUR	320.50	19.50	340.00	\$1,667.25	\$29,070.00
038	208-00207	Erosion Control Management DAY	180	\$147.00/DAY	111.50	5.00	116.50	\$735.00	\$17,125.50
039	210-00090	Reset Delineator EACH	250	\$30.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
141	210-00810	Reset Ground Sign (CMO 013) EACH	0	\$681.33/EACH	0.00	0.00	0.00	\$0.00	\$0.00
142	210-00815	Reset Sign Panel (CMO 013) EACH	0	\$292.36/EACH	0.00	0.00	0.00	\$0.00	\$0.00
040	210-04020	Modify Inlet EACH	1	\$5,060.00/EACH	1.00	0.00	1.00	\$0.00	\$5,060.00
041	212-00700	Organic Fertilizer LB	5,200	\$0.80/LB	1,881.00	0.00	1,881.00	\$0.00	\$1,504.80
042	212-00701	Compost (Mechanically Applied) CY	1,248	\$59.00/CY	445.00	0.00	445.00	\$0.00	\$26,255.00
143	212-00702	Biotic Soil Amendments (Sustane)(CMO 013) LB	0	\$1.45/LB	0.00	0.00	0.00	\$0.00	\$0.00
043	212-00703	Humate LB	2,080	\$0.95/LB	753.00	0.00	753.00	\$0.00	\$715.35
044	212-00704	Mycorrhizae LB	416	\$9.50/LB	150.00	0.00	150.00	\$0.00	\$1,425.00
045	212-00706	Seeding (Native) Drill ACRE	10	\$1,360.00/ACRE	3.77	0.00	3.77	\$0.00	\$5,127.20

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24620

PCN: 24620-BID

ESTIMATE NO: 18

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24620-BID									
0200									
046	213-00003	Mulching (Weed Free) ACRE	6	\$990.00/ACRE	0.12	0.00	0.12	\$0.00	\$118.80
047	213-00012	Spray-on Mulch Blanket ACRE	13	\$3,330.00/ACRE	0.00	0.00	0.00	\$0.00	\$0.00
048	213-00061	Mulch Tackifier LB	2,080	\$2.50/LB	693.00	700.00	1,393.00	\$1,750.00	\$3,482.50
049	214-00000	Landscape Maintenance L S	1	\$21,500.00/L S	0.00	0.00	0.00	\$0.00	\$0.00
050	214-00220	Deciduous Tree (2 Inch Caliper) EACH	68	\$750.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
051	214-00330	Deciduous Shrub (#3 Container) EACH	150	\$54.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
052	216-00101	Soil Retention Blanket (Straw-Coconut) (Photodegradable Class 1) SY	22,600	\$1.90/SY	4,733.00	0.00	4,733.00	\$0.00	\$8,992.70
053	216-00230	Earth Anchors EACH	610	\$15.25/EACH	0.00	0.00	0.00	\$0.00	\$0.00
054	216-00301	Turf Reinforcement Mat (Class 1) SY	509	\$4.40/SY	0.00	0.00	0.00	\$0.00	\$0.00
055	217-00020	Herbicide Treatment HOUR	50	\$270.00/HOUR	0.00	23.00	23.00	\$6,210.00	\$6,210.00
056	240-00000	Wildlife Biologist HOUR	20	\$114.00/HOUR	9.00	0.00	9.00	\$0.00	\$1,026.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24620

PCN: 24620-BID

ESTIMATE NO: 18

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24620-BID									
0200									
057	304-09102	Aggregate Base Course (Recycled Asphalt Pavement) CY	1,250	\$69.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
058	403-00720	Hot Mix Asphalt (Patching) (Asphalt) TON	1,695	\$166.00/TON	311.29	657.52	968.81	\$109,148.32	\$160,822.46
059	420-00200	Geotextile (Weed Barrier) SY	11,268	\$3.30/SY	7,823.00	0.00	7,823.00	\$0.00	\$25,815.90
060	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System) LF	25,742	\$33.00/LF	11,254.75	4,050.00	15,304.75	\$133,650.00	\$505,056.75
061	606-00305	Guardrail Type 3 (Special) LF	11,023	\$34.00/LF	3,404.00	1,250.00	4,654.00	\$42,500.00	\$158,236.00
062	606-00355	Guardrail Type 3 (Double)(6-3 Post Spacing) (Special) LF	38	\$102.00/LF	0.00	25.00	25.00	\$2,550.00	\$2,550.00
063	606-00910	Guardrail Type 9 (Style CA) LF	4,053	\$173.00/LF	1,190.00	0.00	1,190.00	\$0.00	\$205,870.00
063	Total Material Allowance							\$12,591.81	\$28,074.12
144	606-01320	End Anchorage Type 3B (CM0 013) EACH	0	\$3,745.95/EACH	0.00	0.00	0.00	\$0.00	\$0.00
064	606-01340	End Anchorage Type 3D EACH	27	\$2,060.00/EACH	7.00	5.00	12.00	\$10,300.00	\$24,720.00
065	606-01370	Transition Type 3G EACH	9	\$3,370.00/EACH	7.00	2.00	9.00	\$6,740.00	\$30,330.00
066	606-01380	Transition Type 3H EACH	9	\$1,760.00/EACH	3.00	2.00	5.00	\$3,520.00	\$8,800.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24620

PCN: 24620-BID

ESTIMATE NO: 18

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24620-BID									
0200									
067	606-01385	Transition Type 3J EACH	2	\$1,930.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
068	606-01460	Median Terminal EACH	3	\$12,690.00/EACH	0.00	2.00	2.00	\$25,380.00	\$25,380.00
069	606-02003	End Anchorage (Nonflared) EACH	17	\$3,500.00/EACH	6.00	2.00	8.00	\$7,000.00	\$28,000.00
070	606-02005	End Anchorage (Flared) EACH	2	\$3,700.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
145	607-00010	Corner and Line Brace Post (CMO 013) EACH	0	\$525.45/EACH	0.00	3.00	3.00	\$1,576.35	\$1,576.35
071	607-11525	Fence (Plastic) LF	1,485	\$4.00/LF	6,566.00	0.00	6,566.00	\$0.00	\$26,264.00
072	607-52900	Line Post (Chain Link) EACH	25	\$225.00/EACH	103.00	41.00	144.00	\$9,225.00	\$32,400.00
073	607-52905	End Post (Chain Link) EACH	25	\$400.00/EACH	7.00	1.00	8.00	\$400.00	\$3,200.00
074	607-53172	Fence Chain Link (72 Inch) LF	250	\$46.00/LF	1,053.50	411.00	1,464.50	\$18,906.00	\$67,367.00
075	607-55110	Safety Rail (Cable) LF	130	\$75.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
076	607-60112	12 Foot Gate EACH	2	\$1,800.00/EACH	1.00	0.00	1.00	\$0.00	\$1,800.00
077	609-20010	Curb Type 2 (Section B) LF	12	\$30.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
078	609-21110	Curb and Gutter Type 2 (Section I-B) (Special) LF	44	\$30.00/LF	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24620

PCN: 24620-BID

ESTIMATE NO: 18

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24620-BID									
0200									
079	609-60011	Curb Type 6 (Section M) LF	8,214	\$10.75/LF	0.00	0.00	0.00	\$0.00	\$0.00
080	610-00050	Median Cover Material (Stone) TON	5,515	\$72.50/TON	2,466.04	871.32	3,337.36	\$63,170.70	\$241,958.60
081	612-00001	Delineator (Type I) EACH	40	\$27.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
082	612-00002	Delineator (Type II) EACH	20	\$30.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
083	612-00003	Delineator (Type III) EACH	10	\$33.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
146	612-00021	Delineator (Type I) (Barrier) (CMO 013) EACH	0	\$54.05/EACH	0.00	0.00	0.00	\$0.00	\$0.00
147	612-00070	Reflector Strip (4 Inch) (CMO 013) EACH	0	\$83.04/EACH	0.00	0.00	0.00	\$0.00	\$0.00
084	613-50150	Secondary Service Pedestal EACH	2	\$13,440.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
085	614-00011	Sign Panel (Class I) SF	87	\$28.00/SF	0.00	0.00	0.00	\$0.00	\$0.00
086	614-00012	Sign Panel (Class II) SF	32	\$40.00/SF	0.00	0.00	0.00	\$0.00	\$0.00
087	614-00216	Steel Signpost (2x2 Inch Tubing) LF	300	\$25.00/LF	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24620

PCN: 24620-BID

ESTIMATE NO: 18

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24620-BID									
0200									
148	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase) (CMO 013) EACH	0	\$785.94/EACH	0.00	0.00	0.00	\$0.00	\$0.00
088	625-00000	Construction Surveying L S	1	\$247,060.00/L S	0.65	0.03	0.68	\$7,411.80	\$168,000.80
130	625-00001	Construction Surveying (Hourly) HOUR Extra Surveying Extra Surveying	0	\$150.00/HOUR	91.25	0.00	91.25	\$0.00	\$13,687.50
089	626-00000	Mobilization L S	1	\$1,392,500.00/L S	1.00	0.00	1.00	\$0.00	\$1,392,500.00
090	626-01113	Public Information Management (Tier III) DAY	565	\$80.00/DAY	517.00	31.00	548.00	\$2,480.00	\$43,840.00
091	630-00000	Flagging HOUR	7,500	\$33.50/HOUR	637.50	0.00	637.50	\$0.00	\$21,356.25
134	630-00000	Flagging HOUR	0	\$33.50/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
092	630-00004	Traffic Control Vehicle EACH	1	\$10,000.00/EACH	0.50	0.40	0.90	\$4,000.00	\$9,000.00
093	630-00007	Traffic Control Inspection DAY	24	\$175.00/DAY	24.00	0.00	24.00	\$0.00	\$4,200.00
094	630-00012	Traffic Control Management DAY	535	\$1,000.00/DAY	371.00	21.00	392.00	\$21,000.00	\$392,000.00
095	630-00015	Uniformed Traffic Control Coordination HOUR	80	\$10.00/HOUR	77.00	22.00	99.00	\$220.00	\$990.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24620

PCN: 24620-BID

ESTIMATE NO: 18

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24620-BID									
0200									
135	630-80311	Automated Flagging Assistance Device DAY	0	\$100.00/DAY	20.00	0.00	20.00	\$0.00	\$2,000.00
096	630-80335	Barricade (Type 3 M-A) (Temporary) EACH	8	\$100.00/EACH	12.50	10.00	22.50	\$1,000.00	\$2,250.00
097	630-80341	Construction Traffic Sign (Panel Size A) EACH	96	\$110.00/EACH	48.00	38.40	86.40	\$4,224.00	\$9,504.00
098	630-80342	Construction Traffic Sign (Panel Size B) EACH	74	\$75.00/EACH	62.00	49.60	111.60	\$3,720.00	\$8,370.00
099	630-80343	Construction Traffic Sign (Panel Size C) EACH	4	\$50.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
100	630-80355	Portable Message Sign Panel EACH	8	\$8,600.00/EACH	2.00	1.60	3.60	\$13,760.00	\$30,960.00
101	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type) EACH	2	\$1,050.00/EACH	1.50	1.20	2.70	\$1,260.00	\$2,835.00
102	630-80360	Drum Channelizing Device EACH	200	\$30.00/EACH	87.50	70.00	157.50	\$2,100.00	\$4,725.00
103	630-80363	Drum Channelizing Device (With Light) (Flashing) EACH	8	\$35.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
104	630-80370	Barrier (Temporary) LF	5,000	\$102.00/LF	2,762.00	2,209.60	4,971.60	\$225,379.20	\$507,103.20

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24620

PCN: 24620-BID

ESTIMATE NO: 18

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24620-BID									
0200									
105	630-80380	Traffic Cone EACH	250	\$11.00/EACH	107.50	86.00	193.50	\$946.00	\$2,128.50
106	630-80393	Stackable Vertical Panels EACH	50	\$10.00/EACH	29.00	23.20	52.20	\$232.00	\$522.00
107	630-85010	Impact Attenuator (Temporary) EACH	6	\$11,990.00/EACH	1.00	0.80	1.80	\$9,592.00	\$21,582.00
108	630-85020	Mobile Attenuator EACH	2	\$178,460.00/EACH	1.00	0.80	1.80	\$142,768.00	\$321,228.00
109	632-00000	Night Work Lighting L S	1	\$26,850.00/L S	0.70	0.03	0.73	\$805.50	\$19,600.50
110	700-70010	F/A Minor Contract Revisions F A	1,800,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
136	700-70010	F/A Minor Contract Revisions F A	0	\$25,500.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
111	700-70016	F/A Fuel Cost Adjustment F A	0	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
112	700-70023	F/A On-The- Job Trainee F A	35,400	\$1.00/F A	16,315.00	730.00	17,045.00	\$730.00	\$17,045.00
113	700-70034	F/A F A Hotel Vouchers	20,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
114	700-70035	F/A F A Repair Irrigation	30,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
115	700-70051	F/A Disposal F A	100,000	\$1.00/F A	30,832.49	19,815.07	50,647.56	\$19,815.07	\$50,647.56
116	700-70111	Project First Program F A	5,000	\$1.00/F A	1,363.92	0.00	1,363.92	\$0.00	\$1,363.92

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24620

PCN: 24620-BID

ESTIMATE NO: 18

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24620-BID									
0200									
117	700-70130	F/A Repair F A	5,000	\$1.00/F A	25,927.90	0.00	25,927.90	\$0.00	\$25,927.90
118	700-70250	F/A Sewer Lines F A	15,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
119	700-70310	F/A Landscaping F A	70,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
120	700-70350	F/A Removal of Obstruction F A	50,000	\$1.00/F A	22,499.68	0.00	22,499.68	\$0.00	\$22,499.68
121	700-70380	F/A Erosion Control F A	5,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
131	900-00006	Added Item (Dollar)/ DOL F/A Uniformed Traffic Control	0	\$1.00/DOL	93,446.71	44,592.79	138,039.50	\$44,592.79	\$138,039.50
139	900-00006	Added Item (Dollar)/ DOL Overweight Haul Trucks Median Cover Stone	0	\$1.00/DOL	-1,982.00	-20.00	-2,002.00	(\$20.00)	(\$2,002.00)
149	900-00012	Added Item (Foot)/Type 9 Barrier (Footing)(CMO 013) LF	0	\$16.95/LF	0.00	0.00	0.00	\$0.00	\$0.00
150	900-00014	Added Item (Lump Sum)/N1 Type D Inlet (CMO 014) L S	0	\$41,586.76/L S	0.00	0.00	0.00	\$0.00	\$0.00
0200 Total								\$1,101,443.19	\$6,659,588.24
0300									
122	202-00155	Removal of Wall LF	15,465	\$13.75/LF	14,932.00	0.00	14,932.00	\$0.00	\$205,315.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24620

PCN: 24620-BID

ESTIMATE NO: 18

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24620-BID									
0300									
123	211-03005	Dewatering L S	1	\$32,560.00/L S	1.00	0.00	1.00	\$0.00	\$32,560.00
124	503-00036	Drilled Shaft (36 Inch) LF	7,856	\$215.00/LF	6,850.00	352.00	7,202.00	\$75,680.00	\$1,548,430.00
137	503-00048	Drilled Shaft (48 Inch) LF	0	\$753.57/LF	170.00	0.00	170.00	\$0.00	\$128,106.90
125	601-40400	Structural Concrete Stain SY	41,060	\$11.25/SY	29,356.00	4,123.00	33,479.00	\$46,383.75	\$376,638.75
126	607-11799	Fence Wood (Noise Barrier) (Special) LF	55	\$280.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
127	607-15000	Fence Concrete (Noise Barrier) SF	162,308	\$40.00/SF	112,499.00	27,946.00	140,445.00	\$1,117,840.00	\$5,617,800.00
127	Total Material Allowance							(\$16,291.40)	\$12,751.29
138	626-00007	Mobilization EACH (Penley) 48" Caissons Only (Penley) 48" Caissons Only	0	\$1,000.00/EACH	1.00	0.00	1.00	\$0.00	\$1,000.00
132	900-00006	Added Item (Dollar)/ DOL	0	\$0.00/DOL	0.00	0.00	0.00	\$0.00	\$0.00
133	900-00006	Added Item (Dollar)/ DOL Material Price Reductions Low Break Results	0	\$1.00/DOL	-240.80	0.00	-240.80	\$0.00	(\$240.80)
0300 Total								\$1,223,612.35	\$7,922,361.14
0400									
128	620-00005	Field Office (Special) EACH	1	\$148,420.00/EACH	1.00	0.00	1.00	\$0.00	\$148,420.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24620

PCN: 24620-BID

ESTIMATE NO: 18

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24620-BID									
0400									
129	620-00020	Sanitary Facility EACH	3	\$6,310.00/EACH	2.00	0.00	2.00	\$0.00	\$12,620.00
0400 Total								\$0.00	\$161,040.00
24620-BID Total								\$2,325,055.54	\$2,328,755.13
Invoice Total								\$2,325,055.54	\$14,742,989.38