

ESTIMATE SUMMARY

CONTID: C24666

ESTIMATE NO: 0014 PROG

SPEC YR: 2005

PCN: 24666-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 241.0 DAYS

TIME ALLOW:

297 WORK DAYS

I-70\_GENESEE WILDLIFE XING

PERCENT TIME: 81.14

ORIG TIME ALLOW:

297 WORK DAYS

PROJECT NO: 2670703-497

I-70\_GENESEE WILDLIFE XING

NAME OF ROAD:

PROJECT COUNTIES: JEFFERSON

CONTRACTOR:

LAWRENCE CONSTRUCTION COMPANY

PAY PERIOD ENDING 12/21/2023

DATE TIME STARTED 10/31/2022

9002 N. MOORE RD.

DATE LET 09/15/2022

DATE WORK BEGAN 10/31/2022

DATE AWARDED 09/26/2022

DATE TIME STOPPED

DATE CONTRACT EXECUTED 10/05/2022

DATE ACCEPTED

LITTLETON CO 80125 (303)791-5642

DATE NOTICE TO PROCEED 10/31/2022

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 10,421,115.84 PARTICIPATING	\$ 88,884.02	\$ 0.00
AWARD PROJECT AMT: \$ 9,900,432.72 NON-PARTICIPATING	5,780,786.15	213,808.75
PERCENT COMPLETE: 56.32% TOTAL EARNINGS	5,869,670.17	213,808.75
FUNDS AVAILABLE: \$ 4,551,445.67 STOCKPILED MATERIALS	218,982.01	-93,653.43
	GROSS EARNINGS	120,155.32
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-148,506.49	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	120,155.32
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	120,155.32
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 120,155.32

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C24666  
 PCN: 24666-BID  
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 2  
 ESTIMATE RUN 01/24/2024  
 08:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	*Clearing and Grubbing	1.000	0.750		
			LS	0.000	0.00	
			21,041.78000	0.750		15,781.34
0010	202-00055	*Removal of Fiber Optic Cable	5,640.000	5,640.000		
			LF	0.000	0.00	
			2.95000	5,640.000		16,638.00
0015	202-00090	Removal of Delineator	14.000	12.000		
			EACH	0.000	0.00	
			4.54000	12.000		54.48
0020	202-00220	*Removal of Asphalt Mat	4,395.000	3,982.000		
			SY	0.000	0.00	
			9.22000	3,982.000		36,714.04
0025	202-00240	*Removal of Asphalt Mat (Planing)	18,517.000	0.000		
			SY	0.000	0.00	
			2.55000	0.000		0.00
0030	202-00250	*Removal of Pavement Marking	22,488.000	9,608.000		
			SF	0.000	0.00	
			1.70000	9,608.000		16,333.60
0035	202-01000	*Removal of Fence	18,410.000	0.000		
			LF	215.000	150.50	
			0.70000	215.000		150.50
0040	202-01130	*Removal of Guardrail Type 3	3,965.000	3,471.000		
			LF	0.000	0.00	
			10.17000	3,471.000		35,300.07
0045	203-00010	Unclassified Excavation (Complete In Place)	22,221.000	6,373.000		
			CY	0.000	0.00	
			11.96000	6,373.000		76,221.08
0050	203-01500	Blading	40.000	0.000		
			HOURL	0.000	0.00	
			161.29000	0.000		0.00
0055	203-01510	Backhoe	60.000	0.000		
			HOURL	0.000	0.00	
			144.52000	0.000		0.00

CONTID: C24666  
 PCN: 24666-BID  
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 3  
 ESTIMATE RUN 01/24/2024  
 08:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	203-01550	Dozing	80.000	0.000		
			HOURLY	0.000	0.00	
			124.12000	0.000		0.00
0065	203-01594	Combination Loader	80.000	6.000		
			HOURLY	0.000	0.00	
			141.71000	6.000		850.26
0070	203-01597	*Potholing	60.000	10.000		
			HOURLY	0.000	0.00	
			439.58000	10.000		4,395.80
0075	203-02330	Laborer	80.000	5.000		
			HOURLY	0.000	0.00	
			58.67000	5.000		293.35
0080	207-00700	Topsoil (Onsite)	1,673.000	0.000		
			CY	0.000	0.00	
			40.12000	0.000		0.00
0085	208-00002	*Erosion Log Type 1 (12 Inch)	5,000.000	3,889.000		
			LF	0.000	0.00	
			8.68000	3,889.000		33,756.52
0090	208-00009	*Erosion Log Type 2 (18 Inch)	77.000	77.000		
			LF	0.000	0.00	
			22.76000	77.000		1,752.52
0095	208-00024	*Erosion Log (Type 3)(20 Inch)	250.000	70.000		
			LF	0.000	0.00	
			33.36000	70.000		2,335.20
0096	208-00020	Silt Fence Addition of Silt Fence Line Item	955.000	0.000		
			LF	955.000	2,635.80	
			2.76000	955.000		2,635.80
0100	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	1.000	1.000		
			EACH	0.000	0.00	
			5,319.11000	1.000		5,319.11
0105	208-00070	Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			2,346.78000	2.000		4,693.56

CONTID: C24666  
 PCN: 24666-BID  
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 4  
 ESTIMATE RUN 01/24/2024  
 08:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0110	208-00071	Maintenance Aggregate (Vehicle Tracking Pad)	30.000	0.000		
			CY	0.000	0.00	
			49.22000	0.000		0.00
0115	208-00103	Removal and Disposal of Sediment (Labor)	17.000	17.000		
			HOOR	0.000	0.00	
			80.39000	17.000		1,366.63
0120	208-00105	Removal and Disposal of Sediment (Equipment)	10.000	2.000		
			HOOR	0.000	0.00	
			116.53000	2.000		233.06
0125	208-00106	Sweeping (Sediment Removal)	60.000	1.000		
			HOOR	0.000	0.00	
			99.96000	1.000		99.96
0130	208-00107	Removal of Trash	40.000	6.000		
			HOOR	0.000	0.00	
			197.04000	6.000		1,182.24
0135	208-00207	Erosion Control Management	60.000	34.000		
			DAY	2.500	524.70	
			209.88000	36.500		7,660.62
0140	210-00810	Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			96.55000	0.000		0.00
0145	212-00700	*Organic Fertilizer	972.000	63.000		
			LB	0.000	0.00	
			3.81000	63.000		240.03
0150	212-00702	*Biotic Soil Amendments (Hydraulically Applied)	2,625.000	0.000		
			LB	0.000	0.00	
			6.82000	0.000		0.00
0155	212-00703	*Humate	648.000	41.000		
			LB	0.000	0.00	
			4.54000	41.000		186.14
0160	212-00706	*Seeding (Native) Drill	2.490	0.210		
			ACRE	0.000	0.00	
			1,431.22000	0.210		300.56

CONTID: C24666  
 PCN: 24666-BID  
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 5  
 ESTIMATE RUN 01/24/2024  
 08:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0165	212-00707	*Seeding (Native) Hydraulic	0.750	0.000		
			ACRE	0.000	0.00	
			2,266.10000	0.000		0.00
0170	213-00004	*Mulching (Weed Free Straw)	2.490	0.000		
			ACRE	0.000	0.00	
			1,647.03000	0.000		0.00
0175	213-00011	*Mulching (Hydraulic)	0.750	0.000		
			ACRE	0.000	0.00	
			2,896.50000	0.000		0.00
0180	213-00061	*Mulch Tackifier	490.000	0.000		
			LB	0.000	0.00	
			3.41000	0.000		0.00
0185	214-00008	Extended Landscape Preservation	1.000	0.000		
			L S	0.000	0.00	
			21,581.86000	0.000		0.00
0190	214-01009	Brush Windrow	340.000	0.000		
			LF	0.000	0.00	
			56.29000	0.000		0.00
0195	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	5,550.000	1,006.000		
			SY	0.000	0.00	
			2.67000	1,006.000		2,686.02
0200	217-00020	*Herbicide Treatment	20.000	0.000		
			HOURL	0.000	0.00	
			193.10000	0.000		0.00
0205	240-00000	*Wildlife Biologist	16.000	8.000		
			HOURL	0.000	0.00	
			113.59000	8.000		908.72
0210	250-00010	*Environmental Health and Safety Management	1.000	0.000		
			L S	0.000	0.00	
			11,358.87000	0.000		0.00
0215	304-06007	Aggregate Base Course (Class 6)	584.000	259.000		
			CY	0.000	0.00	
			87.47000	259.000		22,654.73

CONTID: C24666  
 PCN: 24666-BID  
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 6  
 ESTIMATE RUN 01/24/2024  
 08:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0220	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	208.000	0.000		
			TON	0.000	0.00	
			232.85000	0.000		0.00
0225	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	4,469.000	385.390		
			TON	0.000	0.00	
			181.11000	385.390		69,797.98
0230	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	914.000	610.220		
			TON	0.000	0.00	
			150.28000	610.220		91,703.86
0235	411-10255	*Emulsified Asphalt (Slow-Setting)	2,240.000	219.000		
			GAL	0.000	0.00	
			9.09000	219.000		1,990.71
0240	420-00112	Geotextile (Drainage) (Class 1)	106.000	0.000		
			SY	0.000	0.00	
			3.95000	0.000		0.00
0245	506-00206	Riprap (6 Inch)	28.000	0.000		
			CY	0.000	0.00	
			110.18000	0.000		0.00
0250	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	80.000	64.000		
			LF	0.000	0.00	
			151.50000	64.000		9,696.00
0255	603-05018	18 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,698.73000	1.000		1,698.73
0260	604-00305	Inlet Type C (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			8,088.31000	0.000		0.00
0265	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	3,975.000	1,222.000		
			LF	0.000	0.00	
			51.12000	1,222.000		62,468.64
0270	606-01340	*End Anchorage Type 3D	5.000	2.000		
			EACH	0.000	0.00	
			1,795.84000	2.000		3,591.68

CONTID: C24666  
 PCN: 24666-BID  
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 7  
 ESTIMATE RUN 01/24/2024  
 08:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0275	606-01370	*Transition Type 3G	4.000	2.000		
			EACH	0.000	0.00	
			6,401.85000	2.000		12,803.70
0280	606-01380	*Transition Type 3H	4.000	2.000		
			EACH	0.000	0.00	
			2,656.83000	2.000		5,313.66
0285	606-02003	*End Anchorage (Nonflared)	4.000	1.000		
			EACH	0.000	0.00	
			5,913.43000	1.000		5,913.43
0290	606-02005	*End Anchorage (Flared)	1.000	1.000		
			EACH	0.000	0.00	
			5,821.42000	1.000		5,821.42
0295	607-11350	*Fence Deer	28,675.000	11,267.000		
			LF	0.000	0.00	
			27.13000	11,267.000		305,673.71
0295		MATERIAL ALLOWANCE Mesh for Deer Fence		15,165.000		
			LF	0.000	0.00	
			4.18000	15,165.000		63,389.70
0300	607-11525	Fence (Plastic)	125.000	0.000		
			LF	0.000	0.00	
			4.54000	0.000		0.00
0305	607-60001	*Pedestrian Gate (Special)	2.000	0.000		
			EACH	0.000	0.00	
			1,505.05000	0.000		0.00
0310	607-60002	*Game Ramp	14.000	13.000		
			EACH	0.000	0.00	
			17,109.23000	13.000		222,419.99
0310		MATERIAL ALLOWANCE Game Ramp Materials		1.000		
			EACH	0.000	0.00	
			897.45000	1.000		897.45
0315	607-60109	*8 Foot Gate (Special)	1.000	0.000		
			EACH	0.000	0.00	
			3,038.50000	0.000		0.00

CONTID: C24666  
 PCN: 24666-BID  
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 8  
 ESTIMATE RUN 01/24/2024  
 08:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0320	607-60114	*14 Foot Gate	4.000	0.000		
			EACH	4.000	6,292.80	
			1,573.20000	4.000		6,292.80
0325	611-00017	16 Foot Deer Guard	1.000	0.000		
			EACH	0.000	0.00	
			109,198.99000	0.000		0.00
0325		MATERIAL ALLOWANCE PreCast Guard		0.350		
			EACH	0.000	0.00	
			109,198.99000	0.350		38,219.65
0330	611-00041	40 Foot Deer Guard	3.000	0.000		
			EACH	0.000	0.00	
			237,704.50000	0.000		0.00
0330		MATERIAL ALLOWANCE PreCast Guards		0.490		
			EACH	0.000	0.00	
			237,704.50000	0.490		116,475.21
0335	612-00001	Delineator (Type I)	98.000	0.000		
			EACH	0.000	0.00	
			24.99000	0.000		0.00
0340	612-00003	Delineator (Type III)	4.000	0.000		
			EACH	0.000	0.00	
			34.08000	0.000		0.00
0345	612-00260	*Location Marker (Fiber Optic)(Dome)	1.000	1.000		
			EACH	0.000	0.00	
			283.98000	1.000		283.98
0350	613-01200	*2 Inch Electrical Conduit (Plastic)	6,610.000	6,610.000		
			LF	0.000	0.00	
			53.39000	6,610.000		352,907.90
0355	613-07023	*Pull Box (24"x36"x24")	3.000	0.000		
			EACH	0.000	0.00	
			4,943.38000	0.000		0.00
0360	613-07040	*Pull Box (30"x48"x24")	1.000	1.000		
			EACH	0.000	0.00	
			5,871.40000	1.000		5,871.40

CONTID: C24666  
 PCN: 24666-BID  
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 9  
 ESTIMATE RUN 01/24/2024  
 08:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0365	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			81,420.37000	0.000		0.00
0370	614-72831	*Communications Cabinet (Type 1)	1.000	0.000		
			EACH	0.000	0.00	
			20,405.08000	0.000		0.00
0375	614-72832	*Communications Cabinet (Type 2)	1.000	0.000		
			EACH	0.000	0.00	
			15,166.37000	0.000		0.00
0380	614-86752	*Fold-Over Tower (ITS)	2.000	0.000		
			EACH	0.000	0.00	
			28,690.23000	0.000		0.00
0385	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	1,280.000	0.000		
			LF	0.000	0.00	
			11.36000	0.000		0.00
0390	614-87320	*Closed Circuit Television	1.000	0.000		
			EACH	0.000	0.00	
			10,543.30000	0.000		0.00
0395	614-87333	*Closed Circuit Television Camera (Traffic Surveillance)	2.000	0.000		
			EACH	0.000	0.00	
			12,161.93000	0.000		0.00
0400	614-87350	*Test Fiber Optic Cable	1.000	0.500		
			L S	0.000	0.00	
			15,505.99000	0.500		7,753.00
0405	614-87498	*Fiber Optic Cable (Single Mode) (144 Strands)	1,880.000	1,880.000		
			LF	0.000	0.00	
			14.77000	1,880.000		27,767.60
0410	614-87650	*Fiber Optic Cable (Single Mode) (216 Strands)	1,880.000	1,880.000		
			LF	0.000	0.00	
			14.77000	1,880.000		27,767.60
0415	614-87690	*Ethernet Switch	1.000	0.000		
			EACH	0.000	0.00	
			11,531.53000	0.000		0.00

CONTID: C24666  
 PCN: 24666-BID  
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 10  
 ESTIMATE RUN 01/24/2024  
 08:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0420	621-00450	*Detour Pavement	9,500.000	8,900.000		
			SY	0.000	0.00	
			62.48000	8,900.000		556,072.00
0425	625-00000	*Construction Surveying	1.000	0.710		
			L S	0.000	0.00	
			134,436.18000	0.710		95,449.69
0430	626-00000	*Mobilization	1.000	1.000		
			LS	0.000	0.00	
			474,032.90000	1.000		474,032.90
0435	626-01113	*Public Information Management (Tier III)	445.000	286.000		
			DAY	20.000	1,826.00	
			91.30000	306.000		27,937.80
0440	627-00008	*Modified Epoxy Pavement Marking	392.000	336.000		
			GAL	0.000	0.00	
			198.78000	336.000		66,790.08
0445	630-00000	*Flagging	1,000.000	0.000		
			HOUR	0.000	0.00	
			37.49000	0.000		0.00
0450	630-00003	*Uniformed Traffic Control	250.000	171.500		
			HOUR	0.000	0.00	
			198.78000	171.500		34,090.77
0455	630-00007	*Traffic Control Inspection	300.000	198.000		
			DAY	17.000	4,344.69	
			255.57000	215.000		54,947.55
0460	630-00012	*Traffic Control Management	140.000	110.000		
			DAY	11.000	18,742.02	
			1,703.82000	121.000		206,162.22
0465	630-80001	*Flashing Beacon (Portable)	2.000	0.000		
			EACH	0.000	0.00	
			1,135.88000	0.000		0.00
0470	630-80337	*Barricade (Type 3 M-C) (Temporary)	4.000	1.000		
			EACH	0.000	0.00	
			511.15000	1.000		511.15

CONTID: C24666  
 PCN: 24666-BID  
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 11  
 ESTIMATE RUN 01/24/2024  
 08:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0475	630-80341	*Construction Traffic Sign (Panel Size A)	16.000	7.500		
			EACH	0.000	0.00	
			85.19000	7.500		638.92
0480	630-80342	*Construction Traffic Sign (Panel Size B)	42.000	21.000		
			EACH	0.000	0.00	
			119.27000	21.000		2,504.67
0485	630-80343	*Construction Traffic Sign (Panel Size C)	27.000	13.500		
			EACH	0.000	0.00	
			141.99000	13.500		1,916.87
0490	630-80355	*Portable Message Sign Panel	2.000	1.000		
			EACH	0.000	0.00	
			14,198.59000	1.000		14,198.59
0495	630-80360	*Drum Channelizing Device	100.000	42.000		
			EACH	0.000	0.00	
			68.15000	42.000		2,862.30
0500	630-80370	Barrier (Temporary)	8,000.000	3,064.000		
			LF	0.000	0.00	
			29.37000	3,064.000		89,989.68
0505	630-80380	*Traffic Cone	200.000	75.000		
			EACH	0.000	0.00	
			20.45000	75.000		1,533.75
0510	630-80511	*Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.000	0.00	
			5,679.44000	0.000		0.00
0515	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	2.000	1.000		
			EACH	0.000	0.00	
			5,679.44000	1.000		5,679.44
0516	900-00006	Added Item (Dollar)/ Traffic Control Impacts	71,291.330	71,291.330		
			DOL	0.000	0.00	
			1.00000	71,291.330		71,291.33
0520	700-70010	F/A Minor Contract Revisions	350,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C24666  
 PCN: 24666-BID  
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 12  
 ESTIMATE RUN 01/24/2024  
 08:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0525	700-70016	F/A Fuel Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0530	700-70018	F/A Roadway Smoothness Incentive	43,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0535	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0540	700-70025	F/A Quality Incentive Payment	27,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0545	700-70031	F/A Interim Surface Repair	4,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0550	700-70111	Project First Program	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0555	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0705	630-80358	Flash Arrow Panel (C Ty) CO #002	4.000	2.000		
			EACH	0.000	0.00	
			1,450.00000	2.000		2,900.00
0710	627-00013	Pvmt Mkg Paint (High Build) CO #002	100.000	100.000		
			GAL	0.000	0.00	
			75.00000	100.000		7,500.00
0715	900-00006	Added Item (Dollar)/ ENVIRONMENTAL SEVERE FINDINGS LIQUIDATED DAMAGES	0.000	0.000		
			DOL	0.000	0.00	
			3,500.00000	0.000		0.00
-----						
			CAT 0200	CURRENT AMT \$ 7,274,151.31 \$	34,516.51 \$	3,454,273.46

CONTID: C24666  
 PCN: 24666-BID  
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 13  
 ESTIMATE RUN 01/24/2024  
 08:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
0560	206-00000	Structure Excavation	2,145.000	1,513.000		
			CY	632.000	13,632.24	
			21.57000	2,145.000		46,267.65
0565	206-00100	Structure Backfill (Class 1)	1,283.000	1,125.000		
			CY	0.000	0.00	
			53.28000	1,125.000		59,940.00
0570	206-00200	Structure Backfill (Class 2)	169.000	0.000		
			CY	0.000	0.00	
			7.15000	0.000		0.00
0575	206-00360	Mechanical Reinforcement of Soil	1,283.000	1,125.000		
			CY	0.000	0.00	
			48.93000	1,125.000		55,046.25
0580	206-01781	Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			76,802.90000	1.000		76,802.90
0585	206-01782	Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			45,344.24000	1.000		45,344.24
0590	206-01783	Shoring (Area 3)	1.000	1.000		
			L S	0.000	0.00	
			97,397.01000	1.000		97,397.01
0595	206-01784	Shoring (Area 4)	1.000	1.000		
			L S	0.000	0.00	
			29,147.66000	1.000		29,147.66
0600	206-01785	Shoring (Area 5)	1.000	1.000		
			L S	0.000	0.00	
			121,237.26000	1.000		121,237.26
0605	206-01786	Shoring (Area 6)	1.000	1.000		
			L S	0.000	0.00	
			99,228.20000	1.000		99,228.20
0610	408-01100	Joint Sealant	448.000	0.000		
			LF	0.000	0.00	
			28.40000	0.000		0.00

CONTID: C24666  
 PCN: 24666-BID  
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 14  
 ESTIMATE RUN 01/24/2024  
 08:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
0615	502-00100	Drilling Hole to Facilitate Pile Driving	247.000	247.000		
			LF	0.000	0.00	
			27.39000	247.000		6,765.33
0620	502-00460	Pile Tip	24.000	24.000		
			EACH	0.000	0.00	
			159.03000	24.000		3,816.72
0625	502-02010	Dynamic Pile Test	4.000	4.000		
			EACH	0.000	0.00	
			3,066.90000	4.000		12,267.60
0630	502-11489	Steel Piling (HP 14x89)	1,008.000	765.800		
			LF	0.000	0.00	
			110.25000	765.800		84,429.45
0630		MATERIAL ALLOWANCE H-Pile Stockpiled On Site		242.200		
			LF	-242.200	-17,784.75	
			73.43000	0.000		0.00
0635	515-00120	*Waterproofing (Membrane)	1,850.000	1,498.000		
			SY	0.000	0.00	
			22.83000	1,498.000		34,199.34
0640	601-03056	*Concrete Class DF	856.000	638.000		
			CY	23.000	19,034.80	
			827.60000	661.000		547,043.60
0641	900-00006	Added Item (Dollar)/ Deck Panel Stockpile	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0641		MATERIAL ALLOWANCE 88 3" Deck Panels (4070SF)		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0641		MATERIAL ALLOWANCE Remaining Deck Panels WB Phase 5		7,786.380		
			DOL	-7,786.380	-7,786.38	
			1.00000	0.000		0.00
0645	601-40300	*Structural Concrete Coating	1,589.000	0.000		
			SY	0.000	0.00	
			13.09000	0.000		0.00

CONTID: C24666  
 PCN: 24666-BID  
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 15  
 ESTIMATE RUN 01/24/2024  
 08:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
0650	602-00020	*Reinforcing Steel (Epoxy Coated)	145,149.000	125,383.000		
			LB	0.000	0.00	
			1.90000	125,383.000		238,227.70
0655	606-01407	*Transition Type BR9-GR3	8.000	4.000		
			EACH	0.000	0.00	
			6,147.77000	4.000		24,591.08
0660	606-10900	*Bridge Rail Type 9	630.000	316.000		
			LF	0.000	0.00	
			442.02000	316.000		139,678.32
0665	607-11530	*Fence (Special)	269.000	0.000		
			LF	269.000	38,499.28	
			143.12000	269.000		38,499.28
0670	607-53137	*Fence Chain Link (Special) (36 Inch)	630.000	312.000		
			LF	0.000	0.00	
			79.34000	312.000		24,754.08
0675	613-00200	*2 Inch Electrical Conduit	630.000	376.000		
			LF	0.000	0.00	
			28.40000	376.000		10,678.40
0680	613-00300	*3 Inch Electrical Conduit	1,789.000	1,732.000		
			LF	0.000	0.00	
			59.07000	1,732.000		102,309.24
0685	618-01154	*Prestressed Concrete I (CBT54)	1,390.000	1,158.000		
			LF	232.000	108,125.92	
			466.06000	1,390.000		647,823.40
0685		MATERIAL ALLOWANCE 6 Girders have been Fabricated		0.000		
			LF	0.000	0.00	
			290.95000	0.000		0.00
0685		MATERIAL ALLOWANCE 6 Girders have been Fabricated		234.000		
			LF	-234.000	-68,082.30	
			290.95000	0.000		0.00
-----						
			CAT 0300	CURRENT AMT \$ 3,029,247.63 \$	85,638.81 \$	2,545,494.71

CONTID: C24666  
 PCN: 24666-BID  
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/24/2024

ESTIMATE NO: 0014

08:37:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0690	620-00002	Field Office (Class 2)	1.000	0.750		
			EACH	0.000	0.00	
			70,804.77000	0.750		53,103.58
0695	620-00012	Field Laboratory (Class 2)	1.000	0.750		
			EACH	0.000	0.00	
			44,526.76000	0.750		33,395.07
0700	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,385.37000	1.000		2,385.37
-----						
		CAT 0400	CURRENT AMT	\$ 117,716.90	\$ 0.00	\$ 88,884.02
-----						
		PROJECT TOTAL	CURRENT AMT	\$10,421,115.84	\$ 120,155.32	\$ 6,088,652.19