

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 8/27/2025 11:12
AM

Contid: C24887	Estimate No: 0015 FINAL	Item Code Yr: 05
Contract Description: I-25 DIAMOND GRIND AND CONCRETE PANEL REPLACEMENT	Percent Time: 98.00%	Original Time: 300.00
Project No: STA 0253-293	Pay Period Start: 5/30/2025	Revised Time: 225.00
Project Counties: C006 - LARIMER	Pay Period Ending: 08/21/2025	Time Charged: 220.50000
Region 4	Date Let: 07/13/2023	Date Time Started: 10/09/2023
Contractor: CASTLE ROCK CONSTRUCTION COMPANY OF COLORADO, LLC 6374 S. RACINE CIRCLE CENTENNIAL, CO 80111	Date Awarded: 08/07/2023	Date Work Began: 10/09/2023
	Date Contract Executed: 08/21/2023	Days Charged: 220.50000
	Date Notice to Proceed: 08/21/2023	Date Accepted: 5/2/2025

		Current Total	This Estimate
24887-BID			
Current Projected Amt:	\$12,212,308.86	Participating \$ 12,212,308.86	\$ 0.00
Award Project Amt:	\$11,942,392.41	Non-Participating 0.00	
Percent Complete:	100.00%	Total Earnings 12,212,308.86	0.00
Remaining Projected Funds:	\$0.00	Stockpiled Materials 0.00	0.00
Remaining Contract Amt:	(\$19,917.92)	Gross Earnings 12,212,308.86	0.00
		Retainage 0.00	179,135.89
		Securities Encumbered	
		Net Earnings 12,212,308.86	179,135.89
		Amount Due 12,212,308.86	179,135.89
		Total for 24887-BID	\$ 179,135.89
		Payment Due	\$ 179,135.89

Approved for Payment By Lindsay Bell 08/26/2025

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24887

PCN: 24887-BID

ESTIMATE NO: 15

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24887-BID									
0200									
001	202-00172	Diamond Grinding Concrete Pavement SY	384,223	\$4.34/SY	362,171.00	0.00	362,171.00	\$0.00	\$1,571,822.14
002	202-00210	Removal of Concrete Pavement SY	46,155	\$17.08/SY	48,815.00	0.00	48,815.00	\$0.00	\$833,760.20
003	202-00250	Removal of Pavement Marking SF	54,450	\$0.65/SF	32,736.00	0.00	32,736.00	\$0.00	\$21,278.40
004	208-00035	Aggregate Bag LF	200	\$27.25/LF	80.00	0.00	80.00	\$0.00	\$2,180.00
005	208-00046	Pre-fabricated Concrete Washout Structure (Type 1) EACH	2	\$3,270.00/EACH	1.00	0.00	1.00	\$0.00	\$3,270.00
006	208-00103	Removal and Disposal of Sediment (Labor) HOUR	40	\$54.50/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
007	208-00106	Sweeping (Sediment Removal) HOUR	340	\$50.00/HOUR	162.00	0.00	162.00	\$0.00	\$8,100.00
008	304-06009	Aggregate Base Course (Class 6) (Special) TON	82	\$49.92/TON	0.00	0.00	0.00	\$0.00	\$0.00
009	412-00900	Concrete Pavement (9 Inch) SY	27,177	\$91.11/SY	48,472.00	0.00	48,472.00	\$0.00	\$4,416,283.92
010	412-01100	Concrete Pavement (11 Inch) SY	14,311	\$97.57/SY	343.00	0.00	343.00	\$0.00	\$33,466.51
011	412-01300	Concrete Pavement (13 Inch) SY	4,667	\$104.03/SY	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24887

PCN: 24887-BID

ESTIMATE NO: 15

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24887-BID									
0200									
012	412-14000	Sawing and Sealing Concrete Pavement Joints LF	698,320	\$3.11/LF	767,804.00	0.00	767,804.00	\$0.00	\$2,387,870.44
013	420-00255	Geotextile (Interlayer) (Special) SY	46,155	\$5.14/SY	48,815.00	0.00	48,815.00	\$0.00	\$250,909.10
038	612-00003	Delineator (Type III) EACH	230	\$28.00/EACH	230.00	0.00	230.00	\$0.00	\$6,440.00
039	621-00430	Detour SY	3,797	\$25.41/SY	3,797.00	0.00	3,797.00	\$0.00	\$96,481.77
014	626-00000	Mobilization L S	1	\$1,101,530./L S 82	1.00	0.00	1.00	\$0.00	\$1,101,530.82
015	626-01114	Public Information Management (Tier IV) DAY	605	\$64.31/DAY	371.00	0.00	371.00	\$0.00	\$23,859.01
042	626-01114	Public Information Management (Tier IV) DAY	(75)	\$64.31/DAY	0.00	0.00	0.00	\$0.00	\$0.00
016	627-00008	Modified Epoxy Pavement Marking GAL	1,480	\$136.25/GAL	1,260.00	0.00	1,260.00	\$0.00	\$171,675.00
017	627-00013	Pavement Marking Paint (High Build) GAL	1,540	\$106.82/GAL	1,629.00	0.00	1,629.00	\$0.00	\$174,009.78
018	627-02010	Preformed Plastic Pavement Marking (Type II) (Inlaid) SF	22,970	\$19.62/SF	25,007.00	0.00	25,007.00	\$0.00	\$490,637.34
019	630-00007	Traffic Control Inspection DAY	124	\$545.00/DAY	173.00	0.00	173.00	\$0.00	\$94,285.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24887

PCN: 24887-BID

ESTIMATE NO: 15

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24887-BID									
0200									
040	630-00007	Traffic Control Inspection DAY	(15)	\$545.00/DAY	0.00	0.00	0.00	\$0.00	\$0.00
020	630-00012	Traffic Control Management DAY	310	\$1,199.00/DAY	208.00	0.00	208.00	\$0.00	\$249,392.00
041	630-00012	Traffic Control Management DAY	(75)	\$1,199.00/DAY	0.00	0.00	0.00	\$0.00	\$0.00
021	630-80341	Construction Traffic Sign (Panel Size A) EACH	20	\$54.50/EACH	97.00	0.00	97.00	\$0.00	\$5,286.50
022	630-80342	Construction Traffic Sign (Panel Size B) EACH	36	\$54.50/EACH	109.00	0.00	109.00	\$0.00	\$5,940.50
023	630-80343	Construction Traffic Sign (Panel Size C) EACH	32	\$54.50/EACH	0.00	0.00	0.00	\$0.00	\$0.00
024	630-80355	Portable Message Sign Panel EACH	4	\$545.00/EACH	4.00	0.00	4.00	\$0.00	\$2,180.00
025	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type) EACH	2	\$5,450.00/EACH	4.00	0.00	4.00	\$0.00	\$21,800.00
026	630-80360	Drum Channelizing Device EACH	328	\$10.90/EACH	294.00	0.00	294.00	\$0.00	\$3,204.60
027	630-80380	Traffic Cone EACH	90	\$10.90/EACH	300.00	0.00	300.00	\$0.00	\$3,270.00
028	630-85020	Mobile Attenuator EACH	2	\$43,600.00/EACH	2.00	0.00	2.00	\$0.00	\$87,200.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT:

CONTID: C24887

PCN: 24887-BID

ESTIMATE NO: 15

Ref No.	Item No.	Item Description	BID+CO Quantity	Price/ Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24887-BID									
0200									
029	700-70010	F/A Minor Contract Revisions F A	200,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
030	700-70016	F/A Fuel Cost Adjustment F A	0	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
031	700-70023	F/A On-The-Job Trainee F A	10,000	\$1.00/F A	3,400.00	0.00	3,400.00	\$0.00	\$3,400.00
032	700-70034	F/A F A Dewatering	20,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
033	700-70111	Project First Program F A	10,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
034	700-70380	F/A Erosion Control F A	10,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
0200 Total								\$0.00	\$12,069,533.03
0400									
035	620-00002	Field Office (Class 2) EACH	1	\$58,740.10/EACH	1.00	0.00	1.00	\$0.00	\$58,740.10
036	620-00012	Field Laboratory (Class 2) EACH	1	\$66,170.63/EACH	1.00	0.00	1.00	\$0.00	\$66,170.63
037	620-00020	Sanitary Facility EACH	2	\$8,932.55/EACH	2.00	0.00	2.00	\$0.00	\$17,865.10
0400 Total								\$0.00	\$142,775.83
24887-BID Total								\$0.00	\$0.00
Invoice Total								\$0.00	\$12,212,308.86